

# START

0021323

Change Number <b>M-03-92-2</b>	<b>Federal Facility Agreement and Consent Order          Change Control Form</b> Do not use blue ink. Type or print using black ink.	Date <b>March 2, 1992</b>
-----------------------------------	---	------------------------------

Originator <b>R.A. Smith</b>	Phone <b>376-8041</b>
---------------------------------	--------------------------

Class of Change

I - Signatories       II - Project Manager       III - Unit Manager

Change Title  
**Establish Additional Interim/Target Milestones for the Hanford Waste Vitrification Plant (HWVP) Project**

Description/Justification of Change  
 These interim and target milestones will be used to status the progress of the HWVP Project toward the successful completion of Milestone M-03-00, Initiate HWVP Operations scheduled for December 1999.

Interim Milestone Descriptions

**M-03-04**      Initiate construction of the Canister Storage Building or Multi-Purpose Storage Building--February 1993.

This milestone will be completed with the award of the contract for construction package C-350; Canister Storage Building. If the current design for the Canister Storage Building cannot be adapted for multi-purpose storage, renegotiation of this milestone may be required.

**M-03-05**      Initiate construction of the Vitrification Building foundation --March 1993.

This milestone will be completed with the award of the contract for construction package C-210A; Vitrification Building foundation.  
 Continued on Page 2.


Impact of Change

There is no impact to work or other milestones due to the incorporation of these interim/target milestones. These milestones reflect the current project schedule.

These interim/target milestone dates support the major milestone M-03-00, "Initiate Hanford Waste Vitrification Plant Operations - December 1999."

Affected Documents  
**Hanford Federal Facility Agreement and Consent Order.**

Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved	
DOE <i>[Signature]</i>	Date <b>4/29/92</b>
EPA <i>[Signature]</i>	Date <b>5/20/92</b>
Ecology <i>[Signature]</i>	Date <b>5/19/92</b>



92123792176

Interim Milestones Descriptions (Continued)

M0-03-06 Initiate installation of Vitrification Building mechanical equipment and piping--August 1994.

This milestone will be completed with the award of the contract for construction package C-250; Vitrification Building Mechanical (Pipe & Equipment).

M-03-07 Initiate installation of Vitrification Building electrical and instrumentation system--November 1994.

This milestone will be completed with the award of the contract for construction package C-270; Vitrification Building Electrical/Instrumentation.

Target Milestone Description

M-03-06-T1 Initiate procurement of the melter--November 1993.

This milestone will be completed with the award of the contract for procurement packages P-06A and P-06C; Melter and Associated Equipment, and Melter Components respectively.

9 2 1 2 5 7 9 2 1 7 7