


0094055

FINAL REPORT

CONSTRUCTION QUALITY ASSURANCE (CQA)

SECTION


16 OF 20



FINAL REPORT
CONSTRUCTION QUALITY ASSURANCE (CQA)
ENVIRONMENTAL RESTORATION DISPOSAL FACILITY (ERDF)
SUPER CELLS 9 & 10
SUBCONTRACT S013213A00
010.052-00-ROB

APPENDIX M.


DOCUMENTATION



FINAL REPORT
CONSTRUCTION QUALITY ASSURANCE (CQA)
ENVIRONMENTAL RESTORATION DISPOSAL FACILITY (ERDF)
SUPER CELLS 9 & 10
SUBCONTRACT S013213A00
010.032-00-ROB

M.1

DAILY REPORTS



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-001
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	I	Weather:
			Clear - Hi: 60 °F Lo:40 °F

FIELD NOTEBOOKS			
Lucas Hay Book 1	Page 1		

LABORATORY TESTING		
Submittal 5-18F Base Soil Testing	BS-01	Sample Collected, USCS On-Going

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Clearing and Grubbing</u> – CQA observed TradeWind Services (TWS) clearing and grubbing the footprint of Cell 10 with the CAT D6 dozer.</p> <p>2.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into three (3) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 7,605 cubic yards of base soil to the base soil stockpile for a cumulative total of 7,605 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable: CQA collected base soil sample BS-01</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).</p>


 ENVIROTECH – CQA

4/21/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-002
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	1	Weather:
			Clear – Hi: 40 °F Lo:30 °F

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 2-3		


LABORATORY TESTING			
Submittal 5-18F Base Soil Testing	BS-01		Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02		Sample Collected, Testing On-Going
Submittal 5-18A Structural Fill	SF-01 N. and S. Embankment Fill		Sample Collected, Testing On-Going
Submittal 5-18A Structural Fill	SF-02 N. and S. Embankment Fill		Sample Collected, Testing On-Going

GENERAL ACTIVITIES	
<ul style="list-style-type: none"> Dave Sterly informed Envirotech that construction of the north and south embankments would likely begin ahead of schedule. 	

CONSTRUCTION ACTIVITIES	
<p>1.0 <u>Clearing and Grubbing</u> – CQA observed TradeWind Services (TWS) clearing and grubbing the footprint of Cell 10 with the CAT D6 dozer and the CAT D8 dozer.</p> <p>2.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into two (2) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 10,530 cubic yards of base soil to the base soil stockpile for a cumulative total of 18,135 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable; CQA collected base soil sample BS-02 as well as structural fills samples SF-01 and SF-02.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).</p>	

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-003
Job Number:	S013213A00	Staff On-site	Date: Friday, February 12, 2010
Contractor(s):	TradeWind Services	1	Weather: Clear – Hi: 50 °F Lo:40 °F

FIELD NOTEBOOKS


Lucas Hay Book 1	Page 4			
------------------	--------	--	--	--

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	Sample Collected, Testing On-Going
Submittal 5-18A Structural Fill	SF-01 N. and S. Embankment Fill	Proctor and USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-02 N. and S. Embankment Fill	Proctor and USCS Testing On-Going

CONSTRUCTION ACTIVITIES

- 1.0 Clearing and Grubbing – CQA observed TradeWind Services (TWS) clearing and grubbing the footprint of Cell 10 with the CAT D6 dozer and the CAT D8 dozer.
- 2.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into two (2) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 10,062 cubic yards of base soil to the base soil stockpile for a cumulative total of 28,197 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable; CQA collected base soil sample BS-03.
- CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).


 ENVIROTECH – CQA

4/16/10
 DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-004
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	1	Weather:
			Clear - Hi: 49 °F Lo:39 °F

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 5,6		

LABORATORY TESTING		
Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-01 N. and S. Embankment Fill	USCS, Proctor Complete
Submittal 5-18A Structural Fill	SF-02 N. and S. Embankment Fill	USCS, Proctor Complete

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Clearing and Grubbing</u> – CQA observed TradeWind Services (TWS) clearing and grubbing the footprint of Cell 10 with the CAT D6 dozer. The 5110 excavator loaded the grubbing material into the Komatsu trucks that transported it to the stockpile.</p> <p>2.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into two (2) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 4,797 cubic yards of base soil to the base soil stockpile for a cumulative total of 32,994 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).</p> <p>3.0 <u>North Embankment Construction</u> – CQA observed TWS utilizing the D6 dozer with GPS scarifying the subgrade of the north embankment in preparation of watering and compacting of the subgrade.</p>

[Signature]
 ENVIROTECH – CQA 9/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-005
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	1	Weather:
			Clear – Hi: 55 °F Lo:30 °F


FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 7-8		

LABORATORY TESTING			
Submittal 5-18F Base Soil Testing	BS-01		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03		USCS Testing On-Going

CONSTRUCTION ACTIVITIES	
1.0	<u>Clearing and Grubbing</u> – CQA observed TradeWind Services (TWS) utilizing the 5110 excavator to load the grubbing material from the footprint of Cell 10 into three (3) Komatsu trucks that transported the stockpile.
2.0	<u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into two (2) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 1,599 cubic yards of base soil to the base soil stockpile for a cumulative total of 34,593 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable. CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).
3.0	<u>North Embankment Construction</u> – CQA observed TWS utilizing the “Ladybug” water truck to water and compact the subgrade for the north embankment.
4.0	<u>South Embankment Construction</u> – CQA observed TWS utilizing the D8 dozer to scarify the subgrade for the south embankment. The 834-B was also utilized to level the area in preparation for watering and compaction.

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-006
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	1	Weather:
			Clear - Hi: 53 °F Lo:32 °F

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 9-11		

LABORATORY TESTING			
Submittal 5-18F Base Soil Testing	BS-01		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04		Sample Collected. Testing On-Going

FIELD TESTING			
Submittal 5-18B North Embankment	Subgrade Test	NB-01 through NB-10	Pass
Submittal 5-18B North Embankment	Lift No. 1	NB-11 through NB-16	Pass
Submittal 5-18B South Embankment	Subgrade Test	SB-01 through SB-10	Pass

CONSTRUCTION ACTIVITIES	
1.0	<p><u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into two (2) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 10,062 cubic yards of base soil to the base soil stockpile for a cumulative total of 44,655 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).</p>
2.0	<p><u>North Embankment Construction</u> – CQA performed in place density tests on the subgrade of the north embankment. All density tests passed with 95% proctor density or higher. After CQA completed the in place density testing TWS utilized the D8 dozer to place the first 12-in lift on the north embankment. After the first lift had been placed on the north embankment CQA observed the “Ladybug” water truck compacting the first lift. After compaction, CQA performed in place density tests to verify that the compaction meets the specifications.</p>
3.0	<p><u>South Embankment Construction</u> – CQA observed the “Ladybug” water truck watering and compacting the footprint of the south embankment. Subsequent to compaction CQA performed in place density tests on the subgrade for the south embankment to verify that the compaction meets the specification.</p>

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-007
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear – Hi: 54 °F Lo:31 °F

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 12-13	Tyler Williams Book 1	Page 1	Joe Voss Book 1	Page 1
------------------	-------------	-----------------------	--------	-----------------	--------

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	Sample Collected, Testing On-Going

FIELD TESTING

Submittal 5-18B North Embankment	Lift No. 2	NB-17 through NB-19	Pass
----------------------------------	------------	---------------------	------

GENERAL ACTIVITIES

- Envirotech Personnel Joe Voss and Tyler Williams arrived on-site today and began setting up the CQA Soil Testing Lab in the WCH MO-623 trailer.

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into three (3) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 9,633 cubic yards of base soil to the base soil stockpile for a cumulative total of 54,288 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable.

CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).

2.0 North Embankment Construction – CQA observed TWS utilizing the D8 dozer to place the second lift on the north embankment and then utilizing the “Ladybug” water truck to water and compact the lift. Approximately half of the 2nd lift was completed today. Subsequent to compaction of the completed portion of lift 2, CQA performed in place density tests on the completed portion of the second lift. All density tests passed with 90% proctor density or higher. In addition, CQA performed a sand cone test to verify the Troxler gauge readings.


ENVIROTECH – CQA

4/16/10
DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-008
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 63 °F Lo:32 °F

FIELD NOTEBOOKS

Lucas Hay Book 1	Page 14,15	Tyler Williams Book 1	Page 2	Joe Voss Book 1	Page 2
------------------	------------	-----------------------	--------	-----------------	--------

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06	Sample Collected, Testing On-Going

FIELD TESTING


Submittal 5-18B North Embankment	Lift No. 2	NB-20 through NB-22	Pass
----------------------------------	------------	---------------------	------

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into three (3) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 11,739 cubic yards of base soil to the base soil stockpile for a cumulative total of 66,027 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable.


CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).

2.0 North Embankment Construction – CQA observed TWS utilizing the D8 dozer to place the second half of the second lift on the north embankment and then utilizing the “Ladybug” water truck to water and compact the lift. Subsequent to compaction of the completed portion of lift 2, CQA performed in place density tests on the completed portion of the second lift. All density tests passed with 90% proctor density or higher. After in place density testing was performed and approved CQA observed TWS utilizing a D8 dozer to begin placing the third lift on the north embankment.


 ENVIROTECH – CQA

4/16/10
 DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-009
Job Number:	S013213A00	Staff On-site	Date: Monday, February 22, 2010
Contractor(s):	TradeWind Services	3	Weather: Clear – Hi: 60 °F Lo:35 °F

FIELD NOTEBOOKS					
Lucas Hay Book 1	Page 1	Tyler Williams Book 1	Pages 3,4	Joe Voss Book 1	Pages 3,4

LABORATORY TESTING			
Submittal 5-18F	Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-07	Sample Collected, Testing On-Going

FIELD TESTING			
Submittal 5-18B	North Embankment	Lift No. 3	NB-23 through NB-28 Pass
Submittal 5-18B	North Embankment	Lift No. 1	NB-29 through NB-30 Pass

GENERAL ACTIVITIES
<ul style="list-style-type: none"> One of the Silo's for the Pugmill arrived on-site today.

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into three (3) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 11,856 cubic yards of base soil to the base soil stockpile for a cumulative total of 77,883 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).</p> <p>2.0 <u>North Embankment Construction</u> – CQA observed TWS utilizing the D6 dozer with GPS to place the third lift on the north embankment. Subsequent to placing the third lift TWS utilized the “Ladybug” water truck to water and compact the completed third lift. CQA then proceeded to perform in place density tests. All density tests with 90% proctor density or greater.</p> <p>3.0 <u>South Embankment Construction</u> – CQA observed TWS utilizing the D8 dozer to begin placing the first lift on the south embankment.</p>

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-010
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 53 °F Lo:20 °F

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 19, 20	Tyler Williams Book 1	Pages 5-7
		Joe Voss Book 1	Pages 5-6

LABORATORY TESTING			
Submittal 5-18F	Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-08	Sample Collected, Testing On-Going

FIELD TESTING			
Submittal 5-18B	South Embankment	Lift No. 1	SB-11 through SB-16
			Pass

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> - CQA observed TWS utilizing the CAT 5110 excavator to remove base soil from the Cell 10 footprint. The base soil was loaded into two (2) Komatsu trucks and hauled to the base soil stockpile, south of Cell 10. TWS hauled 10,842 cubic yards of base soil to the base soil stockpile for a cumulative total of 88,725 cubic yards placed into the base soil stockpile. CQA continuously observed and verified that the soil in the base soil stockpile was visually acceptable.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).</p> <p>2.0 <u>South Embankment Construction</u> - CQA observed the "Ladybug" water truck watering and compacting the first lift south embankment. Subsequent to compaction CQA tested and verified that the compaction met the specifications.</p>


 ENVIROTECH - CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-011
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear – Hi: 60 °F Lo:40 °F

FIELD NOTEBOOKS					
Lucas Hay Book 1	Page 21	Tyler Williams Book 1	Pages 10-13	Joe Voss Book 1	Pages 7-8

LABORATORY TESTING			
Submittal 5-18F	Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-08	USCS Testing On-Going

FIELD TESTING			
Submittal 5-18B	North Embankment	Lift No. 1-4 (Trench Excavation)	NB-31 through NB-35
Submittal 5-18B	South Embankment	Lift No. 2	SB-17 through SB-24
			Pass

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator to remove operations layer soil from the Cell 10 footprint. The soil was loaded into two (2) Komatsu trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 6,680 cubic yards of operations soil to the north and south embankments and 4,120 cubic yards to the operations soil stockpile for a cumulative daily total of 10,800 cubic yards excavated.

CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).

2.0 North Embankment Construction – CQA observed TWS utilizing the CAT 312C to excavate the PVC line supplying power to the re-located air monitor previously located in the footprint of Cell 10. CQA tested and verified that each trench fill lift placed met the specifications. CQA observed TWS utilizing at D6 dozer to place the fourth lift on the eastern half of the north embankment.

3.0 South Embankment Construction – CQA observed TWS utilizing the D6 dozer to place the second lift on the south embankment and then utilize the "Ladybug" water truck to water and compact the lift. CQA performed in place density tests and verified the compaction of the second lift on the south embankment meets the specifications.

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-012
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 58 °F Lo:35 °F

FIELD NOTEBOOKS					
Lucas Hay Book 1	Page 21	Tyler Williams Book 1	Pages 14-15	Joe Voss Book 1	Pages 9-10

LABORATORY TESTING			
Submittal 5-18F	Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18A	Structural Fill	SF-03 N. and S. Embankment Fill	Sample Collected, Testing On-Going

FIELD TESTING			
Submittal 5-18B	North Embankment	Lift No. 5	NB-36 through NB-37
Submittal 5-18B	South Embankment	Lift No. 1	SB-25 through SB-28
			Pass
			Pass

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator to remove operations layer soil from the Cell 10 footprint. The soil was loaded into three (3) Komatsu trucks. Two of the Komatsu trucks hauled soil to the operations soil stockpile, southeast of Cell 10 while one Komatsu truck hauled soil to the north and south embankments for general fill. TWS hauled 8,640 cubic yards of operations soil to the north and south embankments and 2,400 cubic yards to the operations soil stockpile for a cumulative daily total of 11,040 cubic yards excavated.


CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).

2.0 North Embankment Construction – CQA observed TWS utilizing one Komatsu truck and one D6 dozer to place the fifth lift on the north embankment. Each lift was then compacted with the “Ladybug” water truck and a loaded Payhauler. CQA performed in place density tests and verified the compaction of the fifth lift on the north embankment meets the specifications. CQA determined that a new proctor was necessary for the fifth lift on the north embankment. CQA collected structural fill sample SF-03. Material placement is not approved over lift 5 on the north embankment.

3.0 South Embankment Construction – CQA observed TWS utilizing one Komatsu truck and one D6 dozer to place the first lift on the western half of the south embankment. Each lift was then compacted with the “Ladybug” water truck and a loaded Payhauler. CQA performed in place density tests and verified the compaction of the first lift on the south embankment meets the specifications.

Joseph E. Van
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-013
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 60 °F Lo: 32 °F

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 24-25	Tyler Williams Book 1	Page 16	Joe Voss Book 1	Page 11

LABORATORY TESTING		
Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-03 N. and S. Embankment Fill	Sample Collected. Testing On-Going

FIELD TESTING			
Submittal 5-18B North Embankment	Lift No. 6	NB-41 through NB-46	Pass
Submittal 5-18B South Embankment	Lift No. 2-4	SB-29 through SB-40	Pass

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation - CQA observed TWS utilizing the CAT 5110 excavator to remove operations layer soil from the Cell 10 footprint. The soil was loaded into three (3) Komatsu trucks. Two of the Komatsu trucks hauled soil to the operations soil stockpile, southeast of Cell 10 while one Komatsu truck hauled soil to the north and south embankments for general fill. TWS hauled 5,343 cubic yards of operations soil to the north and south embankments and 4,251 cubic yards to the operations soil stockpile for a cumulative daily total of 9,594 cubic yards of operations soil excavated.

CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).

2.0 North Embankment Construction - CQA observed TWS utilizing one Komatsu truck and one D6 dozer to place the sixth lift on the north embankment. The lift was then compacted with the "Ladybug" water truck and a loaded Payhauler. CQA performed in place density tests and verified the compaction of the sixth lift on the north embankment meets the specifications. Subsequent to testing and verification of the compaction of the sixth lift, CQA observed TWS placing the seventh lift on the north embankment.

3.0 South Embankment Construction - CQA observed TWS utilizing one Komatsu truck and one D6 dozer to place the second, third and fourth lifts on the south embankment. Each lift was then compacted with the "Ladybug" water truck and a loaded Payhauler. CQA performed in place density tests and verified the compaction of each lift meets the specifications prior to TWS placing the next lift.


 ENVIROTECH - CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-014
Job Number:	S013213A00	Staff On-site:	Monday, March 1, 2010
Contractor(s):	TradeWind Services	3	Weather: Clear - Hi: 58 °F Lo: 31 °F

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 26-27	Tyler Williams Book 1	Pages 16-18
		Jimmy Stallings Book 1	Page 1

LABORATORY TESTING		
Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-03 N. and S. Embankment Fill	Proctor Completed, USCS On-Going
Submittal 5-18A Structural Fill	SF-04 N. and S. Embankment Fill	Sample Collected, Testing On-Going

FIELD TESTING			
Submittal 5-18B North Embankment	Lift No. 7	NB-47 through NB-54	Pass
Submittal 5-18B South Embankment	Lift No. 3-5	SB-41 through SB-58	Pass

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110, CAT 385 and the Hitachi 1800 excavator to remove operations layer soil from the Cell 10 footprint. The soil was loaded into Komatsu and Payhauler trucks. The trucks transported the material to the operations soil stockpile and to the north and south embankments for embankment fill. TWS hauled 7,449 cubic yards of operations soil to the north and south embankments and 17,667 cubic yards to the operations soil stockpile for a cumulative daily total of 25,116 cubic yards of operations soil excavated.</p> <p>2.0 <u>North Embankment Construction</u> – CQA observed TWS utilizing both the Komatsu and the Payhauler trucks and one D6 dozer to place the seventh lift on the north embankment. The lift was then compacted with the “Ladybug” water truck and a loaded Payhauler. CQA performed in place density tests and verified the compaction of the seventh lift on the north embankment meets the specifications. Subsequent to testing and verification of the compaction of the seventh lift, CQA observed TWS placing the eighth lift on the north embankment.</p> <p>3.0 <u>South Embankment Construction</u> – CQA observed TWS utilizing the “Ladybug” water truck and a loaded Payhauler to compact the third lift on the south embankment. CQA also observed TWS utilizing Komatsu and Payhauler trucks and one D6 dozer to place the fourth and fifth lifts on the south embankment. Each lift was then compacted with the “Ladybug” water truck and a loaded Payhauler. CQA performed in place density tests and verified the compaction of each lift met the specifications prior to TWS placing the next lift.</p>

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-015
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 62 °F Lo: 40 °F

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 28, 29	Tyler Williams Book 1	Pages 19-21	Jimmy Stallings Book 1	Page 2

LABORATORY TESTING		
Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-03 N. and S. Embankment Fill	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-04 N. and S. Embankment Fill	Testing On-Going

FIELD TESTING			
Submittal 5-18B North Embankment	Lift No. 8	NB-55 through NB-62	Pass
Submittal 5-18B South Embankment	Lift No. 6	SB-59 through SB-68	Pass

GENERAL ACTIVITIES
1.0 <u>Weekly Progress Meetings</u> - CQA attended the construction contractor's weekly progress meeting at 10:00 in the WCH Trailer
2.0 <u>CQA Progress Meeting</u> - CQA attended the construction contractors CQA meeting at 10:35 in the WCH Trailer.
3.0 <u>Admix</u> - The stacker for the pug mill arrived at approximately 15:00 today.

CONSTRUCTION ACTIVITIES
1.0 <u>Cell 10 Excavation</u> - CQA observed TWS utilizing the Hitachi 1800 and the CAT 5110 to excavate operations layer soil from the Cell 10 footprint. The soil was loaded into four (4) Komatsu trucks and four (4) Payhauler trucks to be transported to the stockpile and to the north and south embankments for structural fill. TWS hauled 6,372 cubic yards of operations soil to the north and south embankments and 18,718 cubic yards to the operations soil stockpile for a cumulative daily total of 25,090 cubic yards of operations soil excavated.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-015
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear – Hi: 62 °F Lo:40 °F

CONSTRUCTION ACTIVITIES


- 2.0 North Embankment Construction – CQA observed TWS utilizing both the Komatsu and the Payhauler trucks and one D6 dozer to place the eighth lift on the north embankment. The lift was then compacted with the “Ladybug” water truck and a loaded Payhauler. CQA performed in place density tests and verified the compaction of the eighth lift on the north embankment meets the specifications.
- 3.0 South Embankment Construction – CQA observed TWS utilizing the D6 dozer with GPS to place the sixth lift on the south embankment. After placement the “Ladybug” water truck and a loaded Payhauler were used to compact the sixth lift on the south embankment. CQA performed in place density tests and verified the compaction of each lift met the specifications prior to TWS placing the next lift.

ENVIROTECH – CQA

4/16/10

DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-016
Job Number:	S013213A00	Staff On-site:	Wednesday, March 3, 2010
Contractor(s):	TradeWind Services	3	Weather: Clear - Hi: 61 °F Lo:45 °F

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 30, 31	Tyler Williams Book 1	Pages 22-24	Jimmy Stallings Book 1	Page 3

LABORATORY TESTING			
Submittal 5-18F Base Soil Testing	BS-01	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-06	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing	On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing	On-Going
Submittal 5-18A Structural Fill	SF-03 N. and S. Embankment Fill	USCS Testing	On-Going
Submittal 5-18A Structural Fill	SF-04 N. and S. Embankment Fill	Testing	On-Going

FIELD TESTING			
Submittal 5-18B North Embankment	Lift No. 9	NB-63 through NB-70	Pass
Submittal 5-18B South Embankment	Lift No. 7	SB-69 through SB-78	Pass

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 to excavate operations layer soil and load it into four (4) Komatsu trucks. TWS also utilized a CAT 385-C to excavate operations layer soil and load it into four (4) Payhauler trucks. The loaded soil was transported to the stockpile and to the north and south embankments for general fill. TWS hauled 4,848 cubic yards of operations soil to the north and south embankments and 20,403 cubic yards to the operations soil stockpile for a cumulative daily total of 25,251 cubic yards of operations soil excavated. CQA also observed TWS utilizing a small Hitachi excavator to construct and compact a berm along the east edge of Cell 10.

2.0 North Embankment Construction – CQA observed TWS utilizing both the Komatsu and the Payhauler trucks and one D6 dozer to place the ninth lift on the north embankment. The lift was then moisture conditioned and compacted with the “Ladybug” water truck and the water wagon. CQA performed in place density tests and verified the compaction of the ninth lift on the north embankment meets the specifications.

3.0 South Embankment Construction – CQA observed TWS utilizing the D6 dozer with GPS to place the seventh lift on the south embankment. After placement the “Ladybug” water truck and a loaded Payhauler were used to compact the seventh lift on the south embankment. CQA performed in place density tests and verified the compaction of each lift met the specifications.


 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-017
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 60 °F Lo: 36 °F

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 32-33	Tyler Williams Book 1	Pages 24-26	Jimmy Stallings Book 1	Page 4
------------------	-------------	-----------------------	-------------	------------------------	--------

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-03 N. and S. Embankment Fill	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-04 N. and S. Embankment Fill	Proctor Complete, USCS On-Going


FIELD TESTING

Submittal 5-18B North Embankment	Lift No. 10	NB-71 through NB-78	Pass
Submittal 5-18B South Embankment	Lift No. 8	SB-79 through SB-88	Pass

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator, the CAT 385-C excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10 as well as placed on the north and south embankments. TWS hauled 5,680 cubic yards of operations soil to the north and south embankments and 19,190 cubic yards to the operations soil stockpile for a cumulative daily total of 24,870 cubic yards of operations soil excavated on Thursday, March 4, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).
- 2.0 North Embankment Construction – CQA observed TWS utilizing both the Komatsu and the Payhauler trucks and one D6 dozer to place the tenth lift on the north embankment. The lift was then moisture conditioned and compacted with the “Ladybug” water truck and the water wagon. CQA performed in place density tests and verified the compaction of the tenth lift on the north embankment meets the specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-017
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 60 °F Lo:36 °F

CONSTRUCTION ACTIVITIES

- 3.0 South Embankment Construction – CQA observed TWS utilizing the D6 dozer with GPS to place the eighth lift on the south embankment. After placement the "Ladybug" water truck and a loaded Payhauler were used to compact the seventh lift on the south embankment. CQA performed in place density tests and verified the compaction of each lift met the specifications.
- 4.0 Cell 9 Liner Tie In – CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to begin exposing the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden and then hand digging was utilized to locate the exact depth of the liner. Approximately 3- to 6-in of soil was left as cover over the top layer of geotextile.

ENVIROTECH - CQA

4/16/10

DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-018
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 57 °F Lo: 29 °F

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 34-35	Tyler Williams Book 1	Pages 27-28	Jimmy Stallings Book 1	Page 5
------------------	-------------	-----------------------	-------------	------------------------	--------

LABORATORY TESTING

Submittal 5-18F	Base Soil Testing	BS-01	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-02	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F	Base Soil Testing	BS-10	USCS Testing On-Going
Submittal 5-18A	Structural Fill	SF-03 N. and S. Embankment Fill	USCS On-Going, Proctor Complete
Submittal 5-18A	Structural Fill	SF-04 N. and S. Embankment Fill	USCS On-Going, Proctor Complete
Submittal 5-18A	Structural Fill	SF-05 N. and S. Embankment Fill	Sample Collected - Testing On-Going

FIELD TESTING

Submittal 5-18B	North Embankment	Lift No. 11	NB-79 through NB-86	Pass
Submittal 5-18B	South Embankment	Lift No. 9	SB-89 through SB-98	Pass

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation - CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10 as well as placed on the north and south embankments for general fill. TWS hauled 7,182 cubic yards of operations soil to the north and south embankments and 21,763 cubic yards to the operations soil stockpile for a cumulative daily total of 28,945 cubic yards of operations soil excavated on Friday, March 5, 2010.
- CQA observed TWS maintaining the haul roads for the Komatsu trucks with the CAT 834 rubber tired dozer with attached B/G (back grader).
- 2.0 North Embankment Construction - CQA observed TWS utilizing the Payhauler trucks and one D6 dozer to place the eleventh lift on the north embankment. The lift was then moisture conditioned and compacted with the water wagon. CQA performed in place density tests and verified the compaction of the eleventh lift on the north embankment meets the specifications.




CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-018	
Job Number:	S013213A00	Staff On-site	Date:	Friday, March 5, 2010
Contractor(s):	TradeWind Services	3	Weather:	Clear - Hi: 57 °F Lo: 29 °F


CONSTRUCTION ACTIVITIES

- 3.0 South Embankment Construction - CQA observed TWS utilizing the D6 dozer with GPS to place the ninth lift on the south embankment. After placement the water wagon was used to compact the ninth lift on the south embankment. CQA performed in place density tests and verified the compaction of the lift met the specifications.
- 4.0 Cell 9 Liner Tie In - CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to begin exposing the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden and then hand digging was utilized to locate clean the excess soil off of the liner. Approximately 200-ft. of the liner tie in has been partially exposed.


ENVIROTECH - CQA

4/16/10
DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-019
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 55 °F Lo: 38 °F Wind-32mph

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 36-37	Tyler Williams Book 1	Pages 30-29 Jimmy Stallings Book 1 Page 6

LABORATORY TESTING			
Submittal 5-18F Base Soil Testing	BS-01		Testing Complete
Submittal 5-18F Base Soil Testing	BS-02		Testing Complete
Submittal 5-18F Base Soil Testing	BS-03		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-07		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10		USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-03 N. and S. Embankment Fill		USCS Complete
Submittal 5-18A Structural Fill	SF-04 N. and S. Embankment Fill		USCS On-Going.
Submittal 5-18A Structural Fill	SF-05 N. and S. Embankment Fill		Testing On-Going

FIELD TESTING			
Submittal 5-18B North Embankment	Lift No. 12	NB-87 through NB-94	Pass

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator and the CAT 385 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10 as well as placed on the south embankment for general fill. TWS hauled 837 cubic yards of operations soil to the south embankments and 27,293 cubic yards to the operations soil stockpile for a cumulative daily total of 28,130 cubic yards of operations soil excavated on Monday, March 8, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader) as well as the “Ladybug” water truck.</p> <p>2.0 <u>North Embankment Construction</u> – CQA observed TWS utilizing the water wagon to water and compact lift 12, which was placed on Friday, March 5, 2010. CQA tested the lift and verified that the lift met the contract specifications.</p>



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-019
Job Number:	S013213A00	Staff On-site	Date: Monday, March 8, 2010
Contractor(s):	TradeWind Services	3	Weather: Clear - Hi: 55 °F Lo:38 °F

CONSTRUCTION ACTIVITIES

- 3.0 South Embankment Construction – CQA observed TWS utilizing the D6 dozer with GPS to begin placing the tenth lift on the south embankment.
- 4.0 Cell 9 Liner Tie In – CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to begin exposing the Cell 9 liner tie in. TWS utilized the CAT 312C excavator to remove excess soil and overburden and then hand digging was utilized to clean the remaining soil off of the liner.

Scott E Van
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-020
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 48 °F Lo: 23 °F Wind: 14mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 38-39	Tyler Williams Book 1	Pages 31-32	Jimmy Stallings Book 1	Page 7
------------------	-------------	-----------------------	-------------	------------------------	--------

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-04 N. and S. Embankment Fill	USCS Complete. Proctor Complete
Submittal 5-18A Structural Fill	SF-05 N. and S. Embankment Fill	Testing On-Going
Submittal 5-18A Structural Fill	SF-06 N. and S. Embankment Fill	Testing On-Going

FIELD TESTING

Submittal 5-18B South Embankment	Lift No. 10	SB-99 through SB-108	Pass
----------------------------------	-------------	----------------------	------


CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation - CQA observed TWS utilizing the CAT 5110 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu trucks and hauled to the operations soil stockpile, southeast of Cell 10 as well as placed on the north embankment for general fill. TWS hauled 20,156 cubic yards to the operations soil stockpile for a cumulative daily total of 20,156 cubic yards of operations soil excavated on Tuesday, March 9, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck was utilized along the haul road and in the excavation to control dust.

2.0 North Embankment Construction - CQA observed TWS utilizing two Komatsu trucks and one D6 dozer with GPS to begin placing the twelfth lift on the north embankment.

3.0 South Embankment Construction - CQA observed TWS utilizing the D6 dozer with GPS to shape the tenth and final lift on the south embankment. CQA observed TWS utilizing the water wagon to moisture condition and compact the tenth lift on the south embankment. CQA tested the lift and verified that the compaction met contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-020
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 48 °F Lo: 23 °F Wind: 14mph


CONSTRUCTION ACTIVITIES

4.0 Cell 9 Liner Tie In - CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden and then hand digging was utilized to clean the remaining inches of soil off of the liner. Approximately 400-ft. of the liner tie in has been exposed. CQA observed TWS uncovering the rain flap along the south embankment. After the rain flap was uncovered, TWS cut and removed the rain flap.

Paul E. Von
 ENVIROTECH - CQA

4/16/10
 DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-021
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear - Hi: 52 °F Lo: 29 °F Wind: 12 mph

FIELD NOTEBOOKS


Lucas Hay Book 1	Pages 40-41	Tyler Williams Book 1	Page 33	Jimmy Stallings Book 1	Page 8
------------------	-------------	-----------------------	---------	------------------------	--------

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-03	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-04	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-05	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-06	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-05 N. and S. Embankment Fill	USCS Completed. Proctor Completed
Submittal 5-18A Structural Fill	SF-06 N. and S. Embankment Fill	Testing On-Going

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation - CQA observed TWS utilizing the CAT 5110 excavator and the CAT 385 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10 as well as placed on the north embankment for general fill. TWS hauled 648 cubic yards of soil to the north embankment for general fill and 19,215 cubic yards of soil to the operations soil stockpile for a cumulative daily total of 27,234 cubic yards of operations soil excavated on Wednesday, March 10, 2010.
- CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck was utilized along the haul road and in the excavation for dust control.
- 2.0 North Embankment Construction - CQA observed TWS utilizing the Payhauler trucks and one D6 dozer with GPS to place the thirteenth lift on the north embankment. The D6 dozer with GPS also pushed soil from the interior of the north embankment to use as fill for the thirteenth lift. The lift was continuously moisture conditioned and compacted with the water wagon. CQA did not test the thirteenth lift for the north embankment. The testing is scheduled for March 11, 2010.
- 3.0 Cell 9 Liner Tie In - CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden and then hand digging was utilized to clean the remaining inches of soil off of the liner. Approximately 400-ft. of the liner tie in has been exposed along the Cell 9 floor. CQA observed TWS removing the berm beneath the rain flap along the south embankment. After the berm was removed TWS began uncovering the liner tie in at the point of beginning and working to the north.


ENVIROTECH - CQA

4/16/10
DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-022
Job Number:	S013213A00	Staff On-site:	3
Contractor(s):	TradeWind Services	Date:	Thursday, March 11, 2010
		Weather:	Clear - Hi: 53 °F Lo:38 °F Wind:28mph

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 42-43	Tyler Williams Book 1	Pages 34-35	Jimmy Stallings Book 1	Page 9

LABORATORY TESTING			
Submittal 5-18F Base Soil Testing	BS-03		USCS Complete
Submittal 5-18F Base Soil Testing	BS-04		USCS Complete
Submittal 5-18F Base Soil Testing	BS-05		USCS Complete
Submittal 5-18F Base Soil Testing	BS-06		USCS Complete
Submittal 5-18F Base Soil Testing	BS-07		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09		USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10		USCS Testing On-Going
Submittal 5-18A Structural Fill	SF-06 N. and S. Embankment Fill		USCS Complete, Proctor Complete

FIELD TESTING			
Submittal 5-18B North Embankment	Lift No. 13	NB-94 through NB-102	Pass

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation - CQA observed TWS utilizing the CAT 5110 excavator and the CAT 385 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 27,567 cubic yards of soil to the operations soil stockpile. This volume was also the cumulative daily total amount of operations soil excavated on Thursday, March 11, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the water wagon were utilized along the haul road and in the excavation for dust control.

2.0 North Embankment Construction - CQA observed TWS utilizing the D6 dozer with GPS to fine grade to top and side of the north embankment. TWS also utilized the water wagon to moisture condition and compact the top lift. CQA tested and verified the thirteenth and final lift. placed and compacted in report 21, met the contract specifications.

3.0 Cell 9 Liner Tie In - CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden from the top half of the liner tie in section and then hand digging was utilized to clean the remaining inches of soil off of the liner. TWS uncovered the liner tie in from 600-ft south of the north toe to approximately 50 feet south of the north toe.

[Signature]
 ENVIROTECH - CQA

5/6/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-023
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy-Hi: 59 °F Lo:40 °F Wind-41mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 44-45	Tyler Williams Book 1	Pages 36-37	Jimmy Stallings Book 1	Page 10
------------------	-------------	-----------------------	-------------	------------------------	---------

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going

CONSTRUCTION ACTIVITIES


1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator and the CAT 385 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled a cumulative daily total of 27,117 cubic yards of soil to the operations soil stockpile.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the water wagon were utilized along the haul road and in the excavation for dust control.

2.0 Cell 9 Liner Tie In – CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden from the bottom half of the liner tie in section. TWS uncovered the bottom half of the liner tie in from the north toe 600-ft south.

3.0 Cell 9 Subgrade – CQA observed TWS grading the interior of the Cell 9 south embankment with the CAT D6 GPS dozer. The CAT D6 dozer graded the slope from the shoulder to the toe of slope, stockpiling the grade trimmings in the southwest corner of the Cell 9 floor.

4.0 Admix Soil Processing – CQA observed TWS utilizing the CAT D6 GPS dozer to grade and the vibratory drum compactor to compact the pad the pugmill will be assembled on. TWS also brought in one belly dump truck load of gravel that was graded and compacted. The gravel pad will be used as a base for the pugmill.


ENVIROTECH – CQA

4/16/10
DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-024
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy-Hi: 55 °F Lo:25 °F Wind-9mph


FIELD NOTEBOOKS			
Lucas Hay Book 1	Page 46	Tyler Williams Book 1	Pages 38-39
		Jimmy Stallings Book 1	Page 11

LABORATORY TESTING			
Submittal 5-18F Base Soil Testing	BS-07	USCS Testing On-Going	
Submittal 5-18F Base Soil Testing	BS-08	USCS Testing On-Going	
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going	
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going	

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 385 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 25,533 cubic yards of soil to the operations soil stockpile on Monday, March 15, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the water wagon were utilized along the haul road and in the excavation for dust control.</p> <p>2.0 <u>Cell 9 Liner Tie In</u> – CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden from the bottom half of the liner tie in section. TWS uncovered the bottom half of the liner tie in from the north toe 600-ft south. The CAT 312C excavator was used to load the rain flap from the south embankment into a green metal roll-off container.</p> <p>3.0 <u>Pugmill</u> – CQA observed American Rock Products dumping crushed gravel near the pugmill area. CQA observed TWS utilizing the CAT 140H grader to spread the crushed gravel to create a pad for the pugmill.</p>

April E. Van
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-025
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy-Hi: 69 °F Lo:38 °F Wind-12mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 48-49	Tyler Williams Book 1	Pages 40-41	Jimmy Stallings Book 1	Page 12
------------------	-------------	-----------------------	-------------	------------------------	---------

LABORATORY TESTING

Submittal 5-18F Base Soil Testing	BS-07	USCS Complete
Submittal 5-18F Base Soil Testing	BS-08	USCS Complete
Submittal 5-18F Base Soil Testing	BS-09	USCS Testing On-Going
Submittal 5-18F Base Soil Testing	BS-10	USCS Testing On-Going

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29.610 cubic yards of soil to the operations soil stockpile on Tuesday, March 16, 2010.
- CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck was utilized along the haul road and in the excavation for dust control.
- 2.0 Cell 9 Liner Tie In – CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden from the liner tie in section. TWS uncovered the bottom half of the liner tie in from the north toe to 100-ft south of the north toe. CQA also observed TWS exposing the rain flap along the north embankment. Once the rain flap was exposed, the rain flap was cut, removed and loaded into green roll-off containers. CQA observed TWS utilizing the CAT 312C to remove the berm under the rain flap along the north embankment.
- 3.0 Pugmill – CQA observed TWS stand the green bentonite silo upright in the pugmill area in preparation for pugmill assembly.


 ENVIROTECH – CQA

4/16/10
 DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-026
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Sunny-Hi: 60 °F Lo:33 °F Wind-30mph

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 50-51	Tyler Williams Book 1	N/A	Jimmy Stallings Book 1	Page 13

LABORATORY TESTING		
Submittal 5-18F Base Soil Testing	BS-09	USCS Complete
Submittal 5-18F Base Soil Testing	BS-10	USCS Complete
Submittal 5-18C Sub-grade Cell 9 Floor	SF-07	Collected – Proctor and USCS Testing On-Going

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 22,401 cubic yards of soil to the operations soil stockpile on Wednesday, March 17, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck was utilized along the haul road and in the excavation for dust control.

All base soil testing has been completed and the base soil meets construction specifications.

2.0 Cell 9 Liner Tie In – CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden from the liner tie in section. TWS uncovered the bottom half of the liner tie-in from the north toe to 200-feet up the north embankment. CQA observed TWS continuing to utilizing the CAT 312C to remove the berm under the rain flap along the north embankment.

3.0 Pugmill –TWS mobilized a second silo on-site and stored it near the pugmill area.

4.0 Test Pad Area – CQA observed TWS utilizing a CAT D6 GPS dozer to grade the floor of Cell 9 to the design sub-grade elevations in the area to be used for the test-pad.

GENERAL ACTIVITIES

Note: All construction activities were concluded at 14:00. This was done to ensure that all employees (TWS and Envirotech) could attend the “All Hands Meeting” at 15:30. Attendance at this event was required by WCH.

And E Van
 ENVIROTECH – CQA 4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-27
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Cloudy-Hi: 60 °F Lo:33 °F Wind-29mph

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 52-54	Tyler Williams Book 1	N/A	Jimmy Stallings Book 1	Page 14

LABORATORY TESTING		
Submittal 5-18C Sub-grade Cell 9 Floor	SF-07	Proctor and USCS Testing Complete

FIELD TESTING			
Submittal 5-18B Manhole # 21	Sub-Grade	MH-01through MH-02	Pass
Submittal 5-18B Manhole # 39	Sub-Grade	MH-03through MH-04	Pass

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30, 474 cubic yards of soil to the operations soil stockpile on Thursday, March 18, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the water wagon were utilized along the haul road and in the excavation for dust control.</p> <p>2.0 <u>Cell 9 Liner Tie In</u> – CQA observed TWS utilizing the CAT 312C excavator with a smooth bucket to expose the Cell 9 liner tie in. TWS utilized the CAT 312C to remove the top 3- to 4-ft. of operations soil and overburden from the liner tie in section. TWS continued to uncover the liner tie in along the north embankment and the north toe.</p> <p>3.0 <u>Pugmill</u> –CQA observed TWS mobilize three guppies, an auger and the pug on-site. As equipment arrived on-site TWS continued assembly of the pugmill.</p> <p>4.0 <u>Leachate Transmission Line</u> – CQA observed TWS excavate manholes # 21 and #39. After excavation TWS placed a layer of crushed gravel for leveling material. CQA tested and verified the subgrade below each of the manholes met the contract specifications.</p>

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-028
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy-Hi: 59 °F Lo:35 °F Wind-14mph

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 55-56	Tyler Williams Book 1	Pages 44-45
		Jimmy Stallings Book 1	Page 15

CONSTRUCTION ACTIVITIES	
1.0	<u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,573 cubic yards of soil to the operations soil stockpile on Friday, March 19, 2010. CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the water wagon were utilized along the haul road and in the excavation for dust control.
2.0	<u>Pugmill</u> –CQA observed TWS mobilize three guppies, an auger and the pug on-site. As equipment arrived on-site TWS continued assembly of the pugmill.
3.0	<u>Lysimeter</u> – CQA observed TWS excavate the riser trench in the north embankment of Cell 9. TWS also began excavation of the Cell 9 sump.
4.0	<u>Cell 9 Sub-Grade</u> – CQA observed TWS utilize the CAT D6 GPS dozer to cut portions of the north and south embankments to grade.

ENVIROTECH - CQA

3/22/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-029
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
		Clear-Hi: 62 °F Lo:38 °F Wind-23mph	

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 57-58	Tyler Williams Book 1	Page 46	Jimmy Stallings Book 1	Page 16
------------------	-------------	-----------------------	---------	------------------------	---------

FIELD TESTING

Submittal 5-18C Cell 9 Subgrade	Test Pad Subgrade	SG 9-1 through SG 9-4	Pass
---------------------------------	-------------------	-----------------------	------

GENERAL ACTIVITIES

1.0 Radcon Stop Work - Subsequent to placement of manhole base sections 21 and 39, Radcon arrived on site and initiated a stop work due to their concern over notification requirements for site evaluation.

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation - CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,339 cubic yards of soil to the operations soil stockpile on Monday, March 22, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the water wagon were utilized along the haul road and in the excavation for dust control.

2.0 Admix - CQA observed TWS continue to assemble the separate components of the pugmill including various conveyor belts, the screen plant and another feeder. CQA tested and verified the subgrade for the test pad met the contract specifications.

3.0 Leachate Transmission Line - CQA observed TWS mobilize the bases of the pre-fabricated concrete manholes 21 and 39 on-site and set the sections in place utilizing Hook's Cranes service.

[Signature]
ENVIROTECH - CQA

4/16/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-030
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy-Hi: 41 °F Lo:35 °F Wind-9mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 59-60	Tyler Williams Book 1	Pages 47-48	Jimmy Stallings Book 1	Page 17
------------------	-------------	-----------------------	-------------	------------------------	---------

GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor's weekly progress meeting on Tuesday, March 23, 2010 at 10:00 am. in the WCH Trailer.
- 2.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting at 10:30 am. in the WCH Trailer.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,474 cubic yards of soil to the operations soil stockpile on Tuesday, March 23, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the water wagon were utilized along the haul road and in the excavation for dust control.
- 2.0 Admix – CQA observed TWS continue set up of the pugmill including electrical wiring and mechanical connections. Ecology blocks were also placed around the pugmill for safety barricades.
- 3.0 Leachate Transmission Line – CQA observed TWS utilize the Hitachi 200 to excavate manhole MH-32 and MH-33. Subsequent to excavating the manholes, TWS moisture conditioned and compacted the subgrade.
- 4.0 As-Built Survey – CQA observed both Rogers Surveying and Stratton Surveying conducting an as-built survey of the subgrade beneath the area of the test pad in Cell 9 prior to test pad placement. Rogers surveying conducted an independent subgrade survey for TWS while Stratton conducted an independent subgrade survey for CQA. Stratton Surveying provided verbal on-site verification that the subgrade in the test pad area met the contract specifications.


ENVIROTECH – CQA

3/24/10
DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-031
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Clear-Hi: 61 °F Lo:30 °F Wind-14mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 61-62	Tyler Williams Book 1	Pages 49-51	Jimmy Stallings Book 1	Page 18
Joe Voss	Page 13				

FIELD TESTING

Submittal 5-18B Manhole # 21	Lifts 1 through 4	MH21-03 to MH21-06	Pass
Submittal 5-18B Manhole # 32	Sub-Grade	MH32-01 to MH32-02	Pass
Submittal 5-18B Manhole # 33	Sub-Grade	MH33-01 to MH33-02	Pass
Submittal 5-18B Manhole # 39	Lifts 1 through 4	MH39-03 to MH39-06	Pass

GENERAL ACTIVITIES


- 1.0 Leachate Transmission Line – Subgrade test data for manholes 21 and 39, completed on March 18, 2010, have been revised to reflect updated numbering system and are included herein.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 excavator and the Hitachi 1800 excavator to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,267 cubic yards of soil to the operations soil stockpile on Tuesday, March 23, 2010.


CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the water wagon were utilized along the haul road and in the excavation for dust control.

- 2.0 Admix – CQA observed TWS continue setup of the pugmill including electrical wiring and mechanical connections. CQA observed Powell Scale Company calibrate the green bentonite silos. Both bentonite silos P19 (east) and P9 (west) were calibrated on Wednesday, March 24, 2010.
- 3.0 Leachate Transmission Line – CQA observed TWS backfill around manholes #21 and #39. Both manholes were backfilled up to the pipe inverts. Subsequent to placing each lift CQA tested and verified that each lift placed around both manholes met the contract specifications. In addition, CQA tested and verified that the subgrade of manholes #32 and #33 met the contract specifications.


 ENVIROTECH – CQA

4/16/10
 DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-033
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Clear-Hi: 62 °F Lo:44 °F Wind-30mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Page 64	Tyler Williams Book 1	Pages 54-57	Jimmy Stallings Book 1	Page 20
Joe Voss Book 1	Page 16				

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,609 cubic yards of soil to the operations soil stockpile on Tuesday, March 23, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the water wagon were utilized along the haul road and in the excavation for dust control.

2.0 Admix – CQA observed TWS continue setup of the pugmill including electrical wiring, mechanical connections and safety fencing. CQA observed Washington Trucking Co. delivering bentonite throughout the day. The generator was started today so the conveyor belts and the bentonite augers could be tested. TWS encountered a problem with the load cell on the P19 (east) bentonite silo. The bentonite had to be unloaded from the silo into a waiting truck. No pugmill calibrations occurred today.


 ENVIROTECH – CQA

5/7/10
 DATE




CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-034
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Clear-Hi: 60 °F Lo:47 °F Wind-47mph

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 65	Tyler Williams Book 1	Pages 58-61	Joe Voss Book 1	Page 17
Rob Stallings	N/A				

CONSTRUCTION ACTIVITIES	
1.0	<p><u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 26,487 cubic yards of soil to the operations soil stockpile on Monday, March 29, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the water wagon were utilized along the haul road and in the excavation for dust control in the high wind.</p>
2.0	<p><u>Admix</u> – CQA observed TWS reload the silo with a known weight of bentonite to calibrate the scale readout on silo P19 (east). After the silo was refilled CQA observed the calibration of the bentonite vein feeder for silo P19 (east). Upon commencement of the calibration of the vein feeder for the P9 (west) silo an electrical anomaly was discovered. The calibration of the P9 (west) silo will continue after the electrical issue is resolved. No belt scale or water meter calibrations occurred today.</p>


3/30/10
 ENVIROTECH – CQA DATE PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-035
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Hi: 60 °F Lo:40 °F Wind-15mph Rain: 0.07-in

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 66-67	Tyler Williams Book 1	Pages 62-63	Joe Voss Book 1	Pages 18-19
Rob Stallings	N/A				

GENERAL ACTIVITIES

- Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, March 30, 2010 at 10:00 am. in the WCH Trailer.
- CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, March 30, 2010 at 10:30 am. in the WCH Trailer.
- CQA Progress Meeting – During the CQA progress meeting, CQA received authorization from WCH to perform only the first stage of the two stage Boutwell hydraulic conductivity infiltration test (ASTM D6391). CQA is awaiting the authorizing documentation.
- CQA Progress Meeting – During the CQA progress meeting, CQA received authorization from WCH to utilize Precision Geosynthetic Laboratories for geosynthetic conformance testing and utilize Texas Research Institute (TRI) performing the geosynthetic friction angle conformance tests. CQA is awaiting the authorizing documentation.


CONSTRUCTION ACTIVITIES

- Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29,439 cubic yards of soil to the operations soil stockpile on Tuesday, March 29, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the water wagon were utilized along the haul road and in the excavation for dust control in the high wind.
- Admix – CQA observed TWS performing maintenance on the CAT generator for the pugmill setup. Currently the generator is not working properly; therefore no pugmill calibrations were completed today.
- Leachate Transmission Line – CQA observed TWS utilize Hook’s Crane Service to place manholes MH-32 and MH-33 in the north embankment.

M. E. Va
 ENVIROTECH – CQA

3/31/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-036
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Hi: 57 °F Lo:37 °F Wind-15mph (avg.)


FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 68-69	Tyler Williams Book 1	Pages 64-66	Joe Voss Book 1	Page 20
Rob Stallings	N/A				

FIELD TESTING			
Submittal 5-18B Manhole No. 32	Lift No. 1-4	MH32-03 to MH32-06	Pass
Submittal 5-18B Manhole No. 33	Lift No. 1-10	MH33-03 to MH33-12	Pass

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,546 cubic yards of soil to the operations soil stockpile on Wednesday, March 29, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the water wagon were utilized along the haul road and in the excavation for dust control.</p>
<p>2.0 <u>Pugmill</u> – TWS worked most of the day to repair the generator and the stacker belt. Water flow calibrations were begun at 16:30. Water flow calibrations could not be completed do to pump/piping problems.</p>
<p>3.0 <u>Leachate Transmission Line</u> – CQA observed TWS backfilling around manholes MH-32 and MH-33. CQA observed TWS place moisture condition and hand compact each lift placed. Subsequent to placing and compacting each lift CQA tested and verified that the compaction met the contract specifications.</p>

Scott E. Van
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-037
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Hi: 57 °F Lo:28 °F Wind-14mph

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 70-71	Tyler Williams Book 1	Pages 67-70	Joe Voss Book 1	Page 21-22

FIELD TESTING			
Submittal 5-18E Pugmill Calibrations	Attached		Pass

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29,268 cubic yards of soil to the operations soil stockpile on Thursday, April 1, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the water wagon were utilized along the haul road and in the excavation for dust control.</p> <p>2.0 <u>Pugmill</u> – CQA observed TWS working most of the day to repair the P9 (west) bentonite silo scale. After the scale was repaired and calibrated by Powell Scale Co. the vein feeder for the P9 (west) silo was calibrated. CQA observed TWS calibrating the base soil belt scale and the totalizer belt scale. CQA verified that the pugmill calibrations are complete.</p> <p>3.0 <u>Leachate Transmission Line</u> – CQA observed TWS excavating manhole MH-34 and beginning to excavate MH-35.</p>

John E. Van
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-038
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 43 °F Lo: 32 °F Wind-17mph Rain 0.2-in

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 72-73	Tyler Williams Book 1	Pages 71-72	Joe Voss Book 1	Page 23-24

FIELD TESTING		
Submittal 5-18E Belt Scale Testing	4/2/2010	Met Contract Specifications

LABORATORY TESTING		
Submittal 5-18D Admix Soil Testing	AM-01	Sample Collected for USCS, Permeability and Std Proctor

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 27,117 cubic yards of soil to the operations soil stockpile on Friday, April 1, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the water wagon were utilized along the haul road and in the excavation for dust control.</p> <p>2.0 <u>Admix Production</u> – CQA observed TWS producing admix material for the admix test pad. CQA performed belt scale verifications of the admix material. CQA verified belt scale measurements met the contract specifications.</p> <p>3.0 <u>Leachate Transmission Line</u> – CQA observed TWS excavating manhole MH-35.</p>

Pat E. Von
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-039
Job Number:	S013213A00	Staff On-site	Date: Monday, April 5, 2010
Contractor(s):	TradeWind Services	3	Weather: Hi: 61 °F Lo: 26 °F Wind: 31 mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 74-75	Tyler Williams Book 1	Pages 74-76	Joe Voss Book 1	Page 25-27
------------------	-------------	-----------------------	-------------	-----------------	------------

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	4/15/10	1,256 Tons	Pass
Submittal 5-18G Test Pad Field Density	Lift Nos. 1-3	TP-1 through TP-18B	Pass
Submittal 5-18G Admix Test Pad Perm.	Lift Nos. 1-3	TP-04A, TP-11A, TP-13	In progress

LABORATORY TESTING

05-18D Admix Soil Testing	AM-01	USCS, Permeability and Std Proctor On-Going
---------------------------	-------	---

CONSTRUCTION ACTIVITIES

- 1.0 **Cell 10 Excavation** – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,420 cubic yards of soil to the operations soil stockpile on Monday, April 5, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.

- 2.0 **Admix Production** – TWS produced 1,256 tons of admix on Monday, April 5, 2010 for a cumulative total of 3,856 tons of admix produced. CQA verified that TWS is currently out of bentonite. Admix production will continue when the next shipment of bentonite is received. CQA verified that the admix material contained between 11% and 14% bentonite by dry weight base soil with an average of 13.3% bentonite.

- 3.0 **Admix Placement** – CQA observed TWS begin placing admix to construct the test pad along the center of the south toe of Cell 9. CQA utilized Stratton Surveying to verify all locations and elevations.

TWS utilized two Payhauler trucks to transport the admix from the pugmill to the test pad location in Cell 9. The first lift of admix material was spread in a 12-in lift utilizing the CAT D6 GPS dozer. TWS compacted the admix with a CAT 825 compactor, which has a gross weight of approximately 70,000-lb and is equipped with 7 ¾ in. pegs.

The 825 compactor speed was set at 4.2 miles/hour for lift 1. After compacting lift 1, the compacted lift thickness was determined to be 4-in and the admix failed to meet compaction specifications. Due to the low density readings, TWS compacted lift 1 with another 1.5 passes on the CAT 825 compactor. After the resulting tests failed, TWS slowed the compactor speed from 4.2 miles/hour (3rd gear) to 2.1 miles/hour (2nd gear).



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-039
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 61 °F Lo:26 °F Wind:31mph

CONSTRUCTION ACTIVITIES

4.0 Admix Placement (Continued) – TWS placed additional material to bring the lift thickness of lift 1 to 8-in. TWS compacted lift 1 at 2.1 miles/hour with the CAT 825 compactor completing 3 passes on the lift. After recompacting the lift 1, the lift thickness was determined to be approximately 9-in. The lift was cut with the CAT D6 GPS dozer to a surveyed thickness of 8-in, and CQA tested and verified that the in-place admix material on lift 1 met construction specifications.

TWS placed 10-in of loose material on lift 2 with the CAT D6 GPS dozer. The material was compacted with the CAT 825 compactor to a lift thickness of 6-in. Lift 2 failed to meet compaction specifications. TWS placed addition water onto the test pad and recompacted the admix material. CQA tested and verified that lift 2 met construction specifications.

TWS placed lift 3 in a similar manner to lift 2. CQA verified that lift 3 of the test pad met construction specifications except for the southwest corner of the test pad. TWS moisture conditioned and compacted the failing area with the CAT 825. CQA tested and verified that lift 3 of the admix test pad met contract specifications.

CQA conducted compacting testing as per the contract specifications. After each lift was placed and compacted CQA performed the a minimum of six (6) in place density tests (ASTM 6938), a sand cone test (ASTM D1556) and a collected a Shelby tube sample (ASTM 5084). After failed testing, the failed portion of the lift was moisture conditioned as necessary and recompacted. CQA verified that lifts 1 through 3 met the contract specifications. CQA will await final permeability (Shelby tube) confirmation. At the conclusion of the day, TWS static rolled the test pad with the CAT CS563D smooth drum roller, creating a smooth surface to prevent blowing sand from infiltrating the into the CAT 825 compactor tracks. The remaining lifts are anticipated to be placed on Tuesday, April 6, 2010.


 ENVIROTECH - CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-040
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 60 °F Lo: 42 °F Wind: 36mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 76-77	Tyler Williams Book 1	Pages 77-79	Joe Voss Book 1	Page 28-29
------------------	-------------	-----------------------	-------------	-----------------	------------

FIELD TESTING

Submittal 5-18B Test Pad Field Density	Lift Nos. 4-6	TP-19 through TP-37	Pass
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress

LABORATORY TESTING

05-18D Admix Soil Testing	AM-01	USCS, Perm. and Std Proctor On-Going
---------------------------	-------	--------------------------------------


GENERAL ACTIVITIES

- Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, March 30, 2010 at 10:00 am. in the WCH Trailer.
- CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, March 30, 2010 at 10:30 am. in the WCH Trailer.

CONSTRUCTION ACTIVITIES

- Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,366 cubic yards of soil to the operations soil stockpile on Tuesday, April 6, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.
- Admix Production – TWS is currently out of bentonite. Admix production will continue at a future date.
- Admix Placement – CQA observed TWS placing and compacting the soil liner test fill as per specifications. TWS utilized two Payhauler trucks to transport the admix from the pugmill to the test pad location in Cell 9. The material was spread and placed with a CAT D6 GPS dozer and compacted with a CAT 825 compacter making 3 full passes across each portion of the placed lift at 2.1 mile/hour (2nd gear). The CAT 825 compacter has a gross weight of approximately 70,000-lb and is equipped with 7 ¾ in. pegs.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-040
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 60 °F Lo:42 °F Wind:36mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS placing admix on lifts 4 through 6 for the test pad. Initially, the southwest corner of the test pad failed to meet construction specifications on lift 4. TWS continued rolling the failing area of lift 4 with the CAT 825 compactor until the admix met construction specifications. CQA verified that test pad lifts 4 to 6 met initial project specifications. CQA, aided by Stratton Surveying, verified that uncompacted lift thicknesses for lifts 4 through 6 were 6-in above the previously compacted lift

After the completion of testing on lift 6, TWS gouged a 10-ft by 5-ft hole in the admix surface with an excavator as directed by CQA. TWS demonstrated the repair methodology on the gouged hole. TWS first laid back the corners of the hole as to allow the compactor access. The hole was filled in with admix and compacted by making 3 passes with the CAT 825 compactor at 2.1 miles/hour. CQA verified that the repair met construction specifications; in addition, CQA collected a Shelby tube for further analysis.


After the conclusion of the repair, TWS cut the final lift to grade and static rolled the test pad with the CAT CS563D smooth drum roller, creating a relatively smooth finished surface. CQA, aided by Stratton Surveying, verified the test pad met the required 3-foot thickness and grading tolerances in the construction specifications.

CQA confirmed lift bonding by excavating three (3) test pits into the test pad to the subgrade. CQA verified that the lifts were properly bonded together.

CQA aided by DHI, began installing the Boutwell Hydraulic Conductivity tests (ASTM D6391) on lift 6. At the end of the day, CQA covered the test locations with plastic. CQA shall complete Boutwell installation in Report 41.


 ENVIROTECH – CQA


 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-041
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 61 °F Lo: 40 °F Wind: 30mph Rain 0.01-in

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 78-79	Tyler Williams Book 1	Pages 80-82
Joe Voss Book 1			Page 31

FIELD TESTING			
Submittal 5-18A-2 Cell 9 Crest Pad Building	Lift Nos: 1-4	CP9-01 through CP9-10	Pass
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-01	USCS, Perm, and Std Proctor On-Going


CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29,808 cubic yards of soil to the operations soil stockpile on Wednesday, April 7, 2010.


CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.

2.0 Test Pad – CQA installed five (5) Boutwell test apparatus and one (1) control apparatus as per ASTM D6391. The Boutwell testing devices were augured and sealed in place by placing bentonite around the casings. The area around the Boutwell boreholes was covered with plastic and the bentonite seals will be allowed to hydrate overnight for a minimum of 12-hours. CQA shall complete installation of the Boutwell test apparatus at a later date.

3.0 Crest Pad Building – CQA observed TWS placing lifts 1-4 on the Cell 9 crest pad. TWS utilized the CAT D6 dozer and the CAT 312 excavator to place the fill and the CAT CS563D compactor to compact the lifts. CQA tested and verified that lifts 1-4 met the contract specifications. Subsequent to placing the last lift, CQA observed TWS excavating the Cell 9 crest pad building footing and setting concrete forms.


 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-042
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 56 °F Lo:43 °F Wind-46mph Rain 0.02-in

FIELD NOTEBOOKS					
Lucas Hay Book 1	Page 80	Tyler Williams Book 1	Pages 83-84	Joe Voss Book 1	Pages 32-33

FIELD TESTING			
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress

LABORATORY TESTING		
Submittal 5-18D Admix Soil Testing	AM-01	USCS, Perm, and Std Proctor On-Going

GENERAL NOTES

1.0 Stop Work – Due to strong (40 mph+) winds causing low visibility in the construction area, Radcon called a stop work for the Cells 9 and 10 construction.

2.0 Washington State Department of Health – Victoria Dix from the Washington Department of Health was on-site to present Envirotech with a permanent Radioactive Materials License. Victoria conducted a full surveillance of Envirotech’s Radiation Control Plan and storage facilities; she found Envirotech’s procedures and facilities in full compliance with the regulations.

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 9,261 cubic yards of soil to the operations soil stockpile on Thursday, April 8, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control due to the high winds.

2.0 Test Pad – CQA completed the Boutwell setup and initiated the Boutwells testing. Due to the forecasted low temperatures, CQA utilize a 5:1 mixture of ethyl alcohol and water to prevent the water in the Boutwell test apparatus from freezing. Subsequent to filling the Boutwells, CQA began taking readings according to the scheduled recommended in ASTM D6391.

Joseph E. Von
 ENVIROTECH – CQA 4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-043
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 57 °F Lo:30 °F Wind-20 mph

FIELD NOTEBOOKS					
Lucas Hay Book 1	Page 81-82	Tyler Williams Book 1	Pages 85	Joe Voss Book 1	Pages 34


FIELD TESTING			
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress

LABORATORY TESTING		
Submittal 5-18D Admix Soil Testing	AM-01	USCS, Perm. and Std Proctor On-Going
Submittal 5-14 Geotextile Testing	G100262	Passes Specification
Submittal 5-14 Geotextile Testing	G100263	Passes Specification
Submittal 5-14 Geotextile Testing	G100264	Passes Specification

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 31,230 cubic yards of soil to the operations soil stockpile on Friday, April 9, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control due to the high winds.</p> <p>2.0 <u>Subgrade</u> – CQA observed TWS grading the interior slope of the south berm and floor of Cell 9 with a CAT D6 GPS dozer.</p> <p>3.0 <u>Test Pad</u> – CQA continued taking Boutwell measurements. CQA will continue to collect Boutwell data throughout the weekend, from 4/10/10 to 4/11/10.</p> <p>4.0 <u>Leachate Transmission Line</u> – CQA observed TWS setting and placing manholes 34 and 35 with a crane.</p>

Joe Voss
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-044
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Hi: 64 °F Lo:47 °F Wind-22 mph

FIELD NOTEBOOKS			
Lucas Hay Book 1	Page 83-85	Joe Voss Book 1	Pages 35

FIELD TESTING			
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress
Submittal 5-18B Manhole Backfill 34	Lift Nos. 1-5	MH34-03 to MH34-07	Passed
Submittal 5-18B Manhole Backfill 35	Lift Nos. 1-5	MH35-03 to MH35-07	Passed

LABORATORY TESTING		
Submittal 5-18D Admix Soil Testing	AM-01	USCS, Perm. and Std Proctor On-Going

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 27,675 cubic yards of soil to the operations soil stockpile on Monday, April 12, 2010. The CAT 5110 excavator was shut down early for repairs.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control due to the high winds.

2.0 Subgrade – CQA observed TWS grading the floor and interior north berm of Cell 9 with a CAT D6 GPS dozer.

3.0 Test Pad – CQA continued taking Boutwell measurements on the test pad.

4.0 Leachate Transmission Line – CQA observed TWS backfilling manholes 34 and 35 to the bottom of the pipe inverts. TWS utilized a Hitachi 200 excavator to place five (5) lifts of soil in the annular space. The soil was moisture conditioned with a water truck and compacted with two (2) jumping jack hand compactors. CQA tested and verified that each lift met compaction specifications.

Joe Voss
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-045
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 63 °F Lo: 46 °F Wind: 22mph Rain - Trace

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 86-87	Tyler Williams Book 1	Pages 88-89	Joe Voss Book 1	Page 36
------------------	-------------	-----------------------	-------------	-----------------	---------

FIELD TESTING

Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress
---	-----------------------------------	---	-------------

LABORATORY TESTING

Submittal 5-18D Admix Soil Testing	AM-01	USCS and Std Proctor Completed Permeability On-Going
------------------------------------	-------	---


GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, April 13, 2010 at 10:00 am. in the TWS conference trailer.
- 2.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, April 13, 2010 at 10:30 am. in the TWS conference trailer.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,645 cubic yards of soil to the operations soil stockpile on Tuesday, April 13, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.
- 2.0 Subgrade – CQA observed TWS grading the floor Cell 9 with a CAT D6 GPS dozer. CQA also observed TWS loading the excess soil into Payhaulers with the CAT 385 excavator and hauling the soil to the stockpile.
- 3.0 Test Pad – CQA continued taking Boutwell measurements on the test pad.


ENVIROTECH – CQA

4/16/10
DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-046
Job Number:	S013213A00	Staff On-site	Date: Wednesday, April 14, 2010
Contractor(s):	TradeWind Services	3	Weather: Hi: 68 °F Lo:33 °F Wind-18mph

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 88-89	Tyler Williams Book 1	Page 90
		Joe Voss Book 1	Pages 37-38


FIELD TESTING			
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress

LABORATORY TESTING		
Submittal 5-18D Admix Soil Testing	AM-01	USCS and Std Proctor Completed Permeability On-Going

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,438 cubic yards of soil to the operations soil stockpile on Wednesday, April 14, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.</p> <p>2.0 <u>Subgrade</u> – CQA observed TWS grading the floor Cell 9 with a CAT D6 GPS dozer.</p> <p>3.0 <u>Test Pad</u> – CQA continued taking Boutwell measurements on the test pad.</p> <p>4.0 <u>Cell 9 Crest Pad</u> – CQA observed TWS excavating the subgrade of the Cell 9 crest pad utilizing hand shovels to match the design subgrade elevation.</p> <p>5.0 <u>Leachate Transmission Line</u> - CQA observed BMW and TWS staff conducting training for HDPE pipe fusion welding in the pipe laydown yard.</p>

[Signature]
 ENVIROTECH – CQA

4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-047
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 71°F Lo:46 °F Wind-15mph Rain: 0.02-in

FIELD NOTEBOOKS					
Lucas Hay Book I	Page 90	Tyler Williams Book I	Pages 90-91	Joe Voss Book I	Pages 39-40

FIELD TESTING			
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	In progress

LABORATORY TESTING		
Submittal 5-18D Admix Soil Testing	AM-01	Permeability On-Going

GENERAL ACTIVITIES

1.0 Stop Work – CQA initiated a stop work on the leachate transmission line pipe welding until welder manufacture certificates and welder training documents have been received and reviewed by CQA personnel. CQA released the stop work at 12:30 once the documents were received and reviewed.

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29,853 cubic yards of soil to the operations soil stockpile on Thursday, April 15, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.

2.0 Test Pad– CQA continued taking Boutwell measurements on the test pad.

3.0 Cell 9 Crest Pad – CQA observed TWS continuing to set concrete forms for the Cell 9 crest pad.

4.0 Leachate Transmission Line - CQA observed one truck load of 16-in double wall HDPE pipe being delivered on-site today. CQA also observed BMWC performing maintenance on the HDPE pipe welders.

Ad E Van
 ENVIROTECH – CQA 4/16/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-048
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 77°F Lo:46 °F Wind-24mph

FIELD NOTEBOOKS					
Lucas Hay Book 1	Page 91	Tyler Williams Book 1	Pages 93-94	Joe Voss Book 1	Page 41


FIELD TESTING			
Submittal 5-18G Admix Test Pad Permeability	Lift Nos. 1-6 and Test Pad Repair	TP-04A, TP-11A, TP-13, TP-20, TP-28, TP-34, TP-37	Completed Pass

LABORATORY TESTING		
Submittal 5-18D Admix Soil Testing	AM-01	Permeability Completed

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 28,935 cubic yards of soil to the operations soil stockpile on Friday, April 16, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.</p> <p>2.0 <u>Test Pad</u> – CQA continued taking Boutwell measurements on the test pad.</p> <p>3.0 <u>Cell 9 Crest Pad</u> – CQA observed TWS continuing to set concrete forms for the Cell 9 crest pad.</p>

MEV
 ENVIROTECH – CQA

4/19/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-049
Job Number:	S013213A00	Staff On-site:	Monday, April 19, 2010
Contractor(s):	TradeWind Services	3	Weather: Hi: 81°F Lo:51 °F Wind-17mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Page 92	Tyler Williams Book 1	Pages 97-98	Joe Voss Book 1	Pages 42-43
------------------	---------	-----------------------	-------------	-----------------	-------------

CONSTRUCTION ACTIVITIES


1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,204 cubic yards of soil to the operations soil stockpile on Monday, April 19, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.

2.0 Test Pad – CQA continued taking Boutwell measurements on the test pad.

3.0 Cell 9 Crest Pad – CQA observed TWS continuing to prepare the Cell 9 crest pad for concrete and piping.

4.0 Leachate Collection System – CQA observed BMWC welding together 2-in HDPE pipe


 ENVIROTECH – CQA

4/21/10
 DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-050
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
		Hi: 76°F Lo: 52 °F Wind: 35mph	

FIELD NOTEBOOKS

Tyler Williams Book 1	Pages 99-100	Joe Voss Book 1	Pages 44-46
-----------------------	--------------	-----------------	-------------


GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, April 20, 2010 at 10:00 am. in the TWS conference trailer.
- 2.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, April 20, 2010 at 10:30 am. in the TWS conference trailer.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,393 cubic yards of soil to the operations soil stockpile on Tuesday, April 20, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.
- 2.0 Test Pad – CQA continued taking Boutwell measurements on the test pad.
- 3.0 Cell 9 Crest Pad – CQA observed TWS continuing to prepare the Cell 9 crest pad. CQA observed the delivery of rebar for the Cell 9 crest pad footings and floor. CQA also observed BMWC install the double containment 2’’x6’’ HDPE drain line for the Cell 9 crest pad building and the double containment 4’’x8’’ HDPE discharge line. The HDPE discharge line was capped with a blind flange 30-ft. north of the Cell 9 crest pad building and both inner and outer pipes were filled with water in preparation for hydrostatic testing to be conducted on Wednesday, April 21, 2010. The HDPE drain line was also capped with a blind flange approximately 20-ft. south of the Cell 9 crest pad building and filled with water in preparation for hydrostatic testing to be conducted on Wednesday, April 21, 2010.
- 4.0 Leachate Collection System – CQA observed TWS excavate manhole MH-36. CQA also observed TWS place and compact base rock for the subgrade of the manhole.


 ENVIROTECH – CQA

4/21/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-051
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Overcast Hi: 75°F Lo: 51°F Rain: 0.58"-in. Wind-34 mph

FIELD NOTEBOOKS

Tyler Williams Book 1	Page 101-103	Joe Voss Book 1	Pages 47-50		
-----------------------	--------------	-----------------	-------------	--	--

FIELD TESTING

Submittal 5-18B Manhole Backfill 36	Lift: Subgrade	MH36-01 to MH36-02	Passed
Submittal 5-18B Manhole Backfill 37	Lift: Subgrade	MH37-01 to MH37-02	Passed
Submittal 5-18B Crest Pad 9	Lift: 1	CP-11	Failed

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,717 cubic yards of soil to the operations soil stockpile on Wednesday, April 21, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the "Junebug" water truck were utilized along the haul road and in the excavation for dust control.

2.0 Test Pad – CQA completed the Boutwell testing on the Admix Test Pad.


3.0 Cell 9 Crest Pad – CQA observed TWS constructing the Cell 9 crest pad. BMWC hydrostatically tested the Cell 9 crest pad building 4x8 in. HDPE double containment discharge line installed in Report 50. CQA observed the testing and verified that no leaks were observed in the outer 8-in diameter pipe. This test does not qualify as final acceptance, and the pipe will be retested at a later date when the discharge pipe installation is completed.

BMWC also tested the 2x6 in. HDPE double containment drainage line in the Cell 9 crest pad building. The drainage line was tested three (3) times, and the drainage pipe failed to hold the required pressure three (3) times. After the third failed test, BMWC removed a gasket from the testing apparatus and will replace the failed gasket at a future date.

CQA observed DHI backfilling, moisture conditioning, and compacting the 4x8 in. HDPE double containment pipe in the crest pad building. The initial lift was flooded with water and compacted with a jumping jack hand compactor. Subsequent CQA testing failed due to high water contents. DHI will recompact the failed area at a later date.

4.0 Leachate Collection System – CQA observed TWS excavate manhole MH-37. CQA also observed TWS place and compact base rock for the subgrade of the manhole. CQA tested and verified that the subgrade of MH-36, placed in Report 50, and the subgrade of MH-37 met compaction specifications.

CQA also observed TWS excavating the Cell 10 discharge piping trench from MH-33 to the Cell 10 crest pad building into the north embankment with the CAT 312 excavator aided by the CQC surveyor.


ENVIROTECH – CQA

4/23/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-052
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Pt. Cloudy: Hi: 74°F Lo: 49°F Wind-34 mph

FIELD NOTEBOOKS			
Tyler Williams Book 1	Page 105-110	Joe Voss Book 1	Pages 51-54

FIELD TESTING			
Submittal 5-18B Crest Pad 9 Discharge Line	Lift: 1-3	CP9-11A to CP9-13A	Passed
Submittal 5-18B Crest Pad 9 Drainage Line	Lift: 1	CP9-14	Failed

GENERAL ACTIVITIES
<p>1.0 <u>Pipe Testing</u> – CQA met with WCH Engineering, Tim Wintle, and WCH Lead, Bill Melvin, along with TWS project manager, Kurt Massey, to develop a new pipe testing specification. The current specification has the inner pipe of the double containment piping tested at 31.5 – 30.0 psi with an allowable pressure drop to 30.0 psi. This specification was not attainable; therefore, a new specification was developed to allow for an initial pressure of 30-40 psi with an allowable pressure drop of 5%, not drop below 30 psi. CQA received verbal confirmation of the new specification in order to verify concurrent pipe testing of the 2x6 in. double containment pipe in the Cell 9 Crest Pad building. Engineering will provide a change to the specifications at a later date.</p> <p>2.0 <u>Geocomposite Testing</u> – CQA teleconferenced WCH engineers Bill Borlaug and Tim Wintle about geocomposite testing. Currently the geosynthetics specification does not provide a seat time for the geocomposite transmissivity testing. Bill Borlaug indicated that a seat time of 15 minutes is specified based upon the design calculations. Engineering will provide a change to the specifications at a later date.</p>

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 31,221 cubic yards of soil to the operations soil stockpile on Thursday, April 22, 2010.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.</p> <p>2.0 <u>Subgrade</u> – CQA observed TWS trimming the floor of Cell 9 to grade with a CAT D6 GPS dozer. Excess cut material was placed in windrows on the east side of Cell 9.</p>



Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-052
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Pt. Cloudy: Hi: 74°F Lo: 49°F Wind-34 mph

CONSTRUCTION ACTIVITIES

3.0 Cell 9 Crest Pad – CQA observed TWS continuing work on the Cell 9 Crest Pad. TWS recompacted the failed area from Report 05-016-051, lift 1 on the Cell 9 discharge pipeline, with a jumping jack hand compactor. CQA tested and verified that lift 1 met testing specifications. TWS placed two (2) additional lifts of soil, lifts 2-3, over the discharge line under the Cell 9, and compacted each lift with a jumping jack hand compactor. CQA tested and verified that lifts 1-3 met construction specifications.

BMWC continued testing the 2x6 in. HDPE double containment drainage line in the Cell 9 crest pad building. The inner pipe of the drain line was pressurized to 34 psi. After one (1) hour, the pipe pressure was 33 psi, a passing test. BMWC removed the hydrostatic pressure from the pipe and re-pressurized the pipe to 33 psi. After one (1) hour, the pressure read 30 psi, a failing test. TWS covered the exposed end of the pipe with soil and saturated the overlying soil as to insulate the pipe from the rising temperatures. The test was restarted at 34 psi, and after one (1) hour, the test pressure remained 34 psi, a passing test.

TWS compacted one (1) lift of soil over the 2x6 in. HDPE double containment drainage line in the Cell 9 crest pad building. The material was moisture conditioned and compacted with a jumping jack hand compactor. The lift failed to meet construction specifications. TWS will recompact the lift at a later date.


BMWC tested the outer pipe of the 2x6 in. HDPE double containment drainage line in the Cell 9 crest pad building pneumatically. The pressure in the outer pipe was increased to 11 psi and held for 2 hours. After two (2) hours, the pressure remained 11 psi. All the joints were inspected with a soap water solution; CQA confirmed no leaks were observed in the welds.

TWS continued to work on constructing the Cell 9 concrete forms and installing electrical components.

4.0 Cell 10 Crest Pad – CQA observed BMWC welding and setting the Cell 10 double containment leachate discharge pipe into the excavated trench between MH-33 and the Cell 10 crest pad building.

5.0 Leachate Collection System – CQA observed TWS setting manholes 36 and 37 utilizing Hook's Crain to set both manholes. The manholes were placed on compacted subgrade that CQA had verified in report 05-016-51.


 ENVIROTECH – CQA


 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-053
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Pt. Cloudy; Hi: 71°F Lo: 46°F Wind- 30 mph

FIELD NOTEBOOKS

Tyler Williams Book 1	Page 111-113	Joe Voss Book 1	Pages 55-56
-----------------------	--------------	-----------------	-------------

FIELD TESTING

Submittal 5-18B Crest Pad 9	Lift: 1	CP9-14A	Passed
Submittal 5-18B Cell 10 Leachate Transmission Line	Lift: 1-5	LT-01 to LT-5B	Passed
Submittal 5-18B Manhole 38	Lift: Subgrade	MH38-01 to MH38-02	Passed

GENERAL ACTIVITIES

- 1.0 Pipe Specifications – TWS compacted five (5) lifts of soil over the Cell 10 discharge pipeline in the north berm between MH-33 and the Cell 10 crest pad building. Later in the day, TWS discovered that the pipe was set 3-ft below final grade; however, according to the design drawings, the pipe is to be set 3.5-ft below the final grade. TWS shall address the pipe depth at a later date.


CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 31,410 cubic yards of soil to the operations soil stockpile on Friday, April 23, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.

- 2.0 Subgrade – CQA observed TWS utilizing the CAT 385 excavator to remove the Cell 9 grading trimmings. The soil was loaded into Payhaulers and hauled to the operations soil stockpile, southeast of Cell 10.
- 3.0 Cell 9 Crest Pad – CQA observed TWS continuing work on the Cell 9 Crest Pad. TWS recompacted the failed area from Report 05-016-052, lift 1, on the Cell 9 drainage pipe, with a jumping jack hand compactor. CQA tested and verified that lift 1 met testing specifications. CQA then observed TWS excavating the Cell 9 crest pad base to grade utilizing shovels aided by a laser level. TWS continued to work on constructing the Cell 9 crest pad concrete forms and installing electrical components.


CQA also observed TWS excavating the Cell 9 discharge line between MH-32 and the Cell 9 crest pad building with the CAT 312 excavator.




Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-053	
Job Number:	S013213A00	Staff On-site	Date:	Friday, April 23, 2010
Contractor(s):	TradeWind Services	2	Weather:	Pt. Cloudy: Hi: 71°F Lo: 46°F Wind- 30 mph

CONSTRUCTION ACTIVITIES

- 4.0 Cell 10 Crest Pad – CQA observed TWS placing and compacting five (5) lifts of soil over the Cell 10 discharge pipe line between MH-33 and the Cell 10 crest pad building. The soil was placed with the CAT 312 excavator as to leave the joints of the pipe exposed for future testing. TWS placed five (5) lifts of soil over the pipe. Each lift of soil was moisture conditioned and compacted with jumping jack hand compactors. CQA tested and verified that lifts 1-5 met compaction specifications.
- 5.0 Leachate Collection System – CQA observed TWS placing and compacting rock into the MH-38 subgrade. CQA tested and verified that the subgrade met compaction requirements.


ENVIROTECH – CQA


DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-054
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 65 °F Lo: 43 °F Wind: 19mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 93-94	Joe Voss Book 1	Pages 59-57	Tyler Williams Book 1	Pages 114-116
------------------	-------------	-----------------	-------------	-----------------------	---------------

GENERAL ACTIVITIES

- 1.0 Pipe Specifications – In Report 05-16-053, TWS placed the Cell 10 crest pad discharge pipe too shallow in the embankment. In order to correct the pipe depth, TWS excavated the pipe, lengthened the riser pipe, over-excavated the original trench, and replaced the line back into the Cell 10 discharge pipe trench.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30.618 cubic yards of soil to the operations soil stockpile on Monday, April 26, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the "Junebug" water truck were utilized along the haul road and in the excavation for dust control.

- 2.0 Subgrade – CQA mobilized Stratton Surveying on-site to perform the subgrade survey for the interior south embankment and south half of the Cell 9 floor.
- 3.0 Cell 9 Crest Pad – CQA observed TWS continuing work on the Cell 9 Crest Pad. CQA observed TWS placing rebar in the Cell 9 Crest Pad Building Foundation. CQA observed BMWC placing the remainder of the 4x8 in. double containment discharge pipe between the Cell 9 crest pad building and MH-32. The pipe was welded with two 45-degree bends in order to maintain 3 ½ ft. of soil cover over the discharge pipe. Subsequent to welding the remainder of the discharge pipe, CQA surveyed the alignment and found the slope of the pipe to be 1.6%, which was less than the minimum 2.0% slope specified in the contract documents. TWS raised and secured the crest pad end of the discharge pipe in order to create the 2.0% slope. CQA surveyed and verified that the pipe met the minimum 2.0% slope specified in the contract documents.
- 4.0 Cell 10 Crest Pad – CQA also observed TWS excavating and removing the 4x8 in. double containment discharge pipe between the Cell 10 crest pad and MH-32 with a CAT 312 excavator and hand tools. Subsequent to removing the piping, TWS excavated the utility trench another ½ foot to allow for 3.5-ft of soil cover over the pipe. BMWC removed the entire discharge pipe, and welded an extension onto the discharge riser pipe in order to extend the pipe below 3.5 ft in depth. BMWC then replaced the 4x8 in. discharge pipe back into the Cell 10 discharge trench.


 ENVIROTECH – CQA

4/27/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-055
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Overcast: Hi: 69°F Lo:48 °F Wind-30 mph Rain: Trace

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 95-96	Joe Voss Book 1	Pages 60-61	Tyler Williams Book 1	Pages 117-122
------------------	-------------	-----------------	-------------	-----------------------	---------------

FIELD TESTING

Submittal 5-18B Manhole 37	Lifts: 1-5	MH37-03 to MH37-07	Passed
Submittal 5-18B Manhole 36	Lifts: 1-4	MH36-03 to MH36-06	Passed
Submittal 5-18E Belt Scale Measurements	April 27, 2010	2,765 Tons	Passed

GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, April 27, 2010 at 10:00 am. in the TWS conference trailer.
- 2.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, April 27, 2010 at 10:30 am. in the TWS conference trailer.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29,790 cubic yards of soil to the operations soil stockpile on Tuesday, April 27, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.
- 2.0 Subgrade – CQA observed TWS moisture conditioning the interior south slope and floor of Cell 9.
- 3.0 Admix Production – TWS produced a total of 2,765 tones of admix material. CQA performed belt scale measurements and verified that the admix met the contract specifications.
- 4.0 Cell 9 Lysimeter – CQA observed BMWC welding the 6-in. lysimeter pipe in the BMWC laydown yard. Subsequent to welding each pipe section, BMWC removed the weld bead from interior of the pipe.



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-055
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Overcast: Hi: 69°F Lo:48 °F Wind-30 mph Rain: Trace

CONSTRUCTION ACTIVITIES


- 5.0 Cell 9 Crest Pad – CQA observed TWS continuing work on the Cell 9 Crest Pad. BMWC conducted pipe acceptance testing of the 4x8 in. Cell 9 discharge pipe. The inner pipe was filled with water and hydrostatically tested. The gauge indicated that the water in the pipe was losing pressure; therefore, BMWC cooled the pipe closer to initial ambient temperatures using water. CQA observed BMWC testing the Cell 9 outer double containment discharge pipe pneumatically. CQA inspected each joint with a soap-water mixture and verified that no joints leaked and that the pipe did not lose pressure. CQA verified that the Cell 9 discharge pipe met testing specifications.
- 6.0 Leachate Transmission Line – CQA observed TWS backfilling manholes 37 and 36 with the Hatachi 200 excavator and compacting the fill with two (2) jumping jack hand compactors. TWS placed and compacted five (5) lifts of soil, lifts 1-5, around manhole 37 and four (4) lifts of soil, lifts 1-4, around manhole 36. CQA tested and verified that each lift met compaction specifications.



 ENVIROTECH – CQA



 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-056
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Overcast: Hi: 65°F Lo:43 °F Wind-32 mph Rain: 0.04"

FIELD NOTEBOOKS

Lucas Hay Book 1	Page 97	Joe Voss Book 1	Pages 62-64	Tyler Williams Book 1	Pages 123-127
------------------	---------	-----------------	-------------	-----------------------	---------------

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	April 28, 2010	3,587 Tons	Passed
---	----------------	------------	--------

LABORATORY TESTING

05-18D Admix Soil Testing	AM-02	USCS, Std Proctor Samples Collected
05-18M Operations Soil	OS-01	USCS, Std Proctor Samples Collected

GENERAL ACTIVITIES

- 1.0 HDPE Pipe Testing** – CQA met with WCH and TWS on HDPE pipe testing. In the meeting, TWS agreed to submit a SDDR revising the testing procedure to a two (2) hour pressure drop test with an allowable 5% fall in pressure every hour. This will replace the current specification, which calls for two, one (1) hour test with the pressure removed from the system in-between testing periods.
- 2.0 Utility Backfill** – TWS submitted a SDDR to revise the utility backfill specification. During a meeting, WCH responded that the acceptable practice of utility backfill would take into account the pipe depth. If the top of the pipe is 7-ft or more below the finished surface, the lifts below 5-ft from finished surface are allowed to be 1-ft in thickness.
- 3.0 Friction Angle Testing** – CQA collected operations soils and admix soils for use in friction angle testing. The samples were shipped to TRI labs in Austin, TX. Portions of both the admix sample, AM-02, and the operations sample, OS-01, shall be tested on-site for construction properties.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation** – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 31,311 cubic yards of soil to the operations soil stockpile on Wednesday, April 28, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the "Junebug" water truck were utilized along the haul road and in the excavation for dust control.
- 2.0 Subgrade** – CQA observed TWS moisture conditioning the interior south slope of Cell 9.




CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-056
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Overcast: Hi: 65°F Lo:43 °F Wind-32 mph Rain: 0.04"

CONSTRUCTION ACTIVITIES

- 3.0 Admix Production – TWS produced a total of 3,587 tones of admix material. CQA performed ~~bet~~ scale measurements and clod size observations and verified that the admix met the contract specifications. CQA collected sample AM-02 from the pugmill.
- 4.0 Cell 9 Lysimeter – CQA observed BMWC welding the 8-in. lysimeter pipe in the BMWC laydown yard. Subsequent to welding each pipe section, BMWC removed the weld bead from interior of the pipe.
- 5.0 Cell 9 Crest Pad – CQA observed TWS placing concrete for the Cell 9 crest pad foundation. TWS utilized a pump truck to transfer the concrete from all five (5) concrete trucks to the Cell 9 foundation.
- 6.0 Leachate Transmission Line – BMWC conducted pipe acceptance testing of the 4x8 in. Cell 10 discharge pipe. The inner pipe was filled with water and hydrostatically tested. CQA verified that the inner pipe met testing specifications. CQA observed BMWC testing the Cell 10 outer double containment discharge pipe pneumatically. CQA inspected each joint with a soap-water mixture and verified that no joints leaked and that the pipe did not lose pressure. CQA verified that the Cell 10 discharge pipe met testing specifications.


 ENVIROTECH – CQA

5/7/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-057
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Overcast: Hi: 61°F Lo:45 °F Wind-37 mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Page 98-99	Joe Voss Book 1	Page 65	Tyler Williams Book 1	Pages 128-129
------------------	------------	-----------------	---------	-----------------------	---------------

FIELD TESTING

Submittal 5-18B Cell 10 Discharge Utility Trench	Lifts: 1-8	LT-06 to LT	Passed
Submittal 5-18B Earthwork Crest Pad 10	Lifts: Subgrade - 2	CP10-01 to CP10-06	Passed
Submittal 5-18E Belt Scale Measurements	April 29, 2010	4,315 Tons	Passed

LABORATORY TESTING

05-18D Admix Soil Testing	AM-02	USCS, Std Proctor On-going
05-18M Operations Soil	OS-01	USCS, Std Proctor On-going

CONSTRUCTION ACTIVITIES

1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29,853 cubic yards of soil to the operations soil stockpile on Thursday, April 29, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.

2.0 Subgrade – CQA observed TWS moisture conditioning the interior south slope and floor of Cell 9.

3.0 Admix Production – TWS produced a total of 4,315 tons of admix material. CQA performed belt scale measurements and clod size observations and verified that the admix met the contract specifications.

4.0 Cell 9 Lysimeter – CQA observed BMWC welding the 8-in. lysimeter pipe in the BMWC laydown yard. Subsequent to welding each pipe section, BMWC removed the weld bead from interior of the pipe. CQA verified that all interior beads were removed from the 8-in HDPE lysimeter pipe.

5.0 Cell 10 Crest Pad – CQA observed TWS construction the Cell 10 crest pad subgrade. Prior to placing any fill, CQA verified that in-place subgrade met compaction specifications. CQA then observed TWS placing two (2) lifts of soil for the Crest Pad 10 foundation. TWS placed the soil with a Payhauler and leveled the soil with a CAT 980 front-end loader. A CAT smooth drum roller compacted the soil, and CQA tested and verified that the soil met construction specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-057
Job Number:	S013213A00 Staff On-site	Date:	Thursday, April 29, 2010
Contractor(s):	TradeWind Services 3	Weather:	Overcast: Hi: 61°F Lo:45 °F Wind-37 mph

CONSTRUCTION ACTIVITIES

6.0 Leachate Transmission Line - CQA observed TWS placing eight (8) lifts of backfill over the Cell 10 discharge pipeline that was pressure tested in Report 05-16-056. TWS placed the soil backfill with the Hitachi 200 excavator and compacted the soil with the CAT 320 excavator with attached pneumatic compactor. TWS compacted around the buried pipes with a jumping jack hand compactor. CQA tested and verified that the backfilled soil met compaction specifications.


ENVIROTECH - CQA

5/7/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-058
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Partly Cloudy: Hi: 70°F Lo:48 °F Wind-37 mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Page 100-101	Joe Voss Book 1	Page 66-67	Tyler Williams Book 1	Pages 130-132
------------------	--------------	-----------------	------------	-----------------------	---------------

FIELD TESTING

Submittal 5-18C Earthwork Subgrade	Lifts: Subgrade	SG-05 to SG-027	Passed
Submittal 5-18E Belt Scale Measurements	April 29, 2010	3,333 Tons	Passed

LABORATORY TESTING

05-18D Admix Soil Testing	AM-02	USCS, Std Proctor, Perm. On-going
05-18M Operations Soil	OS-01	USCS, Std Proctor On-going

GENERAL ACTIVITIES

- 1.0 HDPE Pipe Testing – CQA met with Bill Melvin, WCH project lead, and Charlie Skiba, WCH CQA STR, on pipe inspection hold points. TWS requested to install and backfill the HDPE piping at risk while awaiting submittal approval on the pipes. CQA and WCH agreed to allow TWS to place pipe at risk with verification from CQA that all piping identification had been recorded prior to installation.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 30,789 cubic yards of soil to the operations soil stockpile on Friday, April 30, 2010.
- CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the "Junebug" water truck were utilized along the haul road and in the excavation for dust control.
- 2.0 Subgrade – CQA observed TWS moisture conditioning the interior south slope and floor of Cell 9. TWS compacted the subgrade of Cell 9 with the Payhauler water truck. CQA tested and verified that the subgrade on the southern half of the Cell 9 floor met compaction specifications.
- 3.0 Admix Production – TWS produced a total of 3,333 tons of admix material. CQA performed belt scale measurements and clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-058
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Partly Cloudy: Hi: 70°F Lo:48 °F Wind-37 mph

CONSTRUCTION ACTIVITIES

- 4.0 Cell 9 Lysimeter – CQA observed TWS excavating the Cell 9 lysimeter trench in the north embankment with a Bobcat 334G excavator. Subsequent to excavating the trench, BMWC placed the 8-in HDPE lysimeter riser pipe into the lysimeter trench. CQA executed the piping installation hold point found in Table 4-3 of the CQA plan, as the pipe had not passed CQA receipt inspection. After discussion with WCH (see General Activities Section), CQA removed the hold on piping installation; however, TWS did not place any backfill over the Cell 9 lysimeter pipe.
- 5.0 Cell 10 Crest Pad – CQA observed TWS construction the Cell 10 crest pad subgrade. CQA observed TWS placing, moisture conditioning and compacting one (1) lift of material, lift 3, for the Cell 10 crest pad subgrade. TWS did not complete compaction on lift 3; CQA shall test the third lift of the Cell 10 crest pad subgrade at a later date.

Ant E Va
 ENVIROTECH – CQA

5/17/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-059
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy: Hi: 64°F Lo:39 °F Wind-60 mph Rain-Trace

FIELD NOTEBOOKS

Lucas Hay Book 1	Page 102	Joe Voss Book 1	Page 68	Tyler Williams Book 1	Pages 133-134
------------------	----------	-----------------	---------	-----------------------	---------------

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	May 3, 2010	2,571 Tons	Passed
---	-------------	------------	--------

LABORATORY TESTING

05-18D Admix Soil Testing	AM-02	USCS, Std Proctor, Perm. On-going
05-18D Admix Soil Testing	AM-03	USCS On-going
05-18L Operations Soil	OS-01	USCS, Std Proctor On-going
05-13-01 100 mil geomembrane	Reference No. G100324	Passes
05-13-02 60 mil geomembrane	Reference No. G100407	Passes
05-13-03 60 mil geomembrane	Reference No. G100408	Passes

GENERAL ACTIVITIES

- 1.0 Weather Shutdown – At 9:30, blowing dust from high winds caused low visibility conditions, which prompted a site wide shutdown of most activities due to safety concerns.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 9,549 cubic yards of soil to the operations soil stockpile on Monday, May 3, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.

- 2.0 Subgrade – CQA observed TWS grading and moisture conditioning the subgrade of Cell 9 with a CAT D6 GPS dozer and a water truck.
- 3.0 Admix Production – TWS produced a total of 2,571 tons of admix material. CQA performed belt scale measurements and clod size observations and verified that the admix met the contract specifications.


ENVIROTECH – CQA

5/4/10
DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-060
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Cloudy: Hi: 57 °F Lo:37 °F Wind-30 mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 103-105	Joe Voss Book 1	Page 69-70	Tyler Williams Book 1	Pages 135-137
------------------	---------------	-----------------	------------	-----------------------	---------------

FIELD TESTING

Submittal 5-18B Leachate Transmission line	Lifts:1-6	LT-09 to LT-14	Passed
Submittal 5-18B Cell 10 Crest Pad	Lift: 3	CP10-7 to CP10-8	Passed
Submittal 5-18E Belt Scale Measurements	April 29, 2010	2,637 Tons	Passed

LABORATORY TESTING

05-18D Admix Soil Testing	AM-02	USCS, Std Proctor, Perm. On-going
05-18M Operations Soil	OS-01	USCS, Std Proctor On-going

GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, April 27, 2010 at 10:00 am. in the TWS conference trailer.
- 2.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, April 27, 2010 at 10:30 am. in the TWS conference trailer.

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 29,394 cubic yards of soil to the operations soil stockpile on Tuesday, May 4, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.
- 2.0 Subgrade – CQA observed TWS removing the wind-blown sand from the Cell 9 subgrade with a CAT D6 GPS dozer that was deposited during the wind storm on Monday, May 3, 2010. The CQA surveyors were on-site to resurvey the southern half of Cell 9, as well as 200-ft further north on the subgrade floor. In addition, CQA observed TWS moisture conditioning the interior south slope and floor of Cell 9. The CQA survey located several points out of tolerance due to wind-blown sand. TWS will regrade the locations as needed and the CQA surveyor shall perform the acceptance survey at a later date.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-060
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Cloudy: Hi: 57 °F Lo:37 °F Wind-30 mph

CONSTRUCTION ACTIVITIES

- 3.0 Admix Production – TWS produced a total of 2,637 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 4.0 Cell 9 Lysimeter – The wind storm from Monday, May 3, 2010, placed the first lift of soil over the lysimeter pipe. TWS did not compact or remove the fill. The CQA surveyors located the lysimeter pipe for final acceptance.
- 5.0 Cell 9 Crest Pad – CQA observed TWS backfilling the Cell 9 discharge pipe between the crest pad and manhole 32. The soil was placed with the Hitachi 200 and compacted with a pneumatic compactor attached to the CAT 320 excavator. TWS placed and compacted lifts 1-6 over the discharge pipe. CQA tested and verified that all six (6) lifts met construction specifications.
- 6.0 Cell 10 Crest Pad – CQA observed TWS compacting the Cell 10 crest pad subgrade with a smooth drum roller. CQA tested and verified that the third lift of the Cell 10 crest pad subgrade placed on Friday April 30, 2010 met construction specifications.

Ant E Va

 ENVIROTECH – CQA

5/6/10

 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-061
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy: Hi: 59 °F Lo:37 °F Wind-26mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 106-108	Tyler Williams Book 1	Pages 137-139	Joe Voss Book 1	Page 71
------------------	---------------	-----------------------	---------------	-----------------	---------

FIELD TESTING

Submittal 5-18B Leachate Transmission line	Lifts:7-10	LT-15 to LT-18	Passed
Submittal 5-18Q Cell 9 Lysimeter Pipe	Lift: 1	LY9-01	Passed
Submittal 5-18E Belt Scale Measurements	May 5, 2010	3,443 Tons	Passed

LABORATORY TESTING

05-18D Admix Soil Testing	AM-02	USCS, Std Proctor Completed Perm. On-going
05-18D Admix Soil Testing	AM-03	USCS Completed
05-18M Operations Soil	OS-01	USCS, Std Proctor Completed

CONSTRUCTION ACTIVITIES

- 1.0 Cell 10 Excavation – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 28,530 cubic yards of soil to the operations soil stockpile on Wednesday, May 5, 2010.

CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.
- 2.0 Cell 9 Subgrade – CQA observed TWS removing windblown sand from the south toe of Cell 9 utilizing hand shovels and a CAT fork lift with a bucket attachment. CQA also observed TWS re-grading along the Cell 7/8 – Cell 9 tie in using the CAT D6 GPS dozer. TWS utilized a hose and manual labor to moisture condition the interior south slope of Cell 9 and the “Ladybug” water truck was utilized to moisture condition the Cell 9 floor.
- 3.0 Admix Production – TWS produced a total of 3,443 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 4.0 Cell 9 Lysimeter – The wind storm from Monday, May 3, 2010, placed the first lift of soil over the lysimeter pipe. TWS moisture conditioned and compacted the first lift over the lysimeter pipe. CQA tested and verified the lift met contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-061
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Hi: 59 °F Lo: 37 °F Wind: 26mph

CONSTRUCTION ACTIVITIES

- 6.0 Cell 10 Crest Pad - CQA observed TWS removing the top 4-in of the Cell 10 Crest Pad. Although CQA had already verified that the lifts met contract specifications, TWS personnel desired a higher level of compaction. Therefore the top 4-in were removed, the area scarified, and additional material was placed, moisture conditioned and compacted.
- 7.0 Leachate Collection System - CQA observed BMWC testing the 2x6-in double containment HDPE drain line in the Cell 10 Crest Pad. BMWC hydrostatically tested the inner containment pipe and pneumatically tested the outer containment pipe. CQA verified that the pipe met the contract specifications.

ENVIROTECH - CQA

5/6/10

DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-062
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Cloudy: Hi: 64 °F Lo:35 °F Wind:27mph Rain: 0.04-in.


FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 109-111	Tyler Williams Book 1	Pages 140
		Joe Voss Book 1	Page 72

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	May 6, 2010	3,588 Tons	Passed

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-02	USCS, Std Proctor Completed Perm. On-going
05-18D Admix Soil Testing	AM-04	Sample Collected. USCS On-going
05-15-01 Geocomposite Conformance	Reference No. G100311	Passes
05-15-01 Geocomposite Conformance	Reference No. G100312	Passes
05-15-01 Geocomposite Conformance	Reference No. G100313	Passes

GENERAL ACTIVITIES
1.0 <u>Geosynthetic Materials Handling</u> – CQA observed TWS constructing an off-loading ramp and station for geosynthetic materials northeast of Cell 10 with the CAT D8 dozer.

CONSTRUCTION ACTIVITIES
1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the CAT 5110 and the Hitachi 1800 excavators to excavate soil from Cell 10. The soil was loaded into Komatsu and Payhauler trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 21,735 cubic yards of soil to the operations soil stockpile on Thursday, May 6, 2010. CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The "Ladybug" water truck and the "Junebug" water truck were utilized along the haul road and in the excavation for dust control. With the exception of the south ramp, excavation was completed. The CAT 5110 was removed from Cell 10, and TWS began dissembling the CAT 5110 excavator. In addition, a CAT D6 GPS dozer began trimming the subgrade of Cell 10 to design grade.
2.0 <u>Cell 10 Subgrade</u> – CQA observed TWS utilizing a CAT D6 GPS dozer to trim the subgrade of Cell 10 to design grade.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-062	
Job Number:	S013213A00	Staff On-site	Date:	Thursday, May 6, 2010
Contractor(s):	TradeWind Services	3	Weather:	Cloudy: Hi: 64 °F Lo:35 °F Wind-27mph Rain: 0.04-in.


CONSTRUCTION ACTIVITIES

3.0 Cell 9 Subgrade – The CQA surveyors were on-site to verify that the subgrade met design grade within construction tolerances. CQA observed TWS removing windblown sand as needed to met design grades on the subgrade.

In addition, CQA observed TWS utilizing a laborer with a hose to moisture condition the subgrade of the south interior slope. TWS also used the “ladybug” water truck to moisture condition the subgrade on the south quarter of the floor and side slope. After the subgrade of the floor was moisture conditioned, TWS utilized a smooth drum compactor to give the subgrade a smooth finish.

4.0 Admix Production – TWS produced a total of 3,588 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. CQA collected admix sample AM-04.

5.0 Cell 9 Crest Pad – CQA observed TWS removing the concrete forms from around the Cell 9 crest pad building.


ENVIROTECH – CQA

5/7/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-063
Job Number:	S013213A00	Staff On-site	Friday, May 7, 2010
Contractor(s):	TradeWind Services	5	Weather: Pt. Cloudy: Hi: 67 °F Lo:32 °F Wind-25mph


FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 112-113	Tyler Williams Book 1	Pages 141-143
Joe Voss Book 1	Page 73		

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	May 7, 2010	4.253 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1 to 2	SL-001 to SL-006	Passed

CQA HOLD POINTS			
Submittal 5-18R Subgrade Hold 002	May 7, 2010	Grid M1 to M23	Passed

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-02	USCS, Std Proctor Completed Perm. On-going
05-18D Admix Soil Testing	AM-04	USCS On-going
05-13-04 60 mil geomembrane	Reference No. G100433	Passes
05-13-05 60 mil geomembrane	Reference No. G100444	Passes
05-14-04 60 mil 8oz geotextile	Reference No. G100445	Passes
05-14-05 60 mil 8 oz geotextile	Reference No. G100446	Passes

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Cell 10 Excavation</u> – CQA observed TWS utilizing the Hitachi 1800 excavator to remove soil from Cell 10. The soil was loaded into Komatsu trucks and hauled to the operations soil stockpile, southeast of Cell 10. TWS hauled 8,370 cubic yards of soil to the operations soil stockpile on Friday, May 7, 2010. TWS has completed the primary excavation of Cell 10. A south ramp, which shall be excavated at a later date, was left in-place for construction traffic.</p> <p>CQA observed TWS maintaining the haul roads for the Komatsu and Payhauler trucks with the CAT 834 rubber tired dozer with attached B/G (back grader). The “Ladybug” water truck and the “Junebug” water truck were utilized along the haul road and in the excavation for dust control.</p>
<p>2.0 <u>Cell 10 Subgrade</u> – CQA observed TWS utilizing a CAT D6 GPS dozer to trim the subgrade of Cell 10 to design grade.</p>



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-063
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Pt. Cloudy: Hi: 67 °F Lo:32 °F Wind-25mph

CONSTRUCTION ACTIVITIES


3.0 Cell 9 Subgrade – The CQA surveyors were on-site to verify that the subgrade met design grade within construction tolerances. CQA’s initial inspection of grids M1 to M3 found large amounts of blow sand still present, particularly at the toe of the south berm and on the east side of the test fill. CQA informed TWS that the material was not acceptable, and that the loose blow sand was to be removed prior to placing admix. TWS removed the non-conforming material with a CAT D6 dozer and proof rolled the area with a CS-563 smooth drum roller. CQA inspected, tested, surveyed, and verified that the admix subgrade met construction specifications.

In addition, CQA observed TWS utilizing a laborer with a hose to moisture condition the subgrade of the south interior slope. TWS also used the “ladybug” water truck to moisture condition the subgrade on the south quarter of the floor.


4.0 Admix Production – TWS produced a total of 4,253 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.

5.0 Admix Placement –CQA observed TWS placing two (2) lifts of admix soil in grids M1 to M3 on the south floor of Cell 9 with International Payhauler trucks. CQA observed TWS spreading the soil with a CAT D6 GPS dozer and compacting the soil with a CAT 825 compactor making 3 passes in third gear as per the test pad investigations. CQA tested and verified that the soil placed on lifts 1-2 of zones M1 to M3 met soil liner construction specifications.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.


 ENVIROTECH – CQA

5/10/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-064
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Cloudy: Hi: 55 °F Lo:43 °F Wind: 17-mph Rain: 0.11-in.

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 114-116	Tyler Williams Book 1	Pages 144-145
Joe Voss Book 1	Page 74		

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	May 10, 2010	4,556 Tons	Passed
Submittal 5-18J Admix Field Testing	Lift: 1	SL-006 to SL-009B	Passed
Submittal 5-18Q Cell 9 Lysimeter	Cell 9 Lysimeter Backfill	LY-02	Passed

CQA HOLD POINTS			
Submittal 5-18R Subgrade Hold 003	May 10, 2010	Grid N3, O3, P3	Passed

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-02	USCS, Std Proctor Completed Perm. Completed
05-18D Admix Soil Testing	AM-04	USCS On-going

CONSTRUCTION ACTIVITIES

1.0 Admix Production – TWS produced a total of 4,556 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.


2.0 Leachate Transmission Line – CQA observed TWS excavating the utility trench between MH-32 and MH-33 utilizing the CAT 330C excavator. CQA also observed BMWC welding 10x16-in HDPE double contained leachate piping. BMWC utilized a canopy over the welding machine to protect the welds and the welder from the rain.

3.0 Admix Placement –CQA observed TWS place one (1) lift of admix soil in grids N3, O3 and P3 on the south interior slope of Cell 9 with International Payhauler trucks. CQA observed TWS spreading the soil with a CAT D6 GPS dozer and a CAT D8 dozer. After the admix was placed TWS compacted the lift with a CAT 825 compactor. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the slope with a CAT D4 dozer. Once at the top of the slope the CAT D4 dozer retreats back down the slope allowing the compactor to track back down the slope under its own power. CQA tested and verified that the soil placed for lift 1 of zones N3, O3 and P3 met soil liner construction specifications.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.

A. E. V.
 ENVIROTECH - CQA

8/20/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-065
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 80 °F Lo:49 °F Wind: 36-mph


FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 117-119	Tyler Williams Book 1	Pages 146-147
			Jimmy Stallings Book 1
			Page 22

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	May 11, 2010	3,689 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1 and 2	SL-010 to SL-024	Passed

CQA HOLD POINTS			
Submittal 5-18R Subgrade Hold 004	May 11, 2010	Grids: J1, K1 L1 N1, O1, P1, N2, O2, P2, N4, O4 and P4	Passed

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-04	USCS Completed

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Admix Production</u> – TWS produced a total of 3,689 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.</p> <p>2.0 <u>Cell 9 Subgrade</u> - CQA inspected, tested, surveyed, and verified that the admix subgrade for grids J1, K1, L1, O1, P1, N2, O2, P2 and N4, O4, P4 met construction specifications prior to the placement of admix soil.</p> <p>3.0 <u>Admix Placement</u> –CQA observed TWS place one (1) lift of admix soil in grids J1, K1 and L1 on the Cell 9 floor. TWS also placed the first lift of admix soil in grids N1, O1, P1, N2, O2, P2 and N4, O4, P4 on the south interior slope of Cell 9. CQA observed TWS place the second lift of admix soil in grids N4, O4, and P4. TWS utilized International Payhauler trucks, two (2) CAT D6 GPS dozers and a CAT D8 dozer to place the admix soil and a CAT 825 sheepsfoot compactor to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the slope with a CAT D4 dozer. Once at the top of the slope the CAT D4 dozer retreats back down the slope allowing the compactor to track back down the slope under its own power. CQA tested and verified that the soil placed in the zones referenced above met soil liner construction specifications.</p>



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-065
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 80 °F Lo:49 °F Wind: 36-mph

CONSTRUCTION ACTIVITIES

4.0 Admix Placement –CQA observed TWS place the third lift on the Cell 9 floor in grids M1, M2 and M3 using the same methods and equipment as described above.. TWS also placed the second lift on the Cell 9 interior side slopes in grids N3, O3 and P3 using the same methods and equipment as described above. These grids will be tested at a later date.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.

5.0 Leachate Transmission Line – CQA observed TWS excavating the utility trench between MH-32 and MH-33 utilizing the CAT 330C excavator. TWS and BMWC placed the 10x16-in leachate line between MH-32 and MH-33.


ENVIROTECH CQA

5/12/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-066
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 79 °F Lo:52 °F Wind: 21-mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 120-121	Tyler Williams Book 1	Pages 148-149	Jimmy Stallings Book 1	Page 23
------------------	---------------	-----------------------	---------------	------------------------	---------

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	May 12, 2010	5,161 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 2,3 and 4	SL-025 to SL-052	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 Floor Grid M1	SL-31	Permeability : On-Going

LABORATORY TESTING

05-18D Admix Soil Testing	AM-05	Sample Collected USCS, Std. Proctor, Perm: On-Going
---------------------------	-------	--

GENERAL NOTES

- 1.0 Admix Production – TWS informed CQA that starting on Wednesday, May12, 2010 TWS will operate the pugmill until 19:00 to increase production.

CONSTRUCTION ACTIVITIES

- 1.0 Admix Production – TWS produced a total of 5,161 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 2.0 Admix Placement –CQA observed TWS place and compact the second and third lifts in grids N1, N2, N3 O1, O2, O3 and P1, P2, P3. CQA tested and verified that the lifts met the contract specifications. CQA also observed TWS place and compact the third lift in grids N4, O4, and P4. CQA tested and verified that the third lift met the contract specifications.

TWS also placed and compacted the fourth lift in grids M1, M2, M3 and M4. During placement of the fourth lift over grids M1, M2, M3 and M4, TWS removed the top 18-in of the test pad and spread it across grids M1, M2, and M3. After incorporating the removed portion of the test pad into lift four for grids M1, M2, and M3, TWS moisture conditioned and compacted the lift. CQA tested and verified that the fourth lift met the contract specifications.

TWS utilized International Payhauler trucks and two (2) CAT D6 GPS dozers to place the admix soil. Two Payhauler water trucks were used to moisture condition the soil during placement and a CAT 825 sheepsfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the 3:1 side slope with a CAT D4 dozer. CQA tested and verified that the soil placed in the zones referenced above met soil liner construction specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-066
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 79 °F Lo: 52 °F Wind: 21-mph

CONSTRUCTION ACTIVITIES

- 2.0 Admix Placement – At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.
- 3.0 Leachate Transmission Line – CQA observed BMWC set each end the leachate transmission line between MH-32 and MH-33 in the respective manholes and fill the inner containment with water. CQA observed TWS covering the leachate transmission line with 12- to 18-in of soil, leaving the welds exposed for testing. The purpose of the soil was to hold the pipe in place and to regulate expansion/contraction due to temperature changes.


 ENVIROTECH - CQA

5/14/10
 DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-067
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 81 °F Lo:44 °F Wind: 20-mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 122-124	Tyler Williams Book 1	Pages 150-151	Jimmy Stallings Book 1	Page 24
------------------	---------------	-----------------------	---------------	------------------------	---------

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	May 13, 2010	5,613 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 4 and 5	SL-053 to SL-066	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 Floor Grid M1	SL-31	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 S. Embankment – Grid O2	SL-60	Permeability : On-Going

LABORATORY TESTING

05-18D Admix Soil Testing	AM-05	USCS, Std. Proctor, Perm: On-Going
---------------------------	-------	------------------------------------

CONSTRUCTION ACTIVITIES

- 1.0 Admix Production – TWS produced a total of 5,613 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 2.0 Admix Placement –CQA observed TWS place and compact the fourth lift in grids N1 through N4, O1 through O4, P1 through P4 on the south interior embankment of Cell 9. CQA tested and verified that the fourth lift in the above mentioned grids met the contract specifications. CQA also observed TWS place and compact the fifth lift in grids M1 and M2. CQA tested and verified that the fifth lift met the contract specifications. TWS utilized International Payhauler trucks and two (2) CAT D6 GPS dozers to place the admix soil. Two Payhauler water trucks were used to moisture condition the soil during placement and a CAT 825 sheepsfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the 3:1 side slope with a CAT D4 dozer. CQA tested and verified that the soil placed in the zones referenced above met soil liner construction specifications.
- At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.
- 3.0 Leachate Transmission Line – CQA observed BMWC welding 10x16-in HDPE pipe for the tank penetration from MH-39. CQA also observed BMWC preparing the 8x12-in HDPE components for the tank penetration from MH-21.


ENVIROTECH-CQA

5/14/10
DATE

PAGE 1 OF 1



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-068
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 86 °F Lo:44 °F Wind: 18-mph

FIELD NOTEBOOKS			
Lucas Hay Book 1	Pages 125-127	Tyler Williams Book 1	Pages 152-153
		Jimmy Stallings Book 1	Page 25

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	May 14, 2010	5,719 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 2,3,5 and 6	SL-067 to SL-093	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 Floor Grid M1	SL-31	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 S. Embankment – Grid O2	SL-60	Permeability : On-Going

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-05	USCS, Std. Proctor, Perm: On-Going
05-18D Admix Soil Testing	AM-06	Sample Collected USCS, Std. Proctor, Perm: On-Going

CONSTRUCTION ACTIVITIES

1.0 Admix Production – TWS produced a total of 5,719 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.

2.0 Admix Placement –CQA observed TWS place and compact the second and third lifts in grids L1, K1 and J1 in the southwest corner of Cell 9. CQA tested and verified that the second and third lift in the above mentioned grids met the contract specifications. CQA observed TWS place and compact the fifth lift in grids N1 through N4, O1 through O4, P1 through P4 and M3 and M4. CQA tested and verified that the fifth lift in the referenced grids met the contract specifications. CQA also observed TWS place and compact the sixth lift in grids M1 through M4 and N4, O4 and P4. TWS utilized International Payhauler trucks and two (2) CAT D6 GPS dozers to place the admix soil. Two Payhauler water trucks were used to moisture condition the soil during placement and a CAT 825 sheepsfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the 3:1 side slope with a CAT D4 dozer. CQA tested and verified that the soil placed in the zones referenced above met soil liner construction specifications.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.

3.0 Cell 9 Subgrade – CQA observed TWS using the CAT 320 excavator to shape the riser trench between the Cell 9 sump and the Cell 9 crest pad building. The riser trench was previous excavated on March 19th, 2010 (Report 05-016-028). However, due to construction traffic and blowing sand the riser trench had to be re-excavated.

4.0 Leachate Transmission Line – CQA observed BMWC welding 10x16-in HDPE pipe for the leachate transmission between MH-32 and MH-34.

ENVIROTECH – CQA

5/17/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-069
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Monday, May 17, 2010 Clear: Hi: 79 °F Lo: 60 °F Wind: 18-mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 128-129	Tyler Williams Book 1	Pages 153-155	Rob Stallings	N/A
------------------	---------------	-----------------------	---------------	---------------	-----

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	May 17, 2010	3,004 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1,4, and 6	SL-094 to SL-108	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 Floor Grid M1	SL-31	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 S. Embankment – Grid O2	SL-60	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid P1	SL-100	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid N1	SL-102	Permeability : On-Going

CQA HOLD POINTS

Submittal 5-18R Subgrade Hold 005	May 17, 2010	Grids: L2, L3, L4	Passed
-----------------------------------	--------------	-------------------	--------

LABORATORY TESTING


05-18D Admix Soil Testing	AM-05	USCS –Completed Std. Proctor, Perm: On-Going	
05-18D Admix Soil Testing	AM-06	Sample Collected USCS, On-Going	

GENERAL ACTIVITIES

1. Pugmill Shutdown – Due to mechanical problems, the pugmill was down for repairs from 13:30 through the end of the day.

CONSTRUCTION ACTIVITIES

- 1.0 Admix Production – TWS produced a total of 3,004 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 2.0 Cell 9 Subgrade – CQA observed TWS using the CAT 320 excavator and the CAT D4 dozer to shape the Cell 9 sump.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-069
Job Number:	S013213A00 Staff On-site	Date:	Monday, May 17, 2010
Contractor(s):	TradeWind Services 3	Weather:	Clear: Hi: 79 °F Lo:60 °F Wind: 18-mph

CONSTRUCTION ACTIVITIES

Admix Placement – CQA observed TWS place and compact the first lift in grids L2, L3, and L4 of Cell 9. CQA tested and verified that the first lift in the above mentioned grids met the contract specifications. CQA observed TWS place and compact the fourth lift in grids J1, K1 and L1. CQA tested and verified that the fourth lift in the referenced grids met the contract specifications. CQA also observed TWS place and compact the sixth lift in grids N1 through N3, O1 through O3 and P1 through P3. CQA tested and verified that the sixth lift in the above mention grids me the contract specifications.

TWS utilized International Payhailer trucks and two (2) CAT D6 GPS dozers to place the admix soil. Two Payhailer water trucks were used to moisture condition the soil during placement and a CAT 825 sheepsfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the 3:1 side slope with a CAT D4 dozer. CQA tested and verified that the soil placed in the zones referenced above met soil liner construction specifications.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.

- 3.0 Leachate Transmission Line – CQA observed BMWC hydrostatically testing the inner containment of the 10x16-in HDPE leachate transmission line between MH-33 and MH-32. Prior to beginning the test the inner containment was filled with water. The test began at 8:35 at a pressure of 37-psi., at 9:40 the pressure remained at 37psi, a passing test. After the passing hydrostatic test BMWC proceeded to drill and tap the outer containment for pneumatic testing. Upon drilling through the outer containment water began to spray from the hole indicating that the outer containment was full of water. It was determined that the inner containment contained a failed weld and that the water had been pumped into the inner and outer containment prior to beginning the hydrostatic test. BMWC attempted to locate the failed weld by pushing pressurized air through the pipe and listening for signs of leaks with stethoscopes. The location of the failed weld has yet to be determined.


ENVIROTECH – CQA

5/19/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-070
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 65 °F Lo: 46 °F Wind: 9-mph Rain : 0.31-in

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 130-131	Tyler Williams Book 1	Pages 156-157	Rob Stallings	N/A
------------------	---------------	-----------------------	---------------	---------------	-----

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	May 18, 2010	4,381 Tons	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 Floor Grid M1	SL-31	Permeability : Complete
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 S. Embankment – Grid O2	SL-60	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid P1	SL-100	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid N1	SL-102	Permeability : On-Going

CQA HOLD POINTS

Submittal 5-18R Subgrade Hold 006	May 18, 2010	Grids: L5, M5	Passed
-----------------------------------	--------------	---------------	--------

LABORATORY TESTING

05-18D Admix Soil Testing	AM-05	Perm – Completed Std. Proctor – On-Going
05-18D Admix Soil Testing	AM-06	USCS – On-Going
05-18D Admix Soil Testing	AM-07	Sample Collected USCS: On-Going

GENERAL ACTIVITIES

1. Pugmill Shutdown – Due to mechanical problems, the pugmill was not started until 10:30.

CONSTRUCTION ACTIVITIES

- 1.0 Admix Production – TWS produced a total of 4,381 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. Due to mechanical problems the pugmill was not started until 10:30.
- 2.0 Admix Placement – Due to the rain and wet conditions, admix placement did not begin until 14:15. CQA observed TWS place the first lift of admix in grids L5 and M5. TWS choose not to compact the first lift until a later.



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-070
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear: Hi: 65 °F Lo:46 °F Wind: 9-mph Rain : 0.31-in

CONSTRUCTION ACTIVITIES

- 3.0 Cell 9 Subgrade – CQA observed TWS using the CAT 320 excavator and the CAT D4 dozer to shape the Cell 9 sump. CQA also observed TWS use the CAT 385 excavator to load the trimmings from the Cell 9 subgrade into Payhauler trucks that subsequently transported the trimmings to the operations soil stockpile. CQA observed TWS using the CAT D6 GPS dozer to cut the north interior embankment of the Cell 9 subgrade to grade.
- 4.0 Leachate Transmission Line – CQA observed BMWC using air pressure to attempt to locate the failed seam in the leachate transmission line between MH-33 and MH-32. BMWC forced pressurized air through the inner containment, which bled into the outer containment, while BMWC used stethoscopes to locate the “hissing” caused by the failed seam. Once the failed seam was located BMWC used a chainsaw to remove the failed seam then welded in a new section of pipe. Once the repair had been made BMWC filled the pipe with water in preparation for hydrostatic testing the following day.

ENVIROTECH – CQA

5/19/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-071
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Pt. Cloudy : Hi: 78 °F Lo:46 °F Wind: 52-mph Rain : 0.14-in


FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 132-134	Tyler Williams Book 2	Pages 1-2	Rob Stallings	N/A

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	May 19, 2010	5,468Tons	Passed
Submittal 5-18B Leachate Transmission line	Lifts:Sub,1,2	LT-019 to LT-024	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1,2,3 and 5	SL-109 to SL-130	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 S. Embankment – Grid O2	SL-60	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid P1	SL-100	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid N1	SL-102	Permeability : On-Going

CQA HOLD POINTS			
Submittal 5-18R Subgrade Hold 007	May 19, 2010	Grids: J2, K2, N5, O5, P5	Passed

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-05	Std. Proctor – Completed
05-18D Admix Soil Testing	AM-06	USCS – On-Going
05-18D Admix Soil Testing	AM-07	USCS: On-Going
05-18D Admix Soil Testing	AM-08	Sample Collected USCS: On-Going

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Admix Production</u> – TWS produced a total of 5,468 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. Based on the three belt scale measurements recorded by CQA, the average bentonite content for Wednesday, May 19, 2010 was calculated to be 11.8% based on the dry weight of the base soil.</p> <p>2.0 <u>Admix Placement</u> – CQA observed TWS place and compact the first lift in grids J2, K2, L5, M5, N5, O5 and P5 in Cell 9. CQA tested and verified that the first lift in the above mentioned grids met the contract specifications. CQA observed TWS place and compact the second lift in grids J2, K2, M5 and L2 through L5. CQA tested and verified that the second lift in the referenced grids met the contract specifications. CQA also observed TWS place and compact the third lift in grids L2 through L5 and M5. CQA tested and verified that the third lift in the above mention grids me the contract specifications. CQA observed TWS place and compact the fifth lift of admix soil in grids J1, K1 and L1. CQA tested and verified that the fifth lift place in the referenced grid met the contract specifications.</p>



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-071
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Pt. Cloudy : Hi: 78 °F Lo:46 °F Wind: 52-mph Rain : 0.14-in

CONSTRUCTION ACTIVITIES

TWS utilized International Payhauler trucks and two (2) CAT D6 GPS dozers to place the admix soil. Two Payhauler water trucks were used to moisture condition the soil during placement and a CAT 825 sheepsfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the 3:1 side slope with a CAT D4 dozer. CQA tested and verified that the soil placed in the zones referenced above met soil liner construction specifications.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and the smooth drum roller proof rolled to the admix to seal in the moisture.

- 3.0 Cell 9 Subgrade – CQA observed TWS using the CAT D6 GPS dozer to cut the north interior embankment of the Cell 9 subgrade to grade. CQA also observed TWS using the CAT 560 smooth drum roller to smooth the finished floor subgrade of Cell 9.
- 4.0 Leachate Transmission Line – CQA observed BMWC hydrostatically test the 10x16-in double contained HDPE leachate transmission line between MH-33 and MH-32. CQA also observed BMWC pressurize the outer containment with air while a BMWC employee soap tested all joints in the 10x16-in HDPE pipe between MH-33 and MH-32. CQA verified that the both the hydrostatic and the pneumatic/soap test met the contract specifications. CQA also observed TWS backfilling the leachate transmission line between MH-33 and MH-32 using the CAT 330 excavator. After the backfill was placed the soil was moisture conditioned with the International water truck and a TWS laborer with a water hose. TWS place two lifts over the leachate transmission line. CQA tested and verified that the lifts met the contract specifications.


 ENVIROTECH – CQA

5/24/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-072
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Pt. Cloudy : Hi: 58 °F Lo:36 °F Wind: 10-mph Rain : 0.00-in

FIELD NOTEBOOKS					
Lucas Hay Book 1	Pages 135-137	Tyler Williams Book 2	Pages 3-4	Rob Stallings	N/A

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	May 20, 2010	5,304Tons	Passed
Submittal 5-18B Leachate Transmission line	Lifts:3, 4	LT-025 to LT-028	Passed
Submittal 5-18B Crest Pad 9 Backfill	Lifts:1,2,3,4	CP9-15 to CP9-18	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1,2,3 and 5	SL-131 to SL-145	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 S. Embankment – Grid O2	SL-60	Permeability : Completed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid P1	SL-100	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid N1	SL-102	Permeability : On-Going

CQA HOLD POINTS			
Submittal 5-18R Subgrade Hold 008	May 20, 2010	Grids: 15	Passed

LABORATORY TESTING		
05-18D Admix Soil Testing	AM-06	USCS: Complete
05-18D Admix Soil Testing	AM-07	USCS: Complete
05-18D Admix Soil Testing	AM-08	Sample Collected USCS: On-Going

CONSTRUCTION ACTIVITIES
<p>1.0 <u>Admix Production</u> – TWS produced a total of 5,304 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.</p> <p>3.0 <u>Cell 9 Subgrade</u> – CQA verified that the subgrade in grid 11 met the contract specifications and released Cell 9 Subgrade Hold Point 05-018R-008 for grid 11. CQA observed TWS using the CAT D6 GPS dozer to cut the north interior embankment of the Cell 9 subgrade to grade. CQA also observed TWS using Payhauler water truck to moisture condition the floor of Cell 9 and the CAT 560 smooth drum roller to smooth the finished floor subgrade of Cell 9.</p> <p>4.0 <u>Cell 9 Crest Pad</u> – CQA observed TWS place backfill around the Cell 9 crest pad building foundation. TWS utilized the International water truck to moisture condition the soil and the CAT 312C excavator with the Hoe Pack and a laborer with a “Jumping Jack” hand compacter to compact the backfill. CQA tested and verified that the backfill placed met the contract specifications.</p>



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-072
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Pt. Cloudy : Hi: 58 °F Lo:36 °F Wind: 10-mph Rain : 0.00-in

CONSTRUCTION ACTIVITIES

2.0 Admix Placement – CQA observed TWS place and compact the third lift in grids K2 and J2 in Cell 9. CQA tested and verified that the third lift in the above mentioned grids met the contract specifications. CQA observed TWS place and compact the fourth lift in grids L2 through L5, M5, J2 and K2. CQA tested and verified that the fourth lift in the referenced grids met the contract specifications. CQA also observed TWS place and compact the fifth lift in grids L2 through L5 and M5. CQA tested and verified that the fifth lift in the above mention grids met the contract specifications. CQA observed TWS place and compact the first lift of admix soil in grid I1. CQA tested and verified that the first lift place in grid I1 met the contract specifications.

TWS utilized International Payhauler trucks and two (2) CAT D6 GPS dozers to place the admix soil. Two Payhauler water trucks were used to moisture condition the soil during placement and a CAT 825 sheepsfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the 3:1 side slope with a CAT D4 dozer. CQA tested and verified that the soil placed in the zones referenced above met soil liner construction specifications.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and then back dragged the admix with the dozer blade to seal in the moisture.

5.0 Leachate Transmission Line – CQA BMWC begin the hydrostatic test the inner 8x12-in HDPE tank penetration from MH-21. However, after 20-min. the hydrostatic pressure had dropped 2-psi, a failing test. BMWC will retest the pipe section on Friday morning during cooler temperatures. CQA also observed TWS backfilling the leachate transmission line between MH-33 and MH-32 using the CAT 330 excavator. After the backfill was placed the soil was moisture conditioned with the International water truck. TWS place lifts three and four over the leachate transmission line. CQA tested and verified that the lifts met the contract specifications.

[Signature]
 ENVIROTECH – CQA

5/24/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-073
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
		Friday, May 21, 2010	
		Pt. Cloudy : Hi: 62 °F Lo:36 °F	
		Wind: 21-mph Rain : 0.00-in	

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 138-140	Tyler Williams Book 2	Pages 6-9	Rob Stallings	N/A
------------------	---------------	-----------------------	-----------	---------------	-----

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	May 21, 2010	2,940Tons	Passed
Submittal 5-18B Leachate Transmission line	Lifts:5, 6, 7, 8, 9, 10	LT-029 to LT-040	Passed
Submittal 5-18C Earthwork Subgrade	Subgrade	SG-28 to SG-51	Passed
Submittal 5-18J Admix Field Testing	Lifts: 2,5 and 6	SL-146 to SL-154	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid P1	SL-100	Permeability : Complete
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 S. Embankment – Grid N1	SL-102	Permeability : Complete

CQA HOLD POINTS

Submittal 5-18R Subgrade Hold 009	May 21, 2010	Grids: K3	Passed
-----------------------------------	--------------	-----------	--------


LABORATORY TESTING

05-18D Admix Soil Testing	AM-08	USCS: On-Going
---------------------------	-------	----------------

CONSTRUCTION ACTIVITIES

- 1.0 Admix Production – TWS produced a total of 2,940 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. Due to a low amount of bentonite in the silos and in on-site storage, TWS shut the pugmill down at approximately 13:30 to perform routine maintenance.
- 2.0 Cell 9 Subgrade –CQA observed TWS using the Payhauler water truck to moisture condition the floor of Cell 9 and the CAT 560 smooth drum roller to smooth the finished floor subgrade of Cell 9. CQA tested and verified that the subgrade for the floor of Cell 9 met the contract specifications. CQA also performed a moisture verification on the north embankment of Cell 9 to ensure that the soil contained moisture to a depth of 4-in from the surface.
- 3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to clip the sixth lift to finished grade in the completed grids. After the sixth lift was clipped to grade a CAT D6 dozer was utilized to back drag the clipped area so that two CAT 563 smooth drum rollers could finish the sixth lift. The clipped admix was pushed aside and used as the second, fifth and sixth lifts on the Cell 9 floor. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids. CQA tested and verified that each lift place was properly moisture condition, compacted and that the lift met the contract specifications.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.




CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-073	
Job Number:	S013213A00	Staff On-site	Date:	Friday, May 21, 2010
Contractor(s):	TradeWind Services	3	Weather:	Pt. Cloudy : Hi: 62 °F Lo:36 °F Wind: 21-mph Rain : 0.00-in

CONSTRUCTION ACTIVITIES

4.0 Leachate Transmission Line – CQA observed BMWC hydrostatically test the inner containment for the tank penetrations from MH-21 and MH-39. CQA also observed BMWC pneumatically test the tank penetrations from MH-21 and MH-39. Both tank penetrations met the contract specification testing requirements. BMWC installed the leak detection fittings to the 8x12-in HDPE in MH-21 and to the 10x16-in HDPE in MH-39. Subsequent to installing the leak detection fitting CQA observed BMWC re-run the pneumatic test for the outer containment on both pipes and soap test the fittings. CQA observed TWS using the CAT 330 excavator to excavate the utility trench between MH-32 and MH-34.


ENVIROTECH – CQA

5/26/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-074
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Pt. Cloudy: Hi: 71°F Lo: 36°F Wind-15 mph

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 141-143	Tyler Williams Book 2	Pages 10-13
Joe Voss Book 1	Pages 78-79	James Schut Book 1	Page 1

FIELD TESTING


Submittal 5-18E Belt Scale Measurements	May 24, 2010	5,596 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1,2,3 and 6	SL-155- to SL-168	Passed

CQA HOLD POINTS

Submittal 5-18R Subgrade Hold 010	May 24, 2010	Grids: J3, J4, J5, K3, K4, and K5	Passed
-----------------------------------	--------------	--------------------------------------	--------

LABORATORY TESTING

5-13-06 60 mil geomembrane	Reference No. G100456	Passes Specification
5-13-07 60 mil geomembrane	Reference No. G100457	Passes Specification
5-13-08 60 mil geomembrane	Reference No. G100459	Passes Specification
5-13-09 60 mil geomembrane	Reference No. G100463	Passes Specification
5-13-10 60 mil geomembrane	Reference No. G100469	Passes Specification
5-14-06 16 oz. Geotextile Testing	Reference No. G100273	Passes Specification
5-14-07 16 oz. Geotextile Testing	Reference No. G100274	Passes Specification
5-14-08 8 oz. Geotextile Testing	Reference No. G100460	Passes Specification
5-14-08 8 oz. Geotextile Testing	Reference No. G100461	Passes Specification
5-15-01 Geocomposite Testing	Reference No. G100311	Passes Specification
5-15-02 Geocomposite Testing	Reference No. G100312	Passes Specification
5-15-03 Geocomposite Testing	Reference No. G100313	Passes Specification
5-15-04 Geocomposite Testing	Reference No. G100361	Passes Specification
5-15-05 Geocomposite Testing	Reference No. G100362	Passes Specification
5-15-06 Geocomposite Testing	Reference No. G100363	Passes Specification
5-15-07 Geocomposite Testing	Reference No. G100415	Passes Specification
05-18D Admix Soil Testing	AM-08	USCS: On-Going
05-18D Admix Soil Testing	AM-09	Sample Collected USCS, Proctor, Perm: On-Going



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-074
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Pt. Cloudy: Hi: 71°F Lo: 36°F Wind-15 mph

CONSTRUCTION ACTIVITIES

- 1.0 Cell 9 Subgrade – CQA observed TWS moisture conditioning the admix subgrade and completing a final proof roll of the admix subgrade with a CAT CS 563 smooth drum roller prior to admix placement. CQA verified that the subgrade in grids J3, J4, J5, K3, K4, and K5 met the contract specifications and released Cell 9 Subgrade Hold Point 05-018R-010. Stratton Surveying was on-site to complete the subgrade survey on the floor of Cell 9.
- 2.0 Admix Production – TWS produced a total of 5,596 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 3.0 Admix Placement – TWS utilized International Payhauler trucks and two (2) CAT D6 GPS dozers to place the admix soil. Two Payhauler water trucks were used to moisture condition the soil during placement and a CAT 825 sheepfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. CQA observed TWS place and compact admix on the south half of the Cell 9 floor and interior slope. Due to the 3:1 side slopes the CAT 825 compactor was assisted up the 3:1 side slope with a CAT D4 dozer. CQA tested and verified that the soil placed in the zones referenced in Submittal 5-18J Admix Field Testing 074 met soil liner construction specifications.

At the end of the day, after admix placement was completed, the CAT D6 dozer track-walked the final lift and then back dragged the admix with the dozer blade to seal in the moisture.

CQA observed TWS proof roll and moisture condition the admix surface that was cut to grade on Friday, May 21 with the CAT CS 563 smooth drum roller in preparation for geomembrane placement.
- 4.0 Tank 3 Installation – CQA observed BMWC begin the hydrostatic test the 2-in HDPE leak detection line for Tank 3. Initial testing failed to meet construction specifications, subsequent testing of the 2-in. line met contract specifications.
- 5.0 Leachate Transmission Line – CQA observed TWS excavating the leachate transmission trench between manhole 32 and manhole 34 with the CAT 312 excavator aided by the TWS surveyor.


 ENVIROTECH – CQA

5/27/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-075
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
		Pt. Cloudy : Hi: 74 °F Lo:47 °F Wind: 17-mph Rain : 0.00-in	

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 144-146	Joe Voss Book 1	Pages 80-81
Tyler Williams Book 2	Pages 16-17	James Schut Book 1	Page: 2

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	May 25, 2010	4,528 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1, 2, 3, 4, 5	SL-169 to SL-190	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 2 – Cell 9 Floor: Grid J5	SL-174	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9/Cell 8 Tie In Cell 9 Floor: Grid I1	SL-176	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 S. Embankment – Grid P5	SL-177	Permeability : On-Going

CQA HOLD POINTS

Submittal 5-18R Subgrade Hold 011	May 25, 2010	Grids: I2	Passed
-----------------------------------	--------------	-----------	--------

LABORATORY TESTING

05-18D Admix Soil Testing	AM-08	USCS- Complete
05-18D Admix Soil Testing	AM-09	USCS- Complete Std. Proctor, Perm- On-Going
05-18D Admix Soil Testing	AM-10	Sample Collected USCS- On-Going
05-18K Drainage Gravel Lab Testing	DG-C-01	Sample Collected USCS, Std. Proctor, Perm - OnGoing

GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor's weekly progress meeting on Tuesday, May 25, 2010 at 10:00 am. in the TWS conference trailer.
- 2.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, May 25, 2010 at 10:30 am. in the TWS conference trailer.
- 3.0 DOE On-Site Visit – CQA escorted DOE representative, Harry Mooney, around the ERDF Cells 9 and 10 site. The DOE representative was shown the admix soil testing procedures. CQA discussed the process for collecting admix samples and demonstrated the process for testing the admix soil. The DOE representative was also given an overview of the process for taking belt scale measurements at the pug mill.
- 4.0 Pug mill Operations – Due to low levels of bentonite the pug mill was shut down at approximately 10:30, however after refilling the bentonite supply the pug mill was restarted later in the afternoon.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-075
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : Hi: 74 °F Lo:47 °F Wind: 17-mph Rain : 0.00-in

CONSTRUCTION ACTIVITIES


- 1.0 Admix Production – TWS produced a total of 4,528 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.

- 2.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the floor of Cell 9 and along the east edge of the south embankment of Cell 9. CQA observed TWS use one CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA also observed TWS using the CAT 330 excavator to excavate the anchor trench along the south shoulder of Cell 9. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.

- 3.0 Leachate Tank #3 – CQA observed BMWC hydrostatically and pneumatically test the 4x8-in HDPE discharge line from future leachate tank No. 3. During the hydrostatic test CQA observed BMWC soap test all of the welds in the 4x8-in HDPE. Both the hydrostatic and pneumatic testing met the contract specifications. BMWC along with TWS installed the 10x16-in HDPE leachate transmission line between MH-32 and MH-34. Once the piping was in place TWS placed 12- to 18-in of soil over the pipe to hold the pipe and control the expansion/contraction effects due to temperature changes. The joints of the 10x16-in pipe were left exposed so that each of the welds could be soap tested during the pneumatic testing to be performed at a later date. BMWC also filled the inner containment of the 10x16-in pipe with water in preparation for hydrostatic testing, also to be performed at a later date.

- 4.0 Geomembrane Delivery – Ten (10) rolls of 60-mil HDPE geomembrane were delivered to site today. Upon delivery CQA reviewed the rolls delivered and verified that they met the Subcontractor's (TWS) submittal log and the contract specifications.


 ENVIROTECH – CQA

10/27/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-076
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Overcast : Hi: 52°F Lo: 68°F Wind: 22-mph Rain : 0.28-in

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 147-149	Joe Voss Book 1	Pages 82-83
Tyler Williams Book 2	Pages 18-19	James Schut Book 1	Page: 3

FIELD TESTING


Submittal 5-18B Tank 3 Structural Fill	Lifts: 1, 2, 3, 4	LT-041 to LT-054	Passed
Submittal 5-18C Cell 9 Lysimeter Subgrade	Lifts: SG	SG -52	Passed
Submittal 5-18E Belt Scale Measurements	May 26, 2010	3,693 Tons	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 2 – Cell 9 Floor: Grid J5	SL-174	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9/Cell 8 Tie In Cell 9 Floor: Grid I1	SL-176	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 S. Embankment – Grid P5	SL-177	Permeability : On-Going

LABORATORY TESTING

5-13-11 Friction Angle Conformance Testing	May 26, 2010	Passed
5-18D Admix Soil Testing	AM-09	Std. Proctor, Perm- On-Going
5-18D Admix Soil Testing	AM-10	USCS- Complete
5-18K Drainage Gravel Lab Testing	DG-C-01	USCS, Std. Proctor, Perm: On-Going

GENERAL ACTIVITIES

- 1.0 Weather – Due to precipitation from last night, water has collected on the subgrade of Cell 9 and in the Cell 9 sump. The admix material has become increasingly wet and difficult to work. Admix placement operations were shut down for the day.
- 2.0 Pug mill Operations – The pug mill experienced mechanical problems and had to be shut down at 15:00.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-076
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Overcast : Hi: 52°F Lo: 68°F Wind: 22-mph Rain : 0.28-in

CONSTRUCTION ACTIVITIES

1.0 Subgrade – CQA observed TWS grading the south slope and south floor of Cell 10 with two CAT D6 dozers. The grade trimmings were stockpiled on the Cell 10 floor. After the trimmings were removed, TWS compacted the subgrade with a CAT CS 563 smooth drum roller.

CQA also observed TWS utilizing a CAT D6 dozer and a CAT road grader to create dams in the middle of Cell 9 to prevent the rainwater from reaching the Cell 9 sump and ponding in the sump.

In addition, CQA observed TWS compacting the Cell 9 sump. After compaction was completed, CQA tested and verified that the subgrade met contract specifications.

Stratton Survey was on-site to verify grades on the lysimeter sump subgrade and locate the lysimeter pipe.


2.0 Admix Production – TWS produced a total of 3,693 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.

3.0 Admix Placement – No admix placement activities were performed. Stratton Survey was on-site to verify admix grades on the south slope and floor of Cell 9. The west toe of the south slope was below design grade from washout from the rain event.

3.0 Tank 3 – CQA observed TWS placing and compacting fill over the piping in the tank #3 pad. The fill was placed with the Hitachi 200 trackhoe and compacted with two (2) jumping jack hand compactors to 95% proctor. CQA tested and verified that lifts 1-4 of the structural fill met the 95% compacted density required in the specifications.

In addition, CQA observed BMWC welding the 10-in by 16-in double containment line on the north berm of Cell 10 that is to be placed between manhole -34 and manhole-35.

Stratton Survey was on-site to as-build design locations of the manholes 34 and 35 as well as the piping between the manholes.


ENVIROTECH – CQA

5/28/10
DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-077
Job Number:	S013213A00	Staff On-site:	4
Contractor(s):	TradeWind Services	Date:	Thursday, May 27, 2010
		Weather:	Overcast Hi: 51°F Lo: 71°F Wind: 26-mph Rain : 0.14-in

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 150-152	Joe Voss Book 1	Pages 84
Tyler Williams Book 2	Pages 20-21	James Schut Book 1	Page: 4-5

FIELD TESTING

Submittal 5-18B Tank 3 Structural Fill	Lift: 1	T3-01 to T3-02	Passed
Submittal 5-18B Leachate Transmission	Lifts: SG - 1	LT-55 to LT-58	Passed
Submittal 5-18E Belt Scale Measurements	May 27, 2010	988 Tons	Passed
Submittal 5-18J Admix Field Testing	Lift: 1	SL-191 to SL-194	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 2 – Cell 9 Floor: Grid J5	SL-174	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9/Cell 8 Tie In Cell 9 Floor: Grid I1	SL-176	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 S. Embankment – Grid P5	SL-177	Permeability : On-Going

CQA HOLD POINTS


Submittal 5-18R Subgrade Hold 012	May 27, 2010	Grids: G1, G2, H1, and H2	Passed
-----------------------------------	--------------	---------------------------	--------

LABORATORY TESTING

5-13-12 60 mil geomembrane	Reference Number No. G100540	Passes Specification
5-13-13 60 mil geomembrane	Reference Number No. G100555	Passes Specification
5-15-08 geocomposite	Reference Number No. G100417	Passes Specification
5-18D Admix Soil Testing	AM-09	Std. Proctor, Perm- On-Going
5-18K Drainage Gravel Lab Testing	DG-C-01	USCS, Perm: Complete Std. Proctor: On-Going

GENERAL ACTIVITIES

- 1.0 Weather – Morning rain delayed the start of the admix placement activities until the afternoon.
- 2.0 Pug mill Operations – The pug mill experienced mechanical problems and had was not started until 14:00.
- 3.0 Liner Meeting – CQA met with Todd Story, the liner subcontractor superintendent to discuss liner installation procedures and the liner placement plan.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-077
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Overcast : Hi: 51°F Lo: 71°F Wind: 26-mph Rain : 0.14-in

CONSTRUCTION ACTIVITIES

1.0 Subgrade – CQA observed TWS removing the grade trimmings from the Cell 10 floor with the CAT 385 excavator and Payhauler trucks. TWS graded and compacted the Cell 10 floor with two CAT D6 dozers and the CAT CS 563 smooth drum roller.

CQA observed TWS pumping and spraying the water detained by the subgrade dams onto the Cell 9 subgrade.

CQA observed TWS utilizing a Payhauler water truck and the CAT CS 563 smooth drum roller to prepare the subgrade surface prior to admix placement in Cell 9. See CQA hold point 5-18R-012 for more information.

2.0 Admix Production – TWS produced a total of 988 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.


3.0 Admix Placement – Admix placement began in the afternoon. CQA observed TWS using International Payhauler trucks and two (2) CAT D6 GPS dozers to place admix soil. A CAT 825 sheepfoot compactor was used to compact the soil. The CAT 825 compactor made 3 passes in third gear as per the test pad investigations. CQA observed TWS place and compact the first lift of admix in the center of Cell 9. CQA tested and verified that each lift placed was met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight. Previously finished admix soil moisture was maintained due to the morning rain showers.


3.0 Geomembrane – CQA observed ESI, the liner subcontractor, moving all 30 rolls of HDPE line on-site to the south berm.

4.0 Tank 3 – CQA observed TWS placing and compacting fill over the piping in the tank #3 pad. The fill was placed with the Hitachi 200 trackhoe and compacted with two (2) jumping jack hand compactors to 95% proctor. CQA tested and verified that lifts 1-4 of the structural fill met the 95% compacted density required in the specifications.

5.0 Leachate Transmission Line – CQA witnessed BMWC hydrostatically testing in inner pipe and pneumatically testing the outer pipe of the 10-in by 16-in double containment line on the north berm of Cell 10 that is to be placed between manhole -34 and manhole-35.


 ENVIROTECH – CQA

6/1/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-078
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
		Overcast : Hi: 64°F Lo: 51°F Wind: 29-mph Rain : 0.27-in	

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 153-154	Joe Voss Book 1	Page 85
Tyler Williams Book 2	Pages 23	James Schut Book 1	Page: 6

FIELD TESTING

Submittal 5-18B Leachate Transmission	Lifts: SG - 1	LT-59 to LT-70	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 2 – Cell 9 Floor: Grid J5	SL-174	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9/Cell 8 Tie In Cell 9 Floor: Grid I1	SL-176	Permeability : On-Going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 – Cell 9 S. Embankment – Grid P5	SL-177	Permeability : On-Going

LABORATORY TESTING

5-18D Admix Soil Testing	AM-09	Std. Proctor, Perm- On-Going
5-18K Drainage Gravel Lab Testing	DG-C-01	Std. Proctor: On-Going

GENERAL ACTIVITIES

- 1.0 Weather – Admix placement activities were canceled due to wet weather.
- 2.0 Pug mill Operations – The pug mill did not operate due to a bentonite shortage.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS grading the Cell 10 floor and south embankment with two (2) CAT D6 dozers. Grade trimmings were stockpiled in the center of the Cell 10 floor. TWS compacted the Cell 10 floor with the CAT CS 563 smooth drum roller and TWS compacted the south embankment with three (3) CAT D6 dozers. The dozers completed three (3) passes over the entire subgrade of the south embankment.

CQA also observed TWS compacting the north interior slope of Cell 9 with two (2) D6 dozers. The dozers track-walked the embankment, making three passes over the entire slope. Moisture was provided by the continuing rain showers.



CQA DAILY CONSTRUCTION REPORT


Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-078	
Job Number:	S013213A00	Staff On-site	Date:	Friday, May 28, 2010
Contractor(s):	TradeWind Services	4	Weather:	Overcast : Hi: 64°F Lo: 51°F Wind: 29-mph Rain : 0.27-in

CONSTRUCTION ACTIVITIES

- 2.0 Leachate Transmission Line – CQA witnessed BMWC weld the 10-in by 16 in. double containment pipe on the north berm. BMWC utilized a tent to protect the welding surface from precipitation.


CQA also observed TWS backfilling the leachate transmission line between MH-32 and MH-34. TWS placed 6 lifts of soil, lifts 2 through 7, with the CAT 312 excavator and compacted the lifts with a double smooth drum roller. Lifts 2 and 3 were over 5-ft below finished grade, and were placed 12-in thick. The remaining lifts, 4-7, were placed at 6-in thick. CQA tested and verified that soil met compaction specifications.

- 3.0 Geocomposite – Two truckloads of geocomposite were delivered to site. TWS and ESI unloaded all 54 geocomposite rolls into the unloading area north of the construction trailers. All geocomposite rolls were covered with a plastic tarp to minimize UV and dust exposure.


ENVIROTECH – CQA

6/1/10
DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-079
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Pt. Cloudy : Hi: 76°F Lo: 52°F Wind: 22-mpg

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 155-157	Joe Voss Book 1	Page 86-87
Tyler Williams Book 2	Pages 24-27		

FIELD TESTING

Submittal 5-18B Leachate Transmission	Lifts: 8-11	LT-71 to LT-78	Passed
Submittal 5-18E Belt Scale Measurements	June 1, 2010	5,380 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 2-6	SL-195 to SL-218	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 2 - Cell 9 Floor: Grid J5	SL-174	Permeability : Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 - Cell 9/Cell 8 Tie In Cell 9 Floor: Grid II	SL-176	Permeability : Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 - Cell 9 S. Embankment - Grid P5	SL-177	Permeability : Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 - Cell 9 S. Embankment - Grid N5	SL-205	Sample Collected Perm: On going

LABORATORY TESTING


5-15-09 Geocomposite	Reference Number No. G100416	Passes Specification
5-18D Admix Soil Testing	AM-11	Sample Collected USCS Testing: On-going
5-18D Admix Soil Testing	AM-09	Std. Proctor: On-Going Permeability: Passed
5-18K Drainage Gravel Lab Testing	DG-C-01	Std. Proctor: On-Going

GENERAL ACTIVITIES

1.0	<u>Weather</u> - Due to rain showers over the weekend, the run-off storm water filled the sumps and altered the grade of the admix subgrade and admix surface.
2.0	<u>Weekly Meeting</u> - The weekly construction and weekly CQA meetings were canceled.

CONSTRUCTION ACTIVITIES

1.0	<u>Subgrade</u> - The CQA surveyor performed the as-build survey of the south half of the Cell 10 subgrade.
2.0	<u>Admix Production</u> - TWS produced a total of 5,380 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-079
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Pt. Cloudy : Hi: 76°F Lo: 52°F Wind: 22-mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the floor of Cell 9 and along the east edge of the south embankment of Cell 9. CQA observed TWS use one CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.

CQA also observed TWS preparing the admix surface for liner placement. TWS utilized a small gator ATV to drag a fence around to rough up the admix surface. The surface was rerolled with the double smooth drum roller. In addition, the tie-in was pulled back and rolled with the double smooth drum roller. TWS laborers also worked on preparing the admix surface by correcting minor deficiencies, including removing the angles on the anchor trench, knocking down ruts, and removing silt at the toe of slope due to the recent rain storms.

Stratton Surveying was on-site to perform the admix as-build survey and verify admix thickness. Stratton Surveyed resurveyed all points on the admix to ensure 3-ft of admix material remained after the rain storms.

4.0 Leachate Collection Pipe – CQA observed BMWC welding 150-ft of the 12-in leachate riser pipe for Cell 9. BMWC removed the weld beads for the pipe as part of the welding procedure.

5.0 Leachate Transmission Line – CQA witnessed TWS backfilling the leachate transmission line between MH-32 and MH-34. TWS placed 4 lifts of soil, lifts 8 through 11, with the CAT 312 excavator and compacted the lifts with a double smooth drum roller up to final grade. CQA tested and verified that soil met compaction specifications.

3.0 Geomembrane – Five (5) truckloads of geomembrane were delivered to site. TWS and ESI unloaded all fifty (50) geomembrane rolls and two (2) pallets of geomembrane extrusion rod to the unloading area north of the construction trailers.


ENVIROTECH – CQA

6/4/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-080
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Pt. Cloudy : Hi: 62°F Lo: 53°F Wind: 28-mph Rain: 0.36"

FIELD NOTEBOOKS

Lucas Hay Book 1	Pages 158-160	Joe Voss Book 1	Page 88-90
Tyler Williams Book 2	Pages 28-31		

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 2, 2010	4,694Tons	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 – Cell 9 S. Embankment – Grid N5	SL-205	Permeability : On-Going

LABORATORY TESTING

5-18D Admix Soil Testing	AM-11	USCS Testing: On-going
5-18D Admix Soil Testing	AM-09	Std. Proctor: On-Going
5-18K Drainage Gravel Lab Testing	DG-C-01	Std. Proctor: On-Going

GENERAL ACTIVITIES

- 1.0 Weather – Due to rain showers no admix placement activities were performed.
- 2.0 Survey – The survey performed on June 1, 2010 indicated that the admix was only 2-ft thick over point 2025. After several meetings with WCH, TWS, and Stratton Surveying, it was determined that the design point 2025 elevation was incorrect on the design drawings. The initial coordinate recorded by the surveyor was recorded in the correct location at the toe of the admix tie-in, but the elevation did not match the design drawings. The incorrect elevation prompted the surveyor to take his shot on the admix tie-in to match the design elevation. However, the design elevation was incorrect, causing the error to show up when the admix surface was surveyed. Since the correct elevation was surveyed initially on the subgrade at the admix tie-in toe of slope, CQA will utilize that point to verify admix thickness.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS clipping the north slope and floor of Cell 10 to grade with the CAT D6 dozer. TWS utilized the CAT 988 front-end loader to load the grade trimmings from the south half of Cell 10 into three (3) payhaulers. The trimmings were hauled to the operations stockpile.
- The CQA surveyor performed the as-build survey of the south half of the Cell 10 subgrade.
- 2.0 Admix Production – TWS produced a total of 4,694 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.




CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-080
Job Number:	S013213A00	Staff On-site:	3
Contractor(s):	TradeWind Services	Date:	Wednesday, June 2, 2010
		Weather:	Pt. Cloudy : Hi: 62°F Lo: 53°F Wind: 28-mph Rain: 0.36"

CONSTRUCTION ACTIVITIES

- 3.0 Leachate Transmission Line – CQA witnessed BMWC weld the 3-in and 12-in HDPE pipes. BMWC utilized a tent to protect the welding surface from precipitation.
- CQA observed TWS utilizing the CAT 330 excavator and Hitachi 200 to excavate the leachate trench between MH-35 and MH-36. CQA also observed TWS excavating the duct bank between crest pads 9 and 10 with the CAT 312 excavator.
- 3.0 Geocomposite – One truckload of geocomposite was delivered to site. TWS and ESI unloaded all 27 geocomposite rolls into the unloading area north of the construction trailers. All geocomposite rolls were covered with a plastic tarp to minimize UV and dust exposure.
- 4.0 Geotextile – One truckload of 8 oz. geotextile was delivered to site. TWS and ESI unloaded all 27 geocomposite rolls into the unloading area north of the construction trailers. All geotextile rolls were covered with a plastic tarp to minimize UV and dust exposure.


ENVIROTECH – CQA

6/4/10
DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-081
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Cloudy : Hi: 69°F Lo: 47°F Wind: 18-mph Rain: 0.13"

FIELD NOTEBOOKS

James Schut Book 1	Page: 7-9	Joe Voss Book 1	Pages 91-93
Tyler Williams Book 2	Pages 32-34	Matt Lunday	Pages 1-2

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 2, 2010	2,028 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1 - 4	SL-219 to SL-246	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 - Cell 9 S. Embankment - Grid N5	SL-205	Permeability : On-Going

CQA HOLD POINTS

Submittal 5-18R-013 Subgrade Hold 013	June 3, 2010	Grids: D1, D2, E1, E2, F1, and F2	Passed
---------------------------------------	--------------	--------------------------------------	--------

LABORATORY TESTING

5-18D Admix Soil Testing	AM-09	Std. Proctor: On-Going
5-18D Admix Soil Testing	AM-11	USCS Testing: Passed
5-18D Admix Soil Testing	AM-12	Sample Collected, USCS Testing: On-Going
5-18K Drainage Gravel Lab Testing	DG-C-01	Std. Proctor: On-Going

GENERAL ACTIVITIES

- 1.0 Pugmill - The pugmill experienced mechanical problems with the bentonite auger and was able to attain full production.
- 2.0 Geomembrane - One (1) roll of 60 mil geomembrane that arrived on-site did not match the manifest, nor did CQA receive testing indicating that roll passed MQC or CQA conformance testing. The roll was rejected and painted red.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade - CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller and the moisture conditioning the subgrade with the Payhauler water trucks prior to admix placement on the subgrade. CQA verified that the subgrade of Cell 9 met construction specifications prior to placement of the first lift of admix material.
- 2.0 Admix Production - TWS produced a total of 2,028 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. CQA collected admix sample AM-12.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-081
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Cloudy : Hi: 69°F Lo: 47°F Wind: 18-mph Rain: 0.13"

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9 and along the west tie-in. CQA observed TWS use one CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.


At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.

TWS peeled back the tie-in to Cell 8 and found water trapped under the geomembrane. The admix was in poor condition and the tie-in was not completely exposed for joining the new geomembrane to the existing geomembrane. After CQA discussions with the liner installer and TWS, CQA observed TWS removing the overbearing operations layer on the Cell 9 tie-in in order to expose the existing secondary and primary geomembranes. TWS also exposed the admix along the Cell 9 tie-in to dry so the material could be worked at a later date.


4.0 Geosynthetics – CQA conducted receiving inspections on the geomembrane, 8oz. geotextile, and geocomposite in the off-loading area and on the south berm.

5.0 Leachate Transmission Line – CQA witnessed BMWC weld the 12-in HDPE riser pipes. The weld beads were removed from the pipes, and the pipes were placed on the north embankment. In addition. CQA witnessed BMWS and TWS place the 10-in x 16-in double containment pipe between MH-35 and MH-36. TWS also set MH-34 and placed the ring over MH-32.

CQA observed TWS excavating the duct bank between crest pads 9 and 10 with the CAT 312 excavator. American electric was placed the electrical conduit onto the trench floor.


ENVIROTECH – CQA

6/7/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-082
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Overcast : Hi: 71.5°F Lo: 48.9°F Wind: 31-mph Rain: 0.26"

FIELD NOTEBOOKS			
Luke Hay Book 1	Page: 1	Joe Voss Book 1	Pages 94-95
Tyler Williams Book 2	Pages 35-36	James Schut Book 1	Page: 10
Matt Lunday	Pages 3		

FIELD TESTING			
Submittal 5-18E Belt Scale Measurements	June 4, 2010	3,521 Tons	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 – Cell 9 S. Embankment – Grid N5	SL-205	Permeability : On-Going


LABORATORY TESTING		
5-18D Admix Soil Testing	AM-09	Std. Proctor: On-Going
5-18D Admix Soil Testing	AM-12	USCS Testing: On-Going
5-18K Drainage Gravel Lab Testing	DG-C-01	Std. Proctor: On-Going

- GENERAL ACTIVITIES**
- Weather – Due to rain showers no admix placement activities were performed.
 - Pugmill – The pugmill experienced mechanical problems with the bentonite auger and was able to attain full production.
 - Quality Assurance Audit – Harry Mooney conducted an oversight audit of CQA activities. He interviewed employees and discussed training, job orientation, and testing procedures.

- CONSTRUCTION ACTIVITIES**
- Subgrade – CQA observed TWS trimming the Cell 10 subgrade to grade with three (3) CAT D6 dozers. The grade tproof rolling the subgrade with the CAT 563 smooth drum roller and the moisture conditioning the subgrade with the Payhauler water trucks prior to admix placement on the subgrade.
 - Admix Production – TWS produced a total of 3,521 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. For a short duration of time, admix was produced with a bentonite content of 15.7%. The higher than average material was segregated, and fully incorporated with the existing admix stockpile that has an average bentonite content under 12%.
 - Geosynthetics – CQA conducted receiving inspections on the geomembrane, 8oz. geotextile, and geocomposite in the off-loading area and on the south berm.
 - Leachate Transmission Line – CQA witnessed BMWC weld the 12-in HDPE riser pipes. The weld beads were removed from the pipes, and the pipes were placed on the north embankment.

AJEV
 ENVIROTECH – CQA

6/9/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-083
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Clear : Hi: 80°F Lo: 58°F Wind: 28-mph

FIELD NOTEBOOKS

James Schut Book 1	Page: 11-12	Joe Voss Book 1	Pages 96-98
Tyler Williams Book 2	Pages 37-41	Matt Lunday	Pages 4-5

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 7, 2010	4,367 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 2-6	SL-247 to SL-269	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 - Cell 9 S. Embankment - Grid N5	SL-205	Permeability : Passed

LABORATORY TESTING


5-13-14 60 mil geomembrane	Reference No. G100580	Passes Specification
5-13-15 60 mil geomembrane	Reference No. G100583	Passes Specification
5-15-014 Geocomposite Testing	Reference No. G100435	Passes Specification
5-15-015 Geocomposite Testing	Reference No. G100436	Passes Specification
5-18D Admix Soil Testing	AM-09	Std. Proctor: Completed
5-18D Admix Soil Testing	AM-12	USCS Testing: Passed
5-18D Admix Soil Testing	AM-13	Sample Collected; USCS Testing. Permeability, Std. Proctor: On-Going
5-18K Drainage Gravel Lab Testing	DG-C-01	Std. Proctor: On-Going

GENERAL ACTIVITIES

- 1.0 Pugmill - The pugmill experienced mechanical problems with the bentonite auger and was able to attain full production.
- 2.0 Weather - The admix surface was damaged by stormwater runoff over the weekend. The water eroded the finished surface of the admix, and the water and fines collected in the Cell 9 sump. See below under admix placement for repair details.
- 3.0 Geosynthetic Installation Stop Work - Work was halted on the geosynthetic installer when the forklift he as utilizing tipped forward onto its nose. The forklift operator was able to recover and place the all four wheels onto the subgrade. WCH has initiated a fact finding mission in regards to the incident.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade - CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-083
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Clear : Hi: 80°F Lo: 58°F Wind: 28-mph

CONSTRUCTION ACTIVITIES

2.0 Admix Production – TWS produced a total of 4,367 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. CQA collected admix sample AM-13.

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9 and along the west tie-in. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.

Stratton Survey was on-site to capture a previously non-conforming admix survey point. In addition, Stratton verified that the toe of the admix slope met design tolerances. During the survey, TWS removed excess silt from the toe of slope that placed the admix out-of tolerance.


TWS, ESI (Geosynthetic Installer), and CQA walked the admix subgrade for acceptance for liner deployment. CQA and ESI noted that excessive moisture was present in the southwest corner of the cell floor and the surrounding admix was in poor condition due to recent rain showers.

CQA observed TWS back-dragging the rain-damaged admix surface with a CAT D6 dozer blade then re-rolling the surface with the CAT CS 563 smooth drum roller, followed by the small double smooth drum roller. The southwest corner of the Cell 9 floor was repaired by mucking out approximately 2-in of the over-saturated admix material. The non-conforming admix material was replaced by fresh admix and reworked into the final lift with hand tools. After the repairs were completed, ESI and CQA approved the surface for liner installation.

4.0 Cell 10 Crest Pad Building – CQA observed DHI pouring the vertical concrete walls for the Cell 10 crest pad building. The concrete placement was aided by a concrete pump truck, and CQA verified that the concrete was tested as per the contract specification by an Intermountain Materials Testing technician.

5.0 Leachate Transmission Line – CQA witnessed BMWC weld the 12-in HDPE riser pipes. The weld beads were removed from the pipes.

CQA witnessed BMWS test the 10-in x 16-in double containment pipe between MH-35 and MH-36. CQA verified that both the inner and outer pipes met testing specifications.


ENVIROTECH – CQA

6/8/10
DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-084
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : Hi: 79°F Lo: 46°F Wind: 28-mph Rain: 0.18-in

FIELD NOTEBOOKS

James Schut Book 1	Page: 13-15	Joe Voss Book 1	Pages 99-100
Tyler Williams Book 2	Pages 42-	Matt Lunday	Pages 6-7

FIELD TESTING

Submittal 5-18B MH-35 to MH-36 Backfill	Lifts: 1-3	LT-79 to LT-84	Passed
Submittal 5-18E Belt Scale Measurements	June 8, 2010	4,342 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 2-6	SL-247 to SL-269	Passed

LABORATORY TESTING

5-13-16 60 mil geomembrane	Reference No. G100597	Passes Specification
5-13-17 60 mil geomembrane	Reference No. G100604	Passes Specification
5-13-18 60 mil geomembrane	Reference No. G100610	Passes Specification
5-18D Admix Soil Testing	AM-13	USCS Testing Passed Permeability, Std. Proctor: On-Going
5-18K Drainage Gravel Lab Testing	DG-C-01	Std. Proctor: Completed

GENERAL ACTIVITIES

- 1.0 Construction Stop Work – Work was halted on the admix liner and movement of all heavy equipment when the Payhauler water truck backed into and flattened a porta-john located on the Cell 10 floor. Work was halted at approximately 8:45 and resumed at approximately 14:00 after corrective actions were completed.

- 2.0 Geosynthetic Stop Work – The geosynthetic installer performed a safety demonstration with the fork-lift that levered off the ground yesterday causing the geosynthetic stop work order. However, work was halted again after it was discovered that the spread bar used to pull the liner was under-rated. After the geosynthetic installer located and transported a higher rated spread bar to site, the paperwork for the bar could not be located in a timely manner. No geosynthetic material was deployed.

- 3.0 Weekly Progress Meetings – CQA attended the construction contractor's weekly progress meeting on Tuesday, June 8, 2010 at 10:00 am. in the WCH conference room.

- 4.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, June 8, 2010 at 10:30 am. in the WCH conference room.

- 5.0 CQA Surveyor's Meeting – The CQA engineers met with Stratton Surveying perform a site walk-down and address future surveying concerns.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-084
Job Number:	S013213A00	Staff On-site:	4
Contractor(s):	TradeWind Services	Date:	Tuesday, June 8, 2010
		Weather:	Cloudy : Hi: 79°F Lo: 46°F Wind: 28-mph Rain: 0.18-in

CONSTRUCTION ACTIVITIES


- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. Stratton Surveying was on-site to verify the lysimeter subgrade design points.
- 2.0 Admix Production – TWS produced a total of 4,342 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. The west silo belt scale is particularly jumpy in the readings. TWS has scheduled a repair/recalibration of the west silo scale.
- 3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9 and along the west tie-in. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.

TWS, ESI (Geosynthetic Installer), and CQA walked the admix subgrade for acceptance for liner deployment. CQA and ESI approved the surface for liner deployment.


- 4.0 Leachate Transmission Line – CQA witnessed BMWC weld the 12-in HDPE riser pipes. The weld beads were removed from the pipes. The pipes were placed to the east of Cell 10.

CQA observed TWS backfilling the leachate transfer line between MH-35 and MH-36 with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA tested and verified that lifts 1-3 met compaction specifications.


ENVIROTECH – CQA

6/10/10
DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-085
Job Number:	S013213A00	Date:	Wednesday, June 9, 2010
Contractor(s):	TradeWind Services	Weather:	Pt. Cloudy : 84 Hi: °F Lo: 56°F Wind: 39-mph Rain: 0.08-in

FIELD NOTEBOOKS

James Schut Book 1	Page: 16-17	Joe Voss Book 1	Pages 101
Matt Lunday	Pages 8-9		

FIELD TESTING

Submittal 5-18B Cell 10 Tank Footing	Lift: Subgrade	T3-03 to T3-04	Passed
Submittal 5-18C Cell 10 Subgrade	Lift: Subgrade	SG-053 to SG-062	Passed (SG-58 Failed)
Submittal 5-18E Belt Scale Measurements	June 9, 2010	5,308 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1, 5	SL-268 to SL-296	Passed (F2 Failed)

CQA HOLD POINTS

Submittal 5-18R-014 Subgrade Hold 014	June 9, 2010	Grids: H3, H4, H5, I3, I4, I5	Passed
---------------------------------------	--------------	----------------------------------	--------

LABORATORY TESTING

5-18D Admix Soil Testing	AM-13	Permeability, Std. Proctor: On-Going
--------------------------	-------	--------------------------------------

GENERAL ACTIVITIES

- 1.0 Geosynthetic Stop Work – After several hours, the geosynthetic installer was able to locate and submit the paperwork for the spreader bar. By the time the paperwork was approved, the wind had increased to unsafe conditions for liner deployment, and the liner crew was unable to deploy liner.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. Prior to placing admix on the subgrade, TWS utilized the CAT 563 smooth drum roller to finish the surface and the Payhauler water truck to moisture condition the subgrade. CQA verified that the subgrade met contract specifications.

CQA also completed field density testing on the southwest corner of the Cell 10 subgrade. CQA verified that the subgrade met compaction specifications. One test SG-58 failed to meet compaction specifications, TWS shall recompact at a later date.

CQA also observed TWS removing grade trimmings from the floor of Cell 10 to the operations stockpile.

- 2.0 Admix Production – TWS produced a total of 5,308 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. The west silo belt scale remains particularly jumpy in the readings.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	05-016-085
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Pt. Cloudy : 84 Hi: °F Lo: 56°F Wind: 39-mph Rain: 0.08-in

CONSTRUCTION ACTIVITIES

- 3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9 and along the west tie-in. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture conditioned, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.
- At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.
- At the end of the day, grid F-2, lift 5 failed to meet contract specifications. The area was backdragged, sealed, and shall be re-worked tomorrow.
- 4.0 Geocomposite – Three (3) trucks of geocomposite were delivered to site. CQA completed receipt inspection of the geocomposite rolls that were previously delivered to site.
- 5.0 Leachate Transmission Line – CQA witnessed BMWC completing the welding of the 12-in HDPE riser pipes. The inner weld beads were removed from the pipes. The pipes were placed to the east of Cell 10. BMWS began welding 10-in x 16-in double containment pipes in the BMWC laydown area.
- 6.0 Tank #3 – CQA observed TWS excavate the footing for the tank #3 ring wall. After the footing was in-place, CQA tested and verified that the footing subgrade met contract specifications.


 ENVIROTECH – CQA

6/15/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-086
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Pt. Cloudy : 73 Hi: °F Lo: 51°F Wind: 38-mph Rain: 0.03-in

FIELD NOTEBOOKS

Matt Lunday	Pages 10-12	Joe Voss Book 1	Pages 101-102
-------------	-------------	-----------------	---------------

FIELD TESTING

Submittal 5-18C Cell 10 Subgrade	Lift: Subgrade	SG-58A	Passed
Submittal 5-18J Admix Field Testing	Cell 9 Lifts: 2, 5, 6	SL-292A to SL-311 & SL-320 to SL-325	Passed
Submittal 5-18J Admix Field Testing	Cell 10 Lifts: 1-2	SL-312 to SL-319 & SL-326 to SL-329	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 – Cell 9 Floor Grid D2	SL-297	Sample Collected Perm: On going

CQA HOLD POINTS

Submittal 5-18R-016 Subgrade Hold 016	June 10, 2010	Grids: J6, K6, L6, and M6	Passed
Submittal 5-18R-015 Admix Hold 015	June 10, 2010	Panels: S-1 to S-5	Passed

LABORATORY TESTING

5-13-19 60 mil Geomembrane	Reference No. G100622	Passes Specification
5-18D Admix Soil Testing	AM-13	Permeability On-Going Std. Proctor: Completed

CONSTRUCTION ACTIVITIES

1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. Prior to placing admix on the subgrade, TWS utilized the CAT 563 smooth drum roller to finish the surface and the Payhauler water truck to moisture condition the subgrade. CQA verified that the subgrade met contract specifications.

CQA observed TWS re-rolling the failed area of the Cell 10 subgrade, test SG-58, with a CAT CS583 smooth drum roller. After compaction was completed, CQA tested and verified that the subgrade met compaction specifications.

2.0 Admix Production – The pugmill was not operating due to the west silo scale providing erratic readings. TWS is working on repairing the west silo scale.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-086
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	2	Weather:
			Pt. Cloudy : 73 Hi: °F Lo: 51°F Wind: 38-mph Rain: 0.03-in

CONSTRUCTION ACTIVITIES (CONTINUED)

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix on the floor of Cell 9 and along the west side. In addition, TWS also hauled admix to the west side of Cell 10. The admix was compacted on the floor of Cell 10 and not compacted on the side slope. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller and double smooth drum roller to proof roll lift 6 of the finished admix to maintain a sealed, smooth finish on the floor of Cell 9. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.

The admix in grid F-2 lift 5, which failed to meet contract specifications in report 5-16-085, was re-worked with the CAT 825 compactor and moisture conditioned with the Payhauler watertruck. After compaction was completed, CQA tested and verified that the failing area met contract specifications.

4.0 Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S1 to S-6 over accepted admix subgrade on the south slope and south west floor of Cell 9. The panels were deployed from the south anchor trench down the south embankment. A rub sheet was utilized at the shoulder of the admix slope to minimize erosion. The sheets were deployed down the south embankment by hand and then attached to a Kubota ATV and pulled across the Cell 9 floor with the aid of a spreader bar.

After the sheets were deployed, two fusion welders seamed the secondary geomembrane together. The tie-in between Cells 9 and 8 was intentionally left un-welded to allow the two panels to stabilize to the same temperature. CQA and the ESI superintendent decided to halt liner activities at 14:00 due to rain showers.

5.0 Geosynthetics – Three (3) trucks of geosynthetics were delivered to site.

6.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

ENVIROTECH – CQA

6/15/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-087
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Pt. Cloudy : 80 Hi: °F Lo: 54°F Wind: 24-mph

FIELD NOTEBOOKS

James Schut Book 1	Page: 18-19	Joe Voss Book 1	Pages 103-104
Matt Lunday	Pages 13-14		

FIELD TESTING

Submittal 5-18J Admix Field Testing	Lifts: 4, 5, 6	SL-330 to SL-347	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 - Cell 9 Floor Grid D2	SL-297	Perm: On going

CQA HOLD POINTS

Submittal 5-18R-017 Admix Hold 017	June 11, 2010	Panels: S-6 to S-9	Passed
------------------------------------	---------------	--------------------	--------

LABORATORY TESTING

5-18D Admix Soil Testing	AM-13	Permeability: On-Going
--------------------------	-------	------------------------

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.

CQA observed TWS reconstructing the Cell 9 lysimeter trench with the CAT 312 trackhoe after the rain yesterday.
- 2.0 Admix Production – The pugmill was not operating due to the west silo scale providing erratic readings. TWS is working on repairing the west silo scale.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-087
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Pt. Cloudy : 80 Hi: °F Lo: 54°F Wind: 24-mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9 and along the west tie-in. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor.

CQA surveyor verified that the admix met grading tolerances in the design drawings for the admix in the south half of Cell 9.

4.0 CQA inspected the admix following the rain shower in report 5-16-086; CQA verified that the admix under the geosynthetics was unaffected by the small rain shower.

5.0 Geosynthetics – Two (2) trucks of geocomposite and one (1) truck with both 8oz. and 16 oz. geotextile was delivered to site. CQA shall complete geosynthetic receiving at a later date.

6.0 Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S-6 to S-9 over accepted admix subgrade on the south slope and south west floor of Cell 9. The panels were deployed from the south anchor trench down the south embankment. A rub sheet was utilized at the shoulder of the admix slope to minimize erosion. The sheets were deployed down the south embankment by hand and then attached to a Kubota ATV and pulled across the Cell 9 floor with the aid of a spreader bar.

After the sheets were deployed, two fusion welders seamed the secondary geomembrane together. ESI completed welding both seams left open from the previous day. All additional panels were welded together. ESI also welded approximately ¾ of the tie-in seam left exposed in Report 5-16-086. The remainder of the tie-in was left leistered but not welded.

CQA collected destructive tests DS-01 to DS-06. An ESI crew completed extrusion repairs to panels S-1 to S-5 as identified by CQA.

ENVIROTECH – CQA

6/16/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-088
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : 81 Hi: °F Lo: 54°F Wind: 41-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 2-3	Joe Voss Book 1	Pages: 105-106
Tyler Williams Book 2	Pages: 47-48	James Schut Book 1	Pages: 20-21

FIELD TESTING

Submittal 5-18B Leachate Transmission	Lifts: 6-7	LT-89 to LT-92	Passed
Submittal 5-18E Belt Scale Measurements	June 14, 2010	3,159 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1, 2, and 3	SL-348 to SL-353	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 – Cell 9 Floor Grid D2	SL-297	Perm: On going

CQA HOLD POINTS

Submittal 5-18R-018 Subgrade Hold 018	June 14, 2010	Grids:F3 and G3	Passed
Submittal 5-18R-019 Admix Hold 019	June 14, 2010	Panels: S-10 to S-15	Passed

LABORATORY TESTING

5-18D Admix Soil Testing	AM-13	Permeability: On-Going
5-18D Admix Soil Testing	AM-14	Sample Collected USCS: On-Going

GENERAL ACTIVITIES

- 1.0 DOE Stop Work – DOE issued a general Hanford site wide stop work for possible beryllium contamination. At approximately 10:30, ERDF construction received release to continue construction work.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. CQA verified that the subgrade surface was prepared for admix placement, hold point 5-18R-018 was issued releasing grids F3 and G3 for placement of admix material.
- 2.0 Admix Production – TWS produced a total of 3,159 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-088
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : 81 Hi: °F Lo: 54°F Wind: 41-mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor.

Prior to placing geosynthetics on the admix surface, CQA ensured the admix met all contract specifications. CQA released admix hold point 5-18R-19 prior to liner placement on the admix surface.

4.0 Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S-10 to S-15 over accepted admix subgrade on the south slope and south west floor of Cell 9. The panels were deployed from the south anchor trench down the south embankment. A rub sheet was utilized at the shoulder of the admix slope to minimize erosion. The sheets were deployed down the south embankment by hand and then attached to a Kubota ATV and pulled across the Cell 9 floor with the aid of a spreader bar.

After the sheets were deployed, and two fusion welders seamed the secondary geomembrane together. All additional panels were welded together. ESI also welded the remainder of the tie-in seam and miscellaneous repairs and patches on the secondary geomembrane as identified by CQA. CQA also collected destructive tests DS-07 to DS-12.

5.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling the leachate transfer line between MH-35 and MH-36 with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA tested and verified that lifts 6-7 met compaction specifications.


ENVIROTECH – CQA

6/18/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-089
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : 77 Hi: °F Lo: 50°F Wind: 36-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 4-5	Joe Voss Book 1	Pages: 107-108
Tyler Williams Book 2	Pages: 49-50	James Schut Book 1	Pages: 22-23

FIELD TESTING

Submittal 5-18B Leachate Transmission	Lifts: 8-9	LT-93 to LT-96	Passed
Submittal 5-18E Belt Scale Measurements	June 15, 2010	5,235 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1, 4, 5, and 6	SL-354 to SL-363	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 – Cell 9 Floor Grid D2	SL-297	Perm: On going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 Floor Grid G3	SL-354	Perm: On going

CQA HOLD POINTS

Submittal 5-18R-020 Subgrade Hold 020	June 15, 2010	Grids: G4 and G5	Passed
Submittal 5-18R-021 Admix Hold 021	June 15, 2010	Panels: S-16 to S-22	Passed

LABORATORY TESTING


5-18D Admix Soil Testing	AM-13	Permeability: Passed
5-18D Admix Soil Testing	AM-14	USCS: On-Going

GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, June 15, 2010 at 10:00 am. in the WCH conference room.
- 2.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, June 15, 2010 at 10:30 am. in the WCH conference room.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. CQA verified that the subgrade surface was prepared for admix placement, hold point 5-18R-020 was issued releasing grids G4 and G5 for placement of admix material.
- 2.0 Admix Production – TWS produced a total of 5,235 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-089
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : 77 Hi: °F Lo: 50°F Wind: 36-mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor.

Prior to placing geosynthetics on the admix surface, CQA ensured the admix met all contract specifications. CQA released admix hold point 5-18R-21 prior to liner placement on the admix surface.

4.0 Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S-16 to S-22 over accepted admix subgrade on the south slope and south floor of Cell 9. The panels were deployed from the south anchor trench down the south embankment. A rub sheet was utilized at the shoulder of the admix slope to minimize erosion. The sheets were deployed down the south embankment by hand and then attached to a Kubota ATV and pulled across the Cell 9 floor with the aid of a spreader bar.

After the sheets were deployed, and two fusion welders seamed the secondary geomembrane together. ESI extrusion welded repairs as identified by CQA.

5.0 Geosynthetics – Two (2) trucks of geomembrane were delivered to site. CQA shall complete geosynthetic receiving at a later date.

6.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling the leachate transfer line between MH-35 and MH-36 with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA tested and verified that lifts 8-9 met compaction specifications.

ENVIROTECH – CQA

DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-090
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Pt. Cloudy : 70 Hi: °F Lo: 46°F Wind: 21-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 6-	Joe Voss Book 1	Pages: 109-110
Tyler Williams Book 2	Pages: 51-52	James Schut Book 1	Pages: 24-25

FIELD TESTING

Submittal 5-18B Leachate Transmission	Lifts: 10	LT-97 to LT-98	Passed
Submittal 5-18E Belt Scale Measurements	June 16, 2010	5,077 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1, 2, 3, and 4	SL-364 to SL-375	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 – Cell 9 Floor Grid D2	SL-297	Perm: On going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 Floor Grid G3	SL-354	Perm: On going

CQA HOLD POINTS

Submittal 5-18R-022 Subgrade Hold 022	June 16, 2010	Grids:F4, F5, and D3	Passed
---------------------------------------	---------------	----------------------	--------

LABORATORY TESTING

5-18D Admix Soil Testing	AM-14	USCS: Passed
--------------------------	-------	--------------

CONSTRUCTION ACTIVITIES

1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. CQA verified that the subgrade surface was prepared for admix placement, hold point 5-18R-020 was issued releasing grids F4 and F5 for placement of admix material.

In addition, TWS began grading the Cell 10 sump with the D6R dozer.

Stratton Survey was on-site to survey the lysimeter sump prior to placement of tertiary geomembrane.

2.0 Admix Production – TWS produced a total of 5,077 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-090
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Pt. Cloudy : 70 Hi: °F Lo: 46°F Wind: 21-mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor.

The CQA surveyor Stratton Survey, was on-site to verify the admix thickness on the Cell 9 floor.

Prior to placing geosynthetics on the admix surface, CQA ensured the admix met all contract specifications. CQA released admix hold point 5-18R-22 prior to liner placement on the admix surface.

4.0 Geomembrane Deployment – CQA observed ESI deploying tertiary geomembrane panels T-1 to T-13 over accepted subgrade in the Cell 9 sump. The panels were deployed to the east of the sump and hand maneuvered into place.

After the sheets were deployed, two fusion welders seamed the tertiary geomembrane together.

In addition, ESI extrusion welded repairs as identified by CQA on both the secondary and tertiary geomembrane.

5.0 Geosynthetics – One (1) truck of geomembrane were delivered to site. CQA shall complete geosynthetic receiving at a later date.


6.0 Electrical Conduit – CQA observed American Electric placing red concrete over the Cell 9 electrical conduit in the north berm. CQA witnessed Intermountain Material Testing sampling and testing the placed concrete.

7.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling the leachate transfer line between MH-35 and MH-36 with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA tested and verified that lift 10 met compaction specifications.


ENVIROTECH – CQA

6/21/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-091
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Cloudy : 73 Hi: °F Lo: 56°F Wind: 25-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 9-10	Joe Voss Book 1	Pages: 111-112
Tyler Williams Book 2	Pages: 53-54	James Schut Book 1	Pages: 26-27

FIELD TESTING

Submittal 5-18B Leachate Transmission	Lifts: 11	LT-99 to LT-100	Passed
Submittal 5-18E Belt Scale Measurements	June 17, 2010	2,397 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 4, 5, and 6	SL-376 to SL-384	Passed SL-384: Failed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 5 – Cell 9 Floor Grid D2	SL-297	Perm: Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 Floor Grid G3	SL-354	Perm: On-going

CQA HOLD POINTS

Submittal 5-18R-023 Admix Hold 023	June 15, 2010	Panels: S-23 to S-27	Passed
------------------------------------	---------------	----------------------	--------

LABORATORY TESTING


5-18D Admix Soil Testing	AM-15	Sample Collected USCS: On-going
--------------------------	-------	------------------------------------

GENERAL ACTIVITIES

1.0 <u>Take Cover Drill</u> – CQA took part in a site wide take cover drill at approximately 10:00.

CONSTRUCTION ACTIVITIES

1.0 <u>Subgrade</u> – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.
2.0 <u>Admix Production</u> – TWS produced a total of 2,397 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. Northwest Scales was on-site to re-calibrate the west silo scale.
3.0 <u>Admix Placement</u> – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the center of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-091
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Thursday, June 17, 2010
			Cloudy : 73 Hi: °F Lo: 56°F
			Wind: 25-mph

CONSTRUCTION ACTIVITIES

4.0 Admix Placement (Cont) – At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor. Admix placed on lift 6 in zones F4 and F5 did not meet compaction specifications, TWS shall rework at a later date.

Prior to placing geosynthetics on the admix surface, CQA ensured the admix met all contract specifications. CQA released admix hold point 5-18R-23 prior to liner placement on the admix surface.

5.0 Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S-23 to S-27 over accepted admix subgrade on the floor of Cell 9. The panels were deployed from the south anchor trench down the south embankment. A rub sheet was utilized at the shoulder of the admix slope to minimize erosion. The sheets were deployed from the east end of the admix, pulled across the floor from west to east by a Kubota ATV.

After the sheets were deployed, and two fusion welders seamed the secondary geomembrane together.

Destructive testing performed on extrusion welds from the Tertiary geomembrane deployed in report 05-16R-090 failed to meet specifications. CQA bracketed the failing test and cut new destructive test samples. The bracketed tests passed specifications, and all repairs between the bracketed tests were patched.

In addition, ESI extrusion welded repairs as identified by CQA on both the secondary and tertiary geomembrane.

6.0 Geotextile Deployment – ESI deployed cushion geotextile over the tertiary geomembrane in the lysimeter sump. All textile panels were continuously sewn together.

7.0 Geosynthetics – Two (2) trucks of geomembrane and two (2) trucks of geocomposite were delivered to site. CQA shall complete geosynthetic receiving at a later date.


8.0 Drainage Gravel – CQA observed TWS hauling Type C gravel from the on-site stockpile to the Cell 9 lysimeter in International Payhaulers. TWS constructed a 6-ft high ramp into the lysimeter sump to allow the truck to back into the sump. The drainage gravel was spread around the sump utilizing a CAT 312 excavator. CQA continuously observed gravel placement to ensure no geosynthetics were damaged during installation.

9.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling the leachate transfer line between MH-35 and MH-36 with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA tested and verified that lift 11 met compaction specifications.

ENVIROTECH – CQA

6/17/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-092
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
		Friday, June 18, 2010	
		Pt. Cloudy : 83 Hi: °F Lo: 46°F	
		Wind: 21-mph Rain: Trace	

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 11-13	Joe Voss Book 1	Pages: 113-114
Tyler Williams Book 2	Pages: 55	James Schut Book 1	Pages: 28-29

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 18, 2010	3,338 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1 and 6	SL-384A to SL-392	Passed SL-386 and SL-390: Failed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 Floor Grid G3	SL-354	Perm: On-going

CQA HOLD POINTS

Submittal 5-18R-024 Subgrade Hold 024	June 18, 2010	Grids: A1-A2, B1-B2, C1-C2, and E3	Passed
Submittal 5-18R-025 Admix Hold 025	June 18, 2010	Panels: S-28 to S-35	Passed

LABORATORY TESTING


5-13-20 60 mil Geomembrane	Reference No. G100660	Passes Specification
5-18D Admix Soil Testing	AM-15	USCS: On-going

GENERAL ACTIVITIES

- 1.0 Stop Work – A stop work was called when admix material was placed over the north embankment subgrade that was not approved by CQA for admix placement due to incomplete survey. The admix material was excavated by hand to the subgrade-admix interface, where the subgrade was resurveyed by Stratton Survey. Stratton Survey verified that the subgrade met design drawing subgrade tolerances. After the verification was complete, the stop work was released.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. Prior to placing admix on the subgrade, CQA observed TWS moisture conditioning the subgrade. In addition, TWS graded the top shoulder of the north embankment that had been eroded by the wind. CQA verified that the subgrade surface was prepared for admix placement, and hold point 5-18R-024 was issued releasing grids G4 and G5 for placement of admix material.
- 2.0 Admix Production – TWS produced a total of 3,338 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications. The pug mill shut down early due to a lack of bentonite delivery.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-092
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	5	Weather:
			Pt. Cloudy : 83 Hi: °F Lo: 46°F Wind: 21-mph Rain: Trace

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and around the lysimeter of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactor to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor. At the end of the day, Admix placed on lift 1 in zones A1 and C1 did not meet compaction specifications. TWS shall rework at a later date.

Prior to placing geosynthetics on the admix surface, CQA ensured the admix met all contract specifications. CQA released admix hold point 5-18R-23 prior to liner placement on the admix surface.


TWS placed admix material up to and over the 5-ft geosynthetic flap on the lysimeter trench to ensure storm water would flow over the lysimeter geomembrane and not under the geomembrane.

4.0 Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S-28 to S-35 over accepted admix subgrade on the floor of Cell 9. The panels were deployed from the south anchor trench down the south embankment. A rub sheet was utilized at the shoulder of the admix slope to minimize erosion. The sheets were deployed from the east end of the admix, pulled across the floor from west to east by a Kubota ATV.

After the sheets were deployed, and two fusion welders seamed the secondary geomembrane together. In addition, ESI extrusion welded repairs as identified by CQA on both the secondary geomembrane.

5.0 Geotextile – CQA observed ESI encapsulating the lysimeter pipe penetration in geotextile.

6.0 Drainage Gravel – CQA observed TWS hauling Type C gravel from the on-site stockpile to the Cell 9 lysimeter in International Payhauers. The drainage gravel was spread around the sump utilizing a CAT 312 excavator. CQA verified that the TWS compacted the gravel by track-walking the CAT 312 excavator over the first lift. CQA continuously observed gravel placement to ensure no geosynthetics were damaged during installation.


ENVIROTECH – CQA

6/21/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-093
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : Hi: 78°F Lo: 58°F Wind: 27-mph Rain: Trace

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 14-15	Joe Voss Book 1	Pages: 115-116
Tyler Williams Book 2	Pages: 56	James Schut Book 1	Pages: 30-31

FIELD TESTING

Submittal 5-18B Electrical Bank	Lifts: 1-2	EB-01 to EB-04	Passed
Submittal 5-18E Belt Scale Measurements	June 21, 2010	4,071 Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1, 2, and 3	SL-386A to SL-406	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 Floor Grid G3	SL-354	Perm: On-going

CQA HOLD POINTS

Submittal 5-18R-026 Subgrade Hold 026	June 21, 2010	Grids: E4 and E5	Passed
---------------------------------------	---------------	------------------	--------

LABORATORY TESTING


5-18D Admix Soil Testing	AM-15	USCS: On-going
5-18D Admix Soil Testing	AM-16	Sample Collected - USCS: On-going

GENERAL ACTIVITIES

- 1.0 Geomembrane Hold – Storm water run-off from weekend storm events eroded the admix liner and left pools of standing water. CQA placed a hold on all geomembrane placement over the unacceptable admix surface.
- 2.0 Stop Work – Due to frequent scattered showers, liner repairs were halted intermittently throughout the day.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. Prior to placing admix on the subgrade, CQA observed TWS moisture conditioning the subgrade. CQA verified that the subgrade surface was prepared for admix placement, and hold point 5-18R-026 was issued releasing grids E4 and E5 for placement of admix material.
- 2.0 Admix Production – TWS produced a total of 4,071 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-093
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : Hi: 78°F Lo: 58°F Wind: 27-mph Rain: Trace

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and west of the lysimeter of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor. Admix in grids A1 and C1 were reworked and retested. CQA verified that the failing areas from Report 5-16-092 met construction specifications.

CQA inspected the admix subgrade following the rain showers over the weekend. CQA determined that the admix subgrade under the geomembrane was dry and no water penetrated under the secondary geomembrane.

4.0 Geomembrane Deployment – CQA observed ESI conducting repairs and testing on the secondary geomembrane as identified by CQA.

5.0 Drainage Gravel – CQA observed TWS hauling Type C gravel from the on-site stockpile to the Cell 9 lysimeter in International Payhaulers. The drainage gravel was spread around the sump utilizing a CAT 312 excavator. CQA verified that the TWS compacted the gravel by track-walking the CAT 312 excavator over the second lift. CQA continuously observed gravel placement to ensure no geosynthetics were damaged during installation.

In addition, CQA directed TWS to pump and remove the storm water run-off that had collected in the sump over the tertiary geomembrane.


3.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling the electrical duct bank trench between Cells 8 and 10 Crest pads with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA verified that the fill between Cells 8 and 9 Crest Pads met construction specifications. CQA shall test the fill placed between Cells 9 and 10 Crest Pads at a later date.


ENVIROTECH – CQA

6/24/10
DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-094
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : Hi: 86°F Lo: 53°F Wind: 23-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 16-18	Joe Voss Book 1	Pages: 117-118
Tyler Williams Book 2	Pages: 57	James Schut Book 1	Pages: 32

FIELD TESTING

Submittal 5-18B Electrical Bank	Lifts: 1-2	EB-05 to EB-07	Passed
Submittal 5-18B Electrical Bank	Lifts: 1	LT-101 to LT-102	Failed
Submittal 5-18E Belt Scale Measurements	June 22, 2010	4,890Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 1, 2, and 3	SL-407 to SL-421	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 Floor Grid G3	SL-354	Perm: Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 North Slope Grid B1	SL-408	Perm: On-going

CQA HOLD POINTS

Submittal 5-18R-027 Admix Hold 027	June 22, 2010	Panels: S-36 to S-42	Passed
------------------------------------	---------------	----------------------	--------

LABORATORY TESTING

5-18A Earthwork Structural Fill	SF-08	Sample Collected USCS, Proctor: On-going
5-18D Admix Soil Testing	AM-15	USCS: Passed
5-18D Admix Soil Testing	AM-16	USCS: On-going

GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor's weekly progress meeting on Tuesday, June 22, 2010 at 10:00 am. in the WCH conference room.
- 1.0 CQA Progress Meeting – CQA attended the construction contractors CQA meeting on Tuesday, June 22, 2010 at 10:30 am. in the WCH conference room.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.
- 2.0 Admix Production – TWS produced a total of 4,890 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-094
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : Hi: 86°F Lo: 53°F Wind: 23-mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and east of the lysimeter of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight Admix that had reached the 6th lift was trimmed with the CAT D6 dozer and proof rolled with the CAT 563 smooth drum compactor and double smooth drum compactor.

Prior to placing geosynthetics on the admix surface, CQA ensured the admix met all contract specifications. CQA released admix hold point 5-18R-27 prior to liner placement on the admix surface.

4.0 Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S-36 to S-42 over accepted admix subgrade on the floor of Cell 9. The sheets were deployed from the east end of the admix and pulled across the floor from east to west by a Kubota ATV. All panels were fusion welded together.


CQA observed ESI conducting repairs and testing on the secondary geomembrane as identified by CQA.

5.0 Drainage Gravel – CQA observed TWS hauling Type C gravel from the on-site stockpile to the Cell 9 lysimeter in International Payhaulers. The drainage gravel was spread around the sump utilizing a CAT 312 excavator. CQA verified that the TWS compacted the gravel by track-walking the CAT 312 excavator over the second and third lifts. CQA witnessed the CAT 312 excavator grading the sump rock as per the design drawings with the aid of the TWS surveyor. CQA continuously observed gravel placement to ensure no geosynthetics were damaged during installation.


2.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling the leachate transfer line between MH-37 and MH-38 with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. The first lift did not meet compaction specifications. CQA then observed TWS compacting with the jumping jack hand compactor. Since neither method produced passing CQA test results, CQA collected structural fill sample SF-08 to verify the selected proctor.

CQA observed TWS completing the backfilling the electrical duct bank trench between Cells 9 and 10 Crest pads with the CAT 312 excavator. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA verified that the fill between Cells 9 and 10 Crest Pads met construction specifications. However, CQA failed to collect the correct number of tests on the backfill between the Cell 9 and 10 Crest Pads; CQA shall collect the remaining test in Report 5-16-095.


 ENVIROTECH – CQA

6/24/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-095
Job Number:	S013213A00 Staff On-site	Date:	Wednesday, June 23, 2010
Contractor(s):	TradeWind Services 6	Weather:	Pt. Cloudy ; Hi: 90°F Lo: 63°F Wind: 24-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 19-20	Joe Voss Book 1	Pages: 119-120
Tyler Williams Book 2	Pages: 58	James Schut Book 1	Pages: 33-34

FIELD TESTING

Submittal 5-18B Electrical Bank	Lifts: 1	EB-08	Passed
Submittal 5-18B Leachate Transmission MH-37 to MH-38	Lifts: 1-4	LT-101 to LT-108	Passed Failed LT-102 and 103
Submittal 5-18E Belt Scale Measurements	June 23, 2010	5,597Tons	Passed
Submittal 5-18J Admix Field Testing	Lifts: 4, 5, and 6	SL-422 to SL-439	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 North Slope Grid B1	SL-408	Perm: On-going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 North Slope Grid A2	SL-436	Sample Collected Perm: On-going
Submittal 5-18L Cell 9 Lysimeter Gravel	Lift No. 3	CG9-1	Passed

LABORATORY TESTING

5-18A Earthwork Structural Fill	SF-08	USCS, Proctor: Passed
5-18D Admix Soil Testing	AM-16	USCS: Passed
5-18D Admix Soil Testing	AM-17	Sample Collected USCS, Proctor, Perm: On-going

GENERAL ACTIVITIES

1.0 Leachate Transmission Pipe – Verification proctor SF-08 demonstrated that tests LT-102 and LT-103 failed to meet contract specifications. TWS shall address the deficiency in a later report.

CONSTRUCTION ACTIVITIES

1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.

2.0 Admix Production – TWS produced a total of 5,597 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-095
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Pt. Cloudy : Hi: 90°F Lo: 63°F Wind: 24-mph

CONSTRUCTION ACTIVITIES

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and east of the lysimeter of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight

4.0 Geomembrane Deployment – CQA observed ESI CQA conducting repairs and testing on the secondary geomembrane as identified by CQA. The CQA surveyors, Stratton Surveying, were on-site to conduct a seam survey of the secondary geomembrane.

5.0 Geocomposite – CQA observed ESI deploying geocomposite from the east side of the south berm to the west side. CQA ensured that the geocomposite was joined with plastic zip ties as per the contract specifications. CQA observed the geotextile side overlaps were secured by sewing and the end overlaps were secured by leisters. CQA also verified that the end seams on the slopes were staggered a minimum of 10-ft apart.

6.0 Drainage Gravel – CQA witnessed the CAT 312 excavator grading the Type C drainage gravel in the Cell 9 lysimeter sump as per the design drawings with the aid of the TWS surveyor. CQA continuously observed gravel placement to ensure no geosynthetics were damaged during installation. CQA tested and verified that the Type C construction gravel met compaction specifications.

The CQA surveyors, Stratton Surveying, were on-site to verify that the Cell 9 lysimeter rock backfill met construction plans specifications and tolerances.

7.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling three (3) lifts of the leachate transfer line between MH-37 and MH-38 with the CAT 312 excavator. All backfill was placed at TWS risk, since the proctor SF-08 was not completed. TWS incorporated water into the fill material and the Hitachi trackhoe with attached hoe-pack compacted each lift. CQA collected moisture-density readings, but was unable to verify the proctor until the end of the day. After the proctor was completed, two (2) of the outstanding tests failed to meet construction specifications. TWS shall address the deficiency at a later date.

8.0 Electrical Duct Bank – TWS excavated the west electrical duct bank trench between Cells 9 and 10 with the CAT 312 excavator. CQA collected the missed test on the backfill, and the test location was backfilled. CQA verified that the electrical duct bank between Crest Pads 9 and 10 met compaction specifications.


Scott E. Van

ENVIROTECH – CQA

6/24/10

DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-096
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy ; Hi: 92°F Lo: 61°F Wind: 14-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 21-22	Joe Voss Book 1	Pages: 121-122
Tyler Williams Book 2	Pages: 60-62	James Schut Book 1	Pages: 35-36

FIELD TESTING

Submittal 5-18B Leachate Transmission	Lift: 5	LT-109 to LT-110	Passed
Submittal 5-18C Cell 10 Subgrade	Lift: Subgrade	SG-63 to SG-77	Passed
Submittal 5-18E Belt Scale Measurements	June 24, 2010	5,393Tons	Passed
Submittal 5-18J Admix Field Testing	Lift: 1	SL-440 to SL-443	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 - Cell 9 North Slope Grid B1	SL-408	Perm: On-going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 - Cell 9 North Slope Grid A2	SL-436	Perm: On-going

CQA HOLD POINTS

Submittal 5-18R-028 Subgrade	June 24, 2010	Grids: A4, B4 and C4
------------------------------	---------------	----------------------

LABORATORY TESTING

5-18D Admix Soil Testing	AM-17	USCS, Proctor, Perm: On-going
--------------------------	-------	-------------------------------

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.
- 2.0 Admix Production – TWS produced a total of 5,393 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and east of the lysimeter of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller to proof roll the finished admix to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevents excessive moisture loss overnight.

CQA also observed TWS begin excavating the anchor trench along the north embankment in preparation for admix placement.




CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-096
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Pt. Cloudy : Hi: 92°F Lo: 61°F Wind: 14-mph


CONSTRUCTION ACTIVITIES

- 4.0 Geomembrane Deployment – Due to the heat, a large wrinkle had formed near the south toe of panels S16 through S18. ESI cut the liner, removed the wrinkle, capped the area and vacuum tested the welds prior to covering the area with geocomposite.
- 5.0 Geocomposite – CQA observed ESI deploying geocomposite along the south berm and the floor of Cell 9. CQA ensured that the geocomposite was joined with plastic zip ties as per the contract specifications. CQA observed the geotextile side overlaps were secured by sewing and the end overlaps were secured by leisters. CQA also verified that the end seams on the slopes were staggered a minimum of 10-ft apart.
- 6.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling lift five (5) over the leachate transfer line between MH-37 and MH-38 with the CAT 312 excavator. The backfill was moisture conditioned and compacted with the Hitachi 200 Hoe-pack. CQA tested and verified that all backfill placed met the contract specifications.


 ENVIROTECH – CQA

6/28/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-097
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Clear : Hi: 91°F Lo: 67°F Wind: 30-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 23-24	Joe Voss Book 1	Pages: 124-125
Tyler Williams Book 2	Pages: 63-65	James Schut Book 1	Pages: 37-38

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 25, 2010	4,677Tons	Passed
Submittal 5-18J Admix Field Testing	Lift: 1,2,3	SL-444 to SL-451	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 4 – Cell 9 North Slope Grid B1	SL-408	Perm: On-going
Submittal 5-18J Admix Field Testing Permeability	Lift No. 6 – Cell 9 North Slope Grid A2	SL-436	Perm: On-Going

CQA HOLD POINTS

Submittal 5-18R-029 Subgrade	June 25, 2010	Grids: A3, B3 and C3
------------------------------	---------------	----------------------

LABORATORY TESTING


5-18D Admix Soil Testing	AM-17	USCS: Complete Proctor, Perm: On-going
--------------------------	-------	---

GENERAL ACTIVITIES

1.0 Geomembrane Placement – ESI has requested to use a Bobcat skid loader to deploy the primary geomembrane over the geocomposite. TWS has submitted the submittal for the Bobcat, however the submittal has yet to be approved by WCH. Primary geomembrane placement is on hold until the issue is resolved.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade of Cell 9 and Cell 10 with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.
- 2.0 Admix Production – TWS produced a total of 4,677 tons of admix material. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-097
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Clear : Hi: 91°F Lo: 67°F Wind: 30-mph

CONSTRUCTION ACTIVITIES


3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and east of the lysimeter of Cell 9. TWS also placed admix in the Cell 9 lysimeter sump. CQA observed TWS use two (2) CAT 825 sheepsfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller and the small double drum roller to proof roll the finished admix on the north slope of Cell 9 to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight

4.0 Geocomposite – CQA observed ESI deploying geocomposite along the south berm and the floor of Cell 9. CQA ensured that the geocomposite was joined with plastic zip ties as per the contract specifications. CQA observed the geotextile side overlaps were secured by sewing and the end overlaps were secured by leisters. CQA also verified that the end seams on the slopes were staggered a minimum of 10-ft apart . CQA also performed receiving inspections for geocomposite stockpiled in the unloading area.

5.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

CQA observed TWS backfilling the sixth and final lift over the leachate transfer line between MH-37 and MH-38 with the CAT 330 excavator. The lift was moisture conditioned and compacted with Hitachi Hoe-pack. QCA tested and verified that the lift met the contract specifications.


 ENVIROTECH – CQA

7/6/10
 DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-098
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Clear : Hi: 95°F Lo: 60°F Wind: 35-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 25-26	Rob Stallings	N/A
Tyler Williams Book 2	Pages: 68-69	James Schut Book 1	Pages: 39-40

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 26, 2010	4,119Tons	Passed
Submittal 5-18E Belt Scale Measurements	June 28, 2010	5,378Tons	Passed
Submittal 5-18J Admix Field Testing	Lift: 1,2,3, 4 and 5	SL-452 to SL-469	Passed
Submittal 5-18J Admix Field Testing	Lift No. 4 – Cell 9 North Slope Grid B1	SL-408	Perm: Passed
Submittal 5-18J Admix Field Testing	Lift No. 6 – Cell 9 North Slope Grid A2	SL-436	Perm: Passed

CQA HOLD POINTS

Submittal 5-18R-030 Subgrade	June 28, 2010	Grids: A5, B5, C5, D4, and D5
Submittal 5-18R-031 Admix Surface	June 28, 2010	Panels: S-43 to S-44

LABORATORY TESTING


5-18D Admix Soil Testing	AM-17	Perm: Complete Proctor: On-going
5-18D Admix Soil Testing	AM-18	Sample Collected USCS: On-going

GENERAL ACTIVITIES

- 1.0 Geomembrane Placement – On Friday, June 25, 2010, ESI requested approval to use a Bobcat 250 skid loader for deploying primary geomembrane over the geocomposite. WCH has approved the request with the stipulation that CQA can stop the activity at any point if they feel that the integrity of the liner, geocomposite or underlying subgrade is being adversely affected.
- 2.0 Saturday Work – On Thursday, June 24, 2010, CQA was informed by TWS that the pugmill would be operating on Saturday; therefore, CQA was on-site to observe the pugmill operations and collect belt scale measurements for Saturday, June 26, 2010.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade of Cell 9 and Cell 10 with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. CQA also observed TWS moisture conditioning the admix subgrade prior to admix placement. CQA verified that moisture had penetrated 4-in into the subgrade prior to admix placement.



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-098
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	6	Weather:
			Clear : Hi: 95°F Lo: 60°F Wind: 35-mph

CONSTRUCTION ACTIVITIES

2.0 Admix Production – TWS produced a total of 4,119 tons of admix material on Saturday, June 26, 2010. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.

TWS produced a total of 5,378 tons of admix material on Monday, June 28, 2010. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.

3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and east of the lysimeter of Cell 9. CQA observed TWS use two (2) CAT 825 sheepsfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller and the small double drum roller to proof roll the finished admix on the of Cell 9 to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight

Stratton Surveying was on-site to verify the admix thickness on the north embankment and along the Cell 8 tie-in. Stratton verified that the admix met design drawing tolerances.

4.0 Secondary Geomembrane – CQA observed ESI deploying and welding secondary geomembrane panels S-43 and S-44 on the north slope and floor next to the Cell 8 tie-in. The tie-in seam was not welded to allow the material pass though heat-cool cycles in order to reduce possible wrinkles at the tie-in.

In addition, ESI cut and removed a large wrinkle that had developed on the south slope. The wrinkle was cut, overlapped, and repaired.

Stratton Surveying was on-site to capture the secondary geomembrane as-built survey.

5.0 Leachate Transmission Line – CQA witnessed BMWC welding 10-in x 16-in double containment pipes in the BMWC laydown area. The pipe was stockpiled east of Cell 10.

MEV
ENVIROTECH – CQA

7/9/10
DATE



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-099
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Clear : Hi: 86°F Lo: 57°F Wind: 35-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 27-28	Rob Stallings	N/A
Tyler Williams Book 2	Pages: 70-71	James Schut Book 1	Pages: 41-42

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 29, 2010	4,479Tons	Passed
Submittal 5-18J Cell 9:Admix Testing	Lift: 3 and 4	SL-473 to SL-481	Passed
Submittal 5-18J Cell 10:Admix Testing	Lift: 1	SL-470 to SL-472	Passed

CQA HOLD POINTS

Submittal 5-18R-033 Cell 10 Subgrade	June 29, 2010	Grids: G1, H1, I1
Submittal 5-18R-032 Cell 9 Admix Surface	June 29, 2010	Panels: S-45 to S-50
Submittal 5-18R-034 Cell 9 Primary Subgrade	June 29, 2010	Panels: P-01 to P-02

LABORATORY TESTING

5-18D Admix Soil Testing	AM-17	Proctor: On-going
5-18D Admix Soil Testing	AM-18	USCS: Passed

GENERAL ACTIVITIES

- 1.0 Weekly Progress Meetings – CQA attended the construction contractor’s weekly progress meeting on Tuesday, June 29, 2010 at 10:00 am, in the WCH conference room.
- 2.0 CQA Progress Meeting – CQA weekly meeting was cancelled.
- 3.0 Secondary Geocomposite – Jack Howard, WCH STR, noted that number of ties used on the butt seams for two (2) of the secondary geocomposite panels were inadequate. The two (2) inadequate seams had not been accepted by CQA, and ESI shall correct the seams prior to CQA acceptance.

CONSTRUCTION ACTIVITIES

- 1.0 Subgrade – CQA observed TWS proof rolling the subgrade of Cell 9 and Cell 10 with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic. CQA also observed TWS moisture conditioning the admix subgrade prior to admix placement. CQA verified that moisture had penetrated 4-in into the subgrade prior to admix placement.




CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-099
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	4	Weather:
			Clear : Hi: 86°F Lo: 57°F Wind: 35-mph


CONSTRUCTION ACTIVITIES

- 2.0 Admix Production – TWS produced a total of 4,479 tons of admix material on Tuesday, June 29, 2010. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- 3.0 Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix in on the north slope and east of the lysimeter of Cell 9. In addition, CQA observed TWS placing admix on the west side of the Cell 10 floor. CQA observed TWS using two (2) CAT 825 sheepsfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller and the small double drum roller to proof roll the finished admix on the of Cell 9 to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.
- At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight
- 4.0 Secondary Geomembrane Deployment – CQA observed ESI deploying secondary geomembrane panels S-45 to S-50 over accepted admix subgrade on the north slope and floor of Cell 9. The panels were deployed from the north anchor trench down the south embankment. A rub sheet was utilized at the shoulder of the admix slope to minimize erosion. The sheets were deployed from the east end of the admix, pulled across the floor from west to east by a Kubota ATV.
- After the sheets were deployed, and two fusion welders seamed the secondary geomembrane together. Panel S-43/tie-in panel remains open and unsealed.
- 5.0 Primary Geomembrane – CQA observed ESI deploying primary geomembrane panels P-03 to P-07 over accepted admix subgrade on the south slope and floor of Cell 9. The panels were deployed from the south anchor trench down the south embankment. A rub sheet was utilized to aid the geomembrane placement over the secondary geocomposite. A rub sheet was placed on the floor of Cell 9, and a track skid steer was used to pull the primary geomembrane over the primary geocomposite.
- 6.0 Leachate Transmission Line – CQA witnessed BMWC welding the riser pipes for Cell 10. The pipe was stockpiled east of Cell 10.
- CQA also observed TWS grading and track walking the exterior slope of the north berm in the location of the buried leachate transmission line between manholes MH-37 and MH-38.


 ENVIROTECH – CQA

7/10/10
 DATE

PAGE 2 OF 2



CQA DAILY CONSTRUCTION REPORT

Project ID:	01-0032 ERDF Cells 9-10 Construction	Report Number:	5-16-100
Job Number:	S013213A00	Staff On-site	Date:
Contractor(s):	TradeWind Services	3	Weather:
			Clear : Hi: 78°F Lo: 50°F Wind: 21-mph

FIELD NOTEBOOKS

Lucas Hay Book 2	Pages: 29-31	James Schut Book 1	Pages: 43-44
Tyler Williams Book 2	Pages: 72-74		

FIELD TESTING

Submittal 5-18E Belt Scale Measurements	June 30, 2010	5,521 Tons	Passed
Submittal 5-18J Cell 9: Admix Testing	Lift: 3, 4, and 5	SL-482 to SL-495	Passed
Submittal 5-18J Admix Field Testing Permeability	Lift No. 3 - Cell 9 North Slope Grid D5	SL-487	Sample Collected Perm: On-going

CQA HOLD POINTS

Submittal 5-18R-035 Primary Subgrade	June 30, 2010	Panels: P-03 to P-07
--------------------------------------	---------------	----------------------

LABORATORY TESTING

5-18D Admix Soil Testing	AM-17	Proctor: Passed
--------------------------	-------	-----------------

CONSTRUCTION ACTIVITIES

- Subgrade – CQA observed TWS proof rolling the subgrade of Cell 9 and Cell 10 with the CAT 563 smooth drum roller to keep a level and smooth surface for haul traffic.
- Admix Production – TWS produced a total of 5,521 tons of admix material on Wednesday, June 30, 2010. CQA performed belt scale measurements, clod size observations and verified that the admix met the contract specifications.
- Admix Placement – CQA observed TWS using two CAT D6 GPS dozers to place admix on the north slope and east of the lysimeter of Cell 9. CQA observed TWS using two (2) CAT 825 sheepfoot compactors to compact the admix. CQA observed TWS use the CAT 563 smooth drum roller and the small double drum roller to proof roll the finished admix on the of Cell 9 to maintain a sealed, smooth finish. CQA tested and verified that each lift placed was properly moisture condition, compacted and that the lift met the contract specifications. Please refer to Submittal 5-18J Admix Field Data for lift completion data for all grids.

At the end of the day all unfinished admix was back dragged with the blade on the CAT D6 dozer to seal the admix. Sealing the admix prevent excessive moisture loss overnight.