

Change Number M-03-92-2	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date March 2, 1992
----------------------------	---	-----------------------

Originator R.A. Smith	Phone 376-8041
--------------------------	-------------------

Class of Change
 I - Signatories II - Project Manager III - Unit Manager

Change Title
 Establish Additional Interim/Target Milestones for the Hanford Waste Vitrification Plant (HWVP) Project

Description/Justification of Change
 These interim and target milestones will be used to status the progress of the HWVP Project toward the successful completion of Milestone M-03-00, Initiate HWVP Operations scheduled for December 1999.

Interim Milestone Descriptions

M-03-04 Initiate construction of the Canister Storage Building or Multi-Purpose Storage Building--February 1993.

This milestone will be completed with the award of the contract for construction package C-350; Canister Storage Building. If the current design for the Canister Storage Building cannot be adapted for multi-purpose storage, renegotiation of this milestone may be required.

M-03-05 Initiate construction of the Vitrification Building foundation --March 1993.

This milestone will be completed with the award of the contract for construction package C-210A; Vitrification Building foundation.
 Continued on Page 2.

Impact of Change

There is no impact to work or other milestones due to the incorporation of these interim/target milestones. These milestones reflect the current project schedule.

These interim/target milestone dates support the major milestone M-03-00, "Initiate Hanford Waste Vitrification Plant Operations - December 1999."

Affected Documents
 Hanford Federal Facility Agreement and Consent Order.

Approvals	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
DOE <i>[Signature]</i>	Date 4/29/92
EPA <i>[Signature]</i>	Date 5/20/92
Ecology <i>[Signature]</i>	Date 5/19/92



92125792176

Interim Milestones Descriptions (Continued)

M0-03-06 Initiate installation of Vitrification Building mechanical equipment and piping--August 1994.

This milestone will be completed with the award of the contract for construction package C-250; Vitrification Building Mechanical (Pipe & Equipment).

M-03-07 Initiate installation of Vitrification Building electrical and instrumentation system--November 1994.

This milestone will be completed with the award of the contract for construction package C-270; Vitrification Building Electrical/Instrumentation.

Target Milestone Description

M-03-06-T1 Initiate procurement of the melter--November 1993.

This milestone will be completed with the award of the contract for procurement packages P-06A and P-06C; Melter and Associated Equipment, and Melter Components respectively.

9 2 1 2 5 7 9 2 1 7 7