

BHI-01741
Rev. 0

105-D Reactor Interim Safe Storage Project Final Report

*Prepared for the U.S. Department of Energy, Richland Operations Office
Office of Environmental Restoration*

Submitted by: Bechtel Hanford, Inc.

TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy.
Available in paper copy and microfiche.

Available for a processing fee to U.S. Department of Energy and its contractors from:
U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
(865) 576-8401
fax: (865) 576-5728
email: reports@adonis.osti.gov
online ordering: <http://www.doe.gov/bridge>

Available for sale to the public, in paper, from:
U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
(800) 553-6847
fax: (703) 605.6900
email: orders@ntis.fedworld.gov
online ordering: <http://www.ntis.gov/ordering.htm>

Printed in the United States of America

DISCLM-5.CHP (11/99)

BHI-DIS B8 5/16/05

BHI-01741
Rev. 0
OU: N/A
TSD: N/A
ERA: N/A

APPROVAL PAGE

Title: 105-D Reactor Interim Safe Storage Project Final Report

Approval: M. A. Mihalic, Task Lead


ma mihalic

Signature

5-4-05

Date

J. J. McGuire, Project Manager



Signature

5/17/05

Date

The approval signatures on this page indicate that this document has been authorized for information release to the public through appropriate channels. No other forms or signatures are required to document this information release.

BHI-01741
Rev. 0

105-D Reactor Interim Safe Storage Project Final Report

Author

E. G. Ison
Bechtel Hanford, Inc.

Date Published

May 2005

TABLE OF CONTENTS

1.0	SCOPE	1-1
2.0	FACILITY DESCRIPTION AND CONDITIONS	2-1
2.1	HISTORY	2-1
2.2	FACILITY DESCRIPTION	2-1
2.3	DECOMMISSIONING DECISIONS.....	2-5
3.0	ENGINEERING EVALUATION/COST ANALYSIS	3-1
4.0	PROJECT ACTIVITIES	4-1
4.1	ENGINEERING AND PERMITS	4-1
4.2	MOBILIZATION	4-3
4.3	HAZARDOUS MATERIAL REMOVAL	4-3
4.3.1	Asbestos (Excluding Transite).....	4-3
4.3.2	Transite (Cement Asbestos Board).....	4-4
4.3.3	Lead.....	4-4
4.3.4	Mercury.....	4-4
4.3.5	Polychlorinated Biphenyls.....	4-5
4.4	EQUIPMENT REMOVAL.....	4-5
4.5	DEMOLITION OF ABOVE-GRADE STRUCTURES.....	4-6
4.6	UTILITY AND DRAIN ISOLATION	4-8
4.6.1	Electrical System	4-8
4.6.2	Water Systems	4-8
4.6.3	Equipment and Floor Drains.....	4-8
4.7	SAFE STORAGE ENCLOSURE DEMOLITION.....	4-8
4.8	BELOW-GRADE VERIFICATION SURVEYING AND SAMPLING	4-10
4.9	BELOW-GRADE DEMOLITION	4-10
4.10	INTERFACE AT THE 105-D WATER TUNNELS.....	4-11
4.11	SITE RESTORATION	4-11

Table of Contents

4.12	INTERFACE WITH SURVEILLANCE AND MAINTENANCE.....	4-11
4.13	DEMOBILIZATION	4-11
5.0	COST AND SCHEDULE	5-1
5.1	SCHEDULE.....	5-1
5.2	COST	5-1
6.0	RECYCLED MATERIAL AND WASTE DISPOSAL	6-1
6.1	RECYCLING AND WASTE MINIMIZATION	6-1
6.2	WASTE DISPOSAL.....	6-1
7.0	OCCUPATIONAL EXPOSURES.....	7-1
7.1	PERSONNEL INJURIES	7-1
7.2	PERSONNEL RADIOLOGICAL EXPOSURES	7-1
8.0	SAFE STORAGE ENCLOSURE.....	8-1
8.1	ROOF.....	8-1
8.2	ELECTRICAL SYSTEM	8-1
8.3	REMOTE MONITORING SYSTEM.....	8-4
8.4	VENTILATION.....	8-5
8.5	SECURITY	8-6
9.0	LESSONS LEARNED AND RECOMMENDATIONS	9-1
10.0	DRAWINGS	10-1
10.1	STRUCTURAL	10-1
10.2	ELECTRICAL	10-3
10.3	INSTRUMENTATION	10-3
10.4	MECHANICAL.....	10-3
11.0	REFERENCES.....	11-1

Table of Contents

FIGURES

2-1	Hanford Site Map.....	2-2
2-2	Pre-Demolition Floor Plan Layout at Ground Level.	2-3
2-3	General Plan of 105-D Safe Storage Enclosure at Ground Level.....	2-4
2-4	Pre-Decontamination and Decommissioning Aerial Photo (Looking Southwest).	2-5
4-1	Photos Showing Exhaust Fan Room and Exhaust Tunnels Demolition in Progress.	4-7
4-2	Photo Showing Upper Reactor Roof Demolition in Progress.	4-9
8-1	Photo of Completed Safe Storage Enclosure (Looking South).	8-2
8-2	Photo of Completed Safe Storage Enclosure (Looking North).	8-3
8-3	Arial Photo of Completed Safe Storage Enclosure (Looking Southwest).....	8-4

TABLES

4-1	Major Equipment Removed During the Interim Safe Storage Project.	4-5
6-1	105-D Area Recycle/Redistribution Log.	6-1

ACRONYMS

BHI	Bechtel Hanford, Inc.
CERCLA	<i>Comprehensive Environmental Response, Compensation, and Liability Act of 1980</i>
CVP	cleanup verification package
D&D	decontamination and decommissioning
DOE	U.S. Department of Energy
DQO	data quality objective
EPA	U.S. Environmental Protection Agency
ERDF	Environmental Restoration Disposal Facility
Ecology	Washington State Department of Ecology
FSB	fuel storage basin
FY	fiscal year
ISS	interim safe storage
PCB	polychlorinated biphenyl
RESRAD	RESidual RADioactivity
RL	U.S. Department of Energy, Richland Operations Office
ROD	record of decision
S&M	surveillance and maintenance
SAP	sampling and analysis plan
SSE	safe storage enclosure
TP&L	temporary power and lighting
Tri-Party Agreement	<i>Hanford Federal Facility Agreement and Consent Order</i>
VAC	volt-alternating current

METRIC CONVERSION CHART

Into Metric Units			Out of Metric Units		
<i>If You Know</i>	<i>Multiply By</i>	<i>To Get</i>	<i>If You Know</i>	<i>Multiply By</i>	<i>To Get</i>
Length			Length		
inches	25.4	millimeters	millimeters	0.039	inches
inches	2.54	centimeters	centimeters	0.394	inches
feet	0.305	meters	meters	3.281	feet
yards	0.914	meters	meters	1.094	yards
miles	1.609	kilometers	kilometers	0.621	miles
Area			Area		
sq. inches	6.452	sq. centimeters	sq. centimeters	0.155	sq. inches
sq. feet	0.093	sq. meters	sq. meters	10.76	sq. feet
sq. yards	0.836	sq. meters	sq. meters	1.196	sq. yards
sq. miles	2.6	sq. kilometers	sq. kilometers	0.4	sq. miles
acres	0.405	hectares	hectares	2.47	acres
Mass (weight)			Mass (weight)		
ounces	28.35	grams	grams	0.035	ounces
pounds	0.454	kilograms	kilograms	2.205	pounds
ton	0.907	metric ton	metric ton	1.102	ton
Volume			Volume		
teaspoons	5	milliliters	milliliters	0.033	fluid ounces
tablespoons	15	milliliters	liters	2.1	pints
fluid ounces	30	milliliters	liters	1.057	quarts
cups	0.24	liters	liters	0.264	gallons
pints	0.47	liters	cubic meters	35.315	cubic feet
quarts	0.95	liters	cubic meters	1.308	cubic yards
gallons	3.8	liters			
cubic feet	0.028	cubic meters			
cubic yards	0.765	cubic meters			
Temperature			Temperature		
Fahrenheit	subtract 32, then multiply by 5/9	Celsius	Celsius	multiply by 9/5, then add 32	Fahrenheit
Radioactivity			Radioactivity		
picocuries	37	millibecquerel	millibecquerels	0.027	picocuries

1.0 SCOPE

The following information documents the decontamination and decommissioning (D&D) of the 105-D Reactor facility and placement of the reactor core into interim safe storage (ISS). The D&D of the facility included characterization, engineering, removal of hazardous and radiologically contaminated materials, equipment removal, decontamination, demolition of the structure, and restoration of the site. The ISS work also included construction of the safe storage enclosure (SSE), which required the installation of a new roofing system, power and lighting, a remote monitoring system, and ventilation components.

2.0 FACILITY DESCRIPTION AND CONDITIONS

2.1 HISTORY

In 1942, the United States government commissioned the Hanford Site for the production of plutonium for use in weapons production. Between 1942 and 1955, eight water-cooled, graphite-moderated production reactors were constructed along the Columbia River in the 100 Areas of the Hanford Site. The construction of the first three Hanford reactor facilities (B, D, and F Reactors) utilized the same design drawings. The 105-D Reactor facility is located in the 100-D Area of the Hanford Site, as shown in Figure 2-1. Construction of the D Reactor was initiated in November 1943. Initial startup of the reactor was achieved on December 17, 1944. The D Reactor was shut down on June 26, 1967. Until the start of the ISS Project, the D Reactor had been in a condition of minimum surveillance and maintenance (S&M).


In the years following deactivation, several significant cleanup efforts were completed at the 105-D Reactor complex:

- In 1985, the fuel storage basin (FSB) and all other adjoining basins were cleaned of sediment, and the basin surfaces were stabilized with an asphalt emulsion to approximately 2.4 m (8 ft) above the basin floor. The sediment was removed at the 105-D and 105-DR FSBs for transport to the low-level waste disposal site in the 200 West Area (UNI 1986).
- On August 14, 1999, the 105-D Reactor exhaust stack (116-D) was demolished, as described in the *Final Decommissioning Report for the 116-D and 116-DR Exhaust Stacks, 119-DR Air Sampling Building and Associated Above-Grade Exhaust Ducting* (BHI 1999).

2.2 FACILITY DESCRIPTION


The 105-D Building was 82.7 by 95.8 by 28.3 m (271.3 by 314.3 by 92.9 ft) in height. The lower levels of the building and the central portions surrounding the reactor are constructed of reinforced concrete. A floor plan layout at ground level is shown in Figures 2-2 and 2-3. The massive reinforced-concrete walls surrounding the reactor are 0.9 to 1.5 m (3 to 5 ft) thick. The upper portion of the building and many of the at-grade ancillary rooms were steel framed, enclosed with either sheet metal or concrete masonry unit blocks. The existing roof panels were removed from the FSB, transfer bay, process area, D elevator, and front-face work area in 1994 and 1995 and replaced with steel decking, which was secured to the existing roof framing and concrete walls. The new steel roof decking was covered with sheetrock, polyurethane foam, and two applications of silicon rubber. An aerial photograph looking southwest is shown in Figure 2-4.

Figure 2-1. Hanford Site Map.




E9803101.1

Figure 2-3. General Plan of 105-D Safe Storage Enclosure at Ground Level.



Facility Description and Conditions

Figure 2-4. Pre-Decontamination and Decommissioning Aerial Photo (Looking Southwest).



2.3 DECOMMISSIONING DECISIONS

After deactivation, the 105-D Reactor was in a condition of minimum S&M. Significant deterioration occurred, particularly in the roof sections over the fan room and work area. Permanent decommissioning alternatives for the Hanford Site production reactors were assessed in the *Final Environmental Impact Statement, Decommissioning of the Eight Surplus Production Reactors at the Hanford Site* (DOE 1992). The “Record of Decision: Decommissioning of Eight Surplus Production Reactors at the Hanford Site, Richland, Washington” (ROD) was issued by the U.S. Department of Energy (DOE) (58 FR 48509). The ROD alternative selected is to place the reactors into an ISS condition for up to 75 years. After ISS, the reactors would be transported in one piece to a specially prepared burial facility in the 200 West Area of the Hanford Site.

The 105-C Reactor was the first reactor to complete ISS in September 1998 (BHI 1998). The 105-D, 105-DR, 105-F, and 105-H Reactors were selected to be the next follow-on reactors to be placed in ISS, in order to reduce the costly burden of maintaining and cleaning up inventory of the aging reactors. The 105-DR and 105-F Reactors were placed in ISS in September 2002 (BHI 2003a) and September 2003 (BHI 2003b), respectively.

The plan for ISS of the 105-D Reactor included removing all portions of the reactor facility outside of the reactor block shield walls. The areas removed include the FSB (walls and floor of

Facility Description and Conditions

the FSB below -15 ft were left in place as shown on DWG 0100D-DD-C0167 [see listing in Section 10.1]), outer rod room, control room, electrical room, switchgear room, lunch room, office space, fan supply and exhaust rooms, sample rooms, ready room, upper reactor framing and roofing, and other miscellaneous rooms and tunnels. The remaining portion of the reactor facility (the areas inside the concrete shield walls) is called the SSE, and the design and construction is discussed in detail in Section 8.0.

The planning process for the 105-D ISS Project was conducted jointly between the U.S. Environmental Protection Agency (EPA), the Washington State Department of Ecology (Ecology), and the DOE, Richland Operations Office (RL). The up-front planning for the project allowed waste disposal to the Environmental Restoration Disposal Facility (ERDF) and streamlined the process for releasing DOE real property. The working relationships between DOE, EPA, and Ecology were greatly strengthened through open communication and cooperation in developing solutions to streamline the D&D planning process. The 105-D ISS Project was the fourth Hanford production reactor decommissioned under the *Comprehensive Environmental Response, Compensation, and Liability Act of 1980* (CERCLA) at the Hanford Site (which is a joint strategy between EPA and DOE). The *Hanford Federal Facility Agreement and Consent Order* (Tri-Party Agreement) (Ecology et al. 1998) was revised to include a section (Section 8) for the facility decommissioning process employed by the 105-D ISS Project, including milestones for 105-H and the follow-on reactors.

3.0 ENGINEERING EVALUATION/COST ANALYSIS

The *Engineering Evaluation/Cost Analysis for the 105-D Reactor Facility and Ancillary Facilities* (DOE-RL 2000a) resulted in the recommendation to decontaminate and demolish the contaminated reactor buildings (except for the reactor blocks and shield walls) and the ancillary facilities, and to construct a SSE over the reactor. The recommendation was approved in the *Action Memorandum for the 105-D and 105-H Reactor Buildings and Ancillary Facilities, Hanford Site, Benton County, Washington* (Ecology et al. 2001), signed by Ecology, EPA, and DOE. The DOE is the agency responsible for implementing the removal actions in the 105-D/DR and 105-F Areas. Ecology is the lead regulatory agency for facilities in the 100-D/DR Area.

4.0 PROJECT ACTIVITIES

4.1 ENGINEERING AND PERMITS

The *Removal Action Work Plan for 105-D and 105-H Building Interim Safe Storage Projects and Ancillary Buildings* (DOE-RL 2000b) was prepared to satisfy the requirements in the action memorandum (Ecology et al. 2001), outlining how compliance with and enforcement of applicable regulations will be achieved for cleanup and ISS of the reactor building. Additionally, DOE-RL (2000b) serves as the decommissioning plan and project management plan for the 105-D ISS Project. The removal action work plan was prepared in accordance with Section 7.2.4 of the Tri-Party Agreement (Ecology et al. 1998) and approved by RL and the regulators.

The removal action work plan established the methods and activities to perform the following removal action functions:

- Complete D&D of the 116-D exhaust air stack.
- Modify the structure, as necessary, and construct an ISS enclosure for the 105-D Reactor building.
- Remediate waste sites within the reactor footprint or provide for deferral to the remedial action waste disposal program (with approval from the lead regulatory agency).
- Manage and dispose of all waste generated during these actions.

The action memorandum (Ecology et al. 2001) specifies other deliverables that must be submitted by DOE to the lead regulatory agencies for review and approval. The removal action work plan (DOE-RL 2000b) describes the deliverables and provides a schedule for meeting the deliverables. The deliverables specified in the action memorandum and discussed in the removal action work plan include the following:

- Sampling and analysis plan (SAP) for waste and soil characterization and disposal (DOE-RL 2001)
- Treatment plans if treatment is necessary prior to waste disposal in the ERDF
- Verification SAPs for soil and below-grade structures (see Section 4.9)
- Cleanup verification package (CVP) (planned for completion in fiscal year [FY] 2005).

The intent of the removal action work plan (DOE-RL 2000b) is to identify the basis and provide guidance for preparation of work packages for the project tasks. Using the most recent information concerning facility conditions, field-level work packages were developed to direct work activities and instruct workers in the most applicable work methods.

Project Activities

The 105-D ISS and ancillary building project schedule, which encompasses the work scope through project completion, presents the logical progression of events and estimated durations for each activity.

The removal action objectives were as follows:

- To the extent practicable, reduce potential future releases of hazardous substances contained within facilities to acceptable protection levels established in applicable or relevant and appropriate requirements.
- Protect workers from the hazards posed by these facilities.
- Prevent adverse impact to cultural resources and threatened or endangered species.
- Safely manage (e.g., treat or dispose) waste streams generated by the removal action.
- Reduce or eliminate the need for future S&M activities.
- Place the 105-D Reactor Building into ISS.
- Coordinate with the Bechtel Hanford, Inc. (BHI) remedial action waste disposal program to address waste sites or activities that may interfere with the disposition of the 105-D Reactor building or ancillary facilities.

Prior to the ISS Project, the 105-D Reactor was under the control of the Surveillance/Maintenance and Transition Projects group. The control of the building was temporarily assigned to D&D Projects to perform the ISS work. The *Memorandum of Understanding for Buildings 105-D and 105-H* (BHI 2000a) accomplished this change of control.

The *Ecological and Cultural Review of 100-D and 105-H (00-ER-017)* (BHI 2000b) was performed prior to mobilization at the 105-D Reactor site. The findings of the ecological review for the 105-D Reactor building revealed one dead small-footed myotis bat. No live bats were observed. Any bats that used the 105-D Reactor building will now have a suitable alternative roost site in the process water tunnels that lead to the 105-D and 105-DR Reactors. Bat gates, which prevent access by humans but allow bats to enter, have been installed on the 190-D and the 190-DR process water tunnels as habitat mitigation for the ISS projects. No other species of concern or impact to ecological resources were anticipated. Mitigation strategies were evaluated and implemented, as appropriate, throughout the life of the project. No species of concern were identified either inside or in areas surrounding the 105-D Reactor building.

Plant Forces work reviews were performed on the entire scope of work required to bring the 105-D Reactor into its final state of ISS. The Plant Forces work reviews are documented in BHI (2000c, 2001a, 2003c).

Project Activities

The *Final Hazard Classification and Auditable Safety Analysis for the 105-D Facility Interim Safe Storage Project* (BHI 2000d) summarizes the inventories of radioactive and hazardous materials present within the 105-D Reactor. BHI (2000d) also documents the operations associated with the ISS Project, which include decontamination, demolition, and construction of the SSE. This document also identifies accident scenarios, performs a bounding evaluation of the potentially significant accident scenario consequences, and establishes a hazard classification based on the bounding consequence evaluation. The result of the evaluation is that the final hazard classification for the 105-D ISS Project is “radiological.”

4.2 MOBILIZATION

Site mobilization activities in support of pre-demolition housecleaning, asbestos and hazardous material removal, and liquid pipe checks were initiated in January 2000 (FY 2000). Initial activities consisted of setting up the field support and radiological control technician lunch trailers and the associated electrical and telephone systems. Parking areas were graded and graveled for the workers, which completed mobilization activities outside the reactor fence.

Inside the fence, MODEC trailers and water trailers were set up for the asbestos workers, and numerous trailers were set up for D&D equipment and supplies. The final step in mobilization was to utilize the temporary power and lighting (TP&L) system marked as “In Service,” which was previously installed by the BHI Surveillance/Maintenance and Transition Projects.

Electrical isolation was ensured by visual inspection of the TP&L to ensure that no old feeds to the original AC power distribution system back-feeds remained.

4.3 HAZARDOUS MATERIAL REMOVAL

The scope of the demolition project included removing and properly disposing flammable and hazardous materials (e.g., oils, grease, asbestos-containing material, mercury, lead, and polychlorinated biphenyls [PCBs]). All known flammable and hazardous material was removed inside and outside of the SSE, with the exception of nonremovable lead (as discussed below). All of the removed material was typically removed prior to heavy equipment demolition, with the exception of the lead joints in bell and spigot piping and a few heavy pieces of lead-encased equipment (which was carefully removed during demolition).

4.3.1 Asbestos (Excluding Transite)

Asbestos monitoring was performed in support of asbestos removal activities. Removal work activities included the use of glovebags, a cut-and-wrap technique, and negative-pressure enclosures. Applicable areas were sprayed with lock-down after the asbestos work. An asbestos clearance sampling and inspection program was implemented to release each area from asbestos concerns following the asbestos abatement in each area. Approximately 187 m³ (6,600 ft³) of asbestos insulation was removed.

Project Activities

4.3.2 Transite (Cement Asbestos Board)

There were double transite panels in most of the interior rooms. Many panels were radiologically released and disposed offsite. Radiologically contaminated transite was shipped to the ERDF for disposal.

4.3.3 Lead

Lead-based paint was originally used throughout the facility, but resultant concentrations were determined to be below regulatory limits. The majority of lead encountered during D&D was in the form of bricks; however, lead was encountered in additional forms, as follows:

- Sheet material
- Small lead balls
- Lead poured around piping and p-traps
- Lead poured into interior cavities of equipment (e.g., turrets)
- Lead joints from bell and spigot drain piping
- Light bulbs.

Appendix G of the *Radionuclide Inventory and Source Terms for the Production Reactors at Hanford* (UNI 1987) provided a list of the lead inventory at the 105-D Reactor. The ISS Project could not remove lead from inside the reactor block (72,575 kg [160,000 lb]). In addition, the ISS Project identified six lead items as components that are not practical to remove. The locations and estimated weights are as follows:

- | | |
|--|---|
| • Horizontal control rod shielding | 8,618 kg (19,000 lb) (attached to the rod rack) |
| • Vertical rod tip shield block | 11,340 kg (25,000 lb) (not practical to remove) |
| • D elevator overhead lights | 1.4 kg (3 lb) (attached to work area ceiling) |
| • East and west experimental room shield walls | 45,000 kg (99,000 lb) (attached to SSE walls). |

UNI (1987) inventoried 95 metric tons (105 tons) of lead. During D&D, 18.7 metric tons (20.7 tons) of lead was removed from the reactor building, and three orphan casks containing 32.6 metric tons (35.95 tons) were removed from the transfer bay. All lead was macroencapsulated at the ERDF.

4.3.4 Mercury

Mercury was found in numerous switches, manometers, and instruments. All mercury was sent to the ERDF for treatment and disposal.

Project Activities

4.3.5 Polychlorinated Biphenyls

No regulated quantities of PCBs were found in any of the grease or oil. The main transformer was the property of the Hanford Utility Group, who handled its disposal. Light ballasts and some applied dried paints were the only PCB waste stream requiring 105-D ISS Project disposal.

4.4 EQUIPMENT REMOVAL

Some of the major equipment removed during the ISS Project is listed in Table 4-1.

Table 4-1. Major Equipment Removed During the Interim Safe Storage Project.

Description	Location
29 vertical safety rod drives	Upper reactor
Vertical safety rod drive crane	Upper reactor
D (rear-face) elevator drive equipment	Upper reactor
C (front-face) elevator drive equipment	Upper reactor
C north side counterweight (C south side counterweight was lowered but not removed)	East side exterior of SSE
Horizontal control rod drives and cooling equipment	Outer rod room
Control room equipment	Control room
Leak detection turrets	Sample rooms
Fan equipment	Fan supply and exhaust rooms
Fuel loading equipment	Metal storage room
Heat exchanger	Valve pit
Cask crane	Transfer bay
Compressor	Compressor room
Vacuum receiver	Vacuum system room
Gas piping	Gas tunnel 13
Water supply piping	North and south water tunnels
Electrical equipment	Upper electrical room
Switchgear equipment	Switchgear room

SSE = safe storage enclosure

Project Activities

The reactor block was disturbed as little as possible.

- During initial deactivation in 1965, the 9 horizontal control rods and the 29 vertical safety rods were placed in the “full-in” position into the reactor (GE 1965). The ISS Project did not touch the rods, but their drive shafts and cables were disconnected and removed.
- Also during deactivation, all 2,004 process tubes were emptied and a “plastic noodle” was placed through the tube to verify that the tube was empty (GE 1965). The ISS Project did not remove any process tube caps on the front or rear face.
- The ball-hoppers in the Ball 3X system are full of boron-steel balls. The Ball 3X system was left intact, and each of the 29 hoppers contains about 420 kg (925 lb) of balls.
- Concrete pourbacks (61 cm [24 in.] thick) were placed in the gas tunnel, in line with the remainder of the SSE shield wall. Thus, the gas tunnel piping was severed inside of this pourback.

4.5 DEMOLITION OF ABOVE-GRADE STRUCTURES

After the hazardous materials and isolations were performed (as discussed in Sections 4.2 and 4.3), the above-grade structures were ready for demolition (Figure 4-1). Demolition was performed based on whether the areas were relatively radiologically “clean” or contaminated.

Many areas of the reactor (e.g., fan supply room, office spaces, control room, and electrical room) had very little radiological contamination. For these areas, surveys were performed and local contamination was removed. These areas were then ready for clean demolition, and the resulting waste recycled or sent offsite for disposal.

For contaminated areas of the building, it was not cost effective or safe to decontaminate entirely. The major portion of the loose contamination was removed, and a fixative was applied as required.

The building structure was demolished using excavator-mounted hydraulic shears and a hoe-ram. The debris was segregated for disposal or salvage.

The original footprint area of the reactor building was approximately 4,994 m² (53,750 ft²). The final footprint area of the SSE is 999 m² (10,750 ft²). (See Figure 2-2. The white area is the SSE footprint, and the shaded areas were demolished.) Thus, the footprint area of the reactor was reduced by 80%. To avoid confusion, the footprint area is strictly the at-grade area and does not include the square footage of any above-grade rooms (e.g., sample rooms, ready room, upper electrical room, or exhaust plenums) or below-grade rooms/tunnels.

Figure 4-1. Photos Showing Exhaust Fan Room and Exhaust Tunnels Demolition in Progress.



Project Activities

The front- and rear-face elevators were secured in place by shimming and/or blocking so the elevator floor could serve as a working platform to access the front and rear faces of the reactor block. The rear-face elevator is part of the path for performing surveillance.

The roofs of the north and south water tunnels, gas tunnel, vacuum system room, and the compressor room were removed prior to performing the surveys and sampling discussed in Section 4.9. The piping and equipment in these areas was also removed. This was required due to the extreme congestion and unsafe conditions in the tunnels and the high background in the gas tunnel, vacuum system room, and the compressor room. After the piping, equipment, and debris were removed, these areas were available for surveying and sampling (as discussed in Section 4.9).

4.6 UTILITY AND DRAIN ISOLATION

4.6.1 Electrical System

The power supply to the entire reactor complex utilized the In Service system during the ISS Project.

4.6.2 Water Systems

All Hanford Site water supply lines have been isolated to the 105-D Reactor SSE. The two fire hydrants inside the 105-D Reactor fence remain active.

4.6.3 Equipment and Floor Drains

All operations at the 105-D Reactor have been shut down since June 26, 1967, and the liquids have been flushed and drained to the extent possible as part of the shutdown and deactivation process. Liquid pipe checks have been performed at low points of the piping systems to ensure that no liquids remain. Contaminated piping systems (e.g., the gas piping and process effluent piping) remaining in the facility have been sealed as part of the SSE modifications.

Floors were drained in the past to the 1608-D lift station (demolished in 1987). Floor drains were checked for liquid and mercury, and the floor drains have been sealed to provide isolation. There were no sanitary sewers inside the SSE.

4.7 SAFE STORAGE ENCLOSURE DEMOLITION

Demolition work on the reactor complex was divided between Plant Forces and the SSE subcontractor in accordance with the requirements of Plant Forces Work Reviews 8850-031-00, 8850-013-01, and 8850-008-03 (BHI 2000c, 2001a, 2003c). The SSE subcontractor performed structural demolition on the portions of the reactor complex inside the SSE concrete shield walls. This structure was mainly composed of several levels of steel framing, with concrete masonry unit block walls (see Figure 4-2). The SSE subcontractor also removed any large equipment

required to place the reactor block into its final SSE configuration. Thus, the SSE subcontractor removed all of the upper reactor equipment listed in Section 4.5.

Figure 4-2. Photo Showing Upper Reactor Roof Demolition in Progress.



Project Activities

After the elevators were shimmed into place by Plant Forces (see Section 4.6), upper drive units and synchronizing shafts were disconnected and removed. It was not safe to remove the front-face elevator (C elevator) west-side counterweight or rear-face elevator (D elevator) counterweights; therefore, the weights, chains, and cables were lowered to the bottom of their shafts.

4.8 BELOW-GRADE VERIFICATION SURVEYING AND SAMPLING

The goal of the data quality objective (DQO) process was to establish the sampling and analysis design strategy to support decontamination and closeout decisions. The historical information for the 105-D Reactor explains the mechanism by which the below-grade structures and the underlying soils were contaminated, what contamination can be documented, which constituents are eliminated from further consideration, and which constituents are the subject of the sampling and analysis design. This process, along with the closeout criteria and procedures, is documented in the *Data Quality Objectives Summary Report for Interim Closure of D and H Reactor Below-Grade Structures and Soils* (BHI 2001b).

Using the DQO summary report as the basis, DOE-RL (2001) was developed to present the rationale and strategies for the sampling, field measurements, and analyses of the below-grade concrete and soil. The regulators (i.e., EPA and Ecology) were instrumental in helping RL and the Environmental Restoration Contractor team develop the SAP. The significant aspects of the SAP include the following:

- Shallow- and deep-zone distinctions for both structures and soil
- The applicable or relevant and appropriate requirements are consistent with the 100 Area ROD (EPA 1999) (15 mrem/yr above background, and the “Model Toxics Control Act—Cleanup” [WAC 173-340] for residual contamination levels in structures and soils).

For the actual implementation of the SAP, the *Instruction Guide for Verification Sampling of the 105-D and 105-H Reactor Below-Grade Structures* (BHI 2001c) was developed to provide a clear, concise set of instructions to radiological survey personnel and samplers in the field.

The survey results and sample analysis results are subjected to a data quality assessment to verify that the objectives of the DQO have been satisfied. The data will then be used in the RESidual RADioactivity (RESRAD) dose model and RESRAD-BUILD computer model to verify that cleanup criteria are satisfied. A brief summary of the data and the analysis results will be included in a CVP that is planned for FY 2005. The CVP is a brief report that summarizes and compares the results against the cleanup criteria.

4.9 BELOW-GRADE DEMOLITION

The majority of the below-grade portion of the facility outside the SSE was completely demolished. A portion of the south wall of the valve pit area (demolished to 1 m [3.3 ft] below

Project Activities

grade) and the entire FSB (demolished to approximately 5 m [16.4 ft] below grade) were left in place after cleanup criteria were satisfied. (See DWG H-1-85197, listed in Section 10.1.) All below-grade areas were backfilled to eliminate future subsidence.

4.10 INTERFACE AT THE 105-D WATER TUNNELS

As part of the 105-D Reactor below-grade demolition, the remaining section of water tunnel piping and conduit running from 190-D to 105-D was removed (most had previously been demolished with 190-D). Prior to demolition of the below-grade structures, Remedial Action Projects had removed the effluent pipe, up to the FSB. The remainder of the pipe was removed during demolition of the FSB walls.

4.11 SITE RESTORATION

Upon completion of the demolition activities, the area was backfilled to grade with soil/aggregate and graded to match the surrounding terrain. The backfill was obtained from pit 21, the 100-D Area borrow pit.

4.12 INTERFACE WITH SURVEILLANCE AND MAINTENANCE

During the ISS Project, the 105-D Reactor was temporarily under the control of the D&D Projects to perform the ISS work (BHI 2000a). To document completion of the end-point criteria and to return the 105-D facility to S&M status, the *Turnover Package for the 105-D Reactor Safe Storage Enclosure* (BHI 2005) was sent from the task lead to the project manager. (NOTE: During completion of the ISS Project, D&D and S&M Projects were combined; therefore, transfer of 105-D back to S&M Projects is no longer required.)

The *Surveillance and Maintenance Plan for the 105-D Reactor Safe Storage Enclosure* (DOE-RL 2004) was developed as one of the end-point criteria. The S&M Project has estimated that its cost will be \$5,000 per year for yearly radiological surveys and tumbleweed removal. Every fifth year, the S&M cost will be \$41,000 in order to perform surveillance inside of the SSE. The decreased S&M costs for the SSE result in an average annual savings of \$190,000 per year (this value excludes any major costs, such as the major roof repair that would have been required).

4.13 DEMOBILIZATION

Two decontamination pads remain to be removed at the time this document was being drafted. This work has been added to FY 2005 scheduled work.

5.0 COST AND SCHEDULE

5.1 SCHEDULE

Some key dates for the 105-D ISS Project include the following:

- | | |
|---|-----------------|
| • Trailer mobilization initiated | January 2000 |
| • Initiated D Reactor characterization and design | April 2000 |
| • D&D work started | June 2000 |
| • Regulator SAP approval | August 2001 |
| • Initiated structure demolition | October 2001 |
| • Stack demolition | August 1999 |
| • Awarded SSE subcontract | May 2003 |
| • Completed SSE roof | September 2004 |
| • ISS work completed | September 2004 |
| • S&M plan | September 2004 |
| • 105-D returned to surveillance and maintenance status | September 2004. |

5.2 COST

The total ISS Project cost of \$13,250K (exclusive of the 1997 characterization task) is summarized by FY. The tasks associated with each FY are briefly described in Section 5.1.

FY 1998	0K
FY 1999	0K
FY 2000	\$480K
FY 2001	\$3,162K
FY 2002	\$3,512K
FY 2003	\$2,227K
FY 2004	3,654K
FY 2005	\$215K*
	<hr/>
	\$13,250K

The SSE subcontractor's costs associated with FY 2003, 2004, and 2005 are summarized below:

FY 2003	65K
FY 2004	2,433K
FY 2005	215K*
	<hr/>
	\$2,713K

* Cost is for work performed by SSE subcontractor in FY 2004 and billed in FY 2005.

6.0 RECYCLED MATERIAL AND WASTE DISPOSAL

One of the objectives of the 105-D Reactor ISS Project was to support recycling and waste minimization.

6.1 RECYCLING AND WASTE MINIMIZATION

The majority of the materials recycled from 105-D was included with the materials recycled from 105-DR. Materials listed in Table 6-1 were recycled during the 105-D Reactor ISS Project separately from 105-DR.

Table 6-1. 105-D Area Recycle/Redistribution Log.

Description of Material	Amount	Date	Vendor
Fluorescent tubes – 100D-00-0073	169 tubes (624 lin. ft.)	04/02/2003	CCRC
Alkaline batteries – 100D-01-0131 various AA, AAA, and D cell	130 lb	09/05/2002	Consolidation Center

CCRC = Centralized Consolidated Recycling Center

6.2 WASTE DISPOSAL

Waste disposed, transferred, or recycled from the 105-D Reactor ISS project included the following:

- Approximately 1,585 bulk containers of low-level debris were shipped to ERDF, accounting for approximately 21,613 metric tons (23,775 tons) (about 13,636 kg [30,000 lb] average per container).
- 22.8 metric tons (25 tons) of asbestos tiles, lagging, and transite was disposed to the ERDF.
- 378 L (100 gal) of mixed (radioactive and dangerous) waste oil was sent to the Central Waste Complex.
- Over 51,111 kg (112,700 lb) of lead (primarily shot, bricks, and orphan casks) was macroencapsulated at ERDF.
- Over 258 kg (569 lb) of PCB ballasts was shipped to the ERDF.

7.0 OCCUPATIONAL EXPOSURES

7.1 PERSONNEL INJURIES

There were zero lost workdays and seven Occupational Safety and Health Administration-recordable cases during the duration of the project. Six of the recordable cases were by Plant Forces, and the final case was from the ISS subcontractor.

7.2 PERSONNEL RADIOLOGICAL EXPOSURES

There were no clothing or skin contaminations during demolition of the ancillary sections of the 105-D Reactor by Plant Forces. There was one clothing contamination event (worker's boot) and no skin contamination events during construction of the SSE roof by subcontractor work forces.

8.0 SAFE STORAGE ENCLOSURE

The Hanford Site's 105-D Reactor was chosen as the fourth reactor to be placed into long-term safe storage (Figures 8-1 through 8-3) due to advanced deterioration on roof sections of the reactor building that would require major maintenance expenditure. The primary objective of the 105-D Reactor ISS Project is to provide storage up to 75 years, with minimal maintenance required. Design objectives are summarized as follows:

- Safe storage for up to 75 years.
- No credible releases of radionuclides to the environment under normal design conditions.
- Interim inspection required only on a 5-year frequency. Further evaluation for extending this frequency will be performed by the project group upon completion of the first 5-year surveillance.
- SSE configuration will not preclude or significantly increase the cost of any final decommissioning alternative.

8.1 ROOF

After the upper reactor demolition was completed, new structural steel was combined with the remaining existing structural steel and attached to the top of the concrete shield walls with undercut anchor bolts to form the SSE framework. Galvalum-coated steel roofing (22 gauge) and siding (22 gauge) was then attached to the framework. Galvalum (also referred to as 55% Al-Zn) is a coating that contains 55% aluminum and 45% zinc. The excellent corrosion resistance of galvalum is achieved by combining the barrier protection of an aluminum coating with the galvanic protection of a zinc coating. Refer to Section 10.1 for structural concrete, steel, and roofing/siding drawings.

8.2 ELECTRICAL SYSTEM

Electrical power for the SSE facility is 120/240 volt-alternating current (VAC), 1 phase, and is supplied from a 13.8kV overhead line. From a pole-mounted 13.8kV/120V/240V transformer, the power cables are connected to a disconnection switch (DS-1). DS-1 feeds a distribution panel (DP-1) located inside the SSE utility room. DP-1 provides power for lighting, power receptacles, and the instrumentation system. Backup power capability to these loads is not provided. Refer to Section 10.2 for power and lighting drawings.

The 105-D SSE has permanent lighting installed along the surveillance route located on the lower level, grade, and upper levels and stairwells. In the interest of safety, all facility personnel and visitors must carry a spare light source that will be used for egress if the lighting system should fail during entry.

Figure 8-1. Photo of Completed Safe Storage Enclosure (Looking South).





Figure 8-2. Photo of Completed Safe Storage Enclosure (Looking North).



Figure 8-3. Aerial Photo of Completed Safe Storage Enclosure (Looking Southwest).



The passage leading to the lower instrument room and tunnels contains 110 VAC receptacles at the -9-ft level. Several receptacles are located at the 0-ft level along the surveillance route and in the SSE access room. Additional receptacles are located on the 13-ft, 24-ft, 42-ft, 56-ft, and 80-ft levels.

NOTE: See Section 8.4 for information regarding portable generator power for the portable ventilation exhauster.

8.3 REMOTE MONITORING SYSTEM

The 105-D SSE is configured with two sets of temperature sensors (resistance temperature detectors) and a set of flooding sensors (float switch), which include the installed spares for each sensor. Temperature sensors are located at grade level on the south side of the reactor, near the

Safe Storage Enclosure

south stairwell. Temperature sensors are also located at the 80-ft level in the center of the east and west interior walls of the attic space. The flooding sensors are located at the south side of the -9-ft level near the south stairwell.

The remote sensors are controlled through a programmable logic controller powered from DP-1. Signals are transmitted (via cellular modem) and routinely monitored at the operation supervisor workstation currently located in the 1112-N Building. (NOTE: The system is portable and can be relocated if the monitoring location changes.) When an alarm is received at the remote monitoring station, personnel will evaluate the alarm and, if required, will go to the 105-D Reactor and take appropriate corrective actions.

A loss of continuity to a resistance temperature detector will result in a loss-of-signal error to the monitoring station. The flooding sensor is normally closed-circuit so that a loss of continuity failure will result in a flooding alarm at the monitoring station. The flooding circuit is directly wired to the programmable logic controller. The temperature monitoring circuits operate on a 4-20-mA current loop from transmitters. The transmitters are supplied with 120 VAC for operating power. In the event of an instrument failure, monitoring for the temperature sensors can be manually switched to previously installed spares from the SSE utility room, eliminating the need to make a special entry into the SSE. The redundant flooding sensors are both displayed at the remote monitoring station. Thus, instrument replacements will normally be accomplished during regularly scheduled surveillance periods.

8.4 VENTILATION

The 105-D Reactor SSE is a deactivated facility that is uninhabited and locked during storage, except during S&M activities. Many of the reactor's components were removed as part of the stabilization effort for SSE. Remaining equipment and components that contain radiological inventory were sealed during implementation of the SSE Project. Many accessible areas of the building's interior have had a fixative applied to limit the potential spread of contamination.

No mechanical ventilation of the building is necessary, either during normal storage or during periodic surveillance. A provision has been made to ventilate the facility with exhaust fans for entry and/or maintenance. The 105-D Reactor SSE has been designed to use a 255-m³/min (9,000-ft³/min) portable exhauster for building exhaust ventilation during nonroutine maintenance. If building exhaust ventilation is required, the interior access door to the SSE shall be placed in the open position. Air is drawn into the SSE through the utility room vents. The size of these openings is sufficient to provide proper flow, even when the exterior door to the SSE utility room is closed. A separate ventilation system is provided for the inner rod room through the steel door exhaust ventilation flange connection and a door makeup air vent that is accessed from the platform inside the north-side sheet-metal enclosure.

A ventilation system flow diagram can be found on drawing 0105D-DD-M0004 (see listing in Section 10.4). The exhauster draws air through flanged, galvanized carbon-steel vent openings located on the north side of the SSE. When the portable exhauster is not connected, the

connection point is sealed with bolted flanges. Additionally, welded stainless-steel security bars are provided behind the bolted flanges in the event the flanges are maliciously removed.

8.5 SECURITY

Access to the 105-D Reactor SSE is through the utility room. During periods of storage, the door to the SSE (located inside the utility room) will be locked and welded shut. The door to the utility room will be locked except during routine S&M activities. The SSE is entered only for periodic S&M activities. The 0.9- to 1.5-m (3- to 5-ft)-thick concrete walls and the welded door provide the security barrier for the facility; therefore, a locked fence around the SSE is not required. There are no intrusion alarms or routine security patrols for the 105-D Reactor SSE. The Hanford Patrol continues to provide routine security patrols in the vicinity as part of its patrol throughout the 100 Areas. There are two other welded doors into the SSE (the inner rod room interior door and the rear face) to allow greater flexibility if maintenance is required, but these doors will not be used as entrances for typical surveillance activities.

9.0 LESSONS LEARNED AND RECOMMENDATIONS

The 105-D Reactor was the fourth ISS project to complete placement of the reactor core into an SSE. The ISS work was accomplished with some significant problems, mainly due to a new subcontractor. Lessons learned from the 105-DR and 105-F Reactor ISS projects continue to provide benefits. Delays and efficiency improvement are noted for future projects, which include the following examples.

- Fall protection training was important for the SSE subcontract coverage, as most of the work requires its use. It is also vital that replacement radiological control technicians receive the appropriate training to ensure availability.
- Difficulties at 105-D reaffirmed the lessons learned at 105-F. The 105-F Reactor was the second reactor in a design/build SSE subcontract. Issuing multiple reactors in the same subcontract worked well for the following reasons:
 - Design and construction lessons learned by the subcontractor and subtiers were automatically applied to the design and construction at 105-F.
 - Many aspects of the work for 105-DR and 105-F were the same/similar, which reduced the design and submittal process.
 - The subcontractor was able to bring back most of the same craft personnel for 105-F, which resulted in completion of the 105-F SSE portion of the subcontract 6 weeks and 5,000 man-hours earlier than the 105-DR portion of the subcontract.
- The following lesson learned from 105-F was applied to the 105-D ISS Project.
 - SSE subcontractor forces should include a full-time field engineer during construction. Many fit-up problems resulting from differences between design and actual conditions discovered after demolition would have been discovered prior to fabrication had a field engineer been onsite verifying the design as demolition opened up new areas. The field engineer would also be able to assist the quality assurance representative to ensure that the proper work processes (e.g., installation techniques, placement, and details) and materials were being used. When field changes arose, the field engineer would be able to relay pertinent information and suggestions to the design group and coordinate the change process to reduce construction delays. For these reasons, addition of a full-time field engineer during SSE construction activities should be added to the key personnel list in future SSE subcontracts.
- For future projects, more in-the-field construction qualifications and experience should be required.
- Pre-hot work inspections and hot work fire watch should include all areas below the hot work where sparks and slag may fall. The hot work form initially required inspection and

Lessons Learned and Recommendations

monitoring within 10.7 m (35 ft). Slag from a subcontractor torch-cutting activity on an I-Beam fell approximately 21.3 m (70 ft) and ignited a small fire. The hot work permit was revised to include inspection and fire-watch monitoring of all areas below the hot work where sparks and slag have access. No additional fires occurred during subcontractor activities.

- Design and quality assurance requirements need to be continually stressed and reviewed to ensure subcontractor understanding and compliance. In particular, flow-down to subtiers both on and off site needs to be reviewed.
- Better coordination with Remedial Action is needed to ensure that sample planning appropriately addresses any Waste Information Data System-identified waste sites affected by decommissioning activities, and takes advantage of site closure opportunities.

10.0 DRAWINGS

The following drawings show the as-built configurations for the 105-F Reactor SSE.

10.1 STRUCTURAL

Type	Number	Cross-Reference Number	Subject
DWG	0100D-DD-C0167	H-1-85197 SHT 1	105-D DEMOLITION ZONES FLOOR PLAN AT EL -15' - 0" & -20' - 0"
DWG	0105D-DD-C0003	H-1-88514 SHT01	0105D-DD-S001.0 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION GENERAL STRUCTURAL NOTES AND SPECIFICATIONS
DWG	0105D-DD-C0004	H-1-88515 SHT01	0105D-DD-S001.8 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION FOUNDATION PLAN FOR CURTAIN WALLS & UTILITY ROOM
DWG	0105D-DD-C0005	H-1-88516 SHT01	0105D-DD-S001.9 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION FRAMING PLAN AT TOP OF CONCRETE
DWG	0105D-DD-C0006	H-1-88517 SHT01	0105D-DD-S001.10 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION ROOF FRAMING PLAN
DWG	0105D-DD-C0007	H-1-88518 SHT01	0105D-DD-S001.11 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION NORTH ELEVATION VIEW
DWG	0105D-DD-C0008	H-1-88519 SHT01	0105D-DD-S001.12 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION WEST ELEVATION VIEW
DWG	0105D-DD-C0009	H-1-88520 SHT01	0105D-DD-S001.13 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION SOUTH ELEVATION VIEW
DWG	0105D-DD-C0010	H-1-88521 SHT01	0105D-DD-S001.14 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION EAST ELEVATION VIEW
DWG	0105D-DD-C0011	H-1-88522 SHT01	0105D-DD-S001.15 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION LONGITUDINAL BUILDING SECTION VIEW
DWG	0105D-DD-C0012	H-1-88523 SHT01	0105D-DD-S001.16 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION TRANSVERSE BUILDING SECTION VIEW NEAR GRID 11
DWG	0105D-DD-C0013	H-1-88524 SHT01	0105D-DD-S001.17 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION TRANSVERSE BUILDING SECTION VIEW NEAR GRID 8
DWG	0105D-DD-C0014	H-1-88525 SHT01	0105D-DD-S001.18 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION TRANSVERSE BUILDING SECTION VIEW NEAR GRID 13
DWG	0105D-DD-C0015	H-1-88526 SHT01	0105D-DD-S002.1 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION CONCRETE SLAB AND FOUNDATION DETAILS
DWG	0105D-DD-C0016	H-1-88527 SHT01	0105D-DD-S002.2 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL CONCRETE AND FOUNDATION DETAILS
DWG	0105D-DD-C0017	H-1-88528 SHT01	0105D-DD-S002.3 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION CONCRETE WALL REPAIR & MISCELLANEOUS STEEL DETAILS
DWG	0105D-DD-C0018	H-1-88529 SHT01	0105D-DD-S002.4 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL CONCRETE AND FOUNDATION DETAILS
DWG	0105D-DD-C0019	H-1-88530 SHT01	0105D-DD-S003.1 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL ELEVATION VIEWS
DWG	0105D-DD-C0020	H-1-88531 SHT01	0105D-DD-S003.2 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL ELEVATION VIEWS

Drawings

Type	Number	Cross-Reference Number	Subject
DWG	0105D-DD-C0021	H-1-88532 SHT01	0105D-DD-S003.3 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL ELEVATION VIEWS
DWG	0105D-DD-C0022	H-1-88533 SHT01	0105D-DD-S003.4 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL ELEVATION VIEWS
DWG	0105D-DD-C0023	H-1-88534 SHT01	0105D-DD-S003.5 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL ELEVATION VIEWS
DWG	0105D-DD-C0024	H-1-88535 SHT01	0105D-DD-S003.6 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL ELEVATION VIEWS
DWG	0105D-DD-C0025	H-1-88536 SHT01	0105D-DD-S003.7 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL ELEVATION VIEWS
DWG	0105D-DD-C0026	H-1-88537 SHT01	0105D-DD-S004.1 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STEEL SECTION VIEWS
DWG	0105D-DD-C0027	H-1-88538 SHT01	0105D-DD-S004.2 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STEEL SECTION VIEWS
DWG	0105D-DD-C0028	H-1-88539 SHT01	0105D-DD-S004.3 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STEEL SECTION VIEWS
DWG	0105D-DD-C0029	H-1-88540 SHT01	0105D-DD-S005.1 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STEEL PURLIN AND GIRT CONNECTION DETAILS
DWG	0105D-DD-C0030	H-1-88541 SHT01	0105D-DD-S005.2 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STEEL PURLIN AND GIRT CONNECTION DETAILS
DWG	0105D-DD-C0031	H-1-88542 SHT01	0105D-DD-S005.3 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STEEL PURLIN AND GIRT CONNECTION DETAILS
DWG	0105D-DD-C0032	H-1-88543 SHT01	0105D-DD-S006.1 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0033	H-1-88544 SHT01	0105D-DD-S006.2 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0034	H-1-88545 SHT01	0105D-DD-S006.3 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0035	H-1-88546 SHT01	0105D-DD-S006.4 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0036	H-1-88547 SHT01	0105D-DD-S006.5 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0037	H-1-88548 SHT01	0105D-DD-S006.6 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0038	H-1-88549 SHT01	0105D-DD-S006.7 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0039	H-1-88550 SHT01	0105D-DD-S006.8 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0040	H-1-88551 SHT01	0105D-DD-S006.9 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0041	H-1-88552 SHT01	0105D-DD-S006.10 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION STRUCTURAL STEEL FRAMING DETAILS
DWG	0105D-DD-C0042	H-1-88553 SHT01	0105D-DD-S008.1 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION MISCELLANEOUS STRUCTURAL DETAILS
DWG	0105D-DD-C0043	H-1-88554 SHT01	0105D-DD-S008.2 – REACTOR BLDG 105-D SAFE STORAGE ENCLOSURE (SSE) CONSTRUCTION MISCELLANEOUS STRUCTURAL DETAILS

10.2 ELECTRICAL

Type	Number	Cross-Reference Number	Subject
DWG	0105D-DD-E0001	H-1-87155 SHT01	SSE PERMANENT POWER & LIGHTING SYSTEM ONE LINE DIAGRAM
DWG	0105D-DD-E0002	H-1-87156 SHT01	SSE POWER AND LIGHTING SYSTEM ELECTRICAL ARRANGEMENT – (-) GRADE / GRADE LVL
DWG	0105D-DD-E0003	H-1-87157 SHT01	SSE POWER AND LIGHTING SYSTEM ELECTRICAL ARRANGEMENT @ ABOVE GRADE 1 – 3
DWG	0105D-DD-E0004	H-1-87158 SHT01	SSE POWER AND LIGHTING SYSTEM ELECTRICAL ARRANGEMENT @ ABOVE GRADE 4 – 7
DWG	0105D-DD-E0005	H-1-87159 SHT01	PERMANENT ELECTRICAL DISTRIBUTION SYSTEM GROUNDING PLAN, ELEVATIONS AND DETAILS
DWG	0105D-DD-E0006	H-1-87160 SHT01	PERMANENT ELECTRICAL DISTRIBUTION SYSTEM XFMR & CUTOUT POLE DETAILS
DWG	0105D-DD-E0007	H-1-87161 SHT01	13.8KV – POLE DOWN GUY ASSEMBLY – DETAILS

10.3 INSTRUMENTATION

Type	Number	Cross-Reference Number	Subject
DWG	0105D-DD-E0001	H-1-87155 SHT01	SSE PERMANENT POWER & LIGHTING SYSTEM ONE LINE DIAGRAM
DWG	0105D-DD-E0002	H-1-87156 SHT01	SSE POWER AND LIGHTING SYSTEM ELECTRICAL ARRANGEMENT – (-) GRADE / GRADE LVL
DWG	0105D-DD-E0003	H-1-87157 SHT01	SSE POWER AND LIGHTING SYSTEM ELECTRICAL ARRANGEMENT @ ABOVE GRADE 1 – 3
DWG	0105D-DD-E0004	H-1-87158 SHT01	SSE POWER AND LIGHTING SYSTEM ELECTRICAL ARRANGEMENT @ ABOVE GRADE 4 – 7
DWG	0105D-DD-E0005	H-1-87159 SHT01	PERMANENT ELECTRICAL DISTRIBUTION SYSTEM GROUNDING PLAN, ELEVATIONS AND DETAILS
DWG	0105D-DD-E0006	H-1-87160 SHT01	PERMANENT ELECTRICAL DISTRIBUTION SYSTEM XFMR & CUTOUT POLE DETAILS
DWG	0105D-DD-E0007	H-1-87161 SHT01	13.8KV – POLE DOWN GUY ASSEMBLY – DETAILS

10.4 MECHANICAL

Type	Number	Cross-Reference Number	Subject
DWG	0105D-DD-M0003	H-1-87153 SHT01	SSE CONSTRUCTION AT 105-D REACTOR BUILDING VENTILATION DETAILS
DWG	0105D-DD-M0004	H-1-87154 SHT01	SSE VENTILATION SYSTEM FLOW DIAGRAM

11.0 REFERENCES

- 58 FR 48509, "Record of Decision: Decommissioning of Eight Surplus Production Reactors at the Hanford Site, Richland, Washington," Final Rule, *Federal Register*, Vol. 58, pp. 48509 (September 16).
- BHI, 1998, *105-C Reactor Interim Safe Storage Project Final Report*, BHI-01231, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 1999, *Final Decommissioning Report for the 116-D and 116-DR Exhaust Stacks, 119-DR Air Sampling Building, and Associated Above-Grade Exhaust Ducting*, BHI-01335, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2000a, *Memorandum of Understanding for Buildings 105-D and 105-H*, CCN 082761, internal memorandum, M. A. Mihalic to Distribution, dated October 10, 2000, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2000b, *Ecological and Cultural Review of 105-D and 105-H Reactors (00-ER-017)*, CCN 079742, internal memorandum, D. D. Teel to S. M. Hamblin, dated July 3, 2000, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2000c, *Labor Board Determination: PFWR No. 8850-031-00*, CCN 082691, internal memorandum, W. B. Shoaf to R. P. Henckel, dated October 2, 2000, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2000d, *Final Hazard Classification and Auditable Safety Analysis for the 105-D Facility Interim Safe Storage Project*, BHI-01349, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2001a, *Labor Board Determination: PFWR No. 8850-013-01*, CCN 085756, internal memorandum, S. G. Thieme to R. P. Henckel, dated January 18, 2001, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2001b, *Data Quality Objectives Summary Report for Interim Closure of D and H Reactor Below-Grade Structures and Soils*, BHI-01469, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2001c, *Instruction Guide for Verification Sampling of the 105-D and 105-H Reactor Below-Grade Structures*, Field Instruction Guide 0100X-IG-G0004, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2003a, *105-DR Reactor Interim Safe Storage Project Final Report*, BHI-01663, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.

References

- BHI, 2003b, *105-F Reactor Interim Safe Storage Project Final Report*, BHI-01710, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2003c, *Labor Board Determination: PFWR No. 8850-008-03*, CCN 107937, internal memorandum, J. M. Jimenez to R. P. Henckel, dated June 02, 2003, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2005, *Turnover Package for the 105-D Reactor Safe Storage Enclosure*, CCN 119806, internal memorandum, M. A. Mihalic to J. J. McGuire, dated April 19, 2005, Bechtel Hanford, Inc., Richland, Washington.
- Comprehensive Environmental Response, Compensation, and Liability Act of 1980*, 42 U.S.C. 9601, et seq.
- DOE, 1992, *Final Environmental Impact Statement, Decommissioning of the Eight Surplus Production Reactors at the Hanford Site, Richland, Washington*, DOE/EIS-0119F, U.S. Department of Energy, Washington, D.C.
- DOE-RL, 2000a, *Engineering Evaluation/Cost Analysis for the 105-D Reactor Facility and Ancillary Facilities*, DOE/RL-2000-45, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE-RL, 2000b, *Removal Action Work Plan for 105-D and 105-H Building Interim Safe Storage Projects and Ancillary Buildings*, DOE/RL-2000-57, Rev. 2, U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE-RL, 2001, *Sampling and Analysis Plan for Interim Closure of the 105-D and 105-H Reactor Below-Grade Structures and Underlying Soils*, DOE/RL-2001-18, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- DOE-RL, 2004, *Surveillance and Maintenance Plan for the 105-D Reactor Safe Storage Enclosure*, DOE/RL-2004-59, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington.
- Ecology, EPA, and DOE, 1998, *Hanford Federal Facility Agreement and Consent Order*, 2 vols., as amended, Washington State Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy, Olympia, Washington.
- Ecology, EPA, and DOE, 2001, *Action Memorandum for the 105-D and 105-H Reactor Buildings and Ancillary Facilities, Hanford Site, Benton County, Washington*, January 5, 2001, Washington State Department of Ecology, U.S. Environmental Protection Agency Region X, and U.S. Department of Energy, Richland, Washington.

References

- EPA, 1999, *Interim Action Record of Decision for the 100-BC-1, 100-BC-2, 100-DR-1, 100-DR-2, 100-FR-1, 100-FR-2, 100-HR-1, 100-HR-2, 100-KR-1, 100-KR-2, 100-IU-2, 100-IU-6, and 200-CW-3 Operable Units (Remaining Sites ROD), Hanford Site, Benton County, Washington*, July 1999, U.S. Environmental Protection Agency, Region 10, Seattle, Washington.
- GE, 1965, *Reactor Plant Deactivation History, 100-DR, H, and F Areas*, RL-REA 2686, Hanford Atomic Products Operation, General Electric Company, Richland, Washington.
- UNI, 1986, *Fuel Storage Basin Cleanup and Stabilization Project Report*, UNI-3958, United Nuclear Industries, Inc., Richland, Washington.
- UNI, 1987, *Radionuclide Inventory and Source Terms for the Production Reactors at Hanford*, UNI-3714, Rev. 1, United Nuclear Industries, Inc., Richland, Washington.
- WAC 173-340, "Model Toxics Control Act—Cleanup," *Washington Administrative Code*, January 1996.

DISTRIBUTION

U.S. Department of Energy
Richland Operations Office

D. C. Smith A3-04

ERC Team

A. B. Chaloupka, BHI	X5-50
T. N. Draper, BHI	X5-50
D. W. Eckert, BHI	X7-75
R. G. Egge, BHI	X5-50
K. J. Koegler, BHI	L1-07
J. J. McGuire, BHI	X5-50
M. A. Mihalic, BHI	L1-07
G. E. Minkler, BHI	X5-50
R. R. Nielson, BHI	X5-50
FDP Files (2)	X5-50

Document and Information Services (3)	H0-30
DOE-RL Public Reading Room	H2-53
Hanford Technical Library	P8-33

