


**Plutonium Finishing Plant (PFP)
Project Managers Meeting
PFP – MO273/200W
8:30 AM
October 29, 2013**

Fredrick H. Bond Date: 10-29-13
Project Manager Representative, Ecology

Emy Romine Date: 10-29-13
Project Manager Representative, RL

- cc: PFP Administrative Records
F. Rick Bond, Ecology H0-57
Seana Mortensen, Ecology H0-57
Emy Laija, EPA B1-46
Vanessa Turner, RL A5-11
Bryan Foley, RL A6-38
Larry Romine, RL A6-33
Mike Swartz, CHPRC T4-35
Richard Clinton, CHPRC T4-35
Lorna Dittmer, CHPRC H8-45



PFPP Project Managers Meeting
PFPP – MO273/200W
8:30 AM
October 29, 2013

1.0 Agreements

Agreement	Tracking Number	Date

2.0 Actions

Action	Assignee	Date Established	Due Date	Status
Approval of Demolition RAWP.	RL and CHPRC	October 29, 2013	September 22, 2014	Internal meetings ongoing. Schedule provided to Ecology.
Update Ecology on status of estimate for slab on grade (based on PMB submittal).	RL and CHPRC	July 31, 2013	September 11, 2013	Complete; RL provided schedule to Ecology in September 2013.
Provide Glovebox status map to Ecology.	RL and CHPRC	September 11, 2013	October 29, 2013	Complete; provided October 28, 2013

3.0 Status – RL 11

<ul style="list-style-type: none"> • M-083-44 	<p><i>Complete Transition Of The 234-5Z (Plutonium Conversion Facility) & ZA (Plutonium Conversion Support Facility), 243-Z Low Level Waste Treatment Facility, 291-Z Exhaust Building, And 291-Z-1 Exhaust Stack To Support PFPP Decommissioning Deactivate And Prepare For Dismantlement The Above Grade Portions Of The 234-5Z & ZA, 243-Z, And 291-Z And 291-Z-1 Stack Buildings.</i></p> <p>Milestone Status: At Risk – current PMB shows a finish date of August 2016.</p> <p>Current Activities/ Next Steps: RL RAWP for Demolition of above-grade facilities status; D4 Path Forward Update; Glovebox removal continues (202 complete of 238 total). Implementation of FY13 Value Engineering Study initiatives ongoing to include evaluation of foaming to facilitate glovebox removal (10 gloveboxes are candidates). Premaire Breathing Suit with higher protection factor will be procured for use at PFPP initially in 242-Z. Reducing dependence on aging support systems replacing them, where possible, with portable equipment that provides the same function. Transitioning to establish the demolition footprint, including moving people out of 234-5Z, and removing ancillary facilities within the demolition zone. PRF crane working (new motor installed) – functioning as intended. 110 (of 196) pencil tanks have been removed. Recently approved Collective Bargaining Agreement provides additional time on mask and changes to utilization of overtime. These changes are expected to positively impact schedule. Safety record has been very good.</p> <p>Regulator Comment:</p>	<p>DUE: 09/30/2015</p>
<ul style="list-style-type: none"> • M-083-T01 	<p><i>Submit Rev. 0 of PFPP Complex Surveillance And Maintenance (S&M) Plan to Ecology.</i></p> <p>Milestone Status: On Schedule</p> <p>Current Activities/ Next Steps:</p> <p>Regulator Comment:</p>	<p>DUE: 06/30/2016</p>

PFM Project Managers Meeting
PFM – MO273/200W
8:30 AM
October 29, 2013

• M-083-00A	<i>Complete PFM Facility Transition & Selected Disposition Activities. Completion Of This Major Milestone Includes The Following Key Elements: 1) Completion Of All Activities Necessary To Achieve End Point Criteria Established Through Milestone M-83-20 For Placing The PFM Facility In A Safe And Stable S&M Mode, 2) Completion Of All Activities Described In The Approved M-83 Series Interim Milestones And Target Date; And 3) Completion Of The Balance Of PFM Selected Disposition Activities Pursuant To The Final Action Memoranda And Work Plans. Note: Also See "Description/ Justification" Contained In Change Form M-83-01-03.</i>	DUE: 9/30/2016
	Milestone Status: At Risk	
	Current Activities/ Next Steps – current PMB shows a finish date in 2017. Most delays associated with crane performance/availability. Collective Bargaining Agreement provides for longer time on mask; should provide increased efficiency to pull schedule back to meet milestone date.	
	Regulator Comment:	

- 4.0 New Issues/Concerns/Other** -Collective Bargaining Agreement (CBA) and the effect on PFM work progression/PFM Management Training on CBA. Priority to keep project on schedule. Lost approximately two weeks of schedule momentum due to concerns related to government shutdown.
- 5.0 Next Meeting** – Week of November 18. Rick Bond to confirm date. Tour of PFM next PMM, would like to have Jane Hedges and Dennis Faulk attend.
- 6.0 Review agreements and actions**

Plutonium Finishing Plant (PFP)
 Project Managers Meeting
 Attendance Sheet
 PFP - MO273/200W
 October 29, 2013

NAME (Print)	Name (Signature)	Telephone Number
1. Bill Cox	<i>William G Cox</i>	372-9345
2. Carroll Phillips	<i>Carroll Phillips</i>	372-2336
3. Larry Romine	<i>Larry Romine</i>	376-4747
4. Vanessa Turner	<i>Vanessa Turner</i>	376-5503
5. Richard Clinton	<i>Richard Clinton</i>	372-1718
6. Rick Bond	<i>Fredrick K Bond</i>	372-7885
7. Seana Mortensen	<i>Seana Mortensen</i>	372-7984
8. Dawn McDonald	<i>Dawn McDonald</i>	376-5883
9. Bryan Foley	<i>Bryan Foley</i>	376-7087
10. GARY SCHUETZ	<i>Gary Schuetz</i>	376-1148
11. Lorna Dittmer	<i>Lorna Dittmer</i>	376-7017
12.		
13.		
14.		
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		