


1230849  
[0080345H]

**FINAL**

Office of River Protection  
Consent Decree 08-5085-FVS

Monthly Summary Report

August 2015



22

**Office of River Protection**

**Consent Decree 08-5085-FVS  
Monthly Summary Report**

**August 2015 (Monthly Summary Report/Project Earned Value Management System  
reflects June 2015 information)**

<b>Page</b>	<b>Topic</b>	<b>Leads</b>
3	CD Milestone Statistics/Status	Bryan Trimmer/Dan McDonald/Jeff Lyon
4	Single-Shell Tank Retrieval Program • D-00B-01, D-00B-02, D-00B-03, D-00B-04	Chris Kemp/Jeff Lyon
5	Tank Waste Retrieval Work Plan Status • Consent Decree Appendix C	Chris Kemp/Jeff Lyon
8	Waste Treatment and Immobilization Plant Project • D-00A-06, D-00A-17, D-00A-01	Delmar Noyes/Dan McDonald
10	Pretreatment Facility • D-00A-18, D-00A-19, D-00A-13, D-00A-14, D-00A-15, D-00A-16	Wahed Abdul/Dan McDonald
13	High-Level Waste Facility • D-00A-20, D-00A-21, D-00A-02, D-00A-03	Wahed Abdul/Dan McDonald
16	Low-Activity Waste Facility • D-00A-07, D-00A-08, D-00A-09	Jeff Bruggeman/Dan McDonald
18	Balance of Facilities • D-00A-12	Jason Young/Dan McDonald
20	Analytical Laboratory • D-00A-005	
22	Waste Treatment Plant Project Percent Complete Status (Table)	

**CD Milestone Statistics/Status**

Milestone	Title	Due Date	Completion Date	Status
<b>Fiscal Year 2014</b>				
D-00B-01	Complete Retrieval of Tank Waste from 10 SSTs in WMA-C	09/30/2014		Past Due
D-00B-02	Advise Ecology of the Nine SSTs Waste will be Retrieved by 2022	09/30/2014	08/24/2011	Completed
<b>Fiscal Year 2015</b>				
D-00A-07	LAW Facility Construction Substantially Complete	12/31/2014		Past Due
D-00A-19	Complete elevation 98 feet Concrete Floor Slab Placements in PT Facility	12/31/2014		Past Due

Ecology = Washington State Department of Ecology.

SST = single-shell tank.

LAW = low-activity waste.

WMA-C = C Farm waste management area.

PT = pretreatment.

**Consent Decree Reports/Reviews**

**D-00C-01 series, Submit to State of Washington and State of Oregon Semi-Annual Report, Due:** Semiannually – January 31 and July 31 of each year, Status: Ongoing. The July 2015 Semiannual Report was issued on July 31, 2015, via U.S. Department of Energy (DOE), Office of River Protection (ORP) letter 15-ECD-0037, “July 2015 Semi-Annual Report for State of Washington vs. U.S. Department of Energy, Case No. 08-5085-FVS, for Waste Treatment and Immobilization Plant Construction and Startup Activities and Tank Retrieval Activities – November 1, 2014, thorough April 30, 2015.”

**D-00C-02 series, Submit to State of Washington and State of Oregon Monthly Summary Reports, Due:** End of each month, Status: Ongoing.

**D-006-00-A, Meet Approximately Every Three Years after Entry of Decree to review requirements of the Consent Decree, Held:** December 10, 2013, Status: Completed.

**D-006-00-A1, Provide State of Oregon notice of meetings in D-006-00-A, etc. no less than 30 days before they are scheduled, Sent:** November 8, 2013, Status: Completed.

### Single-Shell Tank Retrieval Program

Milestone	Title	Due Date	Status
D-00B-01	Complete Retrieval of Tank Wastes from 10 Remaining SSTs in WMA-C	September 30, 2014	Past Due
D-00B-01A through D-00B-01J	Submit Tank Retrieval Complete Certification	One year following each retrieved tank retrieval completion report <sup>a</sup>	Ongoing
D-00B-02	Advise Ecology of the Nine SSTs from which Waste Will Be Retrieved by 2022	September 30, 2014	Completed
D-00B-03	Initiate Startup of Retrieval in At Least 5 of 9 SSTs in D-00B-02	December 31, 2017	Ongoing*
D-00B-04	Complete Retrieval of Tank Wastes from the nine SSTs in D-00B-02	September 30, 2022	Ongoing*
D-00B-04A through D-00B-04I	Submit Tank Retrieval Complete Certification	TBD	TBD

- a. Pursuant to Section IV-B-5 of the Consent Decree, the U.S. Department of Energy (DOE) must submit to the Washington State Department of Ecology (Ecology) a written certification that DOE has completed retrieval of a tank in accordance with the requirements of Appendix C, Part 1, of the Consent Decree.  
Completed for Single-Shell Tank (SST) C-104 on March 21, 2013, via DOE Office of River Protection (ORP) letter 13-TF-0018. Completed for SST C-108 on May 1, 2013, via ORP letter 13-TF-0025. Completed for SST C-109 on June 4, 2013, via ORP letter 13-TF-0037. Completed for SST C-110 on January 29, 2014, via ORP letter 14-TF-0007. Completed for SST C-107 on September 30, 2014, via ORP letter 14-TF-0114. Completed for SST C-112 on September 30, 2014, via ORP letter 14-TF-0115.

TBD = to be determined.  
WMA-C = C Farm waste management area.

#### Significant Past Accomplishments:

- Completed video for volume analysis of waste remaining in C-102, with the supporting calculations being completed by engineering.
- Continued operation of C-105 Mobile Arm Retrieval System – Vacuum (MARS V) retrieval system using high-pressure water, volume retrieved is approximately 20 percent.
- Temperature concerns for the primary transfer hose (induced by the hydraulic hoses) has delayed installation activities for C-111 extended reach sluicer system (ERSS) sluicers. Engineering calculations are being conducted, for these temperature issues prior to installation of the sluicers.

#### Significant Planned Activities in the Next Six Months:

- Finish a C-105 systems engineering evaluation of the current retrieval method; will potentially need a revised tank waste retrieval work plan
- Continue retrieval of C-105 using Mobile Arm Retrieval System – Vacuum(MARS-V)
- Begin startup of hard heel retrieval in C-111 using high-pressure water, with caustic/water dissolution available.

**Issues:**

\*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone.

**Tank Waste Retrieval Work Plan Status**

Tank	TWRWP	Expected Revisions	First Retrieval Technology	Second Technology	Third Technology
C-101	RPP-22520, Rev. 8	Complete	Modified Sluicing with ERSS	High-Pressure Water deployed with the ERSS	-
C-102	RPP-22393, Rev. 7	Complete	Modified Sluicing with ERSS	High-Pressure Water deployed with the ERSS	-
C-104	RPP-22393, Rev. 7	Complete	Modified Sluicing	Chemical Retrieval Process complete per 13-TF-0018	-
C-105	RPP-22520, Rev. 8	Complete	MARS-V	MARS-V-High Pressure Water Spray	-
C-107	RPP-22393, Rev. 7	Complete	MARS-S	MARS-S-High Pressure Water Spray	Water Dissolution
C-108	RPP-22393, Rev. 7	Complete	Modified Sluicing	Chemical Retrieval Process complete per 13-TF-0025	-
C-109	RPP-21895, Rev. 5	Complete	Modified Sluicing	Chemical Retrieval Process complete per 13-TF-0037	-
C-110	RPP-33116, Rev. 3	Complete	Modified Sluicing	Mechanical Waste Conditioning with an In-Tank Vehicle	High Pressure Water
C-111	RPP-37739, Rev. 2	Complete	Modified Sluicing	High pressure water using the ERSS	Chemical Dissolution Process with ERSS
C-112	RPP-22393, Rev. 7	Complete	Modified Sluicing	Chemical Retrieval Process	-

ERSS = extended reach sluicing system.  
 MARS = Mobile Arm Retrieval System.  
 S = sluicing.

TWRWP = Tank Waste Retrieval Work Plan.  
 V = vacuum.

**Significant Accomplishments:**

None.

**Significant Planned Activities in the Next Six Months:**


- Develop AX Farm tank waste retrieval work plans.

**Issues:**

None.

**Tank Farms ORP-0014**  
**Retrieve and Close SST's 5.02**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2014	\$5,024	\$5,011	\$5,609	1.00	0.89	\$5,024	\$5,011	\$5,609	1.00	0.89
Nov 2014	\$6,852	\$5,392	\$8,174	0.79	0.66	\$11,876	\$10,403	\$13,783	0.88	0.75
Dec 2014	\$8,171	\$6,453	\$6,612	0.79	0.98	\$20,047	\$16,856	\$20,395	0.84	0.83
Jan 2015	\$9,167	\$6,524	\$9,195	0.71	0.71	\$29,215	\$23,380	\$29,589	0.80	0.79
Feb 2015	\$8,075	\$6,924	\$7,719	0.86	0.90	\$37,290	\$30,304	\$37,309	0.81	0.81
Mar 2015	\$7,971	\$7,801	\$9,009	0.98	0.87	\$45,261	\$38,105	\$46,318	0.84	0.82
Apr 2015	\$9,818	\$9,019	\$10,148	0.92	0.89	\$55,079	\$47,124	\$56,466	0.86	0.83
May 2015	\$8,475	\$7,830	\$11,613	0.92	0.67	\$63,554	\$54,954	\$68,079	0.86	0.81
Jun 2015	\$6,981	\$8,021	\$9,247	1.15	0.87	\$70,535	\$62,975	\$77,326	0.89	0.81
Jul 2015	\$11,715					\$82,250				
Aug 2015	\$10,714					\$92,964				
Sep 2015	\$13,179					\$106,143				
<b>CTD</b>	<b>\$576,033</b>	<b>\$558,393</b>	<b>\$586,669</b>	<b>0.97</b>	<b>0.95</b>					

EVMS	=	Earned Value Management System	BCWS	=	Budgeted cost of work scheduled.
BCWP	=	Budgeted cost of work performed	ACWP	=	Actual cost of work performed
SP	=	Schedule Performance Index	CPI	=	Cost Performance Index

***Retrieve and Close Single-Shell Tanks***

The current month unfavorable cost variance (CV) of (\$1,226K) is due to:

- Limited amount of waste retrieved was retrieved from Tank 241-C-105 during June due to work a stoppage related to a potential hose cage temperature issue (AN-06 Red Arrow). The project team was required to carry the full retrieval crew during this work stoppage.
- Increased/Additional subcontractor utilization related to field activities for the exhauster installation, tower/stack extension and platform installation located within A/AX Farm due to self-contained breathing apparatus (SCBA) requirements.

The current month favorable schedule variance (SV) of \$1,041K is due to:

- Schedule acceleration for the removal of 10 hose-in-hose transfer lines (HIHTL) from C Farm.
- Retrieval operation continued at Tank 241-C-105. An estimated 19K gallons of waste has been retrieved since the last reporting period.

### Waste Treatment and Immobilization Plant Project

Number	Title	Due Date	Status
D-00A-06	Complete Methods Validations	12/31/2017	Ongoing*
D-00A-17	Hot Start of Waste Treatment Plant	12/31/2019	Ongoing*
D-00A-01	Achieve Initial Plant Operations for WTP	12/31/2022	Ongoing*

WTP = Waste Treatment and Immobilization Plant.

The Waste Treatment and Immobilization Plant (WTP) Project currently employs approximately 2,843 full-time equivalent contractor (Bechtel National, Inc. [BNI]) and subcontractor personnel. This includes 606 craft, 401 non-manual, and 144 subcontractor full-time equivalent personnel working at the WTP construction site (all facilities).

In October 2012, the percent-complete values for Pretreatment (PT) and High-Level Waste (HLW) facilities were frozen at the September 2012 rate. Construction, procurement, and production engineering activities were placed on hold for PT and significantly slowed down for HLW. In August 2014, DOE approved continuation of production engineering activities for HLW. Subsequently, DOE has approved the fiscal year (FY) 2015 and FY 2016 2-Year Interim Work Plan. In April 2015, a 3-year Interim Work Plan for the PT Facility was implemented emphasizing prioritization of technical issue resolution activities. The WTP Project is focused on resolving PT Facility technical issues and finalizing HLW Facility design.

The WTP Project continues to focus on completion of the Low-Activity Waste (LAW) Facility, Analytical Laboratory (LAB), and Balance of Facilities (BOF) (collectively LBL). As of June 2015, LBL facilities were 47 percent complete, design and engineering was 75 percent complete, procurement was 75 percent complete, construction was 73 percent complete, and startup and commissioning was 6 percent complete.

In June 2015, the cumulative to-date WTP Project schedule variance was a negative \$13.2 million, and the cumulative to-date WTP Project cost variance was a positive \$51.2 million. The cumulative to-date cost and schedule variance is based on the progress of the LBL internal forecast.

The following is the project status through the end of June 2015.

#### Significant Past Accomplishments:

- Completed the first isolations of BOF systems in support of direct-feed low-activity waste (DFLAW) (BOF)
- Initiated the hazard analysis process for the Effluent Management Facility (BOF)
- Installed over 190 linear feet of process piping and hydro-tested 730 linear feet of piping on the LAW Concentrate Receipt Process System (LCP) and the LAW Primary Offgas Process System (LOP)
- Completed one concrete wall placement (Wall 4103) (HLW)
- Installed 34 tons of structural steel (HLW).

**Significant Planned Actions in the Next Six Months:**

- Complete the LAW Facility design and operability review (LAW)
- Receive caustic scrubber (LAW)
- Complete Effluent Management Facility hazard analysis (BOF)
- Perform multi-discipline review of Effluent Management Facility design (BOF)
- Turnover all major systems of the Nonradioactive Liquid Waste Disposal Facility, WTP switchgear, and BOF switchgear buildings for component level testing (BOF)
- DOE approval of the radioactive liquid waste disposal (RLD) safety basis change package (HLW)
- Complete vendor documentation reviews in preparation for the installation of auto sampling system (ASX) framing (HLW)
- Complete modification at Full-Scale Vessel Testing Facility to continue testing for the pulse-jet mixer (PJM) control system (PT)
- Finalize standard high solids vessels design vessel testing planning, test specification/plan, and define simulate and supplemental mixing engineering study (PT)
- Begin LAB system walk downs in support of direct feed LAW modifications (LAB).

**Issues:**

\*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone. Technical issues related to WTP include, among others, PJMs, corrosion/erosion in piping and vessels, hydrogen accumulation, criticality, and ventilation.

### Pretreatment Facility

Number	Title	Due Date	Status
D-00A-19	Complete Elevation 98' Concrete Floor Slab in PT Facility	12/31/2014	Past Due
D-00A-13	Complete Installation of Pretreatment Feed Separation Vessels	12/31/2015	Ongoing*
D-00A-14	PT Facility Construction Substantially Complete	12/31/2017	Ongoing*
D-00A-15	Start PT Facility Cold Commissioning	12/31/2018	Ongoing*
D-00A-16	PT Facility Hot Commissioning Complete	12/31/2019	Ongoing*

PT = pretreatment.

The PT Facility will separate radioactive tank waste into HLW and LAW fractions, and transfer each waste type to the respective vitrification facility for immobilization. As of September 2012, the PT Facility was 56 percent complete overall, with engineering design 85 percent complete, procurement 56 percent complete, construction 43 percent complete, and startup and commissioning 3 percent complete. Construction, procurement, and production engineering activities remain on hold, resulting in no change to the percent-complete status since September 2012. BNI and DOE continue to focus on resolving technical issues, performing hazard analyses, and completing safety evaluations for process systems in accordance with the revised PT Facility 3-year work plan.

BNI has submitted resolution plans for eight technical issues: T1, Hydrogen in Vessels; T2, Criticality; T3, Hydrogen in Piping and Ancillary Vessels (HPAV); T4, Mixing; T5, Erosion Corrosion; T6, PT Facility Optimization; T7, Vessel Analysis; and T8, Ventilation. Phase 1 of the Full-Scale Vessel Testing is continuing for the PJM controls utilizing the RLD-8T vessel. Technical review teams continue to evaluate open PT Facility technical issues. An evaluation is ongoing relative to a standardized design for high-solids vessels within the PT Facility.

#### Significant Past Accomplishments:

- Released T7 hold points for PJM dimensions vessel skirt/anchorage and lifting/tailing lugs
- Completed Nuclear Safety Engineering(NSE) hydrogen consequence calculation
- Received and reviewed corrosion simulant basis document to support localized corrosion testing.

#### Significant Planned Actions in the Next Six Months:

- Complete technical work plan for hydrogen gas release T1
- Conduct H2 control gap analysis for T1
- Receive criticality report for final review for T2
- Receive technical issue closure work package
- Complete T4 technical work plan
- Review conceptual design flow sheet study for changes in baseline design.

**Issues:**

\*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone. Technical issues related to WTP include, among others, PJMs, corrosion/erosion in piping and vessels, hydrogen accumulation, criticality, and ventilation.


**EXC-01a: Fiscal Year Cost and Schedule Report**

Data Set: FY 2015 Earned Value Data

Data as of: June 2015

**River Protection Project  
Pretreatment Facility (WBS 1.01)**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2014	\$8,100	\$7,285	\$7,050	0.90	1.03	\$8,100	\$7,285	\$7,050	0.90	1.03
Nov 2014	\$7,582	\$6,657	\$5,917	0.88	1.13	\$15,682	\$13,942	\$12,967	0.89	1.08
Dec 2014	\$9,361	\$7,472	\$6,841	0.80	1.09	\$25,043	\$21,414	\$19,808	0.86	1.08
Jan 2015	\$6,819	\$6,293	\$4,765	0.92	1.32	\$31,862	\$27,707	\$24,574	0.87	1.13
Feb 2015	\$7,877	\$9,034	\$4,869	1.15	1.86	\$39,740	\$36,742	\$29,442	0.92	1.25
Mar 2015	\$6,180	\$8,917	\$6,567	1.44	1.36	\$45,920	\$45,659	\$36,009	0.99	1.27
Apr 2015	\$9,661	\$7,631	\$7,008	0.79	1.09	\$55,581	\$53,290	\$43,017	0.96	1.24
May 2015	\$10,243	\$9,161	\$8,322	0.89	1.10	\$65,823	\$62,451	\$51,340	0.95	1.22
Jun 2015	\$5,406	\$7,122	\$4,769	1.32	1.49	\$71,229	\$69,573	\$56,109	0.98	1.24
Jul 2015	\$8,740									
Aug 2015	\$7,846									
Sep 2015	\$53,060									

PTD	\$1,677,901	\$1,676,191	\$1,662,735	1.00	1.01
-----	-------------	-------------	-------------	------	------

- EVMS = Earned Value Management System
- BCWP = Budgeted cost of work performed
- SP = Schedule Performance Index
- BCWS = Budgeted cost of work scheduled.
- ACWP = Actual cost of work performed
- CPI = Cost Performance Index

### High-Level Waste Facility

Number	Title	Due Date	Status
D-00A-21	Complete Construction of Structural Steel to 37' in HLW Facility	12/31/2012	Complete
D-00A-02	HLW Facility Construction Substantially Complete	12/31/2016	Ongoing*
D-00A-03	Start HLW Facility Cold Commissioning	6/30/2018	Ongoing*
D-00A-04	HLW Facility Hot Commissioning Complete	12/31/2019	Ongoing*

HLW = high-level waste.

The HLW Facility will receive the separated HLW concentrate from the PT Facility. This concentrate will be blended with glass formers, converted into molten glass in one of the two HLW melters, and then poured into cylindrical stainless steel canisters. After cooling, the canisters will be sealed and decontaminated before shipping to interim storage.

As of September 2012, the HLW Facility was 62 percent complete overall, with engineering design 89 percent complete, procurement 81 percent complete, construction 43 percent complete, and startup and commissioning 4 percent complete. Construction, procurement, and production engineering activities have been significantly slowed down, resulting in minimal change to the percent completion status since September 2012.

Currently, all activities are being performed in accordance with the FY 2015/FY 2016 2-year work plan. Focus for HLW is to support obtaining full production authorization by DOE. Limited construction is continuing with the concrete placements, installation of support steel, and crane rails in the canister decontamination cave.

To support construction, engineering continues to execute detailed evaluations to release wall and slab placements and installation of heating, ventilation, and air-conditioning (HVAC); fire protection; process piping; and electrical commodities. Engineering also continues to review vendor documentation to support receipt and future installation of auto-sampler system (ASX) units. Preparation is underway for the first preliminary design review, being accomplished on the plant cooling water system.

System design descriptions (SDD) are being developed in accordance with the implementation of the Systems Engineering Management Plan. Other than the construction support, design activities are focused to support safety design strategy gap analysis, technical core team recommendations, and studies to resolve design and operability review. Studies are being performed to determine the ventilation system capability, waste handling capability, etc. Hazard and accident analyses have been initiated, after the BNI nuclear safety analysis processes have been modified and accepted by DOE, to support the Preliminary Documented Safety Analysis update to align design and the safety basis.

Test strategy and test plan are being updated for the ventilation and off-gas system high-efficiency particulate air (HEPA) filter testing and qualification. Multiple filter media designs will be tested to ensure that the qualified filters support the needs for HLW and LBL facilities.

Design is progressing for RLD vessels 7 and 8. Preliminary Documented Safety Analysis (PDSA) change packages for these vessel designs have been submitted to DOE for approval and comment resolution has commenced.

**Significant Past Accomplishments:**

- Issued four system design descriptions this month for a total of 18
- BNI submitted the HEPA filter testing strategy and test plan documents for DOE review
- Initiated material procurements to support upcoming HEPA filter testing
- Completed DOE review of RLD Safety Basis Change Package, progressing comment resolution
- Completed commercial grade dedication vendor survey for the emergency turbine generator procurement
- Continuing vendor documentation reviews in preparation for the delivery and future installation of ASX framing
- Initiated HLW Canister Decontamination Handling System Operability Review Study
- Completed one concrete wall placement (Wall 4103)
- Installed 34 tons of structural steel.

**Significant Planned Actions in the Next Six Months:**

- DOE approval of the RLD Safety Basis Change Package
- Complete vendor documentation reviews in preparation for the delivery and installation of ASX framing
- Complete installation of crane rails and supports in the canister decontamination cave
- Issue remaining system design descriptions
- Issue personnel access door and HVAC system evaluation report
- Finalize the HEPA filter test plan and begin testing at the Michigan State University facility
- Initiate the preliminary design review of the plant cooling water system.

**Issues:**

\*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone. Technical issues related to the WTP include, among others, PJMs, corrosion/erosion in piping and vessels, hydrogen accumulation, criticality, and ventilation.


**EXC-01a: Fiscal Year Cost and Schedule Report**

Data Set: FY 2015 Earned Value Data

Data as of: June 2015

**River Protection Project  
High-Level Waste Facility (WBS 1.03)**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2014	\$9,449	\$10,367	\$9,783	1.10	1.06	\$9,449	\$10,367	\$9,783	1.10	1.06
Nov 2014	\$7,743	\$7,833	\$7,880	1.01	0.99	\$17,192	\$18,200	\$17,663	1.06	1.03
Dec 2014	\$7,973	\$7,359	\$6,631	0.92	1.11	\$25,165	\$25,559	\$24,294	1.02	1.05
Jan 2015	\$7,490	\$8,342	\$6,994	1.11	1.19	\$32,655	\$33,901	\$31,288	1.04	1.08
Feb 2015	\$10,995	\$9,796	\$8,662	0.89	1.13	\$43,650	\$43,698	\$39,949	1.00	1.09
Mar 2015	\$9,792	\$9,760	\$7,295	1.00	1.34	\$53,442	\$53,458	\$47,244	1.00	1.13
Apr 2015	\$9,391	\$9,411	\$8,115	1.00	1.16	\$62,834	\$62,868	\$55,359	1.00	1.14
May 2015	\$10,774	\$10,029	\$9,242	0.93	1.09	\$73,608	\$72,897	\$64,601	0.99	1.13
Jun 2015	\$9,004	\$6,949	\$6,124	0.77	1.13	\$82,611	\$79,846	\$70,725	0.97	1.13
Jul 2015	\$8,529									
Aug 2015	\$7,976									
Sep 2015	\$62,166									

PTD	\$1,136,724	\$1,134,217	\$1,124,786	1.00	1.01
-----	-------------	-------------	-------------	------	------

- |      |   |                                 |      |   |                                  |
|------|---|---------------------------------|------|---|----------------------------------|
| EVMS | = | Earned Value Management System  | BCWS | = | Budgeted cost of work scheduled. |
| BCWP | = | Budgeted cost of work performed | ACWP | = | Actual cost of work performed    |
| SP   | = | Schedule Performance Index      | CPI  | = | Cost Performance Index           |

### Low-Activity Waste Facility

Number	Title	Due Date	Status
D-00A-07	LAW Facility Construction Substantially Complete	12/31/2014	Past Due
D-00A-08	Start LAW Facility Cold Commissioning	12/31/2018	Ongoing*
D-00A-09	LAW Facility Hot Commissioning Complete	12/31/2019	Ongoing*

LAW = low-activity waste.

The LAW Facility will process LAW that will be mixed with glass formers, vitrified into glass at a design capacity of 30 metric tons per day and placed in stainless steel containers anticipated to be disposed of on the Hanford Site in the Integrated Disposal Facility. As of June 2015, the LAW Facility was 51 percent complete overall, with engineering design 79 percent complete, procurement 74 percent complete, construction 75 percent complete, and startup and commissioning 4 percent complete.

#### Significant Past Accomplishments:

- Installed over 190 linear feet of process piping and hydro-tested 730 linear feet of piping on the LAW Concentrate Receipt Process System (LCP) and the LAW Primary Offgas Process System (LOP)
- Installed over 1,040 linear feet of conduit and pulled approximately 18,500 linear feet of cable
- Continued installation of insulation on process piping on the plus 3-foot elevation
- Continued installation of HVAC transfer ducts, test ports, instrument taps, grilles, registers, diffusers, and closure angle.

#### Significant Planned Actions in the Next Six Months:

- Complete subcontractor work scope in the annex
- Complete Nuclear Safety Engineering Hazards Analysis of C3V/C2V
- Receive caustic scrubber
- Assemble and install wet electrostatic precipitator internals.

#### Issues:

\*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone.


### EXC-01a: Fiscal Year Cost and Schedule Report

Data Set: FY 2015 Earned Value Data

Data as of: June 2015

**River Protection Project  
Low-Activity Waste Facility (WBS 1.02)**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2014	\$16,994	\$19,896	\$17,781	1.17	1.12	\$16,994	\$19,896	\$17,781	1.17	1.12
Nov 2014	\$11,700	\$12,666	\$11,597	1.08	1.09	\$28,694	\$32,562	\$29,378	1.13	1.11
Dec 2014	\$10,760	\$12,499	\$11,927	1.16	1.05	\$39,454	\$45,061	\$41,305	1.14	1.09
Jan 2015	\$11,248	\$10,387	\$9,033	0.92	1.15	\$50,702	\$55,448	\$50,338	1.09	1.10
Feb 2015	\$16,654	\$11,341	\$11,676	0.68	0.97	\$67,356	\$66,789	\$62,014	0.99	1.08
Mar 2015	\$13,681	\$14,539	\$13,778	1.06	1.06	\$81,037	\$81,329	\$75,792	1.00	1.07
Apr 2015	\$16,031	\$14,925	\$15,002	0.93	0.99	\$97,068	\$96,254	\$90,794	0.99	1.06
May 2015	\$19,533	\$15,802	\$16,674	0.81	0.95	\$116,601	\$112,056	\$107,468	0.96	1.04
Jun 2015	\$12,899	\$11,881	\$12,626	0.92	0.94	\$129,500	\$123,936	\$120,094	0.96	1.03
Jul 2015	\$12,063									
Aug 2015	\$16,094									
Sep 2015	\$88,137									

PTD	\$1,103,694	\$1,100,937	\$1,098,262	1.00	1.00
-----	-------------	-------------	-------------	------	------

EVMS = Earned Value Management System  
 BCWP = Budgeted cost of work performed  
 SP = Schedule Performance Index

BCWS = Budgeted cost of work scheduled.  
 ACWP = Actual cost of work performed  
 CPI = Cost Performance Index

### Balance of Facilities

Number	Title	Due Date	Status
D-00A-12	Steam Plant Construction Complete	12/31/2012	Complete

The BOF will provide services and utilities to support operation of the main production facilities: PT, HLW, LAW, and LAB. As of June 2015, BOF was 53 percent complete overall, with engineering design 81 percent complete, procurement 71 percent complete, construction 81 percent complete, and startup and commissioning 13 percent complete.

Engineering activities are in progress to develop the preliminary design for BOF systems in support of DFLAW. Current efforts are focused on progressing the design of the Effluent Management Facility, defining the required BOF system isolations, preparing procurements, and initiating the hazard analysis process. Construction efforts are focused on initiation of BOF system isolations and completion of the remaining punch list items required to support turnover of all major systems within the Nonradioactive Liquid Waste Disposal Facility, WTP Switchgear, and BOF switchgear buildings for component level testing.

#### Significant Past Accomplishments:

- Completed the first isolations of BOF systems in support of DFLAW
- Initiated the hazard analysis process for the Effluent Management Facility
- Completed the roof leak test on the switchgear building (87)
- Pulled 11,750 linear feet of cable in the Glass Former Storage Facility (21).

#### Significant Planned Actions in the Next Six Months:

- Complete Effluent Management Facility hazard analysis
- Perform multi-discipline review of Effluent Management Facility design
- Turnover all major systems of the Nonradioactive Liquid Waste Disposal Facility, WTP switchgear, and BOF switchgear buildings for component level testing.

#### Issues:

No major issues at this time.


**EXC-01a: Fiscal Year Cost and Schedule Report**

Data Set: FY 2015 Earned Value Data

Data as of: June 2015

**River Protection Project  
Balance of Facilities (WBS 1.05)**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2014	\$5,300	\$5,238	\$5,223	0.99	1.00	\$5,300	\$5,238	\$5,223	0.99	1.00
Nov 2014	\$3,429	\$3,578	\$3,454	1.04	1.04	\$8,729	\$8,816	\$8,677	1.01	1.02
Dec 2014	\$3,240	\$3,023	\$2,976	0.93	1.02	\$11,969	\$11,839	\$11,653	0.99	1.02
Jan 2015	\$3,885	\$3,098	\$2,584	0.80	1.20	\$15,854	\$14,937	\$14,237	0.94	1.05
Feb 2015	\$4,074	\$3,578	\$3,151	0.88	1.14	\$19,928	\$18,515	\$17,388	0.93	1.06
Mar 2015	\$4,270	\$4,016	\$4,491	0.94	0.89	\$24,198	\$22,531	\$21,879	0.93	1.03
Apr 2015	\$5,384	\$4,497	\$4,491	0.84	1.00	\$29,582	\$27,029	\$26,370	0.91	1.02
May 2015	\$7,347	\$6,027	\$6,470	0.82	0.93	\$36,930	\$33,056	\$32,841	0.90	1.01
Jun 2015	\$4,403	\$4,990	\$4,649	1.13	1.07	\$41,333	\$38,046	\$37,489	0.92	1.01
Jul 2015	\$4,695									
Aug 2015	\$4,429									
Sep 2015	\$27,795									

PTD	\$388,000	\$385,145	\$384,619	0.99	1.00
-----	-----------	-----------	-----------	------	------

EVMS	=	Earned Value Management System	BCWS	=	Budgeted cost of work scheduled.
BCWP	=	Budgeted cost of work performed	ACWP	=	Actual cost of work performed
SP	=	Schedule Performance Index	CPI	=	Cost Performance Index

### Analytical Laboratory

Number	Title	Due Date	Status
D-00A-05	LAB Construction Substantially Complete	12/31/2012	Complete

LAB = Analytical Laboratory.

The LAB will support WTP operations by analyzing feed, vitrified waste, and effluent streams. As of June 2015, the LAB was 58 percent complete overall, with engineering design 84 percent complete, procurement 84 percent complete, construction 95 percent complete, and startup and commissioning 9 percent complete.

During this reporting period engineering efforts are focused on LAB system reviews to evaluate potential modifications or isolations in support of direct feed of LAW. Closure of nonconformance reports and construction deficiency reports continued. Construction efforts within the LAB are minimal. The remaining construction work scope will be completed in parallel with system modifications and construction activities required to support the direct feed of LAW.

#### Significant Past Accomplishments:

- Completed installation of LAB hangers
- Pulled 2,630 linear feet of cable
- Received and installed C5 flow element end supports.

#### Significant Planned Actions in the Next Six Months:

- Place LAB construction punch list activities on hold
- Initiate component level testing of select LAB systems
- Begin LAB system walk downs in support of DFLAW modifications.

#### Issues:

No major issues at this time.


**EXC-01a: Fiscal Year Cost and Schedule Report**

Data Set: FY 2015 Earned Value Data

Data as of: June 2015

**River Protection Project  
Analytical Laboratory (WBS 1.06)**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2014	\$2,920	\$2,670	\$2,645	0.91	1.01	\$2,920	\$2,670	\$2,645	0.91	1.01
Nov 2014	\$1,827	\$1,748	\$1,695	0.96	1.03	\$4,747	\$4,418	\$4,340	0.93	1.02
Dec 2014	\$1,614	\$1,482	\$1,552	0.92	0.95	\$6,361	\$5,900	\$5,892	0.93	1.00
Jan 2015	\$1,788	\$1,490	\$1,304	0.83	1.14	\$8,149	\$7,390	\$7,196	0.91	1.03
Feb 2015	\$1,716	\$1,618	\$1,447	0.94	1.12	\$9,865	\$9,008	\$8,643	0.91	1.04
Mar 2015	\$1,413	\$1,322	\$1,266	0.94	1.04	\$11,278	\$10,330	\$9,909	0.92	1.04
Apr 2015	\$1,781	\$1,833	\$1,407	1.03	1.30	\$13,059	\$12,163	\$11,316	0.93	1.07
May 2015	\$2,186	\$1,773	\$1,459	0.81	1.21	\$15,245	\$13,936	\$12,775	0.91	1.09
Jun 2015	\$1,338	\$1,453	\$1,077	1.09	1.35	\$16,584	\$15,390	\$13,852	0.93	1.11
Jul 2015	\$1,608									
Aug 2015	\$2,735									
Sep 2015	\$9,635									

PTD	\$299,098	\$298,320	\$296,979	1.00	1.00
-----	-----------	-----------	-----------	------	------

EVMS = Earned Value Management System  
 BCWP = Budgeted cost of work performed  
 SP = Schedule Performance Index

BCWS = Budgeted cost of work scheduled.  
 ACWP = Actual cost of work performed  
 CPI = Cost Performance Index

## Waste Treatment Plant Project Percent Complete Status (Table)

**Waste Treatment Plant Project - (LBL/Project Services) Percent Complete Status**  
Through June 2015

(Dollars - Millions)	Overall Facility Percent Complete Unallocated Dollars			Design/Engineering Unallocated Dollars			Procurement Unallocated Dollars			Construction Unallocated Dollars			Startup & Plant Operations Unallocated Dollars			Project Management & Shared Services Unallocated Dollars		
	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete
<b>Facilities</b>																		
Low-Activity Waste	2,167.8	1,100.9	51%	450.5	355.3	79%	336.8	249.8	74%	625.2	467.7	75%	677.6	24.1	4%	77.7	4.0	5%
Balance of Facilities	730.1	385.1	53%	125.6	101.6	81%	75.4	53.6	71%	243.4	196.0	81%	261.5	33.4	13%	24.1	0.5	2%
Analytical Lab	512.0	298.3	58%	91.3	76.4	84%	65.6	55.4	84%	155.7	148.4	95%	190.8	17.6	9%	8.6	0.5	5%
Direct Feed LAW	65.3	7.9	12%	53.9	6.6	12%	0.53	0.14	26%	1.2	0.1	6%	0.0	0.0	0%	9.7	1.07	11%
LBL Facility Services	427.2	35.8	8%	0.0	0.0	0%	1.4	0.0	0%	122.5	20.5	17%	187.1	8.9	5%	116.2	6.47	6%
<b>Total LBL</b>	<b>3,902.4</b>	<b>1,828.1</b>	<b>47%</b>	<b>721.5</b>	<b>539.9</b>	<b>75%</b>	<b>479.8</b>	<b>358.9</b>	<b>75%</b>	<b>1,148.0</b>	<b>832.7</b>	<b>73%</b>	<b>1,316.9</b>	<b>84.0</b>	<b>6%</b>	<b>236.2</b>	<b>12.5</b>	<b>5%</b>
Project Services	155.7	163.9	105%	48.5	20.3	42%	35.7	14.4	40%	73.0	49.5	68%	2.9	1.6	56%	14.4	78.2	-1786%
<b>Total Project Services</b>	<b>155.7</b>	<b>163.9</b>	<b>105%</b>	<b>48.5</b>	<b>20.3</b>	<b>42%</b>	<b>35.7</b>	<b>14.4</b>	<b>40%</b>	<b>73.0</b>	<b>49.5</b>	<b>68%</b>	<b>2.9</b>	<b>1.6</b>	<b>56%</b>	<b>14.4</b>	<b>78.2</b>	<b>-1786%</b>
<b>Total LBL &amp; Project Services</b>																		
	<b>4,058.1</b>	<b>1,992.0</b>	<b>49%</b>	<b>770.0</b>	<b>560.2</b>	<b>73%</b>	<b>515.5</b>	<b>373.3</b>	<b>72%</b>	<b>1,221.0</b>	<b>882.1</b>	<b>72%</b>	<b>1,319.8</b>	<b>85.7</b>	<b>6%</b>	<b>231.9</b>	<b>90.7</b>	<b>39%</b>
<b>PT/HLW/SS Percent Complete Status Frozen as of September 2012 (due to project rebaselining efforts)</b>																		
High-Level Waste	1,478.6	922.1	62%	364.4	325.2	89%	433.9	349.4	81%	561.1	243.2	43%	119.2	4.4	4%	n/a	n/a	n/a
Pretreatment	2,517.3	1,410.5	56%	761.7	645.8	85%	679.9	380.4	56%	890.0	378.6	43%	185.8	5.6	3%	n/a	n/a	n/a
Shared Services	4,726.9	3,632.6	77%	1,047.0	977.9	93%	451.7	395.0	87%	1,436.5	1,143.0	80%	453.5	133.2	29%	1,338.1	983.5	73%
<b>Total HLW/PT/SS</b>	<b>8,722.8</b>	<b>5,965.2</b>	<b>68%</b>	<b>2,173.1</b>	<b>1,948.9</b>	<b>90%</b>	<b>1,565.5</b>	<b>1,124.8</b>	<b>72%</b>	<b>2,887.6</b>	<b>1,764.8</b>	<b>61%</b>	<b>758.5</b>	<b>143.2</b>	<b>19%</b>	<b>1,338.1</b>	<b>983.5</b>	<b>73%</b>
Undistributed Budget	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
<b>Total WTP</b>	<b>12,780.9</b>	<b>7,957.2</b>	<b>62%</b>	<b>2,943.1</b>	<b>2,509.1</b>	<b>85%</b>	<b>2,081.0</b>	<b>1,498.1</b>	<b>72%</b>	<b>4,108.6</b>	<b>2,646.9</b>	<b>64%</b>	<b>2,078.3</b>	<b>228.9</b>	<b>11%</b>	<b>1,570.0</b>	<b>1,074.2</b>	<b>68%</b>

Source: Preliminary WTP Contract Performance Report - Format 1, Data for June 2015

Note: In September 2012, the LBL Replen was incorporated into the project OTB baseline resulting in increases/decreases to the LBL facility budgets, which correspondingly increased/decreased the facility/function to-date percent complete values. In October 2012, the PT/HLW/SS Interim Work Plan was incorporated into the project OTB baseline resulting in decreases to the PT/HLW/SS facility budgets, this was due to a work scope shift from the Distributed budget to UB. Percent Complete Values shown for PT, HLW and SS have been frozen with the September 2012 values due to the Interim Work Plan and budgets being moved into UB. UB value for the project for PT/HLW/SS is \$2,014M. The percent complete values for the Total WTP are the current total LBL BCWP added to the frozen HLW/PT/SS BCWP values. In March 2014, Project Controls and Project Management work scope was moved out of Shared Services control accounts into the facilities with new control accounts being set up in the facilities. These will now be seen under Project Management/Shared Services by facility. The Shared Services PMB value has not been changed to reflect this change due to the freeze on HLW/PT and SS and the budgets remaining in UB. October 2014 data reflects the incorporation of Direct Feed LAW and the split of Shared Services into LBL Facility Services and Project Services.