

Plutonium Finishing Plant (PFP)
Project Managers Meeting
MO-273 CR/200 West
February 20, 2013
Meeting Record


Fredrick A. Bond
Project Manager Representative, Ecology

Date: *2/20/13*

Seana Mortensen
Project Manager Representative, RL

Date: *2/20/13*

cc: PFP Administrative Records
F. Rick Bond, Ecology H0-57
Seana Mortensen, Ecology H0-57
Emy Laija, EPA B1-46
Vanessa Turner, RL A5-11
Bryan Foley, RL A6-38
Larry Romine, RL A6-33
Jerry Long, CHPRC T4-35
Richard Clinton, CHPRC T4-35
Lorna Dittmer, CHPRC H8-45



Plutonium Finishing Plant (PFP)
 Project Managers Meeting
 Attendance Sheet
 MO-273 CR/200 West
 February 20, 2013

NAME (Print)	Name (Signature)	Telephone Number
1. Richard Clinton	<i>Richard Clinton</i>	372-1718
2. Bill Cox	<i>William G. Cox</i>	372-9345
3. Rick Bond	<i>Federick Bond</i>	372-7885
4. Seana Mortensen	<i>Seana M. Mortensen</i>	372-7984
5. Emy Laija	<i>Emy Laija</i>	370-4919
6. Bryan Foley	<i>Bryan J. Foley</i>	376-7037
7. Lorna Dittmer	<i>Lorna Dittmer</i>	376-7017
8.		
9.		
10.		
11.		
12.		
13.		
14.		
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		

PFP Project Managers Meeting
MO-273 CR/200 West
10:00 AM
February 20, 2013

1.0 Agreements

Agreement	Tracking Number	Date

2.0 Actions

Action	Assignee	Date Established	Due Date	Status
Provide an update on 242-Z technical approach	Margo Voogd	10/17/12	Jan 2013 Complete	CHPRC and RL provided an update of the approach for 242-A on February 20, 2013.
Walking tour of external waste storage areas.	DOE-RL	Feb 2013	Feb 2013	Complete on February 20, 2013
RL approval of RAWP; provide Ecology final draft for review.	RL and CHPRC	Feb 20, 2013	June 30, 2013	
RL to provide monthly updates of the PFP Execution Plan to Ecology and EPA	Vanessa Turner	Feb 20, 2013	Monthly (Starting Feb 2013)	

3.0 Status – RL 11

<ul style="list-style-type: none"> • M-083-44 	<p>Complete Transition Of The 234-5Z (Plutonium Conversion Facility) & ZA (Plutonium Conversion Support Facility), 243-Z Low Level Waste Treatment Facility, 291-Z Exhaust Building, And 291-Z-1 Exhaust Stack To Support PFP Decommissioning Deactivate And Prepare For Dismantlement The Above Grade Portions Of The 234-5Z & ZA, 243-Z, And 291-Z And 291-Z-1 Stack Buildings.</p> <p>Milestone Status: In Jeopardy</p> <p>Current Activities/ Next Steps: RL developing RAWP for above-grade facilities.</p> <p>Regulator Comment: Ecology indicated they do not need to see the document until it is close to completion (end of FY2013).</p>	<p>DUE: 09/30/2015</p>
<ul style="list-style-type: none"> • M-083-T01 	<p>Submit Rev. 0 of PFP Complex Surveillance And Maintenance (S&M) Plan to Ecology</p> <p>Milestone Status: On Schedule</p> <p>Current Activities/ Next Steps:</p> <p>Regulator Comment:</p>	<p>DUE: 06/30/2016</p>
<ul style="list-style-type: none"> • M-083-00A 	<p>Complete PFP Facility Transition & Selected Disposition Activities. Completion Of This Major Milestone Includes The Following Key Elements: 1) Completion Of All Activities Necessary To Achieve End Point Criteria Established Through Milestone M-83-20 For Placing The PFP Facility In A Safe And Stable S&M Mode, 2) Completion Of All Activities Described In The Approved M-83 Series Interim Milestones And Target Date; And 3) Completion Of The Balance Of PFP Selected Disposition Activities Pursuant To The Final Action Memoranda And Work Plans. Note: Also See "Description/ Justification" Contained In Change Form M-83-01-03.</p> <p>Milestone Status: On Schedule</p> <p>Current Activities/ Next Steps</p> <p>Regulator Comment:</p>	<p>DUE: 9/30/2016</p>

**PPF Project Managers Meeting
MO-273 CR/200 West
10:00 AM
February 20, 2013**

4.0 New Issues/Concerns/Other

5.0 Next Meeting – April 24, 2013 10:00 a.m.

6.0 Review agreements and actions

7.0 Evaluate Meeting

- TBD