


[0085042]

FINAL

Office of River Protection
Consent Decree 08-5085-FVS

Monthly Summary Report

July 2014



Office of River Protection
Consent Decree 08-5085-FVS
Monthly Summary Report

**July 2014 (Monthly Summary Report/Project Earned Value Management System reflects
May 2014 information)**

Page	Topic	Leads
3	Statistics/Status	James Lynch/Dan McDonald/Jeff Lyon
4	Single-Shell Tank Retrieval Program <ul style="list-style-type: none"> • D-00B-01, D-00B-02, D-00B-03, D-00B-04 	Chris Kemp/Jeff Lyon
5	Tank Waste Retrieval Work Plan Status <ul style="list-style-type: none"> • Consent Decree Appendix C 	Chris Kemp/Jeff Lyon
6	Single-Shell Tank Retrieval Monthly and Fiscal Year Earned Value Management System Data	Kathy Higgins/Jeff Lyon
7	Waste Treatment and Immobilization Plant Project <ul style="list-style-type: none"> • D-00A-06, D-00A-17, D-00A-01 	Delmar Noyes/Dan McDonald
10	Pretreatment Facility <ul style="list-style-type: none"> • D-00A-18, D-00A-19, D-00A-13, D-00A-14, D-00A-15, D-00A-16 	Wahed Abdul/Dan McDonald
13	High-Level Waste Facility <ul style="list-style-type: none"> • D-00A-20, D-00A-21, D-00A-02, D-00A-03 	Wahed Abdul/Dan McDonald
16	Low-Activity Waste Facility <ul style="list-style-type: none"> • D-00A-07, D-00A-08, D-00A-09 	Jeff Bruggeman/Dan McDonald
18	Balance of Facilities <ul style="list-style-type: none"> • D-00A-12 	Jason Young/Dan McDonald
20	Analytical Laboratory <ul style="list-style-type: none"> • D-00A-005 	

CD Milestone Statistics/Status

Milestone	Title	Due Date	Completion Date	Status
Fiscal Year 2013				
D-00A-05	LAB Construction Substantially Complete	12/31/2012	12/31/2012	Completed
D-00A-12	Steam Plant Construction Complete	12/31/2012	12/31/2012	Completed
D-00A-21	Complete Construction of Structural Steel to elevation of 37 feet in HLW Fac.	12/31/2012	10/24/2012	Completed
Fiscal Year 2014				
D-00B-01	Complete Retrieval of Tank Waste from 10 SSTs in WMA-C	09/30/2014		Ongoing*
D-00B-02	Advise Ecology of the 9 SSTs Waste Will be Retrieved by 2022	09/30/2014	08/24/2011	Completed
Fiscal Year 2015				
D-00A-07	LAW Facility Construction Substantially Complete	12/31/2014		Ongoing*
D-00A-19	Complete elevation 98 feet Concrete Floor Slab Placements in PT Facility	12/31/2014		Ongoing*

DOE = U.S. Department of Energy.

Ecology = Washington State Department of Ecology.

HLW = High-Level Waste (Facility).

LAB = Analytical Laboratory.

LAW = Low-Activity Waste (Facility).

PT = Pretreatment (Facility).

SST = single-shell tank.

WMA-C = C-Farm Waste Management Area.

*The United States Department of Energy (DOE) has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone.

Consent Decree Reports/Reviews

D-00C-01 series, Submit to State of Washington and State of Oregon Semi-Annual Report, Due: Semi-annually – January 31 and July 31 of each year, Status: On-going.

D-00C-02 series, Submit to State of Washington and State of Oregon Monthly Summary Reports, Due: End of each month, Status: On-going.

D-006-00-A, Meet Approximately Every Three Years after Entry of Decree to review requirements of the Consent Decree, Held: December 10, 2013, Status: Completed.

D-006-00-A1, Provide State of Oregon notice of meetings in D-006-00-A, etc. no less than 30 days before they are scheduled, Sent: November 8, 2013, Status: Completed.

Single-Shell Tank Retrieval Program

Milestone	Title	Due Date	Status
D-00B-01	Complete Retrieval of Tank Wastes from 10 Remaining SSTs in WMA-C	September 30, 2014	Ongoing*
D-00B-01A through D-00B-01J	Submit Tank Retrieval Complete Certification	TBD ^a	Ongoing
D-00B-02	Advise Ecology of the Nine SSTs from which Waste Will Be Retrieved by 2022	September 30, 2014	Completed
D-00B-03	Initiate Startup of Retrieval in At Least 5 of 9 SSTs in D-00B-02	December 31, 2017	Ongoing
D-00B-04	Complete Retrieval of Tank Wastes from the nine SSTs in D-00B-02	September 30, 2022	Ongoing
D-00B-04A through D-00B-04I	Submit Tank Retrieval Complete Certification	TBD	TBD

- a. Pursuant to Section IV-B-5 of the Consent Decree, DOE must submit to Ecology a written certification that DOE has completed retrieval of a tank in accordance with the requirements of Appendix C, Part 1, of the Consent Decree. Completed for SST C-104 on March 21, 2013, via ORP letter 13-TF-0018. Completed for SST C-108 on May 1, 2013, via ORP letter 13-TF-0025. Completed for SST C-109 on June 4, 2013, via ORP letter 13-TF-0037. Completed for SST C-110 on January 29, 2014, via ORP letter 14-TF-0007.

Significant Past Accomplishments:

- Completed Operational Acceptance Testing (OAT) of the equipment for Mobile Arm Retrieval System-Vacuum (MARS-V), and start up and operation of the MARS-V system commenced at Tank C-105
- Continued installation of equipment and continued construction acceptance testing for the hard heel removal system at Tank C-111.

Significant Planned Activities in the Next 6 Months:

- Complete retrieval of C-105 using MARS-V
- Complete retrieval of C-107 using MARS-S
- Begin startup of hard heel retrieval in C-111 using high-pressure water, with caustic/water dissolution available
- Complete retrieval of hard heel in C-111 SST.

Issues:

*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone.

Tank Waste Retrieval Work Plan Status

Tank	TWRWP	Expected Revisions	First Retrieval Technology	Second Technology	Third Technology
C-101	RPP-22520, Rev. 8	Complete	Modified Sluicing with ERSS	High-Pressure Water deployed with the ERSS	-
C-102	RPP-22393, Rev. 7	In Process	Modified Sluicing with ERSS	High-Pressure Water deployed with the ERSS	-
C-104	RPP-22393, Rev. 7	Complete	Modified Sluicing	Chemical Retrieval Process complete per 13-TF-0018	-
C-105	RPP-22520, Rev. 8	Complete	MARS-V	MARS-V-High Pressure Water Spray	-
C-107	RPP-22393, Rev. 7	Complete	MARS-S	MARS-S -High Pressure Water Spray	Water Dissolution
C-108	RPP-22393, Rev. 7	Complete	Modified Sluicing	Chemical Retrieval Process complete per 13-TF-0025	-
C-109	RPP-21895, Rev. 5	Complete	Modified Sluicing	Chemical Retrieval Process complete per 13-TF-0037	-
C-110	RPP-33116, Rev. 3	Complete	Modified Sluicing	Mechanical Waste Conditioning with an In-Tank Vehicle	High Pressure Water
C-111	RPP-37739, Rev. 2	Complete	Modified Sluicing	High pressure water using the ERSS	Chemical Dissolution Process with ERSS
C-112	RPP-22393, Rev. 7	Complete	Modified Sluicing	Chemical Retrieval Process	-

ERSS = Extended Reach Sluicing System.
MARS = Mobile Arm Retrieval System.
S = sluicing.
TWRWP = Tank Waste Retrieval Work Plan.
V = vacuum.

Significant Accomplishments:

Modification Notice 2014-02 was approved for Tank Waste Retrieval Work Plan RPP-22393, Rev. 7. The modification allows the use of a third retrieval technology, water dissolution, in tank C-107.

Significant Planned Activities in the Next 6 Months:

None.


Issues:

None.

Single-Shell Tank Retrieval Monthly and Fiscal Year Earned Value Management System Data

**Tank Farms ORP-0014
Retrieve and Close SST's 5.02**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2013	\$5,483	\$4,823	\$6,336	0.88	0.76	\$5,483	\$4,823	\$6,336	0.88	0.76
Nov 2013	\$7,366	\$7,054	\$6,609	0.96	1.07	\$12,849	\$11,876	\$12,945	0.92	0.92
Dec 2013	\$6,970	\$5,002	\$6,231	0.72	0.80	\$19,820	\$16,878	\$19,176	0.85	0.88
Jan 2014	\$8,102	\$5,661	\$6,765	0.70	0.84	\$27,922	\$22,539	\$25,941	0.81	0.87
Feb 2014	\$6,726	\$3,914	\$5,602	0.58	0.70	\$34,647	\$26,453	\$31,543	0.76	0.84
Mar 2014	\$2,201	\$3,805	\$5,729	1.73	0.66	\$36,849	\$30,258	\$37,273	0.82	0.81
Apr 2014	\$4,000	\$4,558	\$6,079	1.14	0.75	\$40,848	\$34,816	\$43,352	0.85	0.80
May 2014	\$6,255	\$8,331	\$7,855	1.33	1.06	\$47,103	\$43,146	\$51,207	0.92	0.84
Jun 2014	\$6,595									
Jul 2014	\$7,690									
Aug 2014	\$9,241									
Sep 2014	\$8,015									
CTD	\$473,943	\$469,986	\$478,047	0.99	0.98					

Waste Treatment and Immobilization Plant Project

Number	Title	Due Date	Status
D-00A-06	Complete Methods Validations	12/31/2017	Ongoing*
D-00A-17	Hot Start of Waste Treatment Plant	12/31/2019	Ongoing*
D-00A-01	Achieve Initial Plant Operations for WTP	12/31/2022	Ongoing*

WTP = Waste Treatment and Immobilization Plant.

The Waste Treatment and Immobilization Plant (WTP) Project currently employs approximately 2,385 full-time equivalent contractor (Bechtel National, Inc. [BNI]) and subcontractor personnel. This includes 584 craft, 371 non-manual, and 170 subcontractor full-time equivalent personnel working at the WTP construction site (all facilities).

As of May 2014, the combined Low-Activity Waste (LAW) Facility, Analytical Laboratory (LAB), and Balance of Facilities (BOF) (collectively LBL) were 68 percent complete, design and engineering was 82 percent complete, procurement was 85 percent complete, construction was 80 percent complete, and startup and commissioning was 13 percent complete.

In September 2012, the baseline change proposal that implemented the LBL replan was incorporated into the project over-target baseline, resulting in increases/decreases to the LBL facility budgets, which correspondingly increased/decreased the facility/function to-date percent-complete values. In October 2012, the Pretreatment (PT) and High-Level Waste (HLW) Facilities 2-Year Interim Work Plan was incorporated into the project over-target baseline and the percent-complete values for PT and HLW Facilities were frozen at the September 2012 rate. The WTP Project continues to progress in accordance with the LBL replan and PT/HLW 2-Year Interim Work Plan.

In May 2014, the cumulative to-date WTP Project schedule variance was a negative \$115.2 million, and the cumulative to-date WTP Project cost variance was a negative \$11.7 million. The major contribution to the cumulative to-date cost and schedule variance is based on the progress of the LBL replan and PT/HLW 2-Year Interim Work Plan.

The following is the project status through the end of May 2014.

Significant Past Accomplishments:

- Continued construction at Full-Scale Test Facility with testing of flush water, air, and process systems (PT)
- Issued standardized vessel size and volume report (PT)
- Completed crane rail installation in the Import Bay (HLW)
- Completed hydro testing of over 3,300 linear feet of pipe (LAW)
- Installed over 2,800 linear feet of conduit and pulled over 24,000 linear feet of cable (LAW)
- Issued cathodic protection system modification drawings for ten (10) coupon test stations (BOF)

- Issued the Emergency Turbine Generator (ETG) execution plan for design verification, qualification and dedication (BOF)
- Drained Fire Service Water (FSW) tanks in preparation for re-coating and installation of new anodes (BOF)
- Completed all physical work on RLD vessel 164 (LAB)

Significant Planned Actions in the Next 6 Months:

- BNI submit PT Resumption plan by to support DOE authorization to proceed with production engineering (PT)
- DOE evaluate PT resumption plan to support DOE authorization to proceed with production engineering (PT)
- Evaluate potential savings relative to storing procured commodities onsite compared to storing at vendor facilities during suspensions of procurements (Shared Services)
- Complete installation of Autosampling System (LAW)
- Complete the LAW facility design and operability review (LAW)
- Complete construction of the Glass Former Storage Facility (BOF)
- Complete repairs, retest, and recertify radioactive liquid waste disposal (RLD) vessels (LAB)
- BNI develop 2-year work plan for FY 2015 and FY 2016 (PT, HLW)

Issues:

*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone. Technical issues related to the WTP include, among others, pulse-jet mixers, corrosion/erosion in piping and vessels, hydrogen accumulation, criticality and ventilation.


EXC-01a: Fiscal Year Cost and Schedule Report

Data Set: FY 2014 Earned Value Data

Data as of: May 2014

**River Protection Project
Waste Treatment Plant (WTP) Project**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2013	\$49,959	\$43,981	\$42,448	0.88	1.04	\$49,959	\$43,981	\$42,448	0.88	1.04
Nov 2013	\$58,047	\$61,276	\$59,935	1.06	1.02	\$108,006	\$105,257	\$102,383	0.97	1.03
Dec 2013	\$48,739	\$41,149	\$40,881	0.84	1.01	\$156,745	\$146,406	\$143,264	0.93	1.02
Jan 2014	\$45,633	\$34,448	\$32,185	0.75	1.07	\$202,378	\$180,854	\$175,449	0.89	1.03
Feb 2014	\$53,315	\$42,491	\$41,349	0.80	1.03	\$255,693	\$223,345	\$216,798	0.87	1.03
Mar 2014	\$55,327	\$44,937	\$44,053	0.81	1.02	\$311,020	\$268,282	\$260,851	0.86	1.03
Apr 2014	\$53,695	\$43,232	\$46,086	0.81	0.94	\$364,715	\$311,514	\$306,937	0.85	1.01
May 2014	\$84,691	\$71,474	\$68,633	0.84	1.04	\$449,406	\$382,988	\$375,570	0.85	1.02
Jun 2014	\$56,083									
Jul 2014	\$54,292									
Aug 2014	\$51,488									
Sep 2014	\$116,961									
PTD	\$8,239,619	\$8,124,463	\$8,136,180	0.99	1.00					

Pretreatment Facility

Number	Title	Due Date	Status
D-00A-19	Complete Elevation 98' Concrete Floor Slab in PT Facility	12/31/2014	Ongoing *
D-00A-13	Complete Installation of Pretreatment Feed Separation Vessels	12/31/2015	Ongoing *
D-00A-14	PT Facility Construction Substantially Complete	12/31/2017	Ongoing *
D-00A-15	Start PT Facility Cold Commissioning	12/31/2018	Ongoing *
D-00A-16	PT Facility Hot Commissioning Complete	12/31/2019	Ongoing *

The PT Facility will separate radioactive tank waste into HLW and LAW fractions, and transfer each waste type to the respective vitrification facility for immobilization. As of September 2012, the PT Facility was 56 percent complete overall, with engineering design 85 percent complete, procurement 56 percent complete, construction 43 percent complete, and startup and commissioning 3 percent complete. Construction, procurement, and production engineering activities remain on hold, resulting in no change to the percent-complete status since September 2012. BNI and DOE continue to focus on resolving technical issues, performing hazard analyses, and completing safety evaluations for process systems in accordance with the PT/HLW 2-Year Interim Work Plan.

Technical review teams continue to evaluate open PT Facility technical issues. Construction of the mixing test platform continues in preparation for full-scale testing in July 2014. BNI is incorporating information provided by the national laboratories into test plans, simulant composition, and instrumentation requirements. Evaluation is ongoing relative to a standardized design for high-solids vessels within the PT Facility. BNI has submitted the resolution plan for eight technical issues which are undergoing DOE review. The eight technical issues are the following: T1 Hydrogen in Vessels; T2 Criticality; T3 HPAV; T4 Mixing; T5 Erosion Corrosion; T6 PTF Optimization; T7 Vessel Analysis; T8 Ventilation.

DOE has directed BNI to submit a PT resumption plan to support DOE authorization to proceed with production engineering.

Significant Past Accomplishments:

- Continued PT resumption planning
- Continued construction at Full-Scale Test Facility with testing of flush water, air, and process systems
- Issued PJM Operations Guide for RLD-8T Testing and Logic Diagrams for RLD-8T Software
- Issued Tech Report for JPP Scoping Testing – FST Operation Logic
- Issued standardized vessel size and volume report
- Continued jet impingement testing for erosion

- Continued conceptual design for a standardized high-solids vessel design (SHSVD)
- Continued maintenance activities as result of PT Facility assessment

Significant Planned Actions in the Next 6 Months:

- Complete construction at Full-Scale Vessel Testing Facility
- Evaluate potential savings relative to storing procured commodities onsite compared to storing at vendor facilities during suspensions of procurements
- DOE approval of PT resumption plan to support DOE authorization to proceed with production engineering
- Award contract for sensitivity tests for erosion in vessels and piping
- Update basis of design for safety classification regarding seismic analysis of vessels
- Finalize test plan, simulant composition, and test instrument list for full-scale vessel mixing tests
- BNI to submit PT Facility Safety Design Strategy (SDS) Plan for DOE review
- Define standardized vessel selection criteria in support of vessel mixing resolution
- Start informational testing in 8' test vessel for down selection of features pertaining to SHSVD

Issues:

*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone. Technical issues related to the WTP include, among others, pulse-jet mixers, corrosion/erosion in piping and vessels, hydrogen accumulation, criticality and ventilation.


EXC-01a: Fiscal Year Cost and Schedule Report

Data Set: FY 2014 Earned Value Data

Data as of: May 2014

**River Protection Project
Pretreatment Facility**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2013	\$6,954	\$5,927	\$6,224	0.85	0.95	\$6,954	\$5,927	\$6,224	0.85	0.95
Nov 2013	(\$1,213)	\$6,673	\$6,646	-5.50	1.00	\$5,741	\$12,600	\$12,870	2.19	0.98
Dec 2013	\$3,109	\$3,957	\$4,053	1.27	0.98	\$8,850	\$16,557	\$16,923	1.87	0.98
Jan 2014	\$5,616	\$4,856	\$4,809	0.86	1.01	\$14,466	\$21,413	\$21,732	1.48	0.99
Feb 2014	\$5,155	\$5,673	\$5,261	1.10	1.08	\$19,621	\$27,086	\$26,993	1.38	1.00
Mar 2014	\$4,751	\$7,210	\$7,173	1.52	1.01	\$24,372	\$34,296	\$34,166	1.41	1.00
Apr 2014	\$5,329	\$7,957	\$7,521	1.49	1.06	\$29,701	\$42,253	\$41,687	1.42	1.01
May 2014	\$10,845	\$10,888	\$10,039	1.00	1.08	\$40,546	\$53,141	\$51,726	1.31	1.03
Jun 2014	\$4,421									
Jul 2014	\$5,437									
Aug 2014	\$5,459									
Sep 2014	\$46,949									
PTD	\$1,567,836	\$1,563,151	\$1,559,470	1.00	1.00					

High-Level Waste Facility

Number	Title	Due Date	Status
D-00A-21	Complete Construction of Structural Steel to 37' in HLW Facility	12/31/2012	Complete
D-00A-02	HLW Facility Construction Substantially Complete	12/31/2016	Ongoing *
D-00A-03	Start HLW Facility Cold Commissioning	6/30/2018	Ongoing *
D-00A-04	HLW Facility Hot Commissioning Complete	12/31/2019	Ongoing *

HLW= High-Level Waste (Facility).

The HLW Facility will receive the separated HLW concentrate from the PT Facility. This concentrate will be blended with glass formers, converted into molten glass in one of the two HLW melters, and then poured into cylindrical stainless steel canisters. After cooling, the canisters will be sealed and decontaminated before shipment to interim storage.

As of September 2012, the HLW Facility was 62 percent complete overall, with engineering design 89 percent complete, procurement 81 percent complete, construction 43 percent complete, and startup and commissioning 4 percent complete. Construction, procurement, and production engineering activities have been significantly slowed down, resulting in minimal change to the percent completion status since September. BNI and DOE continue to focus on resolving technical issues, performing hazard analyses, and completing safety evaluations for process systems in accordance with the PT/HLW 2-Year Interim Work Plan.

Construction activities include the placement of walls at the 37-ft elevation, installation of structural steel at the 58- and 77-ft elevation, and installation of cable tray supports and ventilation ducts at the 14-ft elevation. HLW activities are focused on supporting authorization to proceed with a resumption of production engineering. Technical review teams completed evaluations of open technical issues to support this effort. The path forward to ramp up HLW engineering, procurement, and construction is ongoing and includes three actions: (1) Conduct engineering studies to resolve technical safety issues; (2) perform risk assessments for the issues noted in Priority Level 1 findings, reliability validation process, project issues evaluation reporting, etc.; and (3) perform assessment of BNI process improvement for the readiness to proceed. DOE approved "limited production engineering" activities to facilitate completion of outstanding corrective actions and resolution of existing design issues. The authorization to proceed with full production engineering, is awaiting DOE approval of the HLW SDS. BNI has submitted the final version of the SDS incorporating DOE comments. The SDS is undergoing final review.

Significant Past Accomplishments:

- Completed one concrete placement – 3120B
- Issued 4 Electrical Raceway Drawings
- Released EL 58' Concrete Forming Drawings

- HLW Facility efforts focused on supporting the conditional approval (Decision 1) of the authorization to proceed with engineering, procurement, and construction, and included the following activities:
 - Issued the HLW Facility Design and Operability Review report
 - DOE has completed the review of the HLW safety design strategy. BNI is in the process of resolving comments
 - Implementing the updated Engineering and Environmental & Nuclear Safety processes and procedures
- Completed HLW Melter Cave Support Handling System (HSH) crane factory acceptance test
- Completed crane rail installation in the import bay

Significant Planned Actions in the Next 6 Months:

- Authorize full production engineering
- Develop plan to close HLW technical and other issues (e.g., safety basis compliance, quality assurance issues, and design defensibility)
- 12 tons of steel forecasted for delivery in the 4th Qtr. FY14
- Revise scope of the Safety Basis Change Package (SBCP) to modify HLW PDSA Chapter 5, which includes the incorporation of the HLW SDS documents, and applicable changes to Chapters 2 and 4
- Perform gap analysis to identify misalignments with the current PDSA and to identify safety analyses necessary to incorporate the SDS into the PDSA
- Complete draft analysis of single-point failures in support of failure mode analysis
- Perform high-efficiency particulate air filter qualification testing at Mississippi State University
- Continue activities to support the RLD System Redesign in support of vessel re-procurement

Issues:


*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone. Technical issues related to the WTP include, among others, pulse-jet mixers, corrosion/erosion in piping and vessels, hydrogen accumulation, criticality and ventilation.

Data Set: FY 2014 Earned Value Data

Data as of: May 2014

**River Protection Project
High-Level Waste Facility**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2013	\$6,818	\$4,914	\$4,390	0.72	1.12	\$6,818	\$4,914	\$4,390	0.72	1.12
Nov 2013	\$4,892	\$5,842	\$6,055	1.19	0.96	\$11,710	\$10,756	\$10,445	0.92	1.03
Dec 2013	\$4,811	\$3,559	\$3,420	0.74	1.04	\$16,521	\$14,315	\$13,865	0.87	1.03
Jan 2014	\$4,778	\$2,998	\$2,760	0.63	1.09	\$21,299	\$17,313	\$16,625	0.81	1.04
Feb 2014	\$4,927	\$3,736	\$3,647	0.76	1.02	\$26,226	\$21,049	\$20,272	0.80	1.04
Mar 2014	\$7,612	\$4,010	\$4,391	0.53	0.91	\$33,838	\$25,059	\$24,663	0.74	1.02
Apr 2014	\$5,867	\$4,921	\$4,203	0.84	1.17	\$39,705	\$29,980	\$28,866	0.76	1.04
May 2014	\$10,121	\$7,861	\$7,079	0.78	1.11	\$49,826	\$37,841	\$35,945	0.76	1.05
Jun 2014	\$7,379									
Jul 2014	\$13,796									
Aug 2014	\$9,052									
Sep 2014	\$32,827									

PTD	\$1,036,629	\$1,027,021	\$1,018,815	0.99	1.01
-----	-------------	-------------	-------------	------	------

Low-Activity Waste Facility

Number	Title	Due Date	Status
D-00A-07	LAW Facility Construction Substantially Complete	12/31/2014	Ongoing*
D-00A-08	Start LAW Facility Cold Commissioning	12/31/2018	Ongoing*
D-00A-09	LAW Facility Hot Commissioning Complete	12/31/2019	Ongoing*

LAW= Low-Activity Waste (Facility).

The LAW Facility will process the low-activity waste that will be mixed with glass formers, vitrified into glass at a design capacity of 30 metric tons per day, and placed in stainless steel containers anticipated to be disposed of on the Hanford Site in the Integrated Disposal Facility. As of May 2014, the LAW Facility was 70 percent complete overall, with engineering design 81 percent complete, procurement 89 percent complete, construction 75 percent complete, and startup and commissioning 7 percent complete. On February 24, 2014, DOE requested that BNI develop a contract modification proposal for: (1) completing the LBL work scope in the current contract through hot commissioning, and (2) completing initial planning and design for incorporating a permanent capability to accommodate a direct feed LAW (DFLAW) option in the WTP Project.

Significant Past Accomplishments:

- Issued all direct-expansion (DX) air conditioning piping isometrics on the +48 foot elevation for fabrication
- Completed Stage 1 Kaolite placements underneath the dam on the south wall in both melters
- Resolved the commercial issues with the melter refractory subcontract
- Completed hydro testing of over 3,300 linear feet of pipe
- Installed over 2,800 linear feet of conduit and pulled over 24,000 linear feet of cable

Significant Planned Actions in the Next 6 Months:

- Complete installation of Autosampling System
- Award the purchase order for the “active” gas analyzers
- Submit the Thermal Catalytic Oxidizer (TCO) permit package for Independent Qualified Registered Professional Engineer (IQRPE) review
- Complete the LAW facility design and operability review
- Continue refractory brick installation in the melters

Issues:

*DOE has notified the State of Washington and State of Oregon that a serious risk has arisen that DOE may be unable to meet this Consent Decree milestone.


EXC-01a: Fiscal Year Cost and Schedule Report

Data Set: FY 2014 Earned Value Data

Data as of: May 2014

**River Protection Project
Low-Activity Waste Facility**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2013	\$10,160	\$7,952	\$8,677	0.78	0.92	\$10,160	\$7,952	\$8,677	0.78	0.92
Nov 2013	\$15,237	\$12,339	\$13,732	0.81	0.90	\$25,397	\$20,291	\$22,409	0.80	0.91
Dec 2013	\$14,003	\$8,214	\$8,389	0.59	0.98	\$39,400	\$28,505	\$30,798	0.72	0.93
Jan 2014	\$12,919	\$6,382	\$6,795	0.49	0.94	\$52,319	\$34,887	\$37,593	0.67	0.93
Feb 2014	\$15,254	\$8,750	\$9,433	0.57	0.93	\$67,573	\$43,637	\$47,026	0.65	0.93
Mar 2014	\$12,596	\$8,478	\$9,852	0.67	0.86	\$80,169	\$52,115	\$56,878	0.65	0.92
Apr 2014	\$12,335	\$4,958	\$10,936	0.40	0.45	\$92,504	\$57,073	\$67,814	0.62	0.84
May 2014	\$21,988	\$14,117	\$18,840	0.64	0.75	\$114,492	\$71,190	\$86,654	0.62	0.82
Jun 2014	\$18,226									
Jul 2014	\$9,943									
Aug 2014	\$9,406									
Sep 2014	\$9,120									
PTD	\$918,991	\$860,679	\$929,934	0.94	0.93					

Balance of Facilities

Number	Title	Due Date	Status
D-00A-12	Steam Plant Construction Complete	12/31/2012	Complete

The BOF will provide services and utilities to support operation of the main production facilities: PT, HLW, LAW, and LAB. As of May 2014, BOF was 61 percent complete overall, with engineering design 83 percent complete, procurement 72 percent complete, construction 82 percent complete, and startup and commissioning 16 percent complete.

Commercial grade dedication activities in support of the emergency turbine generator procurement are the primary focus for the quality, design engineering, and procurement organizations. Construction and startup efforts are focused on completion of the Glass Former Facility and construction of the Standby Diesel Generator (SDG) Facility. The SDG facility foundation and additional facility support concrete placements have been made to support generator placement in July.

Significant Past Accomplishments:

- Issued cathodic protection system modification drawings for ten (10) coupon test stations
- Continued flush mod spool installation at the Chiller Compressor Plant
- Issued the Emergency Turbine Generator (ETG) execution plan for design verification, qualification and dedication
- Drained Fire Service Water (FSW) tanks in preparation for re-coating and installation of new anodes

Significant Planned Actions in the Next 6 Months:

- Complete construction of the Glass Former Storage Facility
- Complete repair work for FSW tanks
- Receive the replacement NLD panel
- Complete component testing of the low-voltage, medium-voltage, and fire detection systems for switchgear Buildings 87 and 91

Issues:

No major issues at this time.


EXC-01a: Fiscal Year Cost and Schedule Report

Data Set: FY 2014 Earned Value Data

Data as of: May 2014

**River Protection Project
Balance of Facilities**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2013	\$3,218	\$2,901	\$2,679	0.90	1.08	\$3,218	\$2,901	\$2,679	0.90	1.08
Nov 2013	\$6,431	\$3,886	\$4,067	0.60	0.96	\$9,649	\$6,787	\$6,746	0.70	1.01
Dec 2013	\$3,547	\$3,395	\$3,267	0.96	1.04	\$13,196	\$10,182	\$10,013	0.77	1.02
Jan 2014	\$2,538	\$1,737	\$1,562	0.68	1.11	\$15,734	\$11,919	\$11,575	0.76	1.03
Feb 2014	\$3,528	\$2,356	\$2,047	0.67	1.15	\$19,262	\$14,275	\$13,622	0.74	1.05
Mar 2014	\$4,394	\$2,806	\$2,163	0.64	1.30	\$23,656	\$17,081	\$15,785	0.72	1.08
Apr 2014	\$4,399	\$2,724	\$2,238	0.62	1.22	\$28,055	\$19,805	\$18,023	0.71	1.10
May 2014	\$8,035	\$5,861	\$4,179	0.73	1.40	\$36,090	\$25,666	\$22,202	0.71	1.16
Jun 2014	\$4,329									
Jul 2014	\$4,212									
Aug 2014	\$5,827									
Sep 2014	\$6,945									
PTD	\$362,803	\$343,316	\$333,572	0.95	1.03					

Analytical Laboratory

Number	Title	Due Date	Status
D-00A-05	LAB Construction Substantially Complete	12/31/2012	Complete

LAB = Analytical Laboratory.

The LAB will support WTP operations by analyzing feed, vitrified waste, and effluent streams. As of May 2014, the LAB was 74 percent complete overall, with engineering design 83 percent complete, procurement 86 percent complete, construction 91 percent complete, and startup and commissioning 24 percent complete.

Engineering efforts are focused on closure of deficiency reports and preparation of certification documents for RLD vessel 164. Construction efforts are focused on installation of remaining electrical commodities and penetration seals to support the completion of LAB construction.

Significant Past Accomplishments:

- Completed all physical work on RLD vessel 164
- Continued cable pulls and terminations
- Continued installation of penetration seals and fireproofing

Significant Planned Actions in the Next 6 Months:

- Complete electrical commodity installation
- Complete penetration seal installation
- Recertify RLD vessels 163, 164 and 165
- Initiate component level testing of select LAB systems

Issues:

No major issues at this time.


EXC-01a: Fiscal Year Cost and Schedule Report

Data Set: FY 2014 Earned Value Data

Data as of: May 2014

**River Protection Project
Analytical Laboratory**

EVMS Monthly and Fiscal Year Values



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2013	\$3,008	\$2,328	\$2,196	0.77	1.06	\$3,008	\$2,328	\$2,196	0.77	1.06
Nov 2013	\$3,689	\$3,629	\$2,959	0.98	1.23	\$6,697	\$5,957	\$5,155	0.89	1.16
Dec 2013	\$3,943	\$2,750	\$2,350	0.70	1.17	\$10,640	\$8,707	\$7,505	0.82	1.16
Jan 2014	\$2,705	\$1,875	\$1,788	0.69	1.05	\$13,345	\$10,582	\$9,293	0.79	1.14
Feb 2014	\$3,783	\$2,130	\$2,126	0.56	1.00	\$17,128	\$12,712	\$11,419	0.74	1.11
Mar 2014	\$3,718	\$2,080	\$2,751	0.56	0.76	\$20,846	\$14,792	\$14,170	0.71	1.04
Apr 2014	\$2,642	\$1,382	\$2,552	0.52	0.54	\$23,488	\$16,174	\$16,722	0.69	0.97
May 2014	\$5,592	\$3,040	\$3,274	0.54	0.93	\$29,080	\$19,214	\$19,996	0.66	0.96
Jun 2014	\$1,894									
Jul 2014	\$1,234									
Aug 2014	\$1,351									
Sep 2014	\$1,381									
PTD	\$266,119	\$252,297	\$272,499	0.95	0.93					

**Waste Treatment Plant Project - (LBL) Percent Complete Status
Through May 2014**

(Dollars - Millions)	Overall Facility Percent Complete Unallocated Dollars			Design/Engineering Unallocated Dollars			Procurement Unallocated Dollars			Construction Unallocated Dollars			Startup & Plant Operations Unallocated Dollars			Project Management & Shared Services Unallocated Dollars		
	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete
Facilities																		
Low-Activity Waste	1,235.6	860.7	70%	325.9	265.1	81%	262.4	232.8	89%	464.1	350.2	75%	181.3	11.9	7%	1.9	0.7	39%
Analytical Lab	338.8	252.3	74%	73.1	60.4	83%	55.5	48.0	86%	138.5	126.4	91%	71.1	17.3	24%	0.6	0.2	38%
Balance of Facilities	560.8	343.3	61%	95.9	80.0	83%	74.5	53.6	72%	224.2	182.7	82%	165.5	26.7	16%	0.6	0.2	38%
Total LBL	2,135.2	1,456.3	68%	494.9	405.5	82%	392.5	334.4	85%	826.8	659.4	80%	418.0	55.9	13%	3.0	1.2	39%
PT/HLW/SS Percent Complete Status Frozen as of September 2012 (due to project rebaselining efforts)																		
High-Level Waste	1,478.6	922.1	62%	364.4	325.2	89%	433.9	349.4	81%	561.1	243.2	43%	119.2	4.4	4%	n/a	n/a	n/a
Pretreatment	2,517.3	1,410.5	56%	761.7	645.8	85%	679.9	380.4	56%	890.0	378.6	43%	185.8	5.6	3%	n/a	n/a	n/a
Shared Services	4,726.9	3,632.6	77%	1,047.0	977.9	93%	451.7	395.0	87%	1,436.5	1,143.0	80%	453.5	133.2	29%	n/a	n/a	n/a
Total HLW/PT/SS	8,722.8	5,965.2	68%	2,173.1	1,948.9	90%	1,565.5	1,124.8	72%	2,887.6	1,764.8	61%	758.5	143.2	19%	n/a	n/a	n/a
Undistributed Budget	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Total WTP	10,858.0	7,421.5	68%	2,668.0	2,354.4	88%	1,958.0	1,459.2	75%	3,714.4	2,424.2	65%	1,176.5	199.1	17%	n/a	n/a	n/a

Source: Preliminary WTP Contract Performance Report - Format 1, Data for May 2014

Note: In September 2012, the LBL Replan was incorporated into the project OTB baseline resulting in increases/decreases to the LBL facility budgets, which correspondingly increased/decreased the facility/function to-date percent complete values. In October 2012, the PT/HLW/SS Interim Work Plan was incorporated into the project OTB baseline resulting in decreases to the PT/HLW/SS facility budgets, this was due to a work scope shift from the Distributed budget to UB. Percent Complete Values shown for PT, HLW and SS have been frozen with the September 2012 values due to the Interim Work Plan and budgets being moved into UB. UB value for the project for PT/HLW/SS is \$2,014M. The percent complete values for the Total WTP are the current total LBL BCWP added to the frozen HLW/PT/SS BCWP values. In March 2014, Project Controls and Project Management work scope was moved out of Shared Services control accounts into the facilities with new control accounts being set up in the facilities. These will now be seen under Project Management/Shared Services by facility. The Shared Services PMB value has not been changed to reflect this change due to the freeze on HLW/PT and SS and the budgets remaining in UB.