

Meeting Minutes
Inter Agency Management Integration Team (IAMIT)
EPA Conference Room
712 Swift Blvd., Richland
September 23, 1997

Appvl.: Jackson Kinzer Date: 10-28-97
 Jackson E. Kinzer, RL
 IAMIT Representative

Appvl.: Douglas R. Sherwood Date: 10/28/97
 Douglas R. Sherwood, EPA
 IAMIT Representative

Appvl.: Michael A. Wilson Date: 10/28/97
 Michael A. Wilson, Ecology
 IAMIT Representative

Prepared by Terry W. Noland Date: 10/28/97
 Appvl.: Larry D. Currence
 Terry W. Noland
 Fluor Daniel Hanford, Inc.



Distribution

| | | | | | |
|-------------------|---------|--------|------------------|-----------|--------|
| Abdul, W. | RL | S7-53 | Rasmussen, J. E. | RL | A5-15 |
| Arnold, L. D. | WHC | G3-27 | Reddick, G. W. | FDH | N1-26 |
| Brown, W. R. | FDH | G3-27 | Rewinkel, D. S. | FDH | S7-40 |
| Cameron, K. D. | RL | A5-54 | Romine, L. D. | RL | R3-79 |
| Carlson, J. L. | BWHC | L1-02 | Sanders, G. H. | RL | A5-15 |
| Dahl, S. L. | Ecology | B5-18 | Sautter, S. P. | ODOE | |
| Haass, C. C. | RL | S7-51 | 625 Marion N.E., | Salem, OR | 97310* |
| Hansen, C. A. | RL | S7-41 | Selby, M. A. | Ecology | B5-18* |
| Holt, R. G. | RL | S7-41 | Sellers, E. D. | RL | S7-41 |
| Hopkins, A. M. | ITH | N1-26 | Sherwood, D. R. | EPA | B5-01* |
| Jackson, D. E. | RL | A5-15 | Skinnarland, R. | Ecology | B5-18 |
| Kinzer, J. E. | RL | S7-50 | Stanley, R. | Ecology | B5-18 |
| McCleary, G. J. | FDH | B3-53 | Stevenson, M. W. | FDH | G3-27 |
| McClusky, J. K. | RL | S7-54 | Williams, N. H. | FDH | R3-11 |
| McLaughlin, M. A. | FDH | G3-27 | Williams, J. D. | FDH | S7-40 |
| Miera, F. R. | RL | A5-15* | Wilson, M. A. | Ecology | B5-18 |
| Morrison, R. D. | FDH | G3-27* | Yerxa, J. K. | RL | A7-75 |
| Noland, T. W. | FDH | G3-27* | EDMC | | H6-08* |

* W/Attachments

IAMITMIN.923

IAMIT MEETING
September 23, 1997

1. Approval of Minutes

The minutes of the August 23, 1997 IAMIT Meeting were approved by Messrs. Kinzer, Wilson and Sherwood.

2. SMS Memorandum of Understanding Update

Kerry Cameron, DOE-RL provided an update on the development of the DOE complex-wide Project Management and Control System. The specifications for the new system are not expected until April 1998. The HANDI system is on line on a limited basis for project reporting. Dave Einan, EPA and Clark Hauter, Ecology will be provided access to HANDI for testing and comments. The goal is to be able to provide finalized reports from HANDI by the end of October 1997. The parties agreed to extend the current reporting agreement through October 1997.

3. Negotiations Summary - PFP and FFTF

Roger Stanley, Ecology provided a copy of a draft Tentative Agreement for FFTF negotiations (Attachment 1) and discussed the proposed changes. DOE-RL agreed to quickly review the proposed changes and inform Ecology and EPA if there are any problems. The need for public meetings for the proposed FFTF changes was discussed. Mike Wilson, Ecology stated that the public meetings must be held. The public comment period for FFTF package will occur 30 days after approval of the Tentative Agreement.

Jon Yerxa, DOE-RL provided an update on the status of the PFP negotiations. The next negotiation session was scheduled for October 2 and a draft change package is expected by November 3. Roger Stanley stated that Ecology is proposing a phased approach to the PFP negotiations that will be reflected in changes to the draft Agreement in Principle (AIP). Ecology will provide DOE-RL with the revised AIP before the next negotiation session.

4. M-92-00 (Cs/Sr, Na and Special Case Waste) Treatment Storage and Disposal Facilities Milestone Ownership

Andrea Hopkins, Fluor Daniel Hanford presented the path forward for M-92-00 ownership (Attachment 2). A Memorandum of Understanding is being developed to transfer ownership of the M-92-00 milestones to Facility Transition.

5. Purex Facility and Tunnels Transfer to ER Program

Larry Romine, DOE-RL presented the strategy for Purex Tunnels Management (Attachment 3). The PUREX Tunnels will remain in EM-60 until additional waste is stored or the need for the tunnels is eliminated.

6. Milestone M-41-22 (Single Shell Tank (SST) Interim Stabilization) Dispute Resolution

Milestone M-41-22, which requires pumping of six SSTs by September 30, 1997 will not be met. The major milestone M-41-00, due 9/30/2000, is impacted by technical considerations and budget decisions and may experience a 3 year delay. The regulators granted an extension to the IAMIT level dispute resolution period to October 28, 1997 (Attachment 4). The regulators also requested that the RL Manager provide a letter to EPA and Ecology referencing the needed extension to Major Milestone M-41-00 and the need to conduct negotiations on the M-41 milestone series. The request was documented on IAMIT Decision Form Number 7 (Attachment 5).

Action: Jackson Kinzer and George Sanders, DOE-RL to draft letter for RL Manager regarding strategy for M-41.

7. Milestone M-40-07 (C-103 Vapor Treatment System) Dispute Resolution

Suzanne Dahl, Ecology reported that Ecology was finalizing comments on the DOE Lessons Learned document. The dispute at the Project Managers level was extended through November 18, 1997 (Attachment 6).

8. Milestone M-45-03A (SST C-106 Retrieval) Dispute Resolution

Roger Stanley, Ecology provided proposed Change Request M-45-97-05 (Attachment 7) as Ecology's acceptable resolution of the dispute. George Sanders, DOE-RL provided a red-lined version of Ecology's proposed change request (Attachment 8) that would be acceptable to DOE-RL. Both versions were discussed at length. DOE-RL agreed to develop with their Office of Chief Counsel a new version of the Change Request that would be acceptable to DOE-RL, but would also possibly include some of the language that was redlined from the Ecology proposal. The new proposal would be provided to Ecology by September 24, 1997. No extension of the dispute at the IAMIT level was granted. If no agreement is reached by September 24, 1997, the dispute automatically elevates to the Director of the Washington State Department of Ecology for final determination.

9. Spent Nuclear Fuels Project Briefing

Beth Sellers, DOE-RL and Nancy Williams, FDH provided an update on the status of the Spent Nuclear Fuels Project. The DOE-RL and contractor reviews of the schedule have been completed (Attachment 9 and 10). The impacts to the schedule and critical path were discussed (Attachments 11 and 12). The detailed draft activity level schedule was distributed (Attachment 13). The schedule for the start of removal of fuel is still delayed by 14 months. Total project cost (TPC) is still being developed. The RL Manager will have to approve the new schedule and TPC prior to determining the impacts on other Hanford projects. The approval is not expected until sometime in November. Spent Nuclear Fuels will have a draft change request prepared by September 30, 1997. The final change package for Spent Nuclear Fuels is expected the first part of March 1998.

Doug Sherwood, EPA expressed concern regarding the current regulatory approach now that there are significant delays to the project. Bob Holt, DOE-RL discussed the analysis of impacts of using other regulatory approaches (Attachment 14).

Action: DOE-RL to schedule meeting as soon as possible with regulators to discuss impact of not using Engineering Evaluation/Cost Analysis (EE/CA) process for Spent Nuclear Fuels.

ATTENDEES

INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT) MEETING

DATE: 9/23/97

| <u>NAME</u> | <u>ORGANIZATION</u> | <u>MAILSTOP</u> | <u>(✓) FOR ATTACHMENTS</u> |
|--------------------------|---------------------------|-----------------|----------------------------|
| ✓ <u>Nackson Krizan</u> | <u>DOE</u> | | |
| ✓ <u>Ron Skinnarland</u> | <u>Ecology</u> | | |
| ✓ <u>MIKE WILSON</u> | <u>ECOLOGY</u> | | |
| ✓ <u>George Sanders</u> | <u>DOE-RL</u> | | |
| ✓ <u>Sozanne Dahl</u> | <u>Ecology</u> | | |
| ✓ <u>Jim McCluskey</u> | <u>RL</u> | | |
| ✓ <u>Jim Bewick</u> | <u>FDH Proj. Dir.</u> | | |
| ✓ <u>Nahed Abdul</u> | <u>DOE-RL</u> | | |
| ✓ <u>Mac Stevens</u> | <u>FDH/T PAI</u> | | |
| ✓ <u>Jim Rasmussen</u> | <u>DOE/RL</u> | | |
| ✓ <u>Janice Williams</u> | <u>FDH Project Dir.</u> | | |
| ✓ <u>Felix Miera</u> | <u>RL/EAP</u> | <u>AS-15</u> | ✓ |
| ✓ <u>Bill Selig</u> | <u>DOE</u> | | |
| ✓ <u>NANCY WILLIAMS</u> | <u>DOE FDH</u> | | |

ATTENDEES

INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT) MEETING

DATE: 9/23/97

| <u>NAME</u> | <u>ORGANIZATION</u> | <u>MAILSTOP</u> | <u>(✓) FOR ATTACHMENTS</u> |
|--------------------------|-----------------------------|-----------------|----------------------------|
| ✓ <u>Terry Noland</u> | <u>FDH TPAI</u> | <u>G3-27</u> | |
| ✓ <u>LARRY ARWOOD</u> | <u>FDH/TPAI</u> | <u>G3-27</u> | |
| ✓ <u>DALE JACKSON</u> | <u>DOE RL EM</u> | <u>A5-15</u> | |
| ✓ <u>Andrea Hopkins</u> | <u>FDH/PO</u> | <u>N1-26</u> | |
| <u>Jon YERXA</u> | <u>DOE - RL</u> | <u>A7-75</u> | |
| ✓ <u>Larry Romine</u> | <u>DOE-RL/TPD</u> | <u>B3-79</u> | |
| ✓ <u>George Reddick</u> | <u>FDH</u> | <u>N1-26</u> | |
| ✓ <u>Russ Brown</u> | <u>FDH-TPAI</u> | <u>G3-27</u> | |
| ✓ <u>Doug Sherwood</u> | <u>EPA</u> | <u>B5-01</u> | ✓ |
| ✓ <u>JEFF CARLSON</u> | <u>BWHC</u> | <u>L1-02</u> | |
| ✓ <u>GORDON McCLEARY</u> | <u>FDH</u> | <u>B3-53</u> | |
| ✓ <u>STEVE SAUTTER</u> | <u>OIG Office of Energy</u> | | ✓ |
| ✓ <u>KERRY CAMERON</u> | <u>DOE-RL/PO</u> | <u>A5-54</u> | |
| ✓ <u>Melodie Selby</u> | <u>Ecology</u> | <u>B5-18</u> | ✓ |

Ecology edit draft
September 23, 1997

**TENTATIVE AGREEMENT
HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER
NEGOTIATIONS REGARDING THE FAST FLUX TEST FACILITY**

In January 1997, the Secretary of the U.S. Department of Energy (DOE) made issued a decision to maintain the Hanford's Fast Flux Test Facility (FFTF) in a standby mode pending a decision (to be made by December 1998) on whether the Facility will play a future role be utilized in the national tritium production strategy. In April, 1997 the DOE Richland Operations Office (RL), State of Washington Department of Ecology (Ecology), and U.S. Environmental Protection Agency (EPA) staff personnel, hereinafter the Parties, agreed to conduct negotiations for the purpose of revising Hanford Federal Facility Agreement and Consent Order (Agreement) milestones for the FFTF. The These negotiations have resulted in this tentative agreement, which would delete the to delete existing M-81 series milestones and target dates, and to place the M-20-29A milestone in a "To Be Determined" (TBD) status pending the Secretary of Energy's decision. Should environmental compliance issues arise during this interim period of consideration, they will be addressed as part of Ecology's sitewide compliance assurance program.

This tentative agreement will be submitted for tribal and public review and comment for a 45 day period. Copies of this agreement will also be available for review at the parties' public information repositories. The public comment period dates will run be from approximately October 1, 1997 to November 16, 1997. Prior to final agreement, a response to comments document will be developed and the parties will make appropriate revisions to the agreement before final signature. The parties anticipate that final signatures approval will take place by November 30, 1997.

The parties further agree that to minimize additional delay in the event they fail to agree on any changes as the result of public the comment period, all unresolved matters shall be referred to the Agreement dispute resolution process beginning at the Inter Agency Management Integration Team (IAMIT) level as described in the Agreement. The parties shall attempt to resolve the dispute(s) as provided for in Agreement paragraph(s) 30.

The parties also agree, that should the Secretary's decision be not to use the FFTF in the tritium production strategy and to resume transition to shutdown activities, that the original M-81 milestone language and structure deleted by this proposed action will be used as a the starting point for new TPA transition milestone negotiations. The parties commit to initiate negotiations on FFTF transition within 90 days of a decision not to use FFTF as a production facility. Although, it is uncertain at this time, it is assumed that the Office of Nuclear Energy, Science and Technology, will retain the management and funding responsibility for FFTF under a shutdown scenario.

Signed this ____ day of September 1997

John D. Wagoner, Manager
U. S. Department of Energy
Richland Operations Office

Tom Fitzsimmons, Director
State of Washington
Department of Ecology

Chuck Clarke, Regional Administrator
U. S. Environmental Protection Agency
Region 10

DRAFT

| | | |
|--|--|-----------------------------------|
| Change Number M-81-97-01 | Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small> | Date September 23, 1997 |
| Originator USDOE/Ecology Phone | | |
| Class of Change <input checked="" type="checkbox"/> I - Signatories <input type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager | | |
| Change Title Deletion of Fast Flux Test Facility (FFTF) transition milestones and targets (M-81-00 series). Modification of milestone M-20-29A. | | |
| Description/Justification of Change <p>In January 1997, the Secretary of the U.S. Department of Energy (DOE), issued DOE's decision to maintain Hanford's Fast Flux Test Facility (FFTF) in a standby mode pending a decision (projected to be made by December 1998) on whether or not the facility will play a role in the nation's tritium production strategy. As a consequence of this action, FFTF transition work is being limited to activities that would not inhibit a reactor restart, and work schedules are no longer valid. This change request deletes out of date milestones and target dates from the scope of the TPA.</p> <p>Should the Secretary of Energy's decision be that FFTF has no tritium production role, and that FFTF transition and initiation of the surveillance and maintenance phase should occur: DOE, Ecology and EPA (hereafter the parties) agree that within ninety (90) days following such final Secretarial decision, the DOE Richland Operations Office (RL) shall issue a draft change control request detailing a proposed set of FFTF transition milestones and associated targets. Such proposal shall also include proposed modifications to TPA interim milestone M-20-29A (Sodium Storage and Reaction Facilities closure planning). Following the receipt of this draft change request, the parties agree to complete negotiation of a new FFTF transition milestone series in no more than six (6) months time.</p> | | |
| Impact of Change <p>Approval of this change control request deletes the current TPA FFTF transition milestones and target dates, and allows all activities required during the standby condition to proceed without jeopardizing any necessary future FFTF mission(s).</p> | | |
| Affected Documents <p>The <u>Hanford Federal Facility Agreement and Consent Order</u>, as amended, and Hanford Site internal planning and budget documents (e.g., Project Management Plans and Multi Year Work Plans).</p> | | |
| Approvals <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> DOE Date <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> EPA Date <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> Ecology Date <input type="checkbox"/> Approved <input type="checkbox"/> Disapproved | | |

The following M-81-00 series milestones and targets are deleted by this action:

| Milestone | Description | Due Date |
|-------------|--|---|
| M-81-00 | <p>Complete FFTF Facility Transition and initiate the surveillance and maintenance phase.</p> <p>This major milestone will be achieved by completion of all activities necessary to achieve the end point criteria for placing the facility in a safe and stable surveillance and maintenance mode.</p> | 12/31/2001 Deleted |
| M-81-00-T01 | <p>Complete Reactor Defueling.</p> <p>At the completion of defueling, there will be 236 non-fueled components in the reactor vessel, 113 fueled components in the interim decay storage and 258 fueled components in the fuel storage facility.</p> | 9/30/95 Completed 4/19/95 |
| M-81-00-T02 | <p>Complete transfer of Irradiated Fuel to Dry Cask Storage.</p> <p>The Irradiated Fuel assemblies and pin containers will be transferred from the interim decay storage vessel and the fuel storage facility to the IEM cell for residual sodium removal, loaded into a core component container, transferred to the reactor service building cask loading station for placement into an interim storage cask for dry storage, and transferred to the interim storage area located in the northeast corner to the FFTF complex.</p> | 10/31/98 Deleted |
| M-81-00-T03 | <p>Complete transfer of unirradiated fuel to the Plutonium Finishing Plant.</p> <p>Thirty two unirradiated fuel assemblies presently stored in the interim decay storage vessel will be transferred to the IEM cell for washing and drying, loaded into existing approved shipping containers, and transferred to an appropriate storage area in the Plutonium Finishing Plant.</p> | 10/31/98 Deleted |
| M-81-00-T04 | <p>Complete transfer of special fuel to the Idaho National Engineering Laboratory for consolidated storage.</p> <p>Sodium-bonded irradiated metal and carbide fuel pins from assemblies cleaned and disassembled in the IEM Cell will be loaded into existing, approved shipping casks, and transported to the Idaho National Engineering Laboratory in Idaho Falls, Idaho, for consolidated storage. One unirradiated metal fuel assembly will also be dispositioned in a similar manner.</p> | 10/31/98 Deleted |
| M-81-00-T05 | <p>Complete auxiliary systems deactivation.</p> <p>A major portion of the plant auxiliary systems are required to support hot sodium circulation prior to draining the sodium. As these systems, and the balance of plant systems, become available for shutdown, they will be deactivated to a safe, stable condition.</p> | 3/21/2001 Deleted |
| M-81-01 | <p>Initiate sodium storage facility construction.</p> <p>This milestone will be achieved when the construction contractor is issued the notice to proceed with construction by the contracting officer.</p> | 2/28/97 completed 10/09/95 |

- M-81-04-T02** Complete interim decay storage vessel and fuel storage facility sodium drain. **12/31/98 Deleted**
- The interim decay storage vessel and fuel storage facility sodium will be maintained in a molten state until the fuel is removed from these storage locations. The sodium will then be drained to the tanks located in the sodium storage facility and allowed to freeze.
- M-81-05** Submit FFTF Surveillance and Maintenance Plan. **6/30/2001 Deleted**
- A plan describing the S&M phase will be developed. This plan will be provided to EPA and Ecology for review, and approval for the hazardous substances proposed to remain at the facility. This plan will include documentation of lists of hazardous substances, including dangerous waste that remain in the FFTF Facility upon completion of Phase I activities because the hazardous substance: (1) contains non-dangerous waste components that are highly radioactive, (2) is part of the plant structure and/or (3) is an intact piece(s) of equipment.
- M-81-06** Complete PCB Transformer disposal. **9/30/2001 Deleted**
- The nineteen Polychlorinated Biphenyl (PCB) electrical transformers at the FFTF will be disposed of after the transformers are removed from service. Twelve of the nineteen transformers, will be drained, flushed and removed from FFTF within thirty days after being removed from service as specified in 40 CFR 761. Seven of the transformers, which are in areas that are difficult to obtain access, will be drained, flushed and removed from FFTF within nine months of cessation of service to ensure their disposal within one year from the start of the storage. Cessation of service constitutes the start of the storage, and 40 CFR 761 limits the storage and subsequent disposal to a one-year period.
- The following M-20-29A interim milestone due date is modified by this action. The parties agree to revisit and reestablish a due date as appropriate should FFTF transition resume:
- M-20-29A** Submit sodium storage facility and sodium reaction facility closure plan or request for procedural closure as defined in section 6.3.3 of this Tri-Party Agreement to EPA and Ecology. **12/31/99 TBD**
- A potential use for the sodium as feedstock in the TWRS Program has been identified and will be evaluated as discussed pursuant to M-81-02-T01. The sodium will be stored as product material in the sodium storage facility until the final disposition of the material is determined. FFTF is proceeding on the basis of providing RCRA and WAC 173-303 compliant storage for the sodium. The sodium reaction facility is included in the permit request, even though the sodium reaction facility availability and regulatory status will be determined by the 1998 evaluation/decision point. If the sodium use for the TWRS is confirmed, a request for procedural closure as defined in section 6.3.3 of the Tri-Party Agreement will be submitted for the sodium storage facility and sodium reaction facility units. If the sodium is determined to be a waste, a closure plan will be submitted for the two units.

DRAFT
FAST FLUX TEST FACILITY

TRIBAL AND PUBLIC INVOLVEMENT PLAN

In January 1997, the Secretary of the U.S. Department of Energy (DOE), issued DOE's decision to maintain Hanford's Fast Flux Test Facility (FFTF) in a standby mode pending a decision (projected to be made by December 1998) on whether or not the facility will play a role in the nation's tritium production strategy. As a consequence of this action, FFTF transition work is being limited to activities that would not inhibit a reactor restart, and work schedules are no longer valid. A change request which deletes out of date FFTF milestones and target dates from the scope of the Hanford Federal Facility Agreement And Consent Order (Tri Party Agreement or TPA) is proposed.

~~The creation of a Class I proposals to modify the TPA Change Request require the initiation of an adequate proposal review/comment period to revise the TPA necessitates public involvement.~~ A 45 day public comment period, beginning approximately October 1, 1997 and running through November 15, 1997 will be the principal tribal and public involvement activity. The Hanford Advisory Board, regulators, local and state officials in Washington and Oregon, and Tribal nations are among the groups that will continue to receive briefings on the FFTF Standby Project on a requested basis. No public meetings are planned as this change does not make the decision for an FFTF mission, but rather only reflects the status change of the FFTF until such time that such a final FFTF mission decision is made.

A Response to Public Comments Received Document will be created by the three agencies after the end of the public comment period.

Copies of the proposed modifications and associated information and response to public comments received will be sent to the TPA Public Information Repositories, as well as to members of the public requesting these documents.

If USDOE decides to include utilize the FFTF in the nation's tritium production strategy, the department will consult with the public, complete necessary safety environmental reviews and comply fully with the National Environmental Policy Act (NEPA) and other applicable requirements.

TPA Milestone M-92-00

TPA Major Milestone M-92-00

- Acquisition and/or Modification of Facilities for Storage, Treatment/Processing, and Disposal of Cesium and Strontium Capsules (Cs/Sr), Unirradiated Uranium (UU), Bulk Sodium (Na), and 300 Area Special Case Waste (SCW)
- Tri-Party Agreement Major Milestone Management Review, SCW Integration
 - September 23, 1997
 - Richland, Washington

Status of SCW Integration

- DOE AMT is Owner of Record for M-92
 - Ownership formally being transferred to AMF via MOU
- DOE AMF now leads integration of 300 Area SCW under M-92

Status of SCW Integration (cont'd)

- FDH tasked by AMF to facilitate milestone transfer
 - MOU being developed
- FDH tasked to integrate SCW activities under M-92
 - Key element is M-92-13 (Project Management Plan)
 - PMP due September 2000

Status of SCW Integration (cont'd)

- Funding
 - Currently split between AMF and AMT
 - Develop strategy for integrating AMF/AMT workscope, budget and schedule
 - WPD will handle shutdown of 340 Building

PUREX Tunnels Management

Larry Romine

September 23, 1997

PUREX Tunnels Management After Turnover to ER Program

- Tunnels will not be turned over to ER Program at this time
- Tunnels will remain in EM-60 until:
 - » Additional waste is placed in storage if needed, or
 - » It is determined that the tunnels are not required for additional waste storage

Current Status of PUREX Tunnels Waste Storage

- Compiling data on waste from 324/327 Buildings that may need to be stored in tunnels
- Discuss with DOH off-gas upgrades necessary before placing additional waste in tunnel
- Develop cost estimates/schedule information for options
- Make decision



Tri-Party Agreement

September 23, 1997

EXTENSION TO DISPUTE RESOLUTION FOR HANFORD FEDERAL FACILITY AGREEMENT AND
CONSENT ORDER CHANGE REQUEST M-41-97-01

On July 16, 1997 the U.S. Department of Energy invoked the dispute resolution provisions of Tri-Party Agreement Article VIII concerning Tri-Party Agreement Change Request M-41-97-01. The initial period during which the Department of Energy and Ecology Project Managers seek resolution of the dispute was extended through August 26, 1997. On August 26, 1997 the dispute was elevated to the Inter Agency Management Integration Team (IAMIT) for resolution, and the period during which the IAMIT seeks resolution of the dispute was extended through September 23, 1997.

Discussions between the Department of Energy and Ecology have indicated that the scope of the discussions on Change Request M-41-97-01 should be expanded to address impacts to the Major Milestone M-41-00, Complete Single Shell Tank Interim Stabilization. The time period for resolution of the dispute on Change Request M-41-97-01 is hereby extended through October 28, 1997 to allow time for further discussions between the Department of Energy and Ecology.

Jackson E. Kinzer
Assistant Manager, Tank Waste
Remediation System
U.S. Department of Energy
Richland Operations Office

Michael A. Wilson
Manager, Nuclear Waste Program
State of Washington
Department of Ecology

| | | | |
|-------------------|---------|-----------------------|-----------|
| cc: L. D. Arnold, | FDH | D. Powaukee, | Nez Perce |
| M. L. Blazek, | OOE | R. Jim, | YIN |
| S. L. Dahl, | Ecology | B. Burke, | CTUIR |
| B. G. Erlandson, | LMHC | Administrative Record | |
| C. C. Haass, | DOE | | |
| N. T. Hepner, | Ecology | | |
| D. R. Sherwood, | EPA | | |
| A. M. Umek, | FDH | | |
| J. K. Yerxa, | DOE | | |

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER

INTER AGENCY MANAGEMENT INTEGRATION TEAM (IAMIT)

DECISION / DETERMINATION / ACTION ASSIGNMENT

Number: 007

This form is intended to document the decisions and determinations made by the IAMIT within their authorities under the terms and conditions of the Hanford Federal Facility Agreement and Consent Order. This form is also intended to provide notification, to the affected persons, of the IAMITs decisions / determinations or actions assigned.

SUBJECT

(Note the change request number, disputed subject or milestone addressed)

M-41-22 DISPUTE (IAMIT LEVEL) 9/23/97

DECISION / DETERMINATION / ACTION ITEM (Note the assignee and due date)

The Draft M41-22 recovery schedule M41-22 Dispute indicates a potential 3-year delay to the major milestone M41-00. EPA and Ecology have requested that the Senior Field Office Manager RL (Mr. John Wagoner) prepare and send to Ecology and EPA senior management a letter referencing DOE proposed TPA Milestone M41-00 extension and enter into formal Tri-Party Agreement negotiations on the M41-00 milestone series and incorporate the M41-22 dispute resolution into said negotiations.

Subject M41-22 Dispute 9/23/97 has been extended 30-days to 10/28/97.

IS THIS DECISION / DETERMINATION / ACTION ITEM

FINAL INTERIM (Further action to be taken)

IAMIT Member Approvals

DOE

Jackson King _____ 9-23-97
Date

EPA

Michael A. Hill _____ 9/23/97
Date

Ecology



September 23, 1997

EXTENSION TO DISPUTE RESOLUTION FOR HANFORD FEDERAL FACILITY AGREEMENT AND
CONSENT ORDER MILESTONE M-40-07

On April 9, 1997 the U.S. Department of Energy invoked the dispute resolution provisions of Tri-Party Agreement Article VIII concerning the State of Washington Department of Ecology assertions about completion of Interim Milestone M-40-07. The period during which the Department of Energy and Ecology Project Managers seek resolution of the dispute was previously extended through September 27, 1997. The dispute resolution period is hereby further extended through November 18, 1997 at the Project Manager level.

Jackson E. Kinzer
Assistant Manager,
Tank Waste Remediation System
U.S. Department of Energy
Richland Operations Office

Michael A. Wilson
Manager, Nuclear Waste Program
State of Washington
Department of Ecology

cc: L. D. Arnold, FDH
S. L. Dahl, Ecology
B. G. Erlandson, LMHC
C. C. Haass, DOE
D. H. Irby, DOE
A. B. Stone, Ecology
A. M. Umek, FDH
J. K. Yerxa, DOE
M. L. Blazek, OOE
D. Powaukee, Nez Perce
R. Jim, YIN
B. Burke, CTUIR
Administrative Record

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|---|---|-----------------|-------|------------------|-----------------|--|-----|------|--|--|--|-------|-------|------------------|-----------------|--|-----|------|--|--|--|-------|-------|------------------|-----------------|--|---------|------|--|--|--|
| Change Number M-45-97-05 | Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small> | DRAFT Date September 23, 1997 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Originator Ecology Phone | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Change Title Dispute Resolution Agreement: Tri Party Agreement interim milestone M-45-03A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Description/Justification of Change This M-45-97-05 change request constitutes a Dispute Resolution Agreement in the matter of the U. S. Department of Energy and its contractors (hereafter referred to as DOE) failure to meet the requirements of Tri Party Agreement interim milestone M-45-03A: <u>Initiate sluicing retrieval of tank 241-C-106 to resolve the high heat safety issue and demonstrate waste retrieval: October 31, 1997.</u></p> <p style="text-align: center;"><u>Compliance Issue description</u></p> <p>Interim milestone M-45-03A was established in January of 1994 as a key tank waste remediation system (TWRS) project requirement. Work required to meet M-45-03A has long been recognized as of primary importance in that it both: a) provides for resolution of tank C-106 high heat safety (and environmental) issues via waste transfer to more appropriate facilities, and b) represents a critical test and demonstration of waste retrieval technologies, and an important first step in building DOE's ability to retrieve Hanford tank wastes for processing. Unfortunately, slow DOE progress in meeting M-45-03A requirements has plagued this project to the point where DOE is now unable to meet the milestones' October 31, 1997 compliance deadline. These failures have included a lack of adequate oversight and management by DOE, in conjunction with a lack of timely technical work and associated management by DOE's contractors.</p> <p>DOE recognizes and agrees that due to these failures it stands in violation of M-45-03A requirements.</p> <p style="text-align: center;"><u>Resolution of Dispute</u></p> <p>Descriptions of Ecology and DOE positions regarding the state's disapproval of DOE's May 6, 1997 request for (M-45-03A) extension were presented at the Parties' August 26 1997 Inter Agency Management Integration Team (IAMIT) meeting. Since that time the Parties' have worked with one another in crafting this Dispute Resolution Agreement, and its associated additions to the C-106 path forward. Approval of this change request constitutes resolution of the Parties' dispute.</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Impact of Change Approval of this change request resolves the Parties' current dispute regarding interim milestone M-45-03A (RE: DOE's request for due date extension), and amends Tri Party Agreement tank 241-C-106 requirements consistent with current TWRS program logic and planning.</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Affected Documents the <u>Hanford Federal Facility Agreement and Consent Order</u>, as amended, Project Hanford Management Contract (PHMC), e.g., PHMC Performance Expectations and Agreements (PE's and PA's), TWRS Multi Year Work Plan (MYWP), and associated DOE budget and planning documentation.</p> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>Approvals</p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%; border-bottom: 1px solid black;">_____</td> <td style="width: 15%; border-bottom: 1px solid black;">_____</td> <td style="width: 15%; text-align: center;">___ Approved ___</td> <td style="width: 15%; text-align: center;">___ Disapproved</td> <td style="width: 25%;"></td> </tr> <tr> <td>DOE</td> <td style="text-align: center;">Date</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="border-bottom: 1px solid black;">_____</td> <td style="border-bottom: 1px solid black;">_____</td> <td style="text-align: center;">___ Approved ___</td> <td style="text-align: center;">___ Disapproved</td> <td></td> </tr> <tr> <td>EPA</td> <td style="text-align: center;">Date</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="border-bottom: 1px solid black;">_____</td> <td style="border-bottom: 1px solid black;">_____</td> <td style="text-align: center;">___ Approved ___</td> <td style="text-align: center;">___ Disapproved</td> <td></td> </tr> <tr> <td>Ecology</td> <td style="text-align: center;">Date</td> <td></td> <td></td> <td></td> </tr> </table> | | | _____ | _____ | ___ Approved ___ | ___ Disapproved | | DOE | Date | | | | _____ | _____ | ___ Approved ___ | ___ Disapproved | | EPA | Date | | | | _____ | _____ | ___ Approved ___ | ___ Disapproved | | Ecology | Date | | | |
| _____ | _____ | ___ Approved ___ | ___ Disapproved | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DOE | Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| _____ | _____ | ___ Approved ___ | ___ Disapproved | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EPA | Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| _____ | _____ | ___ Approved ___ | ___ Disapproved | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ecology | Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Description/Justification of Change cont.

In light of the preceding, Ecology and DOE agree as follows:

- A. That Tri Party Agreement interim milestone M-45-03A is not modified.
- B. That the following new Tri Party Agreement requirement is established by approval of this M-45-97-05 change request:

M-45-03B: Complete Sluicing Retrieval of Tank 241-C-106 Wastes: July 1999

Completion of sluicing retrieval shall be a mutual determination by Ecology and DOE that the limit of sluicing retrieval capability has been reached for tank 241-C-106, and that subsequent waste removal, if necessary to meet the retrieval goal of M-45-00, will be accomplished by alternative technology.

- C. That Tri Party Agreement target dates M-45-03T01 and T02 are modified by approval of this change request. These two target dates are established as interim milestones as follows:

M-45-03C: Initiate Final Retrieval Demonstration of Waste Removal from Tank 241-C-106: February 2001

This requirement will be met by the initiation of full scale residual waste removal following completion of sluicing retrieval operations (M-45-03B). This activity will be performed by a retrieval technology other than sluicing, and will demonstrate alternative retrieval systems for waste removal from tanks.

M-45-03D: Complete Retrieval Demonstration of Waste Removal from Tank 241-C-106: February 2002.

This requirement will be met on completion of waste removal from tank 241-C-106 to the reasonable and practical limits of technology as jointly agreed to by DOE and Ecology. This final waste removal shall be implemented using an alternative retrieval technology other than sluicing. See M-45-00 for a description of the required removal efficiencies.

- D. Nothing in this dispute resolution agreement shall prevent Ecology from assessing penalties, stipulated or otherwise, against DOE for violating M-45-03A.
- E. That DOE's Assistant Manager for TWRS will forward bimonthly letter reports to Ecology's TWRS Project Manager describing 241-C-106 project actions taken pursuant to the TWRS program critical path and logic, and whether or not DOE has/is maintaining adequate progress and compliance with interim milestones M-45-03B, M-45-03C, and M-45-03D. The signature block of these DOE determinations shall include the statement "The information contained within this report is complete and accurate to the best of my knowledge." Adequate progress is defined here as progress that is sufficient to meet (these) milestone requirements without shifting funds from other Tri Party Agreement required work.
- F. That maintaining adequate progress and compliance with interim milestones M-45-03B, M-45-03C, and M-45-03D is deemed a term of Part Two of the Tri Party Agreement (See Tri Party Agreement Part Two, Article IX, paragraph 31).
- G. That should DOE, at any time, determine that it is no longer maintaining adequate progress and compliance with interim milestones M-45-03B, M-45-03C, and M-45-03D, it shall immediately notify Ecology of such failure in writing.
- H. That on Ecology's receipt of such notification, stipulated penalties pursuant to Tri Party Agreement Part Two, Article IX shall automatically begin to accrue on a weekly basis, and shall continue to accrue until adequate corrective actions are agreed to by signature of the Director of Ecology and DOE's Manager of the Richland Field Office. Such stipulated penalties shall not be subject to the dispute provisions of the Tri-Party Agreement.

Description/Justification of Change cont.

In light of the preceding, Ecology and DOE agree as follows:

- A. That Tri Party Agreement interim milestone M-45-03A is not modified.
- B. That the following new Tri Party Agreement requirement is established by approval of this M-45-97-05 change request:

M-45-03B: Complete Sluicing Retrieval of Tank 241-C-106 Wastes: July December 1999

Completion of sluicing retrieval shall be a mutual determination by Ecology and DOE that the limit of sluicing retrieval capability has been reached for tank 241-C-106, and that subsequent waste removal, if necessary to meet the retrieval goal of M-45-00, will be accomplished by alternative technology.

- C. That Tri Party Agreement target dates M-45-03T01 and T02 are modified by approval of this change request. These two target dates are established as interim milestones as follows:

M-45-03C: Initiate Final Retrieval Demonstration of Waste Removal from Tank 241-C-106: February 2001.

This requirement will be met by the initiation of full scale residual waste removal following completion of sluicing retrieval operations (M-45-03B). This activity will be performed by a retrieval technology other than sluicing, and will demonstrate alternative retrieval systems for waste removal from tanks.

M-45-03D: Complete Retrieval Demonstration of Waste Removal from Tank 241-C-106: February 2002.

This requirement will be met on completion of waste removal from tank 241-C-106 to the reasonable and practical limits of technology as jointly agreed to by DOE and Ecology. This final waste removal shall be implemented using an alternative retrieval technology other than sluicing. See M-45-00 for a description of the required removal efficiencies.

- D. Nothing in this dispute resolution agreement shall prevent Ecology from assessing penalties, stipulated or otherwise, against DOE for violating M-45-03A.
- E. That DOE's Assistant Manager for TWRS will forward bimonthly letter reports to Ecology's TWRS Project Manager describing 241-C-106 project actions taken pursuant to the TWRS program critical path and logic, and whether or not DOE has/is maintaining adequate progress and compliance with interim milestones M-45-03B, M-45-03C, and M-45-03D. The signature block of these DOE determinations shall include the statement "The information contained within this report is complete and accurate to the best of my knowledge." Adequate progress is defined here as progress that is sufficient to meet (these) milestone requirements without shifting funds from other Tri Party Agreement required work.
- ~~F. That maintaining adequate progress and compliance with interim milestones M-45-03B, M-45-03C, and M-45-03D is deemed a term of Part Two of the Tri Party Agreement (See Tri Party Agreement Part Two, Article IX, paragraph 31).~~
- GF. That should DOE, at any time, determine that it is no longer maintaining adequate progress and compliance with interim milestones M-45-03B, M-45-03C, and M-45-03D, it shall immediately notify Ecology of such failure in writing.
- ~~H. That on Ecology's receipt of such notification, stipulated penalties pursuant to Tri Party Agreement Part Two, Article IX shall automatically begin to accrue on a weekly basis, and shall continue to accrue until adequate corrective actions are agreed to by signature of the Director of Ecology and DOE's Manager of the Richland Field Office. Such stipulated penalties shall not be subject to the dispute provisions of the Tri-Party Agreement.~~



Department of Energy

Richland Operations Office
P.O. Box 550
Richland, Washington 99352

97-AMW-016

SEP 09 1997

Mr. H. J. Hatch, President
Fluor Daniel Hanford, Inc.
Richland, Washington 99352

Dear Mr. Hatch:

CONTRACT NO. DE-AC06-96RL13200 - SPENT NUCLEAR FUEL (SNF) PROJECT SCHEDULE

The SNF Project has made remarkable progress in the past two and one-half years, and noticeable improvements have been made since the PHMC contract commenced on October 1, 1996. However, delays have continued to occur which prevent meeting schedule commitments. While some delays can be attributed to new technical data, new safety requirements, and actions of other contractors, there continue to be delays due to poor quality technical work and poor project management and contracting practices.

FDH and DESH must take near-term decisive action if DOE is to achieve its objective at the K Basins: rapid removal of the spent fuel to safe, dry interim storage with a low cost mortgage. The following are needed at a minimum:

1. reinforce the fundamental project goal to provide safe, stable, low mortgage dry storage of the spent fuel as soon as possible;
2. provide in the immediate future a technically sound and well-documented basis for design and safety. Include this effort in the baseline;
3. seize the opportunity to simplify the designs of the buildings and the equipment to be used for fuel retrieval, processing, handling and storage operations such that operational reliability is ensured once fuel retrieval commences;
4. establish a sense of urgency with regard to the commitment dates for the project. FDH will be able to establish new baselines dates to reflect the delays that have occurred; there must be a buy-in by all project personnel to ensure commitments are met. Project management reports must focus on delivering information that permits intervention to avoid delays;

5. improve senior management understanding of the details of the project such that long delays are not encountered to resolve programmatic issues. The delay in Canister Storage Building construction due to two hoisting and rigging accidents involved excessive time for investigation. FDH and DESH have worked for almost four months on a baseline schedule change without issuing a final product;
6. commence an immediate senior management review with RL, weekly (or more often), to identify and resolve open issues affecting project success. This would include design simplifications, problems with closure of technical issues, and implementation of improved project management controls to establish status and identify problems;
7. resolve promptly critical decisions with regard to fuel conditioning and ensure that NUMATEC concurrence is obtained promptly on conditioning process matters;
8. immediately provide a date when RL can expect to see a finalized baseline change request to reflect the current delays; and,
9. commence the long overdue (scheduled to start May 1, 1997) full-element spent fuel testing in Building 324; this testing is important to fuel conditioning processes.

It is absolutely critical that FDH and DESH retain full accountability for technical direction and integration of all aspects of the project. RL considers that there is now a clear path forward for safe execution of the SNF Project; no major technical obstacles remain. It is expected that FDH and DESH will promptly establish a firm baseline for the project that will result in safe and reliable operations until its conclusion. The urgent risk represented by the spent fuel in the K Basins will not be alleviated until the project is complete.

Mr. H. J. Hatch
97-AMW-016

-3-

SEP 09 1997

Please advise RL as soon as possible of the actions you are taking to address the matters discussed in this letter and its enclosure.

Sincerely,



C. A. Hansen, Assistant Manager
for Waste Management

AMW:PGL

Enclosure:
Report on RL Review of SNF Project
Schedule

cc w/encl:
H. E. Bilson, EM-65
T. L. McConnell, DESH
N. H. Williams, FDH

Enclosure to 97-AMW-016

REPORT OF RL REVIEW OF SPENT NUCLEAR FUEL PROJECT SCHEDULE

Executive Summary

On August 18, 1997, Fluor Daniel Hanford (FDH) provided RL with a proposed revision to the SNF Project schedule. This revision is the outcome of a several-month risk-based assessment by the FDH and Duke Engineering and Services (DESH) management team; it proposes establishing July 31, 1999 as the new date for start of K Basins fuel removal. This is 14 months later than the presently approved MYWP date and 19 months later than the DOE Implementation Plan for DNFSB Recommendation 94-1.

The RL Spent Nuclear Fuel Project commenced a detailed review of this proposed revision to the MYWP baseline on August 22, 1997. This review included members of the SNF Project staff and members of the SNF Project Technical Assistance Group (TAG) (see attachment 1). This is a report of the findings of the review and recommendations made by those involved. In the discussions that follow, the term "original" refers to the schedule approved in April 1995 which identified the start of fuel removal as December 1997, while "current" denotes the schedule approved in April 1997 identifying the start of fuel removal as May 1998 and "proposed" means the schedule which FDH and DESH have informally proposed to RL with a fuel removal start of July 1999.

The objectives of the RL review were to:

- o Determine why the start of K Basins fuel removal has been delayed from the original schedule
- o Assess the validity of the proposed new schedule and determine if it is realistic or if it could be improved upon.
- o Identify options not considered in the proposed schedule that might expedite the removal of fuel from the K Basins at the earliest time

To achieve these objectives, RL and TAG members participated in a series of meetings with DESH sub-project managers, compiled and reviewed a line-by-line comparison of the current and proposed schedules, reviewed other supporting documentation, and held numerous internal discussions.

It is important for the contractors to note that there are inherent limitations in a review of this kind, conducted over a very short (two-week) time frame: it is necessarily a top-down, overview evaluation and does not include the insights which could be garnered from a thorough bottoms-up analysis. Further, the conclusions and recommendations

herein reflect the reviewers' broad experience and knowledge of the SNF project; they are not based solely on the information presented in the two-week review process.

Conclusions and recommendations are presented throughout this report. The following are key:

1. The primary causes of delay in the start of fuel retrieval operations are:

- o Disorganized and poor quality technical basis
- o Distorted (excessively conservative) safety analyses
- o Extremely complex equipment designs (to accommodate distorted design and safety requirements).
- o Weak project management and weak management of subcontractors

These are long standing problems at Hanford and to some extent was a legacy when the PHMC contract commenced on October 1, 1996. FDH and DESH have made improvement in all areas over the past year; however, the delays now proposed highlight the need for urgent additional substantive action. The above deficiencies are not the only problems leading to the proposed delay; RL recognizes that the original schedule had no technical or safety basis when it was established. Nor did the very optimistic testing and training times reflect the actual facilities and equipment that will be used. RL considers, however, that correction of the primary causes of delay noted above will have a substantial positive impact on minimizing testing and training time required and will ensure the most prompt completion of the fuel and sludge removal tasks.

2. There is little basis for confidence that the proposed schedule can be achieved or improved upon.

The FDH and DESH proposed schedule was provided to RL with the caveat that a low aggregate probability existed (less than one chance in five) of moving fuel by the scheduled (July 1999) date.

The proposed schedule has yet to be formally presented to RL and some DESH sub-project managers indicated that it was not yet fully revised. They also indicated that it was not fully resource loaded, and may not represent the fastest possible schedule for non-critical path activities. RL found no evidence that a detailed bottoms-up review was conducted by DESH to provide the needed confidence to ensure validity.

All DESH sub-project managers did not appear to own the milestone commitments made by senior management in the current schedule. Thus, contractor acceptance of an accelerated program to place spent nuclear fuel in dry storage cannot be said to have been complete. It is crucial now to establish a schedule to which all Project

personnel are committed. It is also critical that all project personnel understand the urgent need to remove the fuel from the vicinity of the Columbia River and the importance of completing this task so that other important cleanup work can proceed.

The proposed schedule process elements are the same as in the current schedule. It allocates additional time to many tasks, where experience has shown that to be necessary, and it includes some new tasks omitted in previous versions, but it follows the same basic path as before. There is no question that additional time is clearly warranted to get the job done correctly and safely; construction of the Cold Vacuum Drying Facility is six months behind schedule and experience and new design information clearly show the need for additional testing and personnel training and certification time. Correction of the primary causes of delays may not change the start of fuel removal from the basins, but will certainly reduce the risk of additional delays and provide a real opportunity to succeed in achieving the completion of fuel retrieval on time.

3. A sound technical baseline - for safety, design and operations - must be established, regardless of the path forward adopted by management.

RL considers that the deficiencies in engineering baseline and safety analysis work will continue to lead to problems, errors and delays. Correction of these is not optional; whether FDH/DESH chooses to continue with the current technical path forward or a more innovative approach (major technical simplification), completion of high quality baseline engineering and safety analysis documents are prerequisites to success. Poor technical integration, and disorganized and distorted safety analysis and design work, have been real problems since project inception. FDH and DESH recognized this during transition to the PHMC contract yet corrective action progress has been much too slow.

4. Improved project management and management of subcontractors is required.

RL considers that without greatly improved project engineering and improved management of subcontractors that the risk of additional delays is high. The CVD is the most obvious example of weak performance in both areas. FDH and DESH also identified this problem at commencement of the PHMC contract and some corrective actions have been taken. However, there is a clear need to improve project baseline and project management discipline. In addition, there appears to be a lack of urgency to meet commitment dates for the project. Working with the end in mind it would appear that there would be serious excitement about missing dates at the project level since there are downstream impacts on testing and operations organizations. However, the approach seems to have been one of waiting for delivery of input and translating delays downstream. There also seems to be acceptance of the inevitability of delays if subcontractors do not perform. Such delays should be considered a failure

of the customer organization. Positive customer actions frequently improve subcontractor performance.

There is an immediate need for FDH and DESH to be able to provide RL with clear concise reports of potential delays such that time remains to take corrective actions. RL will commit to near term TPA enforceable milestones in upcoming negotiations; the TPA requires significant advance notice of milestone delays.

5. **Serious technical and management consideration should be given to aggressive simplification of SNF systems and components.**

The reality of a substantial project delay - more than a year, with little potential for recovery (based on the FDH/ DESH proposed schedule) - presents the opportunity for beneficial, cost-effective simplification. A prime candidate is the elimination of the requirement for inerted storage, and the attendant simplification of the Multi-Canister Overpack (MCO), MCO Handling Machine (MHM), and Canister Storage Building (CSB) storage tubes.

RL also considers it essential that FDH and DESH promptly establish the feasibility of using one conditioning step as laid out in the proposed schedule. It is crucial that the work on fuel conditioning proceed on an urgent basis and while short term delays to investigate the right technical approach may be warranted, it is critical to maintain progress on this important part of the project.

The incentives for aggressive simplification include:

- o Restored ability to achieve the desired end-state (i.e., safe, low mortgage, extended term storage).
- o Reduced vulnerability to schedule delays due to equipment delivery, Startup and Test (SU&T) problems, added operator training requirements, and the potential to recover some of the front-end schedule loss.
- o Lower capital cost of systems and equipment.
- o Improved safety for operations

RL considers that these improvements would prove to be cost and schedule beneficial, over the life of the program, but more importantly, would provide for more reliable and safe operation. However, in view of the advanced state of engineering and design work, it is clear that there may be some front-end penalty (cost and schedule) associated with this approach. Therefore, a decision to adopt this approach must be based on a technically thorough, high-priority evaluation. RL strongly urges that such an evaluation be conducted and completed promptly.

In summary, the RL review resulted in a conclusion that there is a legitimate need for schedule extension, in order to complete the project in accordance with the current path forward approach. There is not enough information to validate the projected (14-month) slip, but RL concurs that an extension of that approximate length will be required. RL is concerned that, unless positive actions are taken to address the root causes of the delays experienced so far, continued slippage is possible. Further, it is the review team's view that some changes to the path forward - particularly simplifications to systems and equipment - should be considered and may result in improved cost, schedule and technical performance once fuel retrieval commences.

This report is presented in a series of "layers"; the Summary above contains the main points, while the Sections below address the three objectives of the RL review and the Attachments provide somewhat more detail on some aspects of the review.

SECTION 1- UNDERLYING CAUSES OF THE 14 MONTH SCHEDULE DELAY

Based on RL's review of the proposed schedule information and on its broader understanding of SNF Project issues, it concludes that the primary causes of the projected schedule slip are:

- o Disorganized and poor quality technical basis. For example, several key parameters, for which overly conservative values have been used in safety analyses, are being revised very slowly; these issues were formally documented nine months ago.
- o Distorted (excessively conservative) safety analyses. For example, settling due to gravity is not accounted for and, in some cases, arbitrary and very large (10^6) factors are sometimes applied to parameters "for conservatism".
- o Because of the above, many designs are unnecessarily complex. For example, the MHM has been designed for full inerted containment of the MCO during transfer and handling operations; this design complexity has led directly to delays in engineering, fabrication and delivery of the unit.
- o Weak project management and weak management of subcontractors. Delays in completion of the CVD facility can be attributed to poor implementation of Quality Assurance requirements and the poor quality of vendor engineering.

Additional factors have contributed to the schedule delay. These include:

- o Inadequate time allocated to some portions of the current schedule; e.g., in the Operational Readiness Review area
- o Some necessary tasks were not incorporated in the current schedule; e.g., operator training
- o Sub-contractor relationships in at least one sub-project are not conducive to a fast track schedule; e.g., five fixed price FRS subcontractors each with a piece of the system

Finally, it is noted that the original project schedule was very ambitious (intentionally so); the aim was to move work along faster by setting a very tight target. To some degree, the proposed schedule corrects this situation by making key durations more realistic; it now reflects a safety basis and design basis that did not exist earlier. Further, it appears that contractor management was not entirely committed to either the original (December 1997) or the current (May 1998) start-date. For example, one sub-project manager asserted that the original schedule was widely regarded as completely unrealistic, and another asserted that the changes that resulted in the May 1998 start date did not go far enough. While this is significant, it is not considered by RL to be the primary reason for the delay.

SECTION II-ASSESSMENT OF THE PROPOSED SCHEDULE

The RL review team reviewed and evaluated the proposed schedule primarily through a series of topical review meetings, during the week of August 25-29, with the DESH sub-project managers and other involved project personnel. The team's observations and conclusions from these review sessions are summarized in this section, with elaboration in some cases provided in attachments to this report.

OVERALL OBSERVATIONS REGARDING COMPLETENESS AND CREDIBILITY

The proposed schedule, as reviewed, is not complete. (And in fact, it has not been advertised as such; the contractor has not yet formally presented this schedule to DOE.) Further, there seems to be little basis for confidence that the new schedule, as proposed, can be achieved or improved upon.

Specifically:

- It is not yet completely man loaded or resource loaded, and level 3 is not yet linked to level 4, FDH issued a letter to DESH last week that required formal changes to the baseline to remedy problems of this nature. The review team found no evidence that it incorporates detailed bottoms-up review needed to provide confidence in its validity.
- The FDH Ares risk assessment assigns only a 17% probability of moving fuel by the rescheduled (July 1999) date. While clearly a qualitative estimate, the low confidence is a major concern; FDH reported this when presenting the proposed schedule to RL.
- The proposed schedule process elements are the same as in the previous one. It increases the time allocated to many tasks (where experience has shown that to be necessary) and it includes some tasks that were not shown in previous versions, but it does not incorporate significant changes to path forward or process. In the absence of positive steps to resolve the causes of the slippage, the vulnerability to schedule upset will remain high and the delays of the kind experienced before are likely to persist.
- There are some items off the critical path that are delayed for no apparent reason.

It seems illogical to keep delaying work when it can be completed sooner. Such delays will only lead to complications later in the project. RL was unable to determine whether these are legitimate delays and what effect they have on the overall outcome.

- o Although the proposed schedule has not been implemented, some tasks are already lagging their "new" start date. In fact, it is not clear what schedule project personnel are following at this time.
- o FDH has not yet identified to RL the key drivers that force the 14-month schedule delay. FDH has committed to providing such an analysis to RL.

TECHNICAL BASELINE, INCLUDING ENABLING ASSUMPTION (EA) RESOLUTION AND CHARACTERIZATION

As noted in Section I, the yet-incomplete SNF Project technical baseline is considered by the team to be a primary contributor to the schedule slippage. Observations regarding the technical baseline, as regards the proposed schedule, are:

- o Although there has been progress in establishing and documenting the technical baseline this fiscal year, work is still not complete and is prerequisite to successful engineering and design. Completion of this vital technical baseline work appears not to be scheduled (with the exception of the EA resolution, as discussed below), and should be.
- o The proposed schedule does include resolution of high priority EAs. However, most of these are normal engineering work tasks, technical input or design requirements, that are identified and tracked for configuration control purposes. As scheduled, they are incorrectly linked to characterization work (all EAs can be resolved without characterization), setting up the potential for unnecessary delays.
- o The point has repeatedly been made by RL that the safety basis does not depend on characterization testing. This has been the case since May 1996 and has been agreed to by the contractor. Accordingly, no safety-related activity should be dependent on the completion of characterization testing, and schedules should be revised accordingly.

Attachment 2 is a summary of the high priority EAs and their significance.

SAFETY ANALYSIS

As noted in Section I, the team considers safety analysis problems – both in content and process – to be significant contributors to the schedule slippage experienced so far on the project. In some respects, these problem areas persist in the proposed new schedule.

Observations:

- o The underlying problem of excessively conservative safety analyses (see Section I) remains. The proposed schedule doesn't show these being repaired.
- o The proposed schedule reflects the revised safety authorization process conceptualized recently in the Key Drivers assessment¹. This process is an improvement, in that it addresses some of the difficulties experienced with the earlier "phased Safety Analysis Report (SAR)" approach, but it doesn't completely fix the problem and it introduces some new ones. Specifically:
 - The new plan still calls for multiple SARs, in several phases. There has been some consolidation and the magnitude of the problem is much lower than before, because most of the phased SARs have already been produced. However, the obvious flaws in the multiple phased SAR approach - inconsistencies, parallel review paths, overlaps, need for backfitting - could be avoided by consolidating all of the remaining SARs into two documents.
 - Per the schedule, the MCO Topical (considered to be a SAR) will not be available in time to support preparation of the other, related SARs.
 - The process introduces a new product, the Safety Analysis Document (SAD), which is not adequately defined or scoped and seems not to be well understood by users. This needs to be resolved soon to avoid inefficiencies and delays in implementation.
 - The schedule reflects a "requirement" for DOE approval of a SAD (or a PSAR-like document) prior to FRS equipment immersion in the K-Basin. The basis for this requirement is not clear, and it seems to add little or no value.
- o Several safety analysis tasks are linked, per the proposed schedule, to characterization work. These links are not valid and should be deleted.
- o There is a need to carefully assess the schedule for FSAR issue on the project to ensure that information required for training operations personnel is available in a timely fashion.

¹ Key Drivers Resolution Committee Agreements document, dated August 15, 1997

Attachment 3 is a summary of the necessary changes to the technical baseline and the safety analysis.

CONDITIONING PROCESSES

Per the proposed schedule, Cold Vacuum Drying (CVD) is the critical path for the entire project. The team concurs that CVD is likely to be the pacing sub-project and is vulnerable to further delay, based on experience to date. At the same time, the schedule proposes to delay engineering work on the Hot Conditioning System (HCS), apparently awaiting the completion of an evaluation underway to determine whether HCS can be eliminated altogether. This decision should not be based on lack of budget. Completion of fuel conditioning is mandatory for safe, low mortgage interim storage of the fuel unless (and until) the contractor can show that this can be achieved with CVD alone.

Alternative conditioning process concepts, involving elimination or modification of either CVD or HCS, must be evaluated in an integrated way. For example, consolidation of all conditioning into a single step at the HCS facility is a previously identified and potentially attractive alternative to HCS elimination. In view of the critical path nature of the CVD work, it seems advisable to evaluate that alternative before it is precluded by HCS delay. Similarly, elimination of HCS may place additional performance requirements on CVD (which would then be the only treatment step), that could adversely affect the overall schedule.

For that reason, RL considers that an integrated evaluation of conditioning process alternatives (including elimination of either HCS or CVD) be conducted as soon as possible, prior to delay of HCS.

IN-BASIN TASKS

RL reviewed both the Integrated Water Treatment System (IWTS) and the Fuel Retrieval System (FRS). The following was observed:

- There is significant uncertainty (perhaps inherent in the nature of water treatment projects) regarding IWTS performance. The schedule should include adequate time for functional testing, operational trial-and-error, and resultant corrective action. Allocated time frames in the proposed schedule seem insufficient for that.
- The MCO Loading System (MLS), a part of FRS, is a highly automated basket loading system. The review team did not look at this in detail, but raises the question of system reliability and its effect on schedule. It is critical that operations personnel review designs well in advance of receipt such that operability is assessed in time to implement any needed improvements.

CANISTER STORAGE BUILDING (CSB)

The CSB is well along in construction, and its completion is unlikely to impinge on the project critical path. The only review team observation of consequence, with respect to CSB aspects of the proposed schedule, regards the delivery of storage tube covers. As shown in the proposed schedule those deliveries will be late in the project. Given the complexity of the tube cover design, it would be prudent to provide substantial margin in the delivery schedule.

More broadly, there is very substantial complexity in the CSB design, particularly with respect to the systems and equipment required for storage tube inerting, and also those related to safety grade HVAC systems. These complexities will affect plant capital cost (the ~200 storage tube covers are presently estimated to cost \$40K each, exclusive of hold-down attachments), but are unlikely to have any perceptible effect on project schedule. Their most significant adverse effect will be on operation and maintenance cost and efficiency. Opportunities for improvement are discussed in Section III.

MCO HANDLING MACHINE (MHM)

The MHM is an exceedingly complex machine. Engineering and fabrication of the MHM have already been the cause of schedule slippage. The proposed schedule presumes that the basic MHM configuration will remain unchanged. In that case, continued difficulty with fabrication, testing and operation can be expected and should be accommodated in the schedule.

The review team's detailed comments on the MHM portion of the schedule are provided in Attachment 4. In summary:

- The allocated time for acceptance testing, turnover and startup/operational upsets appears insufficient, given the complexity and experience to date with the MHM.
- There is an effort underway to determine if the MHM inerting and sealing requirements can be eliminated. This is a very positive step and is likely to reduce the MHM complexity and its schedule implications. However, presuming a satisfactory conclusion of that work, some engineering effort will be required to incorporate the results; that work should be anticipated in the schedule.
- The recent Newport News design review of the MHM made recommendations regarding elimination or simplification of interlocks and controls. These also have the potential to yield long-term benefit, but their near-term schedule implications need to

be evaluated.

A discussion of possible major simplification of the MHM is provided in Section III.

KW AND KE BASINS WORK SEQUENCING

The current schedule calls for an eight-month stagger between the start of K-West (KW) fuel removal and that in K-East (KE); the proposed schedule would reduce that interval to six months.

It is critical that the timing of work in both basins be sequenced such that proper management and supervisory attention can be provided to both operations simultaneously. It is also essential that there be substantial time between KW and KE operations to maximize opportunity for feedback on design, installation and operational lessons-learned, and also to minimize competition for staff resources in construction, testing and operation. In conducting its schedule review, RL found several circumstances where the six-month stagger may be problematic:

- FRS construction/installation work in the two pools, as scheduled, will be overlapping
- Training and Startup and Test (SU&T) work will be overlapping, both between basins and also with CVD and CSB SU&T.
- The planned start of fuel movement in KE will coincide with the planned acceleration (to five MCOs per week) in KW. This will be a severe management challenge.
- Six-month stagger is not sufficient to permit any meaningful KW operational experience to be factored into the KE design work. Much greater stagger, perhaps to the point of sequential (rather than parallel) basin operations would be required to accommodate that but this may not be possible due to schedule constraints. It is clearly not contemplated by the proposed (or current) schedule. The contractor should reassess the stagger interval so as to optimize feed back, management control and task duration.

Opportunities in this respect are discussed in Section III.

OPERATIONAL READINESS REVIEW AND STARTUP

The proposed schedule allocates significantly more time for Management Self-Assessment (MSA), contractor ORR and DOE ORR than the current schedule. The team concurs that this is realistic.

The primary area of concern noted by the team in this area is the overlap in SU&T (particularly the dry runs) for FRS, CVD, CSB, as noted above. More details are provided in Attachment 4.

In summary, RL concludes that there is a legitimate need for schedule extension, in order to complete the project in accordance with the current path forward approach. There is not enough information to validate the projected (14-month) slip, but the team concurs that an extension of that approximate length, or longer, will be required. RL is concerned that the proposed schedule appears not to incorporate positive actions to address the root causes of the delays experienced so far; therefore, continued slippage is possible.

SECTION III - AN ALTERNATIVE APPROACH

Based on its conclusions regarding the causes for the SNF Project schedule slip and the uncertainties associated with the proposed new schedule, RL recommends that consideration be given to several changes to the proposed approach. These are outlined in this section. A prerequisite to the success of this alternate approach is correcting the primary causes of the project delay as discussed in Section I of this report.

A project delay of a year or longer presents the opportunity for beneficial, cost-effective simplification. The evolving designs of SNF systems and equipment (particularly the MHM, the MCO and the CSB /HCS) are excessively complex, to the degree that they do not support the top-tier objectives of long term, low cost operation and maintenance. More importantly the complexities threaten the overall system reliability and, potentially, safe operations. Success of the project depends heavily on reliable long-term operation of this equipment.

The RL team believes that these improvements would prove to be cost and schedule-beneficial, over the life of the program. However, in view of the advanced state of engineering and design work, it is clear that there would be some front-end penalty (cost and schedule) associated with this approach. Therefore, a decision to adopt this approach must be based on an objective, technically thorough, high-priority evaluation. The RL team strongly urges that such an evaluation be conducted

The following simplification opportunities are suggested as having high potential:

- Conduct all conditioning (de-watering, and cold and hot conditioning) in a single step, at the CSB. (An evaluation of the relative merits of this approach should be conducted right away and prior to any decision to defer HCS engineering).
- Eliminate the requirement for inerted storage and handling of MCOs.
 - Utilize the available visual fuel inspection information (principally for KE, but to a limited extent also for KW) together with information obtained in the course of characterization, to revise downward the safety-basis MCO sludge loading of 300 kg.
 - Generate from this analysis an improved (more realistic) MCO sludge probability distribution function (pdf). This pdf will allow for reasonable, yet conservative, estimates of expected (i.e., design basis) MCO sludge loading as well.
 - Make a realistic assessment of the pressure-holding capability of a welded closure MCO, which will be significantly greater than the current design value

- of 150 psi.
- Based on the above, demonstrate that an MCO cannot credibly be over pressurized ($< 10^{-6}$ probability) and that pressure relief devices are not necessary.
- This will permit major equipment simplifications as follows:
 - Simplify the MHM design, eliminating features for inerting, sealing, and pressure tolerance.
 - Simplify the CSB design, including elimination of equipment and operational provisions for maintaining inerted storage tubes, and elimination of accident HEPA filters and ESF HVAC.
- Increase the schedule stagger between KW and KE operations, to make it possible for the lessons learned in the first (KW) application – including design, installation, testing and operation – to be applied to the subsequent (KE) work.

Further detail on these opportunities for simplification is provided in Attachment 6.

RL's recommendations are based on the premise that it will be possible to make technically sound simplification decisions in a 1 - 2 month time frame. This will require concerted, objective effort on the part of the contractor. Despite short term adverse schedule impact (i.e., introduction of new engineering work and delay or change to ongoing work), the proposed major simplifications have the potential to yield reduced overall cost, equivalent or improved overall schedule (compared to DESH proposal) and reduced vulnerability to further delay.

Attachment 1 - RL Schedule Review Participants

The following participated in the RL review of the SNF Project Schedule:

C.A. Hansen
E.D. Sellers
P.G. Loscoe
J.C. DeVine (TAG/Polestar)
J.D. Trotter (TAG/Polestar)
R.M. Hiegel
W.L. Smoot
F.M. Roddy
A. Mehta (EM-60 Rep)
R.N. Warren
J.J. Allen²

² Part time

Attachment 2 - Enabling Assumptions

Enabling Assumptions are technical inputs that are needed for safety analyses but have not been finally determined and documented. The contractor currently indicates that there are 92 Enabling Assumptions (EAs) being tracked to closure. However, the latest listing of these EAs, Rev. 3 dated August 21, 1997, shows only a total of 86.

These EAs have recently been reviewed and placed into three categories: Category 1, High Programmatic Risk/Impact; Category 2, Lower Impact/Data Development and Analysis Ongoing; and Category 3, Close Now. There are currently 19 EAs in Category 1, 31 in Category 2 and 36 in Category 3.

Many, if not all, of the Category 1 EAs can be closed now (or within a few weeks, including time for a documenting the basis for closure). For example:

EA-001, *"Maximum particulate content of 300 kg to remain in MCO. Maximum particulate quantity of 160 kg in MCO during CVD and transport."* This has already been shown to be an incredible amount of particulate. Furthermore, if flaws in the analysis on which this conclusion is based were corrected, that amount of particulate would be even more incredible.

EA-012, *"CSB design approach is based on maintaining fuel conditions such that a runaway reaction of the fuel with water or air is precluded."* Existing (albeit recent) analyses show that, even with very conservative assumptions on sludge/water content and exposed fuel surface area, a runaway reaction cannot occur. With a more realistic but still conservative sludge content, such an event is incredible.

EA-013, *"CSB design approach is based on maintaining an inert environment in the MHM..."* This is a design requirement that is currently in place. It is not an assumption.

EA-021, *"Runaway reactions and fuel ignition are precluded by limiting fuel temperature, water and air."* This is essentially the same as EA-012.

EA-066, *"The blowdown and particulate release from the MCO pressurization are estimated conservatively from the blowdown model."* In view of the fact that the blowdown model ignores gravity and agglomeration effects, assumes the sludge is as radioactive as the fuel, considers the entire sludge inventory to be at risk and all of it to be respirable, and includes an arbitrary factor of one million on the resuspension factor, it is safe to say that the current blowdown release

calculation is conservative. A more realistically conservative calculation should be promptly done, after which this EA can be closed.

EA-052, "*Uranium corrosion reaction rates are derived from WHC-SD-SNF-TI-020.*" This assumption is, essentially, that the uranium reaction rates are given by the widely used Pearce correlations with a factor of 10 included to insure they are conservative. The contractor plans to close this EA by verifying, through characterization work at PNNL, that measured rates are within the bounds of Pearce times 10. In view of the very few samples to be tested, applicability of the characterization results will be questionable at best. That is, the uncertainty associated with the measurement of the behavior of a few samples out of hundreds of thousands of potential samples is unlikely to have any more statistical validity than the use of the world body of data with a factor of 10 included.

In addition to EA-013, several other EAs (-044, -055, -063, and -078, -091, -092) are design or procedure requirements. For the purpose of preparing safety documentation it seems appropriate to "close" the design requirements by incorporating them into the appropriate system specifications. The system design is then unacceptable if it doesn't comply with specifications. Procedural requirements can be handled similarly.

The majority of the remaining (Category 2 and 3) Enabling Assumptions are either closed or will be closed in the near future. However, some of these EAs are inappropriately tied to the completion of some characterization work. For example, EA-007, "*Particulate contains same radionuclide content as fuel*" indicates that it "needs characterization of particulate". More correctly stated, the enabling aspect of this assumption is that the particulate is not more radioactive than the fuel. It is currently assumed in the accident analyses that the radionuclide content of the particulate is that of the fuel (appropriately decay corrected). Since it is inconceivable that the sludge could contain more activity than the fuel from which it came, especially in view of the fact that most of the soluble nuclides (^{137}Cs and ^{90}Sr , which comprise about 40% of the fuel activity) have been removed, characterization cannot invalidate this assumption.

Similarly, EA-039, "*SNF fuel particulate behavior is consistent with or bounded by data from all models used*" refers to the need for particulate characterization. It is unclear what measurable property of the particulate could possibly invalidate the conservative assumptions used in the analyses: notably that 100% of the particles are respirable and the radionuclide content is the same as that of the fuel.

Attachment 3 - Necessary Improvements to Technical Design Basis and Safety Analysis

1. The following actions are required to identify, quantify and document the technical parameters needed to finalize the project safety analysis and design work. These include:

- Sludge distribution (quantity of sludge loaded in MCOs)
- Water content of sludge
- Sludge drying characteristics
- Thermal decomposition of uranium hydrates in sludge
- Release rates of bound water, due to radiolysis
- Uranium-Oxygen and Uranium-Hydrogen reaction rate relationships
- Reactive surface area in the MCO
- Free volume in the MCO
- Reaction temperatures
- MCO particulate content (for blowdown analysis)
- Release path geometry inside and outside the MCO)

In each case, as has been pointed out by RI, and by the Technical Baseline Validation Team, it is necessary to assess the technical basis for the parameter in question, and determine whether there is sufficient existing data to select firm values for safety and design. The combination of information currently available from the technical literature and, to a limited extent, from characterization and testing work is likely to prove adequate to establish a full set of firm, defensible parameters for safety and design. While this has been in progress since late last year, it is not yet complete.

2. Establish a clear project position regarding the margin / conservatism required for safety and design calculations.
3. Revise the SNF Project safety analyses, using more realistic assumptions, calculation models and consequence analyses to provide a meaningful portrayal of the safety risk of SNF Project facilities. Address accident consequences in a complete way, taking into account physically based phenomena. In particular:
 - Review calculation models for completeness. For example, the current off-site calculation predicts dose effects at 15 to 18 kilometers from a momentary MCO relief of cold-gas borne particles. Such dispersion is not physically reasonable. The calculation model should be expanded to include all natural removal mechanisms that can be reliably credited. Gravitational settling inside systems and structures is the most obvious of these reliable removal mechanisms.

- Eliminate excessive conservatism. This is a judgment call, and conservatism in safety analyses is clearly appropriate. However, use of a factor of 10^6 for unspecified reasons in the calculation of offsite dose is not called for.

- Reexamine the analytical (and management) approach for protecting "collocated workers". For example, it may be cost- and safety-effective to calculate on the basis of actual worker locations (instead of an arbitrarily assumed distance from the plant) or to consider reclassification and qualification of the nearest workers to be part of the emergency response organization

Attachment 4 - MCO Handling Machine (MHM)

The following comments are principally based on discussions with DESH(McNeil) and review of the proposed schedule.

1. The MHM fabrication schedule has slipped approximately 9.5 months. This is due in part, (3.5 months) to the time expended to complete the design for the hoist. The design activity was completed on 8/15/97; however, Foster-Wheeler (FW) has not awarded the contract to fabricate the hoist assembly. FW is considering awarding the contract to GEC, which is purported be a cost and schedule savings.
2. The schedule has also expanded to include a two-month window to allow for shipment of the assembly to England for fit-up prior to delivery of the complete assembly to Richland for assembly and installation in the CSB.
3. The rest of the schedule slip is a result of the non-availability of the sub-contractor to perform the hoist fabrication. FW lost the window due to the design problems.
4. The current schedule does not address the failure modes and effects analysis (FMEA) for the hoist and grapple system. This activity is supposed to run concurrent with the first three weeks of the engineering effort. Net result, no impact.
5. The 6/9/98 date for MHM Fabricate/Assembly/Deliver is based on a window of activity of 8.2 Months. The work allotted to that activity is:

| |
|-----------------------------------|
| 6 weeks engineering |
| 24 weeks fabrication |
| 1 week ship to England |
| 8 weeks fit up |
| 5 weeks ship assembly to Richland |
| <hr/> |
| 44 weeks total or 11 months |

McNeil stated that part of the engineering activity has started and the drop-dead date for start of the work to meet the 6/9/98 date is 9/1/97.

Attachment 5 - Startup and Operational Readiness Review

The following comments are principally based on discussion with Chris Thompson and Cherri Defigh-Price and review of the proposed schedule:

1. The operational procedure development activity is dependent on the sub-projects providing their completed designs, manufacturer's requirements, and draft operational documents to Startup.

The current input from projects to Startup was not sufficient to support the May start date. According to Thompson, the current schedule is achievable if they get the procedure input from the projects as required.

2. Procedure development and operations training is also dependent on the development of the Technical Safety Requirements (TSRs), Operational Safety Requirements (OSRs), and Limiting Conditions for Operations (LCOs). These, in turn, are dependent on the development of the SAR. The current schedule starts training before the SAR is approved. There is an element of risk with this, as training may have to be repeated if there are significant changes in the preliminary safety requirements for operations due to changes in the SAR.

3. The current schedule does not allot any time to address problems that may come up as a result of pre-operational testing (Acceptance Test Procedures (ATPs) and Operating Test Procedures (OTPs)).

4. The current ORR preps activity is predicated on validating only a portion of the operating procedures. At the present time, DESH has three categories of procedure validation: prior to ORR, prior to use, or use J-1 work procedures and develop procedures at a later date. The basic justification is the routine use of the procedure, however, criteria for the decision process has not been formally defined or justified.

5. The current 40 working days for the complete Contractor and DOE ORR activity is not sufficient time to complete all required activities. This time period only allows two weeks for the contractor ORR. If the DOE ORR is two weeks and its purpose is to validate the contractor ORR it would seem that the Contractor activity would be deeper in scope and naturally take longer. This period also does not allow for DOE-RL validation of contractor corrective actions taken as a result of the contractor ORR.

6. The overall time commitment for the start-up activity in the new schedule is longer. In response, it was stated that the time durations in the submitted schedule in support of the May date was longer than that approved by management. Start-up was

told that the requested time was unacceptable and that they would have to trim the schedule.

7. There is an overlapping of the three major activity dry run/certifications. While there are sufficient planned staff to perform the dry runs, there will not be enough procedure writers to address issues that result in procedure modifications.

8. The planned schedule shows that installation of the CSB plugs/impact limiters will not be completed until 5/18/99. This activity will be going on during the period that Start-up will be trying to run training and dry runs. With the cranes and support equipment on the CSB floor, the operations crew will not be able to run the MHM and perform their required activities.

Attachment 6 - Opportunities for Simplification

The following are candidates for simplification that should be considered:

1. Finalize SNF conditioning requirements, and consolidate the CVD and HCS into a single step.

Presently, there are two related sets of problems in the design and development of the SNF Project conditioning systems:

- The key conditioning process parameters (temperature, pressure and time) for hot conditioning (HCS) have not been finalized. Preliminary values are being used, but there are open questions remaining. Concerns have been raised regarding the advisability of bulk conditioning (HICS) of an entire MCO of fuel at very high (~300C) temperature.
- CVD was conceived as a way to protect the critical path schedule, by permitting temporary staging and off-line hot conditioning. However, as it has evolved, the CVD itself is a large, complex, expensive and critical path facility. Further, temporary staging adds complexity to the overall process, and the double handling (associated with two-step conditioning) adds equipment, time and cost.

These problems should be attacked in a parallel, coordinated manner. The proposed action items are:

- 1.1. Evaluate, on an urgent basis, the suitability of conducting single-step treatment of the SNF at the K-Basins (in the CVD facility). This single-step process is presumed to be conceptually similar (or perhaps identical) to the existing CVD process; therefore, the evaluation must determine whether or not that limited process will achieve the required end state. As an alternative, consideration could be given to ways of modifying the CVD process (e.g., by increasing the CVD temperature), such that it would constitute sufficient processing without follow-up HCS.
- 1.2. Similarly, evaluate the merits of consolidating the current cold vacuum drying and hot conditioning in a single step, to be conducted in the HCS station at the CSB. In this scenario, the fuel would be transported wet from the K Basins to the CSB, and would be dried and conditioned prior to storage. (There would be no staging period.) Therefore, de-watering capability at the CSB would be required, as would an acceptable means of returning the water to the basins or otherwise disposing of it. The SARP may also require some revision.

- 1.3. For both scenarios, the maximum conditioning temperature should be reexamined. A lower final temperature for HCS (e.g., between 170C and 200C, a temperature higher than any MCO in storage will ever reach) may produce acceptable bound water removal without the practical difficulty and potential safety concerns associated with 300C operation. Similarly, a higher temperature at CVD (i.e., higher than 50C) may increase the likelihood that CVD alone can be shown to be sufficient.

Note that the recently announced plan to delay HCS for one year cannot be accepted by RL, unless and until there is clear evidence (via the evaluations outlined above) that the CVD-only option is technically viable and will achieve the requirement for low mortgage interim storage.

2. Simplify the design of CSB systems.

Based primarily on the recommended safety analysis revisions, there are likely to be CSB simplification opportunities, which can yield long term operational cost savings. These are:

- Elimination of requirement for storage tube inerting
- Elimination of storage tube shield plug hold-downs
- Elimination of accident response filters and fans

The opportunities in this area are constrained by the advanced state of CSB engineering and construction. Clearly, any potential savings will have to be weighed against the costs of re-engineering, contract changes and physical modifications (if any). Time is a key factor here, because CSB construction is proceeding and because any changes must be accomplished without impacting the critical path. For that reason, RL recommends immediate action to identify and conceptualize CSB simplifications.

3. Simplify the design of MCO.

The SNF Project will be building, testing and operating more than 400 MCOs; there is huge economic leverage on simplification. RL recognizes that the MCO design is nearly complete and changes will require time and effort. Nonetheless, the cost and reliability advantages warrant that another look should be taken at simplifying the MCO design, fabrication, and operations, consistent with the desired end point of sealed MCO storage with no pressure relief and no continuous monitoring.

Specifically:

- 3.1. Return to the original MCO closure concept in which the shield plug is welded to the MCO shell. This concept would eliminate the mechanical seal, threaded locking ring (and potential for thread galling between locking ring and MCO shell), and jacking bolts. The weld would provide the first of the two closure welds currently required for commercial SNF storage systems utilizing welded closures; the welded cover cap would serve as the second. Presuming NRC regulatory equivalency, this concept would allow storage of the MCO in the CSB storage tubes without inerting the tube or monitoring of the tube environment.

The following are additional opportunities for significant MCO simplification, with attendant savings in capital cost and operational efficiency. In each case, it is necessary to establish the technical basis and then implement the simplification:

- 3.2. Eliminate the MCO internal HEPA filters. In commercial nuclear applications, HEPA filtration is generally provided to reduce (or essentially eliminate) the release and transport of radioactive particulate material. In cases where safety analyses take credit for particulate removal to meet regulatory limits, the filtration system is safety grade. Since the MCO internal HEPA filters are not needed to satisfy regulatory limits, it appears that they can be eliminated.
- 3.3. Eliminate one penetration through the MCO shield plug. A review of the intended function of each MCO shield plug penetration during normal, off normal, and accident conditions indicates that at least one penetration is unnecessary and can be eliminated.
- 3.4. Eliminate the MCO pressure relief capability, consistent with the desired project end point. It is anticipated that the technical basis validation will confirm that MCO overpressure, sufficient to cause MCO loss of integrity, is not credible.

For each of the above changes pricing options to the awarded MCO fabrication contract should be obtained

4. Simplify the design of the MHM.

The current MHM design is untenable. Substantial simplification is needed. In particular, requirements for inerting, sealing and pressure containment can probably be eliminated (as demonstrated by the revised safety analysis work outlined above). The following actions are proposed:

- 4.1. Develop a performance specification for the MHM which would be applicable if it

were determined that MCO rupture (during MCO transport, transfer, staging, or storage) is not a credible event. Evaluate and document the design changes that could be made to the current MHM design, based on this alternative performance specification. The evaluation should include capital and operating cost estimate savings.

- 4.2. Similarly, evaluate and document the design and/or operational changes that could be made to accommodate MCO relief system actuation within the MHM. This evaluation can include consideration of relief system capping prior to MCO pickup, as a way of precluding (rather than accommodating) relief system actuation.
- 4.3. Develop an alternate shielded transfer cask that could be utilized at the CSB in the event that the MHM is inoperable. This alternative concept should be based on the premise that MCO rupture is not a credible event. The shielded transfer cask should be very simple in design and conceptually similar to casks currently utilized for transfer of commercial SNF.

There is very large uncertainty regarding the true potential for cost reduction, in light of the advanced design and fabrication status. RL agrees that serious effort should be applied to developing a redesign that makes best use of existing, purchased MHM material or equipment.

5. Increase the schedule stagger between KW and KE operations

In simplest terms, this change would involve basing all design, procurement, construction, staffing and operational planning on the assumption that the SNF would be removed from the K-Basins in sequence (that is, one basin at a time) or with substantially less schedule overlap than is presently planned. This would reduce and simplify the work needed to start fuel removal and would permit sharper management focus on operations at each basin. Furthermore, and very importantly, the initial operations at one basin would provide a full scale, production line test of the all designs, equipment and procedures, in time to make necessary changes or refinements before installing equipment and commencing operations at the other basin.

The primary penalty of a sequencing change would be an extension of the projected overall time (and end date) for removal of all SNF from the K-Basins. However, the true impact here is not easily predicted, because the elimination of parallel work paths and the more manageable single-basin operations would reduce vulnerability to schedule upsets.

**FLUOR DANIEL**

Fluor Daniel Hanford, Inc.
P.O. Box 1000
Richland, WA 99352

September 10, 1997

FDH-9758158

Ms. E. D. Sellers, Director
Spent Nuclear Fuels Project Division
U.S. Department of Energy
Richland Operations Office
Richland, Washington 99352

Dear Ms. Sellers:

CONTRACTOR REVIEW OF PROPOSED SPENT NUCLEAR FUEL PROJECT SCHEDULE

Attached is the Committee Report for the joint contractor review of the proposed revised schedules for the Spent Nuclear Fuel (SNF) Project. The review, conducted between August 22, and September 2, 1997, focused on overall integrity of the proposed schedule.

In summary, the committee found no realistic means of reducing the proposed 14-month delay of the start of fuel removal from the Basins. However, the schedules appear to present an aggressive approach and no major flaws in planning assumptions or schedule logic were found which would reduce the probability of meeting the proposed fuel removal date. Several sub-project activities were identified where continuous management attention could yield significant improvement in near-critical path areas, reducing overall schedule risk. Several improvements to schedule logic were identified, for incorporation, which also should improve the probability of success.

While extensive changes to the overall project structure, technical strategy, or priorities were not within the scope of this review, many strategy revisions within the sub-projects were found to be incorporated into the proposed schedules. Noteworthy examples include early acquisition of process hardware for first article testing by the Cold Vacuum Drying (CVD) Facility sub-project, and rethinking of the role of enabling assumptions and characterization data in constraining safety analysis. It should be noted that the proposed schedule includes activities to investigate the elimination of the Hot Conditioning process based on results of a joint contractor/U.S. Department of Energy, Richland Operations Office review of overall technical strategy conducted in June as part of the Risk-Based Schedule Analysis process.

Schedule improvements described in the attachment are being incorporated into the proposed schedules. The risk analysis model, with the changes, will be run to determine changes in success probability and to finalize identification of key schedule drivers. Results will be documented in an ARES report.




Ms. E. D. Sellers
Page 2
September 10, 1997

FDH-9758158

If you have any questions, please call me on 373-6307, or Mr. E. W. Gerber of my staff on 376-9356.

Very truly yours,

A handwritten signature in black ink, appearing to read "N. H. Williams". The signature is stylized with a large, sweeping initial "N" and a long horizontal stroke.

N. H. Williams, Project Director
Spent Nuclear Fuel Project

ljc

Attachment

FDH-9758158

Attachment

Committee Report
Spent Nuclear Fuel Project Schedule Review

Consists of 7 Pages
Including Cover

COMMITTEE REPORT

SPENT NUCLEAR FUEL PROJECT SCHEDULE REVIEW

September 9, 1997

Objective

The Spent Nuclear Fuel (SNF) Project has proposed modified schedules which delay the start of fuel removal from the K Basins to July 30, 1999, a delay of 14 months from the current baseline. As part of the process to review and finalize modification of the baseline schedule a contractor committee was formed to review the schedules with the following three objectives:

1. Determine if the proposed schedule is viable and free of major logic or planning assumption errors which could impact the Project's ability to meet the revised fuel removal start date.
2. Review critical path or near-critical path sub-projects to identify potential changes in schedule logic or strategy which could reduce the 14-month delay without appreciable added risk.
3. Identify sub-project activities where additional management attention or alternate strategies could shorten schedule durations and increase the probability of success.

Process

The committee was formed on August 22, 1997 and conducted a series of schedule reviews and topical meetings through September 2, 1997. Committee members included:

George Babenko, MACTEC
Eric Gerber FDH, (Chairman)
Bruce Kirstein, FDI
Csaba Molnar, FD - Fernald
Bill Rasin, DESH
Bob Wilkinson, DESH

Committee interviews with sub-project managers were conducted jointly with the U.S. Department of Energy, Richland Operations Office (RL) schedule review committee to minimize time impacts on Project staff. Sub-projects with activities on or within sixty days of the critical path were reviewed. These included:

| | <u>Proximity to Critical Path (Float in Working Days)</u> |
|-----------------------------------|---|
| Cold Vacuum Drying (CVD) | On Critical Path |
| Integrated Water Treatment (IWTS) | 37 |
| Fuel Retrieval System (FRS) | 31 |
| Startup/ORR | On Critical Path |
| Safety Analysis (Crosscut)(SAR) | 10 |
| Characterization | 12 |
| MCO/Cask Loading | 18 |
| Canister Storage Building (CSB) | 38 |

All Level Three schedules were reviewed for each of these sub-projects with focus on critical activities. The Cold Vacuum Drying (CVD) Project Level Four schedule was also reviewed. In addition, topical meetings were held to further review two areas of concern which arose during schedule reviews: manual fuel handling to shorten the fuel retrieval schedule; and detailed discussion and agreement as to the extent of safety analysis required and the RL approval process necessary to satisfy installation of major modifications hardware in the K Basins. In all cases, the sub-project managers were well prepared and their cooperation and effort are appreciated.

Conclusions and Recommendations

1. Based on this review, the committee found the schedules to be viable and found no realistic way of shortening the fourteen month delay to start of fuel removal without substantially increasing programmatic risk. In several cases, individual sub-projects had improvements which shortened their own critical paths but had no impact on the overall SNF Project critical path. These sub-project scheduled improvements are noted in Item 6 below and should improve the overall probability of schedule success.
2. Several sub-project activities were identified where continuous management attention could yield significant improvement in that sub-projects critical path. For example, it was noted by the Integrated Water Treatment System (IWTS) Project Manager, Jim Loomis, that it was possible that additional work with their primary vendor could accelerate deliveries and/or enable parallel installation to a greater extent. Such improvements would further distance IWTS activities from the SNF Project critical path and support accelerated start of Fuel Retrieval System (FRS) Pre-Op testing with IWTS.
3. The committee did not find major disconnects in Project logic or planning assumptions which would jeopardize overall viability of the proposed schedule. A number of errors were found including unnecessary logic restraints and schedule date constraints, and small inconsistencies with Safety Analysis Report (SAR) planning assumptions. However, these have no apparent impact on overall Project start or end dates. Most of these errors were noted by scheduling staff during the meetings for later correction and only the most noteworthy are listed in item six below.

4. The committee found no characterization or enabling assumptions on the SNF Project critical path. Only one characterization task is near the critical path, initial whole element drying tests, which restrains finalization of CVD process design. Other characterization tasks shown near the critical path were found during the review to unnecessarily constrain other activities and can be removed from the list of activities within 60 days of the critical path.
5. During the period of the review the committee found instances of continued change to the schedule database. The schedule should be placed under configuration control even during its final revision prior to approval as the baseline.
6. Meetings were held on August 27 and 28 to discuss the possibility of using manual fuel handling, at least during initial operation, to accelerate the availability of the FRS. The committee concludes the following:
 - A. Manual fuel handling to sort fuel and load Multi-Canister Overpack (MCO) baskets is feasible and could be achieved relatively quickly to provide a backup to the remote manipulators.
 - B. Unless major modifications are made to the K Basins' operations deck (grate) and to the loading table and possibly fuel baskets, throughput would be less than that needed to support current schedules for operation.
 - C. If the manual system can be fabricated quickly, the best schedule acceleration accomplished by removal of the remote manipulators from the FRS critical path is two months with no improvement to the overall SNF Project fuel removal start date. At that point other FRS components become schedule-limiting. It should be noted that the FRS project manager has included in the proposed schedule nearly three months contingency for late delivery of the remote manipulators (because of the vendor's historical performance).
 - D. Operations staff believed that some remote operation capability is desirable as a backup, or for recovery from upset and unforeseen conditions. The FRS project manager has no plans to deliver such a system. It is recommended that further discussions occur between Operations and FRS project staff to decide whether or not the backup system is justified and plan accordingly.
7. A meeting was held on September 2, 1997, to determine specific requirements for safety analysis as a condition of installation of hardware in the K Basins. The general requirements are outlined in the "Spent Nuclear Fuel Schedule Key Drivers Resolution Committee" report dated August 15, 1997. This meeting addressed details from submittals to RL, and RL reviews and approvals, as applied to three major modifications: FRS; IWTS; and MCO/Cask Loading. Agreements reached between DE&S Hanford, Inc. (DESH), Fluor Daniel Hanford, Inc. (FDH), and RL follow and should be used to schedule the safety analysis submittals described:

- A. Safety analysis needed by DESH to assign safety class and quality requirements to procured equipment should suffice to support construction/installation. This analysis is to be augmented by Unreviewed Safety Questions (USQ) screenings for the installation activities themselves (heavy lifts, etc.).
 - B. DESH/FDH is to assemble that existing documentation and transmit it as the basis for installation for RL review. The analysis will then be incorporated into the next K Basin SAR update which will undergo for RL review and approval. If RL concludes during its review that the analysis is inadequate then appropriate actions, including possible work stoppage, will be determined by RL in conjunction with FDH and DESH.
 - C. Since Critical Decision 3 is already granted for MCO/Cask Loading, installation may proceed with the above actions occurring in parallel.
8. Listed below are specific recommendations resulting from the committee's review. The recommendations primarily identify sub-project activities that should be reviewed and modified now or receive continued management focus to improve schedules and probability of success:
- A. Further review of imposed schedule logic constraints (approximately 250), and open-ended activities shown in the schedules, is warranted. In several instances, unnecessary constraints near the critical path were identified to the sub-project manager during committee review meetings.
 - B. Schedules for IWTS, MCO/Cask Loading, and FRS do not yet consistently reflect generation of RL-approved safety documentation prior to installation in the K Basins. A series of three meetings are being scheduled by DESH and FDH with RL staff to arrive at a detailed agreement for each of these projects as to level of safety analysis required and specific RL approvals. The meetings should be completed during the week of September 2. Results of these meetings will need to be reflected in the schedules.
 - C. The committee suggests reviewing the logic for combining the CVD FSAR into the K Basin FSAR. Justification for the current strategy was not made clear during review of CVD on the SAR tasks and the added step of the extra SAR imposes an added critical path activity.
 - D. The CVD sub-project should continue to refine the first article testing and design verification activities to find opportunities for schedule improvement. Such improvement would directly reduce risk to achieving the July 1999 fuel removal start.
 - E. FRS has potentially restrained start of installation by full completion of its safety assessment document (SAD). Installation could be accelerated with an intermediate SAD.
 - F. FRS has included 60 working days for late manipulator delivery in its schedule to reduce risk. This added contingency duration places the

activity on the FRS critical path. This approach lowers risk, but appears inconsistent with schedule risk management elsewhere.

- G. For IWTS, two key activities warrant close management for potential schedule improvement. These are fabrication and delivery of process equipment and subsequent installation in the basin. These activities are shown in series with no overlap and have not been optimized.
- H. Within the CSB sub-project the installation of tube plugs and impact limiters have fallen onto its critical path due to funding constraints. This activity also conflicts with testing and startup activities scheduled to be conducted in the same part of the facility. Consideration should be given to reevaluating the funding constraint to allow some schedule flexibility and reduce the risk of impacting facility startup due to interference with training and testing activities.
- I. The current SNF Project schedules show no planned activity for safeguards and security requirement assessments which may be necessary for operation. The requirement for this assessment should be verified and the schedule augmented if necessary.
- J. Overall schedule logic for procedure development, training, startup testing, and readiness reviews is adequate. The greatest risk lies in the large number of parallel activities scheduled within a short period of time. Further work is needed over the coming months to refine the turnover process from construction to operations such that interferences can be identified early. It would also be prudent for the sub-projects to start procedure preparation as early as possible to reduce schedule risk.
- K. FSAR preparation for the CSB and the 100 K Area schedules a large number of parallel activities during a relatively short period. The committee found one instance where the FSAR (for the CSB) could begin earlier by eliminating an unrealistic schedule constraint, assuming resources are available earlier. Further detailed review of this area is warranted to attempt to move start of FSAR activities forward to reduce risk.
- L. The SAR preparation staff mentioned that certain design details constrained preparation of SAR phases and FSARs, yet there is no definitive list of these critical needs. A list of design needs outside of those included in enabling assumptions should be generated to support prioritization and management.
- M. Cask/MCO Loading schedule was greatly improved by an effort championed by Bill Gallo. It appears that by allowing parallel procurement and installation, approximately 10 weeks can be cut from this sub-project's schedule. Additional detailed procurement and equipment installation activities and logic should be added to the sub-project's schedule. Hold points for RL review of safety analysis documentation supporting installation needs to be added to the schedules since the 10 week savings may be reduced by these activities.

- N. The CSB's MCO Handling Machine hoist procurement schedule is being reviewed by the Project Manager for improvement. Success would shorten the schedule for CSB completion if impact limiter/tube plug installation is accelerated as discussed in Item H above. Start of the CSB FSAR is shown to be constrained by several enabling assumptions and the gas cart design. However, after discussion with CSB staff these constraints were found to be invalid and it may be possible to accelerate start of FSAR preparation.
9. A top-level review of the Sludge Removal Project was performed to evaluate feasibility of accelerating completion of removal, treatment, and disposal of the K Basins sludge. A one-year acceleration, with completion in September 2002, appears feasible without appreciably impacting probability of success and accelerates closure of the K Basins by a year as well. Further acceleration of the Sludge Removal Project will not further change Basins closure dates because water remediation and debris removal activities become constraining. The year acceleration would likely result in the following impacts:
- A. Sludge Removal costs would increase approximately \$10-15M because acceleration would require construction of a new facility to house the treatment process. Use of the CVD facility would not be feasible because processing of MCOs would interfere with necessary sludge equipment installation and testing activities.
- B. Cost of the Basins operations would be reduced \$20-25M due to accelerated closure.
- C. Additional Sludge Project funding would be required in FY 1998 through 2001 in the following approximate amounts:

| <u>Fiscal Year</u> | <u>Additional Budget (\$M)</u> |
|--------------------|--------------------------------|
| 1998 | 1 - 2 |
| 1999 | 2 - 3 |
| 2000 | 13 - 16 |
| 2001 | 1 - 4 |
| 2002 | 5 - 6 (savings) |
| 2003 | 4 (savings) |

Therefore, the net savings would be approximately \$10M, assuming a shift in the funding profile as discussed above.

*Hanford Spent Nuclear Fuel Project****Schedule Changes Major Impacts***

- **CVD Definitive Design** **+12 Months**
 - Rapid Reaction Rate Resolution*
 - Thermal Analysis/characterization data impacts*
 - FMEA: Safety Class System Upgrades*


- **CVD Pre-Operational Acceptance Testing** **+ 2 Months**
 - PAT includes all 4 bays*
 - Extended based on detailed evaluation of required testing*

- **Total CVD Impact to Critical Path** **14 Months**



Hanford Spent Nuclear Fuel Project

SPENT NUCLEAR FUEL PROJECT CVD SCHEDULE ANALYSIS



Schedule Changes Major Impacts

- **MHM Design** **+4 1/2 Months**
 - *Delay of vendors release due to criteria challenges (single failure proof hoist)*

 - **MHM Fabrication/Installation** **+ 4 1/2 Months**
 - *Prefabrication & testing of turrent/hoist/grapple system*
 - *Lost place in hoist vendor que*
-
- | | |
|-------------------------|-----------------------------|
| Total Subproject | <hr/> <hr/> 9 Months |
|-------------------------|-----------------------------|



Schedule Changes Major Impacts (Continued)

- **IWTS Design/Procure** **+4 Months**
 - *Criticality prevention*
 - *Safety Class equipment requirements*
 - *Submerged, safety class setting tanks*
 - *Filtration system selection*

 - **IWTS Installation** **+5 Months**
 - *Build-to-print installation vs. skid*
 - *Safety Class equipment*
- Total Subproject**

9 Months



Schedule Changes Major Impacts *(Continued)*

- **FRS Design/Procure** **+6 1/2 Months**
 - *Criticality analysis and modeling impacted design*
 - *Manipulator contract design/fabrication delays*

- **FRS In-Pool Demonstration**
 - *Revised estimate based on specific design* **+1 1/2 Months**

Total Subproject

8 Months



Risk Based Schedule Modifications

- **Optimized and integrated closure of technical issues (enabling assumptions and characterization data)**
- **Incorporated new SAR template to decouple SAR preparation from critical path as much as possible**
- **Established a frame work for minimal risk procurement and installation on an accelerated basis**
- **Revised CVD procurement strategy to accelerate first of four units to test (1st article testing) in order to reduce start-up risk**
- **Added MHM preassembly strategy to reduce start-up risk**
- **Recognized need to upgrade technical baseline and make program improvements now to be ready for ORR**




Risk Based Schedule Modifications ***(Continued)***

- **Incorporated the impacts of technical issue resolution on subproject design and procurement activities**
- **Optimized ORR preparation schedule while providing appropriate durations for associated activities**
- **Added new scope (KQ rack and sludge removal, sludge pretreatment)**
- **Deferred HCS in FY98 and incorporated an activity to assess the need for the second conditioning step**



Safety Analysis/Facility Construction Strategy



General Schedule Bases

- **Implementation of revised SAR strategy which takes advantage of preliminary level documentation and risk-0based decisions relative to procurement/installation (KDRC Agreements)**
 - ***CVD***
 - ***IWTS***
 - ***FRS***
 - ***Cask Loadout***

- **Two FSAR's - 100 Area and 200 Area**

- **Enabling Assumption closure will not change current technical approach (not on critical path)**

- **Sufficient resources will be available for key activities:**
 - ***SAR reviews (management pinch point)***
 - ***Procedure preparation***
 - ***Operators***
 - ***HP Technicians***



General Schedule Bases

(Continued)

- Minor front end installations related to major subprojects in the K Basins will proceed in accordance with KDRC Agreements
- FRS mock-up activities remain as previously assumed; No additional mock-up activities added
- Operations activities consistent with existing WITNESS model
- MCO Overpack not included in current baseline and not included in proposed schedule
- Inerting included (under review)
- HCS activities put on hold for FY98. Evaluation of the need for this processing step to be conducted by January 1998. Possible elimination
- Construction integration for K Basin Projects will not cause a slip in the critical path (IWTS design just completed to allow for this assessment)




General Schedule Bases

(Continued)

- **Fuel movement begins in KW with KE starting movement 6 months later (under review)**
- **6 months between basins is considered optimal by Operations personnel**
- **Sludge processing will take place in the CVD Facility (under review)**
- **Basin activities (sludge processing) will be conducted under CERCLA**






SNF Critical Path

9/23/97

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var. E F | Timeline | | | | | | | | | | | |
|-------------------------------------|-------------|--------------|----------|----------|----------|----------|------|------|------|------|------|------|------|------|--|--|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | | | |
| PROJECT INTEGRATION 1.4.1.01 | | | | | | | | | | | | | | | | | |
| AAW00A | 30JUL99 | | 31MAY98* | | -292 | | | | | | | | | | | | |
| AAW00B | | 31JUL01 | | 31JUL00 | -251 | | | | | | | | | | | | |
| AAW00C | | 15NOV02 | | 22MAR01 | -417 | | | | | | | | | | | | |
| AAW00D | | 23SEP03 | | 30AUG01 | -517 | | | | | | | | | | | | |
| AAW00E | | 30SEP03* | | 30SEP01* | -502 | | | | | | | | | | | | |
| AAWB201C | | 31DEC96A | | 31DEC96* | 0 | | | | | | | | | | | | |
| AAWB201D | | 31DEC96A | | 31DEC96* | 0 | | | | | | | | | | | | |
| AAWBA1 | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | | | | | | | | | | | | |
| AAWBA2 | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | | | | | | | | | | | | |
| AAWBA3 | 01OCT98 | 30SEP99 | 01OCT98 | 30SEP99 | 0 | | | | | | | | | | | | |
| AAWBA4 | 01OCT99 | 29SEP00 | 01OCT99 | 29SEP00 | 0 | | | | | | | | | | | | |
| AAWBA5 | 02OCT00 | 28SEP01 | 02OCT00 | 28SEP01 | 0 | | | | | | | | | | | | |
| AAWBA6 | 01OCT01 | 30SEP02 | | | 0 | | | | | | | | | | | | |
| AAWBA7 | 01OCT02 | 30SEP03 | | | 0 | | | | | | | | | | | | |
| AAWE100010 | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | | | | | | | | | | | | |
| AAWE100012 | 02SEP97* | | 02SEP97* | | 0 | | | | | | | | | | | | |
| AAWE100013 | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | | | | | | | | | | | | |
| AAWE100014 | 01OCT98 | 30SEP99 | | | 0 | | | | | | | | | | | | |
| AAWE100015 | 01OCT99 | 29SEP00 | | | 0 | | | | | | | | | | | | |
| AAWF10001A | 01OCT98 | 30SEP99 | | | 0 | | | | | | | | | | | | |
| AAWG10110C | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | | | | | | | | | | | | |
| AAWG10110D | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | | | | | | | | | | | | |



| | | | |
|----------------|---------|--|-------------------|
| Project Start | 01OCT92 | | Early Bar |
| Project Finish | 29SEP17 | | TA11 |
| Date | 15JUN97 | | Progress Bar |
| Activity | 18SEP97 | | Critical Activity |

DRAFT

DUKE ENGINEERING & SERVICES HANFORD
 RISK ASSESSMENT BASIS
 Rev "C" Draft SF98/TA11 09/16/97

| Date | Revision | Checked | Approv. |
|------|----------|---------|---------|
| | | | |
| | | | |
| | | | |


| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | | | | | | | | | | |
|--|-------------|--------------|----------|----------|---------|---|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| BAWB4C2 | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | Safeguards/Process Interface | | | | | | | | | |
| BAWB502 | 01OCT96A | 30SEP97 | 01OCT96* | 30SEP97 | 0 | FY97 Safety Basis Support | | | | | | | | | |
| BAWB50210A | 07OCT97 | 24NOV97 | | | 0 | Review SNF Thermal Safety Basis | | | | | | | | | |
| BAWB50215 | 25OCT96A | 13DEC96A | 25OCT96 | 13DEC96 | 0 | SNFP Review of Technical Baseline | | | | | | | | | |
| BAWB50235 | 16DEC96A | 30JUL97 | 16DEC96 | 30JUN97 | -20 | Validate Design & Safety Technical Baseline | | | | | | | | | |
| BAWG1012 | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | FY97 Engineering Planning & Management Support | | | | | | | | | |
| CHARACTERIZATION 1.4.1.02.01.04 | | | | | | | | | | | | | | | |
| BBW4303B | 01OCT96A | 27NOV96A | 01OCT96 | 27NOV96 | 0 | Set-Up/Conduct KW Gas/Liq Lift, Look & UT | | | | | | | | | |
| BBW4303D-0 | 02DEC96A | 31JAN97A | 02DEC96 | 28FEB97 | 19 | KW Liq/Gas Lift/Look Analysis & UT Sludge Depth | | | | | | | | | |
| BBW4303D-1 | | 31JAN97A | | 28FEB97 | 19 | Complete KW Fuel Visual Observations | | | | | | | | | |
| BBW4303D-2 | 01OCT96A | 07MAR97A | 28OCT96 | 03MAR97 | -4 | KW G/L, Lab Analysis for TRU & H2, 1st Data | | | | | | | | | |
| BBW4401A6 | 16OCT96A | 14FEB97A | 16OCT96 | 13FEB97 | -1 | KW Fuel Facility & Tooling, Sample, Prep & Ship | | | | | | | | | |
| BBW4401A7 | 31OCT96A | 14FEB97A | 31OCT96 | 12DEC96 | -43 | Prep For 2nd KW Canister Sludge Acquisition | | | | | | | | | |
| BBW4401B-1 | 20JAN97A | 20FEB97A | | | 0 | Sample/Ship 6 KW Fuel Elements | | | | | | | | | |
| BBW4401B-2 | | 20FEB97A | | | 0 | Complt Ship of 2nd KW (9) Fuel & (3) Can Sludge | | | | | | | | | |
| BBW4401B-3 | 03MAR97A | 06MAR97A | | | 0 | Load & Ship 4th Cask (6 KW Fuel Elements) | | | | | | | | | |
| BBW4401C-1 | 09DEC96A | 10JAN97A | 18NOV96 | 07MAR97 | 39 | Sample/Ship 6 KW Canister Sludge | | | | | | | | | |
| BBW4401D | 10MAR97A | 30JUN97 | 07APR97 | 16MAY97 | -30 | KW Fuel/Sludge Acq. Final | | | | | | | | | |
| BBW4510A-1 | 06NOV96A | 07MAR97A | 06NOV96 | 06FEB97 | -20 | 327 Facility Prep for KW Fuel Receipt | | | | | | | | | |
| BBW4510A-2 | 05MAY97A | 30JUN97 | 14FEB97 | 11APR97 | -55 | NDE KW Fuel Elements | | | | | | | | | |
| BBW4511A-1 | 14MAR97A | 04SEP97 | 14APR97 | 16JUL97 | -35 | KW Fuel Png, Surf/Sub- Surf Exam & DE Analysis | | | | | | | | | |
| BBW4511A-3 | 05SEP97* | 02OCT97 | 17JUN97 | 16JUL97 | -55 | Prepare Final 2nd KW DE Report | | | | | | | | | |
| BBW4511A-4 | 10SEP97 | 18NOV97 | 17JUN97 | 16JUL97 | -88 | KW Coatings, TGA Drying & Report | | | | | | | | | |
| BBW4512B-1 | 26JAN98* | 16JUN98 | 03SEP97 | 25NOV97 | -138 | KW Damaged Fuel (9-12) Furnace Test & Report | | | | | | | | | |
| BBW4512B-2 | 05MAY98 | 16JUN98 | 29OCT97 | 11MAR98 | -68 | KE Fuel Dry/Cond, 2 Scrap & Report | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var E F | | | | | | | | | | | |
|-------------|-------------|--------------|---------|----------|---------|---|------------------------------------|------|------|------|------|------|------|------|--|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | | |
| BBW4604A-1 | 01OCT96A | 26DEC96A | 01OCT96 | 26DEC96 | 0 | KE Fuel - | Test Prep & Surf/Sub-Surface Exams | | | | | | | | | |
| BBW4604A-2 | 01OCT96A | 28FEB97A | 27DEC96 | 30APR97 | 43 | KE Fuel - | Examination Analysis & Reports | | | | | | | | | |
| BBW4605A-1 | 01OCT96A | 31JUL97 | 01OCT96 | 25FEB97 | -109 | Install Whole Element Furnace & Check-Out | | | | | | | | | | |
| BBW4605A-2 | 01AUG97 | 21NOV97 | 26FEB97 | 07MAY97 | -138 | KW Undamaged Fuel (3) Furnace Test & Rpt | | | | | | | | | | |
| BBW4605A-3 | 29SEP97 | 13APR98 | 24APR97 | 04AUG97 | -173 | KW Damaged Fuel (4-8) Test & Reports | | | | | | | | | | |
| BBW4605A-4 | | 13APR98 | | 25AUG97* | -158 | Cmplt 8 KW Fuel Dry/Cond Tst & 3 Highlight Rpts | | | | | | | | | | |
| BBW4605A-5 | 14APR98 | 13AUG98 | | | .0 | KW Damaged Fuel (13-14) Test Reports | | | | | | | | | | |
| BBW4605A-6 | 08DEC97 | 19DEC97 | | | 0 | KW Damaged Fuel (4-8) Hilight Report | | | | | | | | | | |
| BBW4605A-7 | 17JUN98* | 22DEC98 | | | 0 | KE/KW Fuel Furnace Test (15-20) | | | | | | | | | | |
| BBW4605A51 | 05AUG98 | 05AUG98 | | | 0 | KW Damaged Fuel Test Report | | | | | | | | | | |
| BBW4605B | 01OCT98 | 31MAR99 | | | 0 | Furnace Testing of KW/KE Fuel | | | | | | | | | | |
| BBW4606A-1 | 18FEB97A | 09SEP97 | 17DEC96 | 17JUN97 | -57 | KE/KW Comparison TGA Tst & Rpts - Dry Air | | | | | | | | | | |
| BBW4606A-2 | 11AUG97 | 08SEP97 | 18JUN97 | 17JUL97 | -36 | KE/KW Comparison TGA Highlight Rpt Dry Air | | | | | | | | | | |
| BBW4606A-3 | 11JUN97A | 20OCT97 | 23MAY97 | 28AUG97 | -36 | KE/KW Comparison TGA Tst & Rpt, Dry Air | | | | | | | | | | |
| BBW4610 | 24SEP97 | 04DEC97 | | | 0 | K-West Internal Sludge Testing/Reports | | | | | | | | | | |
| BBW4610A-1 | 22OCT97 | 04MAR98 | | | 0 | KW Fuel TGA Tst & Rpt, Oxidation Moist Inert | | | | | | | | | | |
| BBW4610A-2 | 21JAN98 | 30APR98 | | | 0 | Fuel TGA Data Report, Oxidation Steam #1 | | | | | | | | | | |
| BBW4610A-3 | 07APR98 | 13AUG98 | | | 0 | KE Fuel TGA Tst & Rpt, Oxidation Moist Inert | | | | | | | | | | |
| BBW4610A-4 | 01JUL98 | 05OCT98 | | | 0 | Final KE Fuel TGA Steam Data Report | | | | | | | | | | |
| BBW4610A-5 | | 05OCT98 | | | 0 | Cmplt KE Fuel TGA Testing | | | | | | | | | | |
| BBW4610A-6 | 22OCT97* | 07DEC98 | | | 0 | KW Fuel P/T Staging Testing | | | | | | | | | | |
| BBW4610A-7 | | 27MAR98 | | | 0 | KW Fuel TGA Steam Highlight Rpt #1 | | | | | | | | | | |
| BBW4610A-9 | 12JUN98 | 02JUL98 | | | 0 | P/T Staging Test Hilight Report | | | | | | | | | | |
| BBW4610A41 | 07NOV97 | 21NOV97 | | | 0 | Fuel TGA Moist Inert Hilight Report | | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var E F | | | | | | | | | | | | |
|--|-------------|--------------|----------|----------|---------|------|------|------|------|------|------|------|------|------|--|--|---|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | | | |
| BBW4702 | 17MAR97A | 30SEP97 | 19MAY97 | 29SEP97 | -1 | | | | | | | | | | | | Prep for KW Floor/Pit Sludge |
| BBW47021 | 01OCT97 | 05JAN98 | | | 0 | | | | | | | | | | | | Prep for KW Floor/Pit Sludge |
| BBW4703A | 06JAN98* | 19MAR98 | 01OCT97* | 15DEC97 | -64 | | | | | | | | | | | | KW Floor/Pit Sludge Sampling |
| BBW4903B-0 | 03DEC96A | 09JUL97 | 03DEC96 | 28APR97 | -49 | | | | | | | | | | | | KE Sludge TGA MCO |
| BBW4903B-1 | | 05AUG97 | | 05MAY97* | -63 | | | | | | | | | | | | Cmplt TGA Drying of 14 KE Can Sludge/Final Rpt |
| BBW4903B-2 | 01OCT96A | 07MAR97A | 01OCT96 | 14MAR97 | 5 | | | | | | | | | | | | KE Can Sludge Analysis / Reporting |
| BBW4903B-3 | 27MAY97A | 05AUG97 | 17MAR97 | 17APR97 | -75 | | | | | | | | | | | | KE Can Sludge Final Analysis & Report |
| BBW4903B-4 | | 05AUG97 | | 17APR97 | -75 | | | | | | | | | | | | Cmplt KE Can Sludge Final Analysis & Report |
| BBW4905A-0 | 27MAY97A | 04DEC97 | 08APR97 | 07AUG97 | -82 | | | | | | | | | | | | TGA KW Internal Sludge MCO |
| BBW4905A-1 | 20JAN97A | 02SEP97 | 20JAN97 | 14AUG97 | -12 | | | | | | | | | | | | KW Can Sludge Lab Analysis |
| BBW4905A-2 | 16JUN97 | 14NOV97 | 08AUG97 | 19SEP97 | -40 | | | | | | | | | | | | KW Can Sludge Lab Analysis - Critical Data |
| BBW4905A1 | | 02SEP97 | | 19SEP97 | 13 | | | | | | | | | | | | M/S-O-Provide Canister Sludge |
| BBW4905A2 | 18JUL97 | 15AUG97 | | | 0 | | | | | | | | | | | | KW Can-Sludge Model Data |
| BBW4905AB | 01OCT97 | 17NOV97 | | | 0 | | | | | | | | | | | | KW Can Sludge Brown cover Report |
| BBW4905C | 05DEC97 | 11FEB98 | 20FEB98 | 02APR98 | 35 | | | | | | | | | | | | Surface/SubSurface Deposits - Lab Exams |
| BBW4920 | 20MAR98 | 30SEP98 | 16DEC97 | 30JUN98 | -63 | | | | | | | | | | | | KW Floor Pit Sludge Lab - Physical Exams |
| BBW4922 | 01JUL98 | 30SEP98 | 01JUL98 | 30SEP98 | 0 | | | | | | | | | | | | KW Floor/Pit Sludge Lab Analysis - TWRS |
| BBW4923 | 01OCT97* | 30SEP98 | | | 0 | | | | | | | | | | | | KE/KW Canister Sludge for Pre Treatment |
| BBW4930B | 06JAN98 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | | | | | | | | | | | | Disposition Wastes & SNF - FY98 |
| BBW4930B1 | 01OCT98 | 30SEP99 | | | 0 | | | | | | | | | | | | Disposition Wastes & SNF - FY99 |
| BBW4930C | 02MAR99 | 30SEP99 | 02MAR98 | 30SEP98 | -251 | | | | | | | | | | | | 327 Hot Cell Equipment Clean-up and Restoration |
| TECHNOLOGY ACQUISITION 1.4.1.02.01.03 | | | | | | | | | | | | | | | | | |
| PCWD143 | 01OCT96A | 24OCT96A | 01OCT96 | 24OCT96 | 0 | | | | | | | | | | | | Integrated Test Strategy |
| PCWD143A05 | | 24OCT96A | | 24OCT96 | 0 | | | | | | | | | | | | Cmplt Integrated Tstg Strategy for SNFP |
| PCWD17903 | 03MAR97A | 13JUN97A | 03MAR97 | 30MAY97 | -10 | | | | | | | | | | | | Resolve Tech Baseline Issues |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var E F | FY97 | | | | | FY98 | | | | | FY99 | | | | | FY00 | | | | | FY01 | | | | | FY02 | | | | | FY03 | | | | | FY04 | | | | | FY05 | | | | |
|-------------|-------------|--------------|----------|----------|---------|---|--|--|--|--|------|--|--|--|--|------|--|--|--|--|------|--|--|--|--|------|--|--|--|--|------|--|--|--|--|------|--|--|--|--|------|--|--|--|--|------|--|--|--|--|
| | | | | | | K BASINS MAINTENANCE & OPERATIONS 1.4.1.03 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A04 | 01OCT96A | 28MAR97A | 01OCT96 | 28MAR97 | 0 | Incorp DOE Comments ORR POA Documents(3) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A04A | 31MAR97A | 01JUL97 | 31MAR97 | 28APR97 | -45 | DOE Approve ORR Plan of Action | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A04B | 16JUN97A | 15JAN98 | | | 0 | Develop Operators Database | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A04C | 16JUN97A | 30SEP97 | | | 0 | Finalize ORR Schedule | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A04D | 01OCT97 | 31DEC97 | | | 0 | DOE Review ORR Plan of Action | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A06A | | 31OCT96A | | 31OCT96* | 0 | Submit SNFP OpsStaffing Plan to RL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A10 | 01APR97A | 30SEP97 | 01APR97* | 30SEP97 | 0 | Prepare ORR Implementation Plan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A12 | 02JAN97A | 15AUG97 | 02JAN97* | 15AUG97 | 0 | Identify Lines of Inquiry/MSA Plan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A12A | | 15AUG97 | | 15AUG97 | 0 | Cmpl & Issue Preliminary MSA Plan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A14 | 18AUG97 | 30SEP97 | 18AUG97 | 30SEP97 | 0 | Develop Final MSA/ORR Cklist Implement Plan/Tm | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A14A | 01OCT97 | 12FEB98 | 01OCT97 | 14NOV97 | -59 | Prep Final MSA/ORR Chklist Implement Plan/Train | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A14B | | 12FEB98 | | 14NOV97 | -59 | Cmpl & Issue Final MSA Plan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A16A | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | Manage Procedures Development | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A16B | 01OCT97* | 30SEP98 | | | 0 | Manage Procedure Development - FY98 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A16F | 01MAY97A | 12SEP97 | 03FEB97* | 31JUL97 | -30 | Prepare Draft Admin Operations Procedures | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A17D | 01APR97A | 30SEP97 | 01APR97* | 30SEP97 | 0 | Prepare TIM Update for FRO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A17E | 01APR97A | 30SEP97 | 01APR97* | 30SEP97 | 0 | Prepare MIP Update for FRO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A17F | 01APR97A | 30SEP97 | 01APR97* | 30SEP97 | 0 | Prepare Con Ops Update for FRO | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A18 | 15SEP97 | 15JUN98 | | | 0 | Prepare Admin Operations Procedures | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A20 | 21JAN98 | 15JUN98 | 01OCT97* | 27FEB98 | -75 | Prepare FRO Admin System MSA Affidavits | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A20A | 20APR99 | 10MAY99 | 06FEB98 | 27FEB98 | -301 | Conduct Integ FRO Basin - 200A Dry Run/Drills | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A20B | 10FEB98* | 19APR99 | | | 0 | Review MSA Affidavits | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A23 | 20APR99 | 17MAY99 | 03MAR98 | 31MAR98 | -284 | Finalize MSA Affidavits Items | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DAW01A23A | | 17MAY99 | | 31MAR98 | -284 | Start Contractor ORR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|------|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| DAW02B015K | | 27FEB97A | | 28FEB97 | 1 | | | | | | | | | | |
| DAW02B015L | | 21JUL98 | | 23DEC97 | -143 | | | | | | | | | | |
| DAW02B015M | 01SEP98* | 21OCT98 | 02MAR98 | 20APR98 | -128 | | | | | | | | | | |
| DAW02B015N | | 21OCT98 | | 20APR98 | -128 | | | | | | | | | | |
| DAW02B015P | 01DEC98* | 20JAN99 | 21APR98 | 08JUN98 | -154 | | | | | | | | | | |
| DAW02B015Q | | 20JAN99 | | 03DEC98 | -31 | | | | | | | | | | |
| DAW02B015R | 01MAR99* | 16APR99 | 04DEC98* | 26JAN99 | -57 | | | | | | | | | | |
| DAW02B015S | | 16APR99 | | 26JAN99 | -57 | | | | | | | | | | |
| DAW02B015T | 02AUG99* | 20SEP99 | | | 0 | | | | | | | | | | |
| DAW02B015U | | 20SEP99 | | | 0 | | | | | | | | | | |
| DAW02B018 | 03MAR97A | 30SEP97 | 03MAR97 | 30SEP97 | 0 | | | | | | | | | | |
| DAW02B018C | 01APR98* | 30SEP98 | 01OCT97 | 05DEC97 | -205 | | | | | | | | | | |
| DAW02B019 | 01JUL97* | 30SEP97 | 01JUL97* | 30SEP97 | 0 | | | | | | | | | | |
| DAW02B0191 | 01SEP98* | | | 01OCT97* | -229 | | | | | | | | | | |
| DAW02B0192 | 01SEP98 | 01MAR99 | 02OCT97 | 31MAR98 | -229 | | | | | | | | | | |
| DAW02B0193 | 02MAR99 | 28APR99 | 01APR98 | 29MAY98 | -229 | | | | | | | | | | |
| DAW02B0194 | 03MAY99* | | | 31MAR98 | -273 | | | | | | | | | | |
| DAW02B0195 | 03MAY99 | 01NOV99 | 01APR98 | 30SEP98 | -273 | | | | | | | | | | |
| DAW02B0196 | 02NOV99 | 07JAN00 | 01OCT98 | 03DEC98 | -273 | | | | | | | | | | |
| DAW02B0197 | 04JUN97A | 11JUL97 | 04JUN97* | 02JUL97 | -5 | | | | | | | | | | |
| DAW02B0198 | 01JUL98* | 31AUG98 | | | 0 | | | | | | | | | | |
| DAW02B019A | 01JUL98* | 30SEP98 | | | 0 | | | | | | | | | | |
| DAW02B021 | 01OCT96A | 30SEP97 | 01OCT96* | 30SEP97 | 0 | | | | | | | | | | |
| DAW02B023 | | 03MAR97A | | 03MAR97 | 0 | | | | | | | | | | |



| Activity ID | Early Start | Early Finish | TA11 E.S | TA11 E.F | Var E.F | FY97 FY98 FY99 FY00 FY01 FY02 FY03 FY04 | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|---|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | |
| DAW02B023A | 17MAR97A | 30SEP97 | 04MAR97 | 30SEP97 | 0 | Perf Test Review Board Procedures Approvals | | | | | | | |
| DAW02B025 | 02JAN97A | 31JUL97 | 02JAN97* | 31JUL97 | 0 | Prep Startup Administrative Procedures | | | | | | | |
| DAW02B03 | 01OCT96A | 20FEB97A | 01OCT96 | 20FEB97 | 0 | Perf FRO Ops Readiness Mgmt Scope 1 | | | | | | | |
| DAW02B03A | 21FEB97A | 30SEP97 | 21FEB97 | 29SEP97 | -1 | Perf FRO Ops Readiness Mgmt Scope 2 | | | | | | | |
| DAW02B03G | 01OCT97* | 30SEP98 | | | 0 | Staffing Ramp Up for Operations Start | | | | | | | |
| DAW02E08 | 01DEC98* | 29JUL99 | 01OCT97 | 29MAY98 | -292 | Perf Common Process Pre Ops Scope - FY98 | | | | | | | |
| DAW04A50 | 30JUL99* | 01MAY00 | 01JUN98* | 04MAR99 | -292 | Perf Common Process Opns Scope - FY98 | | | | | | | |
| DAW04A52 | 02MAY00 | 09AUG01 | 05MAR99 | 28JUL00 | -259 | Perf Common Process Opns Scope - FY99/00 | | | | | | | |
| DAW04A54 | 10AUG01 | 12SEP02 | 31JUL00 | 30AUG01 | -259 | Perf Cleanout Common Process Opns - FY00/01 | | | | | | | |
| DAW05A05 | 03APR00* | | | | 0 | Start Tritium Level Reductions in K-East Basin | | | | | | | |
| DAW05A10 | 03APR00 | 28SEP01 | | | 0 | Perform KE Basin Tritium Reduction Operations | | | | | | | |
| DAW05A15 | | 28SEP01 | | | 0 | Cmpl Reducing Tritium Concentration in KE Basin | | | | | | | |
| DAW710101E | | 20MAR97A | | 30MAY97 | 50 | Cmpl & Issue Conduct of Operation Matrix Update | | | | | | | |
| DAW710103M | | 01AUG97 | | | 0 | SNF Project Publish Revised Alara Manual | | | | | | | |
| DAW710103N | | 30SEP97 | | | 0 | DESH & FDH Publish Revised Alara Manual | | | | | | | |
| DAW710204B | 01APR97A | 30SEP97 | 01APR97 | 30SEP97 | 0 | Continue K Basins Facility Maintenance | | | | | | | |
| DAW710302C | | 03AUG98 | | 27MAY97 | -297 | SAR K Basin Submittal | | | | | | | |
| DAW710302D | 27NOV96A | 27NOV96A | 01OCT96 | 30JAN97 | 41 | Submit K Basins Standards & Reqr. ID Doc Update | | | | | | | |
| DAW710401B | 02JAN97A | 31MAR97A | 02JAN97 | 31MAR97 | 0 | 2nd QTR K Basins Training & Support Functions | | | | | | | |
| DAW710401C | 01APR97A | 30JUN97 | 01APR97 | 30JUN97 | 0 | 3rd QTR K Basins Training & Support Functions | | | | | | | |
| DAW710401D | 01JUL97 | 30SEP97 | 01JUL97 | 30SEP97 | 0 | 4th QTR K Basins Training & Support Functions | | | | | | | |
| DAW710401E | | 13DEC96A | | 13DEC96 | 0 | Cmpl & Issue K Basins TIM Update | | | | | | | |
| DAW810101 | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | K Basin Operations - FY98 | | | | | | | |
| DAW810501M | | 03NOV97 | | | 0 | Start FEB Audit - FY98 | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var EF | FY97 | | | | | | | | | | |
|--|-------------|--------------|----------|----------|--------|--|------|------|---------------------------|------|------|------|------|------|--|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | | |
| DAW910101 | 01OCT98 | 30SEP99 | 01OCT98 | 30SEP99 | 0 | | | | K Basin Operations - FY99 | | | | | | | |
| DAW920101 | 01OCT99 | 29SEP00 | 01OCT99 | 29SEP00 | 0 | | | | K Basin Operations - FY00 | | | | | | | |
| DAW930101 | 02OCT00 | 28SEP01 | 02OCT00 | 28SEP01 | 0 | | | | K Basin Operations - FY01 | | | | | | | |
| DAW940101 | 01OCT01 | 30SEP02 | | | 0 | | | | K Basin Operations - FY02 | | | | | | | |
| DAW950101 | 01OCT02 | 05SEP03 | | | 0 | | | | K Basin Operations - FY03 | | | | | | | |
| ESSENTIAL SYSTEMS 1.4.1.04.01.01 | | | | | | | | | | | | | | | | |
| DER1302 | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | Construction (FY-97) | | | | | | | | | | |
| DER13022 | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | Construction (FY-98) | | | | | | | | | | |
| DER1302290 | | 01DEC97 | | 31OCT97* | -19 | CD 2/3 PWS Def Design & Procurement/Construction | | | | | | | | | | |
| DER1302992 | | 30SEP98 | | 30SEP98 | 0 | CD4 PWS Operations | | | | | | | | | | |
| DER1302995 | | 31MAR97A | | 31MAR97 | 0 | Cmpl K-Basins Essential Systems (Elec Upgr & MF) | | | | | | | | | | |
| COLD TEST FACILITY 1.4.1.04.01.05 | | | | | | | | | | | | | | | | |
| DMW1102 | 01OCT96A | 30SEP97 | 01OCT96 | 30SEP97 | 0 | Maintain Cold Test Facility for Sub-projects | | | | | | | | | | |
| DMW1103 | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | Maintain Cold Test Facility for Sub-projects | | | | | | | | | | |
| DMW11031 | 01OCT98 | 29SEP00 | 01OCT98 | 29SEP00 | 0 | Maintain Cold Test Facility for Sub-projects | | | | | | | | | | |
| BASIN PERSONNEL FAC UPGRADES 1.4.1.04.01.07 | | | | | | | | | | | | | | | | |
| DRR1103 | 01OCT96A | 31JUL97 | 01OCT96 | 31JUL97 | 0 | * Design, EI Inspections | | | | | | | | | | |
| DRR1103999 | | 31OCT96A | | 30OCT96 | -1 | MS [DESH] Personnel Fac UG Def Design | | | | | | | | | | |
| DRR11051 | 01NOV96A | 17JAN97A | 31OCT96 | 31DEC96 | -12 | Pre Construction Prep | | | | | | | | | | |
| DRR11052 | 02DEC96A | 31JUL97 | 02JAN97 | 31JUL97 | 0 | Construction | | | | | | | | | | |
| DRR1105200 | 02DEC96A | | 02JAN97 | | 20 | MS [DESH] Start Basin Personnel Fac Construction | | | | | | | | | | |
| DRR1105299 | | 31JUL97 | | 31JUL97 | 0 | MS (DESH) Basin Personnel Fac Complete | | | | | | | | | | |
| DOSE REDUCTION 1.4.1.04.02 | | | | | | | | | | | | | | | | |
| EBW14041 | 01OCT96A | 15OCT96A | 01OCT96 | 26NOV96 | 30 | * Procure Superstructure Decontamination | | | | | | | | | | |
| EBW14042 | 01OCT96A | 31OCT96A | 27NOV96 | 31JAN97 | 61 | Install Superstructure Decontamination | | | | | | | | | | |
| EBW14061 | 01OCT96A | 02MAY97A | 02DEC96* | 30MAY97 | 19 | K-Basin Floor Re-Finish at Kwest | | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | FY97 | | | | | | | | | |
|---|-------------|--------------|----------|----------|---------|--|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| EBW1406198 | | 02MAY97A | | 30MAY97 | 19 | MS [DESH] Decon/Seal Work Area Floor in KW Crmpt | | | | | | | | | |
| EBW14062 | 01MAY98* | 18SEP98 | 01OCT97* | 02FEB98 | -159 | K-Basin Work Area Floor Re-Finish at Keast | | | | | | | | | |
| EBW1406299 | | 18SEP98 | | 02FEB98 | -159 | MS [DESH] Decon/Seal Work Area Floor in KE Crmpt | | | | | | | | | |
| EBW1407 | 01OCT96A | 20MAR97A | 02DEC96* | 31MAR97 | 7 | K-Basin Public Address Comm System | | | | | | | | | |
| EBW1501 | 01OCT96A | 14MAY97A | 01OCT96 | 31JUL97 | 53 | Hydrolase Systems | | | | | | | | | |
| EBW1501999 | | 14MAY97A | | 31JUL97 | 53 | MS [DESH] Hydrolase Piping in KE Basin Crmpt | | | | | | | | | |
| EBW1502 | 01OCT96A | 30SEP97 | 02DEC96* | 30SEP97 | 0 | Decontaminate Unused Systems | | | | | | | | | |
| EBW15021 | 01DEC97* | 01APR98 | 01OCT97 | 02FEB98 | -41 | Decontaminate Unused Systems | | | | | | | | | |
| FUEL RETRIEVAL SUB-PROJECT 1.4.1.04.03 | | | | | | | | | | | | | | | |
| ECW01A10 | 01OCT96A | 30SEP97 | 01OCT96* | 30SEP97 | 0 | Facilitate FR SU/Construction | | | | | | | | | |
| ECW01A10A | 03MAR97A | 30MAY97A | 03MAR97 | 30MAY97 | 0 | Prepare FR Preop Test Specifications | | | | | | | | | |
| ECW01A10B | 02JUN97A | 29AUG97 | 02JUN97 | 29AUG97 | 0 | Prepare FR Preop Test Procedures | | | | | | | | | |
| ECW01A10C | 01JUL97* | 30SEP97 | 01JUL97* | 30SEP97 | 0 | Prepare FR Preop Testing - FY97 | | | | | | | | | |
| ECW01A10D | 01OCT97* | 01JUL98 | 01OCT97 | 21NOV97 | -151 | Prepare FR Preop Testing - FY98 | | | | | | | | | |
| ECW01A23D | 17JUL98 | 22JUL98 | 01DEC97 | 04DEC97 | -157 | Perf KW Fuel Remvl Pre Op/Op Test (W/O IWTS) | | | | | | | | | |
| ECW01A23D1 | 23JUL98 | 07AUG98 | | | 0 | Perf Basin FR Pre Op Fac/Eqpt Repair | | | | | | | | | |
| ECW01A23E | 28SEP98 | 01OCT98 | 16DEC97 | 17DEC97 | -198 | Conduct KW FRS Pre-Op Test (With IWTS) | | | | | | | | | |
| ECW01A29D | 16DEC96A | 02SEP97 | 16DEC96* | 04APR97 | -103 | Basin Fuel Removal Training Analysis | | | | | | | | | |
| ECW01A29E | 03SEP97 | 26SEP97 | 07APR97 | 30APR97 | -103 | Basin Fuel Removal Training Design | | | | | | | | | |
| ECW01A29F | 29SEP97 | 12NOV97 | 01MAY97 | 17JUN97 | -103 | Basin Fuel Removal Training Development | | | | | | | | | |
| ECW01A29G | 04AUG98 | 06OCT98 | 01OCT97* | 28JAN98 | -174 | Basin Fuel Removal Update Training | | | | | | | | | |
| ECW01A29G1 | 14OCT98 | 10NOV98 | | | 0 | KW Fuel Removal Operators Classroom Training | | | | | | | | | |
| ECW01A29G5 | 11NOV98 | 10DEC98 | | | 0 | Perform Basin FR Operators OJT | | | | | | | | | |
| ECW01A29J | | 16MAR99 | | 29JAN98 | -282 | FRS Ops Chiefs Certified (2) | | | | | | | | | |
| ECW01A29L | 04DEC98 | 16MAR99 | 30JAN98 | 27FEB98 | -262 | Basin FR Operators JPM | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | FY97 FY98 FY99 FY00 FY01 FY02 FY03 FY04 FY05 | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|--|--|--|--|--|--|--|--|--|--|
| | | | | | | Gantt Chart | | | | | | | | | |
| ECW01C03 | 17MAY99* | 14JAN00 | 01JUN98* | 28JAN99 | -241 | Prep KE Basin Fuel Removal Ops/Maint/Admin Procd | | | | | | | | | |
| ECW01C04 | 11NOV99* | 09DEC99 | 05OCT98* | 29OCT98 | -278 | Perform KE Basin Fuel Removal Facility/OJ Trng | | | | | | | | | |
| ECW01C05 | 13OCT99* | 10NOV99 | 03SEP98* | 02OCT98 | -278 | Validate/Test KE Basin Fuel Removal Procedures | | | | | | | | | |
| ECW01C22 | 14MAY99 | 14JAN00 | 01JUN98* | 29JAN99 | -240 | Perf KE Basin Fuel Remvl Pre-Operation Scope | | | | | | | | | |
| ECW01C22B | 04JAN99 | 31MAR99 | | | 0 | Perf KE Basin Pre OP Testing Punchlist | | | | | | | | | |
| ECW01C23 | 17JAN00 | | 01FEB99 | | -240 | Start KE Basin Fuel Removal Operations | | | | | | | | | |
| ECW01C24 | 31JAN00 | 29MAR00 | 01FEB99* | 31MAR99 | -250 | Operate KE Basin Fuel Removal (One MCO/Week) | | | | | | | | | |
| ECW01C26 | 30MAR00 | 30JUL01 | 01APR99 | 31JUL00 | -250 | Operate KE Basin Fuel Removal (One MCO/Two Days) | | | | | | | | | |
| ECW01C28 | | 30JUL01 | | 31JUL00 | -250 | Complete Basin Fuel Removal Operations | | | | | | | | | |
| ECWA3010 | 30APR96A | 15NOV96A | 30APR96 | 01NOV96 | -10 | - Prepare FRS Equipment/System Design | | | | | | | | | |
| ECWA3012 | | 15NOV96A | | 01NOV96 | -10 | FRS - Complete FRS Equipment/System Design | | | | | | | | | |
| ECWA3025 | 01OCT96A | 30SEP97 | 01OCT96* | 24SEP98 | 247 | FRS - Title III - Design Integration FY97 | | | | | | | | | |
| ECWA3025A | 01OCT96A | 02JAN98 | | | 0 | FRS - Title III Dsn Integ Suppt to Procure FY97 | | | | | | | | | |
| ECWA3025A1 | 16JUN97 | 10SEP97 | | | 0 | FRS - MK1A Scrap Basket Overpack | | | | | | | | | |
| ECWA3025X | 01OCT97 | 30SEP98 | | | 0 | FRS - Title III - Design Integration FY98 | | | | | | | | | |
| ECWA3025Y | 05JAN98 | 02APR98 | | | 0 | FRS - Title III Dsn Integ Suppt to Procure FY98 | | | | | | | | | |
| ECWA3025Z | 01OCT98 | 31MAR99 | | | 0 | FRS - Title III - Design Integration FY99 | | | | | | | | | |
| ECWA3030 | 01OCT96A | 14MAR97A | 01OCT96 | 10MAR97 | -4 | FRS - Prepare KW 90% Facility Mods Design | | | | | | | | | |
| ECWA3030A | | 14MAR97A | | 10MAR97 | -4 | FRS - Cmpt KW 90% Facility Mods Design | | | | | | | | | |
| ECWA3030M | 17MAR97A | 14MAY97A | | | 0 | Rslv Dsn Act'n Items Req'd-KW 100% Fac Mods Dsn | | | | | | | | | |
| ECWA3030P | 15MAY97A | | | | 0 | Deliver FRS KW 100% Fac Mods Dsn LOI to FDNW | | | | | | | | | |
| ECWA3031 | 16MAY97A | 12SEP97 | 01APR97* | 25APR97 | -96 | FRS - Prepare KW 100% Facility Mods Design | | | | | | | | | |
| ECWA3032 | | 12SEP97 | | 25APR97 | -96 | Cmpl KW FRS Facility Mods Design | | | | | | | | | |
| ECWA3040 | 04NOV96A | 14MAR97A | 04NOV96* | 20JAN97 | -38 | FRS - Prepare KE 90% Facility Mods Design | | | | | | | | | |


| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var EF | | | | | | | | | | |
|---|-------------|--------------|----------|----------|--------|---|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| ECWA7030E | | 01NOV96A | | 01NOV96* | 0 | FRS - Provide FRS FHA Input | | | | | | | | | |
| ECWA7030F | 01OCT96A | 01NOV96A | 01OCT96 | 01NOV96 | 0 | FRS - Provide FRS Input/Rvw RTE & NOC | | | | | | | | | |
| ECWM4006 | 08OCT96A | | 08OCT96* | | 0 | CD3-FRS Procurement Approval | | | | | | | | | |
| ECWM4008 | 15SEP97 | | 02MAY97 | | -92 | FRS - KW-Submit Facility Mods Risk Assessment | | | | | | | | | |
| ECWM4010 | | 03OCT97 | | 22MAY97 | -92 | FRS - KW-Facility Mods-Auth to Proceed | | | | | | | | | |
| ECWM4011 | | 16JUL98 | | 21NOV97 | -160 | Cmpl KW FRS Construction | | | | | | | | | |
| ECWM4011PA | | 16JUL98 | | 30NOV97* | -157 | Cmpl KW FRS Construction | | | | | | | | | |
| ECWM4012 | 09FEB98 | | 05AUG97 | | -128 | FRS - KW-Submit Installation Risk Assessment | | | | | | | | | |
| ECWM4014 | | 02MAR98 | | 25AUG97 | -128 | CD3B-FRS Installation | | | | | | | | | |
| ECWM4016 | 29SEP97 | | 16JAN98 | | 74 | FRS - KE-Submit Facility Mods Risk Assessment | | | | | | | | | |
| ECWM4018 | | 17OCT97 | | 05FEB98 | 74 | FRS - KE-Facility Mods-Auth to Proceed | | | | | | | | | |
| ECWM4020 | 24MAR98 | | 23MAR98 | | -1 | FRS - KE-Submit Installation Risk Assessment | | | | | | | | | |
| ECWM4022 | | 13APR98 | | 10APR98 | -1 | FRS - KE-Installation-Auth to Proceed | | | | | | | | | |
| SLUDGE REMOVAL PROJECT 1.4.1.04.04 | | | | | | | | | | | | | | | |
| EDSR003 | 26JUN97 | 30JUN97 | | | 0 | Write recommendation letter to RL | | | | | | | | | |
| EDSR004 | 02JUN97A | 25JUN97 | | | 0 | EDH prepare recommendation | | | | | | | | | |
| EDSR005 | 01JUL97 | 28JUL97 | | | 0 | DOE RL review recommendation letter | | | | | | | | | |
| EDSR006 | | 28JUL97 | | | 0 | DOE issue recommendation letter to DESH | | | | | | | | | |
| EDSR047A | 01OCT97 | 26NOV97 | | | 0 | Prepare Authorization Basis Task Plan | | | | | | | | | |
| EDSR047B | 01DEC97 | 05DEC97 | | | 0 | USQ Evaluation | | | | | | | | | |
| EDSR047C | 08DEC97 | 30APR98 | | | 0 | Update Safety Assessment | | | | | | | | | |
| EDSR047D | 01MAY98 | 28JUL98 | | | 0 | PHMC review Safety Assessment | | | | | | | | | |
| EDSR051 | 14FEB02 | 11APR02 | | | 0 | Incorp Comments & train TWRS Operators | | | | | | | | | |
| EDSR052A | 22JUL97* | 05OCT97 | | | 0 | Prep Task Plan for Authorization Basis | | | | | | | | | |
| EDSR052B | 07OCT97 | 11AUG98 | | | 0 | Revise Source Term Documentation | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | Fiscal Year | | | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|-------------|------|-----------------------------------|--|------|------|------|---|------|--|--|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | | | |
| EDW1C03 | 05AUG99 | 02AUG00 | | | 0 | | | | PreTreat: Prepare Def Design | | | | | | | | |
| EDW1C03A | 19JUL99 | | | | 0 | | | | PreTreat: CD2 for Design | | | | | | | | |
| EDW1C04 | 01OCT98* | 21FEB02 | | | 0 | | | PreTreat: Prepare SAR Update | | | | | | | | | |
| EDW1C05 | 13MAR00 | 09MAR01 | | | 0 | | | | PreTreat: Bid, Award & Fabr Equipment | | | | | | | | |
| EDW1C05A | 28FEB00 | | | | 0 | | | | PreTreat: CD3 for Procurement/Fabrication | | | | | | | | |
| EDW1C06 | 03AUG00 | 18MAY01 | | | 0 | | | | PreTreat: Reg Compliance | | | | | | | | |
| EDW1C07 | 04JUN01 | 21FEB02 | | | 0 | | | | PreTreat: Construct & Install | | | | | | | | |
| EDW1C13 | | 31JUL01 | | | 0 | | | | CVD Operation Complete | | | | | | | | |
| EDW1C99 | 01OCT97 | 21FEB02 | | | 0 | | | Chem Pre Treat Project Management | | | | | | | | | |
| EDW1D01 | 17JUN02 | 09OCT02 | 01OCT97* | 30SEP99 | -759 | | | | | | | | Perform Sludge Transfer System ORR | | | | |
| EDW1D01999 | | 09OCT02 | | | 0 | | | | | | | | Compl ORR - Sludge Xfer from K-Basins | | | | |
| EDW2101 | 31DEC99 | 29AUG01 | 01FEB99 | 28SEP00 | -230 | | | | KE Floor Sludge "Just-in-time" for Fuel | | | | | | | | |
| EDW2101000 | 31DEC99 | | 01FEB99 | | -230 | | | | Start KE Floor Sludge Retrieval | | | | | | | | |
| EDW2102 | 31DEC99 | 29AUG01 | 01FEB99 | 28SEP00 | -230 | | | | KE Fuel Canister Sldg Storage to Weasel Pit | | | | | | | | |
| EDW2103 | 30AUG01 | 22FEB02 | 29SEP00 | 04JAN01 | -285 | | | | Complete KE Sldg Retrv Storage to Weasel Pit | | | | | | | | |
| EDW2104 | 10OCT02 | 23SEP03 | 29SEP00 | 30AUG01 | -517 | | | | | | | | Transfer KE Weasel Pit Sldg to Tank Farms | | | | |
| EDW2104000 | 10OCT02 | | 29SEP00 | | -509 | | | | | | | | Start Sldg Transfer from KE Basin to TWRS | | | | |
| EDW2104999 | | 23SEP03 | | 30AUG01 | -517 | | | | | | | | Cmpl Sludge Removal From K | | | | |
| EDW2105 | 10OCT02 | 06DEC02 | 04JAN00* | 01MAR00 | -696 | | | | | | | | KW Pit Sldg Retrieval | | | | |
| EDW2106 | 10OCT02 | 05FEB03 | 02MAR00 | 21AUG00 | -616 | | | | | | | | KW Canister Sldg Removal | | | | |
| EDW2A01 | 06FEB03 | 30MAY03 | | | 0 | | | | | | | | KW FRS Sldg Area Removal | | | | |
| EDW2B01 | 10OCT02 | 20FEB03 | | | 0 | | | | | | | | KW Remaining Floor Sldg Removal | | | | |
| EDW2C01 | 21FEB03 | 27JUN03 | | | 0 | | | | | | | | KW Sldg Transfer | | | | |
| EDW2C01000 | 10OCT02 | | | | 0 | | | | | | | | Start KW Sldg Transfer | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F |
|-------------|-------------|--------------|----------|----------|---------|
| EFW2501999 | | 02OCT02 | | 26FEB01 | -403 |
| EFW26011 | 06JAN97A | 04AUG97 | 01APR97 | 26JUN97 | -25 |
| EFW26012 | 16JUN97 | 18AUG97 | 28APR97 | 26JUN97 | -35 |
| EFW2601299 | | 18AUG97 | | 26JUN97 | -35 |
| EFW2602 | 06JAN97A | 16JUL97 | 30APR97 | 29MAY97 | -32 |
| EFW27011 | 30JUN97* | 21JUL97 | 03MAR97 | 27MAR97 | -79 |
| EFW27012 | 30JUN97* | 21JUL97 | 28MAR97 | 28MAY97 | -36 |
| EFW2701299 | | 21JUL97 | | 28MAY97 | -36 |
| EFW2801 | 30MAY01 | 24APR02 | 26FEB98* | 24AUG99 | -669 |
| EFW2A01 | 30MAY01 | 24APR02 | 30DEC96* | 31MAR97 | -1,272 |
| EFW2B01 | 01DEC97* | 30SEP98 | | | 0 |

WATER TREATMENT 1.4.1.04.06

| | | | | | |
|------------|----------|----------|----------|---------|-----|
| EGW1504 | 01OCT96A | 28FEB97A | 01OCT96 | 31JAN97 | -19 |
| EGW15040 | 01OCT96A | 21FEB97A | 01OCT96 | 31JAN97 | -14 |
| EGW15041 | 24MAR97A | 27AUG97 | 03FEB97 | 30APR97 | -82 |
| EGW1504100 | | 03APR97A | | | 0 |
| EGW150411 | 24MAR97A | 09MAY97A | 01APR97* | 03JUN97 | 16 |
| EGW150411A | 13OCT97 | 27FEB98 | | | 0 |
| EGW15042A | 22MAY97A | 29AUG97 | | | 0 |
| EGW15042A1 | 30JUN97A | 18JUL97A | | | 0 |
| EGW15042A2 | 16JUN97 | 20JUN97 | | | 0 |
| EGW15042A3 | 23JUN97 | 28JUL97 | | | 0 |
| EGW15042A4 | 29JUL97 | 04AUG97 | | | 0 |
| EGW15042A5 | 05AUG97 | 07AUG97 | | | 0 |
| EGW15042B | 07APR97A | 22JUL97 | | | 0 |



| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | Timeline | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|--|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| AWA1160B | 02JUN97A | 20JUN97 | | | 0 | Bidders Prepare BARFO | | | | | | | | | |
| AWA1160C | 23JUN97 | 15AUG97 | | | 0 | DESH Evaluate BARFOs | | | | | | | | | |
| AWA1160D | 18AUG97 | 29SEP97 | | | 0 | FDH & DOE Procurement Approval | | | | | | | | | |
| AWA1163 | 18NOV96A | 10MAR97A | 18NOV96 | 25FEB97 | -9 | Vendor Prequalification | | | | | | | | | |
| AWA1170 | 01OCT97 | 21MAY98 | 01MAY97 | 30SEP97 | -161 | Fab MCO 1st 5 | | | | | | | | | |
| AWA1170.1 | 01MAY97A | 30SEP97 | 28MAR97 | 30SEP97 | 0 | FY97 Fab/Test MCO Closure Tool | | | | | | | | | |
| AWA1170.3 | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | FY98 Fab/Test MCO Closure Tool | | | | | | | | | |
| AWA1170.4 | 01OCT98 | 30SEP99 | | | 0 | FY99 Fab/Test MCO Closure Tool | | | | | | | | | |
| AWA1170A | 01OCT98 | 19MAR99 | | | 0 | Spare Parts Procurement | | | | | | | | | |
| AWA1170B | 01OCT97 | 18JUN98 | | | 0 | Empty MCO Grapple (Design, Procure, Fab, Test) | | | | | | | | | |
| AWA1171A | 01OCT98* | 30SEP99 | 01OCT97 | 30SEP98 | -251 | FY99 Fab MCO 395 Order | | | | | | | | | |
| AWA1171B | 01OCT98 | 20MAY99 | 01OCT97 | 02MAR98 | -308 | Fab and Receipt of MCO #6 | | | | | | | | | |
| AWA1172 | 01OCT99 | 29SEP00 | 01OCT98 | 30SEP99 | -251 | FY00 Fab MCO 395 Order | | | | | | | | | |
| AWA1173 | 02OCT00 | 30APR01 | 01OCT99 | 28APR00 | -251 | FY01 Fab MCO 395 Order | | | | | | | | | |
| AWA1176 | 22MAY98 | 16OCT98 | 03MAR98 | 18SEP98 | -20 | 1st 5 MCOs Receipt, Inspection, Storage | | | | | | | | | |
| AWA1177 | 21MAY99 | 30SEP99 | 01OCT98 | 30SEP99 | 0 | FY99 MCO Receipt, Inspection, Storage of MCO's | | | | | | | | | |
| AWA1178 | 01OCT99 | 29SEP00 | 01OCT99 | 31JUL00 | -43 | FY00 MCO Receipt, Inspection, Storage | | | | | | | | | |
| AWA1179 | 02OCT00 | 30APR01 | | | 0 | FY01 MCO Receipt, Inspection, Storage | | | | | | | | | |
| AWA1180 | | 21MAY98 | | 02MAR98 | -58 | Cmpl Fab & Delivery of First Shipment of MCO | | | | | | | | | |
| AWA1200 | | 30APR01 | | 31JUL00 | -188 | Cmpl Fab & Delivery of MCO's | | | | | | | | | |
| AWA1250 | 01OCT96A | 30DEC96A | 01OCT96 | 30DEC96 | 0 | Approve MCO Topical/Design Report | | | | | | | | | |
| AWA1250A | 16JUN97 | 28JUL97 | | | 0 | Finalize EA Closure/Accident Strategy | | | | | | | | | |
| AWA1250B | 29JUL97 | 16SEP97 | | | 0 | Integrate MCO Topical Accident Scenarios | | | | | | | | | |
| AWA1251A | 07OCT97 | | | | 0 | Design Data Input to MCO Topical | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var EF | Fiscal Year | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|--------|--|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| AW4205010 | 04APR97A | 15JUL97 | | | 0 | CSB Procure/Install Security System | | | | | | | | | |
| AW45010M2 | | 26MAR99 | | 26NOV97 | -331 | CSB Construction (Equipment) | | | | | | | | | |
| AW45010PA | | 26NOV97 | | 30SEP97* | -41 | CSB Construction (Building) | | | | | | | | | |
| AW4502020 | 01OCT96A | 13DEC96A | 01OCT96 | 25NOV96 | -12 | Fabricate Embeds | | | | | | | | | |
| AW4502029 | 14JAN97A | 18APR97A | 03FEB97* | 30APR97 | 8 | Fabricate Safety and Tube Cover | | | | | | | | | |
| AW4502030 | 16SEP97 | 14OCT97 | 11APR97* | 30SEP97 | -10 | Fabricate Plugs - FY97 | | | | | | | | | |
| AW4502033 | 16SEP97 | 10FEB98 | 20DEC96 | 23MAY97 | -178 | Fabricate Tubes | | | | | | | | | |
| AW4502034 | 15OCT97 | 05MAR98 | 01OCT97 | 20JAN98 | -31 | Fabricate Plugs - FY98 | | | | | | | | | |
| AW4502036 | 06MAR98 | 29MAY98 | 21JAN98 | 03MAR98 | -62 | Delivery of Plugs (FY98) | | | | | | | | | |
| AW4502037 | 09MAR98 | 02JUN98 | 21JAN98 | 17MAR98 | -54 | CSB Install Plugs (FY98) | | | | | | | | | |
| AW4502038 | 01OCT96A | 26SEP97 | 01OCT96 | 30MAY97 | -82 | CSB Operating Deck | | | | | | | | | |
| AW4502039 | 20DEC96A | 26SEP97 | 20DEC96 | 30MAY97 | -82 | CSB Operating Deck & Other Concrete Placements | | | | | | | | | |
| AW4502040 | 01OCT98* | 19FEB99 | | | 0 | Fabricate Plugs - FY99 | | | | | | | | | |
| AW4502041 | 22FEB99 | 14MAY99 | | | 0 | Delivery of Plugs (FY99) | | | | | | | | | |
| AW4502042 | 23FEB99 | 18MAY99 | | | 0 | CSB Install Plugs (FY99) | | | | | | | | | |
| AW4502045 | 01OCT96A | 27NOV96A | 01OCT96 | 25OCT96 | -23 | Mobilization/Preparation | | | | | | | | | |
| AW4502048 | 09AUG96A | 02JUN98 | 09AUG96 | 14JUL97 | -223 | CSB Cell 1-Concrete/Rebar/Embeds/Tubes/Plugs | | | | | | | | | |
| AW4502052 | 20AUG96A | 21AUG97 | 20AUG96 | 10JUN97 | -50 | CSB Cell 2-Concrete/Rebar/Embeds | | | | | | | | | |
| AW4502054 | 09SEP96A | 26SEP97 | 09SEP96 | 14JUL97 | -53 | CSB Cell 3-Concrete/Rebar/Embeds | | | | | | | | | |
| AW4502055 | 02JAN98 | 02JUN98 | 27MAR97 | 14JUL97 | -223 | CSB Install/Test Tubes | | | | | | | | | |
| AW4502056 | 30JAN97A | 06JUN97A | 14JAN97 | 14APR97 | -38 | CSB Above Deck Concrete Placement | | | | | | | | | |
| AW4502058 | 15NOV96A | 04APR97A | 15NOV96* | 07MAR97 | -20 | CSB Receiving Area/Support Facility Concrete | | | | | | | | | |
| AW4502062 | 13JAN97A | 05DEC97 | 23MAY97 | 29AUG97 | -67 | Install Electrical/Instrumentation/DCS/etc., Sys | | | | | | | | | |
| AW4502063 | 07NOV97* | 15JAN98 | 02SEP97 | 26NOV97 | -31 | Electrical/Instrument/DCS/etc. Sys Accept Test | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | | | | | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|------|------|------|------|------|------|------|------|------|--|--|--|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | | | | |
| AW6205M44 | | 13NOV97 | | | 0 | | | | | | | | | | | | | EA-43 (MCO/Tube Thermal Model) Closed |
| AW6205M45 | 31OCT97 | 13NOV97 | | | 0 | | | | | | | | | | | | | EA 12 (Water Content/Reactions) Closure CSB |
| AW6205M46 | | 13NOV97 | | | 0 | | | | | | | | | | | | | Close CSB (Runaway Reactions) Closed EA-12 |
| AW6205M60 | 18AUG97 | 15SEP97 | | | 0 | | | | | | | | | | | | | DOE-RL Review MCO Drop Analyses |
| AW6205M61 | 16SEP97 | 29SEP97 | | | 0 | | | | | | | | | | | | | Incorp. DOE-RL Comments into Analysis |
| AW6205M62 | 30SEP97 | 13OCT97 | | | 0 | | | | | | | | | | | | | Incorporate into MCO Topical |
| AW6205M63 | 30SEP97 | 13OCT97 | | | 0 | | | | | | | | | | | | | Close CSB EA 60 (MCO Drop) |
| AW6205M64 | | 13OCT97 | | | 0 | | | | | | | | | | | | | CSB EA-60 (MCO Drop) Closed |
| AW6205M65 | 17DEC97 | 02JAN98 | | | 0 | | | | | | | | | | | | | EA063 (Purge Cart) Closure |
| AW6205M66 | | 02JAN98 | | | 0 | | | | | | | | | | | | | EA-63 (Purge Cart) Closed |
| AW6205M68 | 31OCT97 | 13NOV97 | | | 0 | | | | | | | | | | | | | CSB EA 13 (CSB H2 Deflagration) Closure |
| AW6205M69 | | 13NOV97 | | | 0 | | | | | | | | | | | | | CSB EA-13 (CSB, H2 Deflagration) Closed |
| AW6205M70 | 07NOV97 | 13NOV97 | | | 0 | | | | | | | | | | | | | CSB Upset/Recovery Procedures (EA-086) |
| AW6205M72 | 14NOV97 | 20NOV97 | | | 0 | | | | | | | | | | | | | Integrate, Rev., Appr. Release Through Rupt. Dsk |
| AW6205M73 | 08SEP97 | 26SEP97 | | | 0 | | | | | | | | | | | | | Finalize MCO Blowdown Model |
| AW6205M74 | 15JUL97* | 05SEP97 | | | 0 | | | | | | | | | | | | | Develop MCO Blowdown Model |
| AW6205M75 | 07NOV97 | 13NOV97 | | | 0 | | | | | | | | | | | | | Integrate CSB EA 87 Package Inputs |
| AW6205M76 | 14NOV97 | 01DEC97 | | | 0 | | | | | | | | | | | | | EA 87 (Release-Tube) Closure |
| AW6205M78 | 28AUG97 | 11SEP97 | | | 0 | | | | | | | | | | | | | CSB EA-78 (Environmental Ops) Closure |
| AW6205M79 | | 11SEP97 | | | 0 | | | | | | | | | | | | | CSB EA-78 (Environmental Ops) Closed |
| AW6205M85 | 21NOV97 | 08DEC97 | | | 0 | | | | | | | | | | | | | CSB EA-86 (Release-Rupture Disk) Closure |
| AW6205M86 | | 08DEC97 | | | 0 | | | | | | | | | | | | | CSB EA-86 (Release Rupture Disk) Closed |
| AW6205M87 | | 01DEC97 | | | 0 | | | | | | | | | | | | | CSB EA-87 (Release Tube) Closed |
| AW6205M91 | 07NOV97 | 20NOV97 | | | 0 | | | | | | | | | | | | | Close (MCO Recovery Ops) EA 91 |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var E F | FY97 FY98 FY99 FY00 FY01 FY02 FY03 FY04 FY05 | | | | | | | | | |
|-------------|-------------|--------------|----------|---------|---------|---|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | |
| BAW6205M93 | | 20NOV97 | | | 0 | EA-91 (MCO Recovery Operations) Closed | | | | | | | | | |
| BAW6205M94 | 23DEC98 | 31DEC98 | | | 0 | CSB Data Confirmation - Final | | | | | | | | | |
| BAW6205M95 | 04JAN99 | 08JAN99 | | | 0 | CSB Safety Basis Review - Final | | | | | | | | | |
| BAW6205M96 | | 08JAN99 | | | 0 | Confirm CSB Final Safety Basis | | | | | | | | | |
| BAW6205M97 | 08DEC98 | 14DEC98 | | | 0 | Comfirm CSB Thermal Model w/ Final Data (EA-55) | | | | | | | | | |
| BAW6205M98 | 15DEC98 | 30DEC98 | | | 0 | CSB USQ Review (EA-12, 13, 55) | | | | | | | | | |
| BAW6205M99 | | 30DEC98 | | | 0 | Confirm CSB Safety Basis (EA-12, 13, 55) | | | | | | | | | |
| BAW62D02 | 06NOV96A | 19DEC96A | 06NOV96 | 19DEC96 | 0 | DOE Review Op Deck Safety Documentation | | | | | | | | | |
| BAW62D04 | 04DEC96A | 03APR97A | 12NOV96 | 09JAN97 | -59 | DOE Review Superstructure Safety Documentation | | | | | | | | | |
| BAW6401020 | 01OCT96A | 16OCT96A | 01OCT96 | 16OCT96 | 0 | Prepare CSB/HCA S/RIDS | | | | | | | | | |
| BAW64010M1 | | 16OCT96A | | 16OCT96 | 0 | MS-7: Submit CSB/HCA S/RIDS Document to RL | | | | | | | | | |
| BAW6601020 | 25JUL96A | 16DEC96A | 25JUL96A | 04DEC96 | -8 | OH Review/Approve Phase II | | | | | | | | | |
| BAW6601M3 | | 16DEC96A | | 04DEC96 | -8 | MS-7: DOH Approve Phase II | | | | | | | | | |
| BAWA8415 | | 06AUG97 | | | 0 | MHM 90% Design Review/Comment Incorp | | | | | | | | | |
| BAWA8415A | 07AUG97 | | | | 0 | DOE Approve Hoist Design & Fab Release SC Equip | | | | | | | | | |
| BAWA8416 | 07NOV96A | 30SEP97 | 01OCT96 | 29AUG97 | -21 | MHM Fab (PO Only) (FY97) | | | | | | | | | |
| BAWA8416A | 01OCT97 | 09JUN98 | | | 0 | MHM Fab/Assembly/Delivery (PO Only) (FY98) | | | | | | | | | |
| BAWA8417 | | 26JUN97* | | 06DEC96 | -139 | MS-7: MHM Final Design Review | | | | | | | | | |
| BAWA8418 | 07NOV96A | 06AUG97 | 01OCT96 | 31DEC96 | -151 | Complete Final MHM Design (PO Only) | | | | | | | | | |
| BAWA8418A | | 06AUG97 | | | 0 | MHM 100% Design Submission | | | | | | | | | |
| BAWA8419 | | 06AUG97 | | 31DEC96 | -151 | MS-7: MHM Final Design Report | | | | | | | | | |
| BAWA8421 | 15DEC97 | 06AUG98 | 02SEP97 | 31OCT97 | -190 | MHM Crane Installation | | | | | | | | | |
| BAWA8426 | 07AUG98 | 01SEP98 | 03NOV97 | 26NOV97 | -190 | MHM Acceptance Test | | | | | | | | | |
| BAWA8427 | 02SEP98 | 16SEP98 | | | 0 | MHM System T/O to SU | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var EF | FY97 FY98 FY99 FY00 FY01 FY02 FY03 FY04 FY05 | | | | | | | | | |
|--|-------------|--------------|----------|---------|--------|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | |
| AWA8442 | 07NOV96A | 30SEP97 | | | 0 | MHM Fab Turret/Gas System | | | | | | | | | |
| AWA8450 | 02SEP97* | 09DEC97 | | | 0 | MHM Assemble Turret & Gas System | | | | | | | | | |
| AWA8461 | 02SEP97* | 13FEB98 | | | 0 | MHM Assemble Hoist/Grapple/Enclosure Comp | | | | | | | | | |
| AWA8463 | 17FEB98 | 23FEB98 | | | 0 | MHM Deliver MCO Hoist to FW | | | | | | | | | |
| AWA8464 | 24FEB98 | 04MAY98 | | | 0 | MHM Integrate/Test Turret/Hoist/Grapple system | | | | | | | | | |
| AWA8464A | | 04MAY98 | | | 0 | MHM Turret & Gas System Delivered on-site | | | | | | | | | |
| AWA8466 | 05MAY98 | 09JUN98 | | | 0 | MHM Deliver MCO Hoist/Turret/Gas System | | | | | | | | | |
| AWA8466A | | 09JUN98 | | | 0 | MHM Hoist/Grapple/Enclosure Delivered on-site | | | | | | | | | |
| AWA8470 | 27NOV96A | 02JUN97A | | | 0 | MHM Fab Bridge | | | | | | | | | |
| AWA8472 | 03JUN97A | 21AUG97 | | | 0 | MHM Bridge Assembly | | | | | | | | | |
| AWA8474 | 22AUG97 | 27AUG97 | | | 0 | MHM Deliver Bridge | | | | | | | | | |
| AWA8480 | 05FEB97A | 24JUN97 | | | 0 | MHM Fab Trolley | | | | | | | | | |
| AWA8482 | 03JUN97A | 26SEP97 | | | 0 | MHM Trolley Assembly | | | | | | | | | |
| AWA8484 | 29SEP97 | 02OCT97 | | | 0 | MHM Deliver Trolley | | | | | | | | | |
| UEL CONDITIONING PROCESS 1.4.1.08 | | | | | | | | | | | | | | | |
| WD4B10 | 23JUL99* | 18FEB00 | 21NOV97* | 22JUN98 | -416 | Perform HCS S/U Procedures/Eq Ops Test | | | | | | | | | |
| WD4B14 | 22FEB00 | 20MAR00 | 17NOV98 | 16DEC98 | -314 | Perform HCS Start up/ Testing | | | | | | | | | |
| WD4B24 | 21MAR00 | 30MAY00 | 17DEC98 | 18JAN99 | -344 | Perform HCS Procedure Dry Runs/Training | | | | | | | | | |
| WD4B26 | 07MAR00 | 30MAY00 | 28MAY98* | 21AUG98 | -444 | HCS Mgmt Self Assessment | | | | | | | | | |
| WD4B30 | 31MAY00 | 06JUN00 | 19JAN99 | 25JAN99 | -344 | Perform HCS Mgmt Self Assessment-Final Review | | | | | | | | | |
| WD4B31 | | 06JUN00 | | 25JAN99 | -344 | Issue Memo to Proceed Indept Constr HCS ORR | | | | | | | | | |
| WD4B36 | 07JUN00 | 06JUL00 | 26JAN99 | 23FEB99 | -344 | HCS Independent Contractor ORR | | | | | | | | | |
| WD4B40 | | 06JUL00 | | 23FEB99 | -344 | HCS Issue Readiness to Proceed Memo | | | | | | | | | |
| WD4B45 | 07JUL00 | 03AUG00 | 24FEB99 | 23MAR99 | -344 | HCS DOE ORR | | | | | | | | | |
| WD4B47 | 04AUG00 | | 24MAR99 | | -344 | Authorize HCS Operations Start | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|--|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| AW1401C00 | 01OCT96A | 30SEP97 | 01OCT96 | 31JUL97 | -42 | HCS Prod Equip Dsn Validation Test Prog-FY97Susp | | | | | | | | | |
| AW1401C0A | 01OCT98 | 17AUG99 | | | 0 | HCS Proc Equip Dsn Validation Test Prog-FY98 | | | | | | | | | |
| AW1401C10 | 01OCT96A | 13JUN97 | 01OCT96 | 06FEB97 | -89 | HCS Testing Phase I & II Procd Suspended FY98 | | | | | | | | | |
| AW1401C11 | 01OCT98 | 08FEB99 | | | 0 | HCS Testing Phase I & II Procd FY99 | | | | | | | | | |
| AW1401C20 | 04NOV96A | 01APR97A | 04NOV96* | 17MAR97 | -11 | HCS Testing Phase I | | | | | | | | | |
| AW1401C30 | 09FEB99 | 26MAY99 | 07FEB97 | 31JUL97 | -457 | HCS Testing Phase II & Report | | | | | | | | | |
| AW1402A02 | 01OCT96A | 18OCT96A | 01OCT96 | 18OCT96 | 0 | HCS/CSE Annex Design - FY97 | | | | | | | | | |
| AW1402A40 | 01OCT98 | 22OCT98 | 29JAN98 | 20FEB98 | -170 | HCS Design/Operation Evaluation KW | | | | | | | | | |
| AW1402A42 | 01OCT98 | 08OCT99 | | | 0 | HCS Design Update - SAR/Testing | | | | | | | | | |
| AW1402A45 | 01OCT98* | 16NOV98 | 28JAN97* | 14MAR97 | -422 | HCS Design/Operation Evaluation 2nd KW/KE | | | | | | | | | |
| AW1501A10 | 08DEC98 | 08FEB99 | 21MAY97 | 30SEP97 | -339 | HCS Title III Constructn Engrg-Procsc Equip FY97 | | | | | | | | | |
| AW1501A12 | 09FEB99 | 08FEB00 | 01OCT97 | 30SEP98 | -339 | HCS Title III Constrtn Engrg-Process Equip-FY98 | | | | | | | | | |
| AW1501A14 | 09FEB00 | 27MAR00 | 01OCT98 | 16NOV98 | -339 | HCS Title III Constrtn Engrg-Process Equip-FY99 | | | | | | | | | |
| AW1501B02 | 01OCT98 | 07DEC98 | 04MAR97 | 20MAY97 | -388 | HCS Special Equip/Procsc Sys LL Procmt Pkg Prep | | | | | | | | | |
| AW1501B05 | 18AUG99 | 04JAN00 | 01OCT97 | 30SEP98 | -314 | HCS Special Equip/Procsc Syst Lng Lead Prcrmt 98 | | | | | | | | | |
| AW1501B06 | 17JUN99 | 17AUG99 | 20MAY97 | 30SEP97 | -471 | HCS Special Equip/Process Syst Bid Cycle FY97 | | | | | | | | | |
| AW1501B07 | 18AUG99 | 04JAN00 | 01OCT97 | 30SEP98 | -314 | HCS Special Equip/Process Syst Fab FY98 | | | | | | | | | |
| AW1501B08 | 26JAN99 | | 17NOV97 | | -296 | Start HCS Process Equipment Installation | | | | | | | | | |
| AW1501B12 | 08SEP99 | 04JAN00 | 17NOV97 | 30SEP98 | -314 | HCS Special Equip/Process Syst Install FY98 | | | | | | | | | |
| AW1501B13 | 05JAN00 | 13FEB00 | 01OCT98 | 16NOV98 | -314 | HCS Special Equip/Process Syst Install FY99 | | | | | | | | | |
| AW1501B15 | | 18FEB00 | | 16NOV98 | -314 | Cmpl HCS Process Equip Installation | | | | | | | | | |
| AW1501B20 | 16JUN97 | 29AUG97 | | | 0 | Process Control Sys Design | | | | | | | | | |
| AW1501B25 | 16JUN97 | 05SEP97 | | | 0 | Process Gas Monitoring/SC I&C Design | | | | | | | | | |
| AW1501B30 | 31DEC98 | 21JUN99 | | | 0 | Process Equipment Procurement | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | | | | | | | | | | |
|-------------|-------------|--------------|----------|----------|---------|--|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| BW04A10A | 03MAR97A | 05SEP97 | 03MAR97 | 30JUN97 | -46 | Prepare CVD Preop Test Specifications | | | | | | | | | |
| BW04A10B | 08SEP97* | 05DEC97 | 01JUL97 | 30SEP97 | -46 | Prepare CVD Preop Test Procedures | | | | | | | | | |
| BW04A10C | 01OCT97* | 11JUN98 | 01JUL97 | 30SEP97 | -175 | Prepare for CVD Preop Testing | | | | | | | | | |
| BW04B12 | 18MAR98 | | 14AUG97* | | -147 | Receive First CVD Sys Turnover to S/U | | | | | | | | | |
| BW04B12A | | 03SEP98 | | | 0 | Receive CVD Facility/VPS Systems | | | | | | | | | |
| BW04B12D | 26JUN98 | 03SEP98 | | | 0 | Perform CVD Facility/VPS Pre Op Test PAT | | | | | | | | | |
| BW04B12D1 | 26JUN98 | 03SEP98 | | | 0 | Perform CVD Facility/VPS Pre Op Test Ph 1 Repair | | | | | | | | | |
| BW04B14 | 04SEP98 | 01DEC98 | 16SEP97* | 29OCT97 | -272 | Perform CVD VPS Pre Op Testing PAT | | | | | | | | | |
| BW04B141 | 04SEP98 | 01DEC98 | | | 0 | Perform CVD VPS Pre Op Eqpt Repair | | | | | | | | | |
| BW04B15 | 08JAN99 | 19APR99 | 07OCT97 | 12DEC97 | -337 | Perform CVD Ops Testing Dry Runs | | | | | | | | | |
| BW04B15D | 28SEP98 | 20OCT98 | | | 0 | Obtain Ops Access to CVD Facility | | | | | | | | | |
| BW04B17 | 30JUL99 | 27OCT99 | 20MAY98* | 19AUG98 | -299 | Perform CVD Post SU Validation Testing | | | | | | | | | |
| BW04B19A | | 04JUN98 | | | 0 | Receive CVD Procedures SAR Input | | | | | | | | | |
| BW04B19B | | 18AUG98 | | | 0 | Receive CVD Procedures Last Vendor Data | | | | | | | | | |
| BW04B19D | 10MAR97A | 05SEP97 | 10MAR97 | 18APR97 | -96 | CVD Procedures Draft Rev A | | | | | | | | | |
| BW04B19DB | 01OCT97* | 30SEP98 | | | 0 | Prepare CVD Procedures - FY98 | | | | | | | | | |
| BW04B19GD | 04NOV98 | 17DEC98 | | | 0 | CVD Procedures Review 100K SAR | | | | | | | | | |
| BW04B19GF | 02DEC98 | 24FEB99 | | | 0 | CVD Rev 1 Procedures from 100K SAR | | | | | | | | | |
| BW04B19J | 17SEP98 | 01DEC98 | 02DEC97 | 09FEB98 | -204 | CVD Procedures Draft Rev 0 | | | | | | | | | |
| BW04B19K | | 01DEC98 | | 09FEB98 | -204 | CVD Procedures Under Change Control | | | | | | | | | |
| BW04B19M | 04NOV98 | 17FEB99 | | | 0 | CVD SAR Impl-Test Certs, Config Mgmt, etc | | | | | | | | | |
| BW04B20D | 16JUN97* | 05SEP97 | 01APR97* | 09MAY97 | -81 | CVD Training Job Task Analysis | | | | | | | | | |
| BW04B20E | 08SEP97 | 25SEP97 | 27MAY97* | 13JUN97 | -71 | CVD Training Design | | | | | | | | | |
| BW04B20F | 26SEP97 | 18NOV97 | 16JUN97 | 08AUG97 | -71 | CVD Training Materials Development | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 ES | TA11 EF | Var EF | Timeline | | | | | | | | | |
|-------------|-------------|--------------|----------|---------|--------|---|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| BW3501C10 | 10JAN97A | 21FEB97A | 20JAN97 | 31JAN97 | -14 | CVD Submittals | | | | | | | | | |
| BW3501C12 | 10JAN97A | 31JAN97A | 20JAN97 | 31JAN97 | 0 | CVD Mobilize Project | | | | | | | | | |
| BW3501C14 | 10FEB98 | 15JUN98 | 30JAN97* | 05SEP97 | -194 | CVD Vacuum Process Sys (VPS)- Fab2,3&4 - FY 98 | | | | | | | | | |
| BW3501C15 | 16JUN98 | 18AUG98 | 01OCT97* | 17MAR98 | -107 | CVD All Process Equipment Installation - FY 98 | | | | | | | | | |
| BW3501C16 | 16MAY97A | | 03FEB97 | | -73 | CVD Approval to Pour Concrete | | | | | | | | | |
| BW3501C17 | 21JAN97A | 17MAR98 | 03FEB97 | 13MAY97 | -210 | CVD Construction Site Work (Office Area) | | | | | | | | | |
| BW3501C18 | | 01DEC98 | | 17MAR98 | -179 | Cmplt CVD Construction and Accept Testing | | | | | | | | | |
| BW3501C20 | 10FEB97A | 17MAR98 | 10FEB97* | 14MAR97 | -252 | CVD Constructn Process Bay Areas - 1 Through 5 | | | | | | | | | |
| BW3501C23 | 08APR97A | 18NOV97 | | | 0 | CVD Pre-Cast Panels Dsn Rev/Appl, Fab & Deliver | | | | | | | | | |
| BW3501C28 | 20JUN97* | | 01MAY97* | | -35 | Approval to Start CVD HVAC Installatn (Permits) | | | | | | | | | |
| BW3501C45 | 01APR97A | 17MAR98 | 04MAR97 | 31JUL97 | -156 | CVD Construction Control Room | | | | | | | | | |
| BW3501C52 | 12MAR97A | 17MAR98 | 14MAR97 | 18JUL97 | -165 | CVD Const Mech Tunnel (Transfer Corridor) | | | | | | | | | |
| BW3501C58 | 24APR97A | 08SEP97 | 26MAR97 | 07JUL97 | -44 | CVD Const Water Tank Room | | | | | | | | | |
| BW3501C65 | 13JAN98 | 15APR98 | | | 0 | CVD Process Water Conditioning Sys Procmt FY98 | | | | | | | | | |
| BW3501C70 | 04SEP98 | 01DEC98 | | | 0 | CVD GFE Process Equipment PAT | | | | | | | | | |
| BW3501C71 | 13MAR98 | 15JUN98 | | | 0 | CVD Process Hood System (2, 3 & 4) Procmt FY98 | | | | | | | | | |
| BW3501C76 | 13JAN98 | 10MAR98 | | | 0 | CVD Safety Class Instrumentation Procurement FY98 | | | | | | | | | |
| BW3501C78 | 13JAN98 | 15APR98 | | | 0 | CVD Monitoring & Control System Procurement FY98 | | | | | | | | | |
| BW3501C79 | | 03SEP98 | | | 0 | CVD Facility Constructn Cmplt (No Process Equip) | | | | | | | | | |
| BW3501C80 | 26JUN98 | 03SEP98 | 24JUL97* | 30SEP97 | -233 | CVD Facility PAT (Pre Op Accept Tests) | | | | | | | | | |
| BW3501C81 | 13JAN98 | 10MAR98 | | | 0 | CVD Ion Exchange Module Procurement - FY 98 | | | | | | | | | |
| BW3501C82 | | 17MAR98 | | | 0 | CVD Facility Construction (Grant) Complete | | | | | | | | | |
| BW3501C83 | | 06MAR98* | | | 0 | CVD Construction Ready for Process Equipment | | | | | | | | | |
| BW3501C84 | 13JAN98 | 15APR98 | | | 0 | CVD Special Tools Procurement - FY 98 | | | | | | | | | |

| Activity ID | Early Start | Early Finish | TA11 E S | TA11 E F | Var E F | | | | | | | | | | |
|---------------------------|-------------|--------------|----------|----------|---------|--|------|------|------|------|------|------|------|------|--|
| | | | | | | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | |
| PAW10106 | 04NOV96A | 30SEP97 | 04NOV96 | 30SEP97 | 0 | Resolve Technical Issues - NCR's | | | | | | | | | |
| PAW10130 | 30JUN97 | 30SEP97 | 30JUN97 | 30SEP97 | 0 | Maintain Tech Interface w/FFTF, 4th Qtr FY97 | | | | | | | | | |
| PAW10132 | 30JUN97 | 30SEP97 | 30JUN97 | 30SEP97 | 0 | FFTF SNF PFD | | | | | | | | | |
| PAW10134 | 30JUN97 | 30SEP97 | 30JUN97 | 30SEP97 | 0 | Transloading Equipment List | | | | | | | | | |
| PAWA301105 | 01OCT99* | 30JUN00 | 01OCT99* | 30JUN00 | 0 | Update T-3 Cask License Phase-1 -FY00 | | | | | | | | | |
| PAWA301110 | 03APR00 | 29SEP00 | 03APR00 | 29SEP00 | 0 | Relocat/Instl Cme Eqp in Canistr Strg Bldg Whse | | | | | | | | | |
| PAWA401110 | 20MAR02* | 16SEP02 | 01AUG00* | 29DEC00 | -430 | Modify Canister Strg Bldg for Transloading | | | | | | | | | |
| PAWA401120 | 02OCT00* | 28SEP01 | 01OCT99 | 29SEP00 | -250 | Prepare Transloading Compliance/Readiness (FY01) | | | | | | | | | |
| PAWA401122 | 01OCT01 | 27SEP02 | 02OCT00 | 29DEC00 | -439 | Prepare Transloading Compliance/Readiness (FY02) | | | | | | | | | |
| PAWA401125 | 17SEP02* | | 02JAN01 | | -430 | Start Sodium-Bonded FFTF SNF to ANL-W | | | | | | | | | |
| PAWA401130 | 17SEP02* | 16JUN03 | 02JAN01 | 28SEP01 | -429 | Transload Sodium-Bonded FFTF SNF | | | | | | | | | |
| PAWA401132 | | 01JUL02* | | 30MAR01 | -315 | SAR, FFTF SNF Transloading Approval | | | | | | | | | |
| PAWA401135 | | 16JUN03 | | 28SEP01 | -429 | Compl Sodium-Bonded FFTF SNF t | | | | | | | | | |
| PFP 1.4.1.09.01.07 | | | | | | | | | | | | | | | |
| PAWA10109 | 01OCT97 | 06JAN98 | 01OCT97 | 06JAN98 | 0 | Prepare PFP SNF Alternatives Study (Deferred) | | | | | | | | | |
| PAWA1011 | | 06JAN98 | | 06JAN98 | 0 | Complete PFP SNF Alternatives Study | | | | | | | | | |
| PAWA1012 | 02DEC96A | 13JUN97A | 02DEC96 | 28MAR97 | -54 | SNF Classification Input | | | | | | | | | |
| PAWA10120 | 03MAR97A | 30SEP97 | 03MAR97 | 30SEP97 | 0 | Maintain Tech Interface w/PFP Fuel | | | | | | | | | |
| PAWA10121 | 27MAY97A | 30SEP97 | 31MAR97 | 30SEP97 | 0 | Evaluate Re-Packaging Requirements | | | | | | | | | |
| PAWA10122 | 30JUN97 | 30SEP97 | 30JUN97 | 30SEP97 | 0 | Evaluate Recovery Plans / Fuel Removal | | | | | | | | | |
| PAWA10125 | 01OCT97 | 30SEP98 | 01OCT97 | 30SEP98 | 0 | Maintain Tech Interface with PFP SNF (FY98) | | | | | | | | | |
| PAWA10126 | 01OCT98 | 30SEP99 | 01OCT98 | 30SEP99 | 0 | Maintain Tech Interface with PFP SNF (FY99) | | | | | | | | | |
| PAWA10127 | 01OCT99 | 29SEP00 | 01OCT99 | 29SEP00 | 0 | Maintain Tech Interface with PFP SNF (FY00) | | | | | | | | | |
| PAWA10128 | 02OCT00 | 28SEP01 | 02OCT00 | 28SEP01 | 0 | Maintain Tech Interface with PFP SNF (FY01) | | | | | | | | | |
| PAWA10129 | 01OCT01 | 28JUN02 | 01OCT01 | 28JUN02 | 0 | Maintain Tech Interface with PFP SNF (FY02) | | | | | | | | | |

Regulatory Strategy for M-34 Negotiations

The following is an analysis of potential regulatory strategies, implementation requirements and associated costs that could be used as the basis for establishing target and interim enforceable milestones in the Tri-Party Agreement

Justification and Impacts:

1. Comprehensive Environmental Response and Compensation and Liability Act (CERCLA) Engineering Analysis and Cost Assessment for near term removal actions.

| STRATEGY/COST ELEMENT | COST ¹ | SCHEDULE ² | OTHER |
|---|-------------------|-----------------------|--|
| Conduct as CERCLA Removal Action | | | |
| EE/CA and Record of Decision | \$20 K | 2 months | Update EE/CA to include sludge pretreatment, no additional disposal alternatives; no additional risk assessment. |
| Revise Draft Document | \$15 K | 2 months | |
| RDR/RAWP | \$60 K | 3 months | |
| Total | \$95 K | | |

| STRATEGY/COST ELEMENT | COST ³ | SCHEDULE ⁴ | OTHER |
|--|-------------------|-----------------------|---|
| Conduct as CERCLA remedial action | | | |
| RI/FS | \$20 K | 2 months | Modify EE/CA; no additional alternatives; more detailed screening, analysis, risk assessment. |
| Proposed Plan | \$15 K | 2 months | |
| RDR/RAWP | \$60 K | 3 months | |
| Total | \$95 K | | |

| STRATEGY/COST ELEMENT | COST ³ | SCHEDULE ⁴ | OTHER |
|--|-------------------|-----------------------|--|
| Conduct as RCRA TSD closure | | | |
| RCRA Part A permit application (K Basins) | \$20 K | 2 month | Assumes interim status expansion; includes groundwater monitoring plan; no Part B application - straight to closure. |
| TSD documents (K Basins) | \$35 K | 2 months | Inspection plan, contingency plan, training plan, operating record. |
| Closure plan/post-closure plan (K Basins) | \$60 K | 3 months | Post-closure plan required because of remaining soil/groundwater contamination; defer cleanup to CERCLA OU. |
| RCRA Part A permit application (sludge treatment facility) | \$20 K | 2 month | Assumes approval as interim status expansion; otherwise, full Part B permit required before construction can begin. |
| TSD documents (sludge treatment facility) | \$35 K | 2 months | Inspection plan, contingency plan, training plan, operating record. |
| Closure plan (sludge treatment facility) | \$30 K | 2 months | Assume no Part B application since process will only operate 1-2 years. |
| Radioactive air NOC (sludge treatment facility) | \$90 K | 9 months | More definitive design data needed before NOC can be prepared. |
| Formal BARCT analysis (sludge treatment facility) | \$45 K | 4 months | |
| Non-radioactive air NOC (sludge treatment facility) | \$60 K | 9 months | More definitive design data needed before NOC can be prepared. |
| Formal BACT analysis (sludge treatment facility) | \$45 K | 4 months | |
| TSCA permit (sludge treatment facility) | \$300 K | 2 years | Includes demonstration test. |
| NEPA EA (minimum) (sludge treatment facility) | \$50 K | 6 months | EA is minimum; may require EIS. EA/FONSI must be complete before construction can begin. |
| Total | \$790 K | | |

| STRATEGY/COST ELEMENT | COST³ | SCHEDULE⁴ | OTHER |
|--|-------------------------|-----------------------------|---|
| Conduct as RCRA corrective action | | | |
| RFI/CMS | \$20 K | 2 months | Modify EE/CA; no additional alternatives; more detailed screening, analysis. |
| Modify permit with preferred closure option | \$15 K | 2 months | |
| Corrective Measures Implementation (CMI) plan | \$60 K | 3 months | |
| RCRA Part A permit application (sludge treatment facility) | \$20 K | 2 month | Assumes approval as interim status expansion; otherwise, full Part B permit required before construction can begin. |
| TSD documents (sludge treatment facility) | \$35 K | 2 months | Inspection plan, contingency plan, training plan, operating record. |
| Closure plan (sludge treatment facility) | \$30 K | 2 months | Assume no Part B application since process will only operate 1-2 years. |
| Radioactive air NOC (sludge treatment facility) | \$90 K | 9 months | More definitive design data needed before NOC can be prepared. |
| Formal BARCT analysis (sludge treatment facility) | \$45 K | 4 months | |
| Non-radioactive air NOC (sludge treatment facility) | \$60 K | 9 months | More definitive design data needed before NOC can be prepared. |
| Formal BACT analysis (sludge treatment facility) | \$45 K | 4 months | |
| TSCA permit (sludge treatment facility) | \$300 K | 2 years | Includes demonstration test. |
| NEPA EA (minimum) (sludge treatment facility) | \$50 K | 6 months | EA is minimum; may require EIS. EA/FONSI must be complete before construction can begin. |
| Total | \$760 K | | |

3. Costs include review/revision cycles. Extent of review/revision is uncertain and costs could vary significantly.

4. Assumes aggressive internal and external review cycles.