

START

Change Number M-18-95-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date 12/11/95
-----------------------------	---	------------------

Originator P. L. Hapke/M. A. McLaughlin	Phone (509)373-3921/376-4084
--	---------------------------------

Class of Change
 I - Signatories II - Executive Manager III - Project Manager

Change Title
 Revise Completion Date for Milestone M-18-01, Complete Construction of WRAP 1.

Description/Justification of Change

Milestone M-18-01 is currently as follows:

M-18-01 Complete Construction of WRAP Module 1	3/31/96
--	---------

Change the due date for Milestone M-18-01 as follows:

M-18-01 Complete Construction of WRAP Module 1	6/30/96
--	---------

The Waste Receiving and Processing Facility Module 1 (WRAP 1) construction effort has the potential to complete three months behind schedule. There is the strong possibility for additional unforeseen technical issues related to the design, fabrication and testing of the manipulator systems and the process gloveboxes.

Impact of Change

This change delays the completion date for construction of WRAP Module 1 by three months. There is no change to the Major Milestone M-18-00, Complete WRAP Module 1 and Initiate Operations, due 3/31/97.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D.

Approvals

<u>CAH</u> DOE	<u>12/13/95</u> Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
<u>NA</u>		<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved
<u>Michael A. ...</u> Ecology	<u>12/29/95</u> Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved

