

<b>Change Number</b> M-93-20-02	<b>Federal Facility Agreement and Consent Order Change Control Form</b>			<b>Date</b> 06/03/2020
<b>Originator</b> Mark French		<b>Phone</b> 373-9863		
<b>Class of Change</b> <input type="checkbox"/> I – Signatories <input type="checkbox"/> II – Executive Managers <input checked="" type="checkbox"/> III – Project Managers				
<b>Change Title</b>  Proposed Target Dates for 105-KE/KW Reactor Interim Safe Storage				
<b>Description/Justification of Change</b>  <p>Reference the U.S. Department of Energy (DOE) letter 20-AMRP-0011, dated December 27, 2019, that transmitted change control form M-93-19-01 to the U.S. Environmental Protection Agency (EPA) which completed Tri-Party Agreement (TPA) milestone M-093-28, "Submit Change Package for Proposed Interim Milestones for 105-KE/KW Reactor Interim Safe Storage." Change control form M-93-19-01 was disapproved by EPA on January 15, 2020. This change control form supersedes the changes proposed in M-93-19-01.</p> <p>This change control form proposes new target dates associated with interim milestone M-093-027, "Complete 105-KE and 105-KW Reactor Interim Safe Storage in accordance with the Removal Action Work Plan," due September 30, 2024. The proposed target dates will initiate earthwork for construction of the Safe Storage Enclosures (SSE) for the 105-KE and 105-KW Reactor Buildings, and complete preparation for the 105-KW Reactor Building Interim Safe Storage, in accordance with the Removal Action Work Plan.</p>				
<b>Impact of Change</b>  This change control form creates three new target dates associated with interim milestone M-093-27 for the 105-KE and 105-KW Reactor Buildings. There is no impact to interim milestone M-093-27 or major milestone M-093-00 with this change.				
<b>Affected Documents</b> The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents, Project Management Plans) and the DOE/RL-2005-26 Rev. 2 Removal Action Work Plan for 105-KE/105-KW Reactor Facilities and Ancillary Facilities.				
<b>Approvals</b>				
_____	_____	Approved	<input checked="" type="checkbox"/>	Disapproved _____
M. S. French, DOE	Date			
_____	_____	Approved	<input checked="" type="checkbox"/>	Disapproved _____
L. Buelow, EPA	Date			
_____	_____	Approved	<input type="checkbox"/>	Disapproved _____
N/A	Date			
_____	_____	Approved	<input type="checkbox"/>	Disapproved _____
Ecology	Date			
				Page 1 of 2

**Description/Justification of Change (continued):****Authorized Changes**

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

<b>Milestone</b>	<b>Description</b>	<b>Due Date</b>
<u><b>M-093-27-T01</b></u> <u>Lead Regulatory Agency: EPA</u>	<u>Initiate earthwork for construction of the 105-KE Safe Storage Enclosure</u>	<u>09/30/2021</u>
<u><b>M-093-27-T02</b></u> <u>Lead Regulatory Agency: EPA</u>	<u>Complete preparation of the 105-KW Reactor Building for Interim Safe Storage by removing liquids and accessible hazardous and controlled materials in accordance with the Removal Action Work Plan</u>	<u>To Be Determined</u>
<u><b>M-093-27-T03</b></u> <u>Lead Regulatory Agency: EPA</u>	<u>Initiate earthwork for construction of the 105-KW Safe Storage Enclosure</u>	<u>To Be Determined</u>