

1218134

0635318

105-N & 109-N SAFE STORAGE ENCLOSURE (SSE) FINAL
ROOM STATUS REPORT

SECTION 1 OF 11

1218134

0635318

105-N & 109-N SAFE STORAGE ENCLOSURE (SSE)

FINAL ROOM STATUS

REPORT

AUGUST 2012



PREPARED BY: Joe Delaney

105-N & 109-N SSE FINAL ROOM STATUS REPORT

TABLE OF CONTENTS

- 1.0 PURPOSE OF FINAL ROOM STATUS REPORT
- 2.0 PROCESS USED FOR FINAL ROOM TURNOVERS & RESULTS
- 3.0 ATTACHMENTS
 - 3.1 105-N & 109-N SSE Final Room Turnover Summary List
 - 3.2 105-N & 109-N SSE Final Room Turnover Checklists
 - 3.3 105-N & 109-N Building Sketches
 - Figure 3-1. 105N/109N Plan View, Elevation 0'-0"
 - Figure 3-2. 105N, Elevation 0'-0"
 - Figure 3-3. 105N, Elevation (-) 10'-0"
 - Figure 3-4. 105N, Elevation (-) 16'-0"
 - Figure 3-5. 105N, Elevation (-) 21'-0"
 - Figure 3-6. 105N, Elevation +14'-6"
 - Figure 3-7. 105N, Elevation +28'-3"
 - Figure 3-8. 105N/109N, Elevation +40'-0"
 - Figure 3-9. 105N, Elevation +51'-0"
 - Figure 3-10. 105N, Elevation +60'-6"
 - Figure 3-11. 105N, Below Roof
 - Figure 3-12. 109N, Access Building
 - 3.4 Radiological Survey Records
 - 3.5 109-N Index of Photos
 - 3.6 105-N Index of Photos
 - 3.7 109-N Photos (Prints)
 - 3.8 105-N Photos (Prints)
 - 3.9 Index of All CD Disc's for Digital Photos Associated with 105-N & 109-N Inspections
 - 3.10 Index of All DVD Disc's for Video Recordings Associated with 105-N & 109-N Inspections
 - 3.11 CD Digital Photo Inspection Disc's
 - 3.12 DVD Video Inspection Disc's

105-N & 109-N SAFE STORAGE ENCLOSURE (SSE) FINAL ROOM STATUS REPORT

1.0 PURPOSE OF FINAL ROOM STATUS REPORT

The purpose of the final room status report is to document the current as-left condition of the accessible rooms in the 105-N and 109-N facilities at final turnover. The majority of the rooms in the Zone I area inside the building shield walls were not included in the SSE work scope nor in this report due to high radiation levels in these areas.

2.0 PROCESS USED FOR FINAL ROOM TURNOVERS & RESULTS

Facility History

The 105-N Reactor Facility was a 4,000-megawatt (thermal) nuclear reactor designed to operate as a dual purpose reactor. The reactor core is a graphite-moderated, light water-cooled, horizontal pressure-tube facility designed to produce plutonium. By-product steam was routed to the nearby, now demolished, 185-N Hanford Generating Plant (HGP). The HGP was an electrical generation facility owned and operated by the Washington Public Power Supply System that produced electricity for use by the public. Construction of the 105-N Reactor Facility began in December 1959 and the reactor operated from 1963 through 1987.

On the south side of the 105-N facility is the 109-N Heat Exchanger Building, which shares a common wall with 105-N. Reactor primary coolant water from 105-N was circulated through to steam generators located in the 109-N Building. Steam from the steam generators was either routed to the HGP to generate electricity or sent to the dump condensers inside the 109-N Facility.

Deactivation of 105-N and 109-N was completed in 1998, which included shutdown and isolation of all operational systems, cleanup of most radiological and hazardous wastes, inventory of remaining hazardous materials, sealing access areas, and securing both buildings.

Interim Safe Storage (ISS) Facility Modifications

Structural modifications included removal of the fuel storage basin, ancillary support buildings, and most portions of the 105-N Building structure outside of the shield walls that surrounded the reactor. In addition, the heat exchanger building was removed up to the steam generator cells. This portion was left because of high radiation levels in the cells and structural integrity concerns with the reactor building because of the shared wall. The pressurizer and its surrounding building were left in place as part of the SSE and a new roof installed where it extends above the main roof of the 109-N Building.

The C Elevator pit, as shown on Figure 3-4 in Section 3.3, was stabilized by first filling it with low-density grout and then placing a concrete cap over it. The drain line that emptied into the lift station was drained and then cut and sealed with a mechanical blind flange near the west side of the SSE facility.

A new steel roof was installed over the remaining structures using the existing concrete shield walls as the "new" outside walls of the buildings to enclose both the reactor and heat exchanger buildings within a weather-protected structure. All existing siding was removed and new siding installed over structural-steel framing/supports. The roof panels of both buildings are constructed of a preformed aluminum-zinc alloy coated steel standing-seam roof system, 22 gauge. The siding panels are a 22 gauge preformed aluminum-zinc alloy coated steel siding system. The 109-N roof panels are laid over steel joists supported by a grid of steel beams and steel columns. The 105-N Building roof panels are laid over a grid of standard steel beams and purlins supported by steel columns. The original 105-N roof has been left in place and the remaining portion of the 109-N Building was demolished down to the 40-ft level.

A new access room was constructed on the southeast corner of the 109-N Building (See Figure 3-1 and 3-12 in Section 3.3) to provide entrance into the steam generator cells if required.

Penetrations into the shield walls were sealed to prevent animal and insect intrusion and water in-leakage into the final safe storage structure. Accessible loose contamination within the shield walls was either removed or fixed to the greatest extent possible. A remote monitoring system (for temperature and water intrusion), permanent power, and lighting were installed, as well as a provision for ventilation air exchange if required.

An entryway into the 105-N Reactor at ground level is located on the east side of the 105-N Building (Room 172) to allow access (See Figure 3-2 in Section 3.3). In addition, the steel cover plate at the entrance to Corridor No. 7, located adjacent to the reactor entrance at Room 172, could be unbolted and the security welds removed to have access to the discharge side of the reactor, if considered necessary. Security welds have been installed on all building shield doors to the Zone 1 areas for both 105-N and 109-N and the access door to Stair #6 in Room 172, El.(+)5'-0" inside 105-N, and the exterior access doors for both 105-N and 109-N facilities have been locked.

Figures 3-1 through 3-12 in Section 3.3 "105-N & 109-N Building Sketches" provide sketches showing the remaining layout at each floor level within the 105-N and 109-N Safe Storage Enclosure (SSE) facility.

Work on the 105-N Reactor Facility and the 109-N Heat Exchanger Building in the 100N Area at the DOE Hanford Site was performed under the following three (3) subcontracts:

1. Subcontract No. 0100N-SC-G0506: Asbestos and Hazardous Waste Removal for 105-N, 109-N, 1605NE, 105NA, and 1722N

2. Subcontract No. C00N508A00: Demolition and Safe Storage Enclosure (SSE) Construction for 105-N and 109-N Buildings
3. Subcontract No. J027807A00: 105-N and 109-N SSE West Side Final Construction

Final Room Turnover Verifications

After the scope of work within a room had been completed and prior to sealing the room, a final room turnover verification of the room was performed checking for the following items:

- Room systems in stable conditions
- Trash, debris, and combustibles removed
- Biological hazards removed and disinfected
- Final Radiological Surveys completed
- Final photo's or video completed
- Final inventory of hazardous materials left in place, if any
- Accessible Shield Doors- Radiological locks removed, and permanent security welds on doors completed

The team that was invited to participate in the final room turnover verifications included Washington Closure Hanford (Subcontract Technical Representative, Construction Subcontract Engineer, ISS Engineer, Environmental Protection Lead, Radiological Engineer), and a project representative from the U. S. Department of Energy and the Washington State Department of Ecology.

The results from the final room turnover for each room were documented on a Final Room Turnover Checklist which are shown in Section 3.2 and summarized in Section 3.1. The final building walk down and turnover for the 105-N/109-N SSE was completed July 23, 2012 with representatives from the U.S. Department Of Energy-Richland Office, Washington State Department of Ecology, WCH SM&U, and other members of the WCH project team to verify the SSE facility was complete.

Results

1. Summary of the results from the final room turnover verifications are shown in Section 3.1.
2. Results from individual room final room turnover verifications are shown in Section 3.2.
3. Sketches showing the layout at each floor level within the SSE facility are shown in Section 3.3.
4. Radiological survey results for the rooms and areas at final turnover are shown in Section 3.4.
5. Indexes for digital photos from final room turnover are shown in Section 3.5 and 3.6.

6. Prints of the digital photos from final room turnover are provided in Section 3.7 and 3.8.
7. CD's with digital photos from final room turnover are listed in Section 3.9.
8. CD's with digital photos from final room turnover are provided in Section 3.11.
9. DVD Video's from the final room turnover are listed in Section 3.10.
10. DVD Video's from the final room turnover are provided in Section 3.12.

3.0 ATTACHMENTS

3.1 105-N & 109-N SSE FINAL ROOM TURNOVER SUMMARY LIST

105N/109N SSE
Final Room Turnover Summary List

| 109N Building | | | | |
|---------------|--|-------------|--|---|
| Room No. | Description | Date Signed | Rad Survey | Hazardous Material Left in-Place/Comments |
| 103 | Water Qual. Lab, El. 0'-0" | 05/17/11 | RSR-100ISS-10-0697 RSR-100ISS-11-0164 | Two (2) Lead Blankets in NE corner of room/No other issues |
| 104 | Change Rm., El. 0'-0" | 05/17/11 | RSR-100ISS-10-0697 RSR-100ISS-11-0164 | No Materials/No Issues |
| 105 | Grab Sample Rm., El. 0'-0" | 05/17/11 | RSR-100ISS-10-0697 RSR-100ISS-11-0164 | No Materials/No Issues |
| 106 | RAD Chem. Lab, El. 0'-0" | 05/17/11 | RSR-100ISS-10-0697 RSR-100ISS-11-0164 | No Materials/No Issues |
| 208 | Non-RAD Sampling & Chem. Lab, EL. 12'-8 1/2" | 09/07/10 | RSR-100ISS-10-0725 | No Materials/No Issues |
| 307 | Non-RAD Sampling Rm., El. 25'-0 1/2" | 09/07/10 | RSR-100ISS-10-0725 | No Materials/No Issues |
| Access Bldg | 109N Access BLDG., EL. (-) 16'-0" | 03/15/12 | RSR-100N-11-2333 | No Materials/No Issues |
| Roof | 109N SSE, EL. 40'-0" | 03/15/12 | RSR-100ISS-11-0452 | No Materials/No Issues |
| Roof | Pressurizer, EL. 84'-0" | 04/14/11 | RSR-100ISS-11-0104 | No Materials/No Issues |
| Stair 7 | El. 0'-0" to 24'-0" | 09/07/10 | RSR-100ISS-10-0725 | No Materials/No Issues |
| 105N Building | | | | |
| Room No. | Description | Date Signed | Rad Survey | Hazardous Material Left in-Place/Comments |
| 4 | Ball Control Rm., El. (-)16'-0" | 04/21/10 | RSR-100ISS-10-0327 | No Materials/No Issues |
| 5 | Rupture Monitor Rm., El. (-)16'-0" | 04/21/10 | RSR-100ISS-10-0327 | Two (2) Lead Blankets in SE corner - Fourteen (14) Sliding Lead Doors along south wall - 32' x 3' x 5" deep trough full of Lead Shot above Lead Doors along south wall |
| 7 | Equip. Rm., El. (-)15'-0" | 03/05/12 | RSR-100ISS-10-0326 RSR-100N-11-2333 | No Materials/No Issues |
| 8 | Elec. Equip. Rm., El. (-)15'-0" | 03/05/12 | RSR-100ISS-10-0326 RSR-100N-11-2333 | No Materials/No Issues |
| 9 | Battery Rm., El. (-)15'-0" | 03/05/12 | RSR-100ISS-10-0326 | No Materials/No Issues |
| 11 | Fast Cart Tunnel, El.(-)19'-0" | 05/14/12 | N/A | No Materials/No Issues |
| 23 | "C" Elevator Pit, El. (-)16'-0" | 11/14/11 | RSR-100ISS-11-0556 | Fourty five (45) Lead Blankets left hanging over Reactor front face - Three Lead Blankets left on west end of floor grading - Pit de-watered and filled with grout to top of pit wall (0' 0" El.) |
| 29 | "W" Elevator Rm. (Front Face), El. 0'-0" | 11/09/11 | RSR-100ISS-11-0457 | No Materials/No Issues |
| 35 | Pipe Tunnel (South End), El. (-)21'-0" | 10/28/10 | RSR-100ISS-10-0986 RSR-100ISS-10-1032 | No Materials/No Issues |
| 37 | Rupture Monitor Rm., El. (-)10'-0" | 10/28/10 | RSR-100ISS-10-0970 | Fourteen (14) Lead sliding doors along south wall - 32' x 3' x 5" deep trough full of Lead Shot above lead doors along south wall |
| 41 | El. (-)21'-0" Included with Room 35 | 10/28/10 | RSR-100ISS-10-0986 RSR-100ISS-10-1032 | No Materials/No Issues |
| *170 | Outer Rod Rm. East Side, El. 0'-0" to 28'-0" | 02/22/11 | RSR-100ISS-06-0065 RSR-100ISS-06-0069 RSR-100ISS-06-0070 RSR-100ISS-06-0071 RSR-100ISS-06-0084 RSR-100ISS-06-0109 RSR-100ISS-08-0615 | Florescent lights and ballasts all levels - residual oil and absorbant in HCR reservior and rod racks - Approx. 200 LF of Asbestos covered 12" pipe |
| *171 | Inner Rod Rm. East Side, El. 0'-0" to 28'-0" | 02/22/11 | RSR-100ISS-06-0086 | Florescent lights and ballasts all levels - tubing with spray-on mastic 1st level south side - Approx. 100LF Asbestos covered 2' x 2' HVAC duct 1st and 2nd level |

105N/109N SSE
Final Room Turnover Summary List

| 105N Building | | | | |
|--|--|-------------|--|---|
| Room No. | Description | Date Signed | Rad Survey | Hazardous Material Left in-Place/Comments |
| 172 | El. 5'-0" | 03/15/12 | RSR-100ISS-11-2333 | No Materials/No Issues |
| 173 | Ready Rm., El. 5'-0" | 03/15/12 | RSR-100ISS-11-2333 | No Materials/No Issues |
| 174 | Blue Tool Rm., El. 5'-0" | 03/15/12 | RSR-100ISS-11-2333 | No Materials/No Issues |
| 175 | Observation Rm., El. 0'-0" | 06/12/12 | RSR-100ISS-12-0062 RSR-100ISS-12-0070 | No Materials/No Issues |
| *176 | Outer Rod Rm. West Side, El. 0'-0" to 28'-0" | 02/22/11 | RSR-NRx-98-0258 RSR-100ISS-06-0073 | Florescent lights and ballasts all levels - residual oil and absorbant in HCR reservoir and rod racks - Approx. 200 LF of Asbestos covered 12" pipe south side - Approx. 100LF Asbestos covered 2' x 2' HVAC duct 1st and 2nd level |
| *177 | Inner Rod Rm. West Side, El. 0'-0" to 28'-0" | 02/22/11 | RSR-NRx-98-0258 RSR-100ISS-06-0078 | |
| 301 | Elec. Rm., El. 16'-6" | 03/15/12 | RSR-100N-12-0046 | No Materials/No Issues |
| 302 | El. 16'-6" | 03/15/12 | RSR-100N-12-0046 | No Materials/No Issues |
| 401 | Remote Equip. Rm., El. 28'-3" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 402 | El. 28'-3" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 501 | Elec. Rm., El. 40'-0" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 502 | El. 40'-0" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 503 | (Partial), El. 40'-0" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 507 | Outlet Valve Oper. Gallery, El. 43'-6" | 06/12/12 | RSR-100ISS-12-0062 RSR-100ISS-12-0070 | No Materials/No Issues |
| 520 | (Partial), El. 51'-0" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 601 | El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 602 | El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 603 | El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 606 | El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 607 | El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 609 | El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 610 | (Partial), El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 611 | El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 612 | Air Lock, El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| 613 | Air Lock, El. 60'-6" | 03/15/12 | RSR-100N-11-2334 | No Materials/No Issues |
| Corridor 3 | El. (-)16'-0" | 04/21/10 | RSR-100ISS-10-0327 | No Materials/No Issues |
| Corridor 4 | (South End), El. (-)10'-0" | 10/28/10 | RSR-100ISS-10-0970 | No Materials/No Issues |
| Corridor 7 | El. 5'-0" | 06/12/12 | RSR-100ISS-12-0062 RSR-100ISS-12-0070 | No Materials/No Issues |
| Corrid. 22 | (South End), El. 0'-0" | 08/02/12 | RSR-100ISS-10-1253 | No Materials/No Issues |
| R Elevator | Elevator Equip Rm., El. (-)24'-0" | 03/05/12 | RSR-100ISS-10-0326 RSR-100N-11-2333 | No Materials/No Issues |
| Roof | 105N SSE Main Roof, EL. 70'-0" | 11/14/11 | RSR-100ISS-11-0542 | No Materials/No Issues |
| Roof | 105N W. Rod Rm. SSE Roof, EL. 40'-0" | 11/09/11 | RSR-100ISS-11-0436 | No Materials/No Issues |
| Stair 6 | El. (-)24'-0" to 40'-0" | 03/15/12 | RSR-100ISS-11-2333 | No Materials/No Issues |
| Stair 6A | El. 40'-0" to 105N Roof | 03/15/12 | RSR-100ISS-11-2333 | No Materials/No Issues |
| Stair 8 | El. 5'-0" to 43'-6" | 06/12/12 | RSR-100ISS-12-0062 RSR-100ISS-12-0070 | No Materials/No Issues |
| Note: | | | | |
| 1. * Rooms Not Included In This Project. Material Descriptions And Surveys Provided For Information. | | | | |

3.2 105-N & 109-N SSE FINAL ROOM TURNOVER CHECKLISTS

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.103/Water Quality Lab Elevation 0'0" BLDG 109N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA


| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS


| |
|---|
| Room inspected 05/04/2011 |
| Hazardous Materials Left in Place: |
| 1) Two (2) Lead blankets in NE corner of room |
| |
| RAD SURVEYS: RSR-100 ISS-11-0164 |
| RSR-100 ISS-10-0697 |
| |
| |
| |
| |

05/22/12

These items have been verified by the following:

Don Keller 
WCH/CSE print & sign

5/17/11
date

JOIE DIZLANE 
WCH/Engineering print & sign

5/17/11
date

**Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist**

Room # / Description Rm.104/Change Room Elevation 0'0" BLDG 109N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 05/04/2011 No issues |
| |
| RAD SURVEYS: RSR-100 ISS-11-0164 |
| RSR-100 ISS-10-0697 |
| |
| |
| |
| |
| |
| |
| |

90 3/22/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

5/17/11
date

Joe Dziurawski Joe Dziurawski
WCH/Engineering print & sign

5/17/11
date

**Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist**

Room # / Description Rm.105/Grab Sample Rm. **Elevation** 0'0" **BLDG** 109N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | |
|----------|---|
| <u>X</u> | Room systems in stable conditions |
| <u>X</u> | Trash, debris, and combustibles removed |
| <u>X</u> | Biological hazard removed and disinfected |
| <u>X</u> | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | Final photo's or video by WCH |
| ___ | <u>N/A</u> Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 05/04/2011 No issues |
| |
| |
| RAD SURVEYS: RSR-100 ISS-11-0164 |
| RSR-100 ISS-10-0697 |
| |
| |
| |
| |
| |

QD 3/22/12

These items have been verified by the following:

Don Keller Don K 00
WCH/CSE print & sign

JOE DELANEY *Joe Delaney*
WCH/Engineering print & sign

5/17/11
date

5/17/11
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.106/RAD Chem. Lab **Elevation** 0'0" **BLDG** 109N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 05/04/2011 No issues |
| |
| |
| RAD SURVEYS: RSR-100 ISS-11-0164 |
| RSR-100 ISS-10-0697 |
| |
| |
| |
| |
| |
| |

2/12/12

These items have been verified by the following:

D. Kell D. Kell
WCH/CSE print & sign

5/17/11
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

5/17/11
date

**Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist**

12'-8 1/2"

Room # / Description Rm.208/Non-Rad Chem. Lab **Elevation** 15'-0" **BLDG** 105N
qp 3/20/12

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|--|---|--|
| <u>X</u> <u>X</u> <u>X</u> <u>X</u> <u>X</u> — — | — — — — — <u>N/A</u> <u>N/A</u> | Room systems in stable conditions Trash, debris, and combustibles removed Biological hazard removed and disinfected RAD Survey completed (either existing or updated survey) Final photo's or video by WCH Final inventory of hazardous materials left in place by WCH Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |
|--|---|--|

COMMENTS

| |
|-------------------------------------|
| Room inspected 09/01/2010 No Issues |
| |
| |
| RAD SURVEY: RSR-100ISS-10-0725 |
| |
| |
| |
| |
| |
| |

qp 3/22/12

These items have been verified by the following:

Don Keller Don Keller
 WCH/CSE print & sign

09-07-10
 date

Joe Dzulawsky Joe Dzulawsky mam
 WCH/Engineering print & sign 9/7/10

09/7/10
 date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.307/Non-Rad Sample Rm. Elevation 25'0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 09/01/2010 No Issues |
| |
| |
| RAD SURVEY: RSR-100 ISS-10-0725 |
| |
| |
| |
| |
| |
| |

09/22/10

These items have been verified by the following:

Don Keller 
WCH/CSE print & sign

09-07-10
date

Joie Dzielan  mam
WCH/Engineering print & sign 9/7/10

9/7/10
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description 109N Access Building **Elevation (-)** 16'-0" **BLDG** 109N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|---|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD Locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| |
| Area inspection and Final photos taken 2-15-2012 |
| |
| No Issues |
| |
| Rad Survey RSR-100ISS-11-2333 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Wors
WCH/CSE print & sign

3/15/12
date

Bob DIZIANBY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description 109 Bldg Under SSE Roof. **Elevation** 40' 0" **BLDG** 109N

This room prior to sealing or final turnover has been checked for the following:


Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|--|
| Inspection completed on 07/07/11. Following structural completion no issues. |
| |
| New lighting system installation completed 11-22-2011 |
| |
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100ISS-11-0452 |
| |

These items have been verified by the following:

Bob Leary 
WCH/CSE print & sign

3/15/12
date

Joe Delaney 
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Pressurizer Roof. **Elevation** 84' 0" **BLDG** 109N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|---|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Inspection completed on 04/06/11. No issues |
| |
| |
| RAD SURVEY: RSR-100 ISS-11-0104 |
| |
| |
| |
| |
| |
| |

4/3/22/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

4/14/11
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

4/14/11
date

**Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist**

Room # / Description Stair 7 Elevation 0'0" to 25'0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 09/01/2010 No Issues |
| |
| |
| RAD SURVEY: RSR-100 ISS-10-0725 |
| |
| |
| |
| |
| |
| |

90 3/22/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

09-07-10
date

Joe Delaney Joe Delaney mam
WCH/Engineering print & sign 9/7/10

9/7/10
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.4/Ball Control Rm. **Elevation** (-)16'0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 04/14/2010 No Issues |
| |
| |
| RAD SURVEY: RSR-100 ISS-10-0327 |
| |
| |
| |
| |
| |
| |

04/22/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

4/21/10
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign
MA MIHALIC MA mihalic

4/21/10
date
4/21/10

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.5/Rupture Monitor Rm. **Elevation (-)** 16'0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| | |
|--|--|
| Room inspected 04/14/2010 | |
| Hazardous Materials Left In Place: | |
| 1) Two (2) lead blankets in SE corner of room. | |
| 2) Sliding lead doors along south wall. (14 EACH) 4/22/12 | |
| 3) 32'X3'X5" deep trough full of lead shot above lead doors along south wall. | |
| | |
| RAD SURVEY: RSR-100 ISS-10-0327 4/22/12 | |
| | |
| | |
| | |

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

4/21/10
date

Joe Delaney Joe Delaney
WCH/Engineering print & sign
MA MITALIC/ma mitalic

4/21/10
date
4/21/10

**Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist**

Room # / Description Rm.7/Equip.Rm.Elevation (-)15'0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Room inspected 04/13/2010 Note: Pourback at east wall in progress final video to be taken at later date. |
| |
| INSPECTION COMPLETED; FINAL PHOTO'S TAKEN 2/15/12. NO ISSUES. |
| RAD SURVEY: RSR-100ISS-10-0326; RSR-100N-11-2333 |
| |
| |
| |
| |

QPD 3/5/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

4/21/10 OK 3-5-12
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign
MA MITALIC ma mitalic

4/21/10 QPD 3/5/12
date
4/21/10

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.8/Elect.Equip.Rm.Elevation (-)15'0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| | |
|--|--|
| Room inspected 04/13/2010 Note: Pourback at east wall in progress final video to be taken at later date. | |
| | |
| INSPECTION COMPLETED & FINAL PHOTOS TAKEN 2/15/12. NO ISSUES. | |
| | |
| RAD SURVEY: RSR-100 ISS-10-0326; RSR-100N-11-2333 | |
| | |
| | |
| | |

90 3/22/12

90 3/22/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

4/21/10 3-5-12
date

Joe DiZalany Joe DiZalany
WCH/Engineering print & sign
MIA MITRUC/mamukol

4/21/10 3/5/12
date
4/21/10

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.9/Battery Rm. **Elevation** (-)15'0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| ___ | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Room completed 04/13/2010 |
| Biological hazards to be removed – mice droppings on room floor |
| Note: Pourback at east wall in progress final video to be taken at later date. |
| INSPECTION COMPLETED & FINAL PHOTOS TAKEN 2/15/12. NO ISSUES. |
| RAD SURVEY: RSR-100 ISS-10-0326; RSR-100N-11-2333 |
| |
| |
| |

90 3/22/12

90 3/22/12

These items have been verified by the following:

Don L Keller
WCH/CSE print & sign

4/21/10 Del
date 3-5

BR DELANEY
WCH/Engineering print & sign
MA MITALIC/mg mitalic

4/21/10 Del
date 3/24/12
4/21/10

Washington Closure Hanford
105N/109N SSE
Subcontract No.: J027807A00

Final Room Turnover Documentation

Date: 05/10/12

Area: 100N

Building: 105N

Room No./Description: Rm.#11 Fast Cart Tunnel (Discharge Tunnel)

Elevation: (-)19'-0"

Location: West Side of 105N

Observation Performed and Results:


On 05/10/12, following 105N Fuel Storage Basin (FSB) structure removal, a visual observation was performed of the Fast Cart Tunnel. The observation was made through an opening in the west end of the tunnel with the use of a digital video cassette recorder and camera with built-in lights (Equipment- Sony Digital Video Cassette Recorder Model #GV-D1000/D1000E and Camera). Video provided a view of the floor of the tunnel which is covered with approximately 3'-0" of grout (El. (-)16') from FSB pre-demolition preparation, the tunnel walls, and the top of tunnel grating at the west end of tunnel (Area of View- west wall to approximately 10' east from west end of tunnel). There was some concrete/grout debris observed inside the tunnel opening. The fast cart tunnel door at the west end of tunnel was observed to be open.

The floor of the Fast Cart Tunnel was verified to be in a dry condition.


These observations were performed by the following:

Bob Lewis  5-14-12
WCH/CSE Sign & Date

Daryl Schilperoort  5-14-2012
WCH/STR Sign & Date

Joe Delaney  5/14/2012
WCH/Engineer Sign & Date

John Comer  5/14/12
WCH/Engineer Sign & Date

Thomas Yamamoto  5-14-12
WCH/Engineer Sign & Date

**Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist**

Room # / Description 105N C Elevator Pit (Rm 23) **Elevation** -16' 0" **BLDG** 105N
4D 4/22/12

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Inspection completed on 10/23/11. |
| Hazardous material left in place near C elevator pit |
| 1) 45 Lead blankets left hanging over reactor front face |
| 2) 3 Lead blankets left on west end walk grating |
| |
| Note – C elevator pit de-watered and filled with grout to top of pit walls (approximately El. 0' -0") |
| |
| RAD SURVEY: RSR-100 ISS-11-0556 |
| |

4D 4/22/12

These items have been verified by the following:

Don L Keller Don L Keller
WCH/CSE print & sign

11/14/11
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

11/14/11
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description 105N W Elevator Area (Front Face) Elevation 0' 0" BLDG 105N
(Rm 29)

3/22/12

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Inspection completed on 08/25/11. No issues |
| |
| |
| RAD SURVEY: RSR-100 ISS-11-0457 |
| |
| |
| |
| |
| |
| |

3/22/12

These items have been verified by the following:

Darlene Duckoo
WCH/CSE print & sign

11/9/11
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

11/9/11
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.35/Pipe Tunnel South End) Elevation (-)21'0" BLDG 105N
Also Rm.4) 2/12/2012

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|-------------------------------------|
| Room inspected 10/26/2010 No Issues |
| |
| |
| RAD Survey: RSR-100 ISS-10-0986 |
| RSR-100 ISS-10-1032 |
| |
| |
| |
| |
| |
| |

These items have been verified by the following:

D. Keller 
WCH/CSE print & sign

10/28/10
date

WCH/Engineering  mam
print & sign 10/28/10

10/28/10
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.37/RuptureMonitorRm **Elevation** (-)10'0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Room inspected 10/25/2010 No Issues |
| 14 Lead sliding doors along south wall to remain |
| 32'X3'X5" deep trough full of lead shot above lead doors along south wall. |
| |
| RAD Survey: RSR-100ISS-10-0970 |
| |
| |
| |
| |
| |

903/22112

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

10/28/10
date

Joe DeLaney Joe DeLaney mam
WCH/Engineering print & sign 10/28/10

10/28/10
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.170/Left Outer Rod Rm.**Elevation** 0'0"-28'0" **BLDG** 105N
 East Side

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| | |
|------------------------------------|--|
| See Page 2 for Additional Comments | |
| RAD SURVEYS: RSR-100 ISS-06-0065 | |
| RSR-100 ISS-06-0069 | |
| RSR-100 ISS-06-0070 | |
| RSR-100 ISS-06-0071 | |
| RSR-100 ISS-06-0084 | |
| RSR-100 ISS-06-0109 | |
| RSR-100 ISS-08-0615 | |

4/22/12

These items have been verified by the following:

Don Keller Don Keller
 WCH/CSE print & sign

2-22-11
 date

Joe Delaney Joe Delaney mam
 WCH/Engineering print & sign 2/22/11

2/22/11
 date

Rm.No./Description #170 Left (East) Outer Rod Room

Elev. 0'-0"

Bldg. 105N

COMMENTS (Continued):

1. Room was not included in project work scope but entries were made and room conditions are documented here for information.
2. Room layout included a bottom floor on concrete slab at Elevation 0'-0" and three(3) additional levels above on steel grating platforms.
3. Material remaining in room:
 - A. Florescent lights [Loction- All levels].
 - B. Florescent light balasts [Location- All levels].
 - C. Horizontal Control Rod(HCR) hydraulic oil reservoir- Residual hydraulic oil with oil dry [Location- 1st level].
 - D. HCR system- Residual hydraulic oil in HCR tracks with oil dry [Loction- 2nd to 4th levels].
 - E. Asbestos insulation on pipe <12" diameter- approximately 200 LF [Location- 1st to 4th levels].

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.171/Left Inner Rod Rm. **Elevation** 0'0"-28'0" **BLDG** 105N
 East Side

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|------------------------------------|
| See Page 2 for Additional Comments |
| |
| RAD Survey: RSR-100ISS-06-0086 |
| |
| |
| |
| |
| |
| |
| |

903/22/12

These items have been verified by the following:

Don Keller Don Keller
 WCH/CSE print & sign

2-22-11
 date

Jaz Denny Jaz Denny mam
 WCH/Engineering print & sign 2/22/11

2/22/11
 date

Rm.No./Description #171 Left (East) Inner Rod Room

Elev. 0'-0"

Bldg. 105N

COMMENTS (Continued):

1. Room was not included in project work scope but entries were made and room conditions are documented here for information.
2. Room layout included a bottom floor on concrete slab at Elevation 0'-0" and three(3) additional levels above on steel grating platforms.
3. Material remaining in room:
 - A. Florescent lights [Loction- All levels].
 - B. Florescent light balasts [Location- All levels].
 - C. Small tubing with asbestos spray-on flame mastic insulation [Location- 1st Level, South side].
 - D. Asbestos insulation on HVAC duct (2' x 2')- approximately 100 LF [Location- 1st and 2nd Level, south/southeast side].

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm. 172 **Elevation** 5'-0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| |
| Final Inspection and Final photos taken on 2-15-2012 |
| |
| No Issues |
| |
| Rad Survey RSR-100N-11-2333 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.173 Ready Rm. **Elevation** 5'-0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Final Inspection and Final Photos taken on 2-15-2012 |
| No Issues |
| Rad Survey RSR-100N-11-2333 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Wrs [Signature]
WCH/CSE print & sign

3-15-12
date

JOE DELANEY [Signature]
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.174 Blue Tool Rm. **Elevation** 5'-0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:


Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|--|
| |
| Final Inspection and Final Photos taken on 2-15-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2333 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis 
WCH/CSE print & sign

3-15-12
date

JOE DELANEY 
WCH/Engineering print & sign

3/15/12
date

**Washington Closure Hanford
105N/109N SSE
Contract # J027807A00
Final Room Turnover Checklist**

Room # / Discription Room 175 Elevation 0'-0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|-------------|-------------|--|
| <u>X</u> | <u> </u> | Room systems in stable conditions |
| <u>X</u> | <u> </u> | Trash, debris, and combustibles removed |
| <u>X</u> | <u> </u> | Biological hazard removed and disinfected |
| <u>X</u> | <u> </u> | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | <u> </u> | Final photo's or video by WCH |
| <u> </u> | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u> </u> | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Final Inspection and Final Photos Completed 06-05-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100ISS-12-0062 and RSR-100ISS-12-0070 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis / Bob Lewis
WCH/CSE print & sign

6-12-12
date

Bob Lewis / Bob Lewis
WCH/Engineering print & sign

6/12/2012
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.176/RightOuter Rod Rm. **Elevation** 0'0"-28'0" **BLDG** 105N
 West Side

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| See Page 2 for Additional Comments |
| |
| RAD SURVEYS: RSR- NR _x -98-0258 |
| RSR- 100 ISS-06-0073 |
| |
| |
| |
| |
| |
| |

2/22/11

These items have been verified by the following:

Don Keller Don Keller
 WCH/CSE print & sign

2-22-11
 date

Joe Delaney Joe Delaney
 WCH/Engineering print & sign

2/21/11 2/22/11
 date PD

Rm.No./Description #176 Right (West) Outer Rod Room

Elev. 0'-0"

Bldg. 105N

COMMENTS (Continued):

1. Room was not included in project work scope but entries were made and room conditions are documented here for information.
2. Room layout included a bottom floor on concrete slab at Elevation 0'-0" and three(3) additional levels above on steel grating platforms.
3. Material remaining in room:
 - A. Florescent lights [Loction- All levels].
 - B. Florescent light balasts [Location- All levels].
 - C. Horizontal Control Rod(HCR) hydraulic oil reservoir- Residual hydraulic oil with oil dry [Location- 1st level].
 - D. HCR system- Residual hydraulic oil in HCR tracks with oil dry [Loction- 2nd to 4th levels].
 - E. Asbestos insulation on pipe <12" diameter- approximately 200 LF [Location- 1st to 4th levels].

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.177/Right Inner Rod Rm.Elevation 0'0"-28'0" BLDG 105N
West Side

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| <u>X</u> | ___ | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| See Page 2 for Additional Comments |
| |
| RAD SURVEYS: RSR-NR _x -98-0258 |
| RSR-100ISS-06-0078 |
| |
| |
| |
| |
| |
| |

00 3/22/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

2-22-11
date

Joe Delaney Joe Delaney mc m
WCH/Engineering print & sign 2/22/11

2/22/11
date

Rm.No./Description #177 Right (West) Inner Rod Room

Elev. 0'-0"

Bldg. 105N

COMMENTS (Continued):

1. Room was not included in project work scope but entries were made and room conditions are documented here for information.
2. Room layout included a bottom floor on concrete slab at Elevation 0'-0" and three(3) additional levels above on steel grating platforms.
3. Material remaining in room:
 - A. Florescent lights [Loction- All levels].
 - B. Florescent light balasts [Location- All levels].
 - C. Small tubing with asbestos spray-on flame mastic insulation [Location- 1st Level, South side].
 - D. Asbestos insulation on HVAC duct (2' x 2')- approximately 100 LF [Location- 1st and 2nd Level, south/southwest side].

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.301 Electric Rm. **Elevation** 16'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| |
| Final Inspection and Final Photos taken on 2-15-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-12-0046 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DIZLANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.302 **Elevation** 16'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|-----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u>NA</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| |
| Final Inspection and Final Photos taken on 2-15-2012 |
| |
| No Issues |
| |
| RAD Survey RSR 100N-12-0046 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOIE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.401 Remote Equip. Rm. Elevation 28'-3" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Final Inspection and Final Photos taken on 2-15-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.402 **Elevation** 28'-3" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:


Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|--|
| Final Inspection and Final Photos taken on 2-15-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis 
WCH/CSE print & sign

3-15-12
date

JOE DIZLANBY 
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.501 Electric Rm. Elevation 40'-0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

Joe Delaney
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.502 **Elevation** 40'-0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis Bob Lewis
WCH/CSE print & sign

3-15-12
date

Joe Delaney Joe Delaney
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.503 (Partial) **Elevation** 40'-0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| No Issues |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis Bob R
WCH/CSE print & sign

3-15-12
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # J027807A00
Final Room Turnover Checklist

Room # / Discription Room 507 Elevation 43'-6" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|-------------|-------------|--|
| <u>X</u> | <u> </u> | Room systems in stable conditions |
| <u>X</u> | <u> </u> | Trash, debris, and combustibles removed |
| <u>X</u> | <u> </u> | Biological hazard removed and disinfected |
| <u>X</u> | <u> </u> | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | <u> </u> | Final photo's or video by WCH |
| <u> </u> | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u> </u> | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Final Inspection and Final Photos Completed 06-05-2012 |
| No Issues |
| RAD Survey RSR-100ISS-12-0062 and RSR-100ISS-12-0070 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lavo / [Signature]
WCH/CSE print & sign

6-12-12
date

Joie Delaney / [Signature]
WCH/Engineering print & sign

6/12/2012
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.520 (Partial) **Elevation** 51'-0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| No Issues |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.601 **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|---|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Wris
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.602 **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|---|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| |
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR 100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.603 **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|---|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| |
| Final Inspection and Final Photos taken 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Less
WCH/CSE print & sign

3-15-12
date

Joe Delaney
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.606 **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Leos Bob Leos
WCH/CSE print & sign

3-15-12
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.607 **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:


Completed / NA

| | | |
|----------|-----------|---|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|---|
| |
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis 
WCH/CSE print & sign

3-15-12
date

Joe Delaney 
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.609 **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.610 (Partial) **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| |
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.611 **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:


Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|---|
| |
| Final Inspection and Final Photos taken on 2-7-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis 
WCH/CSE print & sign

3-15-12
date

JOE DELANEY 
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.612 Air Lock **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| No Issues |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Rm.613 Air Lock **Elevation** 60'-6" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Final Inspection and Final Photos taken on 2-7-2012 |
| No Issues |
| RAD Survey RSR-100N-11-2334 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DELANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Corridor 3.Elevation (-)16'0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 04/14/2010 No Issues |
| |
| RAD SURVEY: RSR-100 ISS -10- 0327 |
| |
| |
| |
| |
| |
| |
| |

ps 3/22/12

These items have been verified by the following:

Don L Keller
WCH/CSE print & sign

4/21/10
date

Joe Delaney
WCH/Engineering print & sign
MA Mitalic/mamahal

4/21/10
date
4/21/10

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Corridor 4/(South End) Elevation (-)10'0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA


| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|-------------------------------------|
| Room inspected 10/25/2010 No Issues |
| |
| RAD SURVEY: RSR-100 ISS-10-0970 |
| |
| |
| |
| |
| |
| |
| |

90312212

These items have been verified by the following:

Don Keller 
WCH/CSE print & sign

10/28/10
date

Joe Delaney  mam
WCH/Engineering print & sign 10/28/10

10/28/10
date

Washington Closure Hanford
105N/109N SSE
Contract # J027807A00
Final Room Turnover Checklist

Room # / Discription Corridor #7 Elevation 5'-0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|-------------|-------------|--|
| <u>X</u> | <u> </u> | Room systems in stable conditions |
| <u>X</u> | <u> </u> | Trash, debris, and combustibles removed |
| <u>X</u> | <u> </u> | Biological hazard removed and disinfected |
| <u>X</u> | <u> </u> | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | <u> </u> | Final photo's or video by WCH |
| <u> </u> | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| <u> </u> | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Final Inspection and Final Photos Completed 06-05-2012 |
| No Issues |
| RAD Survey RSR-100ISS-12-0062 and RSR-100ISS-12-0070 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis / Bob Lewis
WCH/CSE print & sign

6-12-12
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

6/12/2012
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Corridor 22/(South End) **Elevation** 0'0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:



Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| <u>X</u> | ___ | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|-------------------------------|
| Inspection done on 07-17-2012 |
| No Issues |
| RSR-100ISS-12-0173 |
| |
| |
| |
| |
| |
| |
| |
| |

These items have been verified by the following:

 
WCH/CSE print & sign

8/2/12
date


WCH/Engineering print & sign
for Joe Delaney

8/2/12
date

**Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist**

Room # / Description Bottom Stair 6/R Elevator **Elevation** (-)24'0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Room inspected 04/13/2010 Note: Pourback at east wall in progress final video to be taken at later date. |
| |
| INSPECTION COMPLETED & FINAL PHOTOS TAKEN 2/15/12. NO ISSUES. |
| RAD SURVEY: RSR-100ISS-10-0326; RSR-100N-11-2333 |
| |
| |
| |
| |

These items have been verified by the following:

Don Ukell
WCH/CSE print & sign

JOE DELANEY
WCH/Engineering print & sign
MA MITALIC/ma mitalic

4/21/10 PK 3-5-12
date

4/21/10 PD 3/5/12
date
4/21/10

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description 105N Main Roof Under SSE Roof Elevation 70' 0"
BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Inspection completed on 9/8/11. No issues |
| |
| Note – No permanent access to this level |
| |
| RAD SURVEY : RSR-100 ISS-11-0542 |
| |
| |
| |
| |
| |

11/14/11

These items have been verified by the following:

Don L. Keller DLK
WCH/CSE print & sign

11/14/11
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

11/14/11
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description 105N West Rod Roof Under SSE Roof.Elevation 40' 0" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|------------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>N/A</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>N/A</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|---|
| Inspection completed on 08/01/11. No issues |
| |
| |
| RAD SURVEY: RSR-100 ISS-11-0436 |
| |
| |
| |
| |
| |
| |

403/22/12

These items have been verified by the following:

Don Keller Don Keller
WCH/CSE print & sign

11/9/11
date

JOE DELANEY Joe Delaney
WCH/Engineering print & sign

11/9/11
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Stair 6 **Elevation** (-)24'-0" to 40'-0" **BLDG** 105N

This room prior to sealing or final turnover has been checked for the following:


Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |


COMMENTS

| |
|--|
| Final Inspection and Final Photos taken on 2-15-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-2333 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis 
WCH/CSE print & sign

3-15-12
date

JOE DELANEY 
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # C00N508A00
Final Room Turnover Checklist

Room # / Description Stair 6A Elevation 40'-0" to 105N Roof BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | ___ | Room systems in stable conditions |
| <u>X</u> | ___ | Trash, debris, and combustibles removed |
| <u>X</u> | ___ | Biological hazard removed and disinfected |
| <u>X</u> | ___ | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | ___ | Final photo's or video by WCH |
| ___ | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| ___ | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Final Inspection and Final Photos taken on 2-15-2012 |
| |
| No Issues |
| |
| RAD Survey RSR-100N-11-2333 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

3-15-12
date

JOE DIZLANEY
WCH/Engineering print & sign

3/15/12
date

Washington Closure Hanford
105N/109N SSE
Contract # J027807A00
Final Room Turnover Checklist

Room # / Discription Stair #8 Elevation 5'-0" to 43'-6" BLDG 105N

This room prior to sealing or final turnover has been checked for the following:

Completed / NA

| | | |
|----------|-----------|--|
| <u>X</u> | — | Room systems in stable conditions |
| <u>X</u> | — | Trash, debris, and combustibles removed |
| <u>X</u> | — | Biological hazard removed and disinfected |
| <u>X</u> | — | RAD Survey completed (either existing or updated survey) |
| <u>X</u> | — | Final photo's or video by WCH |
| — | <u>NA</u> | Final inventory of hazardous materials left in place by WCH |
| — | <u>NA</u> | Accessible Shield Doors- polyurethane foam removed, RAD locks removed and permanent welding of door complete |

COMMENTS

| |
|--|
| Final Inspection and Final Photos Completed 06-05-2012 |
| No Issues |
| RAD Survey RSR-100ISS-12-0062 and RSR-100ISS-12-0070 |
| |
| |
| |
| |

These items have been verified by the following:

Bob Lewis
WCH/CSE print & sign

6-12-12
date


JOE DELANEY
WCH/Engineering print & sign

6/12/2012
date

3.3 105-N & 109-N BUILDING SKETCHES

Note- Room 208 at El.12'-8 ½" and Room 307 at El.25'-0 ½" in 109-N are not shown in the sketches but these rooms are located above Water Quality Lab Rooms 103 to 106 at the south side of the 109-N Building.


FIGURE 3-1. SURVEILLANCE AND INSPECTION ROUTE
(105N/109N PLAN VIEW, ELEVATION 0'-0")



LEGEND

- | | | | |
|---------|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| ⊙ (LSH) | LEVEL SWITCH | — | CONCRETE POURBACK |
| ⊙ (TE) | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| ⊙ (A) | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| ⊙ (A) | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |


FIGURE 3-2. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION 0'-0")



LEGEND

- | | |
|--|---|
| <ul style="list-style-type: none"> ⊕ RECEPTACLE, QUADRUPLX, 120V, 20A ⊙(LSH) LEVEL SWITCH ⊙(TE) TEMPERATURE SWITCH △ CONTROL & MONITORING SYSTEM (CMS) POINT ⊙ METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | <ul style="list-style-type: none"> ▨ WELDED SHIELD DOOR — CONCRETE POURBACK ▤ STEEL PLATE CLOSURE --- METAL ENCLOSURE |
|--|---|


FIGURE 3-3. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION (-)10'-0")



LEGEND

- | | | | |
|-------|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| (LSH) | LEVEL SWITCH | — | CONCRETE POURBACK |
| (TE) | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| △ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| ⊙ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |


FIGURE 3-4. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION (-)16'-0")



LEGEND

- | | | | |
|-----|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| ⓁSH | LEVEL SWITCH | — | CONCRETE POURBACK |
| ⓉE | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| △ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| Ⓐ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |


FIGURE 3-5. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION (-)21'-0")



LEGEND

- | | | | |
|-----|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLEX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| ⓁSH | LEVEL SWITCH | ▬ | CONCRETE POURBACK |
| ⓈE | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| △ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| Ⓐ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |


FIGURE 3-6. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION 14'-6")



LEGEND

- | | | | |
|-------|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLEX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| (LSH) | LEVEL SWITCH | — | CONCRETE POURBACK |
| (TE) | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| ⚡ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| Ⓐ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |


FIGURE 3-7. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION 28'-3")



LEGEND

- | | | | |
|---|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| ⊙ | LEVEL SWITCH | — | CONCRETE POURBACK |
| ⊙ | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| ⊙ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| ⊙ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |


FIGURE 3-8. SURVEILLANCE AND INSPECTION ROUTE
(105N/109N, ELEVATION 40'-0")



LEGEND

- | | | | |
|---|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLEX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| ⊕ | LEVEL SWITCH | — | CONCRETE POURBACK |
| ⊕ | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| ⊕ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| ⊕ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |

FIGURE 3-9. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION 51'-0")




LEGEND

- ⊕ RECEPTACLE, QUADRUPLEX, 120V, 20A
- ⓁSH LEVEL SWITCH
- ⓉE TEMPERATURE SWITCH
- △ CONTROL & MONITORING SYSTEM (CMS) POINT
- Ⓐ METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL)

- ▨ WELDED SHIELD DOOR
- CONCRETE POURBACK
- ▤ STEEL PLATE CLOSURE
- METAL ENCLOSURE

FIGURE 3-10. SURVEILLANCE AND INSPECTION ROUTE
(105N, ELEVATION 60'-6")


105N
(ELEVATION 60'-6")



LEGEND

- | | | | |
|---|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| ⊙ | LEVEL SWITCH | — | CONCRETE POURBACK |
| ⊗ | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| △ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| ⊙ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |


FIGURE 3-11. SURVEILLANCE AND INSPECTION ROUTE
(105N, BELOW ROOF)



LEGEND

- | | | | |
|-------|--|---|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLX, 120V, 20A | ▨ | WELDED SHIELD DOOR |
| ⊕ LSH | LEVEL SWITCH | — | CONCRETE POURBACK |
| ⊕ TE | TEMPERATURE SWITCH | ▤ | STEEL PLATE CLOSURE |
| ⊕ Δ | CONTROL & MONITORING SYSTEM (CMS) POINT | — | METAL ENCLOSURE |
| ⊕ A | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | | |

FIGURE 3-12. SURVEILLANCE AND INSPECTION ROUTE
(109N ACCESS BUILDING, ELEVATION (-)16'-0")



LEGEND

- | | | |
|-----|--|---------------------|
| ⊕ | RECEPTACLE, QUADRUPLX, 120V, 20A | WELDED SHIELD DOOR |
| LSH | LEVEL SWITCH | CONCRETE POURBACK |
| TE | TEMPERATURE SWITCH | STEEL PLATE CLOSURE |
| △ | CONTROL & MONITORING SYSTEM (CMS) POINT | METAL ENCLOSURE |
| Ⓐ | METAL HALIDE FIXTURE, 240V, 175W, WALL MOUNT, (APPLETON #E-WM-530H-MT OR APPROVED EQUAL) | |

3.4 RADIOLOGICAL SURVEY RECORDS

Radiological Survey Records at 105-N & 109-N SSE

INDEX

| <u>RSR No.</u> | <u>Date</u> | <u>Building</u> | <u>Description/Location</u> |
|--------------------|-------------|-----------------|--|
| RSR-100ISS-06-0065 | 08-16-2006 | 105N | Rm.170 |
| RSR-100ISS-06-0069 | 08-16-2006 | 105N | Rm.170 |
| RSR-100ISS-06-0070 | 08-16-2006 | 105N | Rm.170 |
| RSR-100ISS-06-0071 | 08-16-2006 | 105N | Rm.170 |
| RSR-100ISS-06-0073 | 08-17-2006 | 105N | Rm.176 |
| RSR-100ISS-06-0078 | 08-21-2006 | 105N | Rm.177 |
| RSR-100ISS-06-0084 | 08-22-2006 | 105N | Rm.170 |
| RSR-100ISS-06-0086 | 08-23-2006 | 105N | Rm.171 |
| RSR-100ISS-06-0109 | 08-31-2006 | 105N | Rm.170 |
| RSR-100ISS-08-0615 | 10-08-2008 | 105N | Rm.170 |
| RSR-100ISS-10-0326 | 04-13-2010 | 105N | Rm.7,8,9, R Elevator |
| RSR-100ISS-10-0327 | 04-13-2010 | 105N | Rm.4,5, Corridor#3 |
| RSR-100ISS-10-0697 | 07-27-2010 | 109N | Rm.103,104,105,106 |
| RSR-100ISS-10-0725 | 08-04-2010 | 109N | Rm.208,307, Stair#7 |
| RSR-100ISS-10-0970 | 10-14-2010 | 105N | Corridor#4, Rm.37 |
| RSR-100ISS-10-0986 | 10-19-2010 | 105N | Rm.35,41 |
| RSR-100ISS-10-1032 | 10-27-2010 | 105N | Rm.35,41 |
| RSR-100ISS-10-1253 | 12-28-2010 | 105N | Corridor#22 |
| RSR-100ISS-11-0104 | 04-06-2011 | 109N | Roof(Pressurizer) |
| RSR-100ISS-11-0164 | 05-04-2011 | 109N | Rm.103,104,105,106 |
| RSR-100ISS-11-0436 | 08-20-2011 | 105N | Roof(West Rod Rm.) |
| RSR-100ISS-11-0452 | 08-25-2011 | 109N | Roof(Main) |
| RSR-100ISS-11-0457 | 08-26-2011 | 105N | Rm.29(Front Face) |
| RSR-100ISS-11-0542 | 10-17-2011 | 105N | Roof(Main) |
| RSR-100ISS-11-0556 | 10-23-2011 | 105N | Rm.23(C Elevator Pit) |
| RSR-100N-11-2333 | 12-16-2011 | 109N | Access Bldg. |
| RSR-100N-11-2333 | 12-16-2011 | 105N | Rm.7,8,9,172-174,Str.#6/6A |
| RSR-100N-11-2334 | 12-16-2011 | 105N | Rm.401,402,501-503,520, 601-613, R Elevator |
| RSR-100N-12-0046 | 01-06-2012 | 105N | Rm.301,302 |
| RSR-100ISS-12-0062 | 05-31-2012 | 105N | Corr.7, Rm.175,507, Stair#8 |
| RSR-100ISS-12-0070 | 06-05-2012 | 105N | Corr.7, Rm.175,507, Stair#8 |
| RSR-100ISS-12-0173 | 07-17-2012 | 105N | Corridor#22 |
| RSR-NRx-98-0258 | 02-10-1998 | 105N | Rm.176,177 |

RADIOLOGICAL SURVEY RECORD

Page 1 of 5

Type of Survey (check one only)

☐ *Release ☐ Routine N/A ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR - 1001SS-06-0065

RWP # / Rev. #

1001SS-06-001 r 4

Date

8-16-06


Time

1100

Location Code

100N

Description *Characterization survey, Initial entry into 105N Left Outer Rod Room 0'*



All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-01r5

| CA | Contamination Area | | HCA | | High Contamination Area | | RBA | | Radiological Buffer Area | | ARA | | Airborne Radioactivity Area | | RMA | | Radioactive Materials Area | | RA | | Radiation Area | | HRA | | High Radiation Area | | VHRA | | Very High Radiation Area | |
|-----------------------|--------------------|---|--------|---|-------------------------|---------------|---|--|--|--|----------|-------------------------|-----------------------------|---|--------------------|--|----------------------------|---------------------|----|-----|-------------------------|--|------|-----------------------------------|---------------------|--|------|--|--------------------------|--|
| <input type="radio"/> | Technical Smear | # | Direct | M | Large Area Wipe | Contact 30 cm | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | | Radiological Boundary X-----X-----X | | Δ | Micro Rem (μ R/hr) | | N | Neutrons (mRem/hr) | | [AS] | Air Sample Location | | SCA | Soil Contamination Area | | RMSA | Radioactive Material Storage Area | | | | | | |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|--------|----------|-------------------------------|------|--------------|---------------|-------------|-------------------------------|-------------|---------------|
| R0-20 | 1506 | R | 1 | 7-21-07 | MA | | | | MA |
| 2224-2 | 0045 | R | 6.74 | 2-27-07 | MA | | | | MA |
| 43-93 | 0136 | | 20.6 | | MA | | | | MA |

RCT Name/Signature/Date:

CE Orem *CE* 8-16-06

RCT Supervisor Name/Signature/Date:

m Sims *ml* 8-23-06

RADIOLOGICAL SURVEY RECORD (continuation)

Page 2 of 5

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β .

[illegible]

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.


| Location | Contact Readings | | 30 cm Readings | |
|------------------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| Southwest corner | MA | 75 | MA | 25 |
| MA | | | | MA |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| MA | | | | MA |

RADIOLOGICAL SURVEY RECORD (continuation)Page: 3 of 5

Survey # RSR 100ISS-06-0065

Additional Information

(Drawing, Map, Etc.)



RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

4 ⁸⁻¹⁶⁻⁰⁶
Page: 3 of 5

Survey # RSR- 100ISS-06-0065

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|----------------|--------------------------------------|
| SCLL4-0075 | | α | 0.2 | .360 | | |
| DTLLC-0086 | | $\beta\gamma$ | 65 | .230 | | |
| 16/21/2007 | | | | | | |
| Sample | | Counting Results | | | Final Analysis | |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | Floor | α | (1) | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | (1) | 72 | 7 | 30 |
| 2 | | α | | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 55 | 0 | 0 |
| 3 | | α | | 3 | 2.8 | 8 |
| | | $\beta\gamma$ | | 79 | 14 | 61 |
| 4 | | α | | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 65 | 0 | 0 |
| 5 | | α | | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 106 | 41 | 178 |
| 6 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 78 | 13 | 57 |
| 7 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 83 | 18 | 78 |
| 8 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 50 | 0 | 0 |
| 9 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 61 | 0 | 0 |
| 10 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 87 | 22 | 96 |
| 11 | | α | | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 82 | 17 | 74 |
| 12 | Floor | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 133 | 68 | 296 |
| 13 | Heat Exchanger | α | | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 56 | 0 | 0 |
| 14 | Grating | α | | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 67 | 2 | 9 |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 5 of 5

Survey # RSR- 100ISS-06-0065

Counter Location:

SCLL4-0075

DTLLC-0086

6/21/2007

Background (cpm)

α

0.2

$\beta\gamma$

65

Counter Eff.

.360

.230

Sample

Counting Results

Final Analysis

| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
|----|-------------------------------|---------------|------------------------------|-----------|---------|--------------------------------------|
| 15 | Hydraulic Pump | α | (1) | 3 | 2.8 | 8 |
| | | $\beta\gamma$ | (1) | 57 | 0 | 0 |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 3

Type of Survey (check one only)

☐ *Release ☐ Routine N/A ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR - 1001SS-06-0069

RWP # / Rev. #

1001SS-06-001 r4

Date

8-16-06


Time

1530

Location Code

100N

Description Survey of bag on 14' level of 105-N Left Outer Rod Room



All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-015

| CA | Contamination Area | HCA | High Contamination Area | RBA | Radiological Buffer Area | ARA | Airborne Radioactivity Area | RMA | Radioactive Materials Area | RA | Radiation Area | HRA | High Radiation Area | VHRA | Very High Radiation Area |
|-----------------------|--------------------|-----|-------------------------|-----|--------------------------|---------------|---|-------------------------------------|----------------------------------|----------------------|--------------------------|-----------------------------|--|------|--------------------------|
| <input type="radio"/> | Technical Smear | # | Direct | M | Large Area Wipe | Contact 30 cm | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | Radiological Boundary X-----X-----X | Δ Micro Rem (μ R/hr) | N Neutrons (mRem/hr) | [AS] Air Sample Location | SCA Soil Contamination Area | RMSA Radioactive Material Storage Area | | |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|-----------------|-----------|-------------------------------|-----|-----------------|---------------|----------|-------------------------------|----|---------------|
| RO-20 | 1506 | R | 1 | 7-21-07 | MA | | | | MA |
| Model 12 HP-210 | 0028 0055 | R | 206 | 2-2-07 11-10-06 | MA | | | | MA |

RCT Name/Signature/Date: CE Rem 8-16-06

RCT Supervisor Name/Signature/Date:

W Sims 8-23-06

RADIOLOGICAL SURVEY RECORD (continuation)Page 2 of 3

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β .

[illegible]

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 3 of 3

Survey # RSR- 100ISS-06-0069

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|---|------------------|------------------------------|--------------|---------|--------------------------------------|
| SCLL4-0019 | | α | 0.2 | .370 | | |
| DTLLC-0042 | | $\beta\gamma$ | 60 | .200 | | |
| 12/15/2006 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | BAG ON ELIEV 15FT - LIFT OUTER ROD ROOM | α | 1 | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | 1 | 63 | 3 | 15 |
| 2 | NA | α | | | | NA |
| | | $\beta\gamma$ | | | | |
| 3 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 4 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 5 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 6 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 7 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 8 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 9 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 10 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 11 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 12 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 13 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 14 | NA | α | | | | NA |
| | | $\beta\gamma$ | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 3

Type of Survey (check one only)

☒ *Release ☐ Routine N/A ☐ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR - 1001SS-06-0070

RWP # / Rev. #

1001SS-06-001 r4

Date

8-16-06

Time


1600

Location Code

100N

Description

Control Point surveys from Left Outer Rod Room Entry



All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-0115

| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | RMA Radioactive Materials Area | | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | | | | | | |
|-----------------------|-----------------|-----------------------------|--------|------------------------------|-----------------|---------------------------------|--|--|--------------|-------------------|-------------------------|-------------------------------|------|---------------------|-----|-------------------------|------|-----------------------------------|
| <div>○</div> | Technical Smear | # | Direct | M | Large Area Wipe | Contact 30 cm | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | <div>Radiological Boundary X-----X-----X</div> | <div>Δ</div> | Micro Rem (μR/hr) | N | Neutrons (mRem/hr) | [AS] | Air Sample Location | SCA | Soil Contamination Area | RMSA | Radioactive Material Storage Area |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|-----------------|--------------|-------------------------------|--------------|--------------|-------|----------|-------------------------------|----|--------------|
| 2224-2 43-93 | 0045 0136 | R | 6.72 20.6 | 2-27-07 | MA | | | | MA |
| MA | | | | MA | MA | | | | MA |

RCT Name/Signature/Date:

CE Orem 8-16-06

RCT Supervisor Name/Signature/Date:

m Sims 8-23-06

RADIOLOGICAL SURVEY RECORD (continuation)

Page 2 of 3

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| N/A | | | | N/A |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| N/A | | | | N/A |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 3 of 3

Survey # RSR- 100ISS-06-0070

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|---------|--------------------------------------|
| SCLL4-0075 | | α | 0.2 | .360 | | |
| DTLLC-0086 | | $\beta\gamma$ | 65 | .230 | | |
| 16/21/2007 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | Notepad | α | (1) | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 78 | 13 | 57 |
| 2 | Model 3 | α | ↓ | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 38 | 0 | 0 |
| 3 | RO-20 | α | ↓ | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 68 | 3 | 13 |
| 4 | Resp (2) | α | ↓ | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 66 | 1 | 4 |
| 5 | Lapel (3) | α | ↓ | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 64 | 0 | 0 |
| 6 | Pen | α | ↓ | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 53 | 0 | 0 |
| 7 | Door | α | ↓ | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 63 | 0 | 0 |
| 8 | Lt Staud | α | ↓ | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 74 | 9 | 39 |
| 9 | Lt Staud | α | ↓ | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 71 | 6 | 26 |
| 10 | RBA Floor | α | ↓ | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 64 | 0 | 0 |
| 11 | RBA Floor | α | ↓ | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 69 | 4 | 17 |
| 12 | RBA Floor | α | ↓ | 3 | 2.8 | 8 |
| | | $\beta\gamma$ | | 62 | 0 | 0 |
| 13 | SOP | α | ↓ | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 52 | 0 | 0 |
| 14 | NA | α | | | | |
| | | $\beta\gamma$ | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 8

Type of Survey (check one only)

☐ *Release ☐ Routine NA ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR - 100155-06-0071

RWP # / Rev. #

100155-06-001 r4

Date

8-16-06

Time

1600

Location Code

100N

Description Left Outer Rod Room Levels 14'3" to 40' characterization survey
105N

Area being surveyed posted as CA, HRA

NA

NA

All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-01 r5

| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | ARA Airborne Radioactivity Area | | RMA Radioactive Materials Area | | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | |
|---------------------------------------|----------|-----------------------------|---------------|--|---------------------------------|--|----------------------------------|----------------------|--------------------------|-----------------------------|-------------------------------|---|
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | Contact 30 cm | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | Radiological Boundary X-----X-----X | Δ Micro Rem (μ R/hr) | N Neutrons (mRem/hr) | [AS] Air Sample Location | SCA Soil Contamination Area | | RMSEA Radioactive Material Storage Area |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|--------|----------|-------------------------------|------|--------------|-------|----------|-------------------------------|----|--------------|
| 2224-2 | 0045 | R | 6.72 | 2-27-07 | NA | | | | NA |
| 43-93 | 0136 | R | 20.6 | 2-27-07 | | | | | |
| RO-20 | 1506 | R | 1 | 7-21-07 | NA | | | | NA |

RCT Name/Signature/Date:

CE Orem [Signature] 8-16-06

MS: [Signature] 8-16-06

RCT Supervisor Name/Signature/Date:

MS: [Signature] 8-23-06

RADIOLOGICAL SURVEY RECORD (continuation)Page 2 of 8

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β .

[illegible]

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------------------------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| Bag OP 14' level | MPO 8/12/66 10.5 NA | 270 | MPO 8/12/66 10.5 NA | 60 |
| Rod Control Room 28' level | NA | 2.6 | NA | 1.5 |
| Rod Control Room 40' level | NA | 1 | NA | 0.6 |
| NA | | | | NA |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| NA | | | | NA |


RADIOLOGICAL SURVEY RECORD (continuation)

Page: 3 of 8

Survey # RSR 100ISS-06-0071

Additional Information (Drawing, Map, Etc.)

Left Outer Rod Room 14' level




RADIOLOGICAL SURVEY RECORD (continuation)

Page: 4 of 8

Survey # RSR 100ISS-06-0071

Additional Information (Drawing, Map, Etc.)

Left Outer Rod Room 28' level




RADIOLOGICAL SURVEY RECORD (continuation)

Page: 5 of 8

Survey # RSR 100ISS-06-0071

Additional Information (Drawing, Map, Etc.)

Left Outer Rod Room +40' level



RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 6 of 8
#1746

Survey # RSR- 100ISS-06-0071

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|---------|--------------------------------------|
| SCLL4-0075 | | α | 0.2 | .360 | | |
| DTLLC-0086 | | $\beta\gamma$ | 65 | .230 | | |
| 16/21/2007 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | Floor | α | (1) | 0 | 0 | <20 |
| | | $\beta\gamma$ | (1) | 53 | 0 | <1000 |
| 2 | ↓ | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 61 | 0 | <1000 |
| 3 | ↓ | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 53 | 0 | <1000 |
| 4 | Bag | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 54 | 0 | <1000 |
| 5 | Tray | α | ↓ | 2 | 1.8 | 5.0 |
| | | $\beta\gamma$ | ↓ | 61 | 0 | <1000 |
| 6 | Floor | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 73 | 8 | 34 |
| 7 | ↓ | α | ↓ | 1 | .8 | 2.0 |
| | | $\beta\gamma$ | ↓ | 55 | 0 | <1000 |
| 8 | ↓ | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 79 | 14 | 60 |
| 9 | ↓ | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 55 | 0 | <1000 |
| 10 | ↓ | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 73 | 8 | 34 |
| 11 | ↓ | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 58 | 0 | <1000 |
| 12 | ↓ | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 51 | 0 | <1000 |
| 13 | Ram | α | ↓ | 1 | .8 | 2.0 |
| | | $\beta\gamma$ | ↓ | 128 | 47 | 202 |
| 14 | Floor | α | ↓ | 0 | 0 | <20 |
| | | $\beta\gamma$ | ↓ | 62 | 0 | <1000 |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 7 of 8

Survey # RSR- 100ISS-06-0071

| Counter Location: | | Background (cpm) | | | Counter Eff. | |
|-------------------|-------------------------------|------------------|------------------------------|-----------|--------------|--------------------------------------|
| SCLL4-0075 | | α | 0.2 | | .360 | |
| DTLLC-0086 | | $\beta\gamma$ | 65 | | .230 | |
| 6/21/2007 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 15 | Floor | α | (1) | 1 | -8 | 2.0 |
| | | $\beta\gamma$ | | 74 | 9 | 39.0 |
| 16 | Rack | α | 1 | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 57 | 0 | <1000 |
| 17 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 64 | 0 | <1000 |
| 18 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 62 | 0 | <1000 |
| 19 | Ram | α | | 3 | 2.8 | 8.0 |
| | | $\beta\gamma$ | | 87 | 22 | 95 |
| 20 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 81 | 16 | 69.0 |
| 21 | | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 62 | 0 | 9.7 <1000 |
| 22 | | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 68 | 3 | 13.0 |
| 23 | | α | | 1 | -8 | 2.0 |
| | | $\beta\gamma$ | | 83 | 18 | 77.0 |
| 24 | ↓ | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 52 | 0 | <1000 |
| 25 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 88 | 23 | 99 |
| 26 | Floor | α | | 1 | -8 | 2.0 |
| | | $\beta\gamma$ | | 59 | 0 | <1000 |
| 27 | Floor | α | | 1 | -8 | 2.0 |
| | | $\beta\gamma$ | | 67 | 2 | 9.0 |
| 28 | Trough | α | N | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 66 | 1 | 4.0 |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 3 of 3

Survey # RSR- 100ISS-06-0071

| | | | |
|--|------------------|-----|--------------|
| Counter Location: SCLL4-0075 DTLLC-0086 6/21/2007 | Background (cpm) | | Counter Eff. |
| | α | 0.2 | .360 |
| | $\beta\gamma$ | 65 | .230 |

| Sample | | Counting Results | | | | Final Analysis |
|--------|-------------------------------|------------------|------------------------------|-----------|---------|--------------------------------------|
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 29 | Floor | α | (1) | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 75 | 10 | 73 |
| 30 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 74 | 9 | 39 |
| 31 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 59 | 0 | <1000 |
| 32 | Piping | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 60 | 0 | <1000 |
| 33 | Floor | α | | 1 | -8 | 2.0 |
| | | $\beta\gamma$ | | 79 | 9 | 39 |
| 34 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 70 | 5 | 32 |
| 35 | Floor | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 52 | 0 | <1000 |
| NA | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| NA | | α | | | | |
| | | $\beta\gamma$ | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 9

Type of Survey (check one only)

☐ *Release ☐ Routine N/A ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR - 100155-06-0073

RWP # / Rev. #

100155-06-001 r4

Date

8-17-06

Time


1400

Location Code

100N

Description Right Outer Rod Room Characterization survey 14' → 40'

Oil on pushrods is highly contaminated
Downposted RBA when jump completed



All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-01 r5

| | | | | | | | | | | | | | | | |
|---------------------------------------|---|-----------------------------|---|------------------------------|---------------|--|--|---------------------------------|--|----------------------------------|----------------------|--------------------------|-----------------------------|-------------------------------|--|
| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # | Direct | M | Large Area Wipe | Contact 30 cm | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | Radiological Boundary X---X---X | | Δ Micro Rem (μ R/hr) | N Neutrons (mRem/hr) | [AS] Air Sample Location | SCA Soil Contamination Area | | RMSA Radioactive Material Storage Area |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|-----------------|--------------|-------------------------------|--------------|--------------|--------------------|--------------|-------------------------------|----------------------|--------------------|
| 2224-2 43-93 | 0045 0136 | R | 6.7d 20dB | 2-27-07 | Model 12 HP 210 | 0028 0055 | R | 8.7d 20dB 12.5 | 2-2-07 11-10-06 |
| RO-20 | 1321 | R | 1 | 3-8-07 | MA | | | | MA |

RCT Name/Signature/Date:

CE Orem *CCO* 8-17-06

m. Williams / *m. Williams* 8/17/06

RCT Supervisor Name/Signature/Date:

M. Sims 8-17-06

RADIOLOGICAL SURVEY RECORD (continuation)Page 2 of 9

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β .

[illegible]

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.


| Location | Contact Readings | | 30 cm Readings | |
|-----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| 14' Level | NA | 3 | NA | 1 |
| 28' Level | NA | 3.5 | NA | 0.8 |
| 40' Level | NA | 2.8 | NA | 0.7 |
| NA | | | | NA |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| NA | | | | NA |

RADIOLOGICAL SURVEY RECORD (continuation)

Page: 3 of 9

Survey # RSR 100ISS-06-0073

Additional Information (Drawing, Map, Etc.)



RADIOLOGICAL SURVEY RECORD (continuation)


Page: 4 of 9

Survey # RSR

100ISS-06-0073

Additional Information

(Drawing, Map, Etc.)




RADIOLOGICAL SURVEY RECORD (continuation)

Page: 5 of 9

Survey # RSR 100ISS-06-0073

Additional Information (Drawing, Map, Etc.)



RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 6 of 9

Survey # RSR- 100ISS-06-0073

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|------------------------------------|--------------------------------------|
| SCLL4-0019 | | α | 0.2 | .370 | | |
| DTLLC-0042 | | $\beta\gamma$ | 60 | .200 | | |
| 12/15/2006 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | Rod Sleeve Grease | α | (1) | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 545 | 485 | 2425 |
| 2 | Tray | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 71 | 11 | 55 |
| 3 | Rod Sleeve Grease | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 963 | 903 | 4515 |
| 4 | Drive Chain | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 82 | 22 | 110 |
| 5 | Sleeve | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 243 | 183 | 915 |
| 6 | Tray | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 84 | 24 | 120 120 |
| 7 | Cooling Water Pump | α | | 4 | 3.8 | 10 |
| | | $\beta\gamma$ | | 292 | 232 | 1160 |
| 8 | Wall | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 250 | 190 | 950 |
| 9 | Table | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 68 | 8 | 40 |
| 10 | Floor | α | | 3 | 2.8 3 ^{mu} 3.8 | 8 |
| | | $\beta\gamma$ | | 62 | 0 | 0 |
| 11 | Pressure Reducer | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 65 | 0 | 0 |
| 12 | Handrail | α | | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 72 | 7 | 35 |
| 13 | Column | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 64 | 0 | 0 |
| 14 | Copper Tubing | α | (1) | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 118 | 58 | 290 |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 7 of 9

Survey # RSR- 100ISS-06-0073

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|----------------|--------------------------------------|
| SCLL4-0019 | | α | 0.2 | .370 | | |
| DTLLC-0042 | | $\beta\gamma$ | 60 | .200 | | |
| 12/15/2006 | | | | | | |
| Sample | | Counting Results | | | Final Analysis | |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 15 | Rail | α | (1) | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | (1) | 82 | 22 | 110 |
| 16 | Metal Track | α | | 1 | 0.8 | 2 |
| | | $\beta\gamma$ | | 70 | 10 | 50 |
| 17 | Push Rod | α | | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 293 | 233 | 1165 |
| 18 | Wall | α | | 0 | \emptyset | \emptyset |
| | | $\beta\gamma$ | | 54 | \emptyset | \emptyset |
| 19 | Metal Box | α | | 2 | 1.8 | 5 |
| | | $\beta\gamma$ | | 109 | 49 | 245 |
| 20 | Metal Rail | α | | 0 | \emptyset | \emptyset |
| | | $\beta\gamma$ | | 66 | 6 | 30 |
| 21 | Troy | α | | 0 | \emptyset | \emptyset |
| | | $\beta\gamma$ | | 65 | \emptyset | \emptyset |
| 22 | Sleeve | α | | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 96 | 36 | 180 |
| 23 | Handrail | α | | 4 | 3.8 | 10.3 |
| | | $\beta\gamma$ | | 60 | 0 | 0 |
| 24 | Small Ledge | α | | 3 | 2.8 | 7.6 |
| | | $\beta\gamma$ | | 213 | 153 | 765 |
| 25 | Wall | α | | 4 | 3.8 | 10.3 |
| | | $\beta\gamma$ | | 73 | 13 | 65 |
| 26 | Airline | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 56 | 0 | 0 |
| 27 | Troy | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 83 | 23 | 115 |
| 28 | Handrail | α | (1) | 4 | 3.8 | 10.3 |
| | | $\beta\gamma$ | (1) | 72 | 12 | 60 |

RADIOLOGICAL SURVEY RECORD
(continuation)

Smear Counting Results

Page: 8 of 9

Survey # RSR- 100ISS-06-0073

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|---------|--------------------------------------|
| SCLL4-0019 | | α | 0.2 | .370 | | |
| DTLLC-0042 | | $\beta\gamma$ | 60 | .200 | | |
| 12/15/2006 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 29 | Hardrail | α | (1) | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | (1) | 61 | 1 | 5 |
| 30 | Red Ducker | α | ↓ | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 116 | 56 | 0 |
| 31 | Push Rod | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 291 | 231 | 1155 |
| 32 | Verticle Insulated Pipe | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 50 | 0 | 0 |
| 33 | Flex hose | α | | 4 | 3.8 | 10.3 |
| | | $\beta\gamma$ | | 73 | 13 | 65 |
| 34 | Horizontal Pipe Protusion | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 67 | 7 | 35 |
| 35 | Metal Railing | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 66 | 6 | 30 |
| 36 | Chain | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 75 | 15 | 75 |
| 37 | Under Dripped | α | | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 62 | 2 | 10 |
| 38 | "I" Beam | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 54 | 0 | 0 |
| 39 | Accumulator | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 43 | 0 | 0 |
| 40 | Spring Bow Shock Absorber | α | | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 206 | 146 | 730 |
| 41 | Wall | α | | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | | 185 | 125 | 625 |
| 42 | Wall | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 56 | 0 | 0 |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 9 of 9

Survey # RSR- 100ISS-06-0073

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|---------|--------------------------------------|
| SCLL4-0019 | | α | 0.2 | .370 | | |
| DTLLC-0042 | | $\beta\gamma$ | 60 | .200 | | |
| 12/15/2006 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 43 | SOP | α | (1) | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | (1) | 75 | 15 | 75 |
| 44 | Right Deter Rod Room door | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 69 | 9 | 45 |
| 45 | Floor | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 65 | 5 | 25 |
| 46 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 52 | 0 | 0 |
| 47 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 61 | 1 | 5 |
| 48 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 65 | 5 | 25 |
| 49 | | α | 0 | 0 | 0 | |
| | | $\beta\gamma$ | 59 | 0 | 0 | |
| MA | | α | | | | MA |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| MA | | α | | | | MA |
| | | $\beta\gamma$ | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 7

Type of Survey (check one only)

☐ *Release ☐ Routine NA ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR- 100ISS-06-0078

RWP # / Rev. #
100ISS-06-001/04

Date
8/21/06

Time
1630

Location Code
100N

Description

105N Right inner rod room - first floor

This survey was performed to provide initial data from the right inner rod room. Smears and dose rates were taken throughout the area. Smear results are found on page 3. Dose rate results and smear locations are found on the drawing on page 4.

Locations of air samples are found on the attached drawing

All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-01/5

| CA | | HCA | | RBA | | ARA | | RMA | | RA | HRA | VHRA | | | | | | |
|--------------------|-----------------|-------------------------|--------|--------------------------|-----------------|-----------------------------|--|---|--------------|-------------------|---------------------|--------------------------|------|---------------------|-----|-------------------------|------|-----------------------------------|
| Contamination Area | | High Contamination Area | | Radiological Buffer Area | | Airborne Radioactivity Area | | Radioactive Materials Area | | Radiation Area | High Radiation Area | Very High Radiation Area | | | | | | |
| <div>○</div> | Technical Smear | # | Direct | M | Large Area Wipe | Contact 30 cm | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | <div>Radiological Boundary</div> <div>X-----X</div> | <div>Δ</div> | Micro Rem (μR/hr) | N | Neutrons (mRem/hr) | [AS] | Air Sample Location | SCA | Soil Contamination Area | RMSA | Radioactive Material Storage Area |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|---------------------------------------|------------------------------------|-------------------------------|---------------|--------------------|---------------------|-----------------|-------------------------------|---------------|--------------------|
| 2929 43-10-1 | 0075 0086 | MD | NA | 6-21-07 | TELETERA | 0019 | MD | NA | 5/31/06 |
| AO-20 | 1508 | MD | NA | 7-21-07 | NA | | | | |

RCT Name/Signature/Date:

CR Orem *8-22-06*
MTDITE-HOVSER *8-22-06*

RCT Supervisor Name/Signature/Date:

M Sims *8-31-06*

RADIOLOGICAL SURVEY RECORD (continuation)

Page 2 of 4

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β .

| No. | Description of Item or Location | Removable (dpm/100 cm ²) | | | | Total (dpm/100 cm ²) | | | |
|-----|---------------------------------|--------------------------------------|--------------|--------------------|------------------------|----------------------------------|--------------|--------------------|------------------------|
| | | α | α C-F | β - γ | β - γ C-F | α | α C-F | β - γ | β - γ C-F |
| ① | SEE PAGE 3 | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|------------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| SEE PAGE 4 | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD
(continuation)

Page: 3 of 4

Smear Counting Results

Survey # RSR- 100ISS-06-0078

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|---------|--------------------------------------|
| SCLL4-0075 | | α | 0.2 | .360 | | |
| DTLLC-0086 | | $\beta\gamma$ | 65 | .230 | | |
| 16/21/2007 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | FLOOR | α | (1) | 4 | 3.8 | 10.6 |
| | | $\beta\gamma$ | (1) | 296 | 231 | 1016 |
| 2 | FLOOR | α | | 4 | 3.8 | 10.6 |
| | | $\beta\gamma$ | | 742 | 677 | 2979 |
| 3 | TRENCH GRATING | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 68 | 3 | 13.0 |
| 4 | TRENCH CONCRETE | α | | 3 | 2.8 | 8.0 |
| | | $\beta\gamma$ | | 342 | 277 | 1219 |
| 5 | FLOOR DRAIN | α | | 3 | 2.8 | 8.0 |
| | | $\beta\gamma$ | | 988 | 923 | 4101 |
| 6 | FLOOR | α | | 2 | 1.8 | 5.0 |
| | | $\beta\gamma$ | | 319 | 254 | 1118 |
| 7 | CONCRETE BUNKER | α | | 2 | 1.8 | 5.0 |
| | | $\beta\gamma$ | | 347 | 282 | 1241 |
| 8 | FLOOR | α | | 2 | 1.8 | 5.0 |
| | | $\beta\gamma$ | | 770 | 705 | 3102 |
| 9 | SIDEWALL OF SUMP | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 263 | 198 | 871 |
| 10 | FLOOR | α | | 5 | 4.8 | 13.0 |
| | | $\beta\gamma$ | | 871 | 806 | 3546 |
| 11 | FLOOR | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 292 | 227 | 1219 |
| 12 | FLOOR | α | | 3 | 2.8 | 8.0 |
| | | $\beta\gamma$ | | 425 | 360 | 1584 |
| 13 | HANDRAIL | α | | 0 | 0 | <20 |
| | | $\beta\gamma$ | | 84 | 19 | 84 |
| 14 | FLOOR | α | | 2 | 1.8 | 5.0 |
| | | $\beta\gamma$ | V | 391 | 329 | 1448 |


RADIOLOGICAL SURVEY RECORD (continuation)

Page: 2 of 4

Survey # RSR-100ISS-06-0078

Additional Information

(Drawing, Map, Etc.)



Building 105N – 1st floor right
inner rod room

Sample AIR-100iss-06-0043 taken in outer
rod room

RADIOLOGICAL SURVEY RECORD

Page 1 of 3

Type of Survey (check one only)

☐ *Release ☐ Routine N/A ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR - 100155-06-0084

RWP # / Rev. #

100155-06-001 r4

Date

8-22-06

Time

1130

Location Code

100N

Description

Left Outer Rod Room entry for engineer walkdown

Items released IAW WCH 200 4.4

Engineer escorted by RCT, never entered field > 1 mrem/hr

COPY

COPY

All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-DV.15

| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | | | | | |
|-----------------------|-----------------|-----------------------------|--------|------------------------------|-----------------|---------------------------------|--|------------------------------------|--|-------------------|-------------------------|-------------------------|--------------------|-------------------------------|---------------------|-----|-------------------------|------|-----------------------------------|
| <input type="radio"/> | Technical Smear | # | Direct | M | Large Area Wipe | Contact 30 cm | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | Radiological Boundary X---X---X | | Δ | Micro Rem (μ R/hr) | N | Neutrons (mRem/hr) | [AS] | Air Sample Location | SCA | Soil Contamination Area | RMSA | Radioactive Material Storage Area |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|--------|----------|-------------------------------|------|--------------|-------|----------|-------------------------------|----|--------------|
| RO-20 | 1321 | R | 1 | 3-8-07 | | | | | |
| 2224-2 | 0045 | R | 6.72 | 2-27-07 | | | | | |
| 43-43 | 0136 | | 208 | | | | | | |

RCT Name/Signature/Date:

CE (Signature) 8-22-06

RCT Supervisor Name/Signature/Date:

W Sims (Signature) 8-31-06

Page 2 of 3

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|---------------------------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| Walkthrough General Areas | NA | 20.5 | NA | 20.5 |
| NA | | | | NA |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| NA | | | | NA |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 3 of 3

Survey # RSR- 100ISS-06-0084

Counter Location:

SCLL4-0071

DTLL6-0083

3/8/2007

Background (cpm)

α

0.08

$\beta\gamma$

63

Counter Eff.

.360

.220

Sample

Counting Results

Final Analysis

| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
|------|-------------------------------|---------------|------------------------------|-----------|---------|--------------------------------------|
| 1 | Camera | α | (1) | 3 | 2.92 | 8.11 |
| | | $\beta\gamma$ | (1) | 47 | 0 | 0 |
| 2 | Yellow Flashlight | α | (1) | 2 | 1.92 | 5.33 |
| | | $\beta\gamma$ | (1) | 66 | 3 | 13.6 |
| *1 3 | Red Flashlight | α | (1) | 10 | 9.92 | 27.6 |
| | | $\beta\gamma$ | (1) | 76 | 13 | 59.1 |
| 4 | SOP | α | ↓ | 1 | 0.92 | 2.56 |
| | | $\beta\gamma$ | | 58 | 0 | 0 |
| 5 | RBA | α | ↓ | 2 | 1.92 | 5.33 |
| | | $\beta\gamma$ | | 58 | 0 | 0 |
| 6 | RBA | α | ↓ | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 70 | 7 | 31.8 |
| 7 | RBA | α | ↓ | 1 | 0.92 | 2.56 |
| | | $\beta\gamma$ | | 67 | 4 | 18.2 |
| 8 | RBA | α | ↓ | 1 | 0.92 | 2.56 |
| | | $\beta\gamma$ | | 49 | 0 | 0 |
| *2 9 | Red Flashlight | α | (1) | 3 | 2.92 | 8.11 |
| | | $\beta\gamma$ | (1) | 64 | 1 | 4.55 |
| NA | | α | | | | NA |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| NA | | α | | | | NA |
| | | $\beta\gamma$ | | | | |

*1 Smear held for decay, initial count @ 1000 8/22/06
WCH-TM-R006k (03/15/2006)

*2 Smear counted after 1 hour decay @ 1100 8/22/06

RADIOLOGICAL SURVEY RECORD

Page 1 of 8

Type of Survey (check one only)

☐ *Release ☐ Routine N/A ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR- 100ISS-06-0086

RWP # / Rev. #
100ISS-06-001/04

Date
8/23/06

Time
1600

Location Code
100N

Description

Left Inner Rod Room Rad Survey

Radiation and Contamination Survey of the Left Inner Rod Room inside 105N.

Area Posted HRA/ARA/CA Due to unknown conditions entered area in Two pair of anti C's and PAPR per RCS. Found one localized area in catch basin on 1st level of inner Rod Room with HCA levels, smear # 7.

SEE MAP FOR DETAILS

Instruments used RO20 1506 CDD 7-21-06

All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # TA-04-SR-01/5

| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | RMA Radioactive Materials Area | | RA Radiation Area | HRA High Radiation Area | | VHRA Very High Radiation Area | |
|---------------------------------------|----------|-----------------------------|---------------|--|--|---------------------------------|--|---|----------------------|--------------------------|-----------------------------|--|--|--|
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | Contact 30 cm | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | Radiological Boundary X-----X | | <input type="radio"/> Micro Rem (μR/hr) | N Neutrons (mRem/hr) | [AS] Air Sample Location | SCA Soil Contamination Area | | RMSA Radioactive Material Storage Area | |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|-------------|-----------|-------------------------------|-----|--------------|---------|----------|-------------------------------|-----|--------------|
| Electra/DP6 | 0001/0049 | <i>BA</i> | 20 | 5-31-07 | 2929 | 147743 | <i>BA</i> | 2.7 | 12-15-06 |
| PAM | 0215/0540 | <i>BA</i> | 6.7 | 7-20-07 | 43-10-1 | 170381 | <i>BA</i> | 5 | 6-21-07 |

RCT Name/Signature/Date:
BRANDON HAMILTON *[Signature]* 8-23-06
CHUCK OREM *[Signature]* 8-23-06

RCT Supervisor Name/Signature/Date:

[Signature] 8-31-06

Page 2 of 8

Circled values indicate Removable β contamination in mrad/hr β .


NA

Show all work. CF = 1 unless noted.


NA

Additional Information

(Drawing, Map, Etc.)



Additional Information
(Drawing, Map, Etc.)



[illegible]

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 6 of 8

Survey # RSR- 100ISS-06-0086

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|-------------------------------|------------------|------------------------------|--------------|---------|--------------------------------------|
| SCLL4-0019 | | α | 0.2 | .370 | | |
| DTLLC-0042 | | $\beta\gamma$ | 60 | .200 | | |
| 12/15/2006 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | SEE LOCATION ON MAP | α | (1) | 3 | 2.8 | 7.6 |
| | | $\beta\gamma$ | (1) | 647 | 587 | 2935 |
| 2 | | α | | 6 | 5.8 | 15.7 |
| | | $\beta\gamma$ | | 525 | 465 | 2325 |
| 3 | | α | | 3 | 2.8 | 7.6 |
| | | $\beta\gamma$ | | 651 | 591 | 2955 |
| 4 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 323 | 263 | 1315 |
| 5 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 1161 | 1101 | 5505 |
| 6 | | α | | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | | 764 | 704 | 3520 |
| 7 | N/A | α | | | | N/A |
| | | $\beta\gamma$ | | | | |
| 8 | SEE LOCATION ON MAP | α | (1) | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | (1) | 1794 | 1734 | 8670 |
| 9 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 572 | 512 | 2560 |
| 10 | | α | | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 286 | 226 | 1130 |
| 11 | | α | | 3 | 2.8 | 7.6 |
| | | $\beta\gamma$ | | 412 | 352 | 1760 |
| 12 | | α | | 4 | 3.8 | 10.3 |
| | | $\beta\gamma$ | | 1631 | 1571 | 7855 |
| 13 | | α | | 8 | 7.8 | 21.1 |
| | | $\beta\gamma$ | | 2931 | 2871 | 14355 |
| 14 | | α | | 5 | 4.8 | 13.0 |
| | | $\beta\gamma$ | | 179 | 119 | 595 |


Smear #7 counted w/ portable instruments and disposed of

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 7 of 8

Survey # RSR- 100ISS-06-0076

| Counter Location: | | Background (cpm) | | Counter Eff. | | |
|-------------------|--|------------------|------------------------------|--------------|--------------------|--------------------------------------|
| SCLL4-0019 | | α | 0.2 | .370 | | |
| DTLLC-0042 | | $\beta\gamma$ | 60 | .200 | | |
| 12/15/2006 | | | | | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 15 | SEE LOCATIONS ON MAP  | α | (1) | 0 | 0 | 0 |
| | | $\beta\gamma$ | (1) | 176 | 116 | 580 |
| 16 | | α | | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | | 396 | 336 | 1680 |
| 17 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 353 | 293 | 1465 |
| 18 | | α | | 4 | 3.8 | 10.3 |
| | | $\beta\gamma$ | | 980 | 920 | 4600 |
| 19 | | α | | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | | 2986 | 2926 | 14630 |
| 20 | | α | | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 408 | 340 348 | 1740 |
| 21 | | α | | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 224 | 164 | 820 |
| 22 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 215 | 165 | 825 |
| 23 | | α | | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | | 166 | 106 | 530 |
| 24 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 223 | 163 | 815 |
| 25 | | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 74 | 14 | 70 |
| 26 | | α | | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | | 184 | 124 | 620 |
| 27 | | α | | 15 | 14.8 | 40.0 |
| | | $\beta\gamma$ | | 4772 | 4712 | 23560 |
| 28 | | α | | 2 | 1.8 | 4.9 |
| | | $\beta\gamma$ | | 222 | 162 | 810 |

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 8 of 8

Survey # RSR- 100ISS-06-0686

| Counter Location: SCLL4-0019 DTLLC-0042 12/15/2006 | | Background (cpm) | | Counter Eff. | | |
|---|-------------------------------|------------------|------------------------------|--------------|---------|--------------------------------------|
| | | α | 0.2 | .370 | | |
| | | $\beta\gamma$ | 60 | .200 | | |
| Sample | | Counting Results | | | | Final Analysis |
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 29 | SEE LOCATION ON MAP | α | 11 | 0 | 0 | 0 |
| | | $\beta\gamma$ | 11 | 170 | 110 | 550 |
| 30 | ↓ | α | 1 | 0 | 0 | 0 |
| | | $\beta\gamma$ | 1 | 105 | 55 | 275 |
| 31 | Counter CA/RBA dumpst | α | 1 | 1 | 0.8 | 2.2 |
| | | $\beta\gamma$ | 1 | 59 | 0 | 0 |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |
| | | α | | | | |
| | | $\beta\gamma$ | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 3

Type of Survey (check one only)

☐ *Release ☐ Routine N/A ☒ Work Progress ☐ Shipment

* The potential for internal contamination was evaluated.

Survey #

RSR-100ISS-06-0109

RWP # / Rev. #

100ISS-06-001/4

Date

9/31/06

Time


0830

Location Code

100N

Description

Left outer Rod Room



φ elevation

SMears

- ① Sample Lines
- ② top of door
- ③-⑦-⑩ floor
- ④-⑥-⑧-⑨ door
- ⑤ wall

All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated.

Technical Assessment # 1A-04-SR-01/5

| CA | | Contamination Area | | HCA | | High Contamination Area | | RBA | | Radiological Buffer Area | | ARA | | Airborne Radioactivity Area | | RMA | | Radioactive Materials Area | | RA | | Radiation Area | | HRA | | High Radiation Area | | VHRA | | Very High Radiation Area | |
|-----------------------|-----------------|--------------------|--------|-----|-----------------|-------------------------|--|-----|-----------------------|--------------------------|----------|-------------------------|--|-----------------------------|--------------------|-----|------|----------------------------|--|-----|-------------------------|----------------|------|-----------------------------------|--|---------------------|--|------|--|--------------------------|--|
| <input type="radio"/> | Technical Smear | # | Direct | M | Large Area Wipe | Contact 30 cm | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | Radiological Boundary | | Δ | Micro Rem (μ R/hr) | | N | Neutrons (mRem/hr) | | [AS] | Air Sample Location | | SCA | Soil Contamination Area | | RMSA | Radioactive Material Storage Area | | | | | | | |

Instruments

| Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | CF | Cal Due Date |
|--------------------------|-------------------------|-------------------------------|-----------------------|--------------------------------|--------------------------|-------------------------|-------------------------------|-----------------------|--------------------------------|
| 2929 43-10 | 0019 0042 | mw mw | 2.1 0.5 | 12/15/06 7/21/07 | 2360 43-93 | 0001 0104 | mw mw | 2.1 0.5 | 12/15/06 7/21/07 |
| RO20 | 1506 | mw | NA | 7/21/07 | | WA | | | |

RCT Name/Signature/Date:

md Williams/md Williams 9/31/06

RCT Supervisor Name/Signature/Date:

RON CUEVAS

[Signature] 11-14-06

RADIOLOGICAL SURVEY RECORD (continuation)Page 2 of 3

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD (continuation)

Smear Counting Results

Page: 3 of 3

Survey # RSR- 100ISS-06-0109

| | | | |
|---|------------------|-----|--------------|
| Counter Location: SCLL4-0019 DTLLC-0042 12/15/2006 | Background (cpm) | | Counter Eff. |
| | α | 0.2 | .370 |
| | $\beta\gamma$ | 60 | .200 |


| Sample | | Counting Results | | | | Final Analysis |
|--------|-------------------------------|------------------|------------------------------|-----------|---------|--------------------------------------|
| No | Description of Smear Location | Con. Type | Sample Count Duration (min.) | Gross CPM | Net CPM | Removable (dpm 100 cm ²) |
| 1 | Sample Lines | α | (1) | 1 | 1 | 3 |
| | | $\beta\gamma$ | (1) | 96 | 36 | 180 |
| 2 | top of door | α | 1 | 1 | 1 | 3 |
| | | $\beta\gamma$ | | 91 | 31 | 155 |
| 3 | Floor | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 122 | 62 | 310 |
| 4 | Bottom of door | α | | 1 | 1 | 3 |
| | | $\beta\gamma$ | | 180 | 120 | 600 |
| 5 | Wall | α | | 1 | 1 | 3 |
| | | $\beta\gamma$ | | 96 | 36 | 180 |
| 6 | Door Jam | α | | 3 | 3 | 8 |
| | | $\beta\gamma$ | | 77 | 17 | 85 |
| 7 | Under door | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 58 | 0 | 0 |
| 8 | Door sill | α | | 4 | 4 | 11 |
| | | $\beta\gamma$ | | 106 | 46 | 230 |
| 9 | Floor | α | | 0 | 0 | 0 |
| | | $\beta\gamma$ | | 71 | 11 | 55 |
| 10 | Floor | α | | (1) | 0 | 0 |
| | | $\beta\gamma$ | (1) | 89 | 29 | 145 |
| 11 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 12 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 13 | | α | | | | |
| | | $\beta\gamma$ | | | | |
| 14 | | α | | | | |
| | | $\beta\gamma$ | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 3

| | | | |
|--|-----------------|---|--------------------|
| Type of Survey (If release, no other boxes can be checked) | | <input type="checkbox"/> Release | Survey # |
| <input checked="" type="checkbox"/> Routine | D1, W2, W4, W15 | <input checked="" type="checkbox"/> Work Progress | RSR-100ISS-08-0615 |
| RWP # / Rev. # | Date | Time | Location |
| 100ISS-08-003/ 01 | 10-08-2008 | 1515 | 100N |
| Description | | | |
| 105N Room 170 Left Outer Rod Room | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) | | | |
| TA-07-SR-07/5 | | | |

Room 170 Left Outer Rod Room Survey with Routines (Only main floor is depicted for clarity.)



Survey was performed to enter the CA and remove wall plugs on the +8 foot level of the outer rod room wall. Plugs (see page 3), will be removed to accommodate HEPA exhaust flow during abatement activities. The plugs, approximately 8" diameter and 18" long were surveyed upon removal, and no fixed or removable contamination was located on the plugs or inside the holes.

Routine surveys were then performed in the area encompassing the following routines:

- D1 Daily SOP Contamination Survey,
- W2 & W4 RBA Contamination and CA Boundary Contamination Survey,
- W15 Active CA Contamination Survey.

No fixed or removable contamination was found.

| | | | | | | | | | | | | | | | | |
|---------------------------------------|----------|-----------------------------|----------------|------------------------------|---|---------------------------------|---|--------------------------|--------------------------------|---------------|----------------------|----------------------------------|-----------------------------|--|----------------------------------|--|
| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary 1-----2 | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-----------------------|--------------|-------|------|--------------|
| L-2360/43-93 | SCLL8-0076/DTLLP-0177 | 02-20-2009 | NA | NA | NA |
| L-2360/43-93 | SCLL8-0077/DTLLP-0178 | 05-09-2009 | NA | NA | NA |
| NA | NA | NA | NA | NA | NA |

RCT Name/Signature/Date:
D.L. Poteet/ *[Signature]* /10-08-2008
G.L. Eppling/ *[Signature]* /10-08-2008

RCT Supervisor Name/Signature/Date:

[Signature] 10-13-08

RADIOLOGICAL SURVEY RECORD

Page: 2 of 3

Survey # RSR -100ISS-08-0615

Contamination Measurement Information

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| | | | | |
| | | | | |
| | | | | |
| | N | A | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD (continuation)

Page: 3 of 3




Survey # RSR-100ISS-08-0615

Additional Information

(Drawing, Map, Etc.)

Continuation of Room 170 Left Outer Rod Room

Survey of Plugs Removed from ORR Walls, (X3)



RADIOLOGICAL SURVEY RECORD

Page 1 of 2

Type of Survey

☐ Routine NA

☒ Work Progress

Survey

RSR-100ISS-10-0326

RWP # / Rev. #
NA

Date
04-13-2010

Time
1045

Location
100N


Description: Survey for Closure of Rooms 7,8,& 9, "R" Elevator Shaft

References: (e.g., SRTA, ASER, LASER, RSP, Work Package)

TA-07-SR-07/Rev. 7

Survey of -16 Foot Level of 105N, Rooms 7,8 & 9, and Stairwell 6 to the "R" Elevator Shaft

A survey was performed as indicated below of the rooms as described below just prior to sealing the access to the room from the exterior. All rooms and areas are posted RMA. No removable contamination was found.



| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
|---------------------------------------|----------|-----------------------------|----------------|------------------------------|--|---------------------------------|---|--------------------------|--------------------------------|---------------|----------------------|----------------------------------|-----------------------------|--|---------------------------------|--|
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x---x---x | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|---------------|-----------------------|--------------|-------|------|--------------|
| L-2224-3/DP-6 | SCLLB-0178/DTNE2-0138 | 07-06-10 | NA | NA | NA |
| L-2224-3/DP-6 | SCLLB-0164/DTNE2-0012 | 07-06-10 | NA | NA | NA |
| NA | NA | NA | NA | NA | NA |

RCT Name/Signature/Date:

G.L. Eppling / *[Signature]* /04-13-2010

RCT Supervisor Name/Signature/Date:

F. Moran

5-27-10

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-10-0326

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| | | | | |
| | | | | |
| | | | | |
| | N | A | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |


RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|--|--|--------------------|----------------------------------|--------------|--|
| Type of Survey <input checked="" type="checkbox"/> Routine <u>W2, W4, W6, W13, W14, W15</u> <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-10-0327 | | |
| RWP # / Rev. # 100ISS-10-002/00 | | Date 04-13-2010 | | Time 1600 | |
| Location 100N | | | | | |
| Description 10SN - CORRIDOR #3 CLEAN UP | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 REV. 7 | | | | | |

* = USED TO FULLFILL REQUIREMENTS FOR EASY-TO-DETECT WEEKLY ROUTINE.

HARD TO DETECT
SMEAR
ON TOP OF OVERHEAD
VENT DUCT



AIR samples:

AM - AIR 100ISS-10-0236
 PM - AIR 100ISS-10-0287

AFTER DEBRIS WAS REMOVED FROM CORRIDOR 3, ROOM 5 & ROOM 4, THE CA WAS REDUCED BACK TO THIS ROPE.

| | | | | | | | | | | | | | | | | | |
|---------------------------------------|----------|------------------------|----------------|------------------------------|--|------------------------|---|--------------------------|--|--------------------------------|--|-------------------|----------------------|----------------------------------|-----------------------------|-------------------------------|-----------------------------|
| CA Contamination Area | | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | | [AS] Air Sample Location | | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x-x-x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-------------|--------------|--------------|---------------|--------------|
| 2224-3/DP6BD | 0158 / 0102 | 09-08-2010 | LSH11-0002 | WIDEX 425-034 | 02-05-2011 |
| 2224-3/DP6BD | 0155 / 0013 | 04-03-2011 | 2929/43-10-1 | 0019 / 0042 | 10-31-2010 |
| RD-20 | ICEB4-1282 | 02-26-2011 | N/A | | |

| | |
|---|--|
| RCT Name/Signature/Date: J.E. HOLCOMBE <i>[Signature]</i> / 04-13-2010 J.A. POWELL <i>[Signature]</i> / 4/13/2010 | RCT Supervisor Name/Signature/Date: F. MORAN <i>[Signature]</i> / 4.19.10 |
|---|--|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-10-0327

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

| No. | Description of Item or Location | Removable (dpm/100 cm ²) | | | | Total (dpm/100 cm ²) | | | |
|--------|---------------------------------|---|-----------------|--------------------|---------------------------|-------------------------------------|-----------------|--------------------|---------------------------|
| | | α | α C-F | β - γ | β - γ C-F | α | α C-F | β - γ | β - γ C-F |
| ① | TOP OF SAILED DOORS | 35 | 7 | 16K | 10 | N/A | N/A | N/A | N/A |
| ② | SHIELD DOORS | 42 | 7 | 8.5K | 10 | ↓ | ↓ | ↓ | ↓ |
| ③ | LEDGE ABOVE SHIELD DOORS | 28 | 7 | 3K | 10 | | | | |
| ④ | FLOOR AT SHIELD DOORS | 28 | 7 | 6.7K | 10 | | | | |
| ⑤ | TOP OF SHIELD DOORS | N/A | N/A | <1K | 3.8 | | | | |
| # | ALL DIRECT READINGS | N/A | → | | | <500 | 7 | <5K | 10 |
| N A | | | | | | | | | |

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations


Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|---|--|--------------------|----------------------------------|--------------|--|
| Type of Survey <input checked="" type="checkbox"/> Routine D1,W2,W4,W15 <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-10-0697 | | |
| RWP # / Rev. # 100ISS-10-001 rev.00 | | Date 07/27/2010 | | Time 1600 | |
| Location 100N/109N | | | | | |
| Description Final cleanup and closure of rooms 103,104,105 and 106 | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 Rev. 7 | | | | | |



AIR100ISS-10- 0650 (Work Area sample) moved within 6 ft. of work being performed. Trash removed from rooms and placed in ERFD can on the south side of 109N.

| | | | | | | | | | | |
|---------------------------------------|-----------------------------|------------------------------|---------------------------------|--|---|-------------------|-------------------------|----------------------------------|-----------------------------|---------------------------------|
| CA Contamination Area | HCA High Contamination Area | RBA Radiological Buffer Area | ARA Airborne Radioactivity Area | [AS] Air Sample Location | RMA Radioactive Materials Area | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | Radiological Boundary x---x---x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-------------------------|--------------|-------|------|--------------|
| 2360 / 43-93 | SCLLB-0075 / DTLLP-0176 | 02/20/2011 | | | |
| | | N | | | |
| | | | A | | |

RCT Name/Signature/Date:
 J. A. Powell *[Signature]* 07/27/2010

RCT Supervisor Name/Signature/Date:
 F. Moran *[Signature]* 8-9-10

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-10-0697

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| | | | | |
| | | | | |
| | N | | | |
| | | A | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|--|--|-------------|--------------------------------|-----------|--|
| Type of Survey <input type="checkbox"/> Routine <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR-100ISS-10-0725 | | |
| RWP # / Rev. # N/A | | Date 8/4/10 | | Time 1025 | |
| Location 100N | | | | | |
| Description <u>Survey of Rooms in 109N</u> | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07-7 | | | | | |

Perform Work Progress Survey in Rooms 208, 307, and Stairwell 7 inside the 109N Building. Performed tech smears and directs. No Contamination was found.

Was unable to survey above 8' in any of the rooms.

These areas were entered for workers to clean up area prior to door being sealed shut for cocooning.

Area is posted RMA

| | | | | | | | | | | | |
|---------------------------------------|------------------------|------------------------------|------------------------|---|---|-------------------|-------------------------|-------------------------------|----------------------------------|-----------------------------|---------------------------------|
| CA Contamination Area | HCA Contamination Area | RBA Radiological Buffer Area | ARA Radioactivity Area | [AS] Air Sample Location | RMA Radioactive Materials Area | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | | | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | Radiological Boundary x---x---x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|------------|-----------|--------------|-------|------|--------------|
| 2360/43-93 | 0075/0176 | 2/20/11 | NA | NA | NA |
| N/A | N/A | N/A | NA | NA | NA |
| N/A | N/A | N/A | NA | NA | NA |

| | |
|---|---|
| RCT Name/Signature/Date: Debbie Poteet 8/4/10 | RCT Supervisor Name/Signature/Date: F. MORAN 8-5-10 |
|---|---|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR-100ISS-10-0 725

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations


Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| | | | | |
| | | | | |
| | | | | |
| | N | | | |
| | | A | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | | | | |
|---|--|--|---|--|--------------|--------------------------------|------------------|--|
| Type of Survey <input checked="" type="checkbox"/> Routine Δ 1, W2, W4, W6, W15 | | | <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR-100ISS-10-0970 | | |
| RWP # / Rev. # 100ISS-10-002/00 | | | Date 10-14-2010 | | Time 1600 | | Location 100N | |
| Description 105N - Room 37 CLEANUP/DEBRIS REMOVAL | | | | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 REV. 07 | | | | | | | | |



| | | | | | | | | | | | | | | | | | |
|---------------------------------------|----------|------------------------|----------------|---|--|---|--|--------------------------|--|--------------------------------|---------------|----------------------|----------------------------------|-----------------------------|--|------------------------------------|--|
| CA Contamination Area | | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | [AS] Air Sample Location | | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x---x---x | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|------------|-----------|--------------|-------|------|--------------|
| 2360/43-93 | 0078/0179 | 08-10-2011 | N/A | | |
| 2360/43-93 | 0075/0176 | 02-20-2011 | N/A | | |
| RD-20 | 1282 | 02-26-2011 | N/A | | |

| | |
|--|--|
| RCT Name/Signature/Date: J.B. Holcombe <i>[Signature]</i> / 10-14-2010 D. POTEST <i>[Signature]</i> / 10-14-10 | RCT Supervisor Name/Signature/Date: <i>[Signature]</i> / 10/18/10 |
|--|--|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2.

Survey # RSR - 100ISS - 10 - 0970

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations


Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|---|--|--------------------|----------------------------------|--------------|--|
| Type of Survey <input checked="" type="checkbox"/> Routine D1 <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-10-0986 | | |
| RWP # / Rev. # 100ISS-10-002 Rev.00 | | Date 10/19/2010 | | Time 1600 | |
| Location 100N/105N | | | | | |
| Description -21ft. elevation south end of FPT access tunnel. | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 Rev. 7 | | | | | |



| | | | | | | | | | | | |
|---------------------------------------|------------------------|-------------------|------------------------------|--|--|--------------------------|--------------------------------|----------------------|-------------------------|-------------------------------|-----------------------------|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | [AS] Air Sample Location | RMA Radioactive Materials Area | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μR/hr) | SCA Soil Contamination Area | Radiological Boundary x---x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-------------------------|--------------|----------|------------|--------------|
| RO-20 | ICEB4-1282 | 02/26/2011 | Model 78 | XELL2-0012 | 01/12/2011 |
| 2360 / 43-93 | SCLL8-0082 / DTLLP-0183 | 06/24/2011 | NA | NA | NA |
| NA | NA | NA | NA | NA | NA |

| | |
|---|--|
| RCT Name/Signature/Date: J.A. Powell 10/19/2011 | RCT Supervisor Name/Signature/Date: J. King 10/20/10 |
|---|--|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-10-0986

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

| No. | Description of Item or Location | Removable (dpm/100 cm ²) | | | | Total (dpm/100 cm ²) | | | |
|-------|---------------------------------|--------------------------------------|--------------|--------------------|------------------------|----------------------------------|--------------|--------------------|------------------------|
| | | α | α C-F | β - γ | β - γ C-F | α | α C-F | β - γ | β - γ C-F |
| 1-2 | Concrete floor | 21 | 7 | 7K | 10 | | | | |
| T | Dirt on ground | <20 | | <1K | | | | | |
| 3 | 36" piping | 280 | | 23K | | | | | |
| 4 | I/S diversion valve | <20 | | 5K | | | | | |
| 5 | Concrete Floor | <20 | | 5K | | | N | | |
| 6 | Concrete Floor | 42 | | 3K | | | | | |
| 7 | 36" piping | <20 | | 2.4K | | | | | |
| 8 | Valve | <20 | | 9.5K | | | | A | |
| 9-10 | Concrete Floor | <20 | | 2.7K | | | | | |
| 11 | 36" piping | <20 | | 17K | | | | | |
| 12-13 | Metal ventilation grating | 224 | | 640K | | | | | |
| 14 | Concrete Floor | <20 | | 2K | | | | | |
| 15-16 | SOP | <20 | 7 | <1K | 10 | | | | |

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|--|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| See page 1 for General area dose rates | | | | |
| | | | | |
| | | N | | |
| | | | | |
| | | A | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 4

| | | | | | |
|--|--|--------------------|----------------------------------|--------------|--|
| Type of Survey <input checked="" type="checkbox"/> Routine <i>DI, W2, W4, W6, W15</i> <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-10-1032 | | |
| RWP # / Rev. # 100ISS-10-002/00 | | Date 10-27-2010 | | Time 1600 | |
| Location 100N | | | | | |
| Description 105N - ROOM 35 PIPE TUNNEL DUCT & SCREEN REMOVAL | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 REV. 7 | | | | | |

4 of 10-27-10
 - SEE PAGE 3 FOR DRAWING & DETAILS

| | | | | | | | | | | | |
|---------------------------------------|-----------------------------|------------------------------|---------------------------------|---|---|-------------------|-------------------------|-------------------------------|----------------------------------|-----------------------------|-------------------------------|
| CA Contamination Area | HCA High Contamination Area | RBA Radiological Buffer Area | ARA Airborne Radioactivity Area | [AS] Air Sample Location | RMA Radioactive Materials Area | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | | | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | Radiological Boundary x-----x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|----------------|-------------|--------------|-------|------|--------------|
| 2360 / 43-93 | 0075 / 0176 | 02-20-2011 | N / A | | |
| 2224-3 / 43-93 | 0099 / 0044 | 09-09-2011 | N / A | | |
| RD-20 | 1201 | 12-11-2010 | N / A | | |

RCT Name/Signature/Date:
 J.B. HOLCOMBE *[Signature]* / 10-27-2010
 P.R. VESTAL *[Signature]* / 10-27-2010

RCT Supervisor Name/Signature/Date:
 J. KING *[Signature]* / 10/30/10


RADIOLOGICAL SURVEY RECORD (continuation)

Page: 34 of 43

Survey # RSR 100EFS-10-1032

Additional Information

(Drawing, Map, Etc.)




- SMEARS 16-31 WERE TAKEN AFTER THE VENT DUCTS & SCREENS WERE REMOVED.
- THE CA & ARA WERE DOWNPOSTED.
- THE PIPE TUNNEL (ROOM 35) WAS DOWNPOSTED FROM AN HCA TO A CA. THE PIPE TUNNEL IS CURRENTLY POSTED CA/RA. THE BACK OF THE TUNNEL AT THE CORNER IS POSTED HRA.
- BACKGROUND IN THE AREA WAS TOO HIGH TO PERFORM DIRECT READINGS.
- THE OBJECTIVE OF THIS WORK WAS TO REMOVE TWO PIECES OF VENT DUCT FROM THE WALL THAT HAD SCREEN COVERINGS ON THE OPENINGS. BOTH DUCTS & SCREENS WERE REMOVED AND PLACED INTO AN ERDF CAN.

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|--|--|--------------------|----------------------------------|-----------------------|--|
| Type of Survey <input type="checkbox"/> Routine <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-10-1253 | | |
| RWP # / Rev. # 100ISS-10-002 rev.00 | | Date 12/28/2010 | Time 1400 | Location 100N/105N | |
| Description Survey of corridor 22 (Oft. Elevation) FCA-0007 | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 rev.7 | | | | | |

Note: direct readings taken for information only with shielded P-210 probe due to high background.



| | | | | | | | | | | | | | | | |
|-----------------------|------------------------|-------------------|------------------------------|--|--|--|--------------------------|--------------------------------|---------------|----------------------|---------------------|-----------------------------|--|---------------------------------|--|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| ○ Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μR/hr) | SCA Soil Contamination Area | | Radiological Boundary x---x---x | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|-----------|------------|--------------|--------|------------|--------------|
| 2360 | SCLL8-0080 | 07/06/2011 | 43-93 | DTLLP-0181 | 07/06/2011 |
| Ludlum 12 | CMLL1-0048 | 04/15/2011 | HP-210 | DTEB5-0173 | 02/06/2011 |
| NA | NA | NA | NA | NA | NA |

| | |
|---|--|
| RCT Name/Signature/Date: J.A. Powell <i>[Signature]</i> 12/28/2010 | RCT Supervisor Name/Signature/Date: <i>[Signature]</i> 12-29-10 |
|---|--|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2
Survey # RSR - 100ISS-10-1253

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

| No. | Description of Item or Location | Removable (dpm/100 cm ²) | | | | Total (dpm/100 cm ²) | | | |
|-----|---------------------------------|--------------------------------------|--------------|--------------------|------------------------|----------------------------------|--------------|--------------------|------------------------|
| | | α | α C-F | β - γ | β - γ C-F | α | α C-F | β - γ | β - γ C-F |
| 1-2 | Concrete floor (corridor 22) | <20 | 7 | <1K | 10 | NA | NA | <5K | 10 |
| 3 | | <20 | 7 | <1K | 10 | NA | NA | <5K | 10 |
| 4 | | <20 | 7 | <1K | 10 | NA | NA | 18K | 10 |
| 5 | | <20 | 7 | <1K | 10 | NA | NA | <5K | 10 |
| 6 | | <20 | 7 | <1K | 10 | NA | NA | <5K | 10 |
| 7 | | <20 | 7 | <1K | 10 | NA | NA | 55.2K | 10 |
| 8 | | <20 | 7 | <1K | 10 | NA | NA | 925K | 10 |
| 9 | | <20 | 7 | <1K | 10 | NA | NA | 20K | 10 |
| 10 | | <20 | 7 | <1K | 10 | NA | NA | <5K | 10 |
| 11 | Electrical conduit | <20 | 7 | <1K | 10 | NA | NA | <5K | 10 |
| | | | N | | | | | | |
| | | | | | | | | | |
| | | | | A | | | | | |

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| | | | | |
| | | | | |
| | N | | | |
| | | | | |
| | | A | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

Type of Survey

☐ Routine

☒ Work Progress

Survey #

RSR-100ISS-11-0104

RWP # / Rev. #

100ISS-10-002/01

Date

04-06-2011

Time

1030

Location

100N


Description

105N - FINAL SURVEY ON PRESSURIZER ROOF

References: (e.g., SRTA, ASER, LASER, RSP, Work Package)

TA-07-SR-07 REV. 7

N →



- THIS IS A CONTAMINATION & RADIATION SURVEY ON THE ROOF OF THE PRESSURIZER PRIOR TO INTERMECH COMPLETING CONSTRUCTION OF THE SSE ROOF.

- ALL RADIATION SURVEYS ON THE PRESSURIZER ROOF WERE <0.5mR/hr.

- NO REMOVABLE CONTAMINATION WAS FOUND.

| | | | | | | | | | | | |
|---------------------------------------|------------------------|-------------------|------------------------------|---|--|--------------------------|--------------------------------|----------------------|-------------------------|-------------------------------|----------------------------------|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | [AS] Air Sample Location | RMA Radioactive Materials Area | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μR/hr) | SCA Soil Contamination Area | Radiological Boundary X-----X |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-----------|--------------|-------|------|--------------|
| 2360/43-93 | 0081/0182 | 12-21-2011 | N/A | | |
| 2214-3/43-93 | 0080/0090 | 08-10-2011 | N/A | | |
| R020 | 1257 | 12-22-11 | N/A | | |

RCT Name/Signature/Date:

J. B. HOLCOMBE *[Signature]* /04-06-2011

RCT Supervisor Name/Signature/Date: 04/08/2011

Michael T. Wright *[Signature]*

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-11-0104

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD


Page 1 of 2

| | | | | | |
|---|--|--------------------|----------------------------------|--------------|--|
| Type of Survey <input checked="" type="checkbox"/> Routine D1,W2,W4,W15 <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-11-0164 | | |
| RWP # / Rev. # 100ISS-10-001 rev.01 | | Date 05/04/2011 | | Time 1300 | |
| Location 100N/109N | | | | | |

Description
 Final cleanup and Walkdown of rooms 103,104,105 and 106

References: (e.g., SRTA, ASER, LASER, RSP, Work Package)

TA-07-SR-07 Rev. 7



Note: No entry was made in HCA sample hood. RBA was downposted @ completion of walkdown.

| | | | | | | | | | | | | | | | |
|---------------------------------------|------------------------|-------------------|------------------------------|--|------------------------|---|--------------------------|--------------------------------|--|-------------------|----------------------|----------------------------------|-----------------------------|-------------------------------|-----------------------|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|----------------|-------------------------|--------------|-------|------|--------------|
| 2224-3 / 43-93 | SCLLB-0149 / DTLLP-0193 | 08/20/2011 | RO-20 | 1257 | 09/29/2011 |
| | | N | | | |
| | | | A | | |

RCT Name/Signature/Date:
 J. A. Powell *[Signature]* 05/04/2011

RCT Supervisor Name/Signature/Date:
 05/17/2011
 Michael T. Wright - RCS *[Signature]*

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-11-0164

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations


Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|--|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| 2" pipe covered with lead blankets Room 103 | NA | 2.5X1= 2.5 | NA | 1.5X1= 1.5 |
| See page 1 for general area dose rates | | | | |
| | | | | |
| | | N | | |
| | | A | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 2361

| | | | | | |
|---|--|-----------------|---|------------------|--------------------------------|
| Type of Survey <input checked="" type="checkbox"/> Routine <i>W-6</i> | | | <input checked="" type="checkbox"/> Work Progress | | Survey # RSR-100155-11-0436 |
| RWP # / Rev. # 100155-10-002 R-01 | | Date 8/20/11 | Time 1400 | Location 100N | |
| Description 105N 40 FT Roof | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA 07-SR-07-7 | | | | | |



| | | | | | | | | | | | | | | | |
|---------------------------------------|------------------------|-------------------|------------------------------|--|------------------------|---|--------------------------|--------------------------------|---------------|----------------------|----------------------------------|-----------------------------|--|-------------------------------|--|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x-x-x | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|------------|--------------|-------|------|--------------|
| 2224-3/43-93 | SCUC-0043 | 4/23/12 | | | |
| Bicron | LMBC3-0147 | 12/23/10 | | | |
| N/A | N/A | N/A | | | |

| | |
|--|---|
| RCT Name/Signature/Date: <i>Colvin D. A. C.</i> 8/20/11 | RCT Supervisor Name/Signature/Date: 10-05-2011 Michael T. Wright - RCS <i>Michael T. Wright</i> |
|--|---|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100655-11-0436

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| | | | | |
| | N | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | A | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD


Page 1 of 2

| | | | | | |
|--|--|------------------|----------------------------------|--------------|--|
| Type of Survey <input type="checkbox"/> Routine <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-11-0452 | | |
| RWP # / Rev. # 100155-16-002/01 N/A PM-6-12 | | Date 08-25-11 | | Time 0920 | |
| Location 100N | | | | | |

Description
 109N Roof & RA Survey

References: (e.g., SRTA, ASER, LASER, RSP, Work Package)
 TA-07-SR-07.R.7

Perform roof top survey of the 109N area including RA on N.E. side of the enclosure, near the breach in the side paneling indicated on drawing. The FCA #0003 and #N-0039 were surveyed, no removable detected and the direct readings are list on page two (2).



Interior Roof 109N

| | | | | | | | | | | | | | | | | | |
|---------------------------------------|----------|------------------------|----------------|--|--|---|--|--------------------------|--|--------------------------------|----------------------|----------------------------------|-----------------------------|-------------------------|----------------------------------|-------------------------------|--|
| CA Contamination Area | | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | | [AS] Air Sample Location | | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x-----x | | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------|------------|--------------|-------|------------|--|
| 2224-3 | SCLLB-0081 | 05-10-12 | 43-93 | DTLLP-0069 | 05-10-12 06-28-12 8-25-11 |
| N/A | | | N/A | | |
| N/A | | | N/A | | |

RCT Name/Signature/Date:
 Rene' L. Thomas *[Signature]* 8-25-11

RCT Supervisor Name/Signature/Date: *[Signature]* 1-24-12

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-11-0452

Contamination Measurement Information¹
Circled values indicate Removable β contamination in mrad/hr β

[illegible]

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|-----------------|---|---|---|---|
| | $\beta \text{ (mrad/hr)}$ $(WO-WC) \times CF = DR$ | $\gamma \text{ (mR/hr)}$ $WC \times CF = DR$ | $\beta \text{ (mrad/hr)}$ $(WO-WC) \times CF = DR$ | $\gamma \text{ (mR/hr)}$ $WC \times CF = DR$ |
| | | | | |
| | | | | |
| | | | | |
| | N | | | |
| | A | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 3

| | | | | | |
|--|--|--------------|---------------------------------|-----------|--|
| Type of Survey <input type="checkbox"/> Routine <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR -100ISS-11-0457 | | |
| RWP # / Rev. # N/A | | Date 8/26/11 | | Time 0910 | |
| Location 100N | | | | | |
| Description 105N W Elevator Area | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07-7 | | | | | |

Performed Work Progress Survey on the W Elevator Area as workers are getting ready to cocoon that part of 105N Rx. Performed directs and tech smears along the walls and floor of this area. Please see page 2 for results.

The floor of the W Elevator Area is new concrete that was poured in late winter/early spring of 2011.

Please note that RCT was unable to survey above 8'.

This Area is posted RMA

| | | | | | | | | | | | | | | | | |
|---------------------------------------|----------|-----------------------------|----------------|--|--|---|--|--------------------------|--------------------------------|---------------|----------------------|----------------------------------|-----------------------------|--|---------------------------------|--|
| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x---x---x | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-----------|--------------|-------|------|--------------|
| 2224-3/43-93 | 0077/0015 | 8/12/12 | N/A | N/A | N/A |
| N/A | N/A | N/A | N/A | N/A | N/A |
| N/A | N/A | N/A | N/A | N/A | N/A |

| | | | |
|--|--|---|--|
| RCT Name/Signature/Date: Deb Poteet <i>Deb Poteet</i> 8/26/11 | | RCT Supervisor Name/Signature/Date: Michael Wright <i>Michael Wright</i> 1-24-12 | |
|--|--|---|--|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 3

Survey # RSR - 100ISS-11-0457

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]


RADIOLOGICAL SURVEY RECORD (continuation)

Page: 3 of 3

Survey # RSR 100ISS-11-0457

Additional Information

(Drawing, Map, Etc.)



RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|---|--|----------------------------|---|---------------------|--|
| Type of Survey <input type="checkbox"/> Routine <i>N/A</i> <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100155-11-0542 | | |
| RWP # / Rev. # 100155-10-001 01 | | Date Oct 17 2011 | | Time 0900 | |
| Location 122-105N 70' | | | | | |
| Description Surveyed Prior to Walkdown 70' 105N | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 R7 | | | | | |

105N 70'

LADDER ACCESS

NO ACCESS WITHOUT FALL PROTECTION

PLANT
N

ALL AREAS < 0.5 mR/hr

| | | | | | | | | | | |
|---------------------------------------|------------------------|------------------------------|---------------------------------|---|--|-------------------|-------------------------|-------------------------------|-----------------------------|---------------------------------|
| CA Contamination Area | HCA Contamination Area | RBA Radiological Buffer Area | ARA Airborne Radioactivity Area | [AS] Air Sample Location | RMA Radioactive Materials Area | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | Contact 30 cm | N Neutrons (nRem/hr) | Δ Micro Rem (μR/hr) | SCA Soil Contamination Area | Radiological Boundary x---x---x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|-------------------------------|------------------|----------------|------------|------|--------------|
| <i>2224-3</i> <i>43-93</i> | <i>2079 0045</i> | <i>5-24-12</i> | <i>N/A</i> | | |
| <i>Ro 20</i> | <i>1470</i> | <i>4-21-12</i> | <i>N/A</i> | | |
| <i>N/A</i> | | | <i>N/A</i> | | |

| | |
|---|---|
| RCT Name/Signature/Date: <i>Jack Conrad</i> <i>Oct 17 2011</i> | RCT Supervisor Name/Signature/Date: <div style="text-align: center; font-size: 2em; font-weight: bold; opacity: 0.5;">COPY</div> |
|---|---|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100155-11-0542

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD

Page 1 of 5

| | | | | | |
|--|--|------------------|----------------------------------|----------------------------------|--|
| Type of Survey <input type="checkbox"/> Routine <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-11-0556 | | |
| RWP # / Rev. # 100ISS-10-013/Rev 03 | | Date 10-23-11 | Time 1700 | Location 100N/105N/C elevator | |
| Description Completion of work progress survey during grouting operations | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07/R 7 | | | | | |

Completed third day of grouting from C elevator. Completed de-mobilization on C elevator. Survey results shown are current radiological conditions found after de-mobilization was complete. Air sampling was continuous through out grouting and demobilization. Demobilization included removal of tools and equipment from elevator and tent. Postings on the C elevator were ARA, HCA, HRA; while postings in the tent included those previously mentioned and CA. See diagram for posting locations.

COPY

| | | | | | | | | | | | | | | | | |
|---------------------------------------|----------|-----------------------------|----------------|------------------------------|---|---------------------------------|---|--------------------------|--------------------------------|---------------|----------------------|----------------------------------|-----------------------------|--|---------------------------------|--|
| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x---x---x | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-----------|--------------|-------|------|--------------|
| 2224-1/43-93 | 0149/0193 | 07-25-12 | | N | |
| RO-20 | 1295 | 06-15-12 | | | |
| N/A | N/A | N/A | | A | |

| | |
|--|---|
| RCT Name/Signature/Date: Terry Parker/ <i>[Signature]</i> /10-28-11 | RCT Supervisor Name/Signature/Date: <i>11/01/2011</i> Michael T. Wright - RCS <i>[Signature]</i> |
|--|---|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 5

Survey # RSR - 100ISS-11-0556

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

| No. | Description of Item or Location | Removable (dpm/100 cm ²) | | | | Total (dpm/100 cm ²) | | | |
|-------|---------------------------------|---|-----------------|--------------------|---------------------------|-------------------------------------|-----------------|--------------------|---------------------------|
| | | α | α C-F | β - γ | β - γ C-F | α | α C-F | β - γ | β - γ C-F |
| 1 | Threshold, West end of elevator | 56 | 7 | 6110 | 10 | N/A | N/A | N/A | N/A |
| 2-5 | Rail, center of elevator, max | 42 | 7 | 2000 | 10 | N/A | N/A | N/A | N/A |
| 6 | Threshold, East end of elevator | 56 | 7 | 10,000 | 10 | N/A | N/A | N/A | N/A |
| 7 | Platform stop/brace, West end | 210 | 7 | 74,000 | 10 | N/A | N/A | N/A | N/A |
| 8, 9 | Hand rail, max | 42 | 7 | 4590 | 10 | N/A | N/A | N/A | N/A |
| 10 | Platform stop/brace, East end | 266 | 7 | 103,000 | 10 | N/A | N/A | N/A | N/A |
| 11-15 | Grating, max | 42 | 7 | 4590 | 10 | N/A | N/A | N/A | N/A |
| 16 | Wall, West end | 112 | 7 | 36,000 | 10 | N/A | N/A | N/A | N/A |
| 17 | Wall, middle | 119 | 7 | 26,000 | 10 | N/A | N/A | N/A | N/A |
| 18 | Wall, East end | 77 | 7 | 48,950 | 10 | N/A | N/A | N/A | N/A |
| 19 | Control panel face | 21 | 7 | 6000 | 10 | N/A | N/A | N/A | N/A |
| 20 | Inside track rail | 49 | 7 | 16,000 | 10 | N/A | N/A | N/A | N/A |
| 21 | Floor plate | 49 | 7 | 24,000 | 10 | N/A | N/A | N/A | N/A |

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | N | | | |
| | | A | | |
| | | | | |
| | | | | |
| | | | | |

Contamination Measurement Information¹

Survey # RSR 100ISS-11-0556

Circled values indicate Removable β contamination in mrad/hr β

¹Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Additional Information
(Drawing, Map, Etc.)

C ELEVATOR

(During grout pour)

N →


C ELEVATOR →

REACTOR FACE

INSTRUMENT PANEL

AREA DOSE RATES PRIOR TO
GROUT POUR. ALL READINGS
IN MR/HR

NOT TO SCALE




Additional Information

(Drawing, Map, Etc.)

C ELEVATOR

(Post grout pour)

N →



AREA DUSTINGS
HCA/HRA/ARA

NOT TO SCALE

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|--|--|--------------------|-------------------------------|--------------|--|
| Type of Survey <input type="checkbox"/> Routine NA <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR -100N-11-2333 | | |
| RWP # / Rev. # NA | | Date 12/16/2011 | | Time 1000 | |
| Location 100N/ 105N/109N | | | | | |
| Description : Final verification survey | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07-7 | | | | | |

Performed direct and removable contamination surveys on the floor, walls below 6ft. and suspect areas in the following areas:

Building 109N Access building (-16) ft. elevation,
 Building 105N rooms 7, 8 and 9 @ (-15) ft. elevation rooms 172,173, and 174 @ 5 ft. elevation.
 R Elevator @ -24 ft. elevation.
 Stair 6 (-24ft.) elevation to (40 ft.) elevation and stair 6A from (40 ft.) elevation to 105N roof.
 No removable contamination found. See page 2 for results.

| | | | | | | | | | | | | | | | | | | |
|---------------------------------------|---|-----------------------------|---|------------------------------|---|---------------------------------|---|--------------------------|---|--------------------------------|--|-------------------|---|-------------------------|----------|-------------------------------|-----------------------------|-----------------------------|
| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | [AS] Air Sample Location | | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | | |
| <input type="radio"/> Technical Smear | # | Direct | M | Large Area Wipe | T | Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | Contact 30 cm | N | Neutrons (mRem/hr) | Δ | Micro Rem (μ R/hr) | SCA Soil Contamination Area | Radiological Boundary x---x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|----------------|-------------------------|--------------|--------------|------------------------|--------------|
| 2224-3 / 43-93 | SCLLB-0009 / DTLLP-0097 | 12/07/2012 | 2360 / 43-93 | SCLL8-0078/ DTLLP-0179 | 09/08/2012 |
| NA | NA | NA | NA | NA | NA |
| NA | NA | NA | NA | NA | NA |

| | |
|---|---|
| RCT Name/Signature/Date: J. Powell 12/16/2011 | RCT Supervisor Name/Signature/Date: 12/20/2011 Michael T. Wright - RCS |
|---|---|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR -100N-11-2333

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β -y (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β -y contamination levels shown above.

Corrected Dose Rate Calculations


Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|---|---|---|---|
| | β (mrad/hr) $(WO-WC) \times CF = DR$ | γ (mR/hr) $WC \times CF = DR$ | β (mrad/hr) $(WO-WC) \times CF = DR$ | γ (mR/hr) $WC \times CF = DR$ |
| | | | | |
| | | | | |
| | | | | |
| | N | | | |
| | | A | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|---|--|----------------------------------|---------------------------------------|---------------------|--|
| Type of Survey <input type="checkbox"/> Routine N/A <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100N-11-2334 | | |
| RWP # / Rev. # 100N-10-001 02 | | Date December 16, 2011 | | Time 1030 | |
| Location 100N / 105N / 109N | | | | | |
| Description 105N/109N verification surveys, +28' through 60' | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA-07-SR-07 R7 | | | | | |



| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-----------------------|--------------------|--|-----|-------------------------|---|-----------------|--------------------------|---|--------------|-----------------------------|---|------|---------------------|--|--|----------------------------|--|----|----------------|--|-----|---------------------|---------------|------|--------------------------|--|---|-------------------|--|-----|-------------------------|--|-----------------------|--|
| CA | Contamination Area | | HCA | High Contamination Area | | RBA | Radiological Buffer Area | | ARA | Airborne Radioactivity Area | | [AS] | Air Sample Location | | RMA | Radioactive Materials Area | | RA | Radiation Area | | HRA | High Radiation Area | | VHRA | Very High Radiation Area | | | | | | | | | |
| <input type="radio"/> | Technical Smear | | # | Direct | M | Large Area Wipe | | T | Transferable | | General Area Dose Rates - Uncorrected Meter Reading (mR/hr) | | | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | | | | | Contact 30 cm | N | Neutrons (mRem/hr) | | Δ | Micro Rem (μR/hr) | | SCA | Soil Contamination Area | | Radiological Boundary | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-----------|--------------|-------|------|--------------|
| 2224-3/DTNE2 | 0164/0012 | 5-17-12 | N/A | | |
| RO20 | 1474 | 4-21-12 | N/A | | |
| N/A | | | N/A | | |

| | |
|--|---|
| RCT Name/Signature/Date: <i>Jack Conrad</i> Jack Conrad, December 16, 2011 | RCT Supervisor Name/Signature/Date: <i>Michael T. Wright</i> Michael T. Wright - RCS <i>12/20/2011</i> |
|--|---|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100N-11-2334

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD


Page 1 of 2

| | | | |
|----------------------------------|----------|---|-------------------------------|
| Type of Survey | | | Survey # |
| <input type="checkbox"/> Routine | N/A | <input checked="" type="checkbox"/> Work Progress | RSR - 100N - 12 - 0046 |
| RWP # / Rev. # | Date | Time | Location |
| N/A | 1/6/2012 | 1030 | 105N 100N / Room 302 & 301 |

| Description | Date | Time | Location | Remarks |
|-----------------------------------|------|------|----------|---------|
| Final Survey of Rooms 302 and 301 | | | | |

References: (e.g., SRTA, ASER, LASER, RSP, Work Package)

TA - 07 - SR - 07 Rev. 7



COPY

↑
N

| | | | | | | | | | | | | |
|-----------------------|------------------------|-------------------|------------------------------|--|--|--------------------------|--------------------------------|-------------|----------------------|-------------------------|-------------------------------|---------------------------------|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | HRA High Radiation Area | VHRA Very High Radiation Area | |
| ○ Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | Count 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μR/hr) | SCA Soil Contamination Area | Radiological Boundary x---x---x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|----------------|-------------------------|--------------|-------|------|--------------|
| 2224-3 / DP68D | SCLCB-0147 / DTNEZ-0047 | 07/19/2012 | | | |
| | | | N | | |
| | | | A | | |

RCT Name/Signature/Date:
J. Powell  01/06/2012

RGT Supervisor Name/Signature/Date:
Michael T. Wright - RCS 01/06/2012
Michael T. Wright

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100N - 12 - 0046

Contamination Measurement Information¹
Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

Type of Survey

☒ Routine D1

☒ Work Progress

Survey #

RSR - 100ISS-12-0062

RWP # / Rev. #

100ISS-12-001 00

Date

May 31, 2012

Time

0945

Location


100N/105N Corridor 7 +5 ft

Description

Corridor 7 survey during Intermech clean up

References: (e.g., SRTA, ASER, LASER, RSP, Work Package)

TA-07-SR-07 R7



| | | | | | | | | | | | | | | | |
|---------------------------------------|------------------------|-------------------|------------------------------|--|------------------------|---|--------------------------|--------------------------------|--|-------------------|----------------------|----------------------------------|-----------------------------|-------------------------------|-----------------------------|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates =Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μ R/hr) | SCA Soil Contamination Area | | Radiological Boundary x-x-x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|--------------|-----------|--------------|-------|------|--------------|
| RO20 | 1508 | 4-3-13 | N/A | | |
| 2224-3/43-93 | 0081/0069 | 10-24-12 | N/A | | |
| N/A | | | N/A | | |

RCT Name/Signature/Date:

Jack Conrad, May 31st, 2012

RCT Supervisor Name/Signature/Date:

John King, 5-31-12

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-12-0062

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

| No. | Description of Item or Location | Removable (dpm/100 cm ²) | | | | Total (dpm/100 cm ²) | | | |
|-----|-----------------------------------|--------------------------------------|--------------|--------------------|------------------------|----------------------------------|--------------|--------------------|------------------------|
| | | α | α C-F | β - γ | β - γ C-F | α | α C-F | β - γ | β - γ C-F |
| 1 | floor, as shown on page 1 | <20 | 7 | 1500 | 10 | N/A | | | |
| 2 | floor, as shown on page 1 | <20 | 7 | 2000 | 10 | N/A | | | |
| 3 | floor, as shown on page 1 | <20 | 7 | 1500 | 10 | N/A | | | |
| 4 | floor, as shown on page 1 | <20 | 7 | 3000 | 10 | N/A | | | |
| 5 | floor, as shown on page 1 | <20 | 7 | 3000 | 10 | N/A | | | |
| 6 | floor, as shown on page 1 | <20 | 7 | 6000 | 10 | N/A | | | |
| 7 | floor, as shown on page 1 | <20 | 7 | 5000 | 10 | N/A | | | |
| 8 | floor, as shown on page 1 | <20 | 7 | 1500 | 10 | N/A | | | |
| 9 | floor, as shown on page 1 | <20 | 7 | 3000 | 10 | N/A | | | |
| O | floor, walls, horizontal surfaces | <20 | 7 | <1000 | 10 | N/A | | | |
| N/A | | | | | | N/A | | | |
| | | | | | | N/A | | | |
| | | | | | | N/A | | | |

¹ Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations


Show all work. CF = 1 unless noted.

| Location | Contact Readings | | 30 cm Readings | |
|----------|--|----------------------------------|--|----------------------------------|
| | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR | β (mrad/hr) (WO-WC) X CF = DR | γ (mR/hr) WC X CF = DR |
| N/A | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|---|--|----------------------------|---------------------------------------|-------------------------------------|--|
| Type of Survey <input checked="" type="checkbox"/> Routine <u>DI W15</u> <input checked="" type="checkbox"/> Work Progress | | | Survey # <u>RSR-100ISS-12-0070</u> | | |
| RWP # / Rev. # <u>100ISS-12-001 00</u> | | Date <u>JUNE 5 2012</u> | Time <u>1030</u> | Location <u>100N 105N Corr 7</u> | |
| Description <u>CLOSE OUT Survey for Corr 7, STAIR 8 AND ASSOCIATED AREAS, INCL 40'</u> | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) <u>TA-07-SR-07 27</u> | | | | | |



| | | | | | | | | | | | | | | | |
|---------------------------------------|------------------------|-------------------|------------------------------|---|------------------------|--|--------------------------|--------------------------------|--|-------------------|----------------------|-------------------------|-----------------------------|-------------------------------|-------------------------------|
| CA Contamination Area | HCA Contamination Area | | RBA Radiological Buffer Area | | ARA Radioactivity Area | | [AS] Air Sample Location | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μR/hr) | SCA Soil Contamination Area | | Radiological Boundary x-----x |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|---------------------|------------------|-----------------|------------|------|--------------|
| <u>R020</u> | <u>1508</u> | <u>4-3-13</u> | <u>N/A</u> | | |
| <u>2224-3 43-93</u> | <u>0081 0069</u> | <u>10-24-12</u> | <u>N/A</u> | | |
| <u>N/A</u> | | | <u>N/A</u> | | |

| | |
|---|--|
| RCT Name/Signature/Date: <u>Jack Conrad, June 5 2012</u> | RCT Supervisor Name/Signature/Date: <u>John H. [Signature] 6-5-12</u> |
|---|--|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-12-0070

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.


[illegible]

RADIOLOGICAL SURVEY RECORD

Page 1 of 2

| | | | | | |
|--|--|------------------|----------------------------------|-----------------------|--|
| Type of Survey <input type="checkbox"/> Routine <input checked="" type="checkbox"/> Work Progress | | | Survey # RSR - 100ISS-12-0173 | | |
| RWP # / Rev. # 100ISS-12-001/01 | | Date 07/17/12 | Time 1100 | Location 100N/105N | |
| Description Corridor 22 Closeout | | | | | |
| References: (e.g., SRTA, ASER, LASER, RSP, Work Package) TA07 SR07 07 | | | | | |

COPY



N →

| | | | | | | | | | | | | | | | | | |
|---------------------------------------|----------|-----------------------------|----------------|---|--|--|--|--------------------------|--|--------------------------------|--|-------------------|----------------------|-------------------------|-----------------------------|---------------------------------|--|
| CA Contamination Area | | HCA High Contamination Area | | RBA Radiological Buffer Area | | ARA Airborne Radioactivity Area | | [AS] Air Sample Location | | RMA Radioactive Materials Area | | RA Radiation Area | | HRA High Radiation Area | | VHRA Very High Radiation Area | |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | T Transferable | General Area Dose Rates = Uncorrected Meter Reading (mR/hr) | | All radiation readings are γ dose rates in units of mR/hr unless otherwise indicated | | | | | | Contact 30 cm | N Neutrons (mRem/hr) | Δ Micro Rem (μR/hr) | SCA Soil Contamination Area | Radiological Boundary x---x---x | |

Instruments

| Model | ID # | Cal Due Date | Model | ID # | Cal Due Date |
|---------|------------|--------------|-------|------------|--------------|
| Model 3 | CMLL2-0018 | 12/12/12 | DP6BD | DTNC2-0116 | 01/05/13 |
| HP-210T | DTEB5-0046 | 02/13/13 | NA | NA | NA |
| 2224-3 | SCLLB-0126 | 01/05/13 | NA | NA | NA |

| | |
|---|---|
| RCT Name/Signature/Date: Sean Kropla <i>Sean Kropla</i> 07/17/12 | RCT Supervisor Name/Signature/Date: <i>John Kimbrell</i> 7-18-12 |
|---|---|

RADIOLOGICAL SURVEY RECORD

Page: 2 of 2

Survey # RSR - 100ISS-12-0173

Contamination Measurement Information¹

Circled values indicate Removable β contamination in mrad/hr β

[illegible]

Unless stated otherwise in the "References" section, exempted β - γ (i.e., C-14, Fe-55, Ni-59, Ni-63, Se-79, Tc-99, Pd-107, Eu-155) contamination levels are ≤ 10 times the β - γ contamination levels shown above.

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

ERC RADIOLOGICAL SURVEY RECORD

Page 1 of 11

Type of Survey (check one only)

☐ Release ☐ Routine ☒ Work Progress ☐ Shipment

Survey #

RSR - NKX-98-0258

RWP # / Rev. #

NKX-032/1

Date


2-10-98

Time

1400

Location

Phm21 / 105N RM 176/177



Unless noted, contamination levels are below the levels listed in Project Technical Assessment #: 1A-97-SR-34

| | | | | | | | | | |
|--|----------|-----------------------------|--|------------------------------|--|--------------------------------------|-------------------------|--------------------------|--------------------------------|
| Unless noted, contamination levels are below the levels listed in Project Record | | | | | | | | | |
| -C- Contamination Area | | -H- High Contamination Area | | -B- Radiological Buffer Area | -AR- Airborne Radioactivity Area | -RM- Radioactive Materials Area | -R- Radiation Area | -HR- High Radiation Area | -VHR- Very High Radiation Area |
| <input type="radio"/> Technical Smear | # Direct | M Large Area Wipe | $\frac{(mR/hr)}{100} \gamma$ $\frac{(mR/hr)}{100} \beta$ | | General Area Dose Rate = Uncorrected Meter Reading (mR/hr) | Δ Micro Rem ($\mu R/hr$) | N Neutrons (mRem/hr) | [AS] Air Sample Location | -SCA- Soil Contamination Area |

Instruments

| Model | Serial # | Source \checkmark (Initial) | Cal Due Date | Model | Serial # | Source \checkmark (Initial) | Cal Due Date |
|--------------|-----------|-------------------------------|----------------|------------|----------|-------------------------------|--------------|
| E-600/HB210T | 1137/0121 | ml | 6-2-98/9-29-98 | RO-3 | 0089 | ml | 11-12-98 |
| Phm | 0018 | ml | 1-6-99 | Teletector | 0012 | WA | 7-31-98 |

RCT Name/Signature/Date:

I.G. Campos/ml (any) 2-11-98 R.P. Campos/R.P. 2/11/98

RCT Supervisor Name/Signature/Date:

D.L. HILL

[Signature]

2/12/98

ERC RADIOLOGICAL SURVEY RECORD (continuation)

Page 2 of 14

Contamination Measurement Information

Circled values in Removable β - γ denotes mrad/hr β

Unless otherwise noted, use the following Correction Factors:

List other Correction Factors, instruments, and source documents:

Source smaller than probe size:

Source larger than probe size:

PAM = 7 P-11 probe = 10

PAM = 14 P-11 probe = 50

| No. | Description of Item or Location | Removable (dpm/100 cm ²) | | | | Total (dpm/100 cm ²) | | | |
|-----|---------------------------------|---|-----------------|--------------------|---------------------------|-------------------------------------|-----------------|--------------------|---------------------------|
| | | α | α C-F | β - γ | β - γ C-F | α | α C-F | β - γ | β - γ C-F |
| 2 | Rod Cover | < 20 | 7 | 1K | 10 | | | | |
| 3 | " " | | | 1K | | W | | | |
| 7 | " " | | | 1K | | | | | |
| 8 | " " | | | 1K | | | | | |
| 10 | Floor Covering | | | 3K | | | | | |
| 12 | Rod Cover | | | 8K | | | | | |
| 13 | " " | | | 3K | | | | A | |
| 14 | " " | | | 2K | | | | | |
| 15 | Grating | | | 3K | | | | | |
| 16 | Sea Solding | | | 1K | | | | | |

Corrected Dose Rate Calculations

Show all work. CF = 1 unless noted.

[illegible]

Contamination

Page 3 of 11

Survey # RSR-NR-98-025

Contamination Measurement Information

Circled values in Removable β - γ denotes mrad/hr β

Unless otherwise noted, use the following Correction Factors:

List other Correction Factors, instruments, and source documents:

Source smaller than probe size:

Source larger than probe size:


PAM = 7 P-11 probe = 10

PAM = 14 P-11 probe = 50

[illegible]

Additional Information


(Drawing, Map, Etc.)



Additional Information

(Drawing, Map, Etc.)

Outer Rod Room
(176)



2nd Floor

ERC RADIOLOGICAL SURVEY RECORD (continuation)


Page 6 of 11

Survey # RSR-WR-98-0258

Additional Information

(Drawing, Map, Etc.)

Outer Rad. Room
(176)




3rd Floor

Additional Information

(Drawing, Map, Etc.)

Outer Rod Room
(176)




4th Floor

Additional Information


(Drawing, Map, Etc.)

Inner Rod Room
(177)



Additional Information
(Drawing, Map, Etc.)


Inner Rod Room
(177)



Second Floor

Additional Information
(Drawing, Map, Etc.)


Inner Rod Room
(177)



Third Floor

Additional Information
(Drawing, Map, Etc.)

Inner Rod Room
177



South Level

3.5 109-N INDEX OF PHOTOS

| Photo No. | Date | Description | Elev. |
|-----------|----------|--|------------|
| 1 | 11/30/11 | 105-109N North Side Aerial Photo | Varies |
| 2 | 11/30/11 | 105-109N South Side Aerial Photo | Varies |
| 3 | 11/30/11 | 105-109N East Wall Aerial Photo | Varies |
| 4 | 01/30/11 | 105-109N West Wall Aerial Photo | Varies |
| 5 | 06/15/11 | 109N South Wall | Varies |
| 6 | 06/15/11 | 109N East Wall | Varies |
| 7 | 10/27/11 | 105-109N East Wall | Varies |
| 8 | 10/27/11 | 105N East Wall | Varies |
| 9 | 10/27/11 | 105N Northeast Wall | Varies |
| 10 | 10/27/11 | 105N North Wall | Varies |
| 11 | 10/27/11 | 105N Northwest Wall | Varies |
| 12 | 05/04/11 | 109N Rm.104 South Wall Looking North | 0'-0" |
| 13 | 05/04/11 | 109N Rm.104 Floor Looking North | 0'-0" |
| 14 | 05/04/11 | 109N Rm.104 East Wall | 0'-0" |
| 15 | 05/04/11 | 109N Rm.104 West Wall | 0'-0" |
| 16 | 05/04/11 | 109N Rm.104 Ceiling Looking North | 0'-0" |
| 17 | 05/04/11 | 109N Rm.104 South Wall Looking South | 0'-0" |
| 18 | 05/04/11 | 109N Rm.103 Door Looking West | 0'-0" |
| 19 | 05/04/11 | 109N Rm.103 Northeast Corner-2 ea. Lead Blankets | 0'-0" |
| 20 | 05/04/11 | 109N Rm.103 North Floor Looking West | 0'-0" |
| 21 | 05/04/11 | 109N Rm.103 Floor Looking South | 0'-0" |
| 22 | 05/04/11 | 109N Rm.103 South Floor Looking West | 0'-0" |
| 23 | 05/04/11 | 109N Rm.103 North Wall Looking West | 0'-0" |
| 24 | 05/04/11 | 109N Rm.103 West Wall North End | 0'-0" |
| 25 | 05/04/11 | 109N Rm.103 South Wall Looking West | 0'-0" |
| 26 | 05/04/11 | 109N Rm.103 West Wall South End | 0'-0" |
| 27 | 05/04/11 | 109N Rm.103 East Wall Looking South | 0'-0" |
| 28 | 05/04/11 | 109N Rm.103 East Wall Looking North | 0'-0" |
| 29 | 05/04/11 | 109N Rm.103 North Ceiling Looking West | 0'-0" |
| 30 | 05/04/11 | 109N Rm.103 North Ceiling Looking East | 0'-0" |
| 31 | 05/04/11 | 109N Rm.103 South Ceiling Looking West | 0'-0" |
| 32 | 05/04/11 | 109N Rm.103 South Ceiling Looking East | 0'-0" |
| 33 | 05/04/11 | 109N Rm.106 Door Looking East | 0'-0" |
| 34 | 05/04/11 | 109N Rm.106 Floor Looking East | 0'-0" |
| 35 | 05/04/11 | 109N Rm.106 South Wall Looking East | 0'-0" |
| 36 | 05/04/11 | 109N Rm.106 East Wall Looking East | 0'-0" |
| 37 | 05/04/11 | 109N Rm.106 North Wall East End | 0'-0" |
| 38 | 05/04/11 | 109N Rm.106 West Wall | 0'-0" |
| 39 | 05/04/11 | 109N Rm.106 Ceiling Looking East | 0'-0" |
| 40 | 05/04/11 | 109N Rm.106 Ceiling Looking West | 0'-0" |
| 41 | 05/04/11 | 109N Rm.105 Floor | 0'-0" |
| 42 | 05/04/11 | 109N Rm.105 Ceiling | 0'-0" |
| 43 | 05/04/11 | 109N Rm.105 West Wall | 0'-0" |
| 44 | 05/04/11 | 109N Rm.105 East Wall | 0'-0" |
| 45 | 05/04/11 | 109N Rm.105 Sample Hood Looking North | 0'-0" |
| 46 | 09/01/10 | 109N Rm.307 East Wall | 25'-0 1/2" |
| 47 | 09/01/10 | 109N Rm.307 South Wall East End | 25'-0 1/2" |
| 48 | 09/01/10 | 109N Rm.307 South Wall Middle | 25'-0 1/2" |
| 49 | 09/01/10 | 109N Rm.307 South Wall West End | 25'-0 1/2" |
| 50 | 09/01/10 | 109N Rm.307 North Wall East End | 25'-0 1/2" |
| 51 | 09/01/10 | 109N Rm.307 North Wall Middle-East | 25'-0 1/2" |

| Photo No. | Date | Description | Elev. |
|-----------|----------|--|-------------|
| 52 | 09/01/10 | 109N Rm.307 North Wall Middle-West | 25'-0 1/2" |
| 53 | 09/01/10 | 109N Rm.307 North Wall West End | 25'-0 1/2" |
| 54 | 09/01/10 | 109N Rm.307 West Wall South End | 25'-0 1/2" |
| 55 | 09/01/10 | 109N Rm.307 West Wall North End | 25'-0 1/2" |
| 56 | 09/01/10 | 109N Rm.307 Ceiling Looking East | 25'-0 1/2" |
| 57 | 09/01/10 | 109N Rm.307 Ceiling Looking West | 25'-0 1/2" |
| 58 | 09/01/10 | 109N Rm.307 Equipment | 25'-0 1/2" |
| 59 | 09/01/10 | 109N Rm.307 Floor Looking East | 25'-0 1/2" |
| 60 | 09/01/10 | 109N Rm.307 Floor Drain | 25'-0 1/2" |
| 61 | 04/19/11 | 109N Rm.307 East End Looking West | 25'-0 1/2" |
| 62 | 04/19/11 | 109N Rm.307 Middle Looking West | 25'-0 1/2" |
| 63 | 04/19/11 | 109N Rm.307 West End Looking NW | 25'-0 1/2" |
| 64 | 09/01/10 | 109N Rm.208 East Wall | 12'-8 1/2" |
| 65 | 09/01/10 | 109N Rm.208 East Wall | 12'-8 1/2" |
| 66 | 09/01/10 | 109N Rm.208 East Wall | 12'-8 1/2" |
| 67 | 09/01/10 | 109N Rm.208 Sink At East Wall | 12'-8 1/2" |
| 68 | 09/01/10 | 109N Rm.208 Floor Drain At East End | 12'-8 1/2" |
| 69 | 09/01/10 | 109N Rm.208 South Wall East End | 12'-8 1/2" |
| 70 | 09/01/10 | 109N Rm.208 South Wall West End | 12'-8 1/2" |
| 71 | 09/01/10 | 109N Rm.208 North Wall East End | 12'-8 1/2" |
| 72 | 09/01/10 | 109N Rm.208 North Wall Looking West | 12'-8 1/2" |
| 73 | 09/01/10 | 109N Rm.208 Floor Looking West | 12'-8 1/2" |
| 74 | 09/01/10 | 109N Rm.208 Ceiling Looking West | 12'-8 1/2" |
| 75 | 09/01/10 | 109N Rm.208 West Wall | 12'-8 1/2" |
| 76 | 09/01/10 | 109N Rm.208 West Wall | 12'-8 1/2" |
| 77 | 09/01/10 | 109N Rm.208 West Wall | 12'-8 1/2" |
| 78 | 04/19/11 | 109N Rm.208 Floor Drain | 12'-8 1/2" |
| 79 | 04/19/11 | 109N Rm.208 Floor Looking West | 12'-8 1/2" |
| 80 | 04/19/11 | 109N Rm.208 Floor Drain Sealed-West End | 12'-8 1/2" |
| 81 | 04/19/11 | 109N Rm.208 West End Cabinet-Sealed Drain Line | 12'-8 1/2" |
| 82 | 04/19/11 | 109N Rm.208 West End Looking North | 12'-8 1/2" |
| 83 | 09/01/10 | 109N Stair#7 Ground Level | 0'-0" |
| 84 | 09/01/10 | 109N Stair#7 Ground Level | 0'-0" |
| 85 | 09/01/10 | 109N Stair#7 Ground Level | 0'-0" |
| 86 | 09/01/10 | 109N Stair#7 El.12'-8 1/2" Looking Down | 12'-8 1/2" |
| 87 | 09/01/10 | 109N Stair#7 El.12'-8 1/2" Looking Up | 12'-8 1/2" |
| 88 | 09/01/10 | 109N Stair#7 El.25'-0 1/2" Looking Down | 25'-0 1/2" |
| 89 | 09/01/10 | 109N Stair#7 El.25'-0 1/2" Landing | 25'-0 1/2" |
| 90 | 02/15/12 | 109N Access Bldg. North Side | 0'-0" |
| 91 | 02/15/12 | 109N Access Bldg. Door | 0'-0" |
| 92 | 02/15/12 | 109N Access Bldg. Entry Door | 0'-0" |
| 93 | 02/15/12 | 109N Access Bldg. South Wall Above Grade | 0'-0" |
| 94 | 02/15/12 | 109N Access Bldg. East Wall Above Grade | 0'-0" |
| 95 | 02/15/12 | 109N Access Bldg. South Wall Below Grade | Minus16'-0" |
| 96 | 02/15/12 | 109N Access Bldg. Stairway Looking East | Minus16'-0" |
| 97 | 02/15/12 | 109N Access Bldg. West Wall Below Grade | Minus16'-0" |
| 98 | 02/15/12 | 109N Access Bldg. Shield Door RAD Signs | Minus16'-0" |
| 99 | 02/15/12 | 109N Access Bldg. Level Switches | Minus16'-0" |
| 100 | 02/15/12 | 109N Access Bldg. North Wall Above Grade | 0'-0" |
| 101 | 02/07/12 | 109N Area Under SSE Roof-Access Door from 105N | 40'-0" |
| 102 | 02/07/12 | 109N Area Under SSE Roof-Access Door from 105N | 40'-0" |

| Photo No. | Date | Description | Elev. |
|-----------|----------|--|--------|
| 103 | 02/07/12 | 109N Area Under SSE Roof-North Wall East End | 40'-0" |
| 104 | 02/07/12 | 109N Area Under SSE Roof-E.Vent Valve Struct.Look E. | 40'-0" |
| 105 | 02/07/12 | 109N Area Under SSE Roof-East Wall Ctr. | 40'-0" |
| 106 | 02/07/12 | 109N Area Under SSE Roof-SW Corner | 40'-0" |
| 107 | 02/07/12 | 109N Area Under SSE Roof-South Wall E.End | 40'-0" |
| 108 | 02/07/12 | 109N Area Under SSE Roof-N.Wall E. of Pressurizer | 40'-0" |
| 109 | 02/07/12 | 109N Area Under SSE Roof-E.Wall of Pressurizer | 40'-0" |
| 110 | 02/07/12 | 109N Area Under SSE Roof-West 1/2 Roof | 40'-0" |
| 111 | 02/07/12 | 109N Area Under SSE Roof-West Side of Pressurizer | 40'-0" |
| 112 | 02/07/12 | 109N Area Under SSE Roof-N.Wall E. of Pressurizer | 40'-0" |
| 113 | 02/07/12 | 109N Area Under SSE Roof-Ctr.Vent Valve Struct. | 40'-0" |
| 114 | 02/07/12 | 109N Area Under SSE Roof-W.Vent Valve Struct. | 40'-0" |
| 115 | 02/07/12 | 109N Area Under SSE Roof-West Wall | 40'-0" |
| 116 | 02/07/12 | 109N Area Under SSE Roof-South Wall West End | 40'-0" |
| 117 | 02/07/12 | 109N Area Under SSE Roof-South Wall Ctr. | 40'-0" |
| 118 | 09/21/11 | 109N SSE Roof- Tie-In to South Side of 105N | Varies |
| 119 | 09/21/11 | 109N SSE Roof- Tie-In to S. Side of 105N & Pressurizer | Varies |
| 120 | 09/21/11 | 109N SSE Roof- Expansion Jt. Cover at Pressurizer | Varies |
| 121 | 04/06/11 | 109N Pressurizer SSE Roof-NW Corner | Varies |
| 122 | 04/06/11 | 109N Pressurizer SSE Roof-SW Corner | Varies |
| 123 | 04/06/11 | 109N Pressurizer SSE Roof-East Side | Varies |
| 124 | 04/06/11 | 109N Pressurizer SSE Roof-Bent Plate Closure | Varies |
| 125 | 04/06/11 | 109N Pressurizer SSE Roof-Sealed Penetrations | Varies |
| 126 | 04/06/11 | 109N Pressurizer SSE Roof-Cover Plate | Varies |
| 127 | 04/06/11 | 109N Pressurizer SSE Roof-North Side | Varies |
| 128 | 04/06/11 | 109N Pressurizer SSE Roof-NW Corner | Varies |
| 129 | 04/06/11 | 109N Pressurizer SSE Roof-West Side | Varies |
| 130 | 04/06/11 | 109N Pressurizer SSE Roof-SE Corner | Varies |
| 131 | 04/06/11 | 109N Pressurizer SSE Roof-SE Corner | Varies |
| 132 | 04/06/11 | 109N Pressurizer SSE Roof-South Side | Varies |
| 133 | 04/06/11 | 109N Pressurizer SSE Roof-SW Corner | Varies |
| 134 | 04/06/11 | 109N Pressurizer SSE Roof-Looking NW | Varies |
| 135 | 04/06/11 | 109N Pressurizer SSE Roof-Looking North | Varies |
| 136 | 04/06/11 | 109N Pressurizer-Top of Roof | Varies |
| 137 | 04/20/11 | 109N Pressurizer SSE Roof-East Side | Varies |
| 138 | 04/20/11 | 109N Pressurizer SSE Roof-North Side | Varies |
| 139 | 04/20/11 | 109N Pressurizer SSE Roof-West Side | Varies |
| 140 | 04/20/11 | 109N Pressurizer SSE Roof-South Side | Varies |
| 141 | 04/20/11 | 109N Pressurizer SSE Roof-South Side Downspout | Varies |
| 142 | 04/20/11 | 109N Pressurizer SSE Roof-NW Side | Varies |
| 143 | 06/26/12 | 109N W.Wall N.End Pourbacks | Varies |
| 144 | 07/10/12 | 109N W.Wall Below Grade Looking North | Varies |
| 145 | 07/10/12 | 109N W.Wall Below Grade Pourback (10" BD Line) | Varies |
| 146 | 07/10/12 | 109N W.Wall Below Grade Looking South | Varies |
| 147 | 07/10/12 | 109N W.Wall Below Grade S.End | Varies |
| 148 | 07/10/12 | 109N W.Wall Below Grade SW Corner | Varies |

3.6 105-N INDEX OF PHOTOS

| Photo No. | Date | Description | Elev. |
|-----------|----------|--|--------------|
| 201 | 04/14/10 | 105N Rm.4 East Wall | Minus 16'-0" |
| 202 | 04/14/10 | 105N Rm.4 East Wall | Minus 16'-0" |
| 203 | 04/14/10 | 105N Rm.4 East Wall | Minus 16'-0" |
| 204 | 04/14/10 | 105N Rm.4 South Wall | Minus 16'-0" |
| 205 | 04/14/10 | 105N Rm.4 South Wall | Minus 16'-0" |
| 206 | 04/14/10 | 105N Rm.4 West Wall | Minus 16'-0" |
| 207 | 04/14/10 | 105N Rm.4 West Wall | Minus 16'-0" |
| 208 | 04/14/10 | 105N Rm.4 North Wall | Minus 16'-0" |
| 209 | 04/14/10 | 105N Rm.4 North Wall | Minus 16'-0" |
| 210 | 04/14/10 | 105N Rm.4 Floor-West Side | Minus 16'-0" |
| 211 | 04/14/10 | 105N Rm.4 Floor-West Side | Minus 16'-0" |
| 212 | 04/14/10 | 105N Rm.4 Floor-East Side | Minus 16'-0" |
| 213 | 04/14/10 | 105N Rm.4 Electrical Panel Ctr. | Minus 16'-0" |
| 214 | 04/14/10 | 105N Rm.4 Ceiling-Looking North | Minus 16'-0" |
| 215 | 04/14/10 | 105N Rm.4 Ceiling-Looking South | Minus 16'-0" |
| 216 | 04/14/10 | 105N Rm.5 Floor & Equipment | Minus 16'-0" |
| 217 | 04/14/10 | 105N Rm.5 Floor & Equipment- Looking SE | Minus 16'-0" |
| 218 | 04/14/10 | 105N Rm.5 Floor & Equipment | Minus 16'-0" |
| 219 | 04/14/10 | 105N Rm.5 Electrical Equipment | Minus 16'-0" |
| 220 | 04/14/10 | 105N Rm.5 Floor & Equipment | Minus 16'-0" |
| 221 | 04/14/10 | 105N Rm.5 Floor & Equipment | Minus 16'-0" |
| 222 | 04/14/10 | 105N Rm.5 Floor & Equipment-SE Corner | Minus 16'-0" |
| 223 | 04/14/10 | 105N Rm.5 North Wall-Looking West | Minus 16'-0" |
| 224 | 04/14/10 | 105N Rm.5 North Wall-Looking East | Minus 16'-0" |
| 225 | 04/14/10 | 105N Rm.5 South Wall Lead Int.Doors-Looking East | Minus 16'-0" |
| 226 | 04/14/10 | 105N Rm.5 South Wall Lead Int.Doors-Looking West | Minus 16'-0" |
| 227 | 04/14/10 | 105N Rm.5 Ceiling-Looking NE | Minus 16'-0" |
| 228 | 04/14/10 | 105N Rm.5 Ceiling-Looking NE | Minus 16'-0" |
| 229 | 04/14/10 | 105N Rm.5 Ceiling-Looking West | Minus 16'-0" |
| 230 | 04/14/10 | 105N Rm.5 South Wall Lead Shot In Instr.Tray | Minus 16'-0" |
| 231 | 04/14/10 | 105N Rm.5 South Wall Lead Shot In Instr.Tray | Minus 16'-0" |
| 232 | 04/14/10 | 105N Rm.5 Rupture Monitor Equip.-Interior | Minus 16'-0" |
| 233 | 04/14/10 | 105N Rm.5 Rupture Monitor Equip.-Interior | Minus 16'-0" |
| 234 | 04/14/10 | 105N Rm.5 Rupture Monitor Equip.-Exterior | Minus 16'-0" |
| 235 | 04/14/10 | 105N Rm.5 Rupture Monitor Equip.-Exterior | Minus 16'-0" |
| 236 | 04/14/10 | 105N Rm.5 Lead Blankets Over Pipe-SW Corner | Minus 16'-0" |
| 237 | 04/14/10 | 105N Rm.5 Lead Blankets Over Pipe-SW Corner | Minus 16'-0" |
| 238 | 04/14/10 | 105N Rm.5 South Wall 14 ea. Lead Doors 3"x2"x8' | Minus 16'-0" |
| 239 | 04/14/10 | 105N Rm.5 South Wall 14 ea. Lead Doors 3"x2"x8' | Minus 16'-0" |
| 240 | 04/14/10 | 105N Rm.5 South Wall Lead Doors | Minus 16'-0" |
| 241 | 04/14/10 | 105N Corridor 3-Looking West | Minus 16'-0" |
| 242 | 04/14/10 | 105N Corridor 3-Looking East | Minus 16'-0" |
| 243 | 04/14/10 | 105N Corridor 3 Ceiling-Looking West | Minus 16'-0" |
| 244 | 04/14/10 | 105N Corridor 3 Ceiling-Looking East | Minus 16'-0" |
| 245 | 02/15/12 | 105N Rm.7-Looking South | Minus 15'-0" |
| 246 | 02/15/12 | 105N Rm.7-Looking West | Minus 15'-0" |
| 247 | 02/15/12 | 105N Rm.7-Looking North | Minus 15'-0" |
| 248 | 02/15/12 | 105N Rm.8 MCC Cabinets-Looking South | Minus 15'-0" |
| 249 | 02/15/12 | 105N Rm.8-Looking West | Minus 15'-0" |
| 250 | 02/15/12 | 105N Rm.8-West Wall North End | Minus 15'-0" |
| 251 | 02/15/12 | 105N Rm.8-SE Corner | Minus 15'-0" |

| Photo No. | Date | Description | Elev. |
|-----------|----------|--|--------------|
| 252 | 02/15/12 | 105N Rm.9-Looking South | Minus 15'-0" |
| 253 | 02/15/12 | 105N Rm.9-Looking North | Minus 15'-0" |
| 254 | 10/23/11 | 105N Rm.23 C Elevator Pit-Looking West at Grtg.Walk | 0'-6" |
| 255 | 10/23/11 | 105N Rm.23 C Elevator Pit-Looking West at Int.Walls | 0'-6" |
| 256 | 10/23/11 | 105N Rm.23 C Elevator Pit-Looking West at Int.Walls | 0'-6" |
| 257 | 10/23/11 | 105N Rm.23 C Elevator Pit-Looking West at Grtg.Walk | 0'-6" |
| 258 | 10/23/11 | 105N Rm.23 C Elevator Pit-Looking West at Grtg.Walk | 0'-6" |
| 259 | 10/23/11 | 105N Rm.23 C Elevator Pit-Grtg.Wlkwy w/Lead Blank. | 0'-6" |
| 260 | 10/23/11 | 105N Rm.23 C Elevator Pit-Grtg.Wlkwy w/Lead Blank. | 0'-6" |
| 261 | 10/23/11 | 105N Rm.23 C Elevator Pit-Grtg.Wlkwy w/Lead Blank. | 0'-6" |
| 262 | 10/23/11 | 105N Rm.23 C Elevator Pit-Overhead View | 0'-6" |
| 263 | 10/23/11 | 105N Rm.23 C Elevator Pit | 0'-6" |
| 264 | 10/23/11 | 105N Rm.23 C Elevator Pit | 0'-6" |
| 265 | 10/23/11 | 105N Rm.23 C Elevator Pit-Grout & Lead Blankets | Minus 2'-0" |
| 266 | 10/23/11 | 105N Rm.23 C Elevator Pit-Grout & Lead Blankets | Minus 2'-0" |
| 267 | 10/23/11 | 105N Rm.23 C Elevator Platform-Looking West | 0'-6" |
| 268 | 10/23/11 | 105N Rm.23 C Elevator Platform-Looking NW | 0'-6" |
| 269 | 10/23/11 | 105N Rm.23 C Elevator Platform-Looking NE | 0'-6" |
| 270 | 10/23/11 | 105N Rm.23 C Elevator Platform-Overhead View NE | 0'-6" |
| 271 | 10/23/11 | 105N Rm.23 C Elevator Platform-Overhead View West | 0'-6" |
| 272 | 10/23/11 | 105N Rm.23 C Elevator Platform-East Side | 0'-6" |
| 273 | 10/23/11 | 105N Rm.23 C Elevator Platform | 0'-6" |
| 274 | 10/23/11 | 105N Rm.23 C Elevator Platform | 0'-6" |
| 275 | 10/23/11 | 105N Rm.23 C Elevator Platform | 0'-6" |
| 276 | 10/23/11 | 105N Ext.Shld.Door #231 East of Rm.23 C Elevator | 0'-6" |
| 277 | 10/23/11 | 105N Ext.Shld.Door #231 East of Rm.23 C Elevator | 0'-6" |
| 278 | 10/23/11 | 105N Ext.Shld.Door #231 East of Rm.23 C Elevator | 0'-6" |
| 279 | 10/23/11 | 105N Ext.Shld.Door #231 East of Rm.23 C Elevator | 0'-6" |
| 280 | 10/23/11 | 105N Rm.23 C Elevator-Elect.Cable for Level Switches | 0'-6" |
| 281 | 10/23/11 | 105N Rm.23 C Elevator-Elect.Cable for Level Switches | 0'-6" |
| 282 | 10/23/11 | 105N Zone I Level Switches/Brkt.-NW Corner | 0'-6" |
| 283 | 10/23/11 | 105N Zone I Level Switches/Brkt.-NW Corner | 0'-6" |
| 284 | 10/23/11 | 105N Rm.23 C Elevator-Elect.Cable for Level Switches | 0'-6" |
| 285 | 10/23/11 | 105N Elect. Cable for Level Switches-NW Corner | 0'-6" |
| 286 | 10/23/11 | 105N Elect. Cable for Level Switches-NW Corner | 0'-6" |
| 287 | 10/23/11 | 105N Elect. Cable for Level Switches-NW Corner | 0'-6" |
| 288 | 10/23/11 | 105N Zone I Level Switches/Brkt.-NW Corner | 0'-6" |
| 289 | 10/23/11 | 105N Zone I Level Switches Installed-NW Corner | Minus 16'-0" |
| 290 | 10/23/11 | 105N Zone I Level Switches Installed-NW Corner | Minus 16'-0" |
| 291 | 10/23/11 | 105N Ext.Shld.Door #231 East of Rm.23 C Elevator | 0'-6" |
| 292 | 10/23/11 | 105N Ext.Shld.Door #231 East of Rm.23 C Elevator | 0'-6" |
| 293 | 10/23/11 | 105N Rm.23 C Elevator Platform-Looking East at Walk | 0'-6" |
| 294 | 10/23/11 | 105N Rm.23 C Elevator Platform-East Side | 0'-6" |
| 295 | 10/23/11 | 105N Rm.23 C Elevator Platform-Looking West | 0'-6" |
| 296 | 08/25/11 | 105N Rm.29 Front Face-Looking South (Overview) | 0'-6" |
| 297 | 08/25/11 | 105N Rm.29 Front Face-Looking South (Overview) | 0'-6" |
| 298 | 08/25/11 | 105N Rm.29 Front Face-Looking South (Overview) | 0'-6" |
| 299 | 08/25/11 | 105N Rm.29 Front Face-Looking South (Overview) | 0'-6" |
| 300 | 08/25/11 | 105N Rm.29 Front Face-Looking East (Overview) | 0'-6" |
| 301 | 08/25/11 | 105N Rm.29 Front Face-Looking East (Overview) | 0'-6" |
| 302 | 08/25/11 | 105N Rm.29 Front Face Shld.Door#408-Looking South | 28'-3" |

| Photo No. | Date | Description | Elev. |
|-----------|----------|---|--------------|
| 303 | 08/25/11 | 105N Rm.29 Front Face-Looking West (Overview) | 0'-6" |
| 304 | 08/25/11 | 105N Rm.29 Front Face-Looking West (Overview) | 0'-6" |
| 305 | 08/25/11 | 105N Rm.29 Front Face Elect.Conduit-Looking South | 0'-6" |
| 306 | 08/25/11 | 105N Rm.29 Front Face-Elect.Conduit at East Wall | 0'-6" |
| 307 | 08/25/11 | 105N Rm.29 Front Face-Elect.Conduit at South Wall | 0'-6" |
| 308 | 08/25/11 | 105N Rm.29 Front Face-Elect.Conduit at Penetration | 0'-6" |
| 309 | 08/25/11 | 105N Rm.29 Front Face-Grouted Penetrations at Bott. | 0'-6" |
| 310 | 08/25/11 | 105N Rm.29 Front Face-Grouted Penetration E Side | 0'-6" |
| 311 | 08/25/11 | 105N Rm.29 Front Face-Grouted Penetration at Top | 0'-6" |
| 312 | 08/25/11 | 105N Rm.29 Front Face-Looking East (Inside) | 0'-6" |
| 313 | 08/25/11 | 105N Rm.29 Front Face-Looking East (Inside) | 0'-6" |
| 314 | 08/25/11 | 105N Rm.29 Front Face-Looking East (Inside) | 0'-6" |
| 315 | 08/25/11 | 105N Rm.29 Front Face-Floor Looking West | 0'-6" |
| 316 | 08/25/11 | 105N Rm.29 Front Face-Looking West (Inside) | 0'-6" |
| 317 | 08/25/11 | 105N Rm.29 Front Face-Looking West (Inside) | 0'-6" |
| 318 | 08/25/11 | 105N Rm.29 Front Face-Looking West (Inside) | 0'-6" |
| 319 | 08/25/11 | 105N Rm.29 Front Face-Base Angle Looking West | 0'-6" |
| 320 | 08/25/11 | 105N Rm.29 Front Face-Bent Plate Joint Closure | 0'-6" |
| 321 | 09/21/11 | 105N Rm.29 Front Face-Siding Enclosure (Exterior) | 0'-6" |
| 322 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 323 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 324 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 325 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 326 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 327 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 328 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 329 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 330 | 10/27/10 | 105N Rm.35 Pipe Tunnel-South End Looking South | Minus 21'-0" |
| 331 | 08/03/11 | 105N Rm.35 Pipe Tunnel-Concrete Pourback N.End | Minus 21'-0" |
| 332 | 10/25/10 | 105N Rm.37 NW Corner Doorway | Minus 10'-0" |
| 333 | 10/25/10 | 105N Rm.37 Electrical Equipment-West Wall N.End | Minus 10'-0" |
| 334 | 10/25/10 | 105N Rm.37 Rupture Monitor Equip.-West Wall S.End | Minus 10'-0" |
| 335 | 10/25/10 | 105N Rm.37 Rupture Monitor Equip.-Looking East | Minus 10'-0" |
| 336 | 10/25/10 | 105N Rm.37 Rupture Monitor Equip.-Looking East | Minus 10'-0" |
| 337 | 10/25/10 | 105N Rm.37 North Wall | Minus 10'-0" |
| 338 | 10/25/10 | 105N Rm.37 MCC Equip.-East Wall (North End) | Minus 10'-0" |
| 339 | 10/25/10 | 105N Rm.37 East Wall (South End) | Minus 10'-0" |
| 340 | 10/25/10 | 105N Rm.37 SE Corner (Mechanical Rm.) | Minus 10'-0" |
| 341 | 10/25/10 | 105N Rm.37 SE Corner (Mechanical Rm.) | Minus 10'-0" |
| 342 | 10/25/10 | 105N Rm.37 Lead Doors-South Wall Looking West | Minus 10'-0" |
| 343 | 10/25/10 | 105N Rm.37 Lead Doors-South Wall Looking West | Minus 10'-0" |
| 344 | 10/25/10 | 105N Rm.37 Lead Doors-South Wall Looking East | Minus 10'-0" |
| 345 | 10/25/10 | 105N Rm.37 Rupture Monitor Equip.-Looking East | Minus 10'-0" |
| 346 | 10/25/10 | 105N Rm.37 Inside Ctr. Rupture Monitor #8 (Empty) | Minus 10'-0" |
| 347 | 10/25/10 | 105N Rm.37 Inside Perm. Rupture Monitor #8 (Empty) | Minus 10'-0" |
| 348 | 10/25/10 | 105N Rm.37 Outside Rupture Monitor #8 | Minus 10'-0" |
| 349 | 10/26/10 | 105N Corridor #4-Looking South | Minus 10'-0" |
| 350 | 10/26/10 | 105N Corridor #4-Looking South | Minus 10'-0" |
| 351 | 10/26/10 | 105N Corridor #4-East Side Looking South | Minus 10'-0" |
| 352 | 10/26/10 | 105N Corridor #4-South End Looking South | Minus 10'-0" |
| 353 | 10/26/10 | 105N Corridor #4-South End at Door to Rm.#37 | Minus 10'-0" |

| Photo No. | Date | Description | Elev. |
|-----------|----------|---|--------------|
| 354 | 10/26/10 | 105N Corridor #4-West Side Looking South | Minus 10'-0" |
| 355 | 07/26/12 | 105N Rm.172-Exterior View Access Door With Awning | 5'-0" |
| 356 | 07/26/12 | 105N Rm.172-Exterior View Access Door With Awning | 5'-0" |
| 357 | 02/15/12 | 105N Rm.172-East Wall Access Door | 5'-0" |
| 358 | 02/15/12 | 105N Rm.172-South Wall (East End) | 5'-0" |
| 359 | 02/15/12 | 105N Rm.172-South Wall (West End) | 5'-0" |
| 360 | 02/15/12 | 105N Rm.172-Temp.Switches (South Wall) | 5'-0" |
| 361 | 02/15/12 | 105N Rm.172 Shld.Door-West Wall | 5'-0" |
| 362 | 02/15/12 | 105N Rm.172-Shld.Door RAD Signs-West Wall | 5'-0" |
| 363 | 02/15/12 | 105N Rm.172 R Elevator-North Wall | 5'-0" |
| 364 | 07/26/12 | 105N Rm.172 Door to Stair#6 w/Weld Plate-North Wall | 5'-0" |
| 365 | 02/15/12 | 105N Rm.172 Elect.& Instr.Panels-East Wall | 5'-0" |
| 366 | 02/15/12 | 105N Rm.173-Looking South | 5'-0" |
| 367 | 02/15/12 | 105N Rm.174-Looking South | 5'-0" |
| 368 | 02/15/12 | 105N Rm.302-Looking South at Entry Door | 16'-6" |
| 369 | 02/15/12 | 105N Rm.302-Looking West | 16'-6" |
| 370 | 02/15/12 | 105N Rm.302 Entry Door at Stair#6-Looking North | 16'-6" |
| 371 | 02/15/12 | 105N Rm.302 Shield Door-West Wall | 16'-6" |
| 372 | 02/15/12 | 105N Rm.302 Shield Door RAD Postings-West Wall | 16'-6" |
| 373 | 02/15/12 | 105N Rm.#302 R Elevator-Looking North | 16'-6" |
| 374 | 02/15/12 | 105N Rm.#302 Backside of Room-Looking South | 16'-6" |
| 375 | 02/15/12 | 105N Rm.#301 Doorway-Looking South | 16'-6" |
| 376 | 02/15/12 | 105N Rm.#301 Looking South | 16'-6" |
| 377 | 02/15/12 | 105N Rm.#301 Cover Plate Over Doorway-East Wall | 16'-6" |
| 378 | 02/15/12 | 105N Rm.301-Looking West | 16'-6" |
| 379 | 02/15/12 | 105N Rm.301-Looking North | 16'-6" |
| 380 | 02/15/12 | 105N Rm.402 Doorway-Looking South | 28'-3" |
| 381 | 02/15/12 | 105N Rm.402-Looking South from Doorway | 28'-3" |
| 382 | 02/15/12 | 105N Rm.402-Looking West | 28'-3" |
| 383 | 02/15/12 | 105N Rm.402-Looking North at Doorway | 28'-3" |
| 384 | 02/15/12 | 105N Rm.402 R Elevator-Looking North | 28'-3" |
| 385 | 02/15/12 | 105N Rm.401-Looking South | 28'-3" |
| 386 | 02/15/12 | 105N Rm.401-Looking East | 28'-3" |
| 387 | 02/15/12 | 105N Rm.401-Looking North | 28'-3" |
| 388 | 02/15/12 | 105N Rm.401-Looking West | 28'-3" |
| 389 | 02/15/12 | 105N Rm.401 Shield Door-West Wall | 28'-3" |
| 390 | 02/15/12 | 105N Rm.401 Shield Door RAD Signs-West Wall | 28'-3" |
| 391 | 02/07/12 | 105N Rm.501&502-Looking South form Stairway #6 | 40'-0" |
| 392 | 02/07/12 | 105N Rm.502-East Wall Looking South | 40'-0" |
| 393 | 02/07/12 | 105N Rm.502-West Wall | 40'-0" |
| 394 | 02/07/12 | 105N Rm.502 R Elevator-NW Corner | 40'-0" |
| 395 | 02/07/12 | 105N Rm.501-East Wall | 40'-0" |
| 396 | 02/07/12 | 105N Rm.501-West Wall | 40'-0" |
| 397 | 02/07/12 | 105N Rm.501 South Wall & Door to 109N-Looking W. | 40'-0" |
| 398 | 02/07/12 | 105N Rm.503-North Wall Looking North | 40'-0" |
| 399 | 02/07/12 | 105N Rm.503-East Wall Looking North | 40'-0" |
| 400 | 02/07/12 | 105N Rm.503-West Sidel Looking South | 40'-0" |
| 401 | 02/07/12 | 105N Rm.503 Doorway & Stair#6/6A Landing | 40'-0" |
| 402 | 02/07/12 | 105N Rm.520-North End Looking North | 51'-0" |
| 403 | 02/07/12 | 105N Rm.520-South End Looking South | 51'-0" |
| 404 | 02/07/12 | 105N Rm.610-Looking North | 60'-6" |

| Photo No. | Date | Description | Elev. |
|-----------|----------|---|--------------|
| 405 | 02/07/12 | 105N Rm.601-Looking South | 60'-6" |
| 406 | 02/07/12 | 105N Rm.613 Access Door from Rm.#601 & R Elevat. | 60'-6" |
| 407 | 02/07/12 | 105N Rm.602-Looking East | 60'-6" |
| 408 | 02/07/12 | 105N Rm.602-Looking West | 60'-6" |
| 409 | 02/07/12 | 105N Rm.603-Looking East Toward Rm.#602 | 60'-6" |
| 410 | 02/07/12 | 105N Rm.603-Looking East Toward Rm.#613 | 60'-6" |
| 411 | 02/07/12 | 105N Rm.603-Looking West | 60'-6" |
| 412 | 02/07/12 | 105N Rm.603-Looking South at Door to 109N Pressur. | 60'-6" |
| 413 | 02/07/12 | 105N Rm.606-East Side Looking North | 60'-6" |
| 414 | 02/07/12 | 105N Rm.606-NW Corner | 60'-6" |
| 415 | 02/07/12 | 105N Rm.606 Cover Plate at Door Opng.-NW Corner | 60'-6" |
| 416 | 02/07/12 | 105N Rm.606-West Side Looking South | 60'-6" |
| 417 | 02/07/12 | 105N Rm.611-Looking West | 60'-6" |
| 418 | 02/07/12 | 105N Rm.612 Doorway from Rm.#607-Looking East | 60'-6" |
| 419 | 02/07/12 | 105N Rm.607 Passive HEPA Filter-S.Side Looking W. | 60'-6" |
| 420 | 02/07/12 | 105N Rm.607 Passive HEPA Filter in Zone I Duct Wall | 60'-6" |
| 421 | 02/07/12 | 105N Rm.607Shld.Door at E. Wall of Rm.#608 | 60'-6" |
| 422 | 02/07/12 | 105N Rm.607-NE Corner | 60'-6" |
| 423 | 02/07/12 | 105N Rm.607-Center Looking West | 60'-6" |
| 424 | 02/07/12 | 105N Rm.607-West Side Looking West | 60'-6" |
| 425 | 02/07/12 | 105N Rm.609 NW Corner-Looking West | 60'-6" |
| 426 | 02/07/12 | 105N Rm.609NW Corner-Looking East | 60'-6" |
| 427 | 02/15/12 | 105N R Elevator Pit-Looking from Bottom of Stair#6 | Minus 24'-0" |
| 428 | 02/15/12 | 105N R Elevator Pit-Looking SW | Minus 24'-0" |
| 429 | 02/15/12 | 105N Stair#6 Level Switches-Bottom of Stair | Minus 24'-0" |
| 430 | 02/15/12 | 105N Stair#6 Level Switches-N. Wall Bottom of Stair | Minus 24'-0" |
| 431 | 02/15/12 | 105N Stair#6 +5' Landing-Looking from Above | 5'-0" |
| 432 | 02/15/12 | 105N Stair#6 +40' Landing-Looking Down | 40'-0" |
| 433 | 02/15/12 | 105N Stair#6A +60' Landing-Looking Up at Temp.Swit. | 60'-6" |
| 434 | 02/15/12 | 105N Stair#6A Temp.Switches-Top of Stair | 60'-6" |
| 435 | 02/15/12 | 105N Stair#6A +60' Landing-Looking Down to +40' | 60'-6" |
| 436 | 09/08/11 | 105N Area Under Main SSE Roof-SW Corner | Varies |
| 437 | 09/08/11 | 105N Area Under Main SSE Roof-W.Side S.End | Varies |
| 438 | 09/08/11 | 105N Area Under Main SSE Roof-Pressurizer Conn. | Varies |
| 439 | 09/08/11 | 105N Area Under Main SSE Roof- SW Corner Conn. | Varies |
| 440 | 09/08/11 | 105N Area Under Main SSE Roof-S.Side Looking E. | Varies |
| 441 | 09/08/11 | 105N Area Under Main SSE Roof-Looking East | Varies |
| 442 | 09/08/11 | 105N Area Under Main SSE Roof-Center Looking W. | Varies |
| 443 | 09/08/11 | 105N Area Under Main SSE Roof-Center Looking W. | Varies |
| 444 | 09/08/11 | 105N Area Under Main SSE Roof-Cover Plate at Opng. | Varies |
| 445 | 09/08/11 | 105N Area Under Main SSE Roof-Center Looking E. | Varies |
| 446 | 09/08/11 | 105N Area Under Main SSE Roof-Hatch Cover | Varies |
| 447 | 09/08/11 | 105N Area Under Main SSE Roof-Center Looking W. | Varies |
| 448 | 09/08/11 | 105N Area Under Main SSE Roof-NW Corner | Varies |
| 449 | 09/08/11 | 105N Area Under Main SSE Roof-Cover Plate at Opng. | Varies |
| 450 | 09/08/11 | 105N Area Under Main SSE Roof-West Side Center | Varies |
| 451 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side Looking E. | Varies |
| 452 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side Looking W. | Varies |
| 453 | 09/08/11 | 105N Area Under Main SSE Roof-Cover Plates W.End | Varies |
| 454 | 09/08/11 | 105N Area Under Main SSE Roof-NW Corner Look N. | 60'-6" |
| 455 | 09/08/11 | 105N Area Under Main SSE Roof-NW Corner Look E. | 60'-6" |

| Photo No. | Date | Description | Elev. |
|-----------|----------|--|--------|
| 456 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side Center | Varies |
| 457 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side Center | Varies |
| 458 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side Above Face | 60'-6" |
| 459 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side Above Face | 60'-6" |
| 460 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side at Front Face | 60'-6" |
| 461 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side at Front Face | 0'-6" |
| 462 | 09/08/11 | 105N Area Under Main SSE Roof-N.Side Looking E. | Varies |
| 463 | 09/08/11 | 105N Area Under Main SSE Roof-Cover Plates E.End | Varies |
| 464 | 09/08/11 | 105N Area Under Main SSE Roof-East Side Center | Varies |
| 465 | 09/08/11 | 105N Area Under Main SSE Roof-Stair#6A Cover Plate | Varies |
| 466 | 09/08/11 | 105N Area Under Main SSE Roof-E.Side Looking S. | Varies |
| 467 | 09/08/11 | 105N Area Under Main SSE Roof-Center Looking E. | Varies |
| 468 | 09/08/11 | 105N Area Under Main SSE Roof-S.Side Looking E. | Varies |
| 469 | 09/08/11 | 105N Area Under Main SSE Roof-S.Side Looking E. | Varies |
| 470 | 10/13/11 | 105N Main SSE Roof-Looking South at Pressurizer | Varies |
| 471 | 10/13/11 | 105N Main SSE Roof-Flashing at Pressur. NW Corner | Varies |
| 472 | 10/13/11 | 105N Main SSE Roof-Flashing at Ridge & Concrete | Varies |
| 473 | 10/13/11 | 105N Main SSE Roof-Looking North | Varies |
| 474 | 10/13/11 | 105N Main SSE Roof-Looking West | Varies |
| 475 | 10/13/11 | 105N Main SSE Roof-Looking East | Varies |
| 476 | 10/12/11 | 105N Main SSE Roof-Gutter at West Side | Varies |
| 477 | 10/12/11 | 105N Main SSE Roof-Gutter Downspout & Support | Varies |
| 478 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Looking SW | 40'-0" |
| 479 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-N.End Look W. | 40'-0" |
| 480 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Cover Plate | 40'-0" |
| 481 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Low Eave West | 40'-0" |
| 482 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Looking SW | 40'-0" |
| 483 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-South End | 40'-0" |
| 484 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Cover Pl. at NW | 40'-0" |
| 485 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-N.Wall Siding | 40'-0" |
| 486 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Floor Pl at NE | 40'-0" |
| 487 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Looking East | 40'-0" |
| 488 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Cover Pl. East | 40'-0" |
| 489 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-Door at SECorn. | 40'-0" |
| 490 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-S.End Lookg.W. | 40'-0" |
| 491 | 08/01/11 | 105N Area Under Rod Rm. SSE Roof-S. Wall Siding | 40'-0" |
| 492 | 08/02/11 | 105N Rod Rm. SSE Roof-North Wall Siding | Varies |
| 493 | 08/02/11 | 105N Rod Rm. SSE Roof-Flashing at Concrete Wall | Varies |
| 494 | 08/02/11 | 105N Rod Rm. SSE Roof-Flashing at Concrete Wall | Varies |
| 495 | 08/02/11 | 105N Rod Rm. SSE Roof-Flashing Splice | Varies |
| 496 | 08/02/11 | 105N Rod Rm. SSE Roof-South Wall Siding | Varies |
| 497 | 08/02/11 | 105N Rod Rm. SSE Roof-Looking North | Varies |
| 498 | 08/02/11 | 105N Rod Rm. SSE Roof-Flashing at Concrete Wall | Varies |
| 499 | 08/18/11 | 105N Rod Rm. SSE Roof-North Wall Siding | Varies |
| 500 | 08/18/11 | 105N Rod Rm. SSE Roof-Framing at NE Corner | 40'-0" |
| 501 | 08/18/11 | 105N Rod Rm. SSE Roof-Framing at NE Corner | 40'-0" |
| 502 | 08/18/11 | 105N Rod Rm. SSE Roof-West Wall Siding | Varies |
| 503 | 08/18/11 | 105N Rod Rm. SSE Roof-West Wall Siding | Varies |
| 504 | 08/18/11 | 105N Rod Rm. SSE Roof-Looking South | Varies |
| 505 | 08/18/11 | 105N Rod Rm. SSE Roof-Flashing at Northeast Corner | Varies |
| 506 | 08/18/11 | 105N Rod Rm. SSE Roof-Gutter at Main Roof W.Side | Varies |

| Photo No. | Date | Description | Elev. |
|-----------|----------|--|--------|
| 507 | 08/18/11 | 105N Rod Rm. SSE Roof-Gutter at Main Roof W.Side | Varies |
| 508 | 03/12/12 | 105N Main & Rod Rm. SSE Roof-Looking South | Varies |
| 509 | 06/05/12 | 105N Rm.507-East End at Top of Stair#8 | 43'-6" |
| 510 | 06/05/12 | 105N Rm.507-Looking East | 43'-6" |
| 511 | 06/05/12 | 105N Rm.507-Looking West | 43'-6" |
| 512 | 06/05/12 | 105N Rm.507-Ceiling Looking West | 43'-6" |
| 513 | 06/05/12 | 105N Rm.175-View Window & Platform-Looking NW | 33'-9" |
| 514 | 06/05/12 | 105N Rm.175-View Window & Platform-Looking NE | 33'-9" |
| 515 | 06/05/12 | 105N Stair#8-Looking Down from Platform | 33'-9" |
| 516 | 06/05/12 | 105N Rm.175-Intermediate Equipment-Looking North | 15'-0" |
| 517 | 06/05/12 | 105N Rm.175-North Wall | Varies |
| 518 | 06/05/12 | 105N Stair#8-Looking East | 1'-0" |
| 519 | 06/05/12 | 105N Rm.175-Looking East | 1'-0" |
| 520 | 06/05/12 | 105N Rm.175-Looking West | 1'-0" |
| 521 | 06/05/12 | 105N Rm.175-Discharge Tunnel Cover Plates | 1'-0" |
| 522 | 06/05/12 | 105N Corridor#7-East End Cover Plate | 5'-0" |
| 523 | 06/05/12 | 105N Corridor#7-East End Looking West | 5'-0" |
| 524 | 06/05/12 | 105N Corridor#7-Center Looking West | 5'-0" |
| 525 | 06/05/12 | 105N Corridor#7-Center Looking West | 5'-0" |
| 526 | 06/05/12 | 105N Corridor#7-Center Looking East | 5'-0" |
| 527 | 06/05/12 | 105N Corridor#7-West End Looking West | 5'-0" |
| 528 | 06/05/12 | 105N Corridor#7-Ceiling West End | 5'-0" |
| 529 | 06/05/12 | 105N Corridor#7-West End Looking East | 5'-0" |
| 530 | 06/05/12 | 105N Corridor#7-FW Pipe at West End | 5'-0" |
| 531 | 06/05/12 | 105N Corridor#7-West End Looking East | 5'-0" |
| 532 | 07/17/12 | 105N Corridor#22-Shld.Door at East Wall | 0'-0" |
| 533 | 07/17/12 | 105N Corridor#22-Looking North | 0'-0" |
| 534 | 07/17/12 | 105N Corridor#22-Looking North | 0'-0" |
| 535 | 07/17/12 | 105N Corridor#22-Looking NE | 0'-0" |
| 536 | 07/17/12 | 105N Corridor#22-Looking South | 0'-0" |
| 537 | 07/17/12 | 105N Corridor#22-Looking SE | 0'-0" |
| 538 | 07/17/12 | 105N Corridor#22-Looking SW | 0'-0" |
| 539 | 07/17/12 | 105N Corridor#22-Floor Looking South | 0'-0" |
| 540 | 07/19/12 | 105N Corridor#22 North Wall & N. Wall of Rod Rm. | Varies |
| 541 | 07/19/12 | 105N Corridor #22 W. Wall & W. Wall of Rod Rm. | Varies |
| 542 | 07/19/12 | 105N West Wall Below Grade-N. of Rod Rm. | Varies |
| 543 | 07/19/12 | 105N West Wall Above Grade-N. of Rod Rm. | Varies |
| 544 | 07/19/12 | 105N W. Wall Below Grade Between Rod Rm. & 109N | Varies |
| 545 | 07/19/12 | 105N W. Wall Above Grade Between Rod Rm. & 109N | Varies |