
Office of River Protection

August 2018




# **FINAL**

# Office of River Protection Consent Decree Monthly Report August 2018<sup>1</sup>

Consent Decree, State of Washington v. Dept. of Energy, No: 08-5085-FVS (October 25, 2010) Amended Consent Decree, State of Washington v. Dept. of Energy, No: 2:08-CV-5085-RMP (March 11, 2016)

Second Amended Consent Decree, State of Washington v. Dept. of Energy, No: 2:08-CV-5085-RMP (April 12, 2016)<sup>2</sup>



Except where otherwise expressly stated, the narrative descriptions of progress in this report cover the period through July 31, 2018. Earned Value Management System data and descriptions cover the period through June 30, 2018; this includes the facility completion percentage estimates included at various locations in the Waste Treatment and Immobilization Plant section.




The cited consent decrees are between the State of Washington and U.S. Department of Energy. For each of these decrees, there are companion, separate consent decrees with the State of Oregon, as Intervenor, under the same case numbers.

Office	of Divon	Protection
Office	or kiver	Protection

August 2018

TOPIC	PAGE
ACRONYMS AND ABBREVIATIONS	2
CONSENT DECREE MILESTONE STATISTICS/STATUS	3
CONSENT DECREE REPORTS/REVIEWS	5
SINGLE-SHELL TANK RETRIEVAL PROGRAM	6
TANK WASTE RETRIEVAL WORK PLAN STATUS	9
WASTE TREATMENT AND IMMOBILIZATION PLANT PROJECT	12
PRETREATMENT FACILITY	
HIGH-LEVEL WASTE FACILITY	
LOW-ACTIVITY WASTE FACILITY	
BALANCE OF FACILITIES	28
ANALYTICAL LABORATORY	31
WASTE TREATMENT PLANT PROJECT PERCENT COMPLETE STATUS (	TABLE) 33



# **Acronyms and Abbreviations**

BNI Bechtel National, Inc.
BOF Balance of Facilities

C#V C# ventilation CV cost variance

DFLAW direct-feed low-activity waste DOE U.S. Department of Energy

Ecology Washington State Department of Ecology

EMF Effluent Management Facility

FY fiscal year

HLW High-Level Waste (Facility)
LAB Analytical Laboratory

LAW Low-Activity Waste (Facility)

LBL Low-Activity Waste Facility, Balance of Facilities, and Analytical

Laboratory

ORP U.S. Department of Energy, Office of River Protection

PT Pretreatment (Facility)
SV schedule variance

USACE U.S. Army Corps of Engineers

WTP Waste Treatment and Immobilization Plant

# **Consent Decree Milestone Statistics/Status**

Milestone	Title	Due Date	Completion Date	Status
	Fiscal Ye	ar 2021		
D-00A-07 Interim	LAW Facility Construction Substantially Complete	12/31/2020		On Schedule
D-16B-03	Of the 12 SSTs referred to in B-1 and B-2, complete retrieval of tank waste in at least 5	12/31/2020		Notice given that a serious risk has arisen. See letter 16- ORP-0097 <sup>1</sup> .
	Fiscal Ye	ar 2023		
D-00A-08 Interim	Start LAW Facility Cold Commissioning	12/31/2022		On Schedule
	Fiscal Ye	ar 2024		
D-00A-09 Interim	LAW Facility Hot Commissioning Complete	12/31/2023		On Schedule
D-16B-01	Complete Retrieval of Tank Waste from the following remaining SSTs in WMA-C: C-102, C-105, and C-111	03/31/2024		Complete
D-16B-02				Notice given that a serious risk has arisen. See letter 16- ORP-0097 <sup>1</sup> .
	Fiscal Ye	ar 2031		
D-00A-02 Interim	HLW Facility Construction Substantially Complete	12/31/2030		Under Analysis <sup>2</sup>
	Fiscal Ye	ar 2032		
D-00A-13 Interim	Complete Installation of Pretreatment Feed Separation Vessels FEP-SEP-OOOO1A/1B	12/31/2031		Under Analysis <sup>2</sup>

Milestone	Title	Due Date	Completion Date	Status
D-00A-14 Interim	PT Facility Construction Substantially Complete	12/31/2031		Under Analysis <sup>2</sup>
D-00A-19 Interim	Complete Elevation 98 feet Concrete Floor Slab Placements in PT Facility	12/31/2031	is of James	Under Analysis <sup>2</sup>
D-00A-03 Interim	Start HLW Facility Cold Commissioning	06/30/2032		Under Analysis <sup>2</sup>
D-00A-06 Interim				On Schedule
	Fiscal Ye	ear 2033	aboling The U.	Paring His pills
D-00A-15 Interim	Start PT Facility Cold Commissioning	12/31/2032	- 1 ga	Under Analysis <sup>2</sup>
	Fiscal Ye	ear 2034		
D-00A-04 Interim	HLW Facility Hot Commissioning Complete	12/31/2033	Coconstant	Under Analysis <sup>2</sup>
D-00A-16 Interim	PT Facility Hot Commissioning Complete	12/31/2033		Under Analysis <sup>2</sup>
D-00A-17	Hot Start of WTP	12/31/2033	endy min repin	Under Analysis <sup>2</sup>
	Fiscal Ye	ear 2037		with the last
D-00A-01 Achieve Initial Plant Operations for the WTP		12/31/2036	e in margazia	Under Analysis <sup>2</sup>

<sup>16-</sup>ORP-0097, 2016, "State of Washington v. Moniz, Case No. 2:08-CV-5085-RMP (E.D. WA)," (external letter to M. Bellon, Washington State Department of Ecology), from K.W. Smith, U.S. Department of Energy, Office of River Protection, Richland, Washington, December 6.

As described in this report, DOE received the U.S. Army Corps of Engineers' final report on its parametric analysis of certain options and funding scenarios used to evaluate the likelihood of achieving PT- and HLW-related milestones. Based on the results of this analysis, DOE considers the milestones for the HLW and PT facilities as "Under Analysis." DOE also considers milestones A-1 and A-17 as being "Under Analysis" because the definition of Section IV-A-2: "Hot Start of Waste Treatment Plant' means the initiation of simultaneous operation of the Pretreatment (PT) Facility, High-Level Waste (HLW) Facility and Low-Activity Waste (LAW) Facility (including as needed the operations of the Analytical Laboratory (LAB) and the Balance of Facilities) treating Hanford tank wastes and producing a waste glass product."

DOE	=	U.S. Department of Energy.	PT	-	pretreatment.
Ecology	=	Washington State Department of Ecology.	SST	=	single-shell tank.
HLW	=	high-level waste.	WMA-C	=	C Tank Farm waste management area.
LAW	==	low-activity waste.	WTP	=	Waste Treatment and Immobilization Plant.

## **Consent Decree Reports/Reviews**

### D-16C-03 series, Submit to State of Washington and State of Oregon Quarterly Report

Due: 45 days following after each calendar year quarter (due August 14, 2018).

Status: Complete (18-ECD-0051 dated August 14, 2018).

# D-00C-02 series, Submit to State of Washington and State of Oregon Monthly Summary Reports

Due: End of each month. Status: On Schedule.

# D-006-00-B1, Provide State of Oregon notice of meetings in D-006-00-B, etc. no less than 30 days before they are scheduled

Due: See below. Status: On Schedule.

# D-006-00-B, Meet Approximately Every Three Years after Entry of Decree to review requirements of the Consent Decree

Due: Approximately 3 years from March 16, 2017.

Status: On Schedule.

# D-16E-01, DOE must purchase by December 31, 2016 a spare E-A-1 reboiler for the 242-A Evaporator.

Due: December 31, 2016.

Status: Complete (November 15, 2016).

### D-16E-02, Have available spare E-A-1 reboiler for the 242-A Evaporator.

Due: December 31, 2018.

Status: Complete (May 8, 2018).

# Single-Shell Tank Retrieval Program

Tank Farms Assistant Manager: Glyn Trenchard

Federal Program Manager: Jeff Rambo

Milestone	Title	Due Date	Status
D-16B-03	Of the 12 SSTs referred to in B-1 and B-2, complete retrieval of tank waste in at least 5	12/31/2020	Notice given that a serious risk has arisen. See letter 16-ORP-0097 <sup>1</sup> .
D-16B-01	-16B-01 Complete retrieval of tank waste from the following remaining SSTs in WMA-C: C-102, C-105, and C-111		Complete
D-16B-02 Complete retrieval of tank wastes from the following SSTs in Tank Farms A and AX: A-101, A-102, A-104, A-105, A-106, AX-101, AX-102, AX-103, and AX-104. Subject to the requirements of Section IV-B-3 DOE may substitute any of the identified 9 SSTs and advise Ecology accordingly.		03/31/2024	Notice given that a serious risk has arisen. See letter 16-ORP-0097 <sup>1</sup> .

<sup>1 16-</sup>ORP-0097, 2016, "State of Washington v. Moniz, Case No. 2:08-CV-5085-RMP (E.D. WA)," (external letter to M. Bellon, Washington State Department of Ecology), from K.W. Smith, U.S. Department of Energy, Office of River Protection, Richland, Washington, December 6.

DOE = U.S. Department of Energy.

Ecology = Washington State Department of Ecology.

SST = single-shell tank.

WMA-C = C Tank Farm waste management area.

#### Significant Accomplishments during the Prior Month:

#### Completed Accomplishments:

- Completed removal of long-length equipment from Tank AX-104:
  - AX04 Pit A-R5B pump, (moved from under the riser).
- Completed Tank AX-103 pit cleanout of AX03A.
- Shipped the AX02 Pit C-R1A P 200 pump.
- Grouted the AX04 Pit B-R14 pump.

- Completed installation of caustic and water system piping from A Tank Farm fence line to POR496. The caustic and water system piping now extends from the A-285 Building to POR496.
- Completed power disconnect and capping of POR107 Exhauster (C Tank Farm layup).
- Completed power disconnect of raw water skid (C Tank Farm layup).
- Disconnected 27 electrical skids (C Tank Farm layup).
- Completed isolation and layup of the POR357 raw (hot) water skid (C Tank Farm layup).
- Disconnected high resolution resistivity-leak detection and monitoring cables inside C Tank Farm (C Tank Farm layup).

#### Ongoing Activities:

- Continue installation of the electrical infrastructure (power and control systems) inside the AX Tank Farm
- Continue to disconnect and remove hose-in-hose transfer lines in C Tank Farm and AN Tank Farm
- Continue C Tank Farm layup activities by disconnecting and disposing of portable power, heat trace and temperature monitoring, leak detection, and hydraulic systems
- Continue engineering evaluation of the high definition videos of Tank A-104 and Tank A-105
- Continue installation of caustic and water system piping from POR496 to the AX Tank
   Farms
- Continue direct-push sampling of soil at Tank A-104 and Tank A-105 (installation of boreholes)
- Continue Phase II of the AX-102/AX-104 Tanks control trailer installation (POR471)

#### Significant Planned Activities in the Next Month:

- Ship the Tank AX04 Pit B-R14 pump.
- Complete Tank AX-101 Pit cleanout (AX01A).
- Complete construction of A Tank Farm exhauster pads.
- Complete the disposal of Tank C-105 hydraulic power units (20) (C Tank Farm layup).
- Complete riser investigations at Tanks A-101, A-103, A-106, and A-104.
- The U.S. Department of Energy (DOE) is scheduled to meet with the Washington State Department of Ecology (Ecology) on August 30, 2018, to continue discussions about the retrieval challenges and tank condition issues associated with Tank A-104 and Tank A-105.

#### **Issues:**

 Reduced worker efficiencies associated with mandatory use of supplied air continues to impact work in the tank farms.

## **Tank Waste Retrieval Work Plan Status**

Tank Farms Assistant Manager: Glyn Trenchard

Federal Program Manager: Jeff Rambo

			Retrieval Technology						
Tank	TWRWP	RWP Expected First		Second	Third				
AX-101	RPP-RPT- 58932, Rev. 1	Complete	Sluicing with ERSS	High-Pressure Water deployed with ERSS	- -				
AX-102	RPP-RPT- 58933, Rev. 1	Complete	Sluicing with ERSS	High-Pressure Water deployed with ERSS	_				
AX-103	RPP-RPT- 58934, Rev. 1	Complete	Sluicing with ERSS	High-Pressure Water deployed with ERSS	-				
AX-104	RPP-RPT- 58935, Rev. 1	Complete	Sluicing with ERSS	High-Pressure Water deployed with ERSS	_				

ERSS = extended reach sluicer system.

TWRWP = tank waste retrieval work plan.

## Significant Accomplishments during the Prior Month:

· None.

## Significant Planned Activities in the Next Month:

None.

#### **Issues:**


• None.

Earned Value Data: Fiscal Year 2018

June-18

# Tank Farms ORP-0014 WBS 5.2 - Retrieve and Close SSTs

#### **EVMS Monthly and Fiscal Year Values**



#### **Earned Value Month**

Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2017	\$8,053	\$7,119	\$7,127	0.88	1.00	\$8,053	\$7,119	\$7,127	0.88	1.00
Nov 2017	\$13,058	\$11,996	\$10,119	0.92	1.19	\$21,111	\$19,115	\$17,246	0.91	1.11
Dec 2017	\$9,964	\$8,572	\$10,318	0.86	0.83	\$31,075	\$27,686	\$27,563	0.89	1.00
Jan 2018	\$9,940	\$6,911	\$8,464	0.70	0.82	\$41,015	\$34,597	\$36,027	0.84	0.96
Feb 2018	\$11,310	\$9,456	\$11,225	0.84	0.84	\$52,326	\$44,053	\$47,252	0.84	0.93
Mar 2018	\$11,787	\$11,248	\$13,799	0.95	0.82	\$64,113	\$55,301	\$61,051	0.86	0.91
Apr 2018	\$12,763	\$9,509	\$11,495	0.75	0.83	\$76,875	\$64,810	\$72,546	0.84	0.89
May 2018	\$15,972	\$12,694	\$13,076	0.79	0.97	\$92,848	\$77,504	\$85,622	0.83	0.91
Jun 2018	\$9,930	\$11,819	\$12,233	1.19	0.97	\$102,778	\$89,323	\$97,855	0.87	0.91
Jul 2018	\$11,803					\$114,581				
Aug 2018	\$13,994					\$128,575				
Sep 2018	\$8,893					\$137,468				
СТО	\$906,349	\$893,986	\$936,407	0.99	0.95					

ACWP	=	actual cost of work performed.	CTD	=	contract to date.
<b>BCWP</b>	=	budgeted cost of work performed.	EVMS	=	earned value management system.
<b>BCWS</b>	=	budgeted cost of work scheduled.	FY	=	fiscal year.
CPI	=	cost performance index.	SPI	=	schedule performance index.

### Retrieve and Close Single-Shell Tanks (5.02)3

The June 2018 favorable schedule variance (SV) of \$1,888,900 was due to:

- Receipt of Ecology's approval of the reports for the Waste Management Area C Resource
   Conservation and Recovery Act field investigation and corrective measures studies,
   without comments, allowed for schedule recovery on completion of those documents.
   Ecology approved these documents as submitted.
- Schedule recovery on removal of the pump in Tank AX-104 Pit B-Riser 14. The pump removal had been delayed due to unexpected field conditions, which required engineering evaluation of existing bolts prior to lifting the pump.

The June 2018 unfavorable cost variance (CV) of (\$413,900) was due to:

 The use of overtime for the field installation of the south interim SX barrier to help with schedule recovery. The work has been significantly more labor intensive than originally planned due to the quantity of underground utilities, which requires that no machinery be used. Essentially all excavation must be performed by hand, with personnel wearing self-contained breathing apparatus.

<sup>&</sup>lt;sup>3</sup> "Closure" activities are expressly excluded from the Consent Decree. See 2010 Consent Decree, Appendix C, first paragraph: "Processes not covered by a TWRWP (e.g., tank closure) are not established under this Consent Decree."

# Waste Treatment and Immobilization Plant Project

Federal Project Director: Tom Fletcher

Deputy Federal Project Director: Vacant

Milestone	Title	Due Date	Status
D-00A-06 Complete Methods Validations		06/30/2032	On Schedule
D-00A-17	Hot Start of Waste Treatment Plant	12/31/2033	Under Analysis <sup>1</sup>
D-00A-01	Achieve Initial Plant Operations for WTP	12/31/2036	Under Analysis <sup>1</sup>

As described in this report, DOE received the U.S. Army Corps of Engineers' final report on its parametric analysis of certain options and funding scenarios used to evaluate the likelihood of achieving PT- and HLW-related milestones. Based on the results of this analysis, DOE considers the milestones for the HLW and PT facilities as "Under Analysis." DOE also considers milestones A-1 and A-17 as being "Under Analysis" because the definition of Section IV-A-2: "Hot Start of Waste Treatment Plant' means the initiation of simultaneous operation of the Pretreatment (PT) Facility, High-Level Waste (HLW) Facility and Low-Activity Waste (LAW) Facility (including as needed the operations of the Analytical Laboratory (LAB) and the Balance of Facilities) treating Hanford tank wastes and producing a waste glass product."

DOE = U.S. Department of Energy.

HLW = high-level waste.
PT = pretreatment.

WTP = Waste Treatment and Immobilization Plant.

The Waste Treatment and Immobilization Plant (WTP) Project continues to focus on completion of the Low-Activity Waste (LAW) Facility, Balance of Facilities (BOF), and Analytical Laboratory (LAB) (collectively known as LBL, including direct-feed LAW [DFLAW] and LBL facility services).

As of June 2018, DFLAW modifications for the WTP Project were 47 percent complete, engineering design was 80 percent complete, procurement was 41 percent complete, and construction was 33 percent complete. As of June 2018, total LBL facilities were 65 percent complete, engineering design was 90 percent complete, procurement was 78 percent complete, construction was 77 percent complete, and startup and commissioning was 32 percent complete.

The WTP Project has complied with milestones already come due as of the date of this report. There are no missed milestones that may affect compliance with other milestones.

#### Significant Accomplishments during the Prior Month:

- DOE received the U.S. Army Corp of Engineers (USACE) report on its parametric
  analysis of certain options and funding scenarios used to evaluate the potential
  achievement of the Pretreatment (PT) Facility construction substantially complete
  milestone (13 years from now), and the High-Level Waste (HLW) Facility construction
  substantially complete milestone (12 years from now).
- Other significant accomplishments during the prior month are noted in project reports for the PT Facility, HLW Facility, LAW Facility, BOF, and LAB.

#### Significant Planned Activities for the Next Month:


- DOE provided a copy of the final USACE report to Ecology on August 13, 2018. DOE is
  evaluating the report and after reconciliation of its results, will develop a path forward
  focused on meeting treatment objectives. The DOE Office of River Protection (ORP) will
  continue to meet with Ecology about the matters discussed in this report and will update
  Ecology as circumstances develop.
- Other significant planned activities in the next month, are noted in project reports for the PT Facility, HLW Facility, LAW Facility, BOF, and LAB.

**EXC-01a: Fiscal Year Cost and Schedule Report** 



Data as of: June 2018

**EVMS Monthly and Fiscal Year Values** 



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2017	\$52,662	\$49,804	\$46,894	0.95	1.06	\$52,662	\$49,804	\$46,894	0.95	1.06
Nov 2017	\$65,935	\$56,513	\$51,026	0.86	1.11	\$118,597	\$106,317	\$97,920	0.90	1.09
Dec 2017	\$58,797	\$50,134	\$44,924	0.85	1.12	\$177,394	\$156,452	\$142,844	0.88	1.10
Jan 2018	\$43,622	\$36,665	\$28,076	0.84	1.31	\$221,016	\$193,117	\$170,920	0.87	1.13
Feb 2018	\$86,995	\$80,565	\$69,775	0.93	1.15	\$308,011	\$273,683	\$240,695	0.89	1.14
Mar 2018	\$102,749	\$78,481	\$72,880	0.76	1.08	\$410,760	\$352,163	\$313,575	0.86	1.12
Apr 2018	\$65,995	\$52,537	\$50,050	0.80	1.05	\$476,755	\$404,701	\$363,625	0.85	1.13
May 2018	\$50,537	\$52,199	\$49,027	1.03	1.06	\$527,292	\$456,900	\$412,653	0.87	1.13
Jun 2018	\$59,842	\$58,499	\$58,483	0.98	1.00	\$587,134	\$515,399	\$471,135	0.88	1.09
Jul 2018	\$53,824					-				
Aug 2018	\$82,095									
Sep 2018	\$62,686					110				

PTD \$11,098,728 \$10,973,296 \$10,854,549 0.99 1.01

ACWP = actual cost of work performed.

budgeted cost of work performed.

BCWS = budgeted cost of work scheduled.

CPI = cost performance index.

EVMS = earned value management system.

FY = fiscal year.
PTD = project to date.

SPI = schedule performance index.

**BCWP** 

#### **Project Schedule and Cost Variance Performance**

(\$x1,000)

Performance Tracking	SV	CV
Current Period (June 2018)	(\$1,343)	\$17
Fiscal Year 2018 to-date	(\$71,735)	\$44,264
Cumulative (through June 2018)	(\$125,433)	\$118,746

CV = cost variance. SV = schedule variance.

#### **Earned Value Management System Analysis**

The Earned Value Management System is intended to provide a status of how the contractor is progressing against its planned work (i.e., schedule), and whether it is costing more or less to complete the work than planned. The project plan is measured by expressing the schedule in terms of dollars spread over the anticipated project duration, and then for each month, determining how much of the planned work was accomplished or "earned," as measured in equivalent dollars. If more work is accomplished than planned, then the project is ahead of schedule and has a favorable SV. Similarly, if less work is accomplished, the project is behind schedule and has an unfavorable SV. Accomplished work is reported in the month it was completed, which may not be when it was planned. For example, work completed in a month earlier than planned would be reported as a favorable SV for the month in which it was completed, but would be reported as an unfavorable SV in the month it was planned. The end result would be the overall cumulative SV netting out to zero over these months. Likewise, work completed late will recover an earlier reported unfavorable SV.

The CV measures the actual cost of work performed against the earned dollar value of that performed work. As an example, assume \$10,000 of work was planned to-date, \$8,000 was reported as being performed (earned), at an actual cost of \$9,000. This work would be reported as being \$2,000 behind schedule [a negative or unfavorable SV: \$8,000-\$10,000 = (\$2,000)], and has cost \$1,000 more [a negative or unfavorable CV: \$8,000-\$9,000 = (\$1,000)] than was planned for completing that work scope. Likewise, a favorable or positive CV would be reported if it cost less to complete the work than the performed dollar value of the work.

The SV and CV are reported for each monthly period, fiscal year to-date, as well as for the project-to-date value. The monthly variances can fluctuate significantly (for reasons noted earlier), so the fiscal year or cumulative-to-date report provides a better indicator of the overall project completion status, and can give a reasonable projection of how the project will finish, based on the progress-to-date.

For the June 2018 Earned Value Management System reporting period, a net unfavorable SV of approximately (\$1.3 million) was reported, primarily due to the following:

- LBL Plant Management (i.e., commissioning) continues to show an unfavorable SV due to a planned delay of staff increases. The LBL staffing needs to support commissioning are being evaluated. The future staffing level of commissioning personnel will be based on the outcomes of the evaluation. This control account will continue to show an unfavorable SV until staffing levels in the budgeting tools are realigned with the commissioning execution plan via the baseline change control process in a replan effort expected to complete in October 2018.
- LAW Facility Plant Equipment reported a favorable SV due to vendor completion of final submittals for the *ITS Thermal Flowmeter* procurement.
- LAW Facility Construction reported an unfavorable SV in construction craft due to unperformed work scope associated with the melter, instrumentation, and design evolution; as well as subcontractor work being completed in prior months ahead of schedule for the roofing of the truck bay canopy, procurement of export bay materials, installation of import bay coiling doors, and installation of insulation and pen seals.
- BOF Startup reported an unfavorable SV due to delays in completing component testing
  in the glass former storage facility and steam plant facility. In addition, there were delays
  in system testing in the cooling tower, flush testing in the steam plant, and the diesel fuel
  procurement for the steam plant and standby diesel generator facilities. Deliveries of
  diesel fuel are expected to start in the August/September 2018 timeframe.
- DFLAW Plant Equipment reported a favorable SV due to incorporation of vendor schedule realignment on the Effluent Management Facility (EMF) pressure vessel (MVSC-00007) procurement.
- DFLAW Construction reported an unfavorable SV in construction craft primarily
  associated with the intentional deferral of some bulk installation work at the Radioactive
  Liquid Effluent Retention Facility due to higher project priorities. Additional impacts
  resulting in an unfavorable SV are from procurement delays of EMF modular rack steel
  delivery, affecting follow-on piping activities.
- HLW Facility Plant Equipment reported an unfavorable SV because completion of the standardized crane and cable reel deliveries are behind schedule.

For the June 2018 Earned Value Management System reporting period, a net **favorable** CV of approximately \$17,000 was reported, primarily due to the following:

- LBL Facility Services reported an unfavorable CV due to higher than anticipated tool and safety equipment purchases and scaffold setup and tear down. This was offset by a favorable CV resulting from a delay in purchasing the communication system network equipment, now expected in August 2018.
- DFLAW Construction reported a favorable CV due to lower than planned effort in supporting excavation and corrections required due to a controller audit of historical invoices.

- BOF Startup reported an unfavorable CV due to additional effort required to complete component, system, and flush testing related to initial component/system test failures and required design modifications.
- LBL Plant Management (i.e., commissioning) reported a favorable CV because current spending priorities are different than the existing plan. Revised commissioning spend plans are currently being developed and will be incorporated in the October 2018 replan effort.

# **Pretreatment Facility**

Federal Project Director: Tom Fletcher

Facility Federal Project Director: Wahed Abdul

Milestone	Title	<b>Due Date</b>	Status		
D-00A-18	Complete Structural Steel Erection Below Elevation 56' in PT Facility	12/31/2009	Complete		
D-00A-19	Complete Elevation 98' Concrete Floor Slab Placements in PT Facility	12/31/2031	Under Analysis <sup>1</sup>		
D-00A-13	Complete Installation of Pretreatment Feed Separation Vessels FEP-SEP-OOOO1A/1B	12/31/2031	Under Analysis <sup>1</sup>		
D-00A-14	PT Facility Construction Substantially Complete	12/31/2031	Under Analysis <sup>1</sup>		
D-00A-15	Start PT Facility Cold Commissioning	12/31/2032	Under Analysis <sup>1</sup>		
D-00A-16	PT Facility Hot Commissioning Complete	12/31/2033	Under Analysis <sup>1</sup>		

1. As described in this report, DOE received the U.S. Army Corps of Engineers' final report on its parametric analysis of certain options and funding scenarios used to evaluate the likelihood of achieving PT- and HLW-related milestones. Based on the results of this analysis, DOE considers the milestones for the HLW and PT facilities as "Under Analysis." DOE also considers milestones A-1 and A-17 as being "Under Analysis" because the definition of Section IV-A-2: "'Hot Start of Waste Treatment Plant' means the initiation of simultaneous operation of the Pretreatment (PT) Facility, High-Level Waste (HLW) Facility and Low-Activity Waste (LAW) Facility (including as needed the operations of the Analytical Laboratory (LAB) and the Balance of Facilities) treating Hanford tank wastes and producing a waste glass product."

DOE = U.S. Department of Energy.

HLW = high-level waste.
PT = pretreatment.

WTP = Waste Treatment and Immobilization Plant.

The PT Facility will separate radioactive tank waste into high-level waste and low-activity waste fractions and transfer each waste type to the respective vitrification facility for immobilization. As of September 2012, the PT Facility was 56 percent complete overall, engineering design was 85 percent complete, procurement was 56 percent complete, construction was 43 percent complete, and startup and commissioning was 3 percent complete. The physical percent complete analysis for the PT Facility was frozen in September 2012, pending development of a revised baseline to address technical and design issues.

ORP and Bechtel National, Inc. (BNI) continue to work on resolving the remaining technical issues identified in the Third Order Regarding Motions to Modify Consent Decrees<sup>4</sup>, which includes, "Ensuring Control of the Pulse Jet Mixers" (i.e., T4 in relation to pulse-jet mixer vessel

<sup>&</sup>lt;sup>4</sup> State of Washington v. Dept. of Energy, No: 2:08-CV-5085-RMP (March 11, 2016) (EDF-221).

mixing and control); "Protecting Against Possible Erosion and Corrosion" (i.e., T5 in relation to erosion/corrosion in piping and ancillary vessels); and "Ensuring Ventilation Balancing" (i.e., T8 in relation to facility ventilation/process offgas treatment).<sup>5</sup>

Preliminary engineering work, documented previously in a BNI and ORP study, was completed and demonstrates how the standard high-solids vessel design can be implemented in the PT Facility (i.e., T6 in relation to design redundancy and in-service inspection). The engineering study showed that 16 standard high-solids vessels can be incorporated into the PT Facility, while meeting the PT Facility throughput contract requirements. Ecology was briefed on the design concept in February 2018.

#### Significant Accomplishments during the Prior Month:

- DOE received the USACE report on its parametric analysis of certain options and funding scenarios used to evaluate the potential achievement of the PT Facility construction substantially complete milestone (13 years from now), and the HLW Facility construction substantially complete milestone (12 years from now).
- ORP continued to work with BNI on completing documentation for the remaining open technical issues described as T4, T5, and T7 (i.e., T7 in relation to seismic ground motion criteria changes around 2005).
- BNI continued to focus on ongoing asset maintenance at the PT Facility to protect
  equipment and structures and ensure design documents are maintained.

### Significant Planned Activities for the Next Month:

- DOE provided a copy of the final USACE report to Ecology on August 13, 2018. DOE is
  evaluating the report and after reconciliation of its findings, will develop a path forward
  focused on meeting treatment objectives.
- ORP will continue discussions with DOE's Office of Environmental Management about the direction to provide BNI regarding engineering, procurement, and construction activities at the PT Facility.
- BNI will continue to focus on ongoing asset maintenance at the PT Facility to protect
  equipment and structures and ensure design documents are maintained. Work will
  continue on technical issue resolution related to the remaining technical issues.
- BNI is expected to issue an update to the localized corrosion test basis document supporting closure of technical issue T5 and closure of the T5 corrective action plan during the fourth quarter of fiscal year (FY) 2018. Comment resolution on the T5 corrosion test report has taken longer than expected.

<sup>&</sup>lt;sup>5</sup> At the outset of U.S. Department of Energy's identification of the technical issues, the issues were grouped into eight issues. During the litigation, some issues were combined with others into five groups of issues. Consequently, the descriptions of the issues listed above may be both different by number and somewhat different by description.


- BNI is expected to issue the methodology for the vessel structural integrity verification supporting final resolution of technical issue T7 during the fourth quarter of FY 2018.
   Comment resolution has taken longer than expected.
- ORP anticipates resolution of the remaining technical issues (noted above) with notification to the Defense Nuclear Facilities Safety Board in September 2018. The resolution of the technical issues is likely to require significant design changes to the PT Facility.

Data as of: June 2018

**EXC-01a: Fiscal Year Cost and Schedule Report** 



**EVMS Monthly and Fiscal Year Values** 



Earned Value **BCWS BCWP** SPI FY BCWS **ACWP** CPI FY BCWP **FY ACWP** FY SPI FY CPI Month \$2,345 Oct 2017 \$3,230 \$3,129 0.97 1.33 \$3,230 \$3,129 \$2,345 0.97 1.33 Nov 2017 \$2,757 \$3,293 \$2,838 1.19 1.16 \$5,987 \$6,422 \$5,184 1.07 1.24 Dec 2017 \$4,691 \$2,502 \$2,204 0.53 1.14 \$10,678 \$8,924 \$7,387 0.84 1.21 Jan 2018 \$896 \$1,272 \$1,371 1.42 0.93 \$11,574 \$10,196 \$8,758 0.88 1.16 Feb 2018 \$28,072 \$29,440 \$24,268 1.05 1.21 \$39,647 \$39,635 \$33,026 1.00 1.20 Mar 2018 \$2,819 \$2,143 \$2,222 0.76 0.96 \$42,466 \$41,778 \$35,248 0.98 1.19 Apr 2018 \$1,308 \$1,528 \$1,494 1.17 1.02 \$43,773 \$43,306 \$36,743 0.99 1.18 May 2018 \$1,125 \$1,268 \$1,382 1.13 0.92 \$44,898 \$44,574 \$38,125 0.99 1.17 Jun 2018 \$2,364 \$2,366 \$2,353 1.00 1.01 \$47,262 \$46,939 \$40,477 0.99 1.16 Jul 2018 \$1,331 Aug 2018 \$3,155 Sep 2018

earned value management system.

PTD \$1,988,371 \$1,984,524 \$1,953,838 1.00 1.02

\$2,767

**ACWP** actual cost of work performed. **EVMS** 

**BCWP** = budgeted cost of work performed. FY fiscal year. **BCWS** budgeted cost of work scheduled. PTD project to date.

CPI cost performance index. SPI schedule performance index.

# **High-Level Waste Facility**

Federal Project Director: Tom Fletcher

Facility Federal Project Director: Wahed Abdul

Milestone	Title	<b>Due Date</b>	Status		
D-00A-20	Complete Construction of Structural Steel to Elevation 14' in HLW Facility	12/31/2010	Complete		
D-00A-21	Complete Construction of Structural Steel to Elevation 37' in HLW Facility	12/31/2012	Complete		
D-00A-02	HLW Facility Construction Substantially Complete	12/31/2030	Under Analysis <sup>1</sup>		
D-00A-03	Start HLW Facility Cold Commissioning	06/30/2032	Under Analysis <sup>1</sup>		
D-00A-04	HLW Facility Hot Commissioning Complete	12/31/2033	Under Analysis <sup>1</sup>		

As described in this report, DOE received the U.S. Army Corps of Engineers' final report on its parametric analysis of certain options and funding scenarios used to evaluate the likelihood of achieving PT- and HLW-related milestones. Based on the results of this analysis, DOE considers the milestones for the HLW and PT facilities as "Under Analysis." DOE also considers milestones A-1 and A-17 as being "Under Analysis" because the definition of Section IV-A-2: "Hot Start of Waste Treatment Plant' means the initiation of simultaneous operation of the Pretreatment (PT) Facility, High-Level Waste (HLW) Facility and Low-Activity Waste (LAW) Facility (including as needed the operations of the Analytical Laboratory (LAB) and the Balance of Facilities) treating Hanford tank wastes and producing a waste glass product."

DOE = U.S. Department of Energy.

HLW = high-level waste.
PT = pretreatment.

WTP = Waste Treatment and Immobilization Plant.

The HLW Facility will receive the separated high-level waste concentrate from the PT Facility. This concentrate will be blended with glass formers, converted into molten glass in one of the two HLW Facility melters, and then poured into cylindrical stainless steel canisters. After cooling, the canisters will be sealed and decontaminated before shipping to interim storage.

As of September 2012, the HLW Facility was 62 percent complete overall, engineering design was 89 percent complete, procurement was 81 percent complete, construction was 43 percent complete, and startup and commissioning was 4 percent complete. The physical percent complete analysis for the HLW Facility was frozen in September 2012, pending development of a revised baseline to address technical and design issues.

Work on the HLW Facility is being performed in accordance with the FY 2017 through FY 2021 Interim Work Plan, which resulted in work primarily associated with asset maintenance and key ongoing procurement activities. With the receipt of increased funding for FY 2018 (noted below), additional engineering workscope is being planned in anticipation of available engineering resources previously assigned to DFLAW/LBL activities.

#### Significant Accomplishments during the Prior Month:

- In accordance with the additional funding received for the HLW Facility in the
   Consolidated Appropriations Act, 2018, ORP and BNI updated the system design
   descriptions and incorporating design changes resulting from the updated HLW Facility
   Preliminary Documented Safety Analysis.
- ORP and BNI continued limited engineering and continued detailed work planning for FY 2019 based on carry-over funding from the FY 2018 appropriation. In addition, preparations for a rebaselining effort and the release of critical and long-lead procurements are underway. ORP continued discussions with DOE's Office of Environmental Management about the direction to provide BNI regarding this facility.
- DOE received the USACE report on its parametric analysis of certain options and funding scenarios in order to evaluate the potential achievement of the PT Facility construction substantially complete milestone (13 years from now), and the HLW Facility construction substantially complete milestone (12 years from now).
- BNI continued to focus on ongoing asset maintenance at the HLW Facility to protect
  equipment and structures and ensure design documents are maintained.
- BNI continued fabrication of RLD-7 and RLD-8 vessels to support expected delivery by the end of December 2018. These vessels are to be installed in the wet process cell prior to concrete slab placement. This activity supports roof installation and building enclosure.

## Significant Planned Activities in the Next Month:


- DOE provided a copy of the final USACE report to Ecology on August 13, 2018. DOE
  intends to evaluate the report and other information regarding the path forward for the PT
  and HLW facilities.
- In accordance with the additional funding received for the HLW Facility in the
   Consolidated Appropriations Act, 2018, ORP and BNI expects to complete the detailed
   work planning for the HLW Facility in FY 2019. Engineering resources from
   DFLAW/LBL modifications will be transitioned to support production engineering
   efforts for the HLW Facility as they become available.
- ORP and BNI will develop the detailed work plan for FY 2019 utilizing the carry-over of additional funds received in the FY 2018 congressional appropriation. In addition, BNI will continue limited engineering with available resources.
- BNI will continue to focus on ongoing asset maintenance at the HLW Facility to protect
  equipment and structures and ensure design documents are maintained.
- BNI will continue to update its long-range planning documents to support a future rebaseline effort as resources become available.

**EXC-01a: Fiscal Year Cost and Schedule Report** 

Data as of: June 2018 Data Set: FY 2018 Earned Value Data

### **River Protection Project High-Level Waste Facility (WBS 1.03)**

**EVMS Monthly and Fiscal Year Values** 



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2017	\$2,303	\$2,268	\$2,151	0.98	1.05	\$2,303	\$2,268	\$2,151	0.98	1.05
Nov 2017	\$1,848	\$2,091	\$2,396	1.13	0.87	\$4,151	\$4,360	\$4,547	1.05	0.96
Dec 2017	\$2,160	\$976	\$714	0.45	1.37	\$6,311	\$5,336	\$5,261	0.85	1.01
Jan 2018	\$1,164	(\$32)	(\$209)	-0.03	0.16	\$7,475	\$5,304	\$5,053	0.71	1.05
Feb 2018	\$2,310	\$1,477	\$396	0.64	3.72	\$9,785	\$6,780	\$5,449	0.69	1.24
Mar 2018	\$7,188	\$4,514	\$4,061	0.63	1.11	\$16,974	\$11,294	\$9,510	0.67	1.19
Apr 2018	\$1,684	\$1,179	\$916	0.70	1.29	\$18,658	\$12,473	\$10,426	0.67	1.20
May 2018	\$1,492	\$1,240	\$1,129	0.83	1.10	\$20,150	\$13,713	\$11,555	0.68	1.19
Jun 2018	\$2,659	\$1,743	\$745	0.66	2.34	\$22,809	\$15,456	\$12,300	0.68	1.26
Jul 2018	\$1,453			10215	1	1.01	1 1200	-		
Aug 2018	\$2,079									
Sep 2018	\$2,973									

**EVMS** 

1.02 PTD \$1,355,480 \$1,347,591 \$1,320,692 0.99

**ACWP** actual cost of work performed.

budgeted cost of work performed.

earned value management system. fiscal year.

**BCWP BCWS** budgeted cost of work scheduled. FY PTD project to date.

CPI cost performance index. SPI schedule performance index.

# Low-Activity Waste Facility<sup>6</sup>

Federal Project Director: Tom Fletcher

Facility Federal Project Director: Wahed Abdul

Milestone	Title	Due Date	Status		
D-00A-07	LAW Facility Construction Substantially Complete	12/31/2020	On Schedule		
D-00A-08	Start LAW Facility Cold Commissioning	12/31/2022	On Schedule		
D-00A-09	LAW Facility Hot Commissioning Complete	12/31/2023	On Schedule		

LAW = low-activity waste.

The LAW Facility will process concentrated low-activity waste, which will be mixed with silica and other glass-forming materials. The mixture will be fed into the LAW Facility's two melters at a design capacity of 30 metric tons per day, heated to 2,100°F, and vitrified into glass. The 300-ton melters are approximately 20 feet by 30 feet and 16 feet high. The glass mixture will then be poured into stainless steel containers, which are 4 feet in diameter, 7 feet tall, and weigh more than 7 tons. These containers are anticipated to be disposed of on the Hanford Site in the Integrated Disposal Facility.

As of June 2018, the LAW Facility was 71 percent complete overall, engineering design was 91 percent complete, procurement was 84 percent complete, construction was 93 percent complete, and startup and commissioning was 21 percent complete.

#### Significant Accomplishments during the Prior Month:

- ORP completed walkdowns and review of the BNI supporting documentation for validation of BNI's completion of the interim contract Milestone A-5, "Final LBL Physical Plant Complete."
- BNI construction completed the follow-on, 3-week walkdown before turning the following system over to the Startup organization:
  - Process control system (PCJ-L-02)

<sup>&</sup>lt;sup>6</sup> Please note that discussions about the related Low-Activity Waste Pretreatment System and Tank-Side Cesium Removal are included in the monthly reports submitted under the *Hanford Federal Facility Agreement and Consent Order* (also known as the Tri-Party Agreement or TPA). Prior discussions are in reports archived in the Administrative Record.

- BNI construction completed turnover of the following LAW Facility systems over to the Startup organization:
  - Facility network infrastructure system 1
  - Low voltage electrical system 2
  - Uninterruptible power electrical system 1
  - Chilled water system 1
  - Process control system 4
  - Fire detection and alarm system 1
  - Ammonia reagent system
  - Chilled water system 3.
- BNI awarded the procurement for the flow instruments purchase order.
- BNI awarded the first procurement for the communications electrical system.

#### Significant Planned Activities in the Next Month:

- ORP is expected to make a final determination regarding the performance based incentive fee related to BNI's completion of the interim contract Milestone A-5, "Final LBL Physical Plant Complete."
- BNI, in conjunction with ORP, is developing a modified program for performing commercial grade dedication to better align with the approved LAW Facility Documented Safety Analysis. Currently, the pilot program is being reviewed on various sample equipment before full implementation expected in October 2018.
- BNI's Startup organization is expected to complete the following component testing:
  - Low voltage electrical system 2
  - C1 (C1V) ventilation system 2
  - Uninterruptible power electrical system 1
  - Instrument air system
  - Heat trace electrical system 1
  - High pressure steam system 1.
- BNI construction is expected to turn the following systems over to the Startup organization:
  - Low voltage electrical system 3
  - Heat trace electrical system
  - Fire protection water system 1
  - Process control system 2.
- BNI is expected to complete application software test plans.


**EXC-01a: Fiscal Year Cost and Schedule Report** 

Data Set: FY 2018 Earned Value Data

Data as of: June 2018

### River Protection Project Low-Activity Waste Facility (WBS 1.02)

**EVMS Monthly and Fiscal Year Values** 



**Earned Value Month** 

Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2017	\$15,716	\$17,201	\$13,802	1.09	1.25	\$15,716	\$17,201	\$13,802	1.09	1.25
Nov 2017	\$27,014	\$17,698	\$15,292	0.66	1.16	\$42,730	\$34,898	\$29,095	0.82	1.20
Dec 2017	\$17,686	\$16,865	\$14,665	0.95	1.15	\$60,416	\$51,763	\$43,760	0.86	1.18
Jan 2018	\$15,226	\$15,023	\$9,821	0.99	1.53	\$75,641	\$66,786	\$53,580	0.88	1.25
Feb 2018	\$19,349	\$18,243	\$15,413	0.94	1.18	\$94,990	\$85,029	\$68,993	0.90	1.23
Mar 2018	\$32,761	\$25,728	\$23,335	0.79	1.10	\$127,750	\$110,757	\$92,328	0.87	1.20
Apr 2018	\$27,269	\$17,227	\$15,923	0.63	1.08	\$155,019	\$127,984	\$108,251	0.83	1.18
May 2018	\$17,765	\$13,420	\$12,803	0.76	1.05	\$172,784	\$141,405	\$121,054	0.82	1.17
Jun 2018	\$16,038	\$14,943	\$14,382	0.93	1.04	\$188,822	\$156,348	\$135,437	0.83	1.15
Jul 2018	\$14,445									
Aug 2018	\$23,196									
Sep 2018	\$18,984									

PTD \$1,917,046 \$1,882,783 \$1,866,044 0.98 1.01

ACWP = actual cost of work performed. EVMS = earned value management system.

BCWP = budgeted cost of work performed. FY = fiscal year.

BCWS = budgeted cost of work scheduled. PTD = project to date.

CPI = cost performance index. SPI = schedule performance index.

### **Balance of Facilities**

Federal Project Director: Tom Fletcher

Facility Federal Project Director: Jason Young

Milestone	Title	Due Date	Status
D-00A-12	Steam Plant Construction Complete	12/31/2012	Complete

BOF will provide services and utilities to support operation of the main production facilities: PT, HLW, LAW, and LAB. As of June 2018, BOF was 71 percent complete overall, engineering design was 92 percent complete, procurement was 85 percent complete, construction was 82 percent complete, and startup and commissioning was 42 percent complete. Design of the EMF was 88 percent complete.

BNI Engineering efforts are focused on completion of the EMF design, supporting EMF procurement activities, and providing field support for BOF startup activities. Construction is focused on installation of the stainless steel liner plate in the low point drain and evaporator feed tank areas, placement of utility racks, and planning for placement of EMF process equipment. Startup testing for BOF systems is focused on the cooling tower facility medium-voltage cooling water pumps and major equipment in the chiller compressor and steam plants.

#### Significant Accomplishments during the Prior Month:

- BNI completed refurbishment of the standby diesel generator motor and generator set and returned it to the construction site.
- BNI initiated installation of the stainless steel liner plate for the low-point drain vessel area.
- BNI initiated installation of the waste transfer line between the LAW Facility and EMF.
- BNI completed turnover of the steam plant high pressure steam system for startup testing.
- BNI initiated installation of the stainless steel liner plate for the evaporator feed vessel area.
- BNI transferred operational custody of the WTP main switchgear building to the Plant Management organization.
- BNI transferred operational custody of the BOF switchgear building to the Plant Management organization.
- BNI transferred operational custody of the water treatment building to the Plant Management organization.
- BNI completed grillage installation in the low-point drain tank area.
- BNI continued protective coatings application throughout the EMF processing building.

## Significant Planned Activities in the Next Month:


- BNI Construction is expected to turn over the glass former (GFR-B-01) system for startup testing.
- BNI Construction is expected to turn over the ammonia reagent (AMR-B-01) system for startup testing.

Data as of: June 2018

**EXC-01a: Fiscal Year Cost and Schedule Report** 



**EVMS Monthly and Fiscal Year Values** 



Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2017	\$6,686	\$4,211	\$5,450	0.63	0.77	\$6,686	\$4,211	\$5,450	0.63	0.77
Nov 2017	\$6,823	\$7,436	\$7,658	1.09	0.97	\$13,509	\$11,647	\$13,108	0.86	0.89
Dec 2017	\$6,146	\$5,033	\$4,931	0.82	1.02	\$19,655	\$16,679	\$18,039	0.85	0.92
Jan 2018	\$7,999	\$3,629	\$2,707	0.45	1.34	\$27,654	\$20,308	\$20,746	0.73	0.98
Feb 2018	\$7,399	\$5,164	\$5,092	0.70	1.01	\$35,052	\$25,472	\$25,838	0.73	0.99
Mar 2018	\$10,993	\$6,722	\$7,817	0.61	0.86	\$46,045	\$32,195	\$33,655	0.70	0.96
Apr 2018	\$7,447	\$5,012	\$5,759	0.67	0.87	\$53,492	\$37,207	\$39,414	0.70	0.94
May 2018	\$4,485	\$5,514	\$5,826	1.23	0.95	\$57,976	\$42,721	\$45,240	0.74	0.94
Jun 2018	\$6,515	\$5,700	\$7,228	0.87	0.79	\$64,492	\$48,421	\$52,468	0.75	0.92
Jul 2018	\$5,800									
Aug 2018	\$10,332			1			The last of		(11-12)	
Sep 2018	\$6,062									
	tens and	10.0 000	1000 010		0.00					

\$736,836 \$713,929 \$727,212 0.97

**ACWP** actual cost of work performed. **EVMS** earned value management system. **BCWP** FY

budgeted cost of work performed. fiscal year. **BCWS** budgeted cost of work scheduled. PTD project to date.

cost performance index. SPI schedule performance index. CPI

## **Analytical Laboratory**

Federal Project Director: Tom Fletcher

Facility Federal Project Director: Jason Young

Milestone	Title	Due Date	Status
D-00A-05	LAB Construction Substantially Complete	12/31/2012	Complete

LAB = analytical laboratory.

The LAB will support WTP operations by analyzing feed, vitrified waste, and effluent streams. As of June 2018, the LAB was 72 percent complete overall, engineering design was 90 percent complete, procurement was 90 percent complete, construction was 95 percent complete, and startup and commissioning was 32 percent complete.

Activities in the LAB are focused on system turnovers to begin startup testing of LAB systems. BNI is focused on completing the turnover of all LAB systems from construction to startup in 2018. To date, BNI has completed the turnover of 24 LAB systems for startup testing. BNI has relocated personnel and equipment into an offsite laboratory facility to perform analytical methods development. This allows methods development to occur in parallel with system startup testing. The installation of analytical equipment at the offsite facility has been completed and procedure development is in progress. The servers used to operate the test engineers' workstation have been transferred to the LAW annex and startup testing support is now provided from the permanent DFLAW control room in LAW.

#### Significant Accomplishments during the Prior Month:

- BNI completed energization of the C1V ventilation system.
- BNI completed energization of the C5V ventilation system.
- BNI construction completed turnover of the C2V system for startup testing.
- BNI construction completed turnover of the C3V system for startup testing.
- BNI continued review of the analytical methods procedures.

#### Significant Planned Activities in the Next Month:

- BNI is expected to energize the C2V ventilation system.
- BNI is expected to energize the C3V ventilation system.
- BNI is expected to continue turnover of LAB systems and startup testing of systems as they become available.

**EXC-01a: Fiscal Year Cost and Schedule Report** 


Data Set: FY 2018 Earned Value Data

River Protection Project

Analytical Laboratory (WBS 1.06)

Data as of: June 2018

#### **EVMS Monthly and Fiscal Year Values**



**Earned Value Month** 

Earned Value Month	BCWS	BCWP	ACWP	SPI	CPI	FY BCWS	FY BCWP	FY ACWP	FY SPI	FY CPI
Oct 2017	\$1,538	\$1,298	\$861	0.84	1.51	\$1,538	\$1,298	\$861	0.84	1.51
Nov 2017	\$2,135	\$2,694	\$1,578	1.26	1.71	\$3,673	\$3,992	\$2,438	1.09	1.64
Dec 2017	\$2,029	\$2,286	\$1,660	1.13	1.38	\$5,702	\$6,278	\$4,098	1.10	1.53
Jan 2018	\$2,139	\$1,678	\$586	0.78	2.86	\$7,841	\$7,956	\$4,684	1.01	1.70
Feb 2018	\$2,950	\$2,806	\$1,082	0.95	2.59	\$10,791	\$10,762	\$5,766	1.00	1.87
Mar 2018	\$4,477	\$4,134	\$2,463	0.92	1.68	\$15,268	\$14,896	\$8,229	0.98	1.81
Apr 2018	\$2,966	\$2,938	\$1,649	0.99	1.78	\$18,234	\$17,833	\$9,878	0.98	1.81
May 2018	\$2,950	\$3,067	\$1,666	1.04	1.84	\$21,184	\$20,901	\$11,544	0.99	1.81
Jun 2018	\$2,876	\$2,656	\$2,242	0.92	1.18	\$24,060	\$23,557	\$13,786	0.98	1.71
Jul 2018	\$2,972									
Aug 2018	\$4,546									
Sep 2018	\$2,954									

**EVMS** 

FY

PTD

SPI

PTD \$385,269 \$381,413 \$357,904 0.99 1.07

ACWP = actual cost of work performed.

BCWP = budgeted cost of work performed.

BCWS = budgeted cost of work scheduled.

= cost performance index.

= earned value management system.

= fiscal year.

= project to date.

= schedule performance index.

CPI

Office of River Protection August 2018

# **Waste Treatment Plant Project Percent Complete Status (Table)**

#### Waste Treatment Plant Project - (LBL/Project Services) Percent Complete Status

Through June 2018

(Dollars - Millions)		ility Percent Co located Dollars			ign/Engineerin Hocated Dolla			Procurement Ilocated Dolla	rs		Construction illocated Dollars			Plant Opera located Dolla		Project Management & Shared Services Unallocated Dollars		
Facilities	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete	Performance Measurement Baseline (PMB)	Budgeted Cost of Work Performed (BCWP)	% Complete
Low-Activity Waste	2,304.6	1,640.2	71%	564.6	513.2	91%	374.0	313.1	84%	727.8	676.1	93%	634.3	133.8	21%	4.0	4.0	100%
Balance of Facilities	804.5	570.0	71%	150.5	138.0	92%	72.1	61.0	85%	316.4	259.2	82%	265.1	111.3	42%	0.5	0.5	100%
Analytical Lab	501.1	363.0	72%	103.2	93.0	90%	66.5	59.6	90%	164.9	157.3	95%	166.0	52.6	32%	0.5	0.5	100%
Direct Feed LAW	419.4	197.8	47%	108.0	86.5	80%	67.2	27.9	41%	232.5	76.2	33%	0.0	0.0	0%	11.6	7.1	61%
LBL Facility Services	719.5	333.9	46%	0.0	0.0	0%	69.3	43.6	63%	190.3	83.5	44%	204.6	103.1	50%	255.4	103.7	41%
Total LBL	4,749.2	3,104.9	65%	926.3	830.6	90%	649.1	505.2	78%	1,631.9	1,252.4	77%	1,270.0	400.8	32%	272.0	115.8	43%
Project Services	930.0	576.4	62%	92.3	79.5	86%	65.6	46.8	71%	106.8	83.5	78%	1.7	1.7	100%	663.7	364.8	55%
Total Project Services	930.0	576.4	62%	92.3	79.5	86%	65.6	46.8	71%	106.8	83.5	78%	1.7	1.7	100%	663.7	364.8	55%
Total LBL, DFLAW & Project Services	5,679.3	3,681.2	65%	1,018.5	910.2	89%	714.7	552.1	77%	1,738.7	1,335.8	7,7%	1,271.7	402.5	32%	935.6	480.6	51%
				PT/HLW/S	S Percent C	omplete S	Status Froz	en as of Sep	otember 2	012 (due to p	roject rebasel	ining effo	rts)					
High-Level Waste	1,478.6	922.1	62%	364.4	325.2	89%	433.9	349.4	81%	561.1	243.2	43%	119.2	4.4	4%	n/a	n/a	n/a
Pretreatment	2,517.3	1,410.5	56%	761.7	645.8	85%	679.9	380.4	56%	890.0	378.6	43%	185.8	5.6	3%	n/a	n/a	n/a
Shared Services	4,726.9	3,632.6	77%	1,047.0	977.9	93%	451.7	395.0	87%	1,436.5	1,143.0	80%	453.5	133.2	29%	1,338.1	983.5	73%
Total HLW/PT/SS	8,722.8	5,965.2	68%	2,173.1	1,948.9	90%	1,565.5	1,124.8	72%	2,887.6	1,764.8	61%	758.5	143.2	19%	1,338.1	983.5	73%
Undistributed Budget	n/a	n/a	n/a	n/a	n/a	n/a												
Total WTP	14,402.1	9,646.4	67%	3,191.6	2,859.1	90%	2,280.2	1,676.9	74%	4,626.3	3,100.6	67%	2,030.2	545.7	27%	2,273.7	1,464.1	64%

Source: Preliminary WTP Contract Performance Report - Format 1, Data for June 2018

Note: In September 2012, the LBL Replen was incorporated into the project OTB baseline resulting in increases/decreased to the LBL facility budgets, which correspondingly increased/decreased the facility/function to-dete percent complete values. In October 2012, the PTALW/SS Interim Work Pien was incorporated into the project OTB baseline resulting in decreases to the PTAHLW/SS facility budgets, this was due to a work scope shift from the Distributed budget to UB. Percent Complete Values shown for PT, HLW and SS have been frozen with the September 2012 values due to the Interim Work Pien and budgets being moved into UB. UB value for the project for PTAHLW/SS is \$2,014M. The percent complete values for the Total WTP are the current total LBL BCWP added to the frozen HLW/PT/SS BCWP values. In March 2014, Project Controls and Project Management/Shared Services by facility. The Shared Services PMB value has not been changed to reflect this change due to the freeze on HLW/PT and SS and the budgets remaining in UB. October 2014 data reflects the incorporation of Direct Feed LAW and the split of Shared Services into LBL Facility Services and Project Services. March 2016 LBL percent complete data is a total of LAW-BOF-LAB-DFLAW and LBL Facility Services. The Project Services Affocation account (2PSA), as shown on the CPR Format 1, is not added to LBL for percent complete purposes.

# CD Reports Metadata Sharing Page 1/1

Milestone or TSD
D-00A-02
D-00A-03
D-00A-04
D-00A-07
D-00A-08
D-00A-09
D-00A-13
D-00A-14
D-00A-15
D-00A-16
D-00A-19
D-00B-01D
D-00C-02
D-00A-06
D-00A-1
D-00A-17
D-16B-01
D-16B-02
D-16B-03
D-16E-02
H-0-8
S-2-3
S-2-4
T-2-6