



Activity ID	Activity Name	Start	Finish	Total Float	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027
SPX1131	Submit to CCP for Review/Approval (NC)	23-Apr-10	25-Jun-10	212																				
SPX1188	Receive Approval from CCP		25-Jun-10	212																				
SP1144	Complete all QAPP Related Project Personnel Position Validations	23-Jul-10	15-Oct-10	12																				
SP1215	RH TRU Waste Shipping Requirements	26-Jun-12	23-Oct-12	171																				
SP1157	Develop Containerized Sludge Characterization Data Package	03-Jun-13	26-Aug-13	212																				
SP1171	Submit for EPANMED Review/Comment	27-Aug-13	19-Nov-13	212																				
SP1172	EPANMED Perform Baseline Inspections (40 CPR 194.8)/Draft Reports	20-Nov-13	19-Feb-14	212																				
SP1173	Obtain Public Review/Comment	20-Feb-14	23-Apr-14	212																				
SP1174	Respond/Incorporate Comments	24-Apr-14	26-Jun-14	212																				
SP1183	Prepare/Issue Final Inspection Report	27-Jun-14	17-Dec-14	212																				
SP1184	EPANMED Approval Containerized Sludge STP RH Waste Program		17-Dec-14	212																				
SP1185	CBFO Draft/Issue Certification Letter	18-Dec-14	02-Feb-15	212																				
Engineered Container Sparging Justification																								
SP1062	Identify Requirements/Rationale/Technical Justification for Sparging ECS	02-Apr-08	04-Jun-08	236																				
SP1063	Develop In-Basin Fines Containment System	05-Jun-08	17-Jul-08	409																				
SP1064	Fab/Procure In-Basin Fines Containment System	18-Jul-08	10-Oct-08	409																				
SP1065	Prepare Test Plan for In-Basin Fines Containment System	18-Jul-08	19-Sep-08	444																				
SP1066	Prepare DQO/SAP for In-Basin Fines Containment System	18-Jul-08	19-Sep-08	444																				
SP1067	In-Basin Fines Containment System Ready for Deployment	13-Oct-08	07-Nov-08	409																				
SP1068	Install/Verify Operability of In-Basin Fines Containment System	10-Nov-08	23-Dec-08	409																				
SP1069	Utilize In-Basin Fines Containment System During Sparging of ECS	02-Feb-09	06-Apr-09	384																				
SP1070	Retrieve Captured Fines & Transport to Laboratory	07-Apr-09	18-May-09	384																				
SP1071	Analyze Sparged Fines; Prepare Report	19-May-09	22-Jul-09	384																				
SP1072	Prepare/Issue Technical Justification for Sparging	23-Jul-09	15-Oct-09	384																				
Engineered Container Configuration Management																								
SP1073	Identify Requirements & Methodologies for Maintaining Appropriate Control of ECS	05-Jun-08	07-Aug-08	236																				
SP1074	Prepare/Issue Procedure Establishing Control Methodologies for ECS	08-Aug-08	10-Oct-08	384																				
SP1075	Develop Training Materials/Operator Aids/Required Reading, as Appropriate	13-Oct-08	21-Nov-08	384																				
SP1077	Prepare/Issue In-Field Control Implementation Documents	13-Oct-08	16-Dec-08	414																				
SP1076	Perform Personnel Training	24-Nov-08	30-Jan-09	384																				
SP1078	Start Characterization Sampling	02-Feb-09		384																				
Containerized Sludge Characterization Sampling/Analysis																								
SPX1132	Identify Sampling Equipment Needs for Containerized Sludge	30-Sep-08	31-Dec-08	313																				
SPX1134	Identify Characterization Sampling Laboratory Requirements	30-Sep-08	30-Jan-09	434																				
SPX1141	Procurement of Transportation Cask for sample analysis shipping	01-Oct-08	18-Nov-08	612																				
SP1302	Design/Fab Characterization Sampling Equipment for Containerized Slu...	02-Jan-09	29-Jun-09	313																				
SPX1148	Procurement of Specialized Equipment for Characterization Sampling	02-Jan-09	27-Mar-09	462																				
SPX1135	Identify Laboratory to perform Characterization Analysis	02-Feb-09	01-Apr-09	434																				
SPX1136	Identify/Implement Required Laboratory Certifications/Upgrades, as Needed	02-Apr-09	25-Jun-09	462																				
SPX1137	Identify Grouted Sludge WIPP Certification Sampling & Analysis Requirements	26-Jun-09	23-Oct-09	1248																				
SPX1010	Prepare Characterization Sampling Equipment Test Plan (Containerized Sludge)	30-Jun-09	27-Oct-09	313																				
SPX1013	Perform Characterization Equipment Testing (Containerized Sludge)	28-Oct-09	29-Jan-10	313																				
Containerized Sludge Testing																								
SPX1012	Perform TMP Directed Testing (Phase 1)	03-Feb-09	01-May-09	442																				
SPX1018	Prepare IRP and Testing Plans (Phase 2)	16-Nov-09	19-Jan-10	419																				
SPX1019	Perform TMP Directed Testing (Phase 2)	20-Jan-10	19-Mar-10	419																				
SPX1021	Prepare IRP and Testing Plans (Phase 3)	13-Sep-10	09-Nov-10	411																				
SPX1022	Perform TMP Directed Testing (Phase 3)	10-Nov-10	13-Jan-11	411																				
SPX1024	Prepare IRP and Testing Plans (Phase 4)	25-Oct-11	23-Dec-11	411																				
SPX1025	Perform TMP Directed Testing (Phase 4)	28-Dec-11	27-Feb-12	411																				
Containerized Sludge NMED Permit Testing Sampling/Analysis																								
SPX1174	Develop Facility Specific NMED Permit Testing Sampling Procedures	30-Oct-09	02-Feb-10	283																				</

Note: Dates are shown to reflect activity durations and logic only.

Activity ID	Activity Name	Start	Finish	Total Float	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027
SPX1034	Update TMP Based on Definitive Design	25-Aug-11	24-Oct-11	411																				
SP1301	Complete Final Design for Containerized Sludge Grouting	28-Feb-12	22-Aug-12	411																				
SPX1035	TSC Evaluate Test Results and Validate Technology Maturity	28-Feb-12	25-Apr-12	494																				
Containerized Sludge Confirmatory Sampling/Analysis																								
SPX1015	Prepare Confirmatory Sampling Equipment Test Plans	07-Feb-11	06-Jun-11	2754																				
SPX1139	Identify Confirmatory Sampling Equipment Needs	26-Apr-12	25-Jun-12	2428																				
SPX1140	Identify Confirmatory Sampling Laboratory Requirements	26-Jun-12	21-Sep-12	2450																				
SPX1181	Procurement of Specialized Equipment for Confirmatory Sampling	26-Jun-12	19-Sep-12	2428																				
SPX1016	Perform Confirmatory Sampling Equipment Testing	20-Sep-12	22-Jan-13	2428																				
SPX1142	Identify Laboratory to Perform Confirmatory Sample Analysis	24-Sep-12	20-Nov-12	2450																				
SPX1143	Identify/Implement Required Laboratory Certifications/Upgrades, as Needed (Confirmatory Sampling)	21-Nov-12	20-Feb-13	2450																				
Containerized Sludge RH TRU WIPP Certification																								
SP1145	Identify, Justify & Document Strategy for Initial Waste Stream Identification	02-Apr-12	25-Jun-12	12																				
SP1335	Develop/Finalize Containerized Sludge AK Summary Report	03-Jul-12	26-Sep-12	212																				
SP1155	Prepare Characterization Reconciliation Report (CRR) Containerized Sludge	27-Sep-12	30-Nov-12	212																				
SP1156	Support CBFO Audits/Obtain Certification	03-Dec-12	31-May-13	212																				
SP1394	Prepare Hazardous Waste Characterization Documents Containerized Sludge	08-Nov-16	21-Dec-16	2179																				
SP1158	Prepare Waste Stream Profile Form (WSPF) Containerized Sludge	13-Nov-18	21-Jan-19	1657																				
SP1159	Submit WSPF to CBFO for Approval Containerized Sludge	22-Jan-19	26-Mar-19	1657																				
SP1161	Obtain CBFO/EPA/NMED Approval Containerized Sludge	27-Mar-19	29-May-19	1657																				
SP1210	Enter Information into WIPP Waste Information System (WWIS) Containerized Sludge	30-May-19	18-Jul-19	1657																				
SP1235	Prepare RH TRAMPAC Containerized Sludge Grouted Waste	19-Jul-19	22-Nov-19	1657																				
SP1236	CBFO Review/Approve WWIS Info for Containerized Sludge Grouted Drums	30-Aug-19	22-Nov-19	1657																				
SP1237	CBFO Review All Paperwork for Containerized Sludge Grouted Waste	25-Nov-19	24-Feb-20	1657																				
SP1238	Reconcile WIPP WAC/Shipping Paperwork Based on CBFO Review Containerized Sludge	25-Feb-20	06-Apr-20	1657																				
SP1239	CBFO Approve Shipment of Containerized Sludge Grouted Waste		06-Apr-20	1657																				
Grouted Containerized Sludge Temporary Staging Area (TSA)																								
SP1220	Identify/Analyze Temporary Staging Area	10-Aug-09	07-Oct-09	486																				
SP1218	Procure (Lease) Shipping Cask (On-Site Transfer)	08-Oct-09	08-Apr-10	1010																				
SP1281	Identify Packaging Requirements & Equipment needs for On-Site Shipment	08-Oct-09	14-Oct-09	1020																				
SPX10017	Identify Temporary Staging Area (TSA) Off-Loading/Staging System Function & Requirements	08-Oct-09	09-Feb-10	486																				
SPX10041	Procure TSA On-Site Loading/Staging Equipment	15-Oct-09	15-Apr-10	1020																				
SPX10018	Develop Design TSA Off-Loading/Staging Equipment	10-Feb-10	06-Aug-10	486																				
SP1221	Prep Temporary Staging Area	16-Apr-10	15-Jul-10	1209																				
SPX10019	Procure TSA Off-Loading/Staging Equipment	09-Aug-10	07-Dec-10	857																				
SPX10020	Construct/Install TSA Off-Loading/Staging Equipment	08-Dec-10	08-Feb-11	857																				
SPX10021	Test/Approve TSA Off-Load/Staging Equipment	09-Feb-11	08-Apr-11	857																				
SP1222	Identify Packaging Requirements & Equipment needs for Off-Site Shipment	24-Oct-12	17-Oct-13	171																				
SP1216	Prepare OTRS for Onsite	18-Apr-13	07-Apr-13	227																				
SP1217	Identify Cask Needs for On-Site Shipment	18-Apr-13	17-Jul-13	171																				
Grouted Containerized Sludge TSA Surveillance & Monitoring																								
SPX10028	Identify Potential for Grouted Waste H2 Gas Generation for each Waste Stream	26-Jun-12	19-Sep-12	12																				
SPX10029	Identify H2 Gas Sampling/Monitoring Requirements	20-Sep-12	14-Dec-12	12																				
SPX10030	Design Remote H2 Gas Sampling/Monitoring System	17-Dec-12	14-Jun-13	12																				
SPX10031	Prepare Remote H2 Gas Sampling/Monitoring System Test Plans	17-Jun-13	14-Aug-13	12																				
SPX10032	Perform Testing for Remote H2 Gas Sampling/Monitoring System	15-Aug-13	14-Oct-13	12																				
SPX10033	Validate Design & Use-ability of Remote H2 Gas Sampling/Monitoring System	15-Oct-13	13-Dec-13	12																				
SPX10036	Prepare DQO's for Grouted Waste Remote H2 Gas Sampling/Monitoring	16-Dec-13	14-Feb-14	12																				
SPX10040	Procure Remote H2 Gas Sampling/Monitoring System	16-Dec-13	16-Apr-14	78																				
SPX10037	Prepare SAP for Grouted Waste Remote H2 Gas Sampling/Monitoring	18-Feb-14	16-Apr-14	12																				
SPX10038	Submit DQO/SAP for Grouted Waste Remote H2 Gas Sampling/Monitoring to CBFO for Review/Approval		16-Apr-14	12																				
SPX10034	Install Remote H2 Gas Sampling/Monitoring System	17-Apr-14	11-Jul-14	78																				
SPX10039	Receive CBFO Approval for Grouted Waste Remote H2 Gas Sampling/Monitoring	17-Apr-14	14-Aug-14	12																				
Containerized Sludge Grouting Construction																								
SP1140	Procurement of Grouting Equipment	06-May-11	09-Nov-12	0																				
SP1190	Construct STP Processing Annex Facility	06-May-11	15-Oct-12	374																				
SPX10010	Procure STP Containerized Sludge Grouting Equipment/Sub-systems	12-Nov-12	13-May-13	0																				
SPX10011	Prepare Factory Acceptance Tests for STP Direct Grouting Equipment /Sub-systems	19-Feb-13	13-May-13	0																				
SPX10012	Perform Factory Acceptance Testing (As Required)	14-May-13	12-Jul-13	0																				
SPX10014	Transport STP Direct Grouting Equipment/Subsystems to Site	15-Jul-13	10-Oct-13	0																				
SPX10013	Construct/Install STP Containerized Sludge Grouting Equipment/Subsystems	11-Oct-13	11-Apr-14	0																				
Containerized Sludge Operations Prestarts																								
SP1230	Testing and Approve Containerized STP Grouting Equipment & Subsystems	14-Apr-14	01-Oct-14	0																				
SP1219	Verify Cask On-Site and available (On-Site Transfer)	14-Apr-14	01-Oct-14	0																				
SP1520	Prepare CD4a Schedule / Risk / Estimate Package	04-Jun-14	01-Oct-14	280																				
SPX10022	Perform Integrated Testing TSA Off-Load/Staging Equipment & On-Site Transport System (OSTS)	15-Aug-14	14-Oct-14	12																				
SPX10015	Perform Integrated Testing STP Grouting Equipment & On-Site Transport System	02-Oct-14	05-Jan-15	0																				
SPX10023	Approve Operability of TSA Off-Load/Staging Equipment & OSTs		14-Oct-14	12																				
SPX10035	Perform Integrated Testing with Off-Loading/Staging System	15-Oct-14	15-Dec-14	12																				
SPX10016	Approve Operability of STP Grouting & On-Site Transport Systems		05-Jan-15	0																				
SPX10024	Prepare STP Plan of Action (POA)	06-Jan-15	04-May-15	0																				
SPX10025	Perform STP Contractor Readiness Self-Assessments	05-May-15	03-Aug-15	0																				
SPX10026	Perform STP Contractor ORR	04-Aug-15	22-Sep-15	0																				
SPX10027	Perform STP DOE ORR	23-Sep-15	10-Nov-15	0																				
SP1530	CD 4a Approval Cycle (DOE)	11-Nov-15	03-Dec-15	0																				
SP1540	Approve CD 4a		03-Dec-15	0																				
Containerized Sludge Grouting Operations																								
SP1310	Initiate Sludge Treatment		03-Dec-15	0																				
SP1324	STP Grouting Operations Complete		14-May-18	208																				
210																								
SPX1007	Prepare/Issue DQO for Containerized Sludge Characterization Sampling (SCS-CON-210)	02-Apr-08	30-May-08	313																				
SPX1020	Prepare Characterization Sampling Plan (SCS-CON-210)	02-Jun-08	14-Jul-08	702																				
SPX1043	Perform Characterization Sampling on Containerized Sludge (SCS-CON-210)	01-Feb-10	15-Mar-10	313																				
SPX1042	Ship Containerized Sludge Characterization Samples to Identified Laboratory for Analysis (SCS-CON-210)	16-Mar-10	26-Apr-10	313																				
SPX1044	Analyze Containerized Sludge Characterization Samples (SCS-CON-210)	27-Apr-10	16-Sep-10	313																				
SPX1046	Prepare Containerize Sludge Characterization Samples AK Documentation (SCS-CON-210)	17-Sep-10	28-Oct-10	633																				
SP1146	Identify, Assemble and Assess Available AK Information (SCS-CON-210)	18-Oct-10	21-Dec-10	12																				
SP1148	Identify & Initially Assess Each RH DQO's, Based Upon Available AK (SCS-CON-210)	22-Dec-10	04-Feb-11	192																				
SP1149	Gather/Compile Additional AK Info/Data to Support Each RH DQO (SCS-CON-210)	07-Feb-11	11-Apr-11	192																				
SP1323	Perform NMED Permit Testing Sampling (SCS-CON-210)	14-Feb-11	28-Mar-11	212																				
SP1162	Prepares Cross-Walk EPA PA Approved Waste Streams to SCS-CON-210 Sample Results	12-Apr-11	09-May-11	192																				
SPX1138	Prepare/Issue DQO/SAP for Confirmatory Sampling of Grouted Sludge (SCS-CON-210)	10-May-11	08-Aug-11	862																				

Note: Dates are shown to reflect activity durations and logic only.

[illegible]

Activity ID	Activity Name	Start	Finish	Total Float	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027
SPX1096	Prepare IRP and Testing Plans (Phase 1)	26-Mar-10	24-May-10	262																				
SP1227	Prepare CD2b Documentation Material	08-Apr-10	30-Aug-10	610																				
SP1102	Prepare PDRI Assessment for Settler Tube Sludge (CD 2b)	01-Jul-10	30-Aug-10	784																				
SP1097	Submit PDRI Assessment for Settler Tube Sludge (CD 2b)		30-Aug-10	784																				
SP1229	CD2b Approval Cycle for Settler Tube Sludge	31-Aug-10	29-Oct-10	610																				
SPX1112	Perform Contractor TRA #2 (Preliminary Design)	31-Aug-10	28-Oct-10	236																				
SP1316	Submit Preliminary Design to RL for Review and Approval	31-Aug-10	12-Oct-10	623																				
SPX1113	Prepare & Issue Results Contractor TRA #2	29-Oct-10	13-Dec-10	236																				
SP1228	Approve CD2b for Settler Tube Sludge		29-Oct-10	610																				
Settler Tubes Sludge Final Design Development/Approval																								
SP1314	Prepare Definitive Design for Grouting Settler Tube Sludge	01-Nov-10	22-Jun-11	610																				
SPX1114	Update TMP Based on Preliminary Design TRA	14-Dec-10	14-Feb-11	616																				
SP1226	Prepare CD3b Documentation Material	31-Jan-11	22-Jun-11	610																				
SPX1115	Establish Technology Steering Committee	15-Feb-11	14-Jun-11	616																				
SPX1099	Perform TMP Directed Testing (Phase 2)	15-Apr-11	14-Jun-11	616																				
SP1103	Prepare PDRI Assessment for Settler Tube Sludge (CD 3b)	11-May-11	22-Jun-11	610																				
SP1098	Submit PDRI Assessment for Settler Tube Sludge (CD 3b)		22-Jun-11	610																				
SP1317	Submit Definitive Design to RL for Review and Approval		22-Jun-11	610																				
SPX1116	Perform DOE TRA (Definitive Design)	23-Jun-11	22-Aug-11	610																				
SPX1117	Prepare & Issue Results DOE TRA	23-Aug-11	04-Oct-11	610																				
SPX1162	CD3b Approval Cycle	05-Oct-11	06-Jan-12	610																				
SPX1118	Update TMP Based on Definitive Design	05-Oct-11	05-Dec-11	847																				
SPX1293	Approve CD3b		06-Jan-12	610																				
SP1309	Complete Final Design for Settler Tube Sludge Grouting	06-Apr-12	03-Aug-12	847																				
SPX1123	TSC Evaluate Test Results and Validate Technology Maturity	06-Apr-12	05-Jun-12	1014																				
Settler Tubes Sludge Confirmatory Sampling/Analysis																								
SPX1094	Prepare Confirmatory Sampling Equipment Test Plans	06-Aug-12	04-Dec-12	2808																				
SPX1095	Perform Confirmatory Sampling Equipment Testing	05-Dec-12	05-Apr-13	2808																				
SPX1088	Prepare Settler Tube Sludge Confirmatory Sampling Plan (Settler Tube)	13-Aug-13	10-Oct-13	2719																				
SPX1156	Identify Confirmatory Sampling Equipment Needs	13-Aug-13	10-Oct-13	509																				
SPX1157	Identify Confirmatory Sampling Laboratory Requirements	11-Oct-13	13-Jan-14	509																				
SPX1149	Identify Laboratory to Perform Confirmatory Sample Analysis	14-Jan-14	13-Mar-14	509																				
SPX1150	Identify/Implement Required Laboratory Certifications/Upgrades, as Needed (Confirmatory Sampling)	14-Mar-14	06-Jun-14	509																				
SPX1126	Ship Settler Tube Sludge Confirmatory Samples to Identified Laboratory for Analysis (Settler Tube)	09-Oct-17	17-Nov-17	1729																				
SPX1124	Analyze Settler Tube Sludge Confirmatory Samples (Settler Tube)	20-Nov-17	16-Apr-18	1729																				
SPX1125	Prepare Settler Tube Sludge Confirmatory Samples AK Documentation (Settler Tube)	17-Apr-18	29-May-18	1819																				
Settler Tubes Sludge RH TRU WIPP Certification																								
SPX1120	Prepare Settler Tube Sludge Characterization Samples AK Documentation (Settler Tube)	09-Feb-12	22-Mar-12	3287																				
SP1247	Identify, Assemble and Assess Available AK Information (Settler Tube)	26-Jun-12	31-Oct-12	509																				
SP1249	Identify & Initially Assess Each RH DQO's, Based Upon Available AK (Settler Tube)	01-Nov-12	09-Jan-13	509																				
SP1250	Gather/Compile Additional AK Info/Data to Support Each RH DQO (Settler Tube)	10-Jan-13	14-Mar-13	509																				
SP1260	Prepare Cross-Walk EPA PA Approved Waste Streams to Settler Tube Sample Results	15-Mar-13	13-May-13	509																				
SPX1155	Prepare/Issue DQO/SAP for Confirmatory Sampling of Grouted Sludge (Settler Tube)	14-May-13	12-Aug-13	509																				
SP1251	Prepare RH TRU Waste Certification Plan (Settler Tube)	14-May-13	17-Jul-13	2864																				
SP1252	Perform AK Qualification, Resolve Discrepancies (Settler Tube)	18-Jul-13	19-Sep-13	2864																				
SP1374	Prepare Initial Hazardous Waste Characterization Documents (Settler Tube)	18-Mar-16	28-Apr-16	2028																				
SP1375	Submit Initial Hazardous Waste Characterization Documents to CBFO for Review/Approval (Settler Tube)	29-Apr-16	25-Jul-16	2028																				
SP1376	CBFO Submit Initial Hazardous Waste Characterization documents to NMED for Review/Approval (Settler Tube)	26-Jul-16	01-Dec-16	2028																				
SP1377	Receive NMED/CBFO Approval Initial Hazardous Waste Characterization (Settler Tube)	02-Dec-16	17-Jan-17	2028																				
SP1253	Integrate AK Qualification Results into AK Summary Report (Settler Tube)	18-Jan-17	22-Mar-17	2028																				
SP1254	Prepare Characterization Reconciliation Report (CRR) (Settler Tube)	23-Mar-17	24-May-17	2028																				
SP1416	Prepare Hazardous Waste Characterization Documents Grouted Sludge (Settler Tube)	17-Apr-18	29-May-18	1729																				

Note: Dates are shown to reflect activity durations and logic only.

Activity ID	Activity Name	Start	Finish	Total Float	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027
SPX1217	Prepare IRP and Testing Plans (Phase 2)	21-Nov-12	24-Jan-13	292																				
SPX1225	Perform Characterization Equipment Testing (Knock-Out Pot Sludge)	12-Jun-13	10-Sep-13	2104																				
SPX1218	Perform TMP Directed Testing (Phase 2)	18-Jul-13	16-Sep-13	171																				
SPX1221	Prepare IRP and Testing Plans (Phase 3)	01-Jul-14	28-Aug-14	171																				
SPX1222	Perform TMP Directed Testing (Phase 3)	29-Aug-14	28-Oct-14	171																				
Knock-Out Pots Sludge Characterization Sampling/Analysis																								
SP1056	Prepare Sampling/Retrieval Strategy Document (KOP's)	18-Feb-11	16-Aug-11	364																				
SP1057	Submit Sampling/Retrieval Document to DOE for Review/Approval	17-Aug-11	14-Oct-11	364																				
SP1058	Obtain DOE Approval on Sampling/Retrieval Strategy Document		14-Oct-11	364																				
SPX1240	Prepare & Issue Results Contractor TRA #1	17-Oct-11	29-Nov-11	300																				
SP1426	Submit Sampling/Retrieval Document to CBFO for Review/Approval	17-Oct-11	14-Mar-12	364																				
SP1427	Obtain CBFO Approval on Sampling/Retrieval Document		14-Mar-12	364																				
SPX1250	Prepare/Issue DQO for Knock-Out Pot Sampling (KOP's)	15-Mar-12	11-May-12	364																				
SPX1230	Identify Sampling Equipment Needs for Knock-Out Pot Sludge	14-May-12	10-Aug-12	364																				
SPX1231	Identify Characterization Sampling Laboratory Requirements	14-May-12	11-Sep-12	2670																				
SPX1242	Prepare & Issue Results Contractor TRA #2	10-Aug-12	21-Sep-12	292																				
SP1351	Design/Fab Characterization Sampling Equipment for KOP Sludge	13-Aug-12	11-Feb-13	364																				
SPX1232	Identify Laboratory to perform Characterization Analysis	12-Sep-12	08-Nov-12	2670																				
SPX1223	Prepare Characterization Sampling Equipment Test Plan (Knock-Out Pot Sludge)	12-Feb-13	11-Jun-13	2104																				
SPX1154	Prepare Knock-Out Pot Characterization Sampling Plan (KOP's)	20-Dec-13	04-Feb-14	2034																				
SPX1158	Perform Characterization Sampling on Knock-Out Pot Sludge (KOP's)	05-Feb-14	19-Mar-14	2034																				
SPX1159	Ship Knock-Out Pot Sludge Characterization Samples to Identified Laboratory for Analysis (KOP's)	20-Mar-14	30-Apr-14	2034																				
SPX1160	Analyze Knock-Out Pot Sludge Characterization Samples (KOP's)	01-May-14	22-Sep-14	2034																				
Knock-Out Pots Sludge NMED Permit Testing Sampling/Analysis																								
SPX1209	Develop Facility Specific NMED Permit Testing Sampling Procedures	19-Oct-15	20-Jan-16	1790																				
SPX1211	Identify NMED Permit Testing Sampling Laboratory Requirements	21-Jan-16	03-Mar-16	1790																				
SPX1212	Develop Knock-Out Pots Sludge NMED Permit Testing Sampling Plan	21-Jan-16	24-Mar-16	1820																				
SPX1219	Identify Laboratory to Perform NMED Permit Testing Analysis	04-Mar-16	14-Apr-16	1790																				
SPX1220	Identify Sample Transportation Methods and Requirements	04-Mar-16	05-May-16	1823																				
SPX1224	Submit NMED Permit Testing Sampling Plans to CCP for Review/Approval	25-Mar-16	05-May-16	1820																				
SPX1228	Identify NMED Permit Testing Sampling Equipment	15-Apr-16	17-Jun-16	1790																				
SPX1229	Identify/Implement Required Laboratory Certification & Procedures Upgrades, As Needed	15-Apr-16	11-Jul-16	1808																				
SPX1234	Identify/Procure Transportation Equipment, As Needed	06-May-16	01-Aug-16	1823																				
SPX1248	Procure Required Laboratory Equipment, As Needed	27-May-16	22-Aug-16	1808																				
SPX1249	Procure NMED Permit Testing Sampling Equipment	20-Jun-16	16-Sep-16	1790																				
SPX1251	CCP Validate NMED Permit Testing Laboratory Ready to Perform Analysis	19-Sep-16	14-Oct-16	1790																				
SP1142	Implement Knock-Out Pots Sludge NMED Permit Testing Sampling		14-Oct-16	1790																				
SP1147	Perform NMED Permit Testing Sampling for KOPs	17-Oct-16	20-Dec-16	1790																				
SPX1253	Perform NMED Permit Testing Laboratory Analysis (KOPs)	21-Dec-16	27-Feb-17	1790																				
Knock-Out Pots Sludge Conceptual Design Development/Approval																								
SP1052	Technical Evaluation for Knock-Out Pot Sludge Treatment Process	14-Dec-10	17-Feb-11	236																				
SP1105	Submit Technical Evaluation Report to DOE (Knock-Out Pot Sludge)		17-Feb-11	697																				
SPX1208	Prepare Documentation for CD1c Package	18-Feb-11	24-Jun-11	281																				
SP1108	Prepare PDRI Assessment for Knock-Out Pot Sludge (CD 1c)	18-Feb-11	06-Jun-11	697																				
SP1359	Validate Conceptual Design for Grouting Knock-Out Pot Sludge	18-Feb-11	16-Aug-11	236																				
SP1104	Submit PDRI Assessment for Knock-Out Pot Sludge (CD 1c)		24-Jun-11	683																				
SPX1238	Perform Contractor TRA #1 (Conceptual Detail)	17-Aug-11	14-Oct-11	300																				
SP1362	Submit Conceptual Design to RL for Review and Approval	17-Aug-11	19-Oct-11	236																				
SP1349	CD 1c Approval Cycle for Knock-Out Pot Sludge	30-Aug-11	19-Oct-11	236																				
SP1344	CD1c Approval		19-Oct-11	236																				
SPX1241	Perform Contractor TRA #2 (Preliminary Design)	12-Jun-12	09-Aug-12	292																				
Knock-Out Pots Sludge Preliminary Design Development/Approval																								
SP1346	Prepare CD2c Documentation Material	20-Oct-11	16-Mar-12	283																				
SP1353	Prepare Preliminary Design for Grouting KOP Sludge System	20-Oct-11	11-Jun-12	236																				
SPX1239	Develop TMP Based on Conceptual Design TRA	30-Nov-11	31-Jan-12	300																				
SP1109	Prepare PDRI Assessment for Knock-Out Pot Sludge (CD 2c)	18-Jan-12	16-Mar-12	543																				
SPX1215	Prepare IRP and Testing Plans (Phase 1)	01-Feb-12	30-Mar-12	300																				
SP1106	Submit PDRI Assessment for Knock-Out Pot Sludge (CD 2c)		16-Mar-12	543																				
SP1348	CD2c Approval Cycle for Knock-Out Pot Sludge	23-May-12	24-Jul-12	236																				
SP1363	Submit Preliminary Design to RL for Review and Approval	12-Jun-12	24-Jul-12	236																				
SP1347	Approve CD2c for Knock-Out Pot Sludge		24-Jul-12	236																				
Knock-Out Pots Sludge Final Design Development/Approval																								
SP1345	Prepare CD3c Documentation Material	25-Jul-12	17-Apr-13	236																				
SP1361	Prepare Definitive Design for Grouting KOP Sludge	25-Jul-12	15-Mar-13	322																				
SPX1243	Update TMP Based on Preliminary Design TRA	24-Sep-12	20-Nov-12	292																				
SP1110	Prepare PDRI Assessment for Knock-Out Pot Sludge (CD 3c)	07-Mar-13	17-Apr-13	299																				
SP1364	Submit Definitive Design to RL for Review and Approval		15-Mar-13	322																				
SP1107	Submit PDRI Assessment for Knock-Out Pot Sludge (CD 3c)		17-Apr-13	299																				
SPX1207	CD3c Approval Cycle	18-Apr-13	17-Jul-13	236																				
SPX1294	Approve CD3c		17-Jul-13	236																				
SPX1210	Modify TMP Based on Definitive Design	18-Jul-13	05-Sep-13	378																				
SPX1244	Establish Technology Steering Committee	17-Sep-13	17-Jan-14	171																				
SPX1245	Perform DOE TRA (Definitive Design)	20-Jan-14	19-Mar-14	171																				
SPX1246	Prepare & Issue Results DOE TRA	20-Mar-14	30-Apr-14	171																				
SP1352	Complete Final Design for KOP Sludge Grouting	29-Oct-14	29-Apr-15	171																				
SPX1252	TSC Evaluate Test Results and Validate Technology Maturity	29-Oct-14	31-Dec-14	452																				
Knock-Out Pots Sludge Confirmatory Sampling/Analysis																								
SPX1213	Prepare Confirmatory Sampling Equipment Test Plans	18-Mar-13	15-Jul-13	2580																				
SPX1236	Identify Confirmatory Sampling Equipment Needs	20-Dec-13	21-Feb-14	2264																				
SPX1237	Identify Confirmatory Sampling Laboratory Requirements	24-Feb-14	20-May-14	2264																				
SPX1226	Identify Laboratory to Perform Confirmatory Sample Analysis	21-May-14	21-Jul-14	2264																				
SPX1227	Identify/Implement Required Laboratory Certifications/Upgrades, as Needed (Confirmatory Sampling)	22-Jul-14	14-Oct-14	2264																				
SPX1214	Perform Confirmatory Sampling Equipment Testing	15-Oct-14	17-Feb-15	2264																				
SPX1164	Prepare Knock-Out Pot Sludge Confirmatory Sampling Plan (KOP's)	18-Feb-15	16-Apr-15	2264																				
SPX1165	Perform Confirmatory Sampling on KOP Sludge (KOP's)	03-Apr-18	08-Aug-18	1519																				
SPX1166	Ship Knock-Out Pot Sludge Confirmatory Samples to Identified Laboratory for Analysis (KOP's)	09-Aug-18	20-Sep-18	1519																				
SPX1167	Analyze Knock-Out Pot Sludge Confirmatory Samples (KOP's)	21-Sep-18	14-Feb-19	1519																				
SPX1168	Prepare Knock-Out Pot Sludge Confirmatory Samples AK Documentation (KOP's)	15-Feb-19	29-Mar-19	1734																				
Knock-Out Pots Sludge RH TRU WIPP Certification																								
SP1379	Identify, Assemble and Assess Available AK Information (KOP's)	01-Nov-12	14-Mar-13	2034																				
SP1381	Identify & Initially Assess Each RH DQO's, Based Upon Available AK (KOP's)	15-Mar-13	16-May-13	2034																				
SP1382	Gather/Compile Additional AK Info/Data to Support Each RH DQO (KOP's)	17-May-13	22-Jul-13	2034																				
SP1393	Prepare Cross-Walk EPA PA Approved Waste Streams to KOP Sample Results	23-Jul-13	19-Sep-13	2034																				

Waste Treatment & Disposal

RL-13 Solid Waste Stabilization

PBS 13 - Solid Waste Stabilization & Disposition

T Plant

SNF Balance of Sludge Support

100K Area Closure - Waste Treatment & Disposal

Waste Shipments

Temporary Storage of Containerized Sludge

013.08.05.02.13	Facility Mods for T Plant/BOS	02-Oct-17*	05-Jan-18	9654
013.08.05.02.11	Receive Drums for BOS	23-Dec-19	21-Dec-20	6059
013.08.05.02.17	Receive Drums for BOS	21-Oct-20	21-Oct-21	8743
013.08.05.02.12	Receive Drums for BOS	22-Dec-20	22-Jun-21	6059

RH WASTE SHIPMENTS FROM M-91

100K Area Closure - Waste Treatment & Disposal

Waste Shipments

Shipment of Containerized Sludge Offsite

013.08.07.01.11	Start RH Waste Shipments from M-91	01-Oct-27*		4478
-----------------	------------------------------------	------------	--	------

River Corridor Closure Project

RL-41 100 K-Area Remediation

100 K-Area Remediation

Kick-off & Completion Milestones

0041.99921	Init RA 100K		30-Jul-09*	0
0041.99931	Start Tasks	01-Oct-10*		1587
0041.99951	Complete Int RA for 100K		08-Aug-14	2155
0041.99941	Complete RA for 100 Areas		02-Mar-23	0
0041.99961	Complete ISS KE/KW		02-Mar-23	0

100 K-Area Remediation

Waste Sites

100K Area Waste Sites

Not Impacted by STP

CEC0518	100-K-71 - 105-KE Collection Box/Diversion Box	01-Oct-10	26-Jul-11	1808
CEC0511	100-K-50 - 1725-K & 1726-K Sanitary Sewer System Holding Tank	01-Oct-10	10-Jun-11	1587
CEC0517	100-K-70 - 105-KE Waste Storage Tank, Holding Tank	01-Oct-10	17-Jun-11	2180
CEC0516	100-K-69 - 105-KE Sump C	01-Oct-10	01-Jun-11	2180
CEC0515	100-K-68 - 105-KE Pump Gallery and Catch Tank, D Sump	01-Oct-10	23-Aug-11	2180
CEA0302	100-K-13 - Confirmatory Sampling Site - French Drain West of the 166-KW Oil Storage Tank Facility	01-Oct-10	19-May-11	2895
CEC0403	116-KE-3 - 105-KE Storage Basin French Drain, 105-KE Fuel Storage Basin Sub-Basin Drainage Disposal System Crib	01-Oct-10	12-Sep-11	2888
CEA0349	UPR-100-K-1 - Confirmatory Sampling Site - 105-KE Fuel Storage Basin leak, UN-100-K-1	01-Oct-10	19-May-11	2246
CEA0301	100 K - Confirmatory Sampling Site - Misc Piping	01-Oct-10	20-Aug-15	1895
CEA0330	120-KW-3 - Confirmatory Sampling Site - 183-KW1 Sulfuric Acid Storage Tank	01-Oct-10	10-May-11	2474
CEA0303	100-K-19 - Confirmatory Sampling Site - 183-KW Caustic Soda Storage Tank Site	13-Oct-10	01-Jun-11	2895
CEA0304	100-K-25 - Confirmatory Sampling Site - 183-KE Caustic Neutralization Pit	13-Oct-10	01-Jun-11	2459
CEA0317	100-K-64 - Confirmatory Sampling Site - 100-KE Floodplain, 100-KE Flood Plain Contamination Area	04-Nov-10	23-Jun-11	2895
CEA0331	120-KW-4 - Confirmatory Sampling Site - 183-KW2 Sulfuric Acid Storage Tank	16-Nov-10	06-Jul-11	2895
CEA0332	120-KW-5 - Confirmatory Sampling Site - 183-KW Sodium Dichromate Storage Tank	30-Nov-10	18-Jul-11	2895
CEA0309	100-K-46 - Confirmatory Sampling Site - 119-KE French Drain, Drywell	01-Dec-10	19-Jul-11	2173
CEA0333	120-KW-6 - Confirmatory Sampling Site - 165-KW Brine Pit, 165-KW Brine Mixing Tank	10-Dec-10	28-Jul-11	2895
CEA0310	100-K-48 - Confirmatory Sampling Site - 100-KE Oil Contamination Areas	13-Dec-10	29-Jul-11	2173

Facility Mods for T Plant/BOS

Receive Drums for BOS

Receive Drums for BOS

Receive Drums for BOS

◆ Init RA 100K

◆ Start Tasks

◆ Complete Int RA for 100K

◆ Complete RA for 100 Areas

◆ Complete ISS KE/KW

Note: Dates are shown to reflect activity durations and logic only.

Activity Name	Start	Finish	Total Float	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027
CEA0334	120-KW-7 - Confirmatory Sampling Site - 183-KW Brine Pit, 183-KW Salt Dissolving Pits and Brine Pump Pit	22-Dec-10	09-Aug-11	2895																			
CEA0312	100-K-5 - Confirmatory Sampling Site - 1705-KE French Drain	23-Dec-10	10-Aug-11	2173																			
CEA0313	100-K-6 - Confirmatory Sampling Site - Vacuum Pit, Cyclone Separator, 105-KE Vacuum Pit	07-Jan-11	22-Aug-11	2173																			
CEA0315	100-K-62 - Confirmatory Sampling Site - 117-KE Filter Building	19-Jan-11	01-Sep-11	2173																			
CEC0527	116-KE-2 - 1706-KER Waste Crib	13-Jun-11	08-May-12	1587																			
CEA0341	132-KE-1 - Confirmatory Sampling Site - 116-KE Reactor Exhaust Stack	05-Jul-11	21-Feb-12	1712																			
CEC0539	116-KE-1 - Remediation Waste Site 115-KE Condensate Crib	27-Jul-11	17-Jul-12	1808																			
CEC0402	100-K-55 - (includes 100-K-56) - 100-KW+KE Reactor Rx Cooling Water Effluent Underground Pipelines(UP) (See Subsites)	29-Sep-11	08-Aug-14	2155																			
CEC0525	100-K-80 - 100K River Effluent Pipeline, 100K River Line, 116-K-3 Outfall Structure, 1908 K Outfall	03-Oct-11*	04-Jun-12	2040																			
CEC0526	100-K-81 - Contamination Area West of 116-K-3	07-Oct-11	13-Jun-12	2040																			
CEC0533	120-KW-1 - 183-KW Filter Water Facility Dry Well, 100-KW-1, 183-KW Acid Neutralization Pit, 100-K-17	02-Dec-11	07-Aug-12	2040																			
CEA0344	1607-K2 - Confirmatory Sampling Site - Septic Tank and Associated Drain Field, 124-KE-1, 1607-K2 Sanitary Sewer System	22-Feb-12	04-Oct-12	1712																			
CEA0346	1607-K5 - Confirmatory Sampling Site - Septic Tank and Associated Drain Field, 124-KE-2, 1607-K5 Sanitary Sewer System	05-Mar-12	16-Oct-12	1712																			
CEA0347	1607-K6 - Confirmatory Sampling Site - Septic Tank and Associated Drain Field, 124-KW-1, 1607-K6 Sanitary Sewer System	09-May-12	26-Dec-12	1587																			
CEC0534	120-KW-2 - 183-KW Filter Water Facility French Drain, 100-KW-2	10-May-12	18-Jan-13	2040																			
CEC0503	100-K-18 - 183-KW Caustic Neutralization Pit	17-May-12	23-Jan-13	2040																			
CEC0506	100-K-34 - 183-KW Acid Neutralization Pit	24-May-12	30-Jan-13	2040																			
CEC0510	100-K-47 - 1904-K Process Sewer	01-Oct-12*	10-Jun-15	1445																			
CEA0350	116-KE-6A - Confirmatory Sampling Site - 1706-KE Condensate Collection Tank, 1706-KE Waste Treatment System	17-Oct-12	05-Jun-13	1712																			
.041.02.01.03.66	118-KE-2 - Confirmatory Sampling Site - 105-KE Horizontal Control Rod Storage Cave	27-Nov-12	03-Jul-13	1932																			
.041.02.01.03.68	118-KW-2 - Confirmatory Sampling Site - 105-KW Horizontal Control Rod Storage Cave	29-Nov-12	08-Jul-13	1930																			
CEA0343	1607-K1 - Confirmatory Sampling Site - Septic Tank and Associated Drain Field, 124-K-1, 1607-K1 Sanitary Sewer System	27-Dec-12	12-Aug-13	1587																			
CEA0345	1607-K3 - Confirmatory Sampling Site - Septic Tank and Associated Drain Field, 124-KW-2, 1607-K3 Sanitary Sewer System	09-Jan-13	22-Aug-13	1619																			
CEA0321	116-KE-6D - Confirmatory Sampling Site - 1706-KE Ion Exchange Column, 1706-KE Waste Treatment System	01-Feb-13	17-Sep-13	1880																			
CEA0360	100-K-83 - Confirmatory Sampling Site - 1904-K Spillway, 116-K-3, 1904-K Outfall Structure	25-Feb-13	08-Oct-13	1619																			
CEA0351	116-KE-6B - Confirmatory Sampling Site - 1706-KE Evaporation Tank, 1706-KE Waste Treatment System	11-Apr-13	22-Nov-13	1712																			
CEA0356	100-K-79 - Confirmatory Sampling Site - Sodium Dichromate and Sulfuric Acid Product Pipelines at 100-K	13-Aug-13	01-Apr-14	1587																			
CEC0505	100-K-3 - 1706-KE Fish Pond Heat Exchanger Pit and Pump Pit, Water Studies Semi-Works	01-Oct-13*	10-Jun-14	1504																			
CEA0352	116-KE-6C - Confirmatory Sampling Site - 1706-KE Waste Accumulation Tank, 1706-KE Waste Treatment System	01-Oct-13	19-May-14	1712																			
.041.02.01.03.54	116-K-3, 1904-K Outfall Structure, 1908-K Outfall Structure	09-Oct-13	30-Sep-14	1619																			
CEA0354	100-K-60 - Confirmatory Sampling Site - 1904-K Process Sewer (165-KW)	02-Apr-14	13-Nov-14	1587																			
CEC0507	100-K-4 - 1706-KE Wet Fish Studies Ponds and Valve Pit	11-Jun-14	18-Mar-15	1504																			
Impacted by STP																							
CEC0528	120-KE-2 - 183-KE Filter Waste Facility French Drain, 100-KE-2, 183 KE Filter Water Facility	14-Mar-19	15-Nov-19	350																			
CEC0504	100-K-27 - 183-KE Caustic Soda Storage Tank Site	14-Mar-19	06-Nov-19	378																			
CEA0340	130-KW-2 - Confirmatory Sampling Site - 166-KW Oil Storage Tank	14-Mar-19	25-Oct-19	841																			
CEA0305	100-K-35 - Confirmatory Sampling Site - 183-KE Acid Neutralization Pit	14-Mar-19	25-Oct-19	841																			
CEA0358	130-K-2 - Confirmatory Sampling Site - 1717-K Waste Oil Storage Tank	14-Mar-19	25-Oct-19	841																			
.041.02.01.03.110	100-K-51, 105-KE 90-Day Waste Accumulation Area, 100K 90-Day Waste Storage Facility	14-Mar-19	10-Apr-19	480																			
CEA0338	130-KE-2 - Confirmatory Sampling Site - 166-KE Oil Storage Tank	03-Jul-19	20-Feb-20	763																			
CEA0337	130-KE-1 - Confirmatory Sampling Site - 1717-K Gasoline Storage Tank	14-Aug-19	01-Apr-20	734																			
CEC0538	120-KE-6 - Remediation Site Sodium Dichromate Storage Tank	07-Nov-19	18-Dec-20	378																			
CEC0530	120-KE-4 - 183-KE1 Sulfuric Acid Storage Tank	18-Nov-19	24-Jul-20	350																			
CEA0311	100-K-49 - Confirmatory Sampling Site - 100-KW Oil Contamination Area	25-Mar-20	05-Nov-20	581																			
CEA0318	100-K-66 - Confirmatory Sampling Site - 165-KW Power Control Building	25-Mar-20	21-Aug-20	634																			
CEC0531	120-KE-5 - 183-KE2 Sulfuric Acid Storage Tank	27-Jul-20	01-Apr-21	350																			
CEA0357	120-KE-3 - Confirmatory Sampling Site - 100-KE-3, 183-KE Filter Water Facility Trench	31-Jul-20	19-Mar-21	491																			
CEC0537	120-KE-1 - Remediation Site Filter Water Facility Dry Well - Filter Waste Facility Dry Well	31-Jul-20	12-Jul-21	282																			
CEA0329	120-KE-8 - Confirmatory Sampling Site - 165-KE Brine Pit, 165-KE Brine Mixing Tank	31-Jul-20	19-Mar-21	491																			
CEA0319	100-K-67 - Confirmatory Sampling Site - 165-KE Power Control Building	31-Jul-20	19-Mar-21	491																			
CEC0502	100-K-14 - 183-KE Acid Neutralization Pit and Overflow French Drain	21-Dec-20	27-Aug-21	378																			
CEC0532	120-KE-9 - 183-KE Brine Pit, 183-KE Salt Dissolving Pits and Brine Pump Pit	08-Feb-21	04-Oct-21	350																			
CEC0535	126-KE-2 - 183-KE Liquid Alum Storage Tank #2	11-Feb-21	07-Oct-21	350																			
CEC0519	100-K-72 - 105-KW Pump Gallery and Catch Tank, D Sump	09-Mar-21	27-Jan-22	123																			
CEC0522	100-K-75 - 105-KW Sump C	09-Mar-21	01-Sep-22	123																			
CEC0512	100-K-53 - 100-KE Glycol Heat Recovery Underground Pipelines	24-Jun-21	11-Mar-22	245																			
CEC0501	100-K-1 - 119-KW Exhaust Air Sample Building French Drain, 100-K-45	24-Jun-21	02-Mar-22	153																			
CEC0401	116-KW-2 - 105-KW Storage Basin French Drain, 105-KW Basin Reverse Well, Fuel Sub-Basin Drainage Disposal System Crib	24-Jun-21	03-Jun-22	186																			
CEA0306	100-K-36 - Confirmatory Sampling Site - 1706-KE Chemical Storage Facility Dry Well	24-Jun-21	10-Feb-22	249																			
CEA0359	100-K-82 - Confirmatory Sampling Site - 105-KW Fuel Storage Basin leak	24-Jun-21	10-Feb-22	265																			
CEA0342	132-KW-1 - Confirmatory Sampling Site - 116-KW Reactor Exhaust Stack	24-Jun-21	10-Feb-22	265																			
CEA0339	130-KW-1 - Confirmatory Sampling Site - 105-KW Emergency Diesel Fuel Oil Storage Tank, 130-KW-1A/130-KW-1B Tanks	24-Jun-21	10-Feb-22	265																			
CEA0314	100-K-61 - Confirmatory Sampling Site - 117-KW Filter Building	24-Jun-21	10-Feb-22	265																			
CEC0540	116-KW-1 - 115-KW Condensate Crib - Remediation Waste Site 115-KW Condensate Crib	01-Jul-21	21-Jul-22	153																			
CEA0307	100-K-37 - Confirmatory Sampling Site - 1706-KE Sulfuric Acid Tank	07-Jul-21	23-Feb-22	249																			
CEA0308	100-K-38 - Confirmatory Sampling Site - 1706-KE Caustic Soda Tank	19-Jul-21	07-Mar-22	249																			
CEC0513	100-K-54 - 100-KW Glycol Heat Recovery Underground Pipelines	11-Aug-21	27-Apr-22	178																			
CEC0520	100-K-73 - 105-KW Collection Box/Diversion Box	23-Aug-21	15-Jun-22	178																			
CEC0521	100-K-74 - 105-KW Waste Storage Tank, Holding Tank	20-Sep-21	06-Jun-22	185																			
CEC0523	100-K-77 - Dumping Area, Underground Railroad Ties Southeast of 1706KE	24-Jun-22	02-Mar-23	0																			
Structures																							
100K Area Closure - River Corridor																							
Required for STP Operations																							
Potentially Contaminated																							
AAE0809	296K142	14-Mar-19	09-Apr-19	981																			
AAE0801	100K River lines -100K(A)	14-Mar-19	14-May-19	956																			
AAE0808	183K (183.7KW & 183.7KE)	14-Mar-19	30-Jul-20	494																			
AAE1008	1908K	14-Mar-19	13-May-19	742																			
AAE0737	1705KE	14-Mar-19	05-Jun-19	857																			
.041.02.01.04.77	296K105	14-Mar-19	10-Apr-19	980																			
AAE0766	1908KE	14-May-19	14-Aug-19	742																			
.041.02.01.04.52	181KW	06-Jun-19	03-Oct-19																				

Note: Dates are shown to reflect activity durations and logic only.

