



Meeting Minutes  
Plutonium Finishing Plant (PFP)  
Project Managers Meeting  
825 Jadwin/677  
October 26, 2016

---



Date: November 30, 2016

Project Manager Representative, DOE-RL



Date: 11/30/16

Project Manager Representative, Ecology

Administrative Record	H6-08
JB Borghese, CHPRC	H8-43
TE Bratvold, CHPRC	T5-60
BJ Dixon, CHPRC	T5-60
GR Konzek, RL	A6-38
E Laija, EPA	A3-46
SN Schleif, Ecology	H0-57
TK Teynor, RL	A6-38
KA Wooley, CHPRC	T5-60

Administrative Topics

Minutes from the September 28, 2016, Project Managers Meeting were approved and will be placed in the Administrative Record.

Action Status

Action	Actionee	Status
Share asbestos thorough inspection results when completed.	RL	Ongoing. Asbestos inspection, sampling, and removal activities are continuing in 234-5Z and 291Z.
Track progress in resolving comments on Draft A of the SAP for slab removal.	RL	Two comment resolution sessions have been held and most issues have been resolved. Remaining comments are expected to be resolved at the next comment resolution meeting scheduled for October 31 <sup>st</sup> .
Track changes needed for documents impacted by the M-083-00A milestone date extension.	RL	Change notices for the RAWP and S&M Plan have been signed and submitted to the Administrative Record.
Set up a meeting to review the work instruction for demolition of 236Z.	RL	The meeting has been set up for October 31 <sup>st</sup> at 8:00 a.m. in conference room 540S of the Federal Building.
Set up a meeting to review the draft addendum for use of temporary exhausters.	RL	Meeting proposed for October 31 <sup>st</sup> at 1:30 p.m. in conference room 461 of the Federal Building.
Provide the September update to the Field Execution Schedule.	RL	Complete.
Provide information on the request for hazard analysis scenarios.	Ecology	Carry this over to next month

PFM Milestone Status (RL/CHPRC).

- M-083-00A, *Complete PFM Facility transition & selected disposition activities. Completion of this major milestone includes the following key elements: 1) completion of all activities necessary to achieve end point criteria established through Milestone M-83-20 for placing the PFM facility in a safe and stable S&M mode, 2) completion of all activities described in the approved M-83 series interim milestones and target date; and 3) completion of the balance of PFM selected disposition activities pursuant to the final action memoranda and work plans. Also see “description/justification” contained in change form M-83-01-03. 9/30/2017 (On Schedule)*

The milestone remains on schedule. See discussion below on progress and challenges.

Project Progress, Issues, Concerns, and Challenges (Tom Teynor, RL; Tom Bratvold, CHPRC)

236Z.

- Pre-demolition removal of column and miscellaneous treatment gloveboxes completed
- Grouting of ventilation ducts and trenches completed
- Cold and dark: Waterline leak when worker lost footing and grabbed onto the water spigot and the due to the weakened ground from exposing the line, it snapped. Due to this break, 2 post isolation valves (PIVs) needed to be isolated causing a one day delay in completing the work.
- Ready for Demolition checklist and walkdown set for completion on Friday 10/28/16.

#### 242Z.

- Grouting of the sump is complete.
- Ready for Demolition checklist is underway.
- We are in the process of mechanical isolation.
- Plans are being discussed to potentially demolish 242Z concurrently with the 236Z canyon (due to the slow rate of canyon demolition as dictated by the air dispersion model). If that is the chosen path forward 242Z will be complete prior to the completion of the canyon in 236Z.

#### 234-5Z.

- Critical Path is to get 234-5Z ready for demolition.
- Facility changes: Work crews are being reassigned to 234-5Z from the PRF demo preparation activities because that work is completing.
- Duct level work: Removal of the 26 inch vacuum line and E-4 ventilation duct is continuing.

#### 291Z.

- Removal preparations of the 26 inch vacuum line continues, along with asbestos abatement tasks.

#### Employee Ramp Downs

- First major ramp down is planned to occur January 2017. This will be the largest of the three.
- Second ramp down is planned to occur at or near the time of slab on grade.
- The third and last is planned to occur when the facility is turned over to S&M.
- Morale has been high amongst the employees due to the accomplishments of many to get the facility ready for demolition. Expecting morale to decline around holidays due to the ramp downs planned for January 2017.

#### Request for RAWP Addendum Approval.

Addendum for use of Temporary Exhausters needed for December 2016. Ecology and Washington State Department of Health personnel will meet with RL and CHPRC on 10/31/16. Will provide Ecology with the complete Revision 3 of the Air Dispersion Model to review.

#### Readiness Assessment.

We are in the process of completing pre-start items. PFP closure project will present to the startup authority (John Ciucci, CHPRC President and CEO) that the project is ready to start demolition later this week.

#### Modification of RAWP and Action Memo for Onsite Storage of Large Waste Boxes

Work is in progress to seek a change to the PFP removal action documentation to include Central Waste Complex within the onsite CERCLA area. Meeting has been set for 10/27/16 to get a resolution allowing the CWC to be onsite.

#### Ecology Topics (Stephanie Schleif, Ecology).

- Working on the addendum for the temporary exhausters.
- Currently reviewing the Air Dispersion model.
- SAP –RCR update with comments and meeting scheduled next week.

Meeting Summary

- There were no approved changes signed off in accordance with section 12.2 of the TPA action plan.
- New Actions:
  1. Provide copy of PNNL Air Dispersion and Monitoring Modeling Rev 3 and Rev 4 to Ecology

Next Meeting Date and Location

- The next PMM is scheduled for November 30, 2016, at 9:30 a.m. onsite at PFP in MO250.

PFP Project Managers Meeting  
825 Jadwin/677

October 26, 2016  
ATTENDANCE LIST

Name	Organization	Phone Number
1. Mariana Oswald Spry	CHPRC	(509) 373-4422
2. Bill Cox	CHPRC	(509) 372-9345
3. Tom Bratvold	CHPRC	509 373-2360
4. Glenn R. Konzek	DOE-RL	509 376-8399
5. Allison Wright	DOE/RL/ESQ	509 539 3839
6. Tom Tegner	DOE RL	509-376-6363
7. Stephanie Schell	Ecology	509-372-7929
8.		
9.		
10.		
11.		
12.		
13.		
14.		
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		