

Remedial Design/Remedial Action Work Plan for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management



P.O. Box 550
Richland, Washington 99352

Remedial Design/Remedial Action Work Plan for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units

Date Published
May 2016

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

 U.S. DEPARTMENT OF
ENERGY | Richland Operations
Office
P.O. Box 550
Richland, Washington 99352

APPROVED

By Julia Raymer at 9:58 am, May 18, 2016

Release Approval

Date

TRADEMARK DISCLAIMER

Reference herein to any specific commercial product, process, or service by tradename, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy.

Printed in the United States of America


1

Signature Sheet

Title DOE/RL-2015-23, Rev 0, Remedial Design/Remedial Action
Work Plan for the 200-CW-5, 200-PW-1, 200-PW-3, and
200-PW-6 Operable Units

R. J. Corey

U.S. Department of Energy, Richland Operations Office


Signature

5/19/16
Date

E. Laija

U.S. Environmental Protection Agency


Signature

5/19/2016
Date

2

1

2

This page intentionally left blank.

Executive Summary

Final remedial actions (RAs) were selected for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Source Operable Units (OUs) in accordance with the *Comprehensive Environmental Response, Compensation, and Liability Act of 1980*;¹ the Tri-Party Agreement (Ecology et al., 1989a, *Hanford Federal Facility Agreement and Consent Order*);² and 40 CFR 300, “National Oil and Hazardous Substances Pollution Contingency Plan.”³ The RAs are described in EPA et al., 2011, *Record of Decision Hanford 200 Area Superfund Site 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*,⁴ hereinafter called the record of decision (ROD). The purpose of the RAs is to address source contamination that poses threats to human health and the environment.

This remedial design/remedial action work plan (RD/RAWP) supports implementation of RAs established in the ROD (EPA et al., 2011) within the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Source OUs. The selected remedy for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs addresses soils and subsurface disposal structures, two settling tanks, and associated pipelines contaminated primarily with plutonium and cesium. Structures and other debris that must be removed in order to conduct required remediation will be excavated. This RD/RAWP establishes the general size, scope, and character of the RA project and identifies the technical requirements of the RAs.

The ROD (EPA et al., 2011) identified specific pipeline waste sites associated with soil waste sites and structures in the 200-CW-5, 200-PW-1, and 200-PW-6 OUs that are to be remediated. Several of these pipeline waste sites originate from buildings associated with the Plutonium Finishing Plant (PFP) complex including the 231Z, 234-5Z, 236Z, and 241Z Buildings. Segments of the pipeline waste sites originating at these buildings are co-located with other waste sites (including pipelines, unplanned release sites, and disposal sites) for which remedial alternative evaluations and decisions have not

¹ *Comprehensive Environmental Response, Compensation, and Liability Act of 1980*, 42 USC 9601, et seq., Pub. L. 107-377, December 31, 2002. Available at: <http://epw.senate.gov/cercla.pdf>.

² Ecology, EPA, and DOE, 1989a, *Hanford Federal Facility Agreement and Consent Order*, 2 vols., as amended, Washington State Department of Ecology, U.S. Environmental Protection Agency, and U.S. Department of Energy, Olympia, Washington. Available at: <http://www.hanford.gov/?page=81>.

³ 40 CFR 300, “National Oil and Hazardous Substances Pollution Contingency Plan,” *Code of Federal Regulations*. Available at: <http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol27/xml/CFR-2010-title40-vol27-part300.xml>.

⁴ EPA, Ecology, and DOE, 2011, *Record of Decision Hanford 200 Area Superfund Site 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*, U.S. Environmental Protection Agency, Washington State Department of Ecology, and U.S. Department of Energy, Olympia, Washington. Available at: <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0093644>.

1 been made. To develop a consistent remedial approach to these co-located waste sites,
2 U.S. Department of Energy (DOE) is proposing to transfer those segments, currently in
3 the 200-CW-5, 200-PW-1, and 200-PW-6 OUs, into the OU in which the other co-located
4 waste sites will be evaluated and remediated.

5 The RAs include maintaining and enhancing the existing soil cover for the 200-PW-3
6 OU; removal, treatment (as needed), and disposal (RTD) for the 200-CW-5, 200-PW-1,
7 and 200-PW-6 OUs; installation of evapotranspiration barriers over the 200-PW-1
8 and 200-PW-6 OU soil sites; completion of soil vapor extraction (SVE) system
9 operations; and institutional controls (ICs).

10 Maintaining and enhancing the existing soil covers will be used to provide coverage to a
11 depth of at least 4.6 m (15 ft) over cesium-contaminated soils. This consists of enhancing
12 the existing soil cover with additional backfill, where necessary, to provide a minimum of
13 4.6 m (15 ft) of soil cover at each of the waste sites and then maintaining the soil cover.
14 The 200-PW-3 OU, also known as the Cesium-137 Waste Group, will require that three
15 of the five waste sites receive additional backfill to achieve coverage of at least 4.6 m
16 (15 ft) depth. Contamination at the other two waste sites is deeper than 4.6 m (15 ft) from
17 the ground surface and will not require additional backfill.

18 RTD of soil and debris to the specified depths or specified cleanup levels will be used to
19 address plutonium-contaminated soils and subsurface structures and debris. This consists of
20 (1) removing a portion of contaminated soil, structures, and debris; (2) treating these
21 removed wastes as required to meet disposal requirements at the Environmental Restoration
22 Disposal Facility (ERDF), which is located on the Hanford Site, or waste acceptance
23 criteria for offsite disposal at the Waste Isolation Pilot Plant (WIPP); and (3) disposal at
24 ERDF or WIPP. The selected pipelines associated with these OUs will also be excavated
25 and disposed at ERDF or WIPP. The remedy for some of the 200-CW-5, 200-PW-1, and
26 200-PW-6 pipeline waste sites will also require remediation of portions of pipelines in the
27 200-IS-1 OU and portions of a soil waste site in the 200-WA-1 OU. DOE will coordinate
28 these actions with EPA to ensure no orphaned waste sites are created.

29 The RTD approach will be applied to the following:

- 1 • **200-CW-5 OU, also known as the Z-Ditches.** The contaminated soils and debris
2 that exceed cleanup levels will be excavated to a depth of 4.6 m (15 ft) below ground
3 surface (bgs) with disposal at ERDF or WIPP, as appropriate. The excavation area
4 will be sampled in accordance with the sampling and analysis plan (SAP⁵),
5 backfilled, and revegetated.
- 6 • **Three of the six 200-PW-1 OU waste sites, also known as the High-Salt Waste**
7 **Group.** The contaminated soils and debris will be excavated to a minimum of 0.6 m
8 (2 ft) below the bottom of the disposal structure (6.1 to 7 m [20 to 23 ft] bgs), with
9 disposal at WIPP or ERDF, as appropriate. The excavation area will be sampled in
10 accordance with the SAP (DOE/RL-2015-22) and backfilled. After the excavations
11 are filled, an evapotranspiration barrier will be constructed over the remaining waste
12 in these waste sites.
- 13 • **200-PW-6 OU and three of the six 200-PW-1 OU waste sites, also known as the**
14 **Low-Salt Waste Group.** The contaminated soils and debris will be excavated a depth
15 of 6.7 to 10.1 m (22 to 33 ft) bgs, with disposal at ERDF or WIPP, as appropriate.
16 The excavation area will be sampled in accordance with the SAP (DOE/RL-2015-22)
17 and backfilled. After the excavations are filled, an evapotranspiration barrier will be
18 constructed over the remaining waste in these waste sites.
- 19 • **Two settling tanks.** Due to the difficulty anticipated for removing the sludge and the
20 lack of structural integrity of the tanks, the contaminated sludge will be removed to
21 the extent required to facilitate removal of the settling tanks and the tanks will be size
22 reduced and removed, with disposal of the sludge and tank debris at WIPP or ERDF,
23 as appropriate. The excavation area will be sampled in accordance with the SAP
24 (DOE/RL-2015-22), backfilled, and revegetated. Closure using the substantive
25 portions of WAC 173-303-610(2) is the remedial approach currently prescribed in the
26 ROD (EPA et al, 2011). If removal of the tanks is implemented, this alternative will
27 be evaluated as a potential change to the ROD (EPA et al., 2011).

⁵ DOE/RL-2015-22, 2015, *Sampling and Analysis Plan for the 200-CW-5, 200-PW-1, and 200-PW-6 Operable Units*, Decisional Draft, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

- 1 • An SVE system was implemented as an expedited response action to remove and
2 treat carbon tetrachloride contamination in the vadose zone at waste sites in the
3 High-Salt Waste Group. The system has operated since 1992 and has effectively
4 removed and treated carbon tetrachloride to levels that are protective of groundwater.
5 SVE is incorporated into the selected remedy. Achievement of the cleanup levels
6 stipulated by the remedy has been evaluated in accordance with PNNL-21843, *Soil*
7 *Vapor Extraction System Optimization, Transition, and Closure Guidance*⁶.
8 The evaluation concludes that the guidelines for closure of the SVE system have been
9 met and recommends termination of SVE operations and closure of the SVE system
10 (DOE/RL-2014-48⁷). The process for formal approval of termination and closure of
11 the SVE system by EPA is under way.

12 ICs and long-term monitoring are required for waste sites in the 200-CW-5, 200-PW-1,
13 200-PW-3, and 200-PW-6 OUs where contamination is left in place that precludes an
14 unrestricted land use. These ICs and land use controls will ensure that activities are
15 consistent with and restricted to the reasonably anticipated future industrial land uses for
16 the Inner Area of the Central Plateau.

17 This RD/RAWP describes a viable technical approach that was developed to achieve the
18 RAs and protect worker safety and the environment. A critical path schedule and a detailed
19 cost estimate were developed. Including the typical acquisition process for a capital project
20 of this magnitude, this work will likely take approximately 20 years from the initial funding
21 request to turnover for long-term stewardship, for a cost of approximately \$1.05 billion.
22 The \$1.05 billion estimate includes \$40 million for long-term stewardship.

⁶ PNNL-21843, 2013, *Soil Vapor Extraction System Optimization, Transition, and Closure Guidance*, Pacific Northwest National Laboratory, Richland, Washington. Available at: <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0088374>.

⁷ DOE/RL-2014-48, 2014, *Endpoint Evaluation for the 200-PW-1 Operable Unit Soil Vapor Extraction System Operations*, Draft A, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

Contents

| | | | |
|----|----------|---|------------|
| 1 | | | |
| 2 | 1 | Introduction..... | 1-1 |
| 3 | 1.1 | Background | 1-1 |
| 4 | 1.2 | Purpose | 1-3 |
| 5 | 1.3 | Scope | 1-3 |
| 6 | 1.4 | Site Description and Background..... | 1-4 |
| 7 | 1.4.1 | Land Use | 1-4 |
| 8 | 1.4.2 | Physical Setting..... | 1-5 |
| 9 | 1.4.3 | Nature and Extent of Contamination | 1-6 |
| 10 | 2 | Basis for Remedial Action | 2-1 |
| 11 | 2.1 | Basis for Action..... | 2-1 |
| 12 | 2.2 | Selected Remedy | 2-1 |
| 13 | 2.2.1 | Removal, Treatment, and Disposal of Contaminated Soil and Debris | 2-2 |
| 14 | 2.2.2 | Soil Vapor Extraction | 2-4 |
| 15 | 2.2.3 | Maintain and Enhance Existing Soil Covers..... | 2-5 |
| 16 | 2.2.4 | Other Sites Remedy Components | 2-5 |
| 17 | 2.2.5 | Institutional Control Component | 2-5 |
| 18 | 2.2.6 | Statutory Determinations | 2-6 |
| 19 | 2.3 | Remedial Action Objectives..... | 2-6 |
| 20 | 2.4 | Remedial Action Goals | 2-7 |
| 21 | 2.5 | Remedy Performance Monitoring | 2-8 |
| 22 | 2.6 | Applicable or Relevant and Appropriate Requirement Compliance | 2-8 |
| 23 | 3 | Remedial Design Approach..... | 3-1 |
| 24 | 3.1 | Design Approach..... | 3-1 |
| 25 | 3.2 | Design Basis | 3-2 |
| 26 | 3.2.1 | Manage 200-CW-5 and 200-PW-1/3/6 Remediation..... | 3-2 |
| 27 | 3.2.2 | Remove, Treat, and Dispose of Contaminated Soil and Debris..... | 3-2 |
| 28 | 3.2.3 | Remove, Treat, and Dispose Settling Tanks | 3-2 |
| 29 | 3.2.4 | Enhance Soil Cover, Install ET Barriers, and Demobilize the Project | 3-3 |
| 30 | 3.2.5 | Long-Term Stewardship | 3-3 |
| 31 | 3.3 | Supplemental Design Tasks | 3-3 |
| 32 | 3.4 | Design Approach..... | 3-3 |
| 33 | 3.4.1 | Remedial Design Report | 3-5 |
| 34 | 3.4.2 | Air Monitoring Plans | 3-6 |
| 35 | 3.4.3 | Operations and Maintenance Plan..... | 3-7 |
| 36 | 3.4.4 | DOE O 413.3B Documents and Activities | 3-7 |
| 37 | 3.4.5 | Statutory Determinations | 3-10 |
| 38 | 3.5 | Remedial Action Objectives..... | 3-11 |

| | | | |
|----|----------|---|------------|
| 1 | 3.6 | Remedial Action Goals | 3-11 |
| 2 | 3.7 | Remedy Performance Monitoring | 3-11 |
| 3 | 3.8 | Applicable or Relevant and Appropriate Requirement Compliance | 3-11 |
| 4 | 4 | Remedial Action Management and Approach | 4-1 |
| 5 | 4.1 | Project Team..... | 4-1 |
| 6 | 4.1.1 | Lead Agency (DOE) | 4-1 |
| 7 | 4.1.2 | Lead Regulatory Agency (EPA) | 4-1 |
| 8 | 4.1.3 | Remediation Contractor (CHPRC) | 4-2 |
| 9 | 4.2 | Change Management | 4-4 |
| 10 | 4.3 | Remedial Action Work Tasks | 4-4 |
| 11 | 4.3.1 | Manage 200-CW-5 and 200-PW-1/3/6 Remediation..... | 4-4 |
| 12 | 4.3.2 | Remove, Treat, and Dispose of Contaminated Soil and Debris..... | 4-13 |
| 13 | 4.3.3 | Remove, Treat, and Dispose of the Settling Tanks..... | 4-24 |
| 14 | 4.3.4 | Enhance Soil Cover, Install ET Barriers, and Demobilize Project | 4-31 |
| 15 | 4.3.5 | Long-Term Stewardship | 4-36 |
| 16 | 5 | Environmental Management and Controls | 5-1 |
| 17 | 5.1 | Air Emissions | 5-1 |
| 18 | 5.1.1 | Radiological Air Emissions | 5-1 |
| 19 | 5.2 | Reporting Requirements for Nonroutine Releases | 5-8 |
| 20 | 5.3 | Waste Management | 5-8 |
| 21 | 5.3.1 | Projected Waste Streams..... | 5-8 |
| 22 | 5.3.2 | Waste Characterization, Designation, and Disposal | 5-8 |
| 23 | 5.3.3 | Waste Generation Management | 5-8 |
| 24 | 5.3.4 | Management of Waste Containers | 5-9 |
| 25 | 5.3.5 | Final Disposal/Storage | 5-9 |
| 26 | 5.3.6 | Waste Disposal Records | 5-9 |
| 27 | 5.3.7 | Waste Transportation | 5-9 |
| 28 | 5.3.8 | Waste Treatment | 5-9 |
| 29 | 5.3.9 | Waste Minimization and Recycling | 5-9 |
| 30 | 5.4 | Cultural/Ecological Resources | 5-10 |
| 31 | 5.5 | Safety and Health Program..... | 5-10 |
| 32 | 5.6 | Emergency Response | 5-11 |
| 33 | 5.7 | Quality Assurance Program..... | 5-11 |
| 34 | 6 | Remedial Action Completion | 6-1 |
| 35 | 6.1 | Remedial Action Exit Strategy..... | 6-1 |
| 36 | 6.1.1 | Attainment of Remedial Action Objectives | 6-1 |
| 37 | 6.1.2 | Verify Attainment of the Remedial Action Objectives..... | 6-3 |
| 38 | 6.2 | Contingency Action Plan..... | 6-5 |

1 6.3 CERCLA Cleanup Documentation 6-5
 2 6.4 Remedy Final Inspection and Site Completion Report 6-6
 3 **7 Cost and Schedule 7-1**
 4 7.1 Cost Summary 7-1
 5 7.2 Schedule 7-2
 6 **8 References 8-1**

Appendices

8 **A 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Unit Waste Site Descriptions..... A-i**
 9 **B Summary of Regulatory Requirements..... B-i**
 10 **C Basis of Estimate C-i**

Figures

12 Figure 1-1. Hanford Site and NPL Sites 1-2
 13 Figure 1-2. Location of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs..... 1-5
 14 Figure 1-3. Location of Waste Sites in the 200 East Area 1-9
 15 Figure 1-4. Location of Waste Sites in the 200 West Area..... 1-10
 16 Figure 3-1. Work Breakdown Structure..... 3-2
 17 Figure 4-1. DOE-RL Organizational Structure..... 4-1
 18 Figure 4-2. Typical Weather Enclosure 4-6
 19 Figure 4-3. Contamination Control Structure at T Plant..... 4-7
 20 Figure 4-4. Cutaway of 241-Z-361 Settling Tank..... 4-8
 21 Figure 4-5. Excavated 216-Z-1 Cluster with Wells and Boreholes 4-10
 22 Figure 4-6. Configuration of Contamination Control System 4-14
 23 Figure 4-7. 216-Z-1A Plutonium Contamination Distribution 4-15
 24 Figure 4-8. Radiation Detection on Excavator..... 4-16
 25 Figure 4-9. Quick Scan Assay 4-16
 26 Figure 4-10. Excavation Footprint 4-19
 27 Figure 4-11. Schematic of 241-Z-8 Settling Tank 4-26
 28 Figure 4-12. 241-Z-361 Settling Tank Excavation Area 4-27
 29 Figure 4-13. 200 West Area Sites at Completion 4-32
 30 Figure 4-14. 200 East Area Waste Sites at Completion..... 4-33
 31 Figure 4-15. Three-Dimensional Model of the 216-Z-9 Trench ET Barrier..... 4-34
 32 Figure 7-1. RA Schedule for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs 7-4

| | | |
|----|--|---------------|
| 1 | | |
| | | Tables |
| 2 | Table 1-1. 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Waste Sites | 1-7 |
| 3 | Table 2-1. Final Cleanup Levels for 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Soils | 2-7 |
| 4 | Table 3-1. Final Cleanup Levels for 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Soils | 3-12 |
| 5 | Table 4-1. Manage 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs Remediation Interfaces | 4-12 |
| 6 | Table 4-2. RTD of Contaminated Soil and Debris Waste Volumes | 4-22 |
| 7 | Table 4-3. RTD of Contaminated Soil and Debris Interfaces | 4-23 |
| 8 | Table 4-4. RTD Settling Tanks Waste Volume | 4-29 |
| 9 | Table 4-5. RTD Settling Tank Interfaces..... | 4-30 |
| 10 | Table 4-6. ET Barrier Dimensions | 4-35 |
| 11 | Table 4-7. ET Barrier Volumes..... | 4-35 |
| 12 | Table 4-8. Enhance Soil Cover, Install ET Barriers, and Demobilize Project Interfaces | 4-35 |
| 13 | Table 4-9. Long-Term Stewardship Interfaces | 4-37 |
| 14 | Table 5-1. Potential Releases and Maximally Exposed Individual Doses Associated with the | |
| 15 | 216-Z-1D North Ditch | 5-3 |
| 16 | Table 5-2. Potential Releases and Maximally Exposed Individual Doses Associated with the | |
| 17 | 200-CW-5 OU | 5-3 |
| 18 | Table 5-3. Potential Releases and Maximally Exposed Individual Doses Associated with the | |
| 19 | 200-PW-1 OU | 5-4 |
| 20 | Table 5-4. Potential Releases and Maximally Exposed Individual Doses Associated with the | |
| 21 | 200-PW-6 OU | 5-4 |
| 22 | Table 5-5. Potential Releases and Maximally Exposed Individual Doses Associated with the 241-Z-8 | |
| 23 | and 241-Z-361 Settling Tanks | 5-4 |
| 24 | Table 5-6. General Waste Stream Description..... | 5-8 |
| 25 | Table 6-1. Summary of RAs at the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Waste Sites . | 6-1 |
| 26 | Table 7-1. RA Cost Estimate for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs | 7-3 |
| 27 | | |
| 28 | | |

1

Terms

| | |
|---------|--|
| ALARA | as low as reasonably achievable |
| AMP | air monitoring plan |
| ARAR | applicable or relevant and appropriate requirement |
| ASME | American Society of Mechanical Engineers |
| BARCT | best available radionuclide control technology |
| bgs | below ground surface |
| CCU | Cold Creek unit |
| CD | critical decision |
| CDR | conceptual design report |
| CERCLA | <i>Comprehensive Environmental Response, Compensation, and Liability Act of 1980</i> |
| CHPRC | CH2M HILL Plateau Remediation Company |
| COC | contaminant of concern |
| CQAP | construction quality assurance plan |
| CRD | Contractor Requirements Document |
| CSDR | conceptual safety design report |
| CWC | Central Waste Complex |
| DOE | U.S. Department of Energy |
| DOE-HQ | DOE Headquarters |
| DOE-RL | DOE Richland Operations Office |
| DQO | data quality objective |
| DSA | documented safety analysis |
| DWMU | dangerous waste management unit |
| ECO | environmental compliance officer |
| Ecology | Washington State Department of Ecology |
| EM | Environmental Management |
| EPA | U.S. Environmental Protection Agency |
| ERDF | Environmental Restoration Disposal Facility |
| ET | evapotranspiration |

| | |
|---------|--|
| FDC | functional design criteria |
| FRD | functions and requirements document |
| FY | fiscal year |
| GPR | ground-penetrating radar |
| HASP | health and safety plan |
| HCP EIS | Hanford Comprehensive Land-Use Plan Environmental Impact Statement |
| HEPA | high-efficiency particulate air |
| HHE | human health and the environment |
| HQ | hazard quotient |
| IC | institutional control |
| IPT | integrated project team |
| ISMS | Integrated Safety Management System |
| LIGO | Laser Interferometer Gravitational Wave Observatory |
| LLW | low-level waste |
| MEI | maximally exposed individual |
| NA | not applicable |
| NCP | National Contingency Plan (40 CFR 300, “National Oil and Hazardous Substances Pollution Contingency Plan”) |
| NPL | National Priorities List (40 CFR 300, Appendix B) |
| O&M | operations and maintenance |
| OS&H | Occupational Safety and Health |
| OU | operable unit |
| PCB | polychlorinated biphenyl |
| PDSA | preliminary documented safety analysis |
| PEP | project execution plan |
| PFP | Plutonium Finishing Plant |
| PM | particulate matter |
| PPE | personal protective equipment |
| ppmv | parts per million by volume |
| PRB | project review board |

| | |
|---------|---|
| PTE | potential-to-emit |
| QA | quality assurance |
| RA | remedial action |
| RAO | remedial action objective |
| RCRA | <i>Resource Conservation and Recovery Act of 1976</i> |
| RD/RAWP | remedial design/remedial action work plan |
| RDR | remedial design report |
| ROD | record of decision |
| RTD | removal, treatment (as needed), and disposal |
| RWP | radiological work permit |
| SAP | sampling and analysis plan |
| SDS | safety design strategy |
| SLB2 | standard large box 2 |
| SRS | soil and debris remediation system |
| STRS | settling tanks remediation system |
| SVE | soil vapor extraction |
| SWB | standard waste box |
| TAP | toxic air pollutant |
| TEDE | total effective dose equivalent |
| TIPR | technically independent project review |
| TPA | Tri-Party Agreement (<i>Hanford Federal Facility Agreement and Consent Order</i>) |
| TRU | transuranic |
| TSD | treatment, storage, and disposal |
| UCL | upper confidence limit |
| UMM | unit managers meeting |
| VE | value engineering |
| WBS | work breakdown structure |
| WIPP | Waste Isolation Pilot Plant |

1

2

This page intentionally left blank.

1 Introduction

Chapter 1 provides a description of the site and context for the regulatory decisions and remedial action (RA) of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Source Operable Units (OUs).

1.1 Background


The U.S. Department of Energy's (DOE's) Hanford Site is a 1,517 km² (586 mi²) federal facility located in southeastern Washington State along the Columbia River. For administrative purposes, the Hanford Site was divided into four National Priorities List (40 CFR 300, "National Oil and Hazardous Substances Pollution Contingency Plan," hereinafter called the National Contingency Plan [NCP], Appendix B, "National Priorities List," hereinafter called the NPL) sites under the *Comprehensive Environmental Response, Compensation, and Liability Act of 1980* (CERCLA) in 1989, one of which is the 200 Areas. In anticipation of the NPL (40 CFR 300, Appendix B) listing, DOE, the U.S. Environmental Protection Agency (EPA), and the Washington State Department of Ecology (Ecology) entered into the Tri-Party Agreement (TPA) (Ecology et al., 1989a, *Hanford Federal Facility Agreement and Consent Order*) in May 1989. This agreement established a procedural framework and schedule for developing, implementing, and monitoring CERCLA response actions and *Resource Conservation and Recovery Act of 1976* (RCRA) compliance and permitting on the Hanford Site.

The 200 Area NPL (40 CFR 300, Appendix B) site, commonly referred to as the Central Plateau, encompasses approximately 190 km² (75 mi²) near the center of the Hanford Site and contains multiple waste sites and contaminated facilities (Figure 1-1). The Central Plateau also overlies several groundwater contamination plumes. To facilitate cleanup, the waste sites, facilities, and groundwater plumes have been grouped by geographic areas, process types, or cleanup components into several OUs.

Final RAs were selected for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Source OUs in accordance with CERCLA, the TPA (Ecology et al., 1989a), and the NCP (40 CFR 300). The RAs are described in EPA et al., 2011, *Record of Decision, Hanford 200 Area, Superfund Site, 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*, hereinafter called the record of decision (ROD). The purpose of the RAs is to address source contamination that poses threats to human health and the environment (HHE).

This remedial design/remedial action work plan (RD/RAWP) supports implementation of RAs established in the ROD (EPA et al., 2011) within the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Source OUs. This RD/RAWP establishes the general size, scope, and character of the RA project and identifies the technical requirements of the RA.

The DOE Richland Operations Office (DOE-RL) is the lead agency responsible to perform the RAs described in this RD/RAWP, and EPA is the lead regulatory agency, as identified in Section 5.6 and Appendix C of the TPA (Ecology et al., 1989a).



1
2

Figure 1-1. Hanford Site and NPL Sites

1 1.2 Purpose

2 This RD/RAWP describes how the RAs will be designed, installed, and operated to meet the remedial
3 action objectives (RAOs) identified in the ROD (EPA et al., 2011). The selected remedy for these sites
4 addresses soils and subsurface disposal structures, two settling tanks, and associated pipelines
5 contaminated primarily with radioactive plutonium and cesium. Some of the waste materials are
6 considered principal threat wastes. Principal threat waste is defined as source material that is considered
7 highly toxic or highly mobile that generally cannot be reliably contained or would present a significant
8 risk to human health or the environment should exposure occur. Structures and other debris that must be
9 removed in order to conduct required remediation will also be excavated. The remedy includes a
10 combination of removal, treatment (as needed), and disposal (RTD); construction of evapotranspiration
11 (ET) barriers; maintenance and enhancement of existing soil cover; and institutional controls (ICs).

12 A soil vapor extraction (SVE) system was implemented as an expedited response action to remove and
13 treat carbon tetrachloride contamination in the vadose zone at the 200-PW-1 OU waste sites. The system
14 has operated since 1992 and has effectively removed and treated carbon tetrachloride. Between 1992 and
15 2012, over 80,000 kg of carbon tetrachloride was removed from the vadose zone. SVE is incorporated
16 into the selected remedy for the 200-PW-1 OU. Achievement of the cleanup levels stipulated by the
17 remedy has been evaluated in accordance with PNNL-21843, *Soil Vapor Extraction System Optimization,*
18 *Transition, and Closure Guidance*. The evaluation concludes the guidelines for closure of the SVE
19 system have been met and recommends termination of SVE operations and closure of the SVE system
20 (DOE/RL-2014-48, *Endpoint Evaluation for the 200-PW-1 Operable Unit Soil Vapor Extraction System*
21 *Operations*). The process for formal approval of termination and closure of the SVE system by EPA
22 is under way.

23 The overarching requirement in the ROD (EPA et al., 2011) is to meet the soil cleanup levels consistent
24 with an industrial exposure scenario. This RD/RAWP is being submitted to the lead regulatory agency
25 (EPA) in accordance with Section 11.6 of the TPA Action Plan (Ecology et al., 1989b, *Hanford Federal*
26 *Facility Agreement and Consent Order Action Plan*), which states: “Within 180 days of ROD signature,
27 or an alternative period designated in the ROD, an RD/RAWP including schedule, along with a milestone
28 change package, shall be submitted for lead regulatory agency review and approval.” The ROD
29 (EPA et al., 2011) specifies an alternative period for submittal that requires DOE to submit the
30 RD/RAWP to EPA for formal review on or before September 30, 2015 (TPA Milestone M-016-125).

31 1.3 Scope

32 The scope of this RD/RAWP includes the plan and schedule for successful implementation of the RAs
33 selected to meet the requirements of the ROD (EPA et al., 2011). The selected remedy for the sites is a
34 combination of RTD, ET barriers, maintenance and enhancement of existing soil cover, and ICs to
35 address the chemical and radionuclide contaminants of concern (COCs). SVE is incorporated into the
36 selected remedy for the 200-PW-1 OU and the vadose zone cleanup levels have been determined to have
37 been achieved.

38 The remedy does not address groundwater contamination associated with these sites. Groundwater
39 located beneath these OUs in the 200 West Area is being addressed through separate CERCLA processes
40 for the 200-ZP-1 and 200-UP-1 Groundwater OUs.

1.4 Site Description and Background

The two major geographic cleanup areas within the Central Plateau include the 170 km² (65 mi²) Outer Area and the 25 km² (10 mi²) Inner Area (Figure 1-1). The 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs are located in the Central Plateau Inner Area. The Hanford Site environmental cleanup mission began in 1989, following a plutonium production era that lasted from 1943 to 1989. During plutonium production, the Hanford Site was divided into production areas, including the 200 East and 200 West Areas, which contain the major nuclear fuel processing, waste management, and disposal facilities. This RD/RAWP presents information related to the primary sources of contamination from plutonium production in the 200 East and 200 West Areas. The historical designations for the 200 East and 200 West Areas are used in context throughout this work plan, where appropriate.

The 200 East and 200 West Areas are separated from each other by several miles. The main function of the facilities in the 200 East and 200 West Areas was to remove plutonium from the uranium fuel rods after they had been subjected to a nuclear chain reaction in the 100 Area reactors. Five massive processing facilities, called “canyons”, encompassed the site of these separation and removal activities. Each canyon measures approximately three football fields long, with walls extending 18.3 m (60 ft) above the ground and dropping another 12.2 m (40 ft) below it.

Large volumes of liquid waste were generated from the separation of plutonium at the various processing plants in the 200 West and 200 East Areas. Billions of gallons of process wastewater were both intentionally and unintentionally put onto the ground in the 200 Area. The processes were intended to recover as much plutonium as possible prior to discharge of the waste liquids, but the waste streams still contained low levels of plutonium and other contaminants.

The waste sites in the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs are associated with subsurface liquid waste handling and disposal at sites that were engineered and constructed to receive liquid waste and discharge it into the soil beneath the sites. Detailed information describing the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU waste sites can be found in the following reports:

- DOE/RL-2003-11, *Remedial Investigation Report for the 200-CW-5 U Pond/Z Ditches Cooling Water Group, the 200-CW-2 S Pond and Ditches Cooling Water Group, the 200-CW-4 T Pond and Ditches Cooling Water Group, and the 200-SC-1 Steam Condensate Group Operable Units*
- DOE/RL-2004-24, *Feasibility Study for the 200-CW-5 Cooling Water Operable Unit*
- DOE/RL-2006-51, *Remedial Investigation Report for the Plutonium/Organic-Rich Process Condensate/Process Waste Group Operable Unit: Includes the 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*
- DOE/RL-2007-27, *Feasibility Study for the Plutonium/Organic-Rich Process Condensate/Process Waste Group Operable Unit: Includes the 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*

1.4.1 Land Use


The 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU waste sites are all located within the approximately 52 km² (20 mi²) Central Plateau area. The reasonably anticipated future land use for the Inner Area of the Central Plateau is industrial (DOE worker) for at least 50 years and then industrial (DOE or non-DOE worker) thereafter. DOE issued the Hanford Comprehensive Land-Use Plan Environmental Impact Statement (HCP EIS [DOE/EIS-0222-F]) and associated HCP EIS ROD (64 FR 61615) in 1999. The HCP EIS presents the potential environmental impacts of alternative land-use plans for Hanford and presents the land-use implication of ongoing and proposed activities. Under the

1 preferred land-use alternative selected in the HCP EIS ROD, the Central Plateau was designated for
 2 industrial exclusive use, defined as areas suitable and desirable for treatment, storage, and disposal (TSD)
 3 of hazardous, dangerous, radioactive, and nonradioactive wastes, as well as related activities.

4 The Tri-Party agencies have agreed that the reasonably anticipated future land use for the Inner Area of
 5 the Central Plateau is industrial land use and includes TSD of hazardous, dangerous, radioactive, and
 6 nonradioactive wastes. As long as residual contamination remains above levels that allow for unrestricted
 7 use, institutional controls will be required.

8 **1.4.2 Physical Setting**

9 The 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU waste sites are located in the Inner Area of the
 10 Hanford Site Central Plateau (Figure 1-2). The 200 Areas are located on a broad, relatively flat area that
 11 constitutes a local topographic high region commonly referred to as the 200 Area Plateau. The plateau is a
 12 giant flood bar (Cold Creek Bar) that was formed during cataclysmic Ice Age floods from glacial Lake
 13 Missoula. The flood bar may have started forming during the earliest floods 1 to 2 million years ago.
 14 The Cold Creek Bar trends generally east-west, with elevations between 197 and 225 m (647 to 740 ft).
 15 The plateau drops off rather steeply to the north and east into a former flood channel that runs
 16 east-southeast, with elevation changes of between 15 and 30 m (50 and 100 ft). The plateau gently
 17 decreases in elevation to the south into the Cold Creek valley. Most of the 200 West Area and the
 18 southern half of the 200 East Area are situated on the Cold Creek Bar, while the northern half of the
 19 200 East Area lies on the edge of a former flood channel.



E1503028_6

20

21

Figure 1-2. Location of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs

1 Waste sites in the 200 West Area are situated on a relatively flat area within the secondary flood channel
2 that bisects the 200 West Area. Surface elevations range from approximately 201 to 217 m (660 to
3 712 ft). Waste site surface elevations in the 200 East Area range from about 189 m (620 ft) in the northern
4 portion to about 220 m (720 ft) in the southern portion. The ground surface in the 200 East Area slopes
5 gently to the northeast.

6 Basalt of the Columbia River Basalt Group and a sequence of overlying sediments comprise the local
7 geology. The overlying sediments are approximately 169 m (555 ft) thick and primarily consist of the
8 Ringold Formation and Hanford formation, which are composed of sand and gravel with some silt layers.
9 Surface elevations range from approximately 200 to 217 m (660 to 712 ft). The sediment thickness in the
10 200 West Area above the water table (the vadose zone) ranges from 40 to 75 m (132 to 246 ft).
11 Sediments in the vadose zone are the Ringold Formation (the uppermost Ringold Formation unit E and
12 the Upper Ringold unit 4), Cold Creek unit (CCU), and Hanford formation.

13 The vadose zone is the unsaturated interval between the ground surface and the water table. The vadose
14 zone is approximately 104 m (340 ft) thick in the southern section of the 200 East Area. Sediments in the
15 vadose zone are dominated by the Hanford formation, although the CCU and part of the Ringold
16 Formation are above the water table in the 200 West Area. In the 200 West Area, the vadose zone
17 thickness ranges from 40 to 75 m (132 to 246 ft). Historically, and as recently as the early 1900s, perched
18 water has been documented above the CCU at locations in the 200 West Area. While liquid waste
19 facilities were operating, localized areas of saturation or near saturation were created in the soil column.
20 With the reduction of artificial recharge from waste facilities in the 200 Area in 1995, downward flux of
21 liquid in the vadose zone beneath these waste sites has been decreasing.

22 The top of the unconfined aquifer in the 200 Area occurs within the Ringold Formation, the CCU, or the
23 Hanford formation, depending on location. The base of the unconfined aquifer is the top of the Ringold
24 Formation unit 8 (lower mud), or the top of the basalt where unit 8 is absent at the 200 West Area, and the
25 top of the basalt in the 200 East Area. Groundwater in the unconfined aquifer flows from recharge areas
26 where the water table is higher (west of the Hanford Site) to areas where it is lower, near the
27 Columbia River.

28 Depth to groundwater in the 200 East Area and vicinity ranges from about 54 m (177 ft) near the
29 former B Pond area to about 104 m (340 ft) near the southern boundary of the 200 East Area.
30 The configuration of contaminated groundwater plumes indicates that groundwater flows to the northwest
31 in the northern half of the 200 East Area and to the east/southeast in the southern half of the 200 East
32 Area. Groundwater beneath the 200 West Area is found primarily in the Ringold Formation. Depth to
33 water varies from about 0.2 m (132 ft) to greater than 75 m (246 ft). In the 200 West Area, groundwater in
34 the unconfined aquifer typically flows from west to east.

35 Liquid wastes discharged from operations are considered the most significant type of discharge to the
36 environment in terms of volume and number of constituents. According to estimates, 1.7 trillion L
37 (450 billion gal) of liquid waste, some containing radionuclides and hazardous chemicals, have been
38 released to the ground at the Hanford Site since 1944. Much of this contamination remains in the vadose
39 zone above the water table, but some of the more mobile contaminants have reached groundwater.
40 Most sources of artificial recharge were terminated in 1995.

41 **1.4.3 Nature and Extent of Contamination**

42 The selected remedy for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs addresses soils and
43 subsurface disposal structures, two settling tanks, and associated pipelines contaminated primarily with
44 radioactive plutonium and cesium. Some of the waste materials are considered principal threat wastes.

1 Principal threat waste is defined as source materials that are considered highly toxic or highly mobile and
 2 that generally cannot be reliably contained or would present a significant risk to HHE should
 3 exposure occur. The remedy includes a combination of RTD, construction of ET barriers, maintenance
 4 and enhancement of existing soil cover, operation of the SVE system, and ICs. Table 1-1 provides a
 5 summary of the waste sites included in the ROD (EPA et al., 2011).

6 The locations of each of these waste sites in the 200 East and 200 West Areas are shown in Figures 1-3
 7 and 1-4, respectively. A summary of the nature and extent of contamination for waste sites in the
 8 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs is contained in Appendix A.

Table 1-1. 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Waste Sites

| Waste Site | Years of Operation | Estimated Inventory of Plutonium Isotopes (kg) | Estimated RTD Volume (m ³) |
|---------------------------------|--|--|--|
| 200-CW-5 Operable Unit | | | |
| 216-Z-1D Ditch | 1944–1959 | 2.4 | 66,320 |
| 216-Z-11 Ditch | 1959–1971 | 2.4 | 35,210 |
| 216-Z-19 Ditch | 1971–1981 | 0.14 | 40,770 |
| 216-Z-20 Tile Field | 1981–1995 | 0.033 | 47,110 |
| UPR-200-W-110 Unplanned Release | 1971 | Unknown | 13,040 |
| 200-W-207-PL Pipeline* | 1949–1995 | Unknown | 2,300 |
| 200-PW-1 Operable Unit | | | |
| 216-Z-1A Tile Field | 1964–1969 | 57 | 41,860 |
| 216-Z-9 Trench | 1955–1962 | 48 | 12,300 |
| 216-Z-18 Crib | 1969–1973 | 23 | 49,500 |
| 200-W-174-PL Pipeline* | 1964–1973 | Unknown | 12,000 |
| 200-W-206-PL Pipeline* | 1955–1962 | Unknown | 1,000 |
| 216-Z-1&2 Crib | 1949–1952 | 7 | 10,330 |
| 216-Z-3 Crib | 1952–1959 | 5.7 | 21,330 |
| 216-Z-12 Crib | 1959–1973 | 25.1 | 27,300 |
| 241-Z-361 Settling Tank | 1949–1973 | 29 | 13,600 |
| 200-PW-3 Operable Unit | | | |
| 216-A-7 Crib | 1956–1957 and 1966 | NA | Enhance soil cover. |
| 216-A-8 Crib | 1955–1958 1966–1985 (Intermittent) | NA | Enhance soil cover. |

Table 1-1. 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Waste Sites

| Waste Site | Years of Operation | Estimated Inventory of Plutonium Isotopes (kg) | Estimated RTD Volume (m³) |
|---------------------------------|---------------------------|---|--|
| 216-A-24 Crib | 1958–1966 | NA | Enhancement of the soil cover is not needed. |
| 216-A-31 Crib | 1964–1966 | NA | Enhancement of the soil cover is not needed. |
| UPR-200-E-56 Unplanned Release | 1979 | NA | Enhance soil cover. |
| 200-PW-6 Operable Unit | | | |
| 216-Z-5 Crib | 1945–1947 | 0.34 | 8,320 |
| 200-W-208-PL Pipeline | 1959–1973 | Unknown | 10,000 |
| 200-W-210-PL Pipeline | 1949–1959 | Unknown | 4,300 |
| 241-Z-8 Settling Tank | 1955–1962 | 1.5 | 2,480 |
| 200-W-205-PL Pipeline* | 1955–1962 | Unknown | Included with the 241-Z-8 waste site. |
| 200-W-220-PL Pipeline* | 1949–1973 | Unknown | Included with the 241-Z-361 waste site. |
| 216-Z-8 French Drain | 1955–1962 | <0.05 | The remedy does not include RTD. |
| 216-Z-10 Injection/Reverse Well | February to June 1945 | <0.05 | The remedy does not include RTD. |


* Remedial action implementation will remediate only segments of these pipeline waste sites that are within the project boundary and excavation footprint. The remaining segments of the pipeline waste sites will be transferred into another OU and addressed in future remedial actions.

IC = institutional control

NA = not applicable


OU = operable unit

RTD = removal, treatment (as needed), and disposal



1
2

Figure 1-3. Location of Waste Sites in the 200 East Area



1
2

Figure 1-4. Location of Waste Sites in the 200 West Area

2 Basis for Remedial Action

Chapter 2 describes the regulatory decision, provides an overview of the ROD (EPA et al., 2011), and provides the applicable or relevant and appropriate requirements (ARARs) for the RA.

2.1 Basis for Action

Human health risk assessments for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU waste sites were developed for quantitative evaluation of both cancer risks and noncancer health hazards from exposure to radionuclides and nonradioactive contaminants present at the waste sites. The baseline risk assessment evaluated risks under current industrial land use conditions, assuming no RA was taken, and under unrestricted land use conditions. It provided the basis for taking action and identified the contaminants and exposure pathways that need to be addressed by the RA.

Based on the information and results of the risk assessment, COCs for soils in the 200-PW-1 and 200-PW-6 OUs are americium-241 and plutonium-239/plutonium-240. Carbon tetrachloride and methylene chloride were also identified as COCs for protection of groundwater for the 200-PW-1 OU. COCs for soils in the 200-CW-5 OU are americium-241, plutonium-239/plutonium-240, cesium-137, radium-226, strontium-90, polychlorinated biphenyls (PCBs), boron, and mercury. The COC for soils in the 200-PW-3 OU is cesium-137. Two other contaminants (technetium-99 and nitrate) were identified as contaminants of interest. DOE and EPA have determined that these contaminants do not pose an unacceptable risk, based on fate and transport modeling results and process knowledge of the type of liquid waste discharged at these waste sites. However, additional sampling will be conducted to confirm contaminant levels as part of the remedial design. Therefore, nitrate is added as a contaminant of interest at the 200-CW-5 waste sites. Technetium-99 and nitrate are added as contaminants of interest at specific waste sites (216-Z-1A, 216-Z-9, and 216-Z-18) in the 200-PW-1 OU.

The response action selected in the ROD (EPA et al., 2011) is necessary to protect the welfare of public health and the environment from actual or threatened releases of hazardous substances, pollutants, or contaminants into the environment. Such a release, or threat of release, may present an imminent and substantial endangerment to public health, welfare, or the environment.

2.2 Selected Remedy

The ROD (EPA et al., 2011) presents the selected final RA for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs, which are part of the overall soil remediation effort in the Inner Area. The Inner Area is approximately 10 mi² (26 km²) in the middle of the Central Plateau encompassing the region where chemical processing and waste management activities occurred. The 200-CW-5, 200-PW-1, and 200-PW-6 OUs are located in the 200 West Area, and the 200-PW-3 OU is located in the 200 East Area. Cleanup levels for the Inner Area are expected to be based on industrial land use.

Groundwater located beneath these OUs in the 200 West Area is being addressed through separate CERCLA processes for the 200-ZP-1 and 200-UP-1 Groundwater OUs. The remaining Inner Area waste sites and 200 East Area groundwater OUs will be addressed under separate CERCLA processes for the appropriate OUs.

The selected remedy for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs addresses soils and subsurface disposal structures, two settling tanks, and associated pipelines contaminated primarily with plutonium and cesium. Structures and other debris that must be removed in order to conduct required remediation will be excavated as well. Components of the selected remedy are summarized in the following subsections.

2.2.1 Removal, Treatment, and Disposal of Contaminated Soil and Debris

RTD of soil and debris to the specified depths or specified cleanup levels will be used to address plutonium contaminated soils and subsurface structures and debris. This consists of the following actions:

- Removing a portion of contaminated soil, structures, and debris
- Treating these removed wastes, as required, to meet waste disposal requirements at the Environmental Restoration and Disposal Facility (ERDF), which is located on the Hanford Site, or waste acceptance criteria for offsite disposal at the Waste Isolation Pilot Plant (WIPP), which is a 0.8 km (0.5 mi) deep repository in New Mexico that has limited capacity
- Disposal at ERDF or WIPP

Selected pipelines associated with these OUs will also be excavated and disposed of at ERDF or WIPP. Cleanup levels have been selected that are protective of groundwater and the current and reasonably expected future industrial land use. Application of the remedy to the specific waste sites addressed in the ROD (EPA et al., 2011) is summarized in the following subsections.

2.2.1.1 Z Ditches Waste Group Remedy Components

RTD of contaminated soils at ERDF or WIPP, as appropriate, will be applied to the Z Ditches Waste Group, which consists of the 216-Z-1D Ditch, 216-Z-11 Ditch, 216-Z-19 Ditch, 216-Z-20 Tile Field, and UPR-200-W-110 Unplanned Release waste sites. For the Z Ditches Waste Group, excavation will remove contaminated soil, located from 0 to 4.6 m (0 to 15 ft) below ground surface (bgs), that exceeds cleanup levels for plutonium-239/plutonium-240, americium-241, cesium-137, radium-226, strontium-90, PCBs, boron, and mercury. The RTD process for this waste group includes the following actions:

- Removal and stockpiling of clean overburden for backfilling
- Removal of contaminated soils and debris that exceed the cleanup levels identified for previously specified contaminants to a depth of 4.6 m (15 ft) bgs
- Removal of structures and other debris within the excavation areas, which includes the pipeline (200-W-207-PL) associated with this waste group
- Sampling during design to confirm the extent of excavation required
- Placement of contaminated soil and debris in waste containers
- Screening of waste in containers to determine if it qualifies for disposal at ERDF (if transuranic [TRU] waste is present in the containers, it will be packaged to meet waste disposal criteria for disposal at WIPP)
- Treatment, if needed, of waste to meet disposal requirements
- Sampling of plutonium-239/plutonium-240, americium-241, cesium-137, radium-226, strontium-90, PCBs, boron, and mercury to confirm that contaminant levels meet cleanup levels (sampling will be done in accordance with the sampling and analysis plan [SAP], DOE/RL-2015-22, *Sampling and Analysis Plan for the 200-CW-5, 200-PW-1, and 200-PW-6 Operable Units*)
- Sampling of nitrate, in accordance with the SAP (DOE/RL-2015-22), to confirm that contaminant levels do not pose an unacceptable risk to groundwater (if sampling indicates that contaminant levels pose an unacceptable risk to groundwater, the CERCLA process will be used to modify the remedy, as necessary, to protect groundwater)

2.2.1.2 High-Salt Waste Group Remedy Components

RTD of contaminated soils at ERDF or WIPP, as appropriate, will be applied to the High-Salt Waste Group, which consists of the 216-Z-1A Tile Field, 216-Z-9 Trench, and 216-Z-18 Crib waste sites.

The RTD process for this waste group includes the following actions:

- Removal and stockpiling of clean overburden for backfilling
- Removal of soils and debris to 6.1 m (20 ft) bgs at the 216-Z-1A Tile Field, 7 m (23 ft) bgs at the 216-Z-9 Trench, and 6.1 m (20 ft) bgs at the 216-Z-18 Crib (includes the pipelines [200-W-174-PL and 200-W-206-PL] and removal of above-grade structures at the 216-Z-9 Trench)
- Removal of structures and other debris within the excavation areas or that must be removed in order to conduct required remediation, which may include removal of parts of 200-W-178-PL from the 241-Z Building to the third bend in 200-W-178-PL (200-W-178-PL is part of a dangerous waste management unit [DWMU], and any necessary removal of 200-W-178-PL parts will satisfy ARARs for DWMUs)
- Placement of contaminated soil and debris in waste containers
- Screening of waste in containers to determine if it qualifies as TRU waste (waste qualified as TRU will be packaged to meet waste disposal criteria for WIPP; other waste will be packaged to meet waste disposal criteria for ERDF)
- Treatment, if needed, of waste to meet disposal requirements
- Sampling of nitrate and technetium-99 in accordance with the SAP (DOE/RL-2015-22), to confirm that contaminant levels do not pose an unacceptable risk to groundwater (if sampling indicates that contaminant levels pose an unacceptable risk to groundwater, the CERCLA process will be used to modify the remedy, as necessary, to protect groundwater)
- After excavating to the specified depths in these waste sites, plutonium-239/plutonium-240 and americium-241 levels will be assessed in accordance with the SAP (DOE/RL-2015-22). DOE will evaluate removing additional plutonium contaminated soil from these waste sites.
- Backfilling of excavations with clean fill, followed by compaction
- Construction of ET barriers over each waste site (ET barrier construction will include planting the barrier surface with vegetation)

2.2.1.3 Low-Salt Waste Group Remedy Components

RTD of contaminated soils at ERDF or WIPP, as appropriate, will be applied to the Low-Salt Waste Group, which consists of the 216-Z-1&2, 216-Z-3, 216-Z-12, and 216-Z-5 Crib. The RTD process for this waste group includes the following actions:

- Removal and stockpiling of clean overburden for backfilling
- Removal of soils and debris to 7.6 m (25 ft) bgs at the 216-Z-1&2 Crib, 10.1 m (33 ft) bgs at the 216-Z-3 Crib, 6.7 m (22 ft) bgs at the 216-Z-5 Crib, and 7.3 m (24 ft) bgs at the 216-Z-12 Crib
- Removal of structures and other debris within excavation areas or that must be removed in order to conduct required remediation, which includes 200-W-208-PL and 200-W-210-PL
- Placement of contaminated soil and debris in waste containers

- 1 • Screening of waste in containers to determine if it qualifies for offsite disposal at WIPP (waste that
2 does not meet waste acceptance criteria for WIPP will be sent to ERDF)
- 3 • Treatment, if needed, of waste to meet disposal requirements
- 4 • After excavating to the specified depths in these waste sites, plutonium-239/plutonium-240 and
5 americium-241 levels will be assessed in accordance with the SAP (DOE/RL-2015-22)
- 6 • Backfilling of the excavations with clean fill, followed by compaction
- 7 • Construction of ET barriers over each waste site (requirements for these ET barriers are the same as
8 those for the High-Salt Waste Group)

9 **2.2.1.4 Settling Tank Waste Group Remedy Components**

10 The ROD (EPA et al., 2011) identifies the selected RA applied to the Settling Tank Waste Group, which
11 consists of the 241-Z-361 and 241-Z-8 Settling Tanks, as removal of the sludge followed by tank
12 stabilization. Remediation and stabilization are to be completed in a manner that would satisfy the
13 substantive requirements for closure of dangerous waste tanks. However, a video examination of the
14 241-Z-361 settling tank conducted in 1999 revealed the steel liner was severely corroded and portions of
15 the concrete tank were deteriorated, exposing coarse aggregate.

16 Based on this information, the project team has concerns about the structural integrity of the settling
17 tanks. Disturbing the tanks could present a substantial threat of release to the environment during RAs.
18 Therefore, this RD/RAWP describes an alternative RA to remove the tanks and dispose of the sludge and
19 tank structures at ERDF or WIPP. Tank removal and disposal has been evaluated and is considered a
20 cost-effective alternative that will eliminate the contaminant source.

21 Tank removal and disposal would include the following actions:

- 22 • Removal, as needed, of sludge from tanks
- 23 • Packaging of sludge to meet waste disposal criteria for WIPP
- 24 • Screening of waste in containers to confirm that it meets the requirements for disposal at WIPP
25 (waste in containers that does not meet WIPP disposal criteria will be treated, if necessary, and sent
26 to ERDF)
- 27 • Stabilization of waste material remaining in tanks
- 28 • Removal and/or size reducing tank structure to package for disposal at ERDF or WIPP
- 29 • Treatment, if needed, of waste to meet disposal requirements
- 30 • After removal of the settling tanks, plutonium-239/plutonium-240 and americium-241 levels in the
31 underlying soil will be assessed in accordance with the SAP (DOE/RL-2015-22)
- 32 • Backfilling of the excavations with clean fill, followed by compaction and revegetation

33 If removal of the settling tanks is to be implemented, this alternative will be evaluated as a potential
34 change to the ROD (EPA et al., 2011).

35 **2.2.2 Soil Vapor Extraction**

36 An SVE system was implemented as an expedited response action to remove and treat carbon
37 tetrachloride contamination in the vadose zone at the 200-PW-1 OU waste sites in the High-Salt

1 Waste Group. The system has been in operation since 1992 and has effectively removed and treated
 2 carbon tetrachloride in the vadose zone. SVE is incorporated into the selected remedy. Achievement of
 3 the cleanup levels stipulated by the remedy has been evaluated and the conclusion was that the guidelines
 4 for closure of the SVE system have been met. The evaluation recommends termination of SVE operations
 5 and closure of the SVE system (DOE/RL-2014-48). The process for formal approval of termination and
 6 closure of the SVE system by EPA is under way.

7 **2.2.3 Maintain and Enhance Existing Soil Covers**

8 For the 200-PW-3 OU waste sites, also known as the Cesium-137 Waste Group, soil covers will be used
 9 to provide a minimum of 4.6 m (15 ft) of uncontaminated soil over each waste site. Soil cover for this
 10 waste group requires the addition of soil, as necessary, to the 216-A-7 and 216-A-8 Cribs and
 11 UPR-200-E-56 Unplanned Release waste sites to achieve a minimum 4.6 m (15 ft) of cover and
 12 maintenance of a 4.6 m (15 ft) thickness of soil cover.

13 Contamination at the other two waste sites (216-A-24 and 216-A-31 Cribs) is deeper than 4.6 m (15 ft)
 14 from the ground surface and will not require additional backfill.

15 **2.2.4 Other Sites Remedy Components**

16 Two 200-PW-6 OU waste sites (216-Z-8 French Drain and 216-Z-10 Injection/Reverse Well) were
 17 determined to have limited contamination and do not pose a risk to HHE. Therefore, no action has been
 18 selected for these waste sites.

19 **2.2.5 Institutional Control Component**

20 ICs and long-term monitoring will be required for waste sites in the 200-CW-5, 200-PW-1, 200-PW-3,
 21 and 200-PW-6 OUs where contamination is left in place that precludes an unrestricted land use.

22 These ICs and land use controls will be required to ensure that activities are consistent with and restricted
 23 to the reasonably anticipated future industrial land uses for the Inner Area of the Central Plateau. DOE is
 24 responsible for implementing, maintaining, reporting on, and enforcing the ICs and land use controls.

25 Although DOE may later transfer these procedural responsibilities to another party by contract, property
 26 transfer agreement, or other means, DOE shall retain ultimate responsibility for remedy integrity and ICs.

27 The following IC performance objectives are required to be met as part of this RA (land use controls will
 28 be maintained at the waste sites until EPA authorizes removal of restrictions where contamination is at
 29 levels to allow for unrestricted use and unlimited exposure):

- 30 • DOE shall control access to the waste sites to prevent unacceptable exposure of humans to
 31 contaminants in the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs. Visitors entering any of
 32 these OUs will be required to be badged and escorted.
- 33 • DOE shall post and maintain warning signs at the waste sites in these OUs that caution visitors and
 34 workers of potential hazards from contaminants below the ground surface.
- 35 • In the event of any unauthorized access to the site, DOE shall report such incidents to the Benton
 36 County Sheriff's Office for investigation and evaluation of possible prosecution.
- 37 • DOE shall prohibit activities that are not industrial in nature along with drilling, excavation, or use of
 38 soils at these waste sites.
- 39 • DOE shall prohibit use of groundwater, located beneath the 200-CW-5, 200-PW-1, 200-PW-3, and
 40 200-PW-6 OUs, for the foreseeable future until drinking water standards are achieved.

- 1 • DOE shall maintain the integrity of and prohibit activities that could damage or lessen the
2 performance of required ET caps and soil covers.
- 3 • DOE shall report annually on the effectiveness of ICs for the 200-CW-5, 200-PW-1, 200-PW-3, and
4 200-PW-6 OUs as specified in DOE/RL-2001-41, *Sitewide Institutional Controls Plan for Hanford*
5 *CERCLA Response Actions and RCRA Corrective Actions*, or an alternative reporting frequency
6 specified by EPA.
- 7 • DOE shall provide notice to EPA at least 6 months prior to any transfer or sale of the land in the
8 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs, so EPA can be involved in discussions to
9 ensure that appropriate provisions are included in the transfer terms or conveyance documents to
10 maintain effective ICs. If it is not possible for DOE to notify EPA at least 6 months prior to any
11 transfer or sale, then DOE will notify EPA as soon as possible but no later than 60 days prior to the
12 transfer or sale of any property subject to ICs. In addition to the land transfer notice and preceding
13 discussion provisions, DOE further agrees to provide EPA with similar notice, within the same time
14 frames, as to federal-to-federal transfer of property. DOE shall provide a copy of executed deed or
15 transfer assembly to EPA.
- 16 • DOE shall prevent the development and use of the 200-CW-5, 200-PW-1, 200-PW-3, and
17 200-PW-6 OUs for residential housing, elementary and secondary schools, childcare facilities,
18 and playgrounds.
- 19 • Land use controls will be maintained as long as the contamination remains at levels that do not allow
20 for unrestricted use and unlimited exposure and shall not be removed without the prior authorization
21 of EPA.

22 **2.2.6 Statutory Determinations**

23 The selected remedy for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs is protective of HHE,
24 complies with federal and state ARARs appropriate to the RA, and is cost effective. The selected remedy
25 also utilizes permanent solutions and alternative treatment technologies to the maximum extent practicable.
26 The remedy for these OUs does not satisfy the statutory preference for treatment as a principal element of
27 the remedy because there is no feasible technology to practicably treat radionuclide contamination that will
28 not result in larger volumes, creating greater impracticability for disposal. The amount of waste disposed is a
29 limiting factor since plutonium waste generated at the 200-PW-1 and 200-PW-6 OU waste sites will include
30 TRU waste, which will be disposed of at WIPP. The contaminated soils will be packaged appropriately for
31 onsite disposal at ERDF or offsite disposal at WIPP, as appropriate.

32 The selected remedy was chosen in accordance with CERCLA, as amended by the *Superfund*
33 *Amendments and Reauthorization Act of 1986*, TPA (Ecology et al., 1989a), and to the extent practicable,
34 NCP (40 CFR 300). This decision is based on the Administrative Record file for these OUs. The State of
35 Washington, through Ecology, concurs with the selected remedy.

36 **2.3 Remedial Action Objectives**

37 RAOs are site-specific objectives that define the extent of cleanup necessary to achieve the specific level
38 of remediation at the site. Three RAOs are identified in the ROD (EPA et. al., 2011):

- 39 • **RAO 1:** Prevent unacceptable risk to human health and ecological receptors associated with
40 radiological exposure to waste, soil, or debris contaminated above risk-based criteria by removing the
41 source or eliminating the pathway.

- 1 • **RAO 2:** Prevent unacceptable risk to human and ecological receptors associated with nonradiological
 2 exposure to waste, soil, or debris contaminated above risk-based criteria by removing the source or
 3 eliminating the pathway.
- 4 • **RAO 3:** Control sources of potential groundwater contamination to support the Central Plateau
 5 groundwater goal of protecting the beneficial uses of groundwater, including protecting the Columbia
 6 River from adverse impacts.

7 2.4 Remedial Action Goals

8 The selected remedy is expected to achieve RAOs when RTD of contaminated soils, ET barrier
 9 construction, soil cover enhancement, and SVE activities are complete. The final cleanup levels listed in
 10 Table 2-1 establish acceptable exposure levels for specific contaminants and exposure pathways that are
 11 protective of HHE and groundwater.

Table 2-1. Final Cleanup Levels for 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Soils

| COC | Final Cleanup Level | Basis for Cleanup Level ^a | Risk at Cleanup Level |
|---------------------------------|------------------------|--------------------------------------|---|
| Plutonium-239 and Plutonium-240 | 765 pCi/g ^b | Human health (industrial use) | Cancer risk < 1×10^{-4} ^{b,c} |
| Americium-241 | 940 pCi/g | Human health (industrial use) | Cancer risk = 1×10^{-4} ^c |
| Cesium-137 | 17.7 pCi/g | Human health (industrial use) | Cancer risk = 1×10^{-4} ^c |
| Radium-226 | 4 pCi/g | Human health (industrial use) | Cancer risk = 1×10^{-4} ^c |
| Strontium-90 | 20 pCi/g | Ecological receptor protection | HQ = 1 |
| Polychlorinated Biphenyl | 0.65 mg/kg | Ecological receptor protection | HQ = 1 |
| Boron | 0.5 mg/kg | Ecological receptor protection | HQ = 1 |
| Mercury | 0.1 mg/kg | Ecological receptor protection | HQ = 1 |
| Carbon Tetrachloride | 100 ppmv ^d | Groundwater protection | Excess Lifetime Cancer Risk = 1×10^{-5} ^e |
| Methylene Chloride | 50 ppmv ^d | Groundwater protection | |

a. Cleanup levels are based on an industrial land use scenario. When cleanup levels for ecological receptors or groundwater protection were lower than human health protection, the lower value was used as the final cleanup level.

b. The preliminary remediation goal identified in the feasibility studies based on 10^{-4} risk was 2,900 pCi/g for plutonium-239/plutonium-240. However, DOE has agreed to a more conservative value of 765 pCi/g for this RA.

c. Final verification sampling for radiological contaminants at the Z Ditches Waste Group will be evaluated to confirm that the aggregate risk level is less than 1×10^{-4} .

d. Soil vapor concentrations will be further refined and assessed to ensure they are protective of groundwater.

e. DOE will clean up COCs (carbon tetrachloride and methylene chloride) for the 200-PW-1 OU, subject to WAC 173-340, "Model Toxics Control Act—Cleanup," so the total excess lifetime cancer risk from them does not exceed 1×10^{-5} at the conclusion of the remedy.

| | | |
|------|---|-----------------------------|
| COC | = | contaminant of concern |
| DOE | = | U.S. Department of Energy |
| HQ | = | hazard quotient |
| OU | = | operable unit |
| ppmv | = | parts per million by volume |
| RA | = | remedial action |

1 **2.5 Remedy Performance Monitoring**

2 Performance monitoring will be conducted to evaluate the effectiveness of the RA to attain the cleanup
3 levels identified in the ROD (EPA et al., 2011). Monitoring will be used to assess the different
4 components associated with the RA.

5 A SAP (DOE/RL-2015-22) has been prepared to meet the monitoring needs for the RA. Data quality
6 objectives (DQOs) were developed as a part of this plan. The SAP (DOE/RL-2015-22) provides a
7 description and schedule of activities, including data management and evaluation methods, to meet the
8 data needs identified in the DQO process.

9 **2.6 Applicable or Relevant and Appropriate Requirement Compliance**

10 ARARs are established in Section 13 (Statutory Determinations) of the ROD (EPA et al., 2011).
11 ARARs are the substantive provisions of any promulgated federal environmental or more stringent state
12 environmental or facility siting standards, requirements, criteria, or limitations that are determined to be
13 legally applicable or relevant and appropriate for a CERCLA site or action. Applicable requirements are
14 those cleanup standards, standards of control, and other substantive requirements, criteria, or limitations
15 promulgated under federal environmental or state environmental or facility siting laws that specifically
16 address a hazardous substance, pollutant, contaminant, RA, location, or other circumstance found at a
17 CERCLA site (40 CFR 300.5, "Definitions"). Relevant and appropriate requirements are cleanup
18 standards, standards of control, and other substantive requirements, criteria, or limitations promulgated
19 under federal environmental, state environmental, or facility siting laws. While not legally "applicable" to
20 circumstances at a particular CERCLA site, these requirements address problems or situations sufficiently
21 similar to those encountered at the site that their use is well suited (40 CFR 300.5).

22 Appendix B provides a summary of the ARARs and how they will be implemented by this RA.

23

3 Remedial Design Approach

Chapter 3 presents an overview of the remedial design approach for addressing the regulatory decision and requirements described in Chapter 2.

3.1 Design Approach

Work on the remedial design approach was initiated in October 2014. An interdisciplinary team of onsite subject matter experts was formed to prepare the approach. The team included project management, requirements management, strategic integration, facility operations, regulatory compliance, radiological controls, nuclear and criticality safety, solid waste management, cost estimating, and three-dimensional modeling personnel.

The initial tasks included analyzing the requirements contained in the ROD (EPA et al., 2011) and gathering background information on the 21 waste sites and 7 pipelines included in the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. This information included physical dimensions, waste characterization data, and past operating history.

Based on the data that were gathered, it was confirmed that there is in excess of 200 kg of plutonium contained in the waste sites in the 200-CW-5, 200-PW-1, and 200-PW-6 OUs. Given this level of contamination, subject matter experts were asked to evaluate the potential impacts to the environment and workers based on air emission, radiological exposure, nuclear safety, and criticality safety parameters. This was intended to provide initial design and operating constraints to determine viability of the technical approach.

For this work scope, three primary considerations were evaluated for occupational radiation protection: dose and dose rate, contamination levels, and airborne radioactivity concentrations. These factors were evaluated both for the workers directly involved in the work as well as collocated employees in nearby areas. Since the specific methods of remediation have yet to be determined, certain assumptions were necessary. The evaluation developed correlations, look-up tables, and graphs that compare a range of soil concentrations to the expected dose, contamination, and airborne radioactivity levels that workers may encounter.


Due to the close proximity of other waste sites, monitoring wells and boreholes, existing utilities, ongoing operations, and waste transfer lines, an analysis of the geographic data was performed. A three-dimensional model of the area was used to evaluate the excavation and barrier footprints. As a result of the evaluation, several interfaces were identified and are now reflected in the remedial design.

The resulting waste from the RA will either be sent to ERDF for disposal or packaged into WIPP-certifiable containers and sent to the Central Waste Complex (CWC) for storage, pending eventual certification, shipment, and disposal at WIPP. Because the cost of waste disposal is expected to be a significant component of the RA, a waste management expert evaluated the waste management approach.

Because of the amount of plutonium expected to be encountered during excavation, alternative soil removal techniques were evaluated. In addition, because of the uncertain structural integrity of the settling tanks, alternative methods for removing sludge from the tanks were explored.

The gathered data were used to establish a viable technical approach using an interdisciplinary team during a facilitated value engineering (VE) workshop. Based on the results of the VE workshop and the selected technical approach, a remedial design was developed, a DQO process was completed, DQOs were established, and the SAP (DOE/RL-2015-22) was prepared.

1 A work breakdown structure (WBS) was established (Figure 3-1), resulting in five “work packages,” or
 2 elements that comprise the RA. Narratives describing the scope of each WBS element were developed,
 3 bases of estimate were prepared consistent with each WBS narrative, and an integrated critical path
 4 schedule of the necessary work activities within each WBS element was generated. The technical
 5 approach, cost estimate, and schedule for achieving the RA are described within this document.



6 **Figure 3-1. Work Breakdown Structure**

7 **3.2 Design Basis**

8 The work tasks necessary to remediate the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs are
 9 organized into the following five work packages, consistent with the WBS shown in Figure 3-1:

- 10 • Manage 200-CW-5 and 200-PW-1/3/6 remediation
- 11 • Remove, treat, and dispose of contaminated soil and debris
- 12 • Remove, treat, and dispose of settling tanks
- 13 • Enhance soil cover, install ET barriers, and demobilize project
- 14 • Perform long-term stewardship

15 **3.2.1 Manage 200-CW-5 and 200-PW-1/3/6 Remediation**

16 Project management for remediation of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs begins
 17 with project authorization and continues through initiation of long-term stewardship. It includes acquiring
 18 the remediation system, mobilizing the project, and turning the system over to the Operations
 19 organization.

20 **3.2.2 Remove, Treat, and Dispose of Contaminated Soil and Debris**

21 RTD of contaminated soil and debris from the 200-CW-5, 200-PW-1, and 200-PW-6 OUs includes
 22 management and operations of the soil and debris remediation system (SRS) after it is turned over to the
 23 Operations organization. Load management and blending/mixing of waste will be used to assure the
 24 waste is properly packaged for disposal at ERDF or WIPP. Sampling and verification of cleanup levels
 25 are included for contaminated soil and debris sites.

26 **3.2.3 Remove, Treat, and Dispose Settling Tanks**

27 RTD of the settling tanks from the 200-PW-1 and 200-PW-6 OUs includes management and operations of
 28 the settling tank remediation system (STRS) after it is turned over to the Operations organization. Load
 29 management and blending/mixing of waste will be used to ensure that waste is properly packaged for
 30 disposal at ERDF or WIPP. Sampling and verification of cleanup levels are included for the settling
 31 tank sites.

1 **3.2.4 Enhance Soil Cover, Install ET Barriers, and Demobilize the Project**

2 Enhancing soil cover, installing ET barriers, and demobilizing the project includes enhancing the soil
3 cover over three of the 200-PW-3 OU waste sites, installing ET barriers over the 200-PW-1 and
4 200-PW-6 OU waste sites, and demobilizing the remediation project (e.g., installing replacement wells
5 and dispositioning the remediation system).

6 **3.2.5 Long-Term Stewardship**

7 Long-term stewardship for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs includes ICs;
8 surveillance, operations, and maintenance; and CERCLA 5-year reviews.

9 **3.3 Supplemental Design Tasks**

10 SRS and STRS will be acquired in compliance with CERCLA and the Contractor Requirements
11 Document (CRD) for DOE O 413.3B, *Program and Project Management for the Acquisition of Capital*
12 *Assets*. Implementation of the DOE O 413.3B CRD is an internal DOE requirement that is performed
13 outside the CERCLA process but factors into the cost, schedule, and work scope required to acquire and
14 startup SRS and STRS.

15 The critical decision (CD) process outlined in the DOE O 413.3B CRD imposes project hold and approval
16 points to review and approve the project's readiness to proceed to the next phase of project execution.
17 The CD process is intended to optimize execution of each project phase while ensuring that risks are
18 managed prior to committing resources to the next phase of project execution. The phases of the CD
19 process include CD-0, Approve Mission Need; CD-1, Approve Alternative Selection and Cost Range;
20 CD-2, Approve Performance Baseline; CD-3, Approve Start of Construction/Execution; and CD-4,
21 Approve Start of Operations.

22 The CD process will be customized for this project consistent with DOE O 413.3B Section A.5 guidance
23 for Environmental Management (EM) Cleanup Projects. Because the project requirements are driven by
24 CERCLA requirements and the TPA (Ecology et al., 1989a), CDs will be combined (tailored) to match
25 the project's developmental process, which considers the regulatory and legal requirements. For this
26 project, CD-2 and CD-3 will be combined. Adjustments to the system design and operating parameters
27 will occur throughout the lifecycle of this project based on actual system performance against the RAOs.

28 **3.4 Design Approach**

29 The remedial design process will comply with requirements of Section 7.3 of the TPA Action Plan
30 (Ecology et al., 1989b) and will be performed in a phased manner as described in the DOE O 413.3B
31 CRD, consistent with the CD process. A remedial design report (RDR) for both 30 and 90 percent design
32 completion, an air monitoring plan (AMP), and an operations and maintenance (O&M) plan will be
33 developed and submitted to comply with the TPA Action Plan (Ecology et al., 1989b) as identified in
34 Sections 3.4.1 through 3.4.3 of this document, respectively.

35 The general approach to satisfy the DOE O 413.3B CRD requirements necessary to complete the remedial
36 design process includes the following:

- 37 • Develop and submit the project "Mission Need" to obtain CD-0 for this project based on the ROD
38 (EPA et al., 2011) and this RD/RAWP.

- 1 • Prepare documentation required to support submittal of the DOE O 413.3B CRD CD packages for
2 DOE approval, as identified in Section 3.4.4, including development and implementation of safety
3 documentation identified in the safety design strategy (SDS). Integrate preparation of CERCLA
4 documentation and other DOE O 413.3B CD deliverables to minimize duplication of effort, optimize
5 cost and schedule, and ensure continued regulatory compliance.
- 6 • Select and demonstrate technology for remediation systems.
- 7 • Design, procure, construct, install, and test remediation systems, including SRS and STRS.
- 8 • Hire and train staff required to remediate the OUs.
- 9 • Prepare O&M documentation for the remediation systems.

10 Construction activities and RTD operations will be conducted, in part, at existing Hazard Category 2
11 nuclear facilities. The project activities will be managed under the requirements of DOE-STD-1189-2008,
12 *Integration of Safety Into the Design Process*. An SDS document will be prepared and approved during
13 the project definition phase to establish a tailored approach to the application of DOE-STD-1189-2008.

14 RTD systems will be designed to limit occupational radiation exposures in accordance with 10 CFR 835,
15 “Occupational Radiation Protection,” requirements. The following design and control provisions of
16 10 CFR 835 apply to this RA:

- 17 • Avoid releases to the workplace atmosphere.
- 18 • Control inhalation by workers to as low as reasonably achievable (ALARA).
- 19 • Incorporate the following hierarchy of controls: engineering controls, administrative controls, and
20 personal protective equipment (PPE).

21 Remote operations are required when operations could expose personnel to high dose rates or generate
22 gross levels of contamination that would result in high derived air concentration levels. Excavation of
23 high-activity TRU soils presents a significant airborne radiological hazard to workers and collocated
24 employees. Plutonium isotopes have very restrictive airborne concentration limits, and numerous
25 personnel and facilities are located in close proximity to these waste sites. At 5 nCi TRU/g or less, local
26 controls are expected to be effective to mitigate the airborne hazards under open-air excavation. It is
27 possible that slightly higher concentrations could be managed in open air with careful controls but not by
28 more than a factor of 2 (10 nCi TRU/g). At TRU waste concentrations of >5 nCi TRU/g, contamination
29 airborne radioactivity levels are expected to be too high to be managed without engineering controls.
30 Design will incorporate use of contamination control structures with ventilation control, as required, to
31 provide the necessary engineered controls. These measures will enable work to be accomplished within
32 the schedule identified in Chapter 7 without exceeding an assumed maximum allocated unabated offsite
33 dose of 0.1 mrem/yr for the project.

34 To address uncertainties in technology applications associated with RTD of various waste sites,
35 particularly in regard to remote operations and sludge retrieval from the 241-Z-361 Settling Tank,
36 technology selection and demonstration will be achieved through use of prototypes and mockup(s) early
37 in the remediation design process and prior to completion of the 30 percent RDR. Consistent with the
38 DOE O 413.3B CD process, the technology selection will align with development of conceptual design,
39 and a technology readiness assessment will be conducted prior to major expenditure on final system
40 design, procurement, and construction. Mockup(s) will also be used to enhance personnel training,
41 where appropriate.

1 The design will incorporate measures to achieve operating efficiencies necessary to support the project
 2 schedule. Weather enclosures will be incorporated into the design, where needed, to achieve the soil and
 3 debris removal rates or protect contamination control structures from the environment. The weather
 4 enclosures and contamination control structures will be designed for ease of relocation within work sites
 5 and to other work sites.

6 **3.4.1 Remedial Design Report**

7 Per Section 7.3.9 of the TPA Action Plan (Ecology et al., 1989b), DOE will submit an RDR to EPA.
 8 The RDR will be submitted at 30 percent design and 90 percent design.

9 The 30 percent RDR will contain, or include by reference (but is not limited to), the following items:

- 10 • Remediation method selection
- 11 • Technical data book
 - 12 – Existing data and newly acquired data to support the design basis
- 13 • 30 percent remedial design
 - 14 – Functions and requirements document (FRD)
 - 15 – Functional design criteria (FDC)
 - 16 – List of design drawings, specifications, and calculations
 - 17 – Initial mass balance calculation and process flow diagrams
 - 18 – Initial piping and instrumentation diagrams
 - 19 – Proposed site plan including locations of equipment/facilities
- 20 • Safety input to the design basis
 - 21 – Hazard analysis
- 22 • Identification of long lead procurements
- 23 • Construction budget estimate
- 24 • Preliminary construction schedule
- 25 • Safeguards and security verification, including special nuclear material sampling requirements in
 26 the DQOs
- 27 • Transportation requirements
- 28 • 90 percent RDR including the following items:
 - 29 – Design drawings
 - 30 – Specification of construction materials
 - 31 – Construction budget estimate
 - 32 – Construction schedule

33 DOE-RL will provide 30 percent and 90 percent remedial designs to the local EPA field office for review.
 34 This will include technology development and demonstration, as needed. Summary briefings and
 35 discussions may be held at project-specific meetings or other agreed upon forums. Issues will be
 36 identified and resolved in a timely manner to prevent or minimize impacts to schedules for issuing

1 requests for proposals. The following process will be followed to implement the preceding requirement
2 for RDR reviews and approval.

- 3 • DOE-RL will provide a hard copy of the draft remedial design package and design schedule to EPA
4 at the local field office.
- 5 • The EPA review period will be 30 days. If additional review time is necessary, the review period can
6 be increased up to 45 calendar days. To minimize effects to the schedule, the need for additional
7 review time should be communicated early in the process.
- 8 • Review comments and issues will be identified and resolved in a timely manner. Review comments
9 and issues, including responses or resolutions, will be documented and agreed upon by both DOE and
10 EPA.
- 11 • DOE-RL will transmit a hard copy of the final 100 percent remedial design package and design
12 schedule, with comments incorporated, to the local EPA field office for final approval.

13 An approval letter should be provided from EPA to DOE-RL within a reasonable time frame.
14 The approval letter should reference the specific design and reference that EPA approval was warranted.

15 The 30 percent RDR will be developed substantially from the conceptual design report (CDR) and
16 associated documentation supporting CD-1 approval. The 30 percent RDR will be used to support
17 CD-1 approval.

18 The 90 percent RDR will be integrated with final design and approved prior to CD-4 approval.

19 **3.4.2 Air Monitoring Plans**

20 The substantive requirements applicable to radioactive air emissions resulting from remediation activities
21 are to quantify potential emissions, monitor the emissions, and identify and employ best available
22 radionuclide control technology (BARCT). Exemption from these requirements may be requested if the
23 potential-to-emit (PTE) for the activity or emission unit would result in a total effective dose equivalent of
24 less than 0.1 mrem/yr.

25 BARCT includes, but is not limited to, dust suppression (e.g., water, water sprays, and fixatives) and the
26 use of other standard engineering controls (e.g., high-efficiency particulate air [HEPA] filter vacuum
27 cleaners). An AMP for the RA activity will be developed to incorporate the preceding requirements and
28 will be transmitted to EPA at the local field office for review and approval. Summary briefings and
29 discussions may be held at unit managers' meetings (UMMs) or other agreed upon forums. Issues will be
30 identified and resolved in a timely manner to prevent or minimize impacts to schedules.

31 The following process will be followed to implement the preceding requirement for AMP reviews and
32 approval, and may be modified at the UMM:

- 33 • DOE-RL will provide the draft AMP and schedule to EPA at the UMM, or deliver it to the local field
34 office or other forums (as agreed upon).
- 35 • EPA will provide documented notice to DOE-RL within a timely manner, if approval is warranted.
- 36 • The EPA review period is 30 days. If additional review time is necessary, the review period can be
37 increased up to 45 calendar days. To minimize effects to the schedule, the need for additional review
38 time should be communicated early in the process.

- 1 • Review comments and issues will be identified and resolved in a timely manner. Review comments
2 and issues, including responses or resolutions, will be documented in the UMM, letters, or other
3 forums (as agreed upon).
 - 4 • DOE-RL will transmit a hard copy of the final AMP, with comments incorporated, to EPA at the
5 local field office, for final approval.
- 6 EPA should provide an approval letter to DOE-RL within a reasonable period. The approval letter should
7 reference the specific AMP and state that EPA approval was warranted.

8 **3.4.3 Operations and Maintenance Plan**

- 9 O&M of the remediation system(s) will be integrated with any ongoing operations in the immediate
10 vicinity. Process monitoring (e.g., waste, water, materials addition, ventilation flow rate, and
11 contamination concentration in the air) will be defined in the O&M plan.
- 12 Process control monitoring includes volume measurements and concentrations of chemicals and isotopes
13 in the retrieved/stabilized waste. Process monitoring data will be used to assess contaminant mass
14 removal and removal effectiveness. Because process control monitoring requirements will be determined
15 as part of remedial design, updates to the O&M plans will occur following remedial design. Process
16 monitoring will be reported as defined in the O&M plan.
- 17 The O&M plan will also address waste packaging and transportation activities. The O&M plan is a
18 primary document, as described in Section 7.3.11 of the TPA Action Plan (EPA et al., 1989b), and any
19 revision will be reviewed and approved by the lead regulatory agency. The initial approved O&M plan
20 will be used to support CD-4 approval.

21 **3.4.4 DOE O 413.3B Documents and Activities**

22 The following is a description of the DOE O 413.3B-related documents and activities that are required
23 during each CD phase in order to complete remedial design, acquisition, and startup of SRS and STRS:

24 **CD-0 (Approve Mission Need) Phase**

- 25 • Justification for mission need documentation developed based on the approved RD/RAWP

26 **CD-1 (Approve Alternative Selection and Cost Range) Phase**

- 27 • Project execution plan (PEP), including environmental regulatory strategy, tailoring strategy,
28 acquisition strategy, plan for implementation of an Integrated Safety Management System (ISMS),
29 and quality assurance (QA) program requirements
- 30 • FRD and FDC
- 31 • Initial SDS, including DOE-RL approval, and update after CDR completion
- 32 • Preliminary hazard analysis and preliminary fire hazards analysis
- 33 • Capital determination and major modification determination
- 34 • Plant Forces Work Review and Work Turndown, as applicable, to ensure compliance with
35 WH Publication 1246, *The Davis-Bacon Act, as Amended*, requirements
- 36 • Establishment of a contractor integrated project team (IPT) via a project manager approved charter
- 37 • Security assessment to establish preliminary security requirements

- 1 • Risk management plan
- 2 • Project Code of Record
- 3 • Siting evaluation and archeological and cultural reviews
- 4 • Alternatives analysis and a CDR, which will include the following:
 - 5 – Project cost estimate and project schedule
 - 6 – Conceptual design, including design detail and content sufficient for RDR development
 - 7 – Formal CDR design review, based on CDR design review plan
- 8 • Technology selection for remediation, including mockup testing
- 9 • Conceptual safety design report (CSDR)
- 10 • Contractor Project Review Board (PRB) review after preparation of the completed CD-1 package,
11 based on a PRB review plan
- 12 • Support during DOE IPT and technically independent project review (TIPR) team reviews of the
13 CD-1 package
- 14 • Support during DOE review of the CSDR and completion of a conceptual safety validation report
- 15 • Support during DOE development of an independent cost estimate (or independent cost review)
- 16 **CD-2/3 (Approve Performance Baseline; Approve Start of Construction/Execution) Phase**
- 17 • Performance baseline for DOE approval
- 18 • Update and approval of PEP, SDS, security requirements, and QA program requirements
19 (as necessary), with DOE review and approval, based on project evolution
- 20 • Preliminary and final design (excluding excavation design), which will include the following:
 - 21 – Drawings, technical analyses, and construction specifications
 - 22 – Formal design review, based on design review plan
- 23 • Hazard analysis report, preliminary safety functions document, preliminary safety equipment list, and
24 preliminary documented safety analysis (PDSA)
- 25 • Ecological review
- 26 • Construction project safety and health and safety plan (HASP)
- 27 • Checkout, testing, and commissioning plan in preparation for acceptance and turnover of systems and
28 equipment at CD-4
- 29 • Contractor PRB review after preparation of the completed CD-2/3 Package, based on a PRB review
30 plan
- 31 • Support for DOE technology readiness assessment, including preparation of technology maturation
32 plan

- 1 • Support during DOE IPT and TIPR team reviews of the CD-2/3 package
- 2 • Support during DOE review of the PDSA and completion of the associated safety evaluation report

3 **CD-4 (Approve Start of Operation) Phase**

- 4 • Procurement, construction, and installation of systems and equipment required for remediation
5 operations
 - 6 • Title III support for construction, procurement, installation, and testing
 - 7 • Preparation and implementation of documented safety analyses (DSAs) and technical safety
8 requirement documents (and any transportation safety document) consistent with the SDS
 - 9 • Procedures, work packages, training materials, and all remaining required O&M documentation
10 required to initiate remediation operations
 - 11 • All regulatory documentation required for start of operations
 - 12 • Testing (factory acceptance tests, construction acceptance tests, and operational tests), mockups, and
13 dry runs necessary to achieve operational readiness
 - 14 • Systems/equipment turnover to the Operations organization, including as-built drawings and spare
15 parts
 - 16 • All other activities required to demonstrate readiness consistent with requirements of DOE O 425.1D,
17 *Verification of Readiness to Start Up or Restart Nuclear Facilities*, and DOE-STD-3006-2010,
18 *Planning and Conducting Readiness Reviews*
 - 19 • Support during DOE operational readiness review
- 20 ICs and long-term monitoring will be required for waste sites in the 200-CW-5, 200-PW-1, 200-PW-3,
21 and 200-PW-6 OUs where contamination is left in place that precludes an unrestricted land use.
22 These ICs and land use controls will be required to ensure that activities are consistent with and restricted
23 to the reasonably anticipated future industrial land uses for the Inner Area of the Central Plateau. DOE is
24 responsible for implementing, maintaining, reporting on, and enforcing the ICs and land use controls.
25 Although DOE may later transfer these procedural responsibilities to another party by contract, property
26 transfer agreement, or other means, DOE shall retain ultimate responsibility for remedy integrity and ICs.
- 27 The following IC performance objectives are required to be met as part of this RA (land use controls will
28 be maintained at the waste sites until EPA authorizes removal of restrictions where contamination is at
29 levels to allow for unrestricted use and unlimited exposure):
- 30 • DOE shall control access to the waste sites to prevent unacceptable exposure of humans to
31 contaminants in the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs. Visitors entering any of
32 these OUs will be required to be badged and escorted.
 - 33 • DOE shall post and maintain warning signs at the waste sites in these OUs that caution visitors and
34 workers of potential hazards from contaminants below the ground surface.
 - 35 • In the event of any unauthorized access to the site, DOE shall report such incidents to the Benton
36 County Sheriff's Office for investigation and evaluation of possible prosecution.

- 1 • DOE shall prohibit activities that are not industrial in nature along with drilling, excavation, or use of
2 soils at these waste sites.
- 3 • DOE shall prohibit use of groundwater, located beneath the 200-CW-5, 200-PW-1, 200-PW-3, and
4 200-PW-6 OUs, for the foreseeable future until drinking water standards are achieved.
- 5 • DOE shall maintain the integrity of and prohibit activities that could damage or lessen the
6 performance of required ET caps and soil covers.
- 7 • DOE shall report annually on the effectiveness of ICs for the 200-CW-5, 200-PW-1, 200-PW-3, and
8 200-PW-6 OUs as specified in DOE/RL-2001-41, or an alternative reporting frequency specified by
9 EPA.
- 10 • DOE shall provide notice to EPA at least 6 months prior to any transfer or sale of the land in the
11 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs, so EPA can be involved in discussions to
12 ensure that appropriate provisions are included in the transfer terms or conveyance documents to
13 maintain effective ICs. If it is not possible for DOE to notify EPA at least 6 months prior to any
14 transfer or sale, then DOE will notify EPA as soon as possible but no later than 60 days prior to the
15 transfer or sale of any property subject to ICs. In addition to the land transfer notice and preceding
16 discussion provisions, DOE further agrees to provide EPA with similar notice, within the same time
17 frames, as to federal-to-federal transfer of property. DOE shall provide a copy of executed deed or
18 transfer assembly to EPA.
- 19 • DOE shall prevent the development and use of the 200-CW-5, 200-PW-1, 200-PW-3, and
20 200-PW-6 OUs for residential housing, elementary and secondary schools, childcare facilities,
21 and playgrounds.
- 22 • Land use controls will be maintained as long as the contamination remains at levels that do not allow
23 for unrestricted use and unlimited exposure and shall not be removed without the prior authorization
24 of EPA.

25 **3.4.5 Statutory Determinations**

26 The selected remedy for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs is protective of HHE,
27 complies with federal and state ARARs appropriate to the RA, and is cost effective. The selected remedy
28 also utilizes permanent solutions and alternative treatment technologies to the maximum extent practicable.
29 The remedy for these OUs does not satisfy the statutory preference for treatment as a principal element of
30 the remedy because there is no feasible technology to practicably treat radionuclide contamination that will
31 not result in larger volumes, creating greater impracticability for disposal. The amount of waste disposed is a
32 limiting factor since plutonium waste generated at the 200-PW-1 and 200-PW-6 OU waste sites will include
33 TRU waste, which will be disposed of at WIPP. The contaminated soils will be packaged appropriately for
34 onsite disposal at ERDF or offsite disposal at WIPP, as appropriate.

35 The selected remedy was chosen in accordance with CERCLA, as amended by the *Superfund*
36 *Amendments and Reauthorization Act of 1986*, TPA (Ecology et al., 1989a), and to the extent practicable,
37 NCP (40 CFR 300). This decision is based on the Administrative Record file for these OUs. The State of
38 Washington, through Ecology, concurs with the selected remedy.

3.5 Remedial Action Objectives

RAOs are site-specific objectives that define the extent of cleanup necessary to achieve the specific level of remediation at the site. Three RAOs are identified in the ROD (EPA et al., 2011):

- **RAO 1:** Prevent unacceptable risk to human health and ecological receptors associated with radiological exposure to waste, soil, or debris contaminated above risk-based criteria by removing the source or eliminating the pathway.
- **RAO 2:** Prevent unacceptable risk to human and ecological receptors associated with nonradiological exposure to waste, soil, or debris contaminated above risk-based criteria by removing the source or eliminating the pathway.
- **RAO 3:** Control sources of potential groundwater contamination to support the Central Plateau groundwater goal of protecting the beneficial uses of groundwater, including protecting the Columbia River from adverse impacts.

3.6 Remedial Action Goals

The selected remedy is expected to achieve RAOs when RTD of contaminated soils, ET barrier construction, soil cover enhancement, and SVE activities are complete. The final cleanup levels listed in Table 3-1 establish acceptable exposure levels for specific contaminants and exposure pathways that are protective of HHE and groundwater.

3.7 Remedy Performance Monitoring

Performance monitoring will be conducted to evaluate the effectiveness of the RA to attain the cleanup levels identified in the ROD (EPA et al., 2011). Monitoring will be used to assess the different components associated with the RA.

A SAP (DOE/RL-2015-22) has been prepared to meet the monitoring needs for the RA. Data quality objectives (DQOs) were developed as a part of this plan. The SAP (DOE/RL-2015-22) provides a description and schedule of activities, including data management and evaluation methods, to meet the data needs identified in the DQO process.

3.8 Applicable or Relevant and Appropriate Requirement Compliance

ARARs are established in Section 13 (Statutory Determinations) of the ROD (EPA et al., 2011). ARARs are the substantive provisions of any promulgated federal environmental or more stringent state environmental or facility siting standards, requirements, criteria, or limitations that are determined to be legally applicable or relevant and appropriate for a CERCLA site or action. Applicable requirements are those cleanup standards, standards of control, and other substantive requirements, criteria, or limitations promulgated under federal environmental or state environmental or facility siting laws that specifically address a hazardous substance, pollutant, contaminant, RA, location, or other circumstance found at a CERCLA site (40 CFR 300.5, "Definitions"). Relevant and appropriate requirements are cleanup standards, standards of control, and other substantive requirements, criteria, or limitations promulgated under federal environmental, state environmental, or facility siting laws. While not legally "applicable" to circumstances at a particular CERCLA site, these requirements address problems or situations sufficiently similar to those encountered at the site that their use is well suited (40 CFR 300.5).

Appendix B provides a summary of the ARARs and how they will be implemented by this RA.

Table 3-1. Final Cleanup Levels for 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Soils

| COC | Final Cleanup Level | Basis for Cleanup Level ^a | Risk at Cleanup Level |
|---------------------------------|------------------------|--------------------------------------|---|
| Plutonium-239 and Plutonium-240 | 765 pCi/g ^b | Human health (industrial use) | Cancer risk < 1×10^{-4} ^{b,c} |
| Americium-241 | 940 pCi/g | Human health (industrial use) | Cancer risk = 1×10^{-4} ^c |
| Cesium-137 | 17.7 pCi/g | Human health (industrial use) | Cancer risk = 1×10^{-4} ^c |
| Radium-226 | 4 pCi/g | Human health (industrial use) | Cancer risk = 1×10^{-4} ^c |
| Strontium-90 | 20 pCi/g | Ecological receptor protection | HQ = 1 |
| Polychlorinated Biphenyl | 0.65 mg/kg | Ecological receptor protection | HQ = 1 |
| Boron | 0.5 mg/kg | Ecological receptor protection | HQ = 1 |
| Mercury | 0.1 mg/kg | Ecological receptor protection | HQ = 1 |
| Carbon Tetrachloride | 100 ppmv ^d | Groundwater protection | Excess Lifetime Cancer Risk = 1×10^{-5} ^e |
| Methylene Chloride | 50 ppmv ^d | Groundwater protection | |

a. Cleanup levels are based on an industrial land use scenario. When cleanup levels for ecological receptors or groundwater protection were lower than human health protection, the lower value was used as the final cleanup level.

b. The preliminary remediation goal identified in the feasibility studies based on 10^{-4} risk was 2,900 pCi/g for plutonium-239/plutonium-240. However, DOE has agreed to a more conservative value of 765 pCi/g for this RA.

c. Final verification sampling for radiological contaminants at the Z Ditches Waste Group will be evaluated to confirm that the aggregate risk level is less than 1×10^{-4} .

d. Soil vapor concentrations will be further refined and assessed to ensure they are protective of groundwater.

e. DOE will clean up COCs (carbon tetrachloride and methylene chloride) for the 200-PW-1 OU, subject to WAC 173-340, "Model Toxics Control Act—Cleanup," so the total excess lifetime cancer risk from them does not exceed 1×10^{-5} at the conclusion of the remedy.

| | | |
|------|---|-----------------------------|
| COC | = | contaminant of concern |
| DOE | = | U.S. Department of Energy |
| HQ | = | hazard quotient |
| OU | = | operable unit |
| ppmv | = | parts per million by volume |
| RA | = | remedial action |

4 Remedial Action Management and Approach

Chapter 4 describes the project team, change management, and RA work tasks needed to implement the remedial design described in Chapter 3.

4.1 Project Team

DOE is responsible for cleanup on the Central Plateau. The DOE Central Plateau remediation contractor (CH2M HILL Plateau Remediation Company [CHPRC]) implements the cleanup for DOE and is responsible for planning, coordinating, and executing the RA activities. The lead regulatory agency (EPA) authorizes the work scope in accordance with the TPA (Ecology et al., 1989a) and oversees the work for regulatory compliance.

Lead Agency (DOE)

DOE is the lead agency under CERCLA (delegated by Executive Order 12580, *Superfund Implementation*, the primary authority under Sections 104, "Response Authorities," and 121, "Cleanup Standards") to conduct removal and RAs at DOE facilities. The DOE-RL Waste Management and Decontamination and Decommissioning Division is responsible for remedy implementation of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs; the federal project director for that division reports to the assistant manager for the River and Plateau. The DOE-RL organizational structure is depicted in Figure 4-1.

The DOE-RL Contracting Officer is responsible for authorizing the Central Plateau remediation contractor to perform the remediation tasks for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs.

The federal project director is responsible for obtaining lead regulatory agency approval of the RD/RAWP and SAP (DOE/RL-2015-22), which authorize the RA activities under the TPA (Ecology et al., 1989a).

The federal project director also assigns the DOE-RL Technical Lead for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs, who performs the role of the Project Manager identified in Section 4.1 of the TPA (Ecology et al., 1989a). The DOE-RL Technical Lead is responsible for managing the project, day-to-day oversight of contractors performing the RA activities, maintaining regulatory compliance necessary for completion of milestones, and providing technical input to DOE federal project directors.

4.1.1 Lead Regulatory Agency (EPA)

EPA is the lead regulatory agency for CERCLA remediation activities on the Central Plateau. Lead regulatory agency approval will be required on the SAP (DOE/RL-2015-22) and TPA (Ecology et al., 1989a) primary documents (e.g., this RD/RAWP, the RDR, and the O&M plan).

EPA has assigned a project manager who is responsible for overseeing the RA activities for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The EPA project manager is responsible for working with DOE-RL to resolve issues and approve the documents in accordance with Articles XIV through XVI of the TPA (Ecology et al., 1989a).




Figure 4-1. DOE-RL Organizational Structure

1 **4.1.2 Remediation Contractor (CHPRC)**

2 On October 1, 2008, CHPRC assumed the contract with DOE-RL under which RAs at the 200-CW-5,
3 200-PW-1, 200-PW-3, and 200-PW-6 OUs will be performed. CHPRC performs work under direction of
4 the DOE-RL remedial project manager, assisted by other DOE-RL personnel, as outlined in the
5 following descriptions.

6 **4.1.2.1 CHPRC Project Manager**

7 The CHPRC project manager provides oversight for all contractor activities and coordinates with
8 DOE-RL, the regulators, and primary contractor management in support of remediation activities.

9 The CHPRC project manager ensures that the field construction manager, environmental compliance
10 officer (ECO), sampling coordinator, and others responsible for implementation of regulatory documents
11 are provided with current copies of these documents and any revisions thereto. The CHPRC project
12 manager also works closely with the QA, Occupational Safety and Health (OS&H), Remediation Support
13 (drilling/sampling), and Operations organizations and the field construction manager and engineering lead
14 to integrate these and other lead disciplines in planning and implementing the work scope. The CHPRC
15 project manager coordinates with and reports to DOE-RL, the regulators, and the remediation contractor
16 management on remediation activities.

17 **4.1.2.2 Engineering**

18 All engineering and design work will be performed by qualified engineering staff in accordance with the
19 remediation contractor's engineering procedures (or equivalent standards) using a graded approach.
20 The initial design will be documented in the RDR. The project engineer or engineering lead will be
21 responsible for the remedial design and associated interfaces with the Operations, QA, and
22 OS&H organizations. The Engineering organization will participate in hazards analysis and development
23 of the updated DSA.

24 **4.1.2.3 Operations**

25 The Operations organization includes operating, field engineering, procurement, and maintenance
26 personnel. Operations ensures that the facility and systems are operated and maintained in accordance
27 with applicable requirements and procedures while safely meeting production goals. Responsibilities
28 include system operations; process control; sampling; configuration and work control; modification to
29 systems/facilities; corrective and preventive maintenance; waste management; and support to new
30 system/facility construction, testing, and startup. Operations personnel will be an integral part of the
31 design process, including participation in design reviews, reviews of the associated drawings
32 and specifications, and hazard analysis and safety analysis.

33 **4.1.2.4 Quality Assurance**

34 The QA lead is matrixed to the remediation project manager and is responsible for QA issues on the
35 project. Responsibilities include overseeing implementation of the project QA requirements; reviewing
36 project documents (including the DQO summary report [SGW-58692, *Data Quality Objectives for the*
37 *200-CW-5, 200-PW-1, and 200-PW-6 Operable Units*]), SAP (DOE/RL-2015-22), and QA project plan);
38 and participating in QA assessments on sample collection and analysis and other remediation activities, as
39 appropriate. Construction QA personnel will be assigned to the project to oversee the construction and
40 vendor fabrications, including development of QA inspection plans for vendor fabricated equipment.

41 **4.1.2.5 Occupational Safety and Health**

42 OS&H organization responsibilities include coordinating industrial safety and health support within the
43 project as carried out through the HASP, job hazard analyses, and other pertinent safety documents

1 required by federal regulations or primary remediation contractor work requirements. Assistance is
2 provided to project personnel in complying with applicable health and safety standards and requirements.
3 PPE requirements are coordinated with the Radiological Control organization lead. The OS&H
4 organization leads will participate in development of the functional design requirements, as well as the
5 review of drawings and specifications.

6 **4.1.2.6 Field Construction**

7 The field construction manager is responsible for the construction phase of the project, including
8 the management of CHPRC onsite forces, as well as subcontractors and vendor provided work
9 (including offsite fabrications). Responsibilities include day-to-day management of necessary site
10 resources while maintaining the budget and schedule. Organizations that will support the planning,
11 coordination, and execution of field remediation activities include OS&H, Environmental Compliance,
12 QA, Sample Management, Waste Management, and Radiological Control. The field construction manager
13 communicates with the CHPRC project manager to identify field constraints that could affect
14 remediation activities and assists the construction manager in obtaining supporting resources.

15 **4.1.2.7 Environmental Program and Strategic Planning**

16 The Environmental Program and Strategic Planning organization provides support during the
17 development of required regulatory documents, which includes remedy performance evaluation.
18 The Environmental Program and Strategic Planning organization also provides the ECO.

19 The ECO provides technical oversight, direction, and acceptance of project and subcontracted
20 environmental work and develops appropriate mitigation measures, with the goal of minimizing adverse
21 environmental impacts. The ECO reviews plans, procedures, and other technical documents to ensure that
22 all environmental requirements have been addressed; identifies environmental issues that affect
23 operations and develops compliant and cost effective solutions; and responds to environmental/regulatory
24 issues or concerns raised by DOE-RL and/or the regulatory agencies.

25 **4.1.2.8 Radiological Control**

26 The Radiological Control lead is responsible for radiological/health physics support within the project.
27 Specific responsibilities include conducting ALARA reviews, exposure and release modeling, and
28 radiological controls optimization for all work planning. Radiological hazards are identified, and
29 appropriate controls are implemented to maintain worker exposures to hazards at ALARA levels
30 (e.g., PPE). The Radiological Control organization interfaces with the project OS&H representative and
31 plans and directs radiological control technician support for all activities. The Radiological Control lead
32 will also assist in construction activities that require access to contaminated tanks, piping, or
33 ancillary equipment.

34 **4.1.2.9 Waste Management**

35 The Waste Management lead communicates policies and procedures and ensures project compliance for
36 storage, transportation, disposal, and waste tracking in a safe and cost effective manner. Other
37 responsibilities include identifying waste management sampling and characterization requirements to
38 ensure regulatory compliance and interpreting the characterization data to generate waste designations,
39 waste profiles, and other documents that confirm compliance with waste acceptance criteria.

40 **4.1.2.10 Sample Management**

41 The Sample Management organization coordinates laboratory analytical work, ensuring that the
42 laboratories conform to Hanford Site internal laboratory QA requirements (or their equivalent), as
43 approved by DOE-RL and EPA. The Sample Management organization receives analytical data from the

laboratories, performs data entry into the Hanford Environmental Information System database, and arranges for data validation. The Sample Management organization is responsible for informing the project manager of any issues reported by the analytical laboratory, and also works with the project manager to prepare characterization reports on the sampling and analysis results, as needed. Additional related responsibilities include developing the DQOs and SAP, including the sampling design, coordinating field sampling, and resolving technical issues.

4.2 Change Management

Three types of changes in the RA could affect compliance with the requirements in the ROD (EPA et al., 2011): a nonsignificant or minor change, a significant change to a component of the remedy, and a fundamental change to the overall remedy.

A nonsignificant or minor change does not impact the remedy identified for the waste sites in the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs ROD (EPA et al., 2011). An example of a nonsignificant change may include modifications to the RA schedule that do not impact an agreed-upon milestone. Minor changes should be documented in the appropriate post-decision project file (e.g., through interoffice memoranda or in logbooks) or project manager's meeting minutes.

It may be determined that a significant change to the selected remedy, as described in the ROD (EPA et al., 2011) is necessary. Significant changes are defined as changes that significantly modify the scope, performance, or component cost for the remedy as presented in the ROD (EPA et al., 2011). All significant changes will be addressed in an explanation of significant differences.

A fundamental change is a change that does not meet the requirements set forth in the ROD or that incorporates remedial activities not defined in the scope within the ROD (EPA et al., 2011). Should this situation arise, the ROD (EPA et al., 2011) must be amended.

Determining whether a change is significant or fundamental is the lead regulatory agency's responsibility, with input and consultation from DOE-RL. The project manager is responsible for tracking all changes and obtaining appropriate reviews by staff. The project manager will discuss the changes with DOE-RL, followed by discussions with EPA.

4.3 Remedial Action Work Tasks

The following description includes the scope, deliverables, assumptions, requirements, interfaces, and completion criteria for each of the RA work tasks.

4.3.1 Manage 200-CW-5 and 200-PW-1/3/6 Remediation

Management of the 200-CW-5 and 200-PW-1/3/6 remediation begins with project authorization and continues through initiation of long-term stewardship. The following sections describe the scope, deliverables, assumptions, requirements, interfaces, and completion criteria for this task.

4.3.1.1 Scope

Project management for remediation of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs includes acquiring the remediation system, mobilizing the project, and turning the system over for operations. Specifically, the scope includes the following tasks:

- Prepare applicable project management and environmental documentation per DOE orders and federal regulations.
- Provide guidance and direction through project initiation to project demobilization and closeout.

- 1 • Coordinate interfaces (e.g., DOE-RL and regulator document reviews, project readiness review,
2 Defense Nuclear Facilities Safety Board, CWC, tank farms, utilities, other ongoing operations,
3 safeguards, and groundwater monitoring).
- 4 • Manage the project in accordance with the Earned Value Management System (act as control account
5 manager, develop project schedules, and track and report on project performance).
- 6 • Acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs
7 (e.g., hire and train staff, follow CRD for DOE O 413.3B [including design, procurement/
8 construction/installation/testing of remediation systems], submit quarterly startup notification report,
9 prepare operating procedures [integrate nuclear safety, criticality safety, radiological controls,
10 industrial hygiene, occupational safety, environmental compliance, air monitoring program, and
11 waste management], and demonstrate readiness).
- 12 • Mobilize the project (e.g., complete supplemental ecological reviews, set up construction facilities,
13 survey pipelines and grade, complete ground-penetrating radar [GPR] and other subgrade
14 investigations, decommission wells, locate and isolate utilities, install temporary utilities, isolate
15 waste transfer lines, set up haul routes, set up traffic detours, install construction fences, set up
16 container staging and preparation areas, set up assay equipment, and set up air monitoring system).

17 Equipment and design for the remediation system will be finalized after completion of an alternative
18 analysis, technology selection and demonstration, and conceptual design phase of the project.

19 The following major components will be acquired for the remediation system:

- 20 • Relocatable tension fabric weather enclosures for work at all cribs, ditches, and tanks from the point
21 that clean overburden is removed at the specific location until after waste removal and application of
22 a layer of soil or fixative at that specific location. This excludes work at the 216-Z-20 Tile Field and
23 the Cesium-137 Waste Group. The weather enclosures will not be relied upon for confinement of
24 radiological releases but will include ventilation for removal of exhaust fumes and for general
25 environmental control. Each assembled weather enclosure will have approximate dimensions of 73 m
26 (240 ft) long by 54.8 m (180 ft) wide and 13.7 m (45 ft) high in the middle (6 m [20 ft] high on sides).
27 A typical weather enclosure, after installation, is depicted in Figure 4-2. A total of six weather
28 enclosures will be provided to achieve required remediation rate within work clusters as follows:
 - 29 – Z Ditches (216-Z-1D Ditch, 216-Z-11 Ditch, 216-Z-19 Tile Field, and UPR-200-110 Trench) and
30 216-Z-5 Crib
 - 31 – 241-Z-8 Settling Tank (including the 216-Z-8 French Drain) and 216-Z-9 Trench
 - 32 – 216-Z-12 Crib
 - 33 – 216-Z-18 Crib
 - 34 – 216-Z-1A Tile Field, 216-Z-1 Crib, 216-Z-2 Crib, 216-Z-3 Crib, and 241-Z-361 Settling Tank

35 Two weather enclosures will be used at a time for larger cribs and trenches to enable multiple moves of
36 contamination control structures without relocation of a weather enclosure each time.

- 37 • Relocatable, modular contamination control structures for work at all locations where dictated for
38 radiological control. During operations, the contamination control structure will be located inside a
39 weather enclosure.



1
2 **Figure 4-2. Typical Weather Enclosure**

- 3 • Each contamination control structure will serve as a confinement barrier with a ventilation system
4 that maintains airflow from the weather enclosure into the contamination control structure prior to
5 HEPA filtered exhaust from the contamination control structure during RTD operations. The
6 ventilation exhaust system will be skid mounted for ease of relocation and will include two HEPA
7 filters in series. The ventilation system will comply with applicable DOE requirements for nuclear
8 confinement systems, such as ASME AG-1-2012, *Code on Nuclear Air and Gas Treatment*.
- 9 • Each contamination control structure will include airlock(s) for personnel and equipment access and a
10 waste load-out station that enables loading of low-level waste (LLW) and TRU waste into packages
11 positioned external to the enclosure while maintaining containment of the wastes during the loading
12 operations. A total of six contamination control structures (46 m [150 ft] wide by 37 m [120 ft] long)
13 will be provided to achieve the desired remediation rates that support the project schedule. A typical
14 contamination control structure is shown in Figure 4-3. This specific structure was used at the
15 Hanford Site T Plant.
- 16 • A system (grouting or alternative) for immobilizing remaining contamination within the
17 241-Z-8 Settling Tank, size reducing the tank within a contamination control structure, retrieving and
18 packaging the size-reduced tank into compliant waste package, and removing the waste package.
- 19 • A system and equipment for RTD of the 241-Z-361 Settling Tank. If sludge must be removed prior to
20 tank removal, as determined during technology demonstration, a sludge retrieval system will be
21 provided that includes a process enclosure to provide an engineered barrier for personnel protection
22 during sludge removal and during processing operations until the sludge is sufficiently stabilized.
23 The process enclosure ventilation will be integrated with the contamination control structure
24 ventilation and will maintain air flow from the process enclosure through the 241-Z-361 Settling
25 Tank to a HEPA-filtered exhaust system.



1
2 **Figure 4-3. Contamination Control Structure at T Plant**

- 3
- 4 • Due to tank integrity concerns, pilings will be placed around the tank and lagging will be added, as
5 necessary, during excavation. The process enclosure will be installed on an exposed face of the tank
6 after sufficient excavation around the tank. Penetration(s) into the tank will enable transfer of sludge,
7 utilizing the sludge retrieval system, from the tank into the process enclosure.
 - 8 • Equipment and systems will be provided in the process enclosure for the sludge to be transferred into
9 a trough and grouted and for the grouted sludge to be dried, assayed, and mechanically size reduced
10 for loading into waste packages, and then loaded into waste packages. Equipment will be provided for
11 tank size reduction, assuming a sufficient amount of sludge is removed from the tank during RTD
12 operations to enable safe size reduction of the tank within the contamination control structure.
 - 13 • Equipment will be provided to support waste packaging based on disposal of tank and contents at
14 WIPP. Capability will be provided to apply fixative to tank interior surfaces to minimize
15 contamination spread during tank size reduction and removal. The 241-Z-361 Settling Tank with
16 installed process enclosure is depicted in Figure 4-4. The cutaway provides a perspective of the
17 estimated sludge depth within the tank.
 - 18 • Alternatively, if WIPP criteria can be satisfied and technology demonstrated to be viable, cost
19 effective, and safe, the top of the tank will be removed, a stabilization material (e.g., grout) will be
20 added and mixed with the sludge, and the tank size will be reduced and packaged for disposal at
21 WIPP with the tank contents. This operation would be conducted within a contamination control
structure. If this option were implemented, the process enclosure would be eliminated.




Figure 4-4. Cutaway of 241-Z-361 Settling Tank

- Tools, vehicles, and equipment (e.g., excavators, tools to break up cobble and soil and lift the waste [e.g., clamshell], assay, and container movement system) necessary for RTD operations and ET barrier installations. Spare equipment will be provided, as necessary, to support start of operations. Assay equipment will be sufficient to ensure that waste materials are appropriately classified consistent with DOE/WIPP-02-3122, *Transuranic Waste Acceptance Criteria for the Waste Isolation Pilot Plant*, and WCH-191, *Environmental Restoration Disposal Facility Waste Acceptance Criteria*, prior to loading into the specific waste package.
- Support facilities (e.g., trailers) required for radiological control, maintenance, and operations during RTD operations and ET barrier installations.
- Initial complement of empty waste packages for the first 6 months of RTD operations.

1 Activities that will be conducted to mobilize the project prior to start of RTD operations include
2 the following:


- 3 • Install temporary utilities to support RTD operations. Locate and isolate or relocate existing utilities
4 that create interferences with RTD operations.
- 5 • Set up construction and operation trailers.
- 6 • Perform cultural and ecological reviews.
- 7 • Perform a survey to locate pipelines and, where applicable, isolate or relocate waste transfer lines.
- 8 • Grade general areas.
- 9 • Perform GPR and other subgrade investigations.
- 10 • Decommission wells and boreholes within the waste sites or that would later be under the ET barrier
11 boundary. An example of well and borehole locations within a site (216-Z-1A Tile Field) is depicted
12 in Figure 4-5.
- 13 • Set up haul routes and traffic detours to enable movement of personnel, equipment, and materials into
14 and out of the RTD operations areas and for removal of waste packages to ERDF and CWC.
- 15 • Install fences to control access to construction sites and, where necessary, for radiological control.
- 16 • Set up container staging and preparation areas.
- 17 • Set up assay equipment.
- 18 • Set up an air monitoring system.

19 **4.3.1.2 Deliverables**

20 Deliverables for this task are as follows:

- 21 • All deliverables required to comply with the TPA Action Plan (Ecology et al., 1989b) through
22 demonstration of operational readiness, as identified in Sections 3.3.1 through 3.3.3 of this document
23 (e.g., RDR and O&M plan)
- 24 • All deliverables required by DOE-STD-1189 through demonstration of operational readiness
25 (e.g., safety design strategy; hazards analyses, fire hazards analyses, and DSAs)
- 26 • All deliverables required by DOE O 425.1D and DOE-STD-3006-2010 through demonstration of
27 operational readiness (e.g., quarterly startup notification and operational readiness review)
- 28 • Necessary systems, equipment, and area improvements to remediate the 200-CW-5, 200-PW-1,
29 200-PW-3, and 200-PW-6 OUs
- 30 • Component closure plans for the TSD line (200-W-178-PL)
- 31 • Cultural and ecological resource reviews
- 32 • Asbestos and beryllium inspections
- 33 • Project site ready for operations

1



2

3

Figure 4-5. Excavated 216-Z-1 Cluster with Wells and Boreholes

4.3.1.3 Assumptions

Specific assumptions for this task are as follows:

- 6 • A maximum of 0.1 mrem/yr will be allocated for the project's unabated offsite dose.
- 7 • Plutonium Finishing Plant (PFP) Closure Project activities will be completed prior to starting
- 8 fieldwork for 200-CW-5, 200-PW-1, and 200-PW-6 OU remediation.
- 9 • Due to the plutonium inventory, this project will involve Category 2 nuclear facilities.
- 10 • This project will involve a major system acquisition, and all of the DOE O 413.3B CDs will
- 11 be required.
- 12 • Pilot testing and mockups of TRU waste retrieval and packaging will be conducted due to material
- 13 characteristics and requirements for remote operations.
- 14 • A DOE operational readiness review will be required.

- 1 • Wells within an excavation footprint or ET barrier footprint will be decommissioned. A total of
2 399 wells will be required to be decommissioned and not relocated. A total of 87 wells will be
3 decommissioned that will be relocated during project demobilization.
- 4 • Active utilities within an excavation footprint or ET barrier footprint will be isolated and relocated as
5 determined by the organization responsible for utilities management.
- 6 • Active waste transfer lines within an excavation footprint or ET barrier footprint will be isolated and
7 relocated as determined by the organization responsible for the transfer line.
- 8 • All radiological samples will be screened onsite prior to shipping for analysis. Samples containing
9 greater than 2g (0.07 oz) of plutonium will be sent to the 222-S Laboratory. Other samples will be
10 sent to commercial laboratories, if practical.

11 **4.3.1.4 Requirements**

12 Requirements for this work package are established in the following laws, regulations, and DOE orders
13 and standards:

- 14 • 10 CFR 71, “Packaging and Transportation of Radioactive Material”
- 15 • 10 CFR 835, “Occupational Radiation Protection”
- 16 • 10 CFR 851, “Worker Safety and Health Program”
- 17 • 10 CFR 1021, “National Environmental Policy Act Implementing Procedures”
- 18 • CRD for DOE M 460.2-1A, Radioactive Material Transportation Practices Manual for Use with
19 DOE O 460.2A
- 20 • CRD for DOE O 413.3B, Program and Project Management for the Acquisition of Capital Assets
- 21 • CRD for DOE O 425.1D, Verification of Readiness to Start Up or Restart Nuclear Facilities
- 22 • CRD for DOE O 426.2, Personnel Selection, Training, Qualification, and Certification Requirements
23 for DOE Nuclear Facilities
- 24 • CRD for DOE O 460.1C, Packaging and Transportation Safety
- 25 • DOE/RL-2001-36, *Hanford Sitewide Transportation Safety Document*
- 26 • DOE-STD-1189-2008, *Integration of Safety Into the Design Process*
- 27 • DOE/WIPP-02-3122, *Transuranic Waste Acceptance Criteria for the Waste Isolation Pilot Plant*
- 28 • HNF-EP-0063, *Hanford Site Solid Waste Acceptance Criteria*
- 29 • WCH-191, *Environmental Restoration Disposal Facility Waste Acceptance Criteria*

30 A summary of the requirements that are applicable to this scope of work is in Appendix B.

1 **4.3.1.5 Interfaces**

2 Successful execution of activities within this task requires interface with various Hanford Site and
 3 non-Hanford Site organizations. The interfaces for this task are included in Table 4-1.

4

Table 4-1. Manage 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs Remediation Interfaces

| Initiator | Receiver | Interface Description |
|---------------------|---------------------|---|
| Remediation Project | DOE-HQ | CD-0, Approve Mission Need |
| Remediation Project | DOE-HQ | CD-1, Approve Alternative Selection and Cost Range |
| Remediation Project | DOE-HQ | CD-2, Approve Performance Baseline |
| Remediation Project | DOE-HQ | CD-3, Approve Start of Construction/Execution |
| Remediation Project | DOE-HQ | CD-4, Approve Start of Operations or Project Completion |
| Remediation Project | DOE-RL | Safety Design Strategy |
| Remediation Project | DOE-RL | PDSA |
| Remediation Project | DOE-RL | DSA |
| DOE-RL | EPA | RDR for review and approval |
| EPA | DOE-RL | Approve RDR |
| DOE-RL | EPA | O&M plan for review and approval |
| EPA | DOE-RL | Approve O&M plan |
| DOE-RL | EPA | AMP for review and approval |
| EPA | DOE-RL | Approve AMP |
| DOE-RL | Remediation Project | Reviews and approvals |
| Waste Services | Remediation Project | Waste services – includes transportation safety |

| | | |
|--------|---|--|
| AMP | = | air monitoring plan |
| CD | = | critical decision |
| DOE-HQ | = | U.S. Department of Energy-Headquarters |
| DOE-RL | = | U.S. Department of Energy-Richland Operations Office |
| DSA | = | documented safety analysis |
| EPA | = | U.S. Environmental Protection Agency |
| O&M | = | operations and maintenance |
| OU | = | operable unit |
| PDSA | = | preliminary documented safety analysis |
| RDR | = | remedial design report |

5

1 **4.3.1.6 Completion Criteria**

2 At the completion of this task, the following criteria will have been met:

- 3 • RDR will be prepared and approved.
- 4 • O&M plan will be prepared and approved.
- 5 • SRS will be installed and ready for operations.
- 6 • STRS will be installed and ready for operations.
- 7 • The project will be mobilized and ready for operations.

8 Readiness for operations will be achieved when authorization authority approval is received to commence
9 operations after successful demonstration of readiness per the requirements of DOE O 425.1D.

10 **4.3.2 Remove, Treat, and Dispose of Contaminated Soil and Debris**

11 RTD of contaminated soil and debris from the 200-CW-5, 200-PW-1, and 200-PW-6 OUs begins with
12 preparing the sites and continues through backfill and revegetation (except for the waste sites that will be
13 covered with an ET barrier). The following subsections describe the scope, deliverables, assumptions,
14 requirements, interfaces, and completion criteria for this task.


15 **4.3.2.1 Scope**

16 RTD of contaminated soil and debris from the 200-CW-5, 200-PW-1, and 200-PW-6 OUs includes
17 management and operations of the SRS after it is turned over for operations.

18 RTD operations will be conducted using contamination control structures, if required for radiological
19 control (assumed to be areas with TRU contamination levels greater than 5 nCi/g), and weather
20 enclosures. RTD operations will be sequenced to minimize the amount of operations that must be
21 conducted under the contamination control structures in order to limit the amount of remote operations
22 and the total time for relocation of contamination control structures. This will generally be accomplished
23 by targeting areas of TRU contamination determined to be greater than 5 nCi/g and then releasing
24 remaining work at that location to be conducted without a contamination control structure. Prior to
25 removing a contamination control structure from a work location, that location will be sampled per the
26 SAP (DOE/RL-2015-22), and a sufficient layer of backfill or fixative will be applied for release of the
27 area by Radiological Control for subsequent operations without the use of a contamination control
28 structure. This approach will allow for more efficient nonremote operations over the remaining
29 nontargeted areas and also better facilitate loading of a greater amount of material into more economical
30 waste packages for later disposal. The system for controlling contamination during excavation in
31 locations within a crib, trench, or ditch with areas greater than 5 nCi TRU/g is depicted in Figure 4-6.
32 The figure shows a partial contamination control structure when positioned under two weather enclosures.


33 An example of plutonium distribution within a waste site (216-Z-1A Tile Field, 216-Z-1 Crib, and
34 216-Z-2 Crib) is shown in Figure 4-7. The plan view provides a ground surface outline of the waste site
35 with a bottom of the waste site view of the modeled contaminant extent. The topography is transparent in
36 the plan view in order to see the plume. The plutonium distribution for the 216-Z-9 Waste Site is depicted
37 in Appendix A.

38 RTD operations will use radiation detection equipment mounted to excavators and assay stations located
39 in proximity to waste packaging areas, such as equipment shown in Figures 4-8 and 4-9, to facilitate early
40 and rapid determination of contamination levels. This will support determinations by Radiological
41 Control of when contamination control structures are no longer required at a work site and by Operations
42 on which waste package type to use prior to waste package loading. RTD operations includes required
43 maintenance and calibration of both local and remote radiation detection equipment and assay stations.



1
2

Figure 4-6. Configuration of Contamination Control System



1
2

Figure 4-7. 216-Z-1A Plutonium Contamination Distribution



1
2

Figure 4-8. Radiation Detection on Excavator



3
4

Figure 4-9. Quick Scan Assay

- 1 The scope of RTD of contaminated soil and debris includes the following:
- 2 • Manage RTD of contaminated soil and debris:
 - 3 • Provide facility management and internal oversight.
 - 4 • Maintain safety bases, including DSAs and technical safety requirements.
 - 5 • Provide technical staff for waste profiling and waste shipping.
 - 6 • Acquire waste containers beyond the initial 6-month complement provided prior to start of RTD
 - 7 operations, as necessary to complete RTD of soil and debris.
 - 8 • Prepare to remove contaminated soil and debris:
 - 9 • Design excavation areas.
 - 10 • Survey and stake out excavation areas.
 - 11 • Stabilize excavation areas with cave-in or subsidence potential.
 - 12 • Remove structures or debris.
 - 13 • Clear and grub excavation areas at waste sites.
 - 14 • Grade fields (prepare for work) at waste sites.
 - 15 • Remove overburdens pending use for backfill or dust control.
 - 16 • Position weather enclosures over the excavation areas.
 - 17 • If required for radiological control, locate and assemble contamination control structures over the
 - 18 excavation areas.
 - 19 • Verify that ventilation systems are in place and operating.
 - 20 • Prepare containers.
 - 21 • Stage equipment and supplies at dig sites.
 - 22 • Remove Waste Pipelines 200-W-174-PL, 200-W-178-PL, 200-W-206-PL, 200-W-207-PL,
 - 23 200-W-208-PL, and 200-W-210-PL to the project boundary:
 - 24 • Excavate sufficiently for pipeline removal operation.
 - 25 • Disposition soil as TRU or LLW based on assay. TRU waste will be packaged for disposal at WIPP.
 - 26 LLW will be packaged for disposal at ERDF.
 - 27 • Perform external survey of pipelines to determine waste packaging requirements.
 - 28 • Introduce fixatives into pipeline in areas where pipelines will be severed to control contamination
 - 29 spread during size-reduction (i.e., sawing) operations.
 - 30 • Size reduce pipelines sufficiently to fit into waste disposal containers.
 - 31 • Cap and blank remaining segments of the pipeline at the point where they are severed.

- 1 • Package pipeline sections into waste containers for disposal at WIPP or ERDF, and perform
2 verification assay.
- 3 • Sample excavated site to confirm that contamination levels are within acceptable limits within the top
4 4.6 m (15 ft) of the excavation.
- 5 • Provide sample data to DOE-RL and EPA. When authorized by DOE-RL and EPA, backfill
6 excavated sites.
- 7 • Use greenhouses and local contamination control features as necessary, particularly during operations
8 that breach the pipelines.
- 9 • RTD of soil and debris with >5 nCi TRU/g, using contamination control structure and weather
10 enclosure as identified in Section 3.3:
 - 11 – Remove existing structures or debris.
 - 12 – Separate TRU debris from LLW debris based on measurements from field radiological survey
13 equipment.
 - 14 – Package for either ERDF or WIPP disposal.
 - 15 – Remove soil.
 - 16 – Separate TRU soil from LLW soil based on measurements from field radiological survey
17 equipment.
 - 18 – Package for either ERDF or WIPP disposal.
 - 19 – Confirm that waste is LLW, or confirm that waste is TRU using field-deployed nondestructive
20 assay equipment.
 - 21 – Ship waste to either ERDF or CWC.
- 22 • RTD of soil and debris with <5 nCi TRU/g, using weather enclosure without contamination control
23 structure as identified in Section 3.3:
 - 24 – Remove existing structures or debris and prepare for ERDF disposal.
 - 25 – Remove soil and prepare for ERDF disposal.
 - 26 – Ship waste to ERDF.
 - 27 – Sample excavated waste sites per the SAP (DOE/RL-2015-22).
 - 28 – Sample results will be evaluated and provided to DOE-RL and EPA.
 - 29 – Pad in enough fill for contamination control prior to removal of weather enclosure or
30 contamination control structure, as applicable.
 - 31 – When authorized by DOE-RL and EPA, backfill excavated waste sites.
- 32 • Revegetate the following waste sites: 216-Z-1D Ditch, 216-Z-11 Ditch, 216-Z-19 Ditch,
33 216-Z-20 Tile Field, and UPR-200-W-110.

- 1 The preceding sequence will be reiterated, as necessary, until completion of RTD of the contaminated soil
- 2 and debris waste sites identified.
- 3 The total area that will be excavated, excluding the Cesium-137 Waste Group, is shown in Figure 4-10.




Figure 4-10. Excavation Footprint

4.3.2.2 Deliverables

Deliverables for this task are as follows:

- The following waste sites will be excavated to the specified depths, sampled and characterized per the SAP (DOE/RL-2015-22), and backfilled and revegetated:

- 1 – 216-Z-1D Ditch excavated to a depth of 4.6 m (15 ft) bgs
- 2 – 216-Z-11 Ditch excavated to a depth of 4.6 m (15 ft) bgs
- 3 – 216-Z-19 Ditch excavated to a depth of 4.6 m (15 ft) bgs
- 4 – 216-Z-20D Tile Field excavated to a depth of 4.6 m (15 ft) bgs
- 5 – UPR-200-W-110 excavated to a depth of 4.6 m (15 ft) bgs
- 6 • The following waste sites will be excavated to the specified minimum depth, sampled and
- 7 characterized per the SAP (DOE/RL-2015-22). Further excavation to remove additional plutonium
- 8 from the waste site will be evaluated by DOE-RL and EPA, based on criteria to be developed at that
- 9 time. When excavation is completed, the sites will be sampled (if needed), backfilled, and prepared
- 10 for ET barrier installation:
- 11 – 216-Z-1A Tile Field excavated to a minimum depth of 6 m (20 ft) bgs
- 12 – 216-Z-9 Trench excavated to a minimum depth of 7 m (23 ft) bgs
- 13 – 216-Z-18 Crib excavated to a minimum depth of 6 m (20 ft) bgs
- 14 • The following waste sites will be excavated to the specified depths, sampled and characterized per the
- 15 SAP (DOE/RL-2015-22), and backfilled and prepared for ET barrier installation:
- 16 – 216-Z-1 Crib excavated to a depth of 7.6 m (25 ft) bgs
- 17 – 216-Z-2 Crib excavated to a depth of 7.6 m (25 ft) bgs
- 18 – 216-Z-3 Crib excavated to a depth of 10 m (33 ft) bgs
- 19 – 216-Z-5 Crib excavated to a depth of 6.7 m (22 ft) bgs
- 20 – 216-Z-12 Crib excavated to a depth of 7.3 m (24 ft) bgs
- 21 • TRU waste from RTD soil and debris operations staged at CWC pending certification and shipment
- 22 to WIPP
- 23 • LLW from RTD soil and debris operations disposed at ERDF
- 24 • Pipelines (200-W-174-PL, 200-W-178-PL, 200-W-206-PL, 200-W-207-PL, 200-W-208-PL, and
- 25 200-W-210-PL) removed to the project boundary and capped or blanked

26 **4.3.2.3 Assumptions**

27 Specific assumptions for this task are as follows:

- 28 • A bgs measurement indicates below ground surface as of 2015.
- 29 • The 216-Z-1A Tile Field, 216-Z-9 Trench, and 216-Z-18 Crib will be excavated to the specified
- 30 depths of 6 m (20 ft) bgs, 7 m (23 ft) bgs, and 6 m (20 ft) bgs, respectively. The outcome of the
- 31 evaluation by DOE-RL and EPA, based on post-excavation sample analyses results, will determine if
- 32 additional excavation is required at these waste sites. Criteria will be developed in time to guide the
- 33 decision.

- 1 • Nitrate and technetium-99 sample analysis results will confirm that levels of these contaminants do
2 not pose an unacceptable risk to the groundwater; therefore, additional remedies are not required to
3 address these contaminants.
- 4 • Weather enclosures will be relocated 59 times for RTD soil and debris operations.
- 5 • Contamination control structures will be relocated 69 times for RTD soil and debris operations.
- 6 • Waste containers will be direct loaded to the extent practical.
- 7 • Waste sites with cave-in potential will be stabilized prior to retrieval (e.g., the 216-Z-5 Crib).
- 8 • Sections of pipelines that could be under a project waste site barrier will be removed from within at
9 least 7.6 m (25 ft) outside of the barrier boundary. Pipelines and other components that connect to a
10 project waste site will be removed and disconnected or blanked at the project boundary. Associated
11 diversion boxes (200-W-58 and 200-W-59) will also be removed. No remaining pipelines will cross a
12 barrier boundary.
- 13 • Overburden soil will be stockpiled and reused.
- 14 • TRU waste will be packaged to comply with the current (May 2015) WIPP waste acceptance criteria
15 (DOE/WIPP-02-3122).
- 16 • TRU soil and debris will not require treatment to meet the current (May 2015) WIPP waste
17 acceptance criteria (DOE/WIPP-02-3122).
- 18 • TRU waste will be stored at CWC pending certification and shipment to WIPP. The cost for
19 certification, shipment, and disposal will be included in the project estimate to be consistent with the
20 ROD (EPA et al., 2011) estimate.
- 21 • Pending public involvement and a change to the ROD (EPA et al., 2011), a site-specific treatment
22 variance will be implemented that will exempt the project from treating LLW waste prior to disposal
23 at ERDF.
- 24 • LLW will be prepared and packaged to comply with the current (May 2015) ERDF waste acceptance
25 criteria (WCH-191). A Site-Specific Treatment Variance will be successful that will not require the
26 project to treat the waste.
- 27 • Glass block in the 216-Z-12 Crib is LLW and will be size reduced before loading into
28 waste packages.

29 The estimated waste volumes and number of waste packages that will be generated during RTD of the
30 contaminated soil and debris sites and associated pipelines are listed in Table 4-2. These volumes are
31 based on existing models developed from waste site characterization. These volumes do not consider
32 mixing of soil or debris containing greater than and less than 5 nCi of TRU/g. Mixing during excavation
33 will occur and may increase or decrease the relative volume of TRU or LLW for each waste site. The
34 relative volume of TRU may be increased when higher concentrated TRU material is blended with LLW
35 material, resulting in additional TRU waste. Conversely, the relative volume of TRU material may be
36 decreased when it is blended with lower concentration LLW, resulting in additional LLW material.
37 The volumes in Table 4-2 do not include non-waste material, such as overburden, that will be excavated.

Table 4-2. RTD of Contaminated Soil and Debris Waste Volumes

| Waste Site | LLW Volume <5 nCi/g (m ³) | LLW Volume >5 nCi/g (m ³) | TRU Volume (m ³) | Roll-On/Roll-Off (No. of Units) | 2.7 × 1.5 × 1.5 m (9 × 5 × 5 ft) Boxes (No. of Units) | 208 L (55 gal) Drum (No. of Units) | SLB2 Containers (No. of Units) |
|----------------------------|---------------------------------------|---------------------------------------|------------------------------|---------------------------------|---|------------------------------------|--------------------------------|
| 216-Z-1D/ UPR-200-W-110 | 69,000 | 1,400 | 200 | 9,800 | 220 | 1,000 | 0 |
| 216-Z-11 | 32,000 | 2,300 | 270 | 4,500 | 360 | 1,400 | 0 |
| 216-Z-19 | 40,000 | 90 | 8 | 5,700 | 20 | 40 | 0 |
| 216-Z-20 | 28,000 | 0 | 0 | 3,900 | 0 | 0 | 0 |
| 216-Z-5 | 2,300 | 6 | 40 | 320 | 1 | 32 | 9 |
| 216-Z-18 | 2,500 | 1,200 | 1,200 | 350 | 190 | 5,900 | 0 |
| 216-Z-12 | 25,000 | 1,100 | 1,100 | 3,500 | 170 | 5,200 | 0 |
| 216-Z-9 | 11,000 | 1,100 | 130 | 1,600 | 160 | 650 | 14 |
| 216-Z-1A | 18,000 | 3,400 | 2,300 | 2,600 | 530 | 11,300 | 0 |
| 216-Z-1/ 216-Z-2 | 6,200 | 680 | 170 | 890 | 220 | 570 | 15 |
| 216-Z-3 | 18,000 | 680 | 190 | 2,500 | 220 | 940 | 6 |
| 200-W-174-PL | 0 | 0 | 5 | 0 | 0 | 0 | 1 |
| 200-W-207-PL | 0 | 130 | 0 | 0 | 20 | 0 | 0 |
| 200-W-208-PL | 0 | 0 | 40 | 0 | 0 | 0 | 6 |
| 200-W-210-PL | 0 | 0 | 18 | 0 | 0 | 0 | 3 |
| 200-W-206-PL | 0 | 0 | 3 | 0 | 0 | 0 | 1 |
| 200-W-178-PL | 0 | 0 | 9 | 0 | 0 | 0 | 2 |
| Total | 252,000 | 12,086 | 5,683 | 35,660 | 2,111 | 27,032 | 57 |

LLW = low-level waste

RTD = removal, treatment (as needed), and disposal

SLB2 = standard large box 2

TRU = transuranic

1 **4.3.2.4 Requirements**

2 Requirements for this task are established in the following laws, regulations, and DOE orders
3 and standards:

- 4 • 10 CFR 71
- 5 • 10 CFR 835
- 6 • 10 CFR 851
- 7 • CRD for DOE M 460.2-1A
- 8 • CRD for DOE O 460.1C
- 9 • DOE/RL-2001-36
- 10 • DOE/WIPP-02-3122
- 11 • HNF-EP-0063
- 12 • WCH-191

13 A summary of the requirements that are applicable to this scope of work is in Appendix B.

14 **4.3.2.5 Interfaces**

15 Successful execution of activities within this task requires interface with various Hanford Site and
16 non-Hanford Site organizations. The interfaces for this task are included in Table 4-3.

Table 4-3. RTD of Contaminated Soil and Debris Interfaces

| Initiator | Receiver | Interface Description |
|--|---|--|
| Remediation Project | ERDF | LLW ready for disposal |
| Remediation Project | CHPRC Decommissioning, Waste, Fuels & Remediation Services | Certifiable TRU waste 218-W-4C Expansion Area |
| Remediation Project | DOE-RL/EPA | Verification sample results |
| Remove, Treat, and Dispose of Contaminated Soil and Debris | Enhance Soil Cover, Install ET Barriers, and Demobilize Project | Waste sites ready for ET barriers |
| Remove, Treat, and Dispose of Contaminated Soil and Debris | Long-Term Stewardship | Waste sites ready for long-term stewardship |
| Waste Services | Remediation Project | Waste services – includes transportation safety |

| | | |
|--------|---|---|
| CHPRC | = | CH2M HILL Plateau Remediation Company |
| DOE-RL | = | U.S. Department of Energy-Richland Operations |
| EPA | = | U.S. Environmental Protection Agency |
| ERDF | = | Environmental Restoration Disposal Facility |
| ET | = | evapotranspiration |
| LLW | = | low-level waste |
| RTD | = | removal, treatment (as needed), and disposal |
| TRU | = | transuranic |

1 **4.3.2.6 Completion Criteria**

2 At the completion of this task, the following criteria will have been met:

- 3 • Contaminated soil and debris removed from 216-Z-1D, 216-Z-11, 216-Z-19, 216-Z-20,
4 UPR-200-W-110, 216-Z-1A, 216-Z-1, 216-Z-2, 216-Z-3, 216-Z-5, 216-Z-9, 216-Z-12, and 216-Z-18
- 5 • LLW resulting from RTD of the contaminated soil and debris disposed at ERDF
- 6 • TRU waste resulting from RTD of the contaminated soil and debris staged at CWC pending
7 certification and shipment to WIPP
- 8 • Results of verification sampling reviewed and accepted by DOE-RL and EPA
- 9 • The following waste sites backfilled and revegetated: 216-Z-1D, 216-Z-11, 216-Z-19, 216-Z-20, and
10 UPR-200-W-110
- 11 • The following waste sites backfilled and waiting for installation of an ET barrier: 216-Z-1A, 216-Z-1,
12 216-Z-2, and 216-Z-3, 216-Z-5, 216-Z-9, 216-Z-12, and 216-Z-18
- 13 • Pipelines (200-W-174-PL, 200-W-178-PL, 200-W-206-PL, 200-W-207-PL, 200-W-208-PL, and
14 200-W-210-PL) removed to the project boundary and capped or blanked; excavated sites backfilled

15 **4.3.3 Remove, Treat, and Dispose of the Settling Tanks**

16 RTD of the settling tanks begins with preparing the tanks and continues through backfill and revegetation.
17 The following sections describe the scope, deliverables, assumptions, requirements, interfaces, and
18 completion criteria for this task.

19 **4.3.3.1 Scope**

20 RTD of settling tanks from the 200-PW-1 and 200-PW-6 OUs includes management and operations of
21 the STRS after it is turned over for operations. RTD operations for the settling tanks will result in
22 complete removal of the 241-Z-8 and 241-Z-361 Settling Tanks and their contents.

23 The scope for managing RTD of the settling tanks includes the following tasks:

- 24 • Manage the settling tank waste sites until start of long-term stewardship.
- 25 • Maintenance and ownership of the authorization bases documents (e.g., DSAs and air permits)
26 required for O&M at the site during the period of management ownership.
- 27 • Review and approve project documentation developed during the period of management ownership
28 that affects settling tank work sites (e.g., safety bases development and implementation and
29 operating procedures).
- 30 • Provide technical staff for waste profiling and waste shipping.
- 31 • Acquire waste containers, as necessary, for RTD of the settling tanks.

1 As identified in the ROD (EPA et al., 2011), past investigation could not confirm the structural integrity of
2 the bottom of the 241-Z-8 Settling Tank; therefore, due to the uncertain tank structural integrity, it was
3 concluded that the potential for a substantial threat of release to the environment exists. Because of
4 uncertainties in the integrity of the 241-Z-8 Settling Tank, which is depicted in Figure 4-11, and the level of
5 contamination remaining within the tank, the existing tank contents will be stabilized (e.g., using grout or an
6 alternative fixative) in place. The tank will be size reduced (e.g., cut into sections), and the tank sections,
7 including stabilized contents, will be packaged for ultimate disposal at WIPP. The work will be performed
8 within a contamination control structure under a weather enclosure that will later be relocated for use at the
9 216-Z-9 Trench. Specific activities for RTD of the 241-Z-8 Settling Tank include the following:

- 10 • Design the excavation.
- 11 • Perform supplemental surveying, clearing, grubbing, and grading required for the operation.
- 12 • Remove overburden and stockpile pending use for backfill or dust control.
- 13 • Place a weather enclosure over the excavation area.
- 14 • Excavate sufficiently to expose the entire tank and provide a working area for RTD of the tank.
- 15 • Disposition soil as TRU or LLW, based on assay. TRU waste will be packaged for disposal at WIPP;
16 LLW will be packaged for disposal at ERDF.
- 17 • Install contamination control structure.
- 18 • Move equipment and supplies to appropriate work locations within and around the contamination
19 control structure and weather enclosure for RTD of the tank.
- 20 • Partially fill the tank with grout (or alternative fixative) to immobilize contamination.
- 21 • Externally assay the tank to determine section sizes that can be disposed of within a standard large
22 box 2 (SLB2) container; section the tank and size reduce sections sufficiently to place into the SLB2.
- 23 • Confirm that the SLB2s contain TRU waste.
- 24 • Prepare shipping documents.
- 25 • Ship SLB2s to CWC.
- 26 • Perform verification sampling of the 241-Z-8 excavation area per the SAP (DOE/RL-2015-22).
- 27 • Demobilize the STRS at the 241-Z-8 Settling Tank.
- 28 • Pending DOE-RL and EPA review and acceptance of verification sampling results, backfill and
29 revegetate the 241-Z-8 excavation area.




Figure 4-11. Schematic of 241-Z-8 Settling Tank

Because of the characteristics of the sludge material in the 241-Z-361 Settling Tank, as identified in HNF-8735, *241-Z-361 Tank Characterization Report*, and likely difficulty in attaining closure of the tank under the substantive portions of WAC 173-303-610(2), RTD of the tank will include total removal and disposal of the tank. Tank contents will be removed sufficiently to enable removal, packaging, and disposal of the tank and remaining contents at WIPP without later repackaging. The extent of required sludge removal will be determined during technology demonstration. If sludge must be removed from the tank prior to tank removal, the sludge will be stabilized (e.g., grouted) in a process enclosure attached to the tank. The process enclosure will be located inside a contamination control structure. The grouted sludge will be dried and assayed, size reduced (if necessary), and loaded into a waste package. The tank will then be size reduced within the contamination control structure. A depiction of the 241-Z-361 Settling Tank excavation and weather enclosure is provided in Figure 4-12. For efficiency, excavation of 241-Z-361 will be performed after excavation of the 241-Z-1A Tile Field, 241-Z-1 Crib, 241-Z-2 Crib, and 241-Z-3 Crib and prior to complete backfilling of those excavated sites. The relationship of these sites is depicted in Figure 4-5.

Specific activities for RTD of the 241-Z-361 Settling Tank, based on this approach, include the following:

- Design the excavation.
- Perform supplemental surveying, clearing, grubbing, and grading required for the operation.
- Remove overburden and stockpile pending use for backfill or dust control.
- Place a weather enclosure over the excavation area.




Figure 4-12. 241-Z-361 Settling Tank Excavation Area

- 1
- 2
- 3 • Excavate sufficiently to expose the tank as required to provide a working area for RTD of the tank
- 4 (install pilings and lagging as required to ensure tank integrity is maintained).
- 5 • Disposition excavated soil as TRU or LLW, based on assay. TRU waste will be packaged for disposal
- 6 at WIPP; LLW will be packaged for disposal at ERDF.
- 7 • Install the 241-Z-361 Settling Tank process enclosure on the exposed face of the tank.
- 8 • Install grouting and drying equipment and a container loading system.
- 9 • Install a ventilation system on the tank with an opening to provide ventilation exhaust from process
- 10 enclosure through the tank to the exhaust skid.
- 11 • Install sludge removal equipment in the tank.
- 12 • Provide penetration into the tank, as necessary, to facilitate grout removal.
- 13 • Transfer sludge from the tank into the process enclosure using sludge removal equipment.
- 14 • Grout sludge, dry, assay, size reduce, and load into the 55 gal (208 L) drums for later disposal
- 15 at WIPP.
- 16 • After removal of sufficient sludge from the tank to support packaging and treatment of the tank for
- 17 WIPP acceptance, grout the bottom foot of the tank, and apply a fixative to the exposed inside walls
- 18 of the tank for contamination control.
- 19 • Size reduce the process enclosure, equipment, and tank within the contamination control structure and
- 20 load into SLB2 containers for later disposal at WIPP.

- 1 • Conduct final soil removal and verification sampling commensurate with the SAP
2 (DOE/RL-2015-22).
- 3 • Confirm that SLB2s contain TRU waste.
- 4 • Prepare shipping documents.
- 5 • Ship SLB2s to CWC.
- 6 • Demobilize the STRS.
- 7 • Pending DOE-RL and EPA review and acceptance of verification sampling results, backfill and
8 revegetate the 241-Z-361 excavation area.

9 Alternatively, if WIPP criteria can be satisfied and technology is demonstrated to be viable, cost effective,
10 and safe during technology demonstration, the top of the tank will be removed, a stabilization material
11 (e.g., grout) will be added and mixed with the sludge, and the tank size will be reduced and packaged for
12 disposal at WIPP with the tank contents. This operation would be conducted within a contamination
13 control structure.

14 **4.3.3.2 Deliverables**

15 The following deliverables are associated with this task:

- 16 • 241-Z-8 Settling Tank removed and properly disposed
- 17 • 241-Z-8 Settling Tank excavation area sampled and characterized per the SAP (DOE/RL-2015-22)
- 18 • Results of verification sampling reviewed and accepted by DOE-RL and EPA
- 19 • 241-Z-8 Settling Tank excavation area backfilled and revegetated
- 20 • 241-Z-361 Settling Tank removed and properly disposed
- 21 • 241-Z-361 Settling Tank excavation area sampled and characterized per the SAP (DOE/RL-2015-22)
- 22 • Results of verification sampling reviewed and accepted by DOE-RL and EPA
- 23 • 241-Z-361 Settling Tank excavation area backfilled and revegetated
- 24 • TRU waste from RTD of settling tanks staged at CWC pending certification and shipment to WIPP
- 25 • LLW from RTD of settling tanks disposed of at ERDF

26 **4.3.3.3 Assumptions**

27 Specific assumptions for this task are as follows:

- 28 • Waste treatment and packaging will be performed at the project site.
- 29 • Soil contaminated with between >5 and <80 nCi TRU/g will need to be packaged to meet ERDF
30 waste acceptance criteria (WCH-191).
- 31 • Due to uncertainties in structural integrity, closure of the two settling tanks to meet the substantive
32 requirements of tank closure in accordance with WAC 173-303-610(2), “Dangerous Waste
33 Regulations,” “Closure and Post-Closure,” by demonstrating the extent of sludge removal, followed
34 by stabilization of the tanks, is not technically viable.

- 1 • Use of large quantities of water for 241-Z-361 Settling Tank waste retrieval is not acceptable.
- 2 • Sludge will be removed to the extent necessary to facilitate tank removal and packaging for
3 WIPP disposal.
- 4 • The settling tank waste (tank structure and sludge) will be TRU debris waste.
- 5 • Grout is an acceptable treatment for sludge to meet the WIPP waste acceptance criteria
6 (DOE/WIPP-02-3122).
- 7 • Pipelines and other components that connect to a project waste site will be disconnected or blanked at
8 the project boundary.
- 9 • Pending public involvement and a change to the ROD (EPA et al., 2011), a site-specific treatment
10 variance will be implemented that will exempt the project from treating LLW waste prior to disposal
11 at ERDF.
- 12 • LLW will be packaged to comply with the current (May 2015) ERDF waste acceptance criteria
13 (WCH-191).
- 14 • TRU waste will be packaged to comply with the current (May 2015) WIPP waste acceptance criteria
15 (DOE/WIPP-02-3122).
- 16 The estimated waste volumes and number of waste packages that will be generated during RTD of the
17 settling tanks are listed in Table 4-4.

Table 4-4. RTD Settling Tanks Waste Volume

| Settling Tank | LLW Volume <5 nCi/g (m ³) | TRU Volume (m ³) | Roll-On/ Roll- Off (No. of Units) | 208 L (55 gal) Drums (No. of Units) | SLB2 Containers (No. of Units) |
|---------------|---|------------------------------------|---|---|--------------------------------------|
| 241-Z-8 | 170 | 65 | 25 | 0 | 34 |
| 241-Z-361 | 14,000 | 390 | 2,000 | 1,200 | 40 |
| Total | 14,170 | 455 | 2,025 | 1,200 | 74 |

LLW = low-level waste

SLB2 = standard large box 2

RTD = removal, treatment (as needed), and disposal

TRU = transuranic

18

4.3.3.4 Requirements

19 Requirements for this task are established in the following laws, regulations, and DOE orders
20 and standards:
21

- 22 • 10 CFR 71
- 23 • 10 CFR 835
- 24 • 10 CFR 851
- 25 • CRD for DOE M 460.2-1A
- 26 • CRD for DOE O 460.1C
- 27 • DOE/RL-2001-36
- 28 • DOE/WIPP-02-3122

1 • HNF-EP-0063

2 • WCH-191

3 A summary of the requirements that are applicable to this scope of work is in Appendix B.

4 **4.3.3.5 Interfaces**

5 Successful execution of activities within this task requires interface with various Hanford Site and
6 non-Hanford Site organizations. The interfaces for this task are included in Table 4-5.

Table 4-5. RTD Settling Tank Interfaces

| Initiator | Receiver | Interface Description |
|--|-----------------------|---|
| Remediation Project | ERDF | LLW ready for disposal |
| Remediation Project | CWC | Certifiable TRU waste |
| Remediation Project | DOE-RL/EPA | Verification sample results |
| Remove, Treat, and Dispose of Settling Tanks | Long-term Stewardship | Waste sites ready for long-term stewardship |
| Waste Services | Remediation Project | Waste services – includes transportation safety |

CWC = Central Waste Complex

DOE-RL = U.S. Department of Energy-Richland Operations Office

EPA = U.S. Environmental Protection Agency

ERDF = Environmental Restoration Disposal Facility

LLW = low-level waste

RTD = removal, treatment (as needed), and disposal

TRU = transuranic

7 **4.3.3.6 Completion Criteria**

8 At the completion of this task, the following criteria will have been met:

9 • 241-Z-8 Settling Tank removed and properly dispositioned

10 • 241-Z-8 Settling Tank waste site sampled per the SAP (DOE/RL-2015-22)

11 • 241-Z-8 Settling Tank waste site backfilled and revegetated after acceptance of sample results
12 from DOE-RL and EPA

13 • 241-Z-361 Settling Tank removed and properly dispositioned

14 • 241-Z-361 Settling Tank waste site sampled per the SAP (DOE/RL-2015-22)

15 • 241-Z-361 Settling Tank waste site backfilled and revegetated after acceptance of sample results
16 from DOE-RL and EPA

17 • LLW resulting from RTD of the settling tanks disposed of at ERDF

18 • TRU waste resulting from the RTD of the settling tanks stored at CWC pending certification and
19 shipment to WIPP

1 **4.3.4 Enhance Soil Cover, Install ET Barriers, and Demobilize Project**

2 Enhance soil cover; install ET barriers for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs; and
3 demobilize SRS and STRS begins with preparing to enhance soil cover and install ET barriers and
4 continues through demobilization of the project. The following subsections describe the scope,
5 deliverables, assumptions, requirements, interfaces, and completion criteria for this task.

6 **4.3.4.1 Scope**

7 Enhance soil cover; install ET barriers for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs; and
8 demobilize SRS and STRS includes the following tasks:

- 9 • Manage activities to enhance soil cover and install ET barriers.
- 10 • Enhance soil cover, as necessary, for the Cesium-137 Waste Group.
- 11 • Install ET barriers for the 216-Z-1A, 216-Z-1, 216-Z-2, and 216-Z-3, 216-Z-5, 216-Z-9, 216-Z-12,
12 and 216-Z-18 waste sites.
- 13 • Reinstall wells that need to be relocated.
- 14 • Demobilize the project.

15 The end state configurations for the 200 West Area waste sites and the cesium-137 waste sites are
16 depicted in Figures 4-13 and 4-14, respectively.

17 **4.3.4.2 Deliverables**

18 Deliverables for this task are as follows:

- 19 • Enhanced soil covers in place for the following waste sites: 216-A-7, 216-A-8, 216-A-24, 216-A-31,
20 and UPR-200-E-56
- 21 • ET barrier for the 216-Z-1A Tile Field, 216-Z-1 Crib, 216-Z-2 Crib, and 216-Z-3 Crib
- 22 • ET barrier for the 216-Z-5 Crib
- 23 • ET barrier for the 216-Z-9 Trench
- 24 • ET barrier for the 216-Z-12 Crib
- 25 • ET barrier for the 216-Z-18 Crib
- 26 • Demobilization of 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Remediation Project, including
27 installation of active wells at new locations that were decommissioned during site mobilization

28



1
2

Figure 4-13. 200 West Area Sites at Completion



1
2 **Figure 4-14. 200 East Area Waste Sites at Completion**

3 **4.3.4.3 Assumptions**

4 Specific assumptions for this task are as follows:

- 5 • The alternative description for the Maintain/Enhance Soil Cover in the 200-PW-1, 200-PW-3, and
6 200-PW-6 OUs feasibility study (DOE/RL-2007-27, Section 6.3 [pages 6-7]) provides the basis for
7 the amount of soil that is required to be added.
- 8 • ET barriers will cover the waste site footprint
- 9 • A single ET barrier will be installed over the 216-Z-1A Tile Field, 216-Z-1 Crib, 216-Z-2 Crib, and
10 216-Z-3 Crib
- 11 • The ET barrier design described in the 200-PW-1, 200-PW-3, and 200-PW-6 feasibility study
12 (DOE/RL-2007-27, Figure 4.1) provides the basis for the ET barriers.
- 13 • Active groundwater monitoring wells will be relocated close to the original location, as determined by
14 the groundwater monitoring scientists. A total of 87 wells will be relocated.


15 A representative configuration of an ET barrier is depicted in Figure 4-15. The dimensions and volumes
16 of materials that will be used for the respective waste sites are listed in Tables 4-6 and 4-7, based on the
17 configuration shown in Figure 4-15.

1 The alternative for maintaining and enhancing the existing soil cover in DOE/RL-2007-27 provides a
 2 minimum of 4.5 m (15 ft) of soil cover. For this alternative, approximately 0.3 m (1 ft) of fill will be
 3 constructed over two sites, 216-A-24 and 216-A-31, to grade the site for adequate drainage. The fill will
 4 also be used as topsoil for planting vegetation to stabilize the soil. For 216-A-7, 1.2 m (4 ft) of clean fill
 5 dirt will be added, and a final 0.3 m (1 ft) of topsoil will be placed over that. For 216-A-8, 1.4 m (4.5 ft)
 6 of fill dirt and 0.3 m (1 ft) of topsoil will be added. For UPR-200-E-56, 2 m (6.5 ft) of fill dirt and 0.3 m
 7 (1 ft) of topsoil will be added.

8 **4.3.4.4 Requirements**

9 Requirements for this task are established in the following laws, regulations, and DOE orders and
 10 standards: 10 CFR 835 and 10 CFR 851.

11 A summary of the requirements that are applicable to this scope of work is in Appendix B.



12 **Figure 4-15. Three-Dimensional Model of the 216-Z-9 Trench ET Barrier**

Table 4-6. ET Barrier Dimensions

| Site | Site Type | Waste Group | Length (m) | Width (m) | Area (m ²) | Area (ha [ac]) |
|-----------------|------------------|-------------|------------|-----------|------------------------|----------------|
| 216-Z-1 Cluster | Tile field/crib | High Salt | 141 | 85 | 11,899 | 1.17 (2.9) |
| 216-Z-9 | Trench with roof | High Salt | 51 | 41 | 2,097 | 0.2 (0.5) |
| 216-Z-18 | Crib | High Salt | 105 | 122 | 12,826 | 1.29 (3.2) |
| 216-Z-5 | Crib | Low Salt | 49 | 29 | 1,411 | 0.12 (0.3) |
| 216-Z-12 | Crib | Low Salt | 127 | 41 | 5,234 | 0.53 (1.3) |
| | | | | | 33,467 | 3.31 (8.2) |

ET = evapotranspiration

1

Table 4-7. ET Barrier Volumes

| Site | Layer 1: Silt and Pea Gravel (m ³) | Layer 2: Silt Loam (m ³) | Layer 3: Engineered Fill (Sandy Soil) (m ³) | Soil Filled Basalt on Side Slope (m ³) | Ballast Rock (m ³) | Filter Gravel (m ³) |
|-----------------|---|--|--|---|--------------------------------------|---------------------------------------|
| 216-Z-1 Cluster | 4,800 | 5,118 | 5,446 | 627 | 309 | 306 |
| 216-Z-9 | 592 | 704 | 825 | 236 | 114 | 111 |
| 216-Z-18 | 5,261 | 5,582 | 5,912 | 632 | 312 | 309 |
| 216-Z-5 | 332 | 421 | 520 | 195 | 93 | 91 |
| 216-Z-12 | 1,528 | 1,839 | 2,168 | 448 | 220 | 217 |
| Total | 12,513 | 13,664 | 14,871 | 2,138 | 1,048 | 1,034 |

ET = evapotranspiration

2

4.3.4.5 Interfaces

Successful execution of activities within this task requires interface with various Hanford Site and non-Hanford Site organizations. The interfaces for this task are included in Table 4-8.

Table 4-8. Enhance Soil Cover, Install ET Barriers, and Demobilize Project Interfaces

| Initiator | Receiver | Interface Description |
|--|---|--|
| Remediation Project | Long-Term Stewardship | Relocated groundwater monitoring wells Long-term monitoring of barriers |
| Remove, Treat, and Dispose of Contaminated Soil and Debris | Enhance Soil Cover, Install ET Barriers, and Demobilize Project | Waste sites ready for ET barriers |

ET = evapotranspiration

6

1 **4.3.4.6 Completion Criteria**

2 At the completion of this task, the following criteria will have been met:

- 3 • Enhanced soil covers in place for the following waste sites: 216-A-7, 216-A-8, 216-A-24, 216-A-31,
4 and UPR-200-E-56
- 5 • ET barrier installed for the 216-Z-1A Tile Field, 216-Z-1 Crib, 216-Z-2 Crib, and 216-Z-3 Crib
- 6 • ET barrier installed for the 216-Z-5 Crib
- 7 • ET barrier installed for the 216-Z-9 Trench
- 8 • ET barrier installed for the 216-Z-12 Crib
- 9 • ET barrier installed for the 216-Z-18 Crib
- 10 • Active wells prior to start of project mobilization replaced at new locations, as determined to be
11 required by groundwater monitoring scientist
- 12 • Equipment demobilized (disposed of or returned to owner, if leased)
- 13 • Onsite facilities demobilized to a safe, stable configuration

14 **4.3.5 Long-Term Stewardship**

15 Long-term stewardship begins with completion of the RAs and continues for 1,000 years. The following
16 sections describe the scope, deliverables, assumptions, requirements, interfaces, and completion criteria
17 for this task.

18 **4.3.5.1 Scope**

19 This work package addresses long-term stewardship for the 200-CW-5, 200-PW-1, 200-PW-3, and
20 200-PW-6 OUs and includes the following scope:

- 21 • Management of long-term stewardship
- 22 • ICs
- 23 • Surveillance and O&M (e.g., groundwater monitoring, barrier maintenance, enhanced soil cover
24 maintenance)
- 25 • CERCLA 5-year review

26 **4.3.5.2 Deliverables**

27 Deliverables for this task are listed as follows:

- 28 • Maintenance of ET barriers

29 **4.3.5.3 Assumptions**

30 Specific assumptions for this task are listed as follows:

- 31 • ICs are described in ECF-Hanford-12-0067, *Institutional Controls Costs Apportioned by*
32 *ROD Groups*.
- 33 • ET barriers will be replaced every 500 years, based on engineering judgment.

- 1 • SVE operations are complete.
- 2 • Remedial action and IC actions for this task include only the sites currently identified in the ROD
- 3 (EPA et al, 2011).

4 **4.3.5.4 Requirements**

5 Requirements for this task are established in the following laws, regulations, and DOE orders and

6 standards: 10 CFR 835 and 10 CFR 851.

7 A summary of the requirements that are applicable to this scope of work is in Appendix B.

8 **4.3.5.5 Interfaces**

9 Successful execution of activities within this task requires interface with various Hanford Site and

10 non-Hanford Site organizations. The interfaces for this task are included in Table 4-9.

Table 4-9. Long-Term Stewardship Interfaces

| Initiator | Receiver | Interface Description |
|---------------------|-----------------------|------------------------------|
| Remediation Project | Long-Term Stewardship | Remediated 200-CW-5 OU |
| Remediation Project | Long-Term Stewardship | Remediated 200-PW-1 OU |
| Remediation Project | Long-Term Stewardship | Remediated 200-PW-3 OU |
| Remediation Project | Long-Term Stewardship | Remediated 200-PW-6 OU |

OU = operable unit

11

12 **4.3.5.6 Completion Criteria**

13 Upon completion of this task, ICs will be in place for the 200-CW-5, 200-PW-1, 200-PW-3, and

14 200-PW-6 OUs.

1

2

This page intentionally left blank.

5 Environmental Management and Controls

Chapter 5 describes the management and controls for air emissions, waste, cultural and ecological resources, safety and health, emergency response, and QA needed to implement the remedial design described in Chapter 3 and the tasks described in Chapter 4.

5.1 Air Emissions

Federal and state ambient air quality standards require that pollution control equipment be used to control emissions from new and existing sources. Remediation of the 200-CW-5, 200-PW-1, and 200-PW-6 OUs creates the potential to discharge hazardous air pollutants. Ventilation systems used to control and manage air emissions will be required to meet the applicable ARARs for radioactive and nonradioactive constituents.

The RA has the potential to release a variety of radioactive and chemical contaminants to the ambient air. The following sections describe the management of these emissions to ensure that they are ALARA and appropriately monitored.

5.1.1 Radiological Air Emissions

Federal regulations found in 40 CFR 61, “National Emission Standards for Hazardous Air Pollutants,” Subpart H, “National Emission Standards for Emissions of Radionuclides Other Than Radon from Department of Energy Facilities,” require that emissions of radionuclides to the ambient air shall not exceed amounts that would cause any member of the public to receive an effective dose equivalent of 10 mrem/yr. The substantive requirements for monitoring of point source (e.g., containment structures and tanks) and fugitive or nonpoint sources emitting radioactive airborne emissions (WAC 246-247-075(8), “Radiation Protection—Air Emissions,” “Monitoring, Testing and Quality Assurance”) will be addressed by sampling the effluent streams and/or ambient air as appropriate using reasonable and effective methods.

The state implementing regulations require added ALARA based controls of radioactive airborne emissions to the extent economically and technologically feasible (WAC 246-247-040(3) and (4), “General Standards,” and associated definitions) that could be reasonably expected to reduce emissions. In order to address the substantive aspect of these requirements, best available controls consistent with ARAR requirements (WAC 246-247-040(3)) will be used when economically and technologically feasible based on the methodology of evaluation of process variables, applicable technologies, feasibility, and effectiveness and practicality from an environmental, energy, and economic impact consideration.

RCW 70.94, “Washington Clean Air Act,” requires regulation of radioactive air pollutants. WAC 173-480, “Ambient Air Quality Standards and Emission Limits for Radionuclides,” sets standards that are as or more stringent than the federal *Clean Air Act of 1990* and under the federal implementing regulation (40 CFR 61, Subpart H).

5.1.1.1 Airborne Source Information

Handling radiologically contaminated materials during the 200-CW-5, 200-PW-1, and 200-PW-6 OU RA has the potential to generate particulate emissions from point sources and diffuse or fugitive sources. No radiologically contaminated material will be disturbed during the 200-PW-3 OU activities that involve the addition of soil above the contaminated material. The annual unabated PTE and resultant effective dose calculations for the maximally exposed individual (MEI) are based on estimated holdup in the structures and the dose-per-unit-release factors from DOE/RL-2006-29, *Calculating Potential-to-Emit Radiological Releases and Doses*, which designates the assigned MEI for the Hanford Site emissions zone. For the 200-CW-5, 200-PW-1, and 200-PW-6 OUs in the 200 West Area, the assigned onsite MEI

1 is at the Laser Interferometer Gravitational Wave Observatory (LIGO). This location represents the
2 nearest unrestricted public access and, therefore, the MEI for assessing the potential public exposure due
3 to airborne releases. LIGO is on the Hanford Site and requires use of the onsite MEI dose-per-unit-release
4 factors. No PTE was estimated for the 200-PW-3 OU work because no radiologically contaminated
5 material is available for release to the atmosphere.

6 In the absence of a unified data set obtained from site sampling, data from previous characterization
7 efforts were examined. The data came from multiple sources of information and involved multiple
8 methods used to estimate radiological contamination contained in the 200-CW-5, 200-PW-1, and
9 200-PW-6 OU structures. A hierarchy was established to determine what data would be used to calculate
10 the PTE where multiple types of information were available for an individual structure. This approach
11 was used to avoid either underestimating or overestimating the material available for release to the
12 atmosphere to provide a reasonable basis for estimating potential human health effects as well as the cost
13 of remediation. The data hierarchy used in order of preference is as follows:

- 14 • Average soil concentration from data (DOE/RL 2003-11)
- 15 • Mass contributed using mass balances (HNF-8735; WHC-EP-0674, *Groundwater Impact Assessment*
16 *Report for the 216-Z-20 Crib, 200 West Area*; DOE/RL-2007-27)
- 17 • Mass contributed by liquid discharges (HNF-1744, *Radionuclide Inventories of Liquid Waste*
18 *Disposal Sites on the Hanford Site*)
- 19 • Maximum soil concentration from data contained in the ROD (EPA et al., 2011)

20 The volumes of material (uncontaminated overburden and contaminated soil and debris) were estimated
21 using the sizes of the structures and depths of contamination bounded by the maximum cleanup depth
22 provided in the ROD (EPA et al., 2011). Where soil concentrations were used, these volumes were applied
23 to each soil concentration radionuclide activity and then totaled to determine the total estimated activity for
24 each crib, ditch, or tank. Where a radionuclide mass was used, this value was used to calculate the activity
25 for each radionuclide and then the activities were totaled to provide the total estimated activity.

26 The identified radionuclides of concern for air emissions include antimony-125, americium-241,
27 carbon-14, cerium-139, cesium-134, cesium-137, cobalt-60, europium-152, europium-154, europium-155,
28 neptunium-237, nickel-63, potassium-40, plutonium-238, plutonium-239, plutonium-240, radium-226,
29 radium-228, strontium-90, thorium-228, thorium-230, thorium-232, uranium-233, uranium-234,
30 uranium-235, and uranium-238. Other radionuclides may be encountered during RA activities but are not
31 anticipated at this time in other than negligible quantities.

32 Point source emissions are primarily associated with portable or temporary radioactive air emission units.
33 Aggressive decontamination activities, such as scabbling, may be employed to reduce residual
34 contamination. Emissions associated with aggressive decontamination will be discharged via a temporary
35 enclosure equipped with a portable/temporary exhauster. These temporary units would discharge at
36 elevations below 40 m (131 ft). Descriptions of any temporary emissions units (including proposed
37 monitoring methods) used to exhaust directly to the atmosphere will be included as addendums to this
38 RD/RAWP as information becomes available. Approval of addendums will be accomplished through the
39 TPA (Ecology et al., 1989a) change process or by project manager meeting notes as decided between the
40 lead agency (DOE) and the lead regulatory agency (EPA).

1 The activities described in this RD/RAWP will be conducted over several years. However, the unabated
 2 PTE estimates conservatively assume that the activities are all conducted within 1 year. Actual emissions
 3 will be less than the PTE estimates due to the use of various abatement technologies such as amended water,
 4 Soil-Sement[®] type products, and portable enclosure structures (unfiltered and HEPA filtered).

5 The unabated PTE estimate for the 216-Z-1D North Ditch is shown in Table 5-1. The maximum soil
 6 concentrations found in the 216-Z-1D North Ditch fall below the ROD (EPA et al., 2011) established
 7 cleanup levels and will require verification and evaluation to determine if the soil will require removal as
 8 part of the remediation.

**Table 5-1. Potential Releases and Maximally Exposed Individual Doses Associated with the
 216-Z-1D North Ditch**

| COC | Soil Maximum (pCi/g) | Activity (Ci) | TEDE to MEI (mrem/yr) |
|-----------------------------|----------------------|---------------|-----------------------|
| Plutonium-239/Plutonium-240 | 7.00E+01 | 8.10E-02 | 4.83E-04 |
| Americium-241 | 1.00E+02 | 1.22E-01 | 5.75E-04 |
| Cesium-137 | Unknown | Unknown | Unknown |
| Radium-226 | Unknown | Unknown | Unknown |
| Strontium-90 | Unknown | Unknown | Unknown |
| | | | Total = 1.06E-03 |

COC = contaminant of concern

MEI = maximally exposed individual

TEDE = total effective dose equivalent

9
 10 Unabated PTE tables (Tables 5-2 through 5-5) are presented for each of the major remediation areas
 11 (200-CW-5, 200-PW-1, and 200-PW-6 OUs; and the settling tanks). The combination of these tables
 12 provides a bounding unabated PTE for all remediation activities.

Table 5-2. Potential Releases and Maximally Exposed Individual Doses Associated with the 200-CW-5 OU

| Location | Media/Type | Activity (Ci/yr) | TEDE to MEI (mrem/yr) |
|----------------------|--------------|------------------|-----------------------|
| 216-Z-1D South Ditch | Soil/Average | 4.84E-01 | 8.11E-01 |
| 216-Z-11 Ditch | Soil/Average | 7.77E-04 | 2.61E-03 |
| 216-Z-19 Ditch | Soil/Average | 1.81E-01 | 8.54E-01 |
| 216-Z-20 Tile Field | Mass/Balance | 2.82E-03 | 1.52E-02 |
| UPR-200-W-110 | Soil/Average | 9.59E-03 | 4.36E-02 |
| | | | Total = 1.73E+00 |

MEI = maximally exposed individual

OU = operable unit

TEDE = total effective dose equivalent

13

[®] Soil-Sement is a registered trademark of Midwest Industrial Supply, Inc., Canton, Ohio.

Table 5-3. Potential Releases and Maximally Exposed Individual Doses Associated with the 200-PW-1 OU

| Location | Media/Type | Activity (Ci/yr) | TEDE to MEI (mrem/yr) |
|---------------------|--------------|------------------|-----------------------|
| 216-Z-1A Tile Field | Mass/Balance | 9.72E+01 | 6.77E+01 |
| 216-Z-9 Crib | Mass/Balance | 1.43E+01 | 2.22E+01 |
| 216-Z-18 Crib | Mass/Balance | 3.92E+01 | 2.73E+01 |
| 216-Z-1 Crib | Mass/Balance | 5.97E+00 | 4.16E+00 |
| 216-Z-2 Crib | Mass/Balance | 5.97E+00 | 4.16E+00 |
| 216-Z-3 Crib | Mass/Balance | 9.72E+00 | 6.77E+00 |
| 216-Z-12 Crib | Mass/Balance | 3.67E+01 | 2.55E+01 |
| | | | Total = 1.58E+02 |

MEI = maximally exposed individual

OU = operable unit

TEDE = total effective dose equivalent

1

Table 5-4. Potential Releases and Maximally Exposed Individual Doses Associated with the 200-PW-6 OU

| Location | Media/Type | Activity (Ci/yr) | TEDE to MEI (mrem/yr) |
|-------------------------|--------------|------------------|-----------------------|
| 216-Z-5 Crib | Mass/Balance | 5.80E-01 | 4.04E-01 |
| 216-Z-8 French Drain | Mass/Balance | 8.22E-02 | 5.37E-02 |
| 216-Z-10 Injection Well | Mass/Balance | 8.52E-02 | 5.94E-02 |
| | | | Total = 5.21E-01 |

MEI = maximally exposed individual

OU = operable unit

TEDE = total effective dose equivalent

2

Table 5-5. Potential Releases and Maximally Exposed Individual Doses Associated with the 241-Z-8 and 241-Z-361 Settling Tanks

| Location | Media/Type | Activity (Ci/yr) | TEDE to MEI (mrem/yr) |
|----------------|--------------|------------------|-----------------------|
| 241-Z-361 Tank | Mass/Balance | 1.28E+02 | 8.91E+00 |
| 241-Z-8 Tank | Mass/Balance | 2.56E+00 | 1.78E+00 |
| | | | Total = 1.07E+01 |

MEI = maximally exposed individual

TEDE = total effective dose equivalent

3

1 The total conservative calculated potential (unabated) effective dose equivalent to the MEI resulting from
2 the remediation activities is 170.9 mrem/yr.

3 Open-air excavation activities and the resulting potential for emissions are included in the preceding
4 estimate. Aggressive decontamination activities, such as scabbling, may be employed to reduce residual
5 contamination on structures (cribs and tanks) and would be subject to process-related, HEPA-filtered
6 abatement. Activities will be conducted in conjunction with sound radiological practices to avoid
7 unacceptable onsite consequences for the collocated worker and keep emissions ALARA. The work is
8 controlled by radiological work permits (RWPs) that direct worksite monitoring and prescribe action
9 levels as well as void limits specific to the work being performed. The action levels and void limits are
10 established to maintain contamination spread, airborne radioactivity generation, and individual doses
11 from radiological hazards ALARA or within regulatory or contractual limits. Real-time monitoring and
12 surveys are used to evaluate compliance with the action levels and void limits; work is stopped, evaluated,
13 and adjusted when the values established in the RWP are approached. This also ensures emissions will
14 not cause the Hanford Site emissions to exceed the 40 CFR 61.92, "National Emission Standards for
15 Hazardous Air Pollutants," of 10 mrem/yr to any member of the public (i.e., MEI). As part of the RA,
16 potential diffuse and fugitive emissions will be continually evaluated to ensure that emission control
17 techniques are being used effectively.

18 **5.1.1.2 Airborne Emission Controls**

19 Based on analysis of the potential emissions and evaluation of available control technologies, the
20 following active controls of diffuse and fugitive emissions have been selected for use when practicable
21 during the removal action. The radiological control and environmental organizations are responsible for
22 selecting and ensuring that appropriate controls are implemented to maintain both worker exposure and
23 environmental releases ALARA:

- 24 • Water in mists or fine sprays will be applied, as practicable, for suppression of fugitive emissions and
25 dust during any excavation, backfilling, and demolition activities when contamination is present.
- 26 • Radiological surveys (e.g., swipes/smears) will be taken of demolition equipment leaving any areas
27 where there is the potential for removable contamination above 2,000 dpm/100 cm² alpha following
28 any demolition action. During deactivation activities, equipment, tools, and materials with removable
29 contamination above 100,000 dpm/100 cm² beta/gamma or 2,000 dpm/100 cm² alpha will be
30 decontaminated or wrapped, or the contamination will be otherwise fixed by an appropriate means
31 before being removed from a structure.
- 32 • Appropriate controls such as water, fixatives, covers, containment tents, windscreens, or other
33 controls during cessation of work activities will be applied, to the extent practicable, based on
34 conditions in the work environment (i.e., weather conditions and predicted wind speeds greater than
35 32 km/hr [20 mi/hr]).
- 36 • Fixatives or cover material (e.g., soil, gravel, and plastic) will be applied to disturbed contaminated
37 soils and debris at any time when field activities will be inactive for more than 24 hours. Additionally,
38 if the sustained wind speed is predicted to be greater than 32 km/hr (20 mi/hr) overnight, based on the
39 Hanford Meteorological Station forecast, fixative or cover material will be applied, as practicable.
- 40 • TRU waste containers will remain closed, except during packaging and waste inspection activities.
- 41 • Any vacuum cleaners and portable exhausters used for remediation activities will be equipped with
42 appropriately tested HEPA-type filters. The following additional controls have been selected and
43 could be implemented, as practicable, to minimize diffuse and fugitive emissions further:

- 1 – Temporary contamination control structures may be used, as practicable, with or without active
2 portable HEPA-type filtered exhauster(s) during portions of the remediation activities to
3 minimize worker exposure. The term HEPA-type is intended to reflect nonstandard application of
4 HEPA abatement not meeting engineered specifications (ASME AG-1-2012) of the applicable
5 standards.

6 **5.1.1.3 Airborne Emission Monitoring**

7 The quantification of radioactive air emissions and air monitoring has been identified as requirements for
8 remediation activities. Two components are associated with airborne emissions monitoring: point source
9 monitoring (e.g., HEPA-filtered vacuums, portable HEPA-filtered exhausters, and temporary exhausters),
10 and diffuse and fugitive monitoring (e.g., temporary ambient air monitors, near-facility monitors, and
11 radiological surveys). During remediation activities, both components (point sources and diffuse and
12 fugitive sources) will be monitored at the same time. Monitoring activities may include the following:

- 13 • Real-time and periodic radiological monitoring uses temporary ambient air monitors, as prescribed by
14 the Radiological Control organization (primary method for evaluating compliance with the action
15 levels and void limits) with concurrence from the Environmental organization.
- 16 • Radiological smear surveys; indicator – effluent air emission estimated rates are based on gross
17 residual contamination levels.
- 18 • Near-facility ambient air monitoring will be performed at several locations around the remediation
19 area.
- 20 • HEPA-filtered vacuums intended for use will vary in size and primarily will be small and portable,
21 similar to the type in use on the Hanford Site, with flow capacities between 1.4 and 8.5 m³/min
22 (50 and 300 ft³/min). Larger capacity units with flow rates of 56.6 m³/min (2,000 ft³/min) or higher
23 could be used. These units will be used to manage localized airborne contamination as well as the
24 removal of contaminated soil and debris generated from excavations associated with remediation
25 activities. To verify low emissions periodically, a contamination survey of the outlet of the vacuum
26 will be performed at the completion of use. Vacuuming using one of these devices has no specific
27 contamination limit but will be controlled based on the specifics of the situation to ensure that the
28 PTE from each unit does not exceed the minor source criterion. If contamination levels over
29 2,000 dpm alpha/100 cm² (i.e., high surface contamination area) are inadvertently exceeded, a
30 separate evaluation regarding emissions measurement will be conducted. Portable HEPA-type filtered
31 vacuums, portable HEPA-type filtered exhausters, and various types of containments will be used, as
32 needed. A distinction between portable HEPA-type filtered exhausters and temporary HEPA-filtered
33 exhausters is intended. Portable exhausters are minor emission units that are easily set up for use and
34 readily portable, being either hand carried or wheel mounted. Due to the nature of the activities
35 involving use of the HEPA-type filtered air movers, measurable abated release associated with these
36 devices is not anticipated, and the near-facility monitoring stations described as follows will be used
37 to assess air emissions for the activities associated with these portable point sources.

38 When excavation activities begin, worksite air monitoring will be the primary indicator of effectiveness
39 of abatement and ALARA control methods during demolition activities. Worksite monitoring includes
40 using temporary ambient air monitors (real-time continuous air monitors with alarms, personnel samplers,
41 and ambient air samplers) and surveys. The worksite monitoring network will be established, as directed
42 by the Radiological Control organization with concurrence from the Environmental organization, and will
43 be focused around and in the established excavation zones. This monitoring network provides the primary
44 emissions data used to ensure that limits set in the RWP are not exceeded. At a minimum, three

1 (one upwind and two downwind) real-time alpha continuous air monitors with alarms will be located at
2 each demolition zone boundary.

3 In addition to point source monitoring and worksite monitoring, the 200 West Area Near Facility
4 Ambient Air Program stations surrounding the work area provide a secondary layer of monitoring.
5 These six stations (N433, N554, N975, N165, N155, and N555) do not provide real-time data, so their
6 data will be used as indicators along with the worksite monitoring data for overall trending of potential
7 diffuse and fugitive emissions. During periods of active remediation activities, no more than one of these
8 six monitors will be allowed to be inoperative for more than 24 hours.

9 Hanford Site perimeter monitoring provides the last layer of monitoring and is used to measure the diffuse
10 and fugitive emissions from the Hanford Site. The well-established Hanford Site protocol for emission
11 monitoring will be followed, including Hanford Site perimeter ambient air data collection, sampling
12 frequencies, sample analysis, and data reporting (DOE/RL-91-50, *Hanford Site Environmental*
13 *Monitoring Plan*). This method will address the substantive requirements of WAC 246-247-075.
14 Demonstration of compliance with the 40 CFR 61.92 effective dose equivalent of 10 mrem/yr limit is
15 provided by the annual radioactive air emissions report for the Hanford Site.

16 **5.1.1.4 Nonradiological Air Emissions**

17 The primary source of emissions resulting from this removal action will be fugitive particulate matter
18 (criteria pollutants particulate matter (PM) less than 2.5 μm in diameter [PM_{2.5}] and particulate matter
19 less than 10 μm in diameter [PM₁₀]). In accordance with WAC 173-400-040(3) and (8), “General
20 Regulations for Air Pollution Sources,” “General Standards for Maximum Emissions,” reasonable
21 precautions will be taken to prevent the release of air contaminants associated with fugitive emissions
22 resulting from demolition, materials handling, or other operations and fugitive dust from becoming
23 airborne from fugitive sources of emissions. Toxic air pollutants (TAPs) are not believed to be a concern
24 based on the previous use of an SVE system.

25 **5.1.1.5 Criteria Pollutants**

26 Operation of trucks and other diesel-powered equipment during these removal activities would be
27 expected, in the short term, to introduce quantities of sulfur dioxide, nitrogen dioxide, particulates, and
28 other pollutants to the atmosphere, typical of similar-sized construction projects. These releases would not
29 be expected to cause any air quality standards to be exceeded. Dust generated during removal activities
30 would be minimized by watering or other dust control measures (e.g., use of fixatives). Vehicular and
31 equipment emissions will be controlled and mitigated in compliance with the substantive standards for air
32 quality protection that apply to the Hanford Site. These techniques are considered reasonable precautions
33 to control fugitive emissions as required by the substantive requirements.

34 **5.1.1.6 Toxic Air Pollutants**

35 The available data with regards to soil concentrations of TAPs listed in WAC 173-460-150, “Controls for
36 New Sources of Toxic Air Pollutants,” “Table of ASIL, SQER and de Minimis Emission Values,” are
37 sparse. The anticipated chemicals of interest are carbon tetrachloride and methylene chloride based on the
38 process knowledge associated with PFP activities. Previous use of SVE is believed to have removed
39 sufficient quantities of volatile and toxic chemicals from the soil, so soil concentrations will be below
40 de minimis levels listed in WAC 173-460-150. Additional data must be obtained, so that a demonstration
41 of compliance with the ARARs of WAC 173-400 and WAC 173-460 can be made using an acceptable
42 source impact analysis. The analysis will demonstrate that, after application of best available control
43 technology for TAPs, the new source’s maximum incremental ambient air impact levels do not exceed the
44 WAC 173-460 Class A or Class B acceptable source impact levels. Otherwise, if applicable, the new
45 source TAP emission rates do not exceed the small-quantity emission rates specified in WAC 173-460.

1 5.2 Reporting Requirements for Nonroutine Releases

2 Existing occurrence reporting requirements trigger timely notification to DOE and the lead regulatory
3 agency (EPA) in case of a nonroutine release to the environment.

4 5.3 Waste Management

5 Waste generated from sampling activities will be managed in accordance with an approved waste control
6 plan. The waste control plan establishes the requirements for management and disposal of generated
7 waste. Waste management strategies for targeted waste retrieval address storage and disposition of
8 anticipated waste streams. Information on the projected waste streams by the RA and requirements for
9 waste identification, designation, management, and disposal are provided in the following subsections.

10 5.3.1 Projected Waste Streams

11 Table 5-6 contains the projected volume of waste to be generated by this RA.

Table 5-6. General Waste Stream Description

| General Waste Stream Description | Hazard Classification Anticipated | Container Options | Estimated Total Volumes | Disposal Pathway Options | Hazard Source |
|---|--|--------------------------|--------------------------------|---------------------------------|----------------------|
| Excavated soil and debris | Low-level mixed <5 nCi TRU/g | ERDF cans | ~260,000 m ³ | ERDF | CERCLA |
| Excavated soil and debris | Low-level mixed >5 nCi TRU/g | Burial boxes | ~12,000 m ³ | ERDF | CERCLA |
| Excavated soil and debris | TRU mixed | Drums, SWBs, or SLB2s | ~6,000 m ³ | CWC, ultimately to WIPP | CERCLA |

CERCLA= *Comprehensive Environmental Response, Compensation, and Liability Act of 1980*

CWC = Central Waste Complex

ERDF = Environmental Restoration Disposal Facility

SLB2 = standard large box 2

SWB = standard waste box

TRU = transuranic

WIPP = Waste Isolation Pilot Plant

12

13 5.3.2 Waste Characterization, Designation, and Disposal

14 This project will provide radioassay capability to guide waste packaging and disposal. Existing
15 characterization data will be used, to the extent possible, for designating the hazardous components of the
16 waste. A means (e.g., real-time radiography and visual examination) of ensuring the absence of
17 noncompliant items within the waste matrix will be provided.

18 5.3.3 Waste Generation Management

19 Remediation of the 200-CW-5, 200-PW-1, and 200-PW-6 OUs will result in a significant amount of
20 contaminated soil, sludge, and debris that will be managed and disposed of in compliance with the
21 approved waste management procedures and the waste acceptance criteria for ERDF (WCH-191), CWC
22 (HNF-EP-0063), and WIPP (DOE/WIPP-02-3122), as appropriate.

1 **5.3.4 Management of Waste Containers**

2 As the solid waste is generated, it will be packaged into appropriate containers, weighed, surveyed,
3 characterized, labeled, and placed in a staging area pending shipment to either ERDF or CWC. The waste
4 staging area will be defined during the design and acquisition of the remediation system. Waste containers
5 will be tracked in the Solid Waste Information Tracking System, as prescribed by procedures. Due to the
6 quantity of plutonium expected to be in the waste containers, the material accountability requirements
7 will be addressed as appropriate.

8 **5.3.5 Final Disposal/Storage**

9 Waste that is determined to be low level or mixed low level will be treated (if necessary) and packaged
10 for disposal at ERDF. LLW that contains greater than 5 nCi/g of TRU radionuclides will be packaged into
11 waste boxes (assumed to be 2.7 by 1.5 by 1.5 m [9 by 5 by 5 ft]) then shipped to ERDF. LLW that
12 contains less than 5 nCi/g will be placed into roll-on/roll-off boxes and shipped to ERDF.

13 Waste that is determined to be TRU or TRU mixed will be treated (if necessary) and packaged for interim
14 storage at CWC, pending eventual certification, shipment, and disposal at WIPP. Due to the weight of the
15 soil, it is assumed that most of the TRU waste will be packaged into 208 L (55 gal) drums. TRU debris
16 resulting from removal of the pipelines will be size reduced and packaged into standard large box 2
17 (SLB2s). Sludge removed from the 241-Z-361 Settling Tank will be treated (e.g., grouted) and packaged
18 into either 208 L (55 gal) drums or standard waste box (SWBs).

19 **5.3.6 Waste Disposal Records**

20 Waste management records will be created and managed in accordance with the approved waste
21 management procedures.

22 **5.3.7 Waste Transportation**

23 Waste will be transported and shipped in accordance with the approved waste transportation procedures.
24 The primary destinations for the waste generated as part of this RA will be ERDF for LLW and CWC for
25 TRU waste.

26 **5.3.8 Waste Treatment**

27 Waste generated from the RA will be mostly contaminated soil with minor debris materials. If needed, the
28 waste will be treated prior to disposal to meet 40 CFR 268, "Land Disposal Restrictions," or WIPP waste
29 acceptance criteria (DOE/WIPP-02-3122). It is assumed that a 40 CFR 268.44, "Variance from a
30 Treatment Standard," site-specific treatment standard variance will be obtained for the large quantity of
31 contaminated soil excavated with relatively low concentrations of hazardous constituents, where EPA
32 generally considers treatment standards based on combustion inappropriate. The process to obtain a
33 treatability variance would require public involvement and a revision to the ROD (EPA et al., 2011).

34 **5.3.9 Waste Minimization and Recycling**

35 The overburden that will be removed as part of this RA will be used as backfill and bedding for
36 contamination control to the extent practical. There will probably be opportunities to minimize waste
37 generation by use of shoring to reduce the side slopes and careful, targeted removal of the TRU
38 radionuclides. This will be explored during the design and acquisition of the remediation system.

1 **5.4 Cultural/Ecological Resources**

2 A cultural resources review under the *National Historic Preservation Act of 1966* and an ecological
3 resources review in accordance with DOE/RL-95-11, *Ecological Compliance Assessment Management*
4 *Plan*, are part of work planning activities. The project will involve cultural and ecological resources staff
5 early in the planning stage to address/verify potential concerns and consider actions required to mitigate
6 the effects that the planned project activities could have.

7 **5.5 Safety and Health Program**

8 The remediation contractor's hazardous waste health and safety program was developed for employees
9 involved in hazardous waste site activities. The program was developed to comply with the requirements
10 of 10 CFR 851, which incorporates the safety standards of 29 CFR 1910.120, "Occupational Safety and
11 Health Standards," "Hazardous Waste Operations and Emergency Response," and 10 CFR 835 to ensure
12 the safety and health of workers during operations involving potential exposure to hazardous and
13 radioactive materials.

14 Some aspects of the RA are similar to tasks performed for soil remediation. Others are similar to tasks
15 performed inside PFP or in the TRU Waste Retrieval Project. A review will be performed of PFP, the Soil
16 and Groundwater Remediation Project, and TRU Retrieval Project HASPs; consequently, a remediation-
17 specific plan may be developed, so that the hazards are addressed comprehensively.

18 A HASP (SGW-41472, *Soil and Groundwater Remediation Project Site-Specific Health and Safety Plan*
19 *(HASP)*) was developed in accordance with the overall remediation contractor's health and safety program
20 to define chemical, radiological, and physical hazards and specify the controls and requirements for
21 day-to-day work activities overall on the Hanford Site. It also incorporates applicable core functions and
22 guiding principles outlined in the ISMS and governs minimum personnel training, control of industrial
23 safety and radiological hazards, PPE, site control, and general emergency response to spills, fire,
24 accidents, injury, and incident reporting. This HASP (SGW-41472) identifies mitigative controls for
25 general hazards that can be encountered within the project. Mitigative controls for task-specific hazards
26 are identified and evaluated in task-specific job hazard analyses as part of the work package development
27 process.

28 HASPs are not stand-alone documents; they are supplemented by other procedures governing work
29 control, conduct of operations, industrial safety, maintenance, and waste handling. An industrial hygiene
30 exposure assessment will be completed and followed for construction, startup, and remediation
31 operations, as part of the hazards analysis process.

32 Regarding construction of the work elements associated with the RA (e.g., structural supports, ventilation,
33 retrieval systems, stabilization equipment, and piping and pipe racks), the HASP will draw on the
34 processes and procedures that were used for previous construction projects.

35 Any subcontractor used for portions of the work will also have safety submittal documents that become
36 an integral part of the site safety expectations. The construction contractor's job safety/hazard analyses
37 will address the health and safety hazards during each phase of construction project. The HASP will
38 address operations required to complete the remediation steps.

39 Access and work activities will be controlled in accordance with approved work packages, as required by
40 established internal work requirements and processes. The health and safety program addresses the health
41 and safety hazards of each phase of site operation and includes the requirements for hazardous waste
42 operations and/or construction activities, as specified in 29 CFR 1910.120.

1 Project field staff will be required to comply with all aspects of HASPs, work packages, work
 2 instructions, and procedures at all times during construction and operation of the equipment. Unescorted
 3 site visitors will be required to read and sign the HASP before entering the construction area and must
 4 have completed required training. Escorted visitors will be briefed on health and safety aspects of the
 5 work being observed and will be escorted by the site superintendent (or designee) at all times when they
 6 are in the construction area.

7 **5.6 Emergency Response**

8 During construction and operations, emergency response for project activities will be covered by the
 9 health and safety program. The health and safety program specifies primary emergency response actions
 10 for site personnel, area alarms, implementation of the emergency action plan and emergency equipment at
 11 the task site, emergency coordinators, emergency response, and spill containment.

12 **5.7 Quality Assurance Program**

13 Overall QA for implementing the RD/RAWP will be planned and implemented in accordance with
 14 10 CFR 830, "Nuclear Safety Management," Subpart A, "Quality Assurance Requirements;"
 15 EPA/240/B-01/003, *EPA Requirements for Quality Assurance Project Plans (EPA QA/R-5)*; and
 16 SW-846, *Test Methods for Evaluating Solid Waste: Physical/Chemical Methods, Third Edition*;
 17 *Final Update IV-B*.

18 Designers are responsible for providing professional quality work that meets professional standards of
 19 care, skill, and diligence. Careful attention to quality requirements ensures that work is defensible,
 20 consistent between designers, and reproducible, including both the design and the associated
 21 documentation. A focused QA culture prevents expensive and time-consuming rework and establishes a
 22 method for obtaining a safe and effective facility startup.

23 QA activities will use a graded approach based on potential impacts to the environment, safety, health,
 24 reliability, and continuity of operations. QA for design will be addressed in a QA plan that describes the
 25 graded approach, beginning with currently acceptable standards as described in DOE O 414.1D, *Quality*
 26 *Assurance*, such as ASME NQA-1, 2008 *Quality Assurance Requirements for Nuclear Facility*
 27 *Applications*, with the ASME NQA-1A-2009, *Addenda to Quality Assurance Requirements for Nuclear*
 28 *Facility Applications*. QA for routine operations based sampling (as well as compliance and performance
 29 monitoring) will be discussed in the O&M plan, project management plan, or associated SAP
 30 (DOE/RL-2015-22) and will comply with the following requirements:

- 31 • DOE/RL-96-68, *Hanford Analytical Services Quality Assurance Requirements Document*
- 32 • DOE O 414.1D

33 All SAPs prepared to support the RA will contain a QA project plan, which establishes the quality
 34 requirements for environmental data collection, including planning, implementation, and assessment of
 35 sampling, field measurements, and laboratory analysis.

36 A construction quality assurance plan (CQAP) will be prepared by the designer, in accordance with
 37 EPA 530-SW-86-031, *Technical Guidance Document: Construction Quality Assurance for Hazardous*
 38 *Waste Land Disposal Facilities*, and submitted as part of the prefinal/final design report. The CQAP
 39 describes the QA tests necessary to ensure that the final product meets design specifications. The tests are
 40 used to provide quantitative criteria with which to accept the final product. Construction QA is the
 41 responsibility of the contracting party and takes place throughout the construction process.

- 1 The CQAP, at a minimum, will contain the following elements:
- 2 • Lines of authority and responsibilities of all key personnel involved in the RA
- 3 • Construction QA personnel qualification requirements
- 4 • List of inspection activities, including the summary, scope, and frequency of the tests and
- 5 observations used to monitor the RA and verify compliance with environmental requirements and
- 6 customary construction practices, *Occupational Safety and Health Act of 1970*, building and safety
- 7 codes, or other applicable standards
- 8 • All documentation requirements for reporting construction QA activities, including daily summary
- 9 reports and inspection data sheets
- 10 • List of construction sampling requirements
- 11 Consistent with DOE O 414.1D, the design authority will be clearly identified. The design authority will
- 12 include expertise in radiochemical operations.

6 Remedial Action Completion

Chapter 6 describes the processes that will be used to determine and verify that RAOs have been attained.

6.1 Remedial Action Exit Strategy

As the waste sites are excavated to depth, they will be sampled for the COCs listed in the ROD (EPA et al., 2011) in accordance with the SAP (DOE/RL-2015-22). After sampling, a fixative or similar method will be utilized to control contamination pending approval to backfill the excavation area.

At the completion of the removal actions and backfilling, the required barriers will be installed.

The following documentation will be provided for each waste site:

- Description of current waste site condition
- Basis for reclassification
- Analytic data or data references (if applicable)
- Response action completion report

6.1.1 Attainment of Remedial Action Objectives

RAOs 1, 2, and 3 (as defined in Chapter 2) will be achieved by completion of the RAs. Table 6-1 summarizes the RA for each waste site in the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs.

Table 6-1. Summary of RAs at the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Waste Sites

| Waste Site | Design Depth per ROD* | COCs per ROD* | Backfill to Original Grade | Revegetate | ET Barrier |
|---------------------------------|-----------------------|---|----------------------------|------------|------------|
| 200-CW-5 OU | | | | | |
| 216-Z-1D Ditch | 4.6 m (15 ft) bgs | Sr-90, Cs-137, Ra-226, Pu-239/240, Am-241, Boron, Mercury, PCB, Nitrate | X | X | NA |
| 216-Z-11 Ditch | 4.6 m (15 ft) bgs | Sr-90, Cs-137, Ra-226, Pu-239/240, Am-241, Boron, Mercury, PCB, Nitrate | X | X | NA |
| 216-Z-19 Ditch | 4.6 m (15 ft) bgs | Sr-90, Cs-137, Ra-226, Pu-239/240, Am-241, Boron, Mercury, PCB, Nitrate | X | X | NA |
| 216-Z-20 Tile Field | 4.6 m (15 ft) bgs | Sr-90, Cs-137, Ra-226, Pu-239/240, Am-241, Boron, Mercury, PCB, Nitrate | X | X | NA |
| UPR-200-W-110 Unplanned Release | 4.6 m (15 ft) bgs | Sr-90, Cs-137, Ra-226, Pu-239/240, Am-241, Boron, Mercury, PCB, Nitrate | X | X | NA |
| 200-W-207-PL Pipeline | Remove structure | Sr-90, Cs-137, Ra-226, Pu-239/240, Am-241, Boron, Mercury, PCB, Nitrate | X | X | NA |

Table 6-1. Summary of RAs at the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Waste Sites

| Waste Site | Design Depth per ROD* | COCs per ROD* | Backfill to Original Grade | Revegetate | ET Barrier |
|--------------------------------|-----------------------|------------------------------------|------------------------------|------------|------------|
| 200-PW-1 OU | | | | | |
| 216-Z-1A Tile Field | 6.1 m (20 ft) bgs | Tc-99, Pu-239/240, Am-241, Nitrate | X | NA | X |
| 216-Z-9 Trench | 7 m (23 ft) bgs | Tc-99, Pu-239/240, Am-241, Nitrate | X | NA | X |
| 216-Z-18 Crib | 6.1 m (20 ft) bgs | Tc-99, Pu-239/240, Am-241, Nitrate | X | NA | X |
| 200-W-174-PL Pipeline | Remove structure | Tc-99, Pu-239/240, Am-241, Nitrate | X | NA | X |
| 200-W-206-PL Pipeline | Remove structure | Tc-99, Pu-239/240, Am-241, Nitrate | X | NA | X |
| 216-Z-1&2 Crib | 7.6 m (25 ft) bgs | Tc-99, Pu-239/240, Am-241, Nitrate | X | NA | X |
| 216-Z-3 Crib | 10.1 m (33 ft) bgs | Tc-99, Pu-239/240, Am-241, Nitrate | X | NA | X |
| 216-Z-12 Crib | 7.3 m (24 ft) bgs | Pu-239/240, Am-241 | X | NA | X |
| 241-Z-361 Settling Tank | Remove structure | Pu-239/240, Am-241 | X | X | NA |
| 200-PW-3 OU | | | | | |
| 216-A-7 Crib | NA | Cs-137 | Enhance soil cover as needed | X | NA |
| 216-A-8 Crib | NA | Cs-137 | Enhance soil cover as needed | X | NA |
| 216-A-24 Crib | NA | Cs-137 | Enhance soil cover as needed | X | NA |
| 216-A-31 Crib | NA | Cs-137 | Enhance soil cover as needed | X | NA |
| UPR-200-E-56 Unplanned Release | NA | Cs-137 | Enhance soil cover as needed | X | NA |
| 200-PW-6 OU | | | | | |
| 216-Z-5 Crib | 6.7 m (22 ft) bgs | Pu-239/240, Am-241 | X | NA | X |
| 200-W-208-PL Pipeline | Remove structure | Pu-239/240, Am-241 | X | NA | X |

Table 6-1. Summary of RAs at the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OU Waste Sites

| Waste Site | Design Depth per ROD* | COCs per ROD* | Backfill to Original Grade | Revegetate | ET Barrier |
|----------------------------------|-----------------------|--------------------|----------------------------|------------|------------|
| 200-W-210-PL Pipeline | Remove structure | Pu-239/240, Am-241 | X | NA | X |
| 241-Z-8 Settling Tank | Remove structure | Pu-239/240, Am-241 | X | X | NA |
| 200-W-205-PL Pipeline | Remove structure | Pu-239/240, Am-241 | X | X | NA |
| 200-W-220-PL Pipeline | Remove structure | Pu-239/240, Am-241 | X | X | NA |
| 216-Z-8 French Drain | No action | NA | NA | NA | NA |
| 216-Z-10 Injection/ Reverse Well | No action | NA | NA | NA | NA |

* EPA et al., *Record of Decision Hanford 200 Area Superfund Site 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*.

| | | | | | |
|--------|---|------------------------|------------|---|--------------------------|
| Am-241 | = | americium-241 | PCB | = | polychlorinated biphenyl |
| bgs | = | below ground surface | Pu-239/240 | = | plutonium-239/240 |
| COC | = | contaminant of concern | RA | = | remedial action |
| Cs-137 | = | cesium-137 | Ra-226 | = | radium-226 |
| ET | = | evapotranspiration | ROD | = | record of decision |
| NA | = | not applicable | Sr-90 | = | strontium-90 |
| OU | = | operable unit | Tc-99 | = | technetium-99 |

1

2 6.1.2 Verify Attainment of the Remedial Action Objectives

3 The analytical results used to verify attainment of RAOs will be derived from systematic radiological
4 surveys supported by focused sampling, statistical sampling, or a combination of both. Radiological
5 survey data will be obtained from the waste site excavations either as the excavation progresses or after
6 excavation. The data will be plotted using global positioning system data to produce concentration maps
7 of the radiological contaminants. Judgmental sampling will be used to verify the radiological surveys and
8 provide information on the nature and extent of chemical constituents.

9 Results of the systematic radiological surveys of the excavation will be used to determine the variance
10 of the COCs. A statistical sample design will be implemented to meet the performance goals.
11 The minimum number of samples needed for each decision unit is determined based on the
12 minimum-detectable-difference approach presented in EPA 230-R-94-004, *Statistical Methods For
13 Evaluating The Attainment Of Cleanup Standards, Volume 3: Reference-Based Standards For Soils And
14 Solid Media*. Statistical sampling uses composite values and summary statistics for decision making.
15 Site-specific work instructions (sampling designs) will be prepared for each waste site.

1 The general approach for verifying attainment of RAOs involves the following steps:

- 2 • Identify the unit(s) within a site for cleanup verification.
- 3 • Calculate the summary statistics for the identified unit(s) using a statistical sampling design.
- 4 • Identify the appropriate cleanup levels to be applied to the unit(s).
- 5 • Evaluate the summary statistics, as appropriate, for the identified unit(s) against the decision rules for
6 achieving the appropriate cleanup levels.
- 7 • Verify that radionuclide soil concentrations are less than the radionuclide soil cleanup standard for
8 direct exposure.
- 9 • Verify the attainment of the nonradionuclide soil concentrations corresponding to the 2007
10 WAC 173-340-745(5), "Soil Cleanup Standards for Industrial Properties," for direct contact.
- 11 • Verify that radionuclide soil concentrations are less than the concentrations predicted to be protective
12 of groundwater and the Columbia River.
- 13 • Verify that nonradionuclide contaminant concentrations in soil are less than the concentrations
14 predicted to be protective of groundwater and the Columbia River.
- 15 • Report the results of evaluations against ecological soil screening values.

16 Details regarding verification sampling and analysis may be found in the SAP (DOE/RL-2015-22).

17 **6.1.2.1 Identify the Unit(s) within a Site for Cleanup Verification**

18 In this step, the site is divided into units for purposes of collecting verification samples. Summary
19 statistics (e.g., arithmetic mean and 95 percent upper confidence limit [UCL]) are calculated for
20 verification samples from a particular unit. Verification sampling and analysis data will be evaluated
21 against the decision rules (Section 6.1.2.4) on a unit-by-unit basis. Generally, a site will be divided into
22 the following units: soil at depths <4.6 m (15 ft) bgs and overburden (stockpiled) soil that will be returned
23 to the excavation. Additional units may be defined, as needed, for large sites or other specific needs.
24 Overburden (stockpiled) soil from multiple waste sites may be combined into a single common
25 overburden pile or multiple common overburden piles. These units will be identified in instructions
26 prepared for verification sampling. Details regarding verification sampling and analysis can be found in
27 the SAP (DOE/RL-2015-22).

28 **6.1.2.2 Calculate the Summary Statistics for the Identified Unit(s) Using a Statistical** 29 **Sampling Design**

30 The summary statistics needed for each unit are arithmetic mean, standard deviation, single-sided
31 95 percent UCL, and the total number of samples collected from the unit. The 95 percent UCL for the
32 mean and associated summary statistics will be calculated for each COC using ProUCL
33 (EPA/600/R-07/041, *ProUCL Version 5.0.00 User Guide*). The number of samples with concentrations
34 exceeding the 2007 WAC 173-340-745(5) cleanup level and two times the 2007 WAC 173-340 cleanup
35 level must also be determined from the sampling and analytical data.

6.1.2.3 Identify the Appropriate Cleanup Levels To Be Applied to the Unit(s)

Cleanup levels that apply to a site must be identified to verify that the remedial action has attained RAOs. A review of Section 2.3 (Chapter 2) provides the necessary information to identify the appropriate cleanup levels. One or more of these goals may apply to any particular unit. Chemical-specific cleanup levels (e.g., for metals, volatile organic analytes, and semivolatile organic compounds) will be calculated for site verification.

6.1.2.4 Evaluate the Data Against the Decision Rules for Achieving the Appropriate Remedial Action Goals

For cleanup levels identified in the previous step, decision rules are defined that will be used to test verification sampling and analysis data. For statistical sampling designs, the following decision rules are as applied:

- 2007 WAC 173-340-745(5) cleanup standards are achieved under the following conditions:
 - The 95 percent UCL on the arithmetic mean from verification samples collected is less than the cleanup standard for each COC.
 - No single sample concentration is greater than two times the cleanup standard.
 - Less than 10 percent of the sample concentrations exceed the cleanup standard.
- Radionuclide soil cleanup standards are achieved when the concentration calculated from the 95 percent UCL on the arithmetic mean for the sum of all radioactive COCs from verification samples collected from the decision unit is less than the risk-based cleanup levels.
- For nonradioactive contaminants, cleanup of soils for groundwater protection will have been achieved when the 95 percent UCL on the arithmetic mean concentration for each COC is less than the cleanup level developed areas using the graded approach (DOE/RL-2011-50, *Regulatory Basis and Implementation of a Graded Approach to Evaluation of Groundwater Protection*).
- For radionuclide contaminants, cleanup of soils for groundwater protection will have been achieved when the 95 percent UCL on the arithmetic mean concentration for each COC is less than the cleanup level developed areas using the graded approach (DOE/RL-2011-50).

6.2 Contingency Action Plan

It is expected that after the waste sites are excavated to depth, some of the waste sites (e.g., 216-Z-9, 216-Z-12, 216-Z-18, and the 216-Z-1A, 216-Z-1, 216-Z-2, and 216-Z-3 cluster) will have levels of contamination that exceed the cleanup criteria. After excavating to the specified depths in these waste sites, plutonium-239/240 levels will be assessed in accordance with the SAP (DOE/RL-2015-22) that accompanies this RD/RAWP. DOE will consider removing additional plutonium contaminated soil from these waste sites.

6.3 CERCLA Cleanup Documentation

Subsequent to RA, cleanup verification reports will be prepared. The reports will provide the needed documentation for verification of RA at the sites and will support the eventual deletion of the OU from the NPL (40 CFR 300, Appendix B). Cleanup verification reports will be prepared for groups of sites or individual sites, as needed. At a minimum, the following is required for each waste site:

- 1 • Description of current waste site condition (including descriptions of completed activities and
2 underlying soil status)
- 3 • Basis for reclassification
- 4 • Analytic data or data references (if applicable)

5 Regulatory approval will be documented on a waste site reclassification form, which is accompanied by a
6 regulator reviewed site-specific informal report. Supporting documentation (e.g., calculations and
7 memoranda to the file explaining field investigation efforts) will be held in records retention for retrieval,
8 if ever required. The Waste Information Data System will serve as formal notification to the public that
9 the site is no longer a candidate for RA and does not exceed RAOs established in the ROD
10 (EPA et al., 2011).

11 **6.4 Remedy Final Inspection and Site Completion Report**

12 The lead regulatory agency project manager will conduct a final inspection based on the results of the
13 prefinal inspections and the content of prefinal inspection reports. Final inspections will verify the closure
14 of open items from the prefinal inspections and will confirm and document that remediation goals have
15 been met. The final inspection, conducted by agency project managers, will confirm the resolution of
16 outstanding items identified in the prefinal inspection and verify that the remediation has been completed
17 in accordance with the requirements of the ROD (EPA et al., 2011).

18 At the discretion of the lead regulatory agency, results of the final inspection may be incorporated in the
19 site's completion report. Information collected as part of the final inspection and final inspection report
20 will be collected during a prefinal inspection and prefinal inspection report. The final inspection report
21 will contain the following elements:

- 22 • Results of the final inspection
- 23 • Evaluation of the effectiveness in meeting treatment system performance requirements based on the
24 results of the shakedown period
- 25 • O&M plan update

7 Cost and Schedule

Chapter 7 provides an overview of the estimated cost and schedule for implementing the remedial design and tasks described in Chapters 3 and 4 and the management and controls described in Chapter 5.

7.1 Cost Summary

A cost estimate was prepared by an interdisciplinary team to determine the resource quantities and predict the expected cost to complete the RA work scope. A project schedule and WBS were developed and used as the framework for the cost estimate. A programmatic risk analysis was performed to calculate the amount of contingency necessary to achieve an 80 percent confidence in the cost estimate.

This unrealized risk contingency has been included in the estimate. The detailed basis of estimate is included in Appendix C.

The cost of the RA is expected to fall within the -20 percent (\$836,000,000) to +30 percent (\$1,254,000,000) range, which is consistent with a Class III feasibility study type of estimate per DOE G 413.3-21, *Cost Estimating Guide*. A cost summary organized by the WBS is provided in Table 7-1. The project costs are summed in Task 1 (top row), "Remediate 200-CW-5 and 200-PW-1/3/6 Operable Units."

The RD/RAWP cost estimate for implementing the ROD (EPA et al., 2011) is approximately \$1.05 billion in fiscal year (FY) 2015 dollars compared to the ROD estimate of \$646 million in FY 2008 dollars, which when escalated, equates to \$758 million in FY 2015 dollars. The ROD estimate consists of two parts: one is the actual cost of cleanup (\$352 million), and the other is the long-term O&M cost (\$406 million). The RD/RAWP cost for cleanup is \$1.0 billion, and the long-term stewardship cost is \$40 million.

The following primary drivers account for the difference in cost (comparisons use the escalated ROD [EPA et al., 2011] values):

- Project management costs are estimated at ~\$115M in the RD/RAWP compared with ~\$40M in the ROD (EPA et al., 2011). RD/RAWP assumes full time project management team for about 20 years and the ROD assumed a part time project management team. Contingency in the RD/RAWP is ~\$80M compared with ~\$30M in the ROD (EPA et al., 2011).
- Acquisition and mobilization costs are estimated at ~\$280M in the RD/RAWP compared with ~\$40M in the ROD (EPA et al., 2011). The ROD (EPA et al., 2011) assumed open air excavation using standard industrial equipment resulting in minimal acquisition. Based on input from radiological controls and environmental engineering, the RD/RAWP assumes excavation within a contamination control structure. The RD/RAWP assumes that the remediation system (e.g., weather enclosures and contamination control structures) will be Category 2 nuclear facilities, that technology will need to be developed and demonstrated, and that the acquisition of the remediation systems will involve a capital line item.
- Remove, treat, and dispose of contaminated soil and debris costs are estimated at ~\$510M in the RD/RAWP compared with ~\$240M in the ROD (EPA et al., 2011). The excavation volume calculated in the RD/RAWP is ~430,000 m³, and the volume calculated in the ROD (EPA et al., 2011) is ~260,000 m³. The volume of TRU waste calculated in the RD/RAWP is ~6,000 m³, and the volume calculated in the ROD (EPA et al., 2011) is ~2,300 m³. TRU waste management costs in the RD/RAWP include ~\$50M for CWC receipt and storage. TRU waste management costs in the ROD (EPA et al., 2011) include ~\$115M for CWC receipt and storage, WIPP certification, WIPP shipment,

1 and WIPP disposal. In addition, in the RD/RAWP an operating efficiency based on production rates
2 and efficiency experienced at other similar DOE remediation sites was applied to the production
3 schedule. Operating efficiency was not considered in the ROD (EPA et al., 2011).

- 4 • Remove, treat, and dispose of the settling tanks costs are estimated at \$~60M in the RD/RAWP
5 compared with ~\$30M in the ROD (EPA et al., 2011). Due to uncertainties with the structural
6 integrity of the settling tanks, the RD/RAWP assumes that removing the sludge, stabilizing the
7 settling tanks, and closing the settling tanks in place is not a viable alternative. Therefore, the
8 RD/RAWP RA for the settling tanks includes removal of the sludge and the tanks. In the ROD, the
9 RA for the settling tanks is to remove sludge, stabilize the tanks, and close the tanks in place.
- 10 • Long-term stewardship costs in the RD/RAWP are estimated at ~40M compared with ~\$400M
11 in the ROD (EPA et al., 2011). The RD/RAWP used the institutional control costs from
12 ECF-Hanford-12-0067, Rev. 0 divided by 22 OUs for 150 years. In the ROD (EPA et al., 2011),
13 long-term stewardship includes O&M costs which were presented as total Nondiscounted Annual and
14 Periodic Costs and include 1,000-year IC/O&M. In this area, the ROD costs are ~\$360 million more
15 than the RD/RAWP costs.

16 **7.2 Schedule**

17 The summary schedule shown in Figure 7-1 was developed based on the WBS scope, requirements, and
18 assumptions identified in Chapter 4. The overall schedule duration is approximately 20 years.

19 The schedule critical path is based on acquisition of the remediation systems (which will involve a capital
20 line item that requires congressional approval), completion of operational readiness reviews, RTD of
21 contaminated soil and debris, RTD of the settling tanks, and installation of ET barriers. Schedules for
22 hiring and qualification of staff and completion of other preparations, including DSA modifications,
23 contain minimal deviation from the critical path. The actual sequence of activities will continue to be
24 evaluated as the design matures and will be adjusted as appropriate to reflect evolving cleanup priorities.

25

Table 7-1. RA Cost Estimate for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs

| Task No. | Task Name | Total (\$M) | Cost per Project Year (\$M) | | | | | | | | | | | | | | | | | | | |
|----------|--|-------------|-----------------------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|-----------|
| | | | FY 2016 | FY 2017 | FY 2018 | FY 2019 | FY 2020 | FY 2021 | FY 2022 | FY 2023 | FY 2024 | FY 2025 | FY 2026 | FY 2027 | FY 2028 | FY 2029 | FY 2030 | FY 2031 | FY 2032 | FY 2033 | FY 2034 | FY 2035 + |
| 1 | Remediate 200-CW-5 and 200-PW-1/3/6 Operable Units | \$1,045 | | | \$5 | \$28 | \$35 | \$58 | \$60 | \$62 | \$62 | \$65 | \$70 | \$70 | \$70 | \$70 | \$70 | \$70 | \$70 | \$66 | \$57 | \$56 |
| 1.1 | Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | | | | | | | | | | | | | | | | | | | | |
| 1.1.1 | Project Management and Support for 200-CW-5 and 200-PW-1/3/6 Remediation | \$116 | | | \$2 | \$5 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$7 | \$2 |
| 1.1.2 | Acquire Remediation System for 200-CW-5 and 200-PW-1/3/6 | \$281 | | | \$3 | \$22 | \$28 | \$51 | \$51 | \$51 | \$51 | \$25 | | | | | | | | | | |
| 1.1.3 | Mobilize Remediation System for 200-CW-5 and 200-PW-1/3/6 | \$12 | | | | | | | \$2 | \$5 | \$5 | | | | | | | | | | | |
| 1.2 | Remove, Treat, and Dispose of Contaminated Soil and Debris | \$509 | | | | | | | | | | \$33 | \$63 | \$63 | \$63 | \$63 | \$63 | \$63 | \$63 | \$19 | \$15 | |
| 1.3 | Remove, Treat, and Dispose of Settling Tanks | \$58 | | | | | | | | | | | | | | | | | | \$29 | \$23 | \$6 |
| 1.4 | Enhance Soil Cover, Install ET Barriers, and Demobilize the Project | \$28 | | | | | | | | | | | | | | | | | | \$11 | \$11 | \$6 |
| 1.5 | Long-Term Stewardship | \$42 | | | | | | | | | | | | | | | | | | | | \$42 |

ET = evapotranspiration
 OU = operable unit
 RA = remedial action




Figure 7-1. RA Schedule for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 OUs

8 References

- 1
- 2 10 CFR 71, “Packaging and Transportation of Radioactive Material,” *Code of Federal Regulations*.
 3 Available at: [http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol2/xml/CFR-2010-title10-
 5 vol2-part71.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol2/xml/CFR-2010-title10-

 4 vol2-part71.xml).
- 5 10 CFR 830, “Nuclear Safety Management,” *Code of Federal Regulations*. Available at:
 6 [http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-vol4-
 8 part830.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-vol4-

 7 part830.xml).
 8 Subpart A, “Quality Assurance Requirements.”
- 9 10 CFR 835, “Occupational Radiation Protection,” *Code of Federal Regulations*. Available at:
 10 [http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-vol4-
 12 part835.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-vol4-

 11 part835.xml).
- 12 10 CFR 851, “Worker Safety and Health Program,” *Code of Federal Regulations*. Available at:
 13 [http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-vol4-
 15 part851.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-vol4-

 14 part851.xml).
- 15 CFR 1021, “National Environmental Policy Act Implementing Procedures,” *Code of Federal Regulations*.
 16 Available at: [https://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-
 18 vol4-part1021.xml](https://www.gpo.gov/fdsys/pkg/CFR-2010-title10-vol4/xml/CFR-2010-title10-

 17 vol4-part1021.xml)
- 18 29 CFR 1910.120, “Occupational Safety and Health Standards,” “Hazardous Waste Operations and
 19 Emergency Response,” *Code of Federal Regulations*. Available at:
 20 http://edocket.access.gpo.gov/cfr_2005/julqtr/pdf/29cfr1910.120.pdf.
- 21 40 CFR 61, “National Emission Standards for Hazardous Air Pollutants,” *Code of Federal Regulations*.
 22 Available at: [http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol8/xml/CFR-2010-title40-
 24 vol8-part61.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol8/xml/CFR-2010-title40-

 23 vol8-part61.xml).
- 24 61.92, “National Emission Standards for Hazardous Air Pollutants.”
- 25 Subpart H, “National Emission Standards for Emissions of Radionuclides Other Than Radon
 26 from Department of Energy Facilities.”
- 27 40 CFR 268, “Land Disposal Restrictions,” *Code of Federal Regulations*. Available at:
 28 [http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol26/xml/CFR-2010-title40-vol26-
 30 part268.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol26/xml/CFR-2010-title40-vol26-

 29 part268.xml).
- 30 268.44, “Variance from a Treatment Standard.”
- 31 40 CFR 300, “National Oil and Hazardous Substances Pollution Contingency Plan,” *Code of Federal
 32 Regulations*. Available at: [http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol27/xml/CFR-
 34 2010-title40-vol27-part300.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol27/xml/CFR-

 33 2010-title40-vol27-part300.xml).
- 34 300.5, “Definitions.”
- 35 40 CFR 300, “National Oil and Hazardous Substances Pollution Contingency Plan,” Appendix B,
 36 “National Priorities List,” *Code of Federal Regulations*. Available at:
 37 [http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol27/xml/CFR-2010-title40-vol27-part300-
 38 appB.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol27/xml/CFR-2010-title40-vol27-part300-

 38 appB.xml).

- 1 64 FR 61615, “Record of Decision: Hanford Comprehensive Land-Use Plan Environmental Impact
2 Statement (HCP EIS),” *Federal Register*, Vol. 64, No. 218, pp. 61615-61625, November 12,
3 1999. Available at: <http://www.gpo.gov/fdsys/pkg/FR-1999-11-12/pdf/99-29325.pdf>.
- 4 ASME AG-1-2012, 2013, *Code on Nuclear Air and Gas Treatment*, American Society of Mechanical
5 Engineers, New York, New York. Available at:
- 6 ASME NQA-1, 2008 *Quality Assurance Requirements for Nuclear Facility Applications*
- 7 ASME NQA-1A-2009 *Code on Nuclear Air and Gas Treatment*
- 8 *Clean Air Act of 1990*, Pub. L. 101-549, as amended, 42 USC 7401, et seq. Available at:
9 <http://www.epa.gov/air/caa/>.
- 10 *Comprehensive Environmental Response, Compensation and Liability Act of 1980*, 42 USC 9601 et seq.,
11 Pub. L. 107-377, December 31, 2002. Available at: <http://epw.senate.gov/cercla.pdf>.
- 12 Section 104, “Response Authorities.”
- 13 Section 121, “Cleanup Standards.”
- 14 DOE G 413.3-21, 2011, *Cost Estimating Guide*, U.S. Department of Energy, Washington, D.C. Available
15 at: <https://www.directives.doe.gov/directives-documents/400-series/0413.3-EGuide-21>.
- 16 DOE M 460.2-1A, 2008, *Radioactive Material Transportation Practices Manual for Use with*
17 *DOE O 460.2A*, U.S. Department of Energy, Washington, D.C. Available at:
18 https://www.emcbc.doe.gov/Content/Office/doe_m_460.2_1a.pdf.
- 19 DOE O 413.3B, 2010, *Program and Project Management for the Acquisition of Capital Assets*,
20 U.S. Department of Energy, Washington, D.C. Available at:
21 [http://science.energy.gov/~media/opa/pdf/processes-and-](http://science.energy.gov/~media/opa/pdf/processes-and-procedures/doe/o4133bFinal112910.pdf)
22 [procedures/doe/o4133bFinal112910.pdf](http://science.energy.gov/~media/opa/pdf/processes-and-procedures/doe/o4133bFinal112910.pdf).
- 23 DOE O 414.1D, 2011, *Quality Assurance*, U.S. Department of Energy, Washington, D.C. Available at:
24 <https://www.directives.doe.gov/directives/0414.1-BOrder-d/view>.
- 25 DOE O 425.1D, 2011, *Verification of Readiness to Start Up or Restart Nuclear Facilities*,
26 U.S. Department of Energy, Washington, D.C. Available at:
27 http://energy.gov/sites/prod/files/2013/06/f1/O-425-1D_ssm.pdf.
- 28 DOE O 426.2, 2011, *Personnel Selection, Training, Qualification, and Certification Requirements for*
29 *DOE Nuclear Facilities*, U.S. Department of Energy, Washington, D.C. Available at:
30 http://energy.gov/sites/prod/files/2013/06/f1/O-426-2_ssm.pdf.
- 31 DOE O 460.1C, 2011, *Packaging and Transportation Safety*, U.S. Department of Energy,
32 Washington, D.C. Available at: [http://energy.gov/sites/prod/files/2013/06/f1/O-460-1C_O-](http://energy.gov/sites/prod/files/2013/06/f1/O-460-1C_O-460-2A_ssm.pdf)
33 [460-2A_ssm.pdf](http://energy.gov/sites/prod/files/2013/06/f1/O-460-1C_O-460-2A_ssm.pdf).

- 1 DOE/EIS-0222-F, 1999, *Final Hanford Comprehensive Land-Use Plan Environmental Impact Statement*,
 2 U.S. Department of Energy, Washington, D.C. Available at:
 3 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D199158842>.
 4 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D199158843>.
 5 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D199158844>.
 6 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D199158845>.
 7 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D199158846>.
 8 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D199158847>.
- 9 DOE/RL-91-50, 2013, *Hanford Site Environmental Monitoring Plan*, Rev. 6A, U.S. Department of
 10 Energy, Richland Operations Office, Richland, Washington.
 11 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=1503160460>.
- 12 DOE/RL-95-11, 1995, *Ecological Compliance Assessment Management Plan*, Rev. 1, U.S. Department
 13 of Energy, Richland Operations Office, Richland, Washington. Available at:
 14 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D196015539>.
- 15 DOE/RL-96-68, *Hanford Analytical Services Quality Assurance Requirements Document (HASQARD)*,
 16 *Volume 1, Administrative Requirements; Volume 2, Sampling Technical Requirements;*
 17 *Volume 3, Field Analytical Technical Requirements; and Volume 4, Laboratory Technical*
 18 *Requirements*, U.S. Department of Energy, Richland Operations Office, Richland,
 19 Washington. <http://www.hanford.gov/files.cfm/DOE-RL-96-68-VOL1-04.pdf>
- 20 DOE/RL-2001-36, 2011, *Hanford Sitewide Transportation Safety Document*, Rev. 1-E, U.S. Department
 21 of Energy, Richland Operations Office, Richland, Washington.
- 22 DOE/RL-2001-41, 2015, *Sitewide Institutional Control Plans for Hanford CERCLA Response Actions*
 23 *and RCRA Corrective Actions*, Rev. 8, U.S. Department of Energy, Richland Operations
 24 Office, Richland, Washington. Available at:
 25 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0081640H>.
- 26 DOE/RL-2003-11, 2004, *Remedial Investigation Report for the 200-CW-5 U Pond/Z Ditches Cooling*
 27 *Water Group, the 200-CW-2 S Pond and Ditches Cooling Water Group, the 200-CW-4 T Pond*
 28 *and Ditches Cooling Water Group, and the 200-SC-1 Steam Condensate Group Operable*
 29 *Units*, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland,
 30 Washington. Available at:
 31 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=1111300811>.
- 32
- 33 DOE/RL-2004-24, 2011, *Feasibility Study for the 200-CW-5 Cooling Water Operable Unit*, Rev. 0,
 34 U.S. Department of Energy, Richland Operations Office, Richland, Washington. Available at:
 35 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0093826>.
- 36 DOE/RL-2006-29, 2010, *Calculating Potential-to-Emit Radiological Releases and Doses*, Rev. 1,
 37 U.S. Department of Energy, Richland Operations Office, Richland, Washington. Available at:
 38 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=1009270905>.

- 1 DOE/RL-2006-51, 2007, *Remedial Investigation Report for the Plutonium/Organic-Rich Process*
2 *Condensate/Process Waste Group Operable Unit: Includes the 200-PW-1, 200-PW-3, and*
3 *200-PW-6 Operable Units*, Rev. 0, U.S. Department of Energy, Richland Operations Office,
4 Richland, Washington. Available at:
5 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=DA05807591>.
6 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=DA05807868>.
7 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0805130070>.
8 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0805130071>.
- 9 DOE/RL-2007-27, 2011, *Feasibility Study for the Plutonium/Organic-Rich Process Waste Group*
10 *Operable Unit: Includes the 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*, Rev. 0,
11 U.S. Department of Energy, Richland Operations Office, Richland, Washington. Available at:
12 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0093807>.
13 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0093806>.
- 14 DOE/RL-2011-50, 2012, *Regulatory Basis and Implementation of a Graded Approach to Evaluation of*
15 *Groundwater Protection*, Rev. 1, U.S. Department of Energy, Richland Operations Office,
16 Richland, Washington. Available at:
17 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0093361>.
- 18 DOE/RL-2014-48, 2015, *Endpoint Evaluation for the 200-PW-1 Operable Unit Soil Vapor Extraction*
19 *System Operations*, Draft A, U.S. Department of Energy, Richland Operations Office,
20 Richland, Washington. Available at:
21 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0079694H>
- 22 DOE/RL-2015-22, 2015, *Sampling and Analysis Plan for the 200-CW-5, 200-PW-1, and 200-PW-6*
23 *Operable Units*, Decisional Draft, U.S. Department of Energy, Richland Operations Office,
24 Richland, Washington.
- 25 DOE-STD-1189-2008, 2008, *Integration of Safety Into the Design Process*, DOE Standard,
26 U.S. Department of Energy, Washington, D.C. Available at:
27 <http://energy.gov/sites/prod/files/2013/06/f1/DOE-STD-1189-2008.pdf>.
- 28 DOE-STD-3006-2010, 2010, *Planning and Conducting Readiness Reviews*, DOE Standard,
29 U.S. Department of Energy, Washington, D.C. Available at:
30 <http://energy.gov/sites/prod/files/2013/06/f1/doe-std-3006-2010.pdf>.
- 31 DOE/WIPP-02-3122, 2013, *Transuranic Waste Acceptance Criteria for the Waste Isolation Pilot Plant*,
32 Rev. 7.4, U.S. Department of Energy, Carlsbad Field Office, Carlsbad, New Mexico.
33 Available at: <http://www.wipp.energy.gov/library/wac/wac.pdf>.
- 34 ECF-Hanford-12-0067, 2012, *Institutional Controls Costs Apportioned by ROD Groups*, Rev. 0,
35 CH2M HILL Plateau Remediation Company, Richland, Washington. Available at:
36 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0090729>.
- 37 Ecology, EPA, and DOE, 1989a, *Hanford Federal Facility Agreement and Consent Order*, as amended,
38 Washington State Department of Ecology, U.S. Environmental Protection Agency, and
39 U.S. Department of Energy, Olympia, Washington. Available at:
40 <http://www.hanford.gov/page.cfm/TriParty/TheAgreement>.

- 1 Ecology, EPA, and DOE, 1989b, *Hanford Federal Facility Agreement and Consent Order Action Plan*,
2 as amended, Washington State Department of Ecology, U.S. Environmental Protection
3 Agency, and U.S. Department of Energy, Olympia, Washington. Available at:
4 <http://www.hanford.gov/?page=82>.
- 5 EPA, Ecology, and DOE, 2011, *Record of Decision Hanford 200 Area Superfund Site 200-CW-5 and*
6 *200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*, U.S. Environmental Protection
7 Agency, Washington State Department of Ecology, and U.S. Department of Energy, Olympia,
8 Washington. Available at:
9 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0093644>.
- 10 EPA 230-R-94-004, 1992, *Statistical Methods For Evaluating The Attainment Of Cleanup Standards,*
11 *Volume 3: Reference-Based Standards For Soils And Solid Media*, Environmental Statistics and
12 Information Division, Office of Policy, Planning, and Evaluation, U.S. Environmental Protection Agency,
13 Washington, D.C. Available at: <http://nepis.epa.gov/Exe/ZyNET.exe/230-R-94-004>
14 .
- 15 EPA/240/B-01/003, 2001, *EPA Requirements for Quality Assurance Project Plans*, EPA QA/R-5, Office
16 of Environmental Information, U.S. Environmental Protection Agency, Washington, D.C.
17 Available at: <https://www.epa.gov/sites/production/files/2015-07/documents/r5-final.pdf>
- 18 EPA 530-SW-86-031, 1986, *Technical Guidance Document: Construction Quality Assurance for*
19 *Hazardous Waste Land Disposal Facilities*, Office of Solid Waste and Emergency Response,
20 U.S. Environmental Protection Agency, Washington, D.C. Available at:
21 <http://nepis.epa.gov/Exe/ZyPURL.cgi?Dockey=P100GB66.txt>.
- 22 EPA/600/R-07/041, 2013, *ProUCL Version 5.0.00 User Guide*, Statistical Software for Environmental
23 Applications for Data Sets with and without Nondetect Observations, Office of Research and
24 Development, U.S. Environmental Protection Agency, Washington, D.C. Available at:
25 https://www.epa.gov/sites/production/files/2015-03/documents/proucl_v5.0_user.pdf
- 26 Executive Order 12580, 1987, *Superfund Implementation*, Ronald W. Reagan, January 23. Available at:
27 <http://www.archives.gov/federal-register/codification/executive-order/12580.html>.
- 28 HNF-1744, 1999, *Radionuclide Inventories of Liquid Waste Disposal Sites on the Hanford Site*, Fluor
29 Daniel Hanford, Inc., Richland, Washington. Available at:
30 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=00099930>.
- 31 HNF-8735, 2002, *241-Z-361 Tank Characterization Report*, Rev. 0A, Fluor Hanford, Inc., Richland,
32 Washington.
- 33 HNF-EP-0063, 2011, *Hanford Site Solid Waste Acceptance Criteria*, Rev. 16, CH2M HILL Plateau
34 Remediation Company, Richland, Washington. Available at:
35 http://www.hanford.gov/files.cfm/HNF-EP-0063_Rev16_041111_Website.pdf.
- 36 *National Historic Preservation Act of 1966*, Pub. L. 89-665, as amended, 16 USC 470, et seq.
37 Available at: <http://www.achp.gov/docs/nhpa%202008-final.pdf>.
- 38 NQA-1, 2008, *Quality Assurance Requirements for Nuclear Facility Applications*, American Society of
39 Mechanical Engineers, New York, New York.
- 40 NQA-1A-2009, 2009, *Addenda to Quality Assurance Requirements for Nuclear Facility Applications*,
41 American Society of Mechanical Engineers, New York, New York.

- 1 *Occupational Safety and Health Act of 1970*, Pub. L. 91-596, 84 Stat. 1590, U.S. Department of Labor,
 2 Washington, D.C. Available at:
 3 https://www.osha.gov/pls/oshaweb/owadisp.show_document?p_table=OSHACT&p_id=3355.
- 4 PNNL-21843, *Soil Vapor Extraction System Optimization, Transition, and Closure Guidance* Pacific
 5 Northwest National Laboratory, Richland, Washington. Available at:
 6 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0088374..>
- 7 RCW 70.94, “Washington Clean Air Act,” *Revised Code of Washington*, Olympia, Washington.
 8 Available at: <http://apps.leg.wa.gov/RCW/default.aspx?cite=70.94>.
- 9 *Resource Conservation and Recovery Act of 1976*, 42 USC 6901, et seq. Available at:
 10 <http://www.epa.gov/epawaste/inforesources/online/index.htm>.
- 11
- 12 SGW-41472, 2014, *Soil and Groundwater Remediation Project Site Specific Health and Safety Plan*
 13 (*HASP*), Rev. 9, CH2M HILL Plateau Remediation Company, Richland, Washington.
 14 Available at: <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0082379H>.
- 15 SGW-58692, 2015, *Data Quality Objectives for the 200-CW-5, 200-PW-1, and 200-PW-6 Operable*
 16 *Units*, Rev. 0, CH2M HILL Plateau Remediation Company, Richland, Washington.
 17 Available at: <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0080808H>.
- 18 *Superfund Amendments and Reauthorization Act of 1986*, 42 USC 103, et seq. Available at:
 19 <http://epw.senate.gov/sara.pdf>.
- 20 SW-846, 2007, *Test Methods for Evaluating Solid Waste: Physical/Chemical Methods, Third Edition;*
 21 *Final Update IV-B*, as amended, Office of Solid Waste and Emergency Response,
 22 U.S. Environmental Protection Agency, Washington, D.C. Available at: **Error! Hyperlink**
 23 **reference not valid.** <https://www.epa.gov/hazardous-waste-test-methods-sw-846>
- 24 WAC 173-303, “Dangerous Waste Regulations,” *Washington Administrative Code*, Olympia,
 25 Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-303>.
- 26 303-610, “Closure and Post-Closure.”
- 27 WAC 173-340, “Model Toxics Control Act—Cleanup,” *Washington Administrative Code*, Olympia,
 28 Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-340>.
- 29 340-745, “Soil Cleanup Standards for Industrial Properties.”
- 30 WAC 173-400, “General Regulations for Air Pollution Sources,” *Washington Administrative Code*,
 31 Olympia, Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-400>.
- 32 400-040, “General Standards for Maximum Emissions.”
- 33 WAC 173-460, “Controls for New Sources of Toxic Air Pollutants,” *Washington Administrative Code*,
 34 Olympia, Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-460>
- 35 460-150, “Table of ASIL, SQER and de Minimis Emission Values.”
- 36 WAC 173-480, “Ambient Air Quality Standards and Emission Limits for Radionuclides,” *Washington*
 37 *Administrative Code*, Olympia, Washington. Available at:
 38 <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-480>.

- 1 WAC 246-247, “Radiation Protection—Air Emissions,” *Washington Administrative Code*, Olympia,
2 Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=246-247>.
3 247-040, “General Standards.”
4 247-075, “Monitoring, Testing and Quality Assurance.”
- 5 WCH-191, 2015, *Environmental Restoration Disposal Facility Waste Acceptance Criteria*, Rev. 4
6 Decisional Draft, Washington Closure Hanford, Richland, Washington. Available at:
7 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=1505210201>.
- 8 WH Publication 1246, 2009, *The Davis-Bacon Act, as Amended*, Wage and Hour Division,
9 U.S. Department of Labor, Washington, D.C. Available at:
10 <http://www.dol.gov/whd/regs/statutes/dbra.pdf>.
- 11 WHC-EP-0674, 1993, *Groundwater Impact Assessment Report for the 216-Z-20 Crib, 200 West Area*,
12 Westinghouse Hanford Company, Richland, Washington. Available at:
13 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D196107877>.
14

1

2

This page intentionally left blank.

1

Appendix A

2

200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Unit

3

Waste Site Descriptions

1

2

This page intentionally left blank.

3

Contents

| | | |
|----|-----------|---|
| 1 | | |
| 2 | A1 | Waste Site Description..... A-1 |
| 3 | A1.1 | 200-CW-5 Operable Unit..... A-1 |
| 4 | A1.1.1 | 216-Z-1D Ditch..... A-6 |
| 5 | A1.1.2 | 216-Z-11 Ditch..... A-6 |
| 6 | A1.1.3 | 216-Z-19 Ditch..... A-6 |
| 7 | A1.1.4 | 216-Z-20 Tile Field..... A-7 |
| 8 | A1.1.5 | UPR-200-W-110..... A-7 |
| 9 | A1.2 | 200-PW-1 Operable Unit..... A-7 |
| 10 | A1.2.1 | 216-Z-1A Tile Field..... A-9 |
| 11 | A1.2.2 | 216-Z-1&2 Cribs..... A-10 |
| 12 | A1.2.3 | 216-Z-3 Crib..... A-11 |
| 13 | A1.2.4 | 216-Z-9 Trench..... A-12 |
| 14 | A1.2.5 | 216-Z-12 Crib..... A-14 |
| 15 | A1.2.6 | 216-Z-18 Crib..... A-17 |
| 16 | A1.2.7 | 241-Z-361 Settling Tank..... A-20 |
| 17 | A1.3 | 200-PW-3 Operable Unit..... A-22 |
| 18 | A1.3.1 | 216-A-7 Crib..... A-24 |
| 19 | A1.3.2 | 216-A-8 Crib..... A-25 |
| 20 | A1.3.3 | 216-A-24 Crib..... A-25 |
| 21 | A1.3.4 | 216-A-31 Crib..... A-26 |
| 22 | A1.3.5 | UPR-200-E-56..... A-26 |
| 23 | A1.4 | 200-PW-6 Operable Unit..... A-26 |
| 24 | A1.4.1 | 216-Z-5 Crib..... A-28 |
| 25 | A1.4.2 | 216-Z-8 French Drain..... A-28 |
| 26 | A1.4.3 | 216-Z-10 Injection/Reverse Well..... A-30 |
| 27 | A1.4.4 | 241-Z-8 Settling Tank..... A-30 |
| 28 | A2 | References..... A-33 |
| 29 | | |

| | | |
|----|---|----------------|
| 1 | | |
| | | Figures |
| 2 | Figure A-1. Location of the 200-CW-5 OU Waste Sites | A-2 |
| 3 | Figure A-2. Excavated View of North End of Z Ditches with Wells and Boreholes | A-3 |
| 4 | Figure A-3. Excavated View of South End of Z Ditches with Wells and Boreholes | A-4 |
| 5 | Figure A-4. Location of the 200-PW-1 OU Waste Sites | A-8 |
| 6 | Figure A-5. 216-Z-1A, 216-Z-1, 216-Z-2, and 216-Z-3 Plot Plan | A-10 |
| 7 | Figure A-6. 216-Z-9 Trench | A-13 |
| 8 | Figure A-7. 216-Z-9 Trench Mining..... | A-13 |
| 9 | Figure A-8. Glove Box at the 216-Z-9 Site | A-14 |
| 10 | Figure A-9. Excavated View of the 216-Z-9 Trench and 216-Z-8 Settling Tank..... | A-15 |
| 11 | Figure A-10. Plutonium Plume at the 216-Z-9 Site | A-15 |
| 12 | Figure A-11. 216-Z-12 Crib..... | A-16 |
| 13 | Figure A-12. Excavated View of 216-Z-12 Crib with Wells and Boreholes..... | A-17 |
| 14 | Figure A-13. 216-Z-18 Crib..... | A-18 |
| 15 | Figure A-14. 216-Z-18 Crib Construction in 1968 | A-19 |
| 16 | Figure A-15. Excavated View of 216-Z-18 Crib with Wells and Boreholes..... | A-20 |
| 17 | Figure A-16. 241-Z-361 Settling Tank Configuration..... | A-21 |
| 18 | Figure A-17. Internal View of the 241-Z-361 Settling Tank..... | A-22 |
| 19 | Figure A-18. Location of the 200-PW-3 OU Waste Sites | A-23 |
| 20 | Figure A-19. Location of the 200-PW-6 OU Waste Sites | A-27 |
| 21 | Figure A-20. Excavated View of 216-Z-5 Crib with Wells and Boreholes..... | A-29 |
| 22 | Figure A-21. 241-Z-8 Settling Tank | A-31 |

23

24

Tables

| | | |
|----|--|------|
| 25 | Table A-1. Maximum Contaminant Concentrations in 200-CW-5 OU Waste Sites | A-5 |
| 26 | Table A-2. 216-Z-9 Trench, 216-Z-1A Tile Field, and 216-Z-18 Crib Waste Sites..... | A-9 |
| 27 | Table A-3. 200-PW-3 OU Waste Sites | A-24 |
| 28 | Table A-4. 200-PW-6 OU Waste Sites | A-28 |

29

1

Terms

| | |
|----------|---|
| bgs | below ground surface |
| DNAPL | dense, nonaqueous-phase liquid |
| NPH | normal paraffin hydrocarbon |
| OU | operable unit |
| PFP | Plutonium Finishing Plant |
| PRF | Plutonium Reclamation Facility |
| PUREX | Plutonium Uranium Extraction |
| RD/RAWP | remedial design/remedial action work plan |
| RECUPLEX | Recovery of Uranium and Plutonium by Extraction |
| SVE | soil vapor extraction |
| TBP | tributyl phosphate |
| UPR | unplanned release0707 |

2

1

2

This page intentionally left blank.

A1 Waste Site Description

The existing waste sites within the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units (OUs) are described within this appendix. The project boundaries and waste sites within the 200 East and 200 West Areas for these OUs are depicted in Figures 1-3 and 1-4, respectively.

A1.1 200-CW-5 Operable Unit

The 200-CW-5 OU waste sites include the 216-Z-1D Ditch, 216-Z-11 Ditch, 216-Z-19 Ditch, 216-Z-20 Tile Field, and Unplanned Release (UPR)-200-W-110. Remediation of waste sites in this OU will also address the 200-W-207 Pipeline. This pipeline was used to transfer waste to the 216-Z-1D Ditch, 216-Z-11 Ditch, 216-Z-19 Ditch, and 216-Z-20 Tile Field. Figure A-1 shows the location of the 200-CW-5 OU waste sites in the 200 West Area. The 200-CW-5 OU is a process-based OU established to address waste sites that received cooling water and steam condensate liquid waste streams from plutonium processing facilities in the 200 West Area. The exception was UPR-200-W-110, which did not receive effluent but was a one-time-use disposal trench for spoils from the 216-Z-1D Ditch and contained the same waste stream contaminants. Excavated views of the north and south end of the Z Ditches, including wells and boreholes, are depicted in Figures A-2 and A-3, respectively.


The Z Ditches are a series of three parallel, shallow, unlined, and open-air ditches that operated in chronological sequence from 1944 to 1981. The ditches routed cooling water and other wastewaters from the 234-5Z Facility (Z Plant) to the 216-U-10 Pond for disposal. From 1944 to 1956, the ditch system was used to convey cooling water effluents from the 231-Z Plutonium Isolation Plant where concentrated plutonium from the bismuth phosphate process at the 221-T Plant was processed from a wet nitrate form to a solid plutonium nitrate form for offsite shipment.

After 1956, when the bismuth phosphate process was shut down, the 231-Z Plutonium Isolation Plant was converted for use on other projects, including metallurgical studies, weapons component fabrications, and reactor fuel development. These processes generated process equipment and vessel cooling water and steam condensate waste streams that, due to coil failures and occasional process upsets, sometimes were contaminated with radionuclides.

Initially, cooling water waste streams were not anticipated to be contaminated. The cooling water and steam condensate was designed to be entirely separate from contaminated process liquids. This was accomplished with physical barriers, which were typically the walls of a heating or cooling pipe coil.

Steam and cooling water were circulated through coils inside process vessels to adjust the temperatures in the vessels. The spent steam was condensed with cooling water after exiting the process vessel. The condensed steam and cooling water were released to plant sewers or piping systems that discharged to ditches and ponds.

Although these cooling water streams did not contact process materials or chemicals under normal operating conditions, these streams became contaminated with low concentrations of radionuclides and/or chemicals. Over time, coils that circulated steam and cooling water inside chemical process tanks developed pinhole leaks and hairline cracks because of the corrosive chemicals and high thermal gradients in these tanks. These minor defects usually did not lead to contamination of the steam and cooling water because the pressure in the pipe coils was greater than the pressure in the process or condenser vessels. However, whenever the pressure in the coils was reduced or suspended, minor leakage through the flaws into the coils led to waste stream contamination. Other accidental releases from causes such as operator error also have contributed to contamination of the effluents discharged to the waste facilities in these OUs.



1

2


Figure A-1. Location of the 200-CW-5 OU Waste Sites



1

2

Figure A-2. Excavated View of North End of Z Ditches with Wells and Boreholes



1
2

Figure A-3. Excavated View of South End of Z Ditches with Wells and Boreholes

1 Although radionuclide inventory estimates exist, because of the uncertain nature of the results arrived at
 2 using waste stream chemistry methods and the absence of available inventory information for periods of
 3 time when the ditch streams were not monitored, the soil sampling data provide a more reliable indication
 4 of the nature and extent of Z Ditch contamination. Table A-1 shows the maximum contaminant
 5 concentrations detected in subsurface soil samples obtained from the 200-CW-5 OU waste sites.

6 The collective Z Ditches area was deactivated and stabilized in 1981 following construction of the
 7 216-Z-20 Tile Field as the primary Z Plant wastewater disposal facility. The concrete headwalls,
 8 vegetation, and miscellaneous unsalvageable equipment were disposed of into the 216-Z-19 Ditch bottom.
 9 At this time, the previously buried 216-Z-1D and 216-Z-11 Ditches received an additional 0.15 to 0.3 m
 10 (0.5 to 1 ft) of clean fill.

Table A-1. Maximum Contaminant Concentrations in 200-CW-5 OU Waste Sites

| Contaminant | Maximum Concentration | Sample Location | Sample Date | Sample Depth (m bgs) ^a |
|-------------------------------------|------------------------------|-----------------|-------------|-----------------------------------|
| Radionuclides | | | | |
| Cesium-137 | 66,000 pCi/g ^b | 216-Z-19 Ditch | 1976 | 2.1 |
| Americium-241 | 7,870,000 pCi/g ^c | 216-Z-19 Ditch | 1976 | 2.1 |
| Strontium-90 | 216 pCi/g | 216-Z-19 Ditch | 1976 | 2.1 |
| Plutonium-238 | 5,500 pCi/g | 216-Z-19 Ditch | 1979 | 1.8 to 2.1 |
| Plutonium-239 | 780,000 pCi/g | 216-Z-1D Ditch | 1959 | 2.4 |
| Plutonium-239/240 | 13,000,000 pCi/g | 216-Z-19 Ditch | 1979 | 1.2 |
| Thorium-230 | 8.4 pCi/g | 216-Z-11 Ditch | 2002 | 3 to 3.8 |
| Radium-226 | 5,200 pCi/g | 216-Z-19 Ditch | 1976 | 2.1 |
| Nonradionuclides^d | | | | |
| Nitrite | 43 mg/kg | 216-Z-11 Ditch | 2002 | 3 to 4.6 |
| Total Petroleum Hydrocarbon | 27 mg/kg | 216-Z-11 Ditch | 2002 | 3 to 3.8 |
| Aroclor 1254 ^e | 52 mg/kg | 216-Z-11 Ditch | 2002 | 2.3 to 3 |
| Aroclor 1260 ^e | 78 mg/kg | 216-Z-11 Ditch | 2002 | 2.3 to 3 |
| Boron | 24 mg/kg | 216-Z-11 Ditch | 2002 | 2.3 to 3 |

a. Sample depths shown are depths bgs at the time of sampling. Contamination is now 1 to 0.6 m (3.3 to 2 ft) deeper at locations sampled before 1981 due to addition of stabilization material.

b. Decayed value for cesium-137 was used from 2003 (DOE/RL-2003-11, Remedial Investigation for the 200-CW-5 U Pond/Z Ditches Cooling Water Group, the 200-CW-2 S Pond and Ditches Cooling Water Group, the 200-CW-4 T Pond and Ditches Cooling Water Group, and the 200-SC-1 Steam Condensate Group Operable Units). Cesium-137 has a half-life of only 30 years, and decayed value was used because concentrations have diminished significantly since sample collection.

c. The americium value shown is the value measured at the time of sample analysis and does not reflect radioactivity decay or in-growth of plutonium-241 since then.

d. All nonradiological soil sample results from 2002 remedial investigation sampling of Borehole C3808.

e. Aroclor is an expired trademark.

bgs = below ground surface

1 The following subsections of this appendix provide brief descriptions of the 200-CW-5 OU waste sites
2 addressed in the remedial design/remedial action work plan (RD/RAWP).

3 A1.1.1 216-Z-1D Ditch

4 The 216-Z-1D Ditch operated from 1944 to 1959. It was 1,295 m (4,249 ft) long and 0.6 m (2 ft) deep,
5 with a bottom width of 1.2 m (4 ft) (WHC-EP-0707, *216-U-10 Pond and 216-Z-19 Ditch*
6 *Characterization Studies*). Originally, the ditch flowed from a headwall located approximately 60 m
7 (196 ft) east of the 231-Z Plutonium Isolation Plant. In 1949, after approximately 4 years of operations
8 and as part of the 234-5Z Facility construction, the north 526 m (1,725 ft) section of this ditch was
9 abandoned, backfilled, and replaced with process sewer piping that was routed around the 234-5Z Facility
10 security fencing. A new headwall was constructed approximately 457 m (1,500 ft) downstream, where the
11 new pipeline emptied into the remaining south portion of the ditch. The south portion continued to
12 operate until 1959 and had the potential to receive cooling water waste containing constituents associated
13 with the additional processes that occurred at the 231-Z Facility after 1949.

14 The north portion of the 216-Z-1D Ditch reportedly did not contain significant contamination when it was
15 abandoned in 1949 and, according to data gathered in 1981, is significantly less contaminated than the
16 south portion of the 216-Z-1D Ditch. The coil failures that were a major source of cooling water waste
17 stream contamination in later years had not yet developed, and no reports of process-upset discharges
18 have been identified. Open ditches were routinely surveyed for radiological contamination to control the
19 potential spread of windblown contamination.

20 A1.1.2 216-Z-11 Ditch

21 The 216-Z-11 Ditch operated from 1959 to 1971 and was constructed to replace the 216-Z-1D Ditch after
22 high plutonium contamination was discovered in the portion below the new headwall. As with the other
23 Z Ditches, it is presumed that the 216-Z-11 Ditch was retired due to evidence of unacceptable levels of
24 surface contamination obtained during operations. The 216-Z-11 Ditch was excavated immediately east
25 of and parallel to the south portion of the 216-Z-1D Ditch and was of similar length (approximately
26 797 m [2,615 ft] long), width (1.2 m [4 ft] at the bottom), and depth (0.6 m [2 ft] deep). Material
27 excavated for 216-Z-11 Ditch construction was used to backfill the 216-Z-1D Ditch to grade.

28 A1.1.3 216-Z-19 Ditch

29 In April 1971, the 216-Z-11 Ditch was retired and replaced with the 216-Z-19 Ditch. The 216-Z-19 Ditch
30 was dug west of and parallel to the 216-Z-1D and 216-Z-11 Ditches and operated from 1971 to 1981.
31 Excavation material from the 216-Z-19 Ditch was used to backfill the 216-Z-11 Ditch to grade.
32 The 216-Z-19 Ditch was similar to that of the previous ditches, except that it was 1.2 m (4 ft) deep
33 (DOE/RL-91-58, *Z Plant Source Aggregate Area Management Study Report*).

34 In 1971, during construction of the 216-Z-19 Ditch, contaminated sediments approximately 130 m
35 (427 ft) from the 216-Z-1D Ditch were inadvertently excavated. Consequently, this portion of the ditch
36 was shifted approximately 10.6 m (35 ft) west. The contaminated sediments were reburied in a trench dug
37 parallel to and east of the 216-Z-11 Ditch, currently designated UPR-200-W-110.

38 A temporary alignment resulted in the 216-Z-19 Ditch reentering the existing 216-Z-11 Ditch to use the
39 only culvert beneath 16th Street. In October 1971, a new culvert was installed 15 m (49 ft) to the west, and
40 the 216-Z-19 Ditch was realigned and continued approximately 305 m (1,000 ft) to the 216-U-10 Pond.

41 In late March 1976, an accidental release of contamination occurred in the 216-Z-19 Ditch, and efforts
42 were made to contain the contaminants in the ditch. A series of three earthen dams was constructed, at
43 intervals along the portion of the ditch above 16th Street, to raise the ditch water level above the original

1 contaminated water line and stop contaminated wastewater from reaching the 216-U-10 Pond. A water
2 sprinkler system was installed between the lowermost dam and the 216-U-10 Pond to control the spread
3 of windblown contamination by preventing this portion of the ditch from drying out. Thereafter,
4 wastewater never reached the pond. In March 1978, the sprinklers were shut down and the dams were
5 removed, but the remaining surface water infiltrated the soil column before reaching the 216-U-10 Pond.
6 Consequently, from 1976 until 1981, when the 216-Z-19 Ditch ceased receiving effluent, waste stream
7 contaminants were disposed to the soil column. Wastewater was diverted from the 216-Z-19 Ditch to the
8 216-Z-20 Tile Field shortly afterward.

9 A1.1.4 216-Z-20 Tile Field

10 The 216-Z-20 Tile Field operated from 1981 to 1995. It was used to dispose of effluent similar to that
11 previously routed via the ditches to the 216-U-10 Pond. The 216-Z-20 Tile Field is an unlined subsurface
12 disposal site that is 463 by 3 m (1,519 by 10 ft) at the base of the unit with a depth of 2.9 m (9.5 ft).
13 Three perforated polyvinyl chloride pipes run the length of the ditch in a bed of gravel that was backfilled
14 with clean gravel and soil. The 216-Z-20 Tile Field received cooling water, steam condensate, storm sewer
15 runoff, and/or building and chemical drain waste from Z Plant, 231-Z Facility, 291-Z Facility, 232-Z Waste
16 Incinerator Facility, 236-Z Plutonium Reclamation Facility (PRF), and 2736-Z Plutonium Storage Building.
17 The site received an effluent volume of 3.8 billion L (1 billion gal).

18 Deactivation and stabilization of the Z Ditches area began in 1981, following construction of the
19 216-Z-20 Tile Field as the primary Z Plant wastewater disposal facility. Woody vegetation in the
20 216-Z-19 Ditch was killed with herbicides (glyphosate and dicamba) before backfill operations were
21 initiated. The 216-Z-19 Ditch was covered with 0.6 to 1 m (2 to 3 ft) of clean soil. The concrete
22 headwalls, vegetation, and miscellaneous unsalvageable equipment were incorporated into the ditch
23 bottom. At the same time, the previously buried 216-Z-1D and 216-Z-11 Ditches received an additional
24 0.15 to 0.30 m (0.5 to 1.0 ft) of clean fill. The Z Ditch area likely has 0.30 to 0.6 m (1 to 2 ft) of
25 accumulated stabilizing soil cover over the ditch backfill material.


26 A1.1.5 UPR-200-W-110

27 UPR-200-W-110 is a narrow, one-time-use disposal trench located immediately east of and parallel to the
28 216-Z-11 Ditch. This trench was used to dispose of spoils containing contaminated 216-Z-1D Ditch
29 sediments material inadvertently excavated from the 216-Z-1D Ditch during 216-Z-19 Ditch construction
30 in 1971. The trench is 129.5 m (425 ft) long and 4.6 m (15 ft) deep. The bottom 2 m (7 ft) of the trench
31 was filled with the contaminated spoils material and filled to grade with clean backfill. Consequently, this
32 site contains similar waste constituents as the other Z Ditches. No inventory is reported for this site.

33 A1.2 200-PW-1 Operable Unit

34 From the time the Z Plant complex came online in 1949, it generated large volumes of waste effluent.
35 Until 1990, effluents such as cooling water that, under normal operating conditions, contained little or no
36 radiological contamination were discharged to the Z Ditches that drained to the U Pond.

37 From 1949 until May 1973, effluents from chemical processes and plutonium finishing activities that,
38 under normal operating conditions, contained low levels of plutonium and other contaminants were
39 discharged to the soil column at subsurface engineered waste sites. These engineered waste sites were
40 designed to provide effective disposal of effluent to the soil column and were operated in a manner
41 intended to limit adverse impacts to groundwater. Six subsurface engineered waste sites and an associated
42 subsurface settling tank that received these contaminated process waste streams comprise the
43 200-PW-1 OU. Figure A-4 shows the location of the 200-PW-1 OU waste sites in the 200 West Area.



1
2

Figure A-4. Location of the 200-PW-1 OU Waste Sites

1 Three of the 200-PW-1 waste sites (216-Z-9 Trench, 216-Z-1A Tile Field, and 216-Z-18 Crib) primarily
 2 received waste streams from the Recovery of Uranium and Plutonium by Extraction (RECUPLEX) or the
 3 PRF solvent extraction systems. These waste streams included acidic aqueous-phase process wastes
 4 containing plutonium and americium. This aqueous waste, referred to as High-Salt waste, was a
 5 concentrated nitrate solution containing dissolved metal (aluminum, calcium, sodium, magnesium)
 6 nitrates. These three sites also received significant volumes of organic wastes (principally carbon
 7 tetrachloride, tributyl phosphate [TBP], and lard oil), both entrained in the aqueous-phase waste streams
 8 and as separate, nonaqueous-phase waste streams. These three sites were operated sequentially, starting
 9 with the 216-Z-9 Trench, and replaced when conditions warranted. Table A-2 shows the operating history
 10 and primary waste streams for these waste sites.

Table A-2. 216-Z-9 Trench, 216-Z-1A Tile Field, and 216-Z-18 Crib Waste Sites

| Waste Site | Period of Operation | Primary Waste Stream |
|----------------------|---------------------|---|
| 216-Z-9 Trench | 1955 to 1962 | Acidic High-Salt aqueous-phase wastes and organic nonaqueous-phase wastes, containing plutonium and americium |
| 216-Z-1A Tile Field* | 1964 to 1969 | |
| 216-Z-18 Crib | 1969 to 1973 | |

* The 216-Z-1A Tile Field received neutral-to-basic aqueous-phase process and laboratory waste from 1949 to 1959 as overflow from the 216-Z-1 and 216-Z-3 Crib.

11

12 The following sections of this appendix provide brief descriptions of the 200-PW-1 OU waste sites
 13 addressed in the RD/RAWP.

14 A1.2.1 216-Z-1A Tile Field

15 The 216-Z-1A Tile Field is located in the 200 West Area about 153 m (500 ft) south of the
 16 234-5Z Building and immediately south of the 216-Z-1&2 Crib and is adjacent to the 216-Z-3 Crib
 17 (Figure A-5). The surface elevation at the site is approximately 205 m (673 ft). The tile field piping is
 18 20 cm (8 in.) diameter vitrified clay pipe placed on a 1.5 m (5 ft) deep gravel bed. The distributor pipe
 19 consists of a 79 m (260 ft) long north-south trunk or main pipeline with seven pairs of 21 m (70 ft)
 20 laterals spaced at 11 m (35 ft) intervals in a symmetrical herringbone pattern. The main pipeline is a
 21 continuous line without perforations. The laterals are divided into 0.3 m (11 in.) long segments.
 22 The piping system was overlaid with 15 cm (6 in.) of cobbles and 1.5 m (5 ft) of sand and gravel.

23 From 1949 to 1959, the waste streams discharged to the adjacent 216-Z-1&2 Crib (1949 to 1952), and
 24 the 216-Z-3 Crib (1952 to 1959) overflowed to the 216-Z-1A Tile Field. The waste stream consisted of
 25 neutral-to-basic (pH 8 to 10) process waste and analytical and development laboratory waste from Z Plant
 26 via the 241-Z-361 Settling Tank. The total volume of waste estimated to have overflowed to the
 27 216-Z-1A Tile Field from 1949 to 1959 was approximately 1 million L (0.26 Mgal).

28 The 216-Z-1A Tile Field initially was taken out of service in March 1959 after low concentrations of
 29 plutonium were detected in the soil at the bottom of a well near the 216-Z-3 Crib. The 216-Z-1A Tile
 30 Field was receiving overflow from the 216-Z-3 Crib during this time and was taken out of service when
 31 the 216-Z-3 Crib was replaced.




Figure A-5. 216-Z-1A, 216-Z-1, 216-Z-2, and 216-Z-3 Plot Plan

1
2

3 In 1964, the 216-Z-1A Tile Field was reactivated to receive plutonium reclamation operation waste
 4 liquids directly. The 216-Z-1A Tile Field was recommended for use, replacing the 216-Z-9 Trench.
 5 Before the 216-Z-1A Tile Field was reactivated in 1964, a sheet of 0.05 cm (0.02 in.) thick polyethylene
 6 and a 30 cm (1 ft) thick layer of sand and gravel were added, and the liquid waste discharge piping was
 7 routed directly to the central distributor pipe in the tile field. Between 1964 and 1969, a 5 cm (2 in.)
 8 diameter stainless steel pipe was progressively inserted inside the central distributor pipe to divide the tile
 9 field into three operational sections: 216-Z-1AA, 216-Z-1AB, and 216-Z-1AC (RHO-LD-114, *Existing*
 10 *Data on the 216-Z Liquid Waste Sites*).

11 From 1964 to 1969, the 216-Z-1A Tile Field received approximately 5.2 million L (1.37 Mgal) of liquid
 12 waste from Z Plant, the 236-Z Facility, the 242-Z Waste Treatment and Americium Recovery Facility, and
 13 miscellaneous laboratory waste. Material discharged to the tile field reportedly included 57 kg (126 lb) of
 14 plutonium, 1 kg (2.2 lb) of americium-241, 270,000 kg (594,000 lb) of carbon tetrachloride, and 3,000 kg
 15 (6,600 lb) of nitrate. Carbon tetrachloride was discharged to the 216-Z-1A Tile Field in combination with
 16 other organics, as a small entrained fraction of process aqueous wastes and as dense, nonaqueous-phase
 17 liquid (DNAPL). The tile field was taken out of service in 1969 when it had received the prescribed liquid
 18 waste volume (ARH-2155, *Radioactive Liquid Waste Disposal Facilities - 200 West Area*).

19 A1.2.2 216-Z-1&2 Cribs

20 The 216-Z-1&2 Cribs are located in the 200 West Area, south of the 234-5Z Building, immediately north
 21 of the 216-Z-1A Tile Field and west of the 216-Z-3 Crib (Figure A-5). The 216-Z-1&2 Cribs are separate
 22 cribs but operated as one unit. The flow from the 216-Z-2 Crib overflowed into the 216-Z-1 Crib as part
 23 of normal operations. The surface elevation at the site is approximately 207.2 m (679.8 ft).

1 The 216-Z-1&2 Cribs are open-bottom, 3.7 m (12 ft) square, 4.3 m (14 ft) tall wooden boxes constructed
2 in an excavation that was 4.3 m (14 ft) square at the bottom and 6.4 m (21 ft) deep. To control the
3 intrusion of sand into the structure, open joints in the sides and top were caulked, and the upper half of the
4 structure was lagged with 1.9 cm (0.75 in.) plywood. The two cribs, approximately 5.5 m (18 ft) apart,
5 were connected and fed by a 20 cm (8 in.) diameter stainless steel central pipe with an outlet pipe to the
6 216-Z-1A Tile Field. The 216-Z-2 Crib overflowed into the 216-Z-1 Crib, which overflowed into the
7 216-Z-1A Tile Field. Two risers are visible from the surface of each crib. One is a filtered vent, and the
8 other is the stickup for a test well (now decommissioned). The 20 cm (8 in.) steel test wells were centered
9 within each crib, installed as part of the original construction. Each extended 6.1 m (20 ft) beyond the
10 base of the timber structure to a total depth of 12.5 m (41 ft) below ground surface (bgs).

11 The 216-Z-1&2 Cribs operated from 1949 to 1969. From 1949 to 1952, the two cribs received Plutonium
12 Finishing Plant (PFP) Low-Salt waste consisting of neutral-to-basic (pH 8 to 10) process waste and
13 analytical and development laboratory waste from the 234-5Z Building via the 241-Z-361 Settling Tank.
14 The 216-Z-1&2 Cribs were taken out of service in 1952 because the effluent flow rate to the cribs
15 exceeded the infiltration capacity of the cribs, which then overflowed into the 216-Z-1A Tile Field.
16 This Low-Salt waste stream was then discharged to the 216-Z-3 Crib, which replaced the 216-Z-1&2
17 Cribs, from 1952 to 1959, and finally to the 216-Z-12 Crib, which replaced the 216-Z-3 Crib, from
18 1959 to 1973.

19 The cribs were used for two brief periods in 1966 and 1967 during work on the central distributor pipe in
20 the 216-Z-1A Tile Field. These periods of service were only intended to be for the duration of the
21 216-Z-1A Pipeline maintenance. During these two periods, the cribs received very small quantities of
22 High-Salt waste directly from the PRF in the 236-Z PRF and the 242-Z Waste Treatment and Americium
23 Recovery Facility. Significant volumes of organics likely were not discharged to these cribs during these
24 short periods.

25 From 1968 to 1969, the cribs received uranium wastes directly from the 236-Z Building. Use of the cribs to
26 receive uranium waste was concluded in 1969, when the discharge of uranium waste was discontinued.
27 The cribs were administratively retired in 1969 and physically isolated when the inlet piping was cut
28 and blanked.

29 In total, the two cribs received approximately 33,700,000 L (8,902,600 gal) of effluent: 33,500,000 L
30 (8,849,760 gal) between 1949 and 1952 (Low-Salt wastes); 104,000 L (27,470 gal) between 1966 and
31 1967 (High-Salt wastes); and 98,000 L (25,890 gal) between 1968 and 1969 (Low-Salt wastes).
32 An estimate of the discharged inventory includes 7 kg (15 lb) of plutonium and 100,000 kg (220,000 lb)
33 of nitrate.

34 A1.2.3 216-Z-3 Crib

35 The 216-Z-3 Crib is located in the 200 West Area, south of the 234-5Z Building, immediately northeast
36 of the 216-Z-1A Tile Field and adjacent to the 216-Z-1&2 Cribs (Figure A-5). The surface elevation at
37 the site is approximately 207.2 m (679.8 ft). The waste distribution system at the 216-Z-3 Crib consists of
38 three corrugated metal culvert sections (6.7 m [22 ft] long, 1.2 m [4 ft] in diameter) laid horizontally,
39 end-to-end, within a gravel-filled excavation. Each culvert section was perforated with 2.5 cm (1 in.)
40 diameter holes. The culvert sections were placed end-to-end, but it is not clear whether they were
41 physically attached. Wire mesh was welded to both ends of the culvert to limit gravel intrusion. The base
42 of the culverts is about 4.5 m (15 ft) below grade.

43 Excavation for the 216-Z-3 Crib was 7.6 m (25 ft) deep and, at its base, 1.5 m (5 ft) wide and 21.3 m
44 (70 ft) long. At the base of the excavation, a clam bucket was used to dig two additional holes to a total
45 depth of 13.7 m (45 ft) bgs to allow installation of two 20 cm (8 in.) diameter test wells

1 (now decommissioned). On placement of the test well casings, the two holes were backfilled with sand up
2 to the base of the excavation. Gravel was used to fill the excavation to within 2.4 m (8 ft) of the ground
3 surface. The culvert sections and associated waste feed and overflow lines (20 cm [8 in.] vitrified clay
4 pipe) were incorporated within the gravel. The base of the culverts is 4.5 m (15 ft) below grade, roughly
5 2.1 m (7 ft) below the top of the gravel. The gravel was covered with two layers of asphalt roofing paper,
6 and the trench was backfilled to grade with clean fill. A 1.2 m (4 ft) wide, 1.8 m (6 ft) long, and 10 cm
7 (4 in.) thick concrete slab with penetrating risers is centered over the culvert.

8 The 216-Z-3 Crib received PFP liquid effluent from 1952 to 1959. The effluent, a Low-Salt waste stream,
9 was neutral-to-basic (pH 8 to 10) and included process waste as well as analytical and development
10 laboratory wastes. Effluent was routed through a chemical sewer line from the 234-5Z Facility to the
11 241-Z-361 Settling Tank and distributed through Pipeline 200-W-210-PL to the western end of the
12 216-Z-3 Crib. Overflow from the crib went to the 216-Z-1A Tile Field.


13 The 216-Z-3 Crib was taken out of service in March 1959 after low concentrations of plutonium were
14 detected in 1958 in the soil at the bottom of a well near the crib. There was concern that the soil column
15 retention capacity had been or soon would be exhausted and plutonium might reach groundwater.
16 The 216-Z-3 Crib was taken out of service when the replacement crib (216-Z-12) was placed
17 into service.

18 The 216-Z-3 Crib received approximately 178,000,000 L (46,992,000 gal) of Low-Salt waste.
19 An estimate of the discharged inventory includes 5.7 kg (12.6 lb) of plutonium and 600,000 kg
20 (1,320,000 lb) of nitrate.

21 A1.2.4 216-Z-9 Trench

22 The 216-Z-9 Trench is about 213 m (700 ft) east of the 234-5Z Building in the 200 West Area of the
23 Hanford Site. The surface elevation at the site is approximately 202 m (664 ft). The 216-Z-9 Trench
24 consists of a 6.1 m (20 ft) deep open excavation with a 36.5 by 27.4 m (120 by 90 ft) concrete cover.
25 The walls of the trench slope inward and downward to the 18 by 9 m (60 by 30 ft) floor space, which has
26 a slight slope to the south. The underside of the concrete cover was paved with acid resistant brick/tiles.
27 The cover of the trench is supported by six concrete columns. More than 4 million L (1 Mgal) of
28 plutonium/organic-rich process waste was discharged to the trench between 1955 and 1962.
29 The 216-Z-9 Trench is depicted in Figure A-6.

30 When the 216-Z-9 Trench was retired in 1962, it had received approximately 50 to 150 kg (110 to 330 lb)
31 of plutonium. Mining took place at the 216-Z-9 Trench in 1976 and 1977 to remove plutonium. The upper
32 0.3 m (1 ft) of soil was removed from the floor of the trench. The mining operation removed an estimated
33 58 kg (128 lb) of plutonium. Based on data acquired during the mining operation, an estimated 38 to
34 48 kg (84 to 106 lb) of plutonium remains in the 216-Z-9 Trench (RHO-ST-21, *Report On Plutonium
35 Mining Activities At 216-Z-9 Enclosed Trench*). The 6.4 m (21 ft) deep open space beneath the concrete
36 cover over the 216-Z-9 Trench remains void of soil and contains only the discarded mining equipment.
37 Pictures of the 216-Z-9 Trench with mining equipment and the above-grade glove box used during
38 previous waste removal operations are shown in Figures A-7 and A-8, respectively.



1
2

Figure A-6. 216-Z-9 Trench



3
4

Figure A-7. 216-Z-9 Trench Mining




Figure A-8. Glove Box at the 216-Z-9 Site

An excavated view of the 216-Z-9 Trench and nearby 241-Z-8 Settling Tank, including locations of wells and boreholes, is shown in Figure A-9. The plutonium contamination profile associated with the 216-Z-9 Trench is depicted in Figure A-10.

A1.2.5 216-Z-12 Crib


The 216-Z-12 Crib is located in the 200 West Area, southwest of the 234-5Z Building and northwest of the 216-Z-18 Crib. The surface elevation at the site is approximately 208.3 m (683.6 ft).

The 216-Z-12 Crib is rectangular, 91 by 6 m (300 by 20 ft) at the bottom, and 5.8 m (19 ft) deep. Waste entered at 4.6 m (15 ft) bgs through a 30 cm (12 in.) diameter, perforated, vitrified clay pipe that ran the length of the crib and rested on a 1.5 m (5 ft) bed of gravel. The pipe was covered with a polyethylene barrier and backfilled to grade. In 1968, a 15 cm (6 in.) diameter steel bypass line was installed 9 m (30 ft) west of and parallel to the original distribution line to bypass 30.5 m (100 ft) of the original line that was plugged (Figure A-11).



1
2

Figure A-9. Excavated View of the 216-Z-9 Trench and 216-Z-8 Settling Tank



3
4

Figure A-10. Plutonium Plume at the 216-Z-9 Site





Figure A-11. 216-Z-12 Crib

1
2
3 The 216-Z-12 Crib is a subsurface liquid waste site that was used from 1959 to 1973, as a replacement for
4 the 216-Z-3 Crib, to dispose of PFP liquid process waste and analytical and development laboratory waste
5 from the 234-5Z Facility via the 241-Z-361 Settling Tank. The waste was Low-Salt and neutral-to-basic
6 (pH 8 to 10) when discharged. In total, the 216-Z-12 Crib received approximately 281 million L
7 (74.24 Mgal) of waste. Material discharged to the crib reportedly included 25.1 kg (55 lb) of plutonium
8 and 900,000 kg (1,980,000 lb) of nitrate. The site likely received a small volume of organics
9 (e.g., an organic-phase waste such as carbon tetrachloride).

10 The 216-Z-12 Crib was taken out of service in May 1973 when discharge of contaminated waste streams
11 to the ground from PFP was discontinued as a matter of policy. It was deactivated by blanking the waste
12 feed piping in the 241-Z Sump Facility. A portion of the crib was vitrified as part of an in situ vitrification
13 test project conducted in June 1987. This resulted in a 408 metric ton (450 ton) block of vitrified soil
14 extending down to 5 m (16 ft) bgs. An excavated view of the 216-Z-12 Crib with locations of wells,
15 boreholes, and vitrified soil is shown in Figure A-12.

16




1
2 Figure A-12. Excavated View of 216-Z-12 Crib with Wells and Boreholes

3 **A1.2.6 216-Z-18 Crib**

4 The 216-Z-18 Crib is located in the 200 West Area, southwest of the 216-Z-1A Tile Field and southeast
5 of the 216-Z-12 Crib. The surface elevation at the site is approximately 208.9 m (685.3 ft).

6 The 216-Z-18 Crib is a below-grade inactive liquid waste management unit. The 95 by 79 m (311 by
7 259 ft) site consists of five separate, parallel, north-south-running trenches, each 63 by 3 m (207 by 10 ft),
8 and approximately 5.5 m (18 ft) deep. Each crib structure has two 8 cm (3 in.) diameter distribution pipes
9 placed on a 0.3 m (1 ft) thick bed of gravel at 5.2 m (17 ft) bgs, buried under an additional 0.3 m (1 ft) of
10 gravel, covered with a membrane and sand, and backfilled to grade. The 216-Z-18 Crib is depicted in
11 Figure A-13. A view of the crib during construction is shown in Figure A-14.



1
2

Figure A-13. 216-Z-18 Crib




1
2 Figure A-14. 216-Z-18 Crib Construction in 1968

3 Waste distributor piping in each trench was fed by the primary steel distribution pipe that bisected each
4 trench. The crib was designed and operated as a specific retention facility. The 216-Z-18 Crib was used as
5 a replacement for the 216-Z-1A Tile Field to receive High-Salt, acidic (pH 1 to 2.5), aqueous liquid waste
6 and organic liquid waste. The waste streams included plutonium recovery waste from the 236-Z Facility
7 and americium recovery waste from the 242-Z Waste Treatment and Americium Recovery Facility.
8 Carbon tetrachloride was received in the aqueous-phase liquid and mixed with other organics as a
9 DNAPL. The individual trenches were operated for approximately 1 year each. Trenches were active as
10 follows: Trench 3 (1969 to 1970), Trench 2 (1970 to 1971), Trench 1 (1971 to 1972), and Trench 4
11 (1972 to 1973). Trench 5 was never used.

12 The 216-Z-18 Crib received a total of 3.86 million L (1.02 Mgal) of effluent. Material discharged to the
13 crib reportedly included 23 kg (51 lb) of plutonium; 175,000 kg (386,000 lb) of carbon tetrachloride; and
14 500,000 kg (1,102,000 lb) of nitrate. Carbon tetrachloride was discharged to the 216-Z-18 Crib in
15 combination with other organics, as a small entrained fraction of process aqueous wastes, and as DNAPL.

16 Soil vapor extraction (SVE) has been in operation at the 216-Z-18 Crib since 1992 as an interim action to
17 remove carbon tetrachloride from the vadose zone soils. Between 1991 (when the SVE system pilot test
18 was conducted at the 216-Z-1A Tile Field) and September 2008, the SVE system removed approximately
19 24,772 kg (54,613 lb) of carbon tetrachloride from the combined 216-Z-1A/216-Z-18/216-Z-12 Well
20 Field (SGW-40456, *Performance Evaluation Report for Soil Vapor Extraction Operations at the*
21 *200-PW-1 Operable Unit Carbon Tetrachloride Site, Fiscal Year 2008*).

1 The 216-Z-18 Crib was taken out of service in May 1973 when discharge of contaminated waste streams
 2 to the ground from PFP was discontinued as a matter of policy (DOE/RL-91-32, *Expedited Response*
 3 *Action Proposal (EE/CA & EA) for 200 West Area Carbon Tetrachloride Plume*, Appendix A). It was
 4 deactivated by blanking pipelines in the 236-Z and 242-Z Buildings. An excavated view of the 216-Z-18
 5 Crib, including locations of wells and boreholes, is shown in Figure A-15.



6
 7 Figure A-15. Excavated View of 216-Z-18 Crib with Wells and Boreholes

8 A1.2.7 241-Z-361 Settling Tank

9 The 241-Z-361 Settling Tank is located approximately 35 m (115 ft) north of the 216-Z-1A Tile Field in
 10 the 200 West Area, within the boundary of the PFP Complex. The surface elevation at the site is
 11 approximately 207.2 m (679.8 ft). The surface elevation and hydrogeologic conditions at the 241-Z-361
 12 Settling Tank site are the same as those for the adjacent 216-Z-1A Tile Field.

13 The 241-Z-361 Settling Tank is an underground, reinforced concrete structure 8.5 m (28 ft) long and
 14 4.5 m (15 ft) wide, with a 1 cm (3/8 in.) thick steel liner. The tank has inside dimensions of 7.9 by 4 m
 15 (26 by 13 ft) with 0.3 m (1 ft) thick walls. The bottom slopes, resulting in an internal height variation
 16 between 5.2 and 5.5 m (17 and 18 ft). The top is 0.6 m (2 ft) below grade. One 15 cm (6 in.) diameter
 17 stainless steel inlet pipe from the 241-Z Facility enters the settling tank from the north. A second 15 cm
 18 (6 in) diameter carbon steel line from the 207-Z Retention Basin also entered the 241-Z-361 Settling Tank
 19 from the north but has been cut and plugged. A single 20 cm (8 in.) diameter stainless steel pipe exits the
 20 tank from the south. Several risers are visible above grade. The external configuration of the 241-Z-361
 21 Settling Tank is depicted in Figure A-16.




Figure A-16. 241-Z-361 Settling Tank Configuration

1
2
3 The tank served as the primary solids settling tank for Low-Salt liquid waste from the 234-5Z, 236-Z, and
4 242-Z Facilities from 1949 to 1973. Supernatant effluent in the tank was discharged to the 216-Z-1&2,
5 216-Z-3, and 216-Z-12 Cribs. Prior to discharge to the tank, the effluent was neutralized in the 241-Z
6 sump tanks by adding fly ash, and later sodium hydroxide, to raise the pH to the 8 to 10 range. Liquid
7 samples collected in March 1975, however, had a pH as low as 4. Before this characterization, it was
8 assumed the pH was greater than 2, which renders the plutonium mostly insoluble. The 241-Z-361
9 Settling Tank was taken out of service in May 1973 when discharge of contaminated waste streams to the
10 ground from PFP was discontinued.

11 A structural review of the 241-Z-361 Settling Tank was performed, based on a 1999 video inspection.
12 The review identified effects on the tank's interior roof, including cracking indications, attributed to the
13 tank atmosphere etching the cement paste off the lower surface of the roof slab. The video showed that
14 the inner steel plate liner was dissolved or removed over most of the area exposed to the tank liquid
15 contents and etching of the sidewall as seen by exposed aggregate. The images did not allow an
16 estimation of the distance that this effect may extend into the wall thickness but indicates a potential loss
17 in wall structural capability. An interior photo of the 241-Z-361 Settling Tank taken in 1975 is shown in
18 Figure A-17.




Figure A-17. Internal View of the 241-Z-361 Settling Tank

A1.3 200-PW-3 Operable Unit

The 200-PW-3 OU is located in the 200 East Area and consists of five waste sites: the 216-A-8 Crib, the 216-A-24 Crib, the 216-A-7 Crib, the 216-A-31 Crib, and a UPR site (UPR-200-E-56). Figure A-18 shows the location of the 200-PW-3 OU waste sites in the 200 East Area. The four cribs received effluent derived directly or indirectly from Plutonium Uranium Extraction (PUREX) operations. The 216-A-8 and 216-A-24 Cribs received vapor condensate from waste storage tanks in tank farms associated with PUREX. The 216-A-7 Crib received sump waste from a tank farm associated with PUREX and a one-time discharge of organic inventory, consisting of a hydrocarbon compound that may have contained TBP, from the PUREX chemical storage area. The 216-A-31 Crib received process waste from PUREX.

Waste streams discharged to these cribs contained fission products, primarily cesium-137, and both aqueous- and nonaqueous-phase organics. The principal organic constituents were refined kerosene (normal paraffin hydrocarbon [NPH]), TBP, and butanol. Wastes were discharged directly to the soil column. The UPR-200-E-56 site was contaminated by liquids migrating laterally from the 216-A-24 Crib.



1

2

Figure A-18. Location of the 200-PW-3 OU Waste Sites

- 1 Cesium-137 and NPH are the primary constituents of interest at these sites. Table A-3 shows the
 2 operating history of the primary waste streams for these waste sites.
- 3 The following subsections of this appendix provide brief descriptions of the 200-PW-3 OU waste sites
 4 addressed in the RD/RAWP.

Table A-3. 200-PW-3 OU Waste Sites

| Waste Site | Period of Operation | Primary Waste Stream |
|--------------------------------|---|---|
| 216-A-8 Crib ^a | 1955 to 1958 1966 to 1985 (intermittent) | Neutral-to-basic Low-Salt aqueous-phase waste, containing organics and cesium-137 |
| 216-A-24 Crib ^a | 1958 to 1966 | |
| UPR-200-E-56 Site ^b | 1979 (discovery date) | |
| 216-A-7 Crib | 1956 to 1957 | Neutral-to-basic Low-Salt aqueous-phase waste, containing organics and cesium-137 |
| | 1966 | Nonaqueous-phase organic liquid |
| 216-A-31 Crib | 1964 to 1966 | Neutral-to-basic organic-phase waste, containing cesium-137 |

a. In 1958, the 216-A-24 Crib replaced the 216-A-8 Crib. In 1966, the waste stream was diverted back from the 216-A-24 Crib to the 216-A-8 Crib. The 216-A-24 Crib was believed to be valved out of service in 1966, but the valve was found to be open in 1979.

b. This contaminated site was discovered in 1979 during routine monitoring. Low volumes of contaminated waste from the adjacent 216-A-24 Crib most likely seeped laterally to this location.

5

6 A1.3.1 216-A-7 Crib

7 The 216-A-7 Crib is located in the 200 East Area, approximately 40 m (130 ft) east of the 241-A Tank
 8 Farm. The surface elevation at the 216-A-7 Crib is approximately 206.4 m (677 ft). The 216-A-7 Crib
 9 was constructed in a 4.9 m (16 ft) deep excavation with a 3 by 3 m (10 by 10 ft) base. Perforated 15 cm
 10 (6 in.) vitrified clay pipe was used to distribute discharged liquids within the crib. The base of this piping
 11 is about 3.7 m (12 ft) below the current ground surface. Approximately 2.1 m (7 ft) of coarse rock lies
 12 between the pipe and the native soils at the base of the excavation, which is about 5.8 m (19 ft) below the
 13 current ground surface.

14 The 216-A-7 Crib received aqueous liquid discharges in 1956 and 1957 and was replaced by the
 15 241-A-302B Catch Tank in 1959. In November 1966, the crib received a one-time discharge of the
 16 organic inventory used for a 6-month process test at PUREX. The crib was deactivated in 1966 and
 17 isolated by blanking the effluent pipeline. In total, the site received approximately 326,000 L (86,100 gal)
 18 of effluent, of which 246,000 L (65,000 gal) were received in 1966.

19 The 216-A-7 Crib shares a common radiological surface contamination area with the 216-A-1 Crib
 20 (located to the northeast of 216-A-7). In 1992, contaminated surface soil near these two cribs was scraped
 21 and consolidated on top of the 216-A-1 and 216-A-7 Cribs. The entire area was then stabilized (covered)
 22 with 46 to 61 cm (18 to 24 in.) of uncontaminated backfill, increasing the surface elevation by
 23 about 1 m (3 ft).

1 A1.3.2 216-A-8 Crib

2 The 216-A-8 Crib is located approximately 177 m (580 ft) east of the A Tank Farm in the 200 East Area
3 at a surface elevation of approximately 198 m (650 ft). The bottom dimensions of the crib are 259 by 6 m
4 (850 by 20 ft). The long axis of the crib trends to the east-northeast. A 61 cm (24 in.) diameter, schedule
5 20, perforated distribution line extends the length of the crib and rests on a 2 m (6.5 ft) thick layer of rock
6 capped by a 30 cm (12 in.) thick layer of gravel. The gravel fill is mounded over the distribution line.
7 Two layers of Sisalkraft® building paper cover the gravel and prevent overlying native sand backfill from
8 filling the void space. The crib floor was excavated to a uniform elevation of 195 m (639.5 ft). The depth
9 of the excavation varied from 4.9 to 5.8 m (16 to 19 ft.) below the 1955 ground surface. Water entered the
10 crib through the 216-A-508 Diversion Box, located due west of the crib.

11 The 216-A-8 Crib was initially taken out of service in May 1958, when the discharged volume was
12 approaching the inventory limit calculated for strontium-90. In January 1966, the 216-A-8 Crib was
13 reactivated when a re-evaluation indicated it had not reached its waste capacity. In 1983, the 216-A-8
14 Crib was determined to meet all serviceability criteria for use during PUREX startup in 1984. The crib
15 last received waste in 1985. The site was surface stabilized in September 1990 by the addition of 0.6 m
16 (2 ft) of clean fill. The crib was permanently isolated in April 1995 by filling the 216-A-508 Diversion
17 Box with concrete.

18 Over its operational life, the 216-A-8 Crib received an estimated 1.15 billion L (303.8 Mgal) of process
19 effluent. The estimated discharged inventory for the 216-A-8 Crib included 390.8 kg (861 lb) of uranium,
20 2,410 Ci of cesium-137, 128,600 kg (283,500 lb) of TBP, 55,110 kg (121,500 lb) of NPH, and 24,561 Ci
21 of tritium. However, the remedial investigation activities detected no organics (DOE/RL-2006-51,
22 *Remedial Investigation Report for the Plutonium/Organic-Rich Process Condensate/Process Waste*
23 *Group Operable Unit: Includes the 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*).

24 A1.3.3 216-A-24 Crib

25 The 216-A-24 Crib is located in the 200 East Area, approximately 140 m (460 ft) east of the
26 241-AN Tank Farm, and north of the 216-A-8 Crib. Surface elevation at the site is approximately 198 m
27 (650 ft). The 216-A-24 Crib is composed of four inline sections, each 107 m (350 ft) long, and each 1.8 m
28 (6 ft) lower than the previous section and separated from the next by a soil berm. At its base, the crib is
29 427 m (1,400 ft) long and 6 m (20 ft) wide. Waste was distributed to the crib through a 38 cm (15 in.)
30 diameter corrugated galvanized pipe that is perforated on the bottom half. In each section, the waste
31 distribution line is placed horizontally in the middle of a 1.3 m (4.3 ft) bed of gravel, which is overlain by
32 a polyethylene barrier and enough clean backfill to bring the excavation back to grade. The overlying
33 ground surface dips to the east, such that the distribution line is approximately 1.5 m (5 ft) closer to the
34 surface at the end of the section than it is at the beginning. The base of the waste distribution pipe ranges
35 between 2.7 and 4.3 m (9 and 14 ft) below grade, depending on its location within the section. Eight
36 20 cm (8 in.) diameter wells on concrete pads are located on this crib. The wells extend from the bottom
37 of the crib to 0.9 m (3 ft) above grade. In addition, four 38 cm (15 in.) corrugated risers with filter box
38 assemblies extend from the distributor pipe to grade.

39 The 216-A-24 Crib was constructed to replace the 216-A-8 Crib liquid waste site. It received Low-Salt,
40 neutral-to-basic radioactive vapor condensate from the 241-A, 241-AX, 241-AY, and 241-AZ Tank
41 Farms. After the crib was constructed, surface condensers were installed in the tank farms, which greatly
42 reduced the waste volume discharged to the crib. As a result, most of the waste volume was discharged to
43 the first two of the four crib sections. Over its operational life, the 216-A-24 Crib received an estimated
44 820 million L (216.5 Mgal) of process effluent. The estimated discharged inventory for the 216-A-24

® Sisalkraft is an expired registered trademark of American Reinforced Paper Company, Attleboro, Massachusetts.

1 Crib included 65 kg (143 lb) of uranium; 401 Ci of cesium-137; 21,420 kg (47,200 lb) of TBP; 9,192 kg
2 (20,300 lb) of NPH; and 8,798 Ci of tritium.

3 The 216-A-24 Crib was taken out of service in December 1965 when it reached its waste capacity.
4 In 1979, the valve to the 216-A-24 Crib was found to be open, allowing the waste site to have continued
5 to receive effluent until then. The site was surface stabilized in 1988.

6 A1.3.4 216-A-31 Crib

7 The 216-A-31 Crib is located in the 200 East Area, roughly 125 m (410 ft) south of PUREX and 19 m
8 (61 ft) south of the 216-A-2 Crib. The surface elevation at the 216-A-31 Crib is roughly 217 m (712 ft).
9 The 216-A-31 Crib is 21 by 3 m (70 by 10 ft) at the bottom and 7.3 m (24 ft) deep. A 7.6 cm (3 in.)
10 diameter stainless steel perforated distribution pipe was placed horizontally 6.4 m (21 ft) below grade in
11 the upper portion of a 0.9 m (3 ft) thick bed of gravel. The gravel was covered with polyethylene sheeting
12 and 5 cm (2 in.) of sand, and the crib was backfilled to grade.

13 The 216-A-31 Crib was a belowgrade liquid waste site that was used from 1964 to 1966 to dispose of
14 organic, Low-Salt, neutral-to-basic liquid waste from the 202-A Building L Cell, via the 241-A-151
15 Diversion Box. This waste stream had previously been discharged to the 216-A-2 Crib. The inventory
16 discharged to the 216-A-31 Crib is estimated to include 371 Ci of cesium-137; 19,800 kg (43,700 lb) of
17 TBP; and 8,491 kg (18,700 lb) of NPH. The site was deactivated in 1966 by blanking the L Cell nozzles
18 to the diversion box.

19 The 216-A-31 Crib was taken out of service in November 1966. The effluent volume was between
20 10,000 and 30,545 L (2,600 and 8,070 gal).

21 A1.3.5 UPR-200-E-56

22 The UPR-200-E-56 site is located immediately north of the 216-A-24 Crib in the 200 East Area. The site
23 has a surface elevation of approximately 196 m (643 ft). The site originated as a sloping excavation
24 intended to generate clean borrow material for backfilling around the then new, below-grade 241-AN
25 Tanks. The final excavation ranged from 1.5 to 6.1 m (5 to 20 ft) deep (estimated) and was 131 m (430 ft)
26 long and an average of 33.5 m (110 ft) wide. During radiation monitoring, performed in June 1979, the
27 excavation was found to be moist and radioactively contaminated. The moisture and contamination
28 appears to be effluent waste from the adjacent 216-A-24 Crib that had seeped laterally over the surface of
29 a 10 cm (4 in.) thick hardpan crust approximately 4.6 m (15 ft) bgs. The location was not intended to
30 receive effluent discharges.

31 Upon discovery of contamination, the pit was refilled with contaminated soil retrieved from the
32 241-AN Tanks location and UPRs associated with the 241-C Tank Farm and the 200 East Area
33 (UPR-200-E-91, UPR-200-E-92, and UPR-200-E-93). These soils are expected to have low-level
34 radioactive contamination that is homogeneously distributed as a result of mixing of soils during
35 transfers. The site then was covered with 15 to 20 cm (6 to 8 in.) of clean soil. In 1985, contaminated soil
36 from the 244-A Lift Station (UPR-200-E-100) was disposed at this site, and the site was restabilized with
37 0.6 m (2 ft) of clean soil.

38 Neither the volume of effluent that migrated laterally from the 216-A-24 Crib to UPR-200-E-56 nor the
39 associated contaminant inventory is known. The contaminant inventory contained in the soils imported
40 from other sites also is not known.

41 A1.4 200-PW-6 Operable Unit

42 The 200-PW-6 OU contains four waste sites located in the 200 West Area. These include the
43 216-Z-10 Injection/Reverse Well, 216-Z-5 Crib, 216-Z-8 French Drain, and 241-Z-8 Settling Tank.
44 Figure A-19 shows the location of the 200-PW-6 OU waste sites in the 200 West Area.




Figure A-19. Location of the 200-PW-6 OU Waste Sites

1 These waste sites received wastes from the Plutonium Isolation Facility or the PFP Complex that
 2 contained plutonium but not organics. The 216-Z-10 Injection/Reverse Well and 216-Z-5 Crib received
 3 aqueous, neutral-to-basic process and laboratory wastes from the Plutonium Isolation Facility (231-Z
 4 Building). The 241-Z-8 Settling Tank received aqueous silica gel waste from back flushes of the feed
 5 filters at RECUPLEX. Overflow from the 241-Z-8 Settling Tank went to the 216-Z-8 French Drain. Table
 6 A-4 shows the operating history primary waste streams for these waste sites.

Table A-4. 200-PW-6 OU Waste Sites

| Waste Site | Primary Period of Operation | Primary Waste Stream |
|---------------------------------|-----------------------------|--|
| 216-Z-10 Injection/Reverse Well | February to June 1945 | Neutral-to-basic low-salt aqueous wastes, containing plutonium |
| 216-Z-5 Crib* | 1945 to 1947 | |
| 241-Z-8 Settling Tank | 1955 to 1962 | |
| 216-Z-8 French Drain | 1955 to 1962 | |

* In 1945, the 216-Z-5 Crib replaced the 216-Z-10 Injection/Reverse Well.

7

8 The following subsections of this appendix provide brief descriptions of the 200-PW-6 OU waste sites
 9 addressed in the RD/RAWP.

10 A1.4.1 216-Z-5 Crib

11 The 216-Z-5 Crib is in the 200 West Area, approximately 36 m (118 ft) east-northeast of the
 12 231-Z Building. The surface elevation at the site is approximately 207 m (678 ft). The 216-Z-5 Crib was a
 13 liquid waste site that was used from 1945 to 1947 to dispose of 231-Z Building process waste that
 14 accumulated in the 231-W-151 Vault. The crib consists of two, inline, interconnected 3.8 m (12 ft)
 15 square, 1.2 m (4 ft) deep wooden sump boxes that are open at the bottom. Each box was placed at the
 16 bottom of a 5.5 m (18 ft) deep rectangular excavation that was approximately 4.3 m (14 ft) square at the
 17 base, and then covered with fill to bring the site back to original grade. The two boxes were roughly
 18 20 m (65 ft) apart on center. The crib was oriented north-south, and effluent was piped in from the
 19 southern end.

20 The 216-Z-5 Crib was taken out of service in February 1947 because the soil porosity had been sealed by
 21 the sludge in the waste discharged to the crib. In total, the 216-Z-5 Crib received 31 million L (8.18 Mgal)
 22 of effluent. The discharged inventory was estimated to include 340 g (0.75 lb) of plutonium and
 23 100,000 kg (220,000 lb) of nitrate. The site was stabilized (a layer of clean soil added to the ground
 24 surface) in 1990. An excavated view of the 216-Z-5 Crib with locations of wells and boreholes is shown
 25 in Figure A-20.

26 A1.4.2 216-Z-8 French Drain

27 The 216-Z-8 French Drain is located east of the 234-5Z Building and approximately 94 m (308 ft)
 28 northwest of the 216-Z-9 Trench in the 200 West Area. The surface elevation at the site is approximately
 29 205.2 m (673.2 ft). The French drain bottom dimensions form a 1.5 by 1.5 m (5 by 5 ft) square with
 30 angled walls. The bottom 0.9 m (3 ft) of the excavation is backfilled with clean, graded gravel. A seal of
 31 building paper was laid over the gravel with a 0.9 m (3 ft) diameter hole to match the two sections of a
 32 0.9 m (3 ft) vitrified clay pipeline placed end-to-end over the hole. A concrete collar was poured around
 33 the bottom of the clay pipeline on the top of the building paper. The clay pipeline was filled with gravel
 34 and capped with building paper and a wire mesh reinforced-concrete slab to seal the top of the structure.




Figure A-20. Excavated View of 216-Z-5 Crib with Wells and Boreholes

The overflow pipe from the 241-Z-8 Settling Tank entered through the center of the concrete cap of the French drain. Woven wire mesh was placed at the opening of the pipe into the French drain to ensure a void space at the waste inlet. The entire structure was backfilled, resulting in the top of the structure being 2.5 m (8 ft) below grade.

Waste overflow entered the gravel-filled excavation at 4.4 m (14 ft) below grade from the 241-Z-8 Settling Tank. The total volume filled with gravel in the French drain was more than 4 m³ (141 ft³). The French drain was designed, assuming a net porosity of 30 percent, such that more than 1,000 L (265 gal) of solution could be accommodated. This was sufficient capacity to permit the waste solution to percolate into the sediments beneath the French drain between batch discharges of waste and rinse water from the 241-Z-8 Settling Tank.

The 216-Z-8 French Drain received low-level plutonium contaminated waste from the 234-5Z Building from 1955 to 1962. No organic waste was discharged to the 216-Z-8 French Drain. The waste stream was dilute and neutral, with no fission or activation product content, and was relatively low in both disposal rate and total disposal volume. It is estimated that 9,590 L (2,530 gal) of liquid waste containing an estimated 48.2 g (1.7 oz) of plutonium overflowed from the 241-Z-8 Settling Tank to the 216-Z-8 French Drain by the time it was retired in 1962. The 216-Z-8 French Drain was taken out of service in June 1962 following a criticality accident in the 234-5Z Building in April 1962 that forced closure of the RECUPLEX process.

1 A characterization well (299-W15-202) was drilled in 1980, and soil samples were collected to define the
2 plutonium and americium distribution beneath the 216-Z-8 French Drain (RHO-RE-EV-46 P,
3 *The 216-Z-8 French Drain Characterization Study*). The well was located less than 1 m (3 ft) south of the
4 216-Z-8 French Drain and was drilled to 53.6 m (176 ft) bgs. A maximum value of 457 pCi/g of
5 americium-241 was reported at 6.1 m (20 ft) bgs, near the bottom of the 216 Z-8 French Drain.
6 A maximum plutonium-239 value of 4,620 pCi/g was reported at 7.6 m (25 ft) bgs. Results indicate that
7 plutonium and americium were sorbed onto sediments within a few meters beneath the French drain.
8 Based on these results, the nature and extent of contamination are suspected to be confined to a shallow
9 vadose zone region directly adjacent to the 216-Z-8 French Drain.

10 A1.4.3 216-Z-10 Injection/Reverse Well

11 The 216-Z-10 Injection/Reverse Well is located approximately 30.5 m (100 ft) east of the 231-Z Building
12 in the 200 West Area. The 216-Z-10 Injection/Reverse Well also has been known as the 231-W Reverse
13 Well, 231-W-151 Dry Well or Reverse Well, 231-Z Well, 299-W15-51, 231-W-150, and 216-Z-2.
14 The surface elevation at the site is approximately 206.3 m (676.8 ft).

15 The 216-Z-10 Injection/Reverse Well was drilled in September 1944. The well was 0.15 m (6 in.) in
16 diameter and constructed of Schedule 40 steel pipe. The drilling log reported depth to bottom at 45.7 m
17 (150 ft) bgs, with a capped flange extending approximately 0.31 m (1 ft) above grade. Three inlet pipes
18 enter the well at 1.5 m (5 ft), 1.8 m (6 ft), and 2.1 m (7 ft) bgs. Historical drawings suggest that a 1.3 cm
19 (0.5 in.) copper tube extends from ground surface to 0.6 m (2 ft) bgs, where it enters the 216-Z-10
20 Injection/Reverse Well and may extend to the well bottom. The well was perforated from 36 to 45.7 m
21 (118 to 150 ft) bgs, with a cement plug in the bottom. On November 24, 1944, the well was tested with
22 7,571 L (2,000 gal) of water pumped into the well at a rate of 379 L/min (100 gal/min.). Results of this
23 test showed no static water 5 minutes after pumping had stopped.

24 The 216-Z-10 Injection/Reverse Well received process and laboratory waste from the 231-Z Building via
25 the 231-Z-151 Sump between February and June 1945. It is estimated that 988,000 L (260,000 gal) of
26 liquid containing up to 50 g (1.6 oz) of plutonium was discharged to the well at approximately 76 L/min
27 (20 gal/min). No other radionuclides were reported to have been released to the 216-Z-10 Injection/
28 Reverse Well (HW-9671, *Underground Waste Disposal at Hanford Works: An Interim Report Covering
29 the 200 West Area*).

30 The 216-Z-10 Injection/Reverse Well was taken out of service in June 1945 when the well became
31 plugged with sludge. The well was deactivated by capping the waste feed piping at the 231-W-151
32 Diversion Box (231-Z-151 Sump).

33 A1.4.4 241-Z-8 Settling Tank

34 The 216-Z-8 Settling Tank is located in the 200 West Area, roughly 61 m (200 ft) east of the
35 234-5Z Building and 91 m (300 ft) west-northwest of the 216-Z-9 Trench. The surface elevation at the
36 site is approximately 205.2 m (673.2 ft). The 241-Z-8 Settling Tank is a cylindrical tank that is 12.2 m
37 (40 ft) long and 2.4 m (8 ft) in diameter. It is constructed of 0.8 cm (0.31 in.) thick steel or wrought iron
38 plate and oriented horizontally at about 1.8 m (6 ft) below grade. The tank was fed by two 3.8 cm (1.5 in.)
39 diameter stainless steel pipes that enter the western end of the tank about 15 cm (6 in.) below the tank top.
40 A single pipeline exits the opposite end of the tank, to direct overflow to the 216-Z-8 French Drain,
41 approximately 11 m (36 ft) to the east (Figure A-21).



Figure A-21. 241-Z-8 Settling Tank

1
2

3 The 241-Z-8 Settling Tank was in service from 1955 to 1962, receiving pH neutral effluent waste from
 4 back flushes of the RECUPLEX feed filters. Silica gel was added to the waste stream as a settling agent,
 5 and the effluent was flushed to the 241-Z-8 Settling Tank with nitric acid. Overflow from the tank was
 6 piped to the 216-Z-8 French Drain. It was 1957 before the volume of effluent discharged to the tank
 7 surpassed the tank capacity (58,500 L [15,435 gal]), and liquids might have begun overflowing to the
 8 216-Z-8 French Drain. Physical measurements of the tank contents in 1959 showed that the tank had
 9 reached its overflow capacity, indicating that waste was overflowing to the 216-Z-8 French Drain.

10 The 241-Z-8 Settling Tank was taken out of service in June 1962 following a criticality accident in the
 11 234-5Z Building in April 1962 that forced closure of the RECUPLEX process. April 1974 surveillance
 12 data reported the tank contents as 29,000 L (7,650 gal) of liquids and 1,880 L (500 gal) of sludge.
 13 Because the tank was expected to be at capacity, the 27,580 L (7,285 gal) shortfall suggested a tank leak
 14 may have occurred, prompting efforts to remove residual tank liquids. Laboratory analysis of samples
 15 collected at the time of the surveillance and in May 1974 suggested a residual plutonium inventory of
 16 between 8 and 1,444 g (0.28 and 51 oz). Liquids present in the tank had a pH of 6.

1 To mitigate any ongoing potential for leaks, all pumpable liquid was removed from the tank, and the tank
2 was flushed with 18,800 L (5,000 gal) of “fifty percent caustic solution,” leaving approximately
3 18 cm (7 in.) of sludge, equivalent to 1,880 L (500 gal). A sample of this sludge, collected in October
4 1974, measured a pH of 6.1 and contained a plutonium concentration of 0.02 g/L. This concentration,
5 averaged across the residual sludge volume, would indicate a residual plutonium inventory of about 38 g.
6 Based on the variability in plutonium concentrations detected in the earlier sludge sampling event, the
7 total plutonium inventory in the residual sludge is estimated to be no more than 1,500 g, and may be less
8 than one-half that amount.

9

A2 References

- 1
2 ARH-2155, 1971, *Radioactive Liquid Waste Disposal Facilities - 200 West Area*, Atlantic Richfield
3 Hanford Company, Richland, Washington. Available at:
4 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0080807H>.
- 5 DOE/RL-91-32, 1991, *Expedited Response Action Proposal (EE/CA & EA) for 200 West Area Carbon*
6 *Tetrachloride Plume*, Draft B, U.S. Department of Energy, Richland Operations Office,
7 Richland, Washington. Available at:
8 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D196078303>.
- 9 DOE/RL-91-58, 1992, *Z Plant Source Aggregate Area Management Study Report*, Rev. 0,
10 U.S. Department of Energy, Richland Operations Office, Richland, Washington. Available at:
11 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D196124396>.
- 12 DOE/RL-2003-11, 2004, *Remedial Investigation Report for the 200-CW-5 U Pond/Z Ditches Cooling*
13 *Water Group, the 200-CW-2 S Pond and Ditches Cooling Water Group, the 200-CW-4 T Pond*
14 *and Ditches Cooling Water Group, and the 200-SC-1 Steam Condensate Group Operable*
15 *Units*, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland,
16 Washington. Available at:
17 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=1111300811>.
- 18 DOE/RL-2006-51, 2007, *Remedial Investigation Report for the Plutonium/Organic-Rich Process*
19 *Condensate/Process Waste Group Operable Unit: Includes the 200-PW-1, 200-PW-3, and*
20 *200-PW-6 Operable Units*, Rev. 0, U.S. Department of Energy, Richland Operations Office,
21 Richland, Washington. Available at:
22 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=DA05807591>.
23 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=DA05807868>.
24 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0805130070>.
25 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0805130071>.
- 26 HW-9671, 1948 (declassified 1980), *Underground Waste Disposal at Hanford Works: An Interim Report*
27 *Covering the 200 West Area*, Health Instrument Department, Hanford Works, Richland,
28 Washington. Available at:
29 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0082586H>.
- 30 RHO-LD-114, 1981, *Existing Data On the 216-Z Liquid Waste Sites*, Rockwell Hanford Operations,
31 Richland, Washington. Available at:
32 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=D196055124>.
- 33 RHO-RE-EV-46 P, 1984, *The 216-Z-8 French Drain Characterization Study*, Rockwell Hanford
34 Operations, Richland, Washington.
- 35 RHO-ST-21, 1978, *Report On Plutonium Mining Activities At 216-Z-9 Enclosed Trench*,
36 Rockwell Hanford Operations, Richland, Washington.
- 37 SGW-40456, 2009, *Performance Evaluation Report for Soil Vapor Extraction Operations at the*
38 *200-PW-1 Operable Unit Carbon Tetrachloride Site, Fiscal Year 2008*, Rev. 0, CH2M HILL
39 Plateau Remediation Company, Richland, Washington. Available at:
40 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0095859>.

- 1 WHC-EP-0707, 1994, *216-U-10 Pond and 216-Z-19 Ditch Characterization Studies*, Rev. 0,
- 2 Westinghouse Hanford Company, Richland, Washington. Available at:
- 3 <http://www.osti.gov/bridge/servlets/purl/10156239-4GYXOL/native/>.

1

Appendix B

2

Summary of Regulatory Requirements

1

2

This page intentionally left blank.

1
2
3
4
5
6
7

Contents

B1 Introduction..... B-1
B2 References..... B-16

Tables

Table B-1. Federal ARARs Compliance Matrix..... B-2
Table B-2. Washington State ARARs Compliance Matrix B-6

1

2

This page intentionally left blank.

1

Terms

| | |
|---------|--|
| ARAR | applicable or relevant and appropriate requirement |
| CERCLA | <i>Comprehensive Environmental Response, Compensation, and Liability Act of 1980</i> |
| ET | evapotranspiration |
| MCL | maximum contaminant level |
| OU | operable unit |
| RCRA | <i>Resource Conservation and Recovery Act of 1976</i> |
| RD/RAWP | remedial design/remedial action work plan |
| RTD | removal, treatment (as needed), and disposal |

2

1

2

This page intentionally left blank.

B1 Introduction

1
2 This appendix provides a description of how the applicable or relevant and appropriate requirements
3 (ARARs) will be implemented within the remedial design/remedial action work plan (RD/RAWP).
4 Table B-1 is the compliance matrix that shows the section of the RD/RAWP where the work will be
5 performed to comply with federal ARARs. Table B-2 is the compliance matrix that shows the section of
6 the RD/RAWP where the work will be performed to comply with Washington State ARARs.
7 The compliance matrices include the ARAR quote from the record of decision (EPA et al., 2011,
8 *Record of Decision Hanford 200 Area Superfund Site 200-CW-5 and 200-PW-1, 200-PW-3, and*
9 *200-PW-6 Operable Units*), source document, method of implementation, and section of the RD/RAWP
10 that describes the implementing method.

Table B-1. Federal ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|-----------------|--|---|
| “National Emission Standards for Hazardous Air Pollutants,” 40 CFR 61, “National Emission Standard for Asbestos,” Subpart M; “Applicability,” 40 CFR 61.140 | | | |
| “Standard for Demolition and Renovation,” 40 CFR 61.145 | 40 CFR 61.145 | The requirements will be satisfied by the work activities that will be conducted to mobilize the project prior to start of RTD operations. These work activities will establish removal requirements based on quantity present and handling requirements. These requirements will also specify handling and disposal requirements for regulated sources that have the potential to emit asbestos. Specifically, no visible emissions are allowed during handling, packaging, and transport of asbestos-containing materials. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| “Standard for Waste Disposal for Manufacturing, Fabricating, Demolition, Renovation, and Spraying Operations,” 40 CFR 61.150 | 40 CFR 61.150 | Defines applicability for the removal and disposal of certain sources of asbestos during demolition activities. This remedial action does not expect to encounter asbestos-containing materials during RTD of waste sites. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| “National Primary Drinking Water Regulations,” 40 CFR 141 | | | |
| “Maximum Contaminant Levels for Inorganic Contaminants,” 40 CFR 141.62 | 40 CFR 141.62 | This regulation establishes MCLs that are drinking water criteria designed to protect human health from potential adverse effects of inorganic contaminants in drinking water. Groundwater remediation is not within the scope of this RD/RAWP; however, remedies will be implemented to ensure that groundwater is protected. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |

B-2

DOE/RL-2015-23, REV, 0

Table B-1. Federal ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|---------------------|--|---|
| “Maximum Contaminant Levels for Organic Contaminants,” 40 CFR 141.61 | 40 CFR 141.61 | This regulation establishes MCLs that are drinking water criteria designed to protect human health from potential adverse effects of organic contaminants in drinking water. Groundwater remediation is not within the scope of this RD/RAWP; however, remedies will be implemented to ensure that groundwater is protected. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| “Maximum Contaminant Levels for Radionuclides,” 40 CFR 141.66 | 40 CFR 141.66 | This regulation establishes MCLs that are drinking water criteria designed to protect human health from potential adverse effects of radionuclides in drinking water. Groundwater remediation is not within the scope of this RD/RAWP; however, remedies will be implemented to ensure that groundwater is protected. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| “Polychlorinated Biphenyls (PCBs) Manufacturing, Processing, Distribution in Commerce, and Use Prohibitions,” 40 CFR 761 | | | |
| “Applicability” Specific Subsections: 40 CFR 761.50(b)(1) 40 CFR 761.50(b)(2) 40 CFR 761.50(b)(3) 40 CFR 761.50(b)(4) 40 CFR 761.50(b)(7) 40 CFR 761.50(c) | 40 CFR 761.50(b)(1) | The waste management plan will address polychlorinated biphenyl waste disposal. | 5.3, Waste Management |

Table B-1. Federal ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|---|------------------|---|---|
| Federal Historic Laws | | | |
| <i>Archeological and Historic Preservation Act of 1974</i> , 16 USC 469a-1 through 469a-(2)d, et seq. | 16 USC 469a-1(a) | The requirements in this regulation will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity processes will ensure that these data are documented. This regulation does not require protection of the actual waste site or facility. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| <i>Endangered Species Act of 1973</i> , 16 USC 1531, Subsection 16 USC 1536(c), et seq. | 16 USC 1536(c) | The requirements in this regulation will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. If remediation is within critical habitat or buffer zones surrounding threatened or endangered species, mitigation measures must be taken to protect the resource. This remedial action is not expected to affect any critical habitat or buffer zones. | 5.4, Cultural/Ecological Resources |

Table B-1. Federal ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|-------------------------|---|------------------------------------|
| <i>National Historic Preservation Act of 1966, et seq.</i> 16 USC 470, Section 106, et seq. | 16 USC 470, Section 106 | The requirements in this regulation will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. Work activity processes will identify effects on cultural properties through identification, evaluation, and mitigation processes, and consultation with interested parties will be conducted as needed. This remedial action is not expected to affect any cultural properties. | 5.4, Cultural/Ecological Resources |
| <i>Native American Graves Protection and Repatriation Act of 1990, 25 USC 3001, et seq.</i> | 25 USC 3001 | The requirements in this regulation will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. Prior to disturbance of earth, a survey will be completed. The survey will look for culturally significant items and document such with respect to the areas included in this remedial action in regards to earth disturbance. This remedial action is not expected to affect any human remains, associated and unassociated funerary objects, sacred objects, and items of cultural patrimony. | 5.4, Cultural/Ecological Resources |

ARAR = applicable or relevant and appropriate requirement
MCL = maximum contaminant level
OU = operable unit
RD/RAWP = remedial design/remedial action work plan
RTD = removal, treatment (as needed), and disposal

B-5

DOE/RL-2015-23, REV. 0

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|--|---|------------------------------------|
| “Model Toxics Control Act–Cleanup,” WAC 173-340 | | | |
| “Deriving Soil Concentrations for Groundwater Protection,” WAC 173-340-747(3) | WAC 173-340-747(3) | WAC 173-340-747(3) provides an overview of deriving soil concentrations. The appropriate method will be selected from subsections (4) through (10) to determine contaminant concentration in the soil that will protect groundwater. | 6.1, Remedial Action Exit Strategy |
| “Groundwater Cleanup Standards,” “Standard Method B Potable Groundwater Cleanup Levels,” WAC 173-340-720(4)(b)(iii)(A) and (B), and “Adjustments to Cleanup Levels,” WAC 173-340-720(7)(b) | WAC 173-340-720(4)(b)(iii)(A) and (B) WAC 173-340-720(7)(b) | Uses Method B equations 720-1 and 720-2 to calculate groundwater cleanup levels for noncarcinogens and carcinogens, respectively. Requires an adjustment downward of Method B groundwater cleanup levels based on an existing state or federal cleanup standard so that the total excess cancer risk does not exceed 1×10^{-5} , and the hazard index does not exceed 1. Groundwater remediation is not within the scope of this RD/RAWP; however, remedies will be implemented to ensure that groundwater is protected. | 6.1, Remedial Action Exit Strategy |
| “Site-Specific Terrestrial Ecological Evaluation Procedures,” WAC 173-340-7493(3) | WAC 173-340-7493(3) | Process and methods established in this regulation will be used to determine chemical cleanup values to protect terrestrial ecology. | 6.1, Remedial Action Exit Strategy |
| “Soil Cleanup Standards for Industrial Properties,” WAC 173-340-745(5)(b) | WAC 173-340-745(5)(b) | Process and methods established in this regulation will be used to establish chemical cleanup values to protect human health from direct contact with the soil and other environmental media. | 6.1, Remedial Action Exit Strategy |

B-6

DOE/RL-2015-23, REV. 0

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|---|--------------------|---|---|
| “Ambient Air Quality Standards and Emission Limits for Radionuclides,” WAC 173-480 | | | |
| “Emission Monitoring and Compliance Procedures,” WAC 173-480-070(2) | WAC 173-480-070(2) | The air monitoring plan will address radionuclide emissions by calculating the dose to members of the public at the point of maximum annual air concentration in an unrestricted area where any member of the public may be. | 3.2.2, Air Monitoring Plans |
| “General Standards for Maximum Permissible Emissions,” WAC 173-480-050(1) | WAC 173-480-050(1) | The air monitoring plan will address radionuclide emissions to include that the most stringent control of emissions by federal or state regulation or limitation in effect at the time of implementation will be used. | 3.2.2, Air Monitoring Plans |
| “Controls for New Sources of Toxic Air Pollutants,” WAC 173-460 | | | |
| “Ambient Impact Requirement,” WAC 173-460-070 | WAC 173-460-070 | The requirements in WAC 173-460-070 will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. These work activity processes will ensure that any new toxic air pollutant source that is likely to increase toxic air pollutant emissions shall demonstrate that emissions from the source are sufficiently low to protect human health and safety from potential carcinogenic and/or other toxic effects. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| “Applicability,” WAC 173-460-030, and “Control Technology Requirements,” WAC 173-460-060 | WAC 173-460-030 | Substantive requirements of these standards are applicable to this remedial action because there is the potential for toxic air pollutants to become airborne as a result of decontamination, demolition, and excavation activities. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |

B-7

DOE/RL-2015-23, REV. 0

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|--------------------|---|---|
| “Dangerous Waste Regulations,” WAC 173-303 | | | |
| “Recycled, Reclaimed, and Recovered Wastes,” WAC 173-303-120 Specific Subsections: WAC 173-303-120(3) and WAC 173-303-120(5) | WAC 173-303-120(3) | WAC 173-303-120 describes the requirements for recycling materials that are solid wastes and dangerous. This project is not expected to recycle the removed waste. | 5.3, Waste Management |
| WAC 173-303-120(5) provides for the recycling of used oil. | WAC 173-303-120(5) | WAC 173-303-120 describes the requirements for recycling materials that are solid wastes and dangerous. This project is not expected to recycle used oil. | 5.3, Waste Management |
| “Closure and Post-Closure” WAC 173-303-610(2) | WAC 173-303-610(2) | The requirements in WAC 173-303-610(2) are not expected to be implemented since there are no treatment, storage, and/or disposal units included in the remedial action. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| “Conditional Exclusion of Special Wastes,” WAC 173-303-073 | WAC 173-303-073 | WAC 173-303-073 establishes the conditional exclusion of special waste. This project is not expected to generate special waste. | 5.3, Waste Management |
| “Designation of Dangerous Waste,” WAC 173-303-070(3) | WAC 173-303-070(3) | The waste management plan will address designation of solid waste. | 5.3, Waste Management |
| “Excluded Categories of Waste,” WAC 173-303-071 | WAC 173-303-071 | WAC 173-303-071 provides a list of exemptions and defines applicability. The waste generated by this remedial action is not expected to meet any excluded categories. | 5.3, Waste Management |

B-8

DOE/RL-2015-23, REV. 0

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|---|----------------------|--|---|
| “Identifying Solid Waste,” WAC 173-303-016 | WAC 173-303-016 | WAC 173-303-016 identifies materials that are and are not solid waste. The remedial action will manage the various types of solid waste from generation, shipment, and eventual disposal. The remedial action does not expect to generate non-solid waste. | 5.3, Waste Management |
| “Land Disposal Restrictions,” WAC 173-303-140(4) | WAC 173-303-140(4) | The waste management plan will address disposal of land disposal-restricted solid waste including treatment technologies needed. | 5.3, Waste Management |
| “On-site containerized storage, collection and transportation standards for solid waste” WAC 173-304-200 | WAC 173-304-200 | This remedial action is not expected to generate any nondangerous/nonradioactive waste. If it does, the substantive requirements will be followed. | 5.3, Waste Management |
| “Recycling Processes Involving Solid Waste,” WAC 173-303-017 | WAC 173-303-017 | WAC 173-303-017 identifies materials that are and are not solid waste when recycled. The remedial action is not expected to generate any solid waste for recycling. | 5.3, Waste Management |
| “Requirements for Generators of Dangerous Waste,” WAC 173-303-170 | WAC 173-303-170 | The waste management plan will address generation of solid waste. | 5.3, Waste Management |
| “Requirements for Universal Waste,” WAC 173-303-077 Identifies those wastes exempted from regulation under WAC 173-303-140 and WAC 173-303-170 through 173-303-9907, “Reserved” (excluding WAC 173-303-960, “Special Powers and Authorities of the Department”). | WAC 173-303-077 | The waste management plan will address universal waste. | 5.3, Waste Management |
| “Requirements,” WAC 173-303-64620(4) | WAC 173-303-64620(4) | Implementation of the CERCLA remedial action will meet the technical requirements of RCRA corrective action. | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |

B-9

DOE/RL-2015-23, REV. 0

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|-----------------|---|--|
| “General Regulations for Air Pollution Sources,” WAC 173-400 | | | |
| <p>“General Standards for Maximum Emissions,” WAC 173-400-040, and “Requirements for New Sources in Attainable or Unclassifiable Areas,” WAC 173-400-113</p> | WAC 173-400-040 | <p>The requirements in WAC 173-400-040 will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity process will use methods of control to minimize the release of air contaminants associated with fugitive emissions resulting from materials handling, construction, demolition, or other operations. Emissions are to be minimized through application of best available control technology.</p> | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| | WAC 173-400-113 | <p>The requirements in WAC 173-400-113 will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs.</p> | 4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| “Minimum Standards for Construction and Maintenance of Wells,” WAC 173-160 | | | |
| <p>“What Are the Equipment Cleaning Standards?” WAC 173-160-440</p> | WAC 173-160-440 | <p>The requirements in WAC 173-160-440 will be satisfied by the work activities that will be conducted to demobilize the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity process will identify equipment cleaning standards.</p> | 4.3.4, Enhance Soil Cover, Install ET Barriers, and Demobilize Project |

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|------------------------|--|---|
| <p>“What Are the General Construction Requirements for Resource Protection Wells?” WAC 173-160-420</p> | <p>WAC 173-160-420</p> | <p>The requirements in this regulation will be satisfied by the work activities that will be conducted to demobilize the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity process will identify the general construction requirements for resource protection wells.</p> | <p>4.3.4, Enhance Soil Cover, Install ET Barriers, and Demobilize Project</p> |
| <p>“What Are the Minimum Casing Standards?” WAC 173-160-430</p> | <p>WAC 173-160-430</p> | <p>The requirements in this regulation will be satisfied by the work activities that will be conducted to demobilize the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity processes will identify minimum casing standards.</p> | <p>4.3.4, Enhance Soil Cover, Install ET Barriers, and Demobilize Project</p> |
| <p>“What Are the Minimum Standards for Resource Protection Wells and Geotechnical Soil Borings?” WAC 173-160-400</p> | <p>WAC 173-160-400</p> | <p>The requirements in this regulation will be satisfied by the work activities that will be conducted to demobilize the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity processes will identify the minimum standards for resource protection wells and geotechnical soil borings.</p> | <p>4.3.4, Enhance Soil Cover, Install ET Barriers, and Demobilize Project</p> |
| <p>“What Are the Well Sealing Requirements?” WAC 173-160-450</p> | <p>WAC 173-160-450</p> | <p>The requirements in WAC 173-160-450 will be satisfied by the work activities that will be conducted to demobilize the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity processes will identify the well sealing requirements.</p> | <p>4.3.4, Enhance Soil Cover, Install ET Barriers, and Demobilize Project</p> |

B-11

DOE/RL-2015-23, REV. 0

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|---------------------------|--|---|
| <p>“What Is the Decommissioning Process for Resource Protection Wells?” WAC 173-160-460</p> | <p>WAC 173-160-460</p> | <p>The requirements in WAC 173-160-460 will be satisfied by the work activities that will be conducted to demobilize the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity processes will identify the decommissioning process for resource protection wells.</p> | <p>4.3.4, Enhance Soil Cover, Install ET Barriers, and Demobilize Project</p> |
| <p>“Radiation Protection – Air Emissions,” WAC 246-247</p> | | | |
| <p>“General Standards,” WAC 246-247-040(3) WAC 246-247-040(4)</p> | <p>WAC 246-247-040(3)</p> | <p>The requirements in WAC 246-247-040(3) will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity processes will control emissions to ensure that emission standards are not exceeded. Actions creating new sources or significantly modified sources shall apply best available controls. All other actions shall apply reasonably achievable controls.</p> | <p>4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation</p> |
| <p>“Monitoring, Testing, and Quality Assurance,” WAC 246-247-075(3) Methods to implement periodic confirmatory monitoring for minor sources may include estimating the emissions or other methods as approved by the lead agency.</p> | <p>WAC 246-247-075(3)</p> | <p>The air monitoring plan will address radionuclide emissions. The work activity processes will implement methods for periodic confirmatory monitoring for minor sources and may include estimating the emissions or other methods as approved by the lead agency.</p> | <p>3.2.2, Air Monitoring Plans</p> |

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|--|---------------------------|--|------------------------------------|
| <p>“Monitoring, Testing, and Quality Assurance,” WAC 246-247-075(8)</p> <p>Facility (site) emissions resulting from nonpoint and fugitive sources of airborne radioactive material shall be measured. Measurement techniques may include ambient air measurements, or inline radiation detector or withdrawal of representative samples from the effluent stream, or other methods as determined by the lead agency.</p> | <p>WAC 246-247-075(8)</p> | <p>The air monitoring plan will address radionuclide emissions. The work activity processes will ensure that facility (site) emissions resulting from nonpoint and fugitive sources of airborne radioactive material shall be measured. Measurement techniques may include ambient air measurements, inline radiation detection, withdrawal of representative samples from the effluent stream, or other methods.</p> | <p>3.2.2, Air Monitoring Plans</p> |
| <p>“Monitoring, Testing, and Quality Assurance,” WAC 246-247-075(1), (2), and (4)</p> | <p>WAC 246-247-075(1)</p> | <p>The air monitoring plan will address radionuclide emissions. The work processes will establish the monitoring, testing, and quality assurance requirements for radioactive air emissions from major sources. Effluent flow rate measurements shall be made, and the effluent stream shall be directly monitored continuously with an inline detector, or representative samples of the effluent stream shall be withdrawn continuously from the sampling site following the specified guidance. The requirements for continuous sampling are applicable to batch processes when the unit is in operation. Periodic sampling (grab samples) may be used only with lead agency prior approval. Such approval may be granted in cases where continuous sampling is not practical, and radionuclide emission rates are relatively constant. In such cases, grab samples shall be collected with sufficient frequency so as to provide a representative sample of the emissions.</p> | <p>3.2.2, Air Monitoring Plans</p> |

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|---|----------------------------------|--|--|
| | | <p>When it is impractical to measure the effluent flow rate at a source in accordance with the requirements or to monitor or sample an effluent stream at a source in accordance with the site selection and sample extraction requirements, the facility owner or operator may use alternative effluent flow rate measurement procedures or site selection and sample extraction procedures as approved by the lead agency. Emissions from nonpoint and fugitive sources of airborne radioactive material shall be measured.</p> <p>Measurement techniques may include but are not limited to sampling, calculation, smears, or other reasonable methods for identifying emissions.</p> | |
| <p>“National Standards Adopted by Reference for Sources of Radionuclide Emissions,” WAC 246-247-035(1)(a)(ii)</p> | <p>WAC 246-247-035(1)(a)(ii)</p> | <p>The requirements in WAC 246-247-035(1)(a)(ii) will be satisfied by the work activities that will be conducted to acquire the remediation system(s) for the 200-CW-5 and 200-PW-1, 200-PW-3, and 200-PW-6 OUs. The work activity processes will establish requirements equivalent to 40 CFR 61, Subpart H, “National Emission Standards for Emissions of Radionuclides Other Than Radon from Department of Energy Facilities.” Radionuclide airborne emissions from the facility shall be controlled so as not to exceed amounts that would cause an exposure to any member of the public of greater than 10 mrem/yr effective dose equivalent.</p> | <p>4.3.1, Manage 200-CW-5 and 200-PW-1/3/6 Remediation</p> |

B-14

DOE/RL-2015-23, REV. 0

Table B-2. Washington State ARARs Compliance Matrix

| Requirement | Source Document | Implementation | RD/RAWP Section |
|---|-----------------|---|-----------------------|
| “Solid Waste Handling Standards,” WAC 173-350 | | | |
| “On-Site Storage, Collection and Transportation Standards,” WAC 173-350-300 | WAC 173-350-300 | The waste management plan will address temporary onsite storage of solid waste in a container and the collecting and transporting of the solid waste. | 5.3, Waste Management |

ARAR = applicable or relevant and appropriate requirement

CERCLA = *Comprehensive Environmental Response, Compensation, and Liability Act of 1980*

ET = evapotranspiration

OU = operable unit

RCRA = *Resource Conservation and Recovery Act of 1976*

RD/RAWP = remedial design/remedial action work plan

B2 References

- 1
- 2 40 CFR 61, “National Emission Standards for Hazardous Air Pollutants,” *Code of Federal Regulations*.
3 Available at: [http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol8/xml/CFR-2010-title40-
5 vol8-part61.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol8/xml/CFR-2010-title40-
4 vol8-part61.xml).
- 6 61.140, “Applicability.”
- 7 61.145, “Standard for Demolition and Renovation.”
- 8 61.150, “Standard for Waste Disposal for Manufacturing, Fabricating, Demolition,
9 Renovation, and Spraying Operations.”
- 10 Subpart H, “National Emission Standards for Emissions of Radionuclides Other Than Radon
11 from Department of Energy Facilities.”
- 12 Subpart M, “National Emission Standard for Asbestos.”
- 13 40 CFR 141, “National Primary Drinking Water Regulations,” *Code of Federal Regulations*. Available at:
14 [http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol22/xml/CFR-2010-title40-vol22-
16 part141.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol22/xml/CFR-2010-title40-vol22-
15 part141.xml).
- 17 141.61, “Maximum Contaminant Levels for Organic Contaminants.”
- 18 141.62, “Maximum Contaminant Levels for Inorganic Contaminants.”
- 19 141.66, “Maximum Contaminant Levels for Radionuclides.”
- 20 40 CFR 761, “Polychlorinated Biphenyls (PCBs) Manufacturing, Processing, Distribution in Commerce,
21 and Use Prohibitions,” *Code of Federal Regulations*. Available at:
22 [http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol30/xml/CFR-2010-title40-vol30-
24 part761.xml](http://www.gpo.gov/fdsys/pkg/CFR-2010-title40-vol30/xml/CFR-2010-title40-vol30-
23 part761.xml).
- 25 751.50, “Applicability.”
- 26 *Archeological and Historic Preservation Act of 1974*, 16 USC 469 – 469c-2. Available at:
27 http://www.nps.gov/history/local-law/fhpl_archhistpres.pdf.
- 28 *Comprehensive Environmental Response, Compensation, and Liability Act of 1980*, 42 USC 9601 et seq.,
29 Pub. L. 107-377, December 31, 2002. Available at: <http://epw.senate.gov/cercla.pdf>.
- 30 *Endangered Species Act of 1973*, Pub. L. 93-205, as amended, 7 USC 136, 16 USC 1531, et seq.
31 Available at: <http://www.nmfs.noaa.gov/pr/pdfs/laws/esa.pdf>.
- 32 EPA, Ecology, and DOE, 2011, *Record of Decision Hanford 200 Area Superfund Site 200-CW-5 and
33 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units*, U.S. Environmental Protection
34 Agency, Washington State Department of Ecology, and U.S. Department of Energy, Olympia,
35 Washington. Available at:
36 <http://pdw.hanford.gov/arpir/index.cfm/viewDoc?accession=0093644>.
- 37 *Native American Graves Protection and Repatriation Act of 1990*, Pub. L. 101-601, as amended,
38 25 USC 3001, et seq. Available at: [http://www.nps.gov/history/local-
40 law/FHPL_NAGPRA.pdf](http://www.nps.gov/history/local-
39 law/FHPL_NAGPRA.pdf).

- 1 *National Historic Preservation Act of 1966*, Pub. L. 89-665, as amended, 16 USC 470, et seq.
2 Available at: <http://www.achp.gov/docs/nhpa%202008-final.pdf>.
- 3 *Resource Conservation and Recovery Act of 1976*, 42 USC 6901, et seq. Available at:
4 <http://www.epa.gov/epawaste/inforesources/online/index.htm>.
- 5 WAC 173-160, “Minimum Standards for Construction and Maintenance of Wells,” *Washington*
6 *Administrative Code*, Olympia, Washington. Available at:
7 <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-160>.
- 8 160-400, “What Are the Minimum Standards for Resource Protection Wells and Geotechnical
9 Soil Borings?”
- 10 160-420, “What Are the General Construction Requirements for Resource Protection Wells?”
- 11 160-430, “What Are the Minimum Casing Standards?”
- 12 160-440, “What Are the Equipment Cleaning Standards?”
- 13 160-450, “What Are the Well Sealing Requirements?”
- 14 160-460, “What Is the Decommissioning Process for Resource Protection Wells?”
- 15 WAC 173-303, “Dangerous Waste Regulations,” *Washington Administrative Code*, Olympia,
16 Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-303>.
- 17 303-016, “Identifying Solid Waste.”
- 18 303-017, “Recycling Processes Involving Solid Waste.”
- 19 303-070, “Designation of Dangerous Waste.”
- 20 303-071, “Excluded Categories of Waste.”
- 21 303-073, “Conditional Exclusion of Special Wastes.”
- 22 303-077, “Requirements for Universal Waste.”
- 23 303-120, “Recycled, Reclaimed, and Recovered Wastes.”
- 24 303-140, “Land Disposal Restrictions.”
- 25 303-170, “Requirements for Generators of Dangerous Waste.”
- 26 303-610, “Closure and Post-Closure.”
- 27 303-64620, “Requirements.”
- 28 303-960, “Special Powers and Authorities of the Department.”
- 29 303-9907, “Reserved.”
- 30 WAC 173-340, “Model Toxics Control Act—Cleanup,” *Washington Administrative Code*, Olympia,
31 Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-340>.
- 32 340-720, “Groundwater Cleanup Standards.”
- 33 340-745, “Soil Cleanup Standards for Industrial Properties.”

- 1 340-747, “Deriving Soil Concentrations for Groundwater Protection.”
- 2 340-7493, “Site-Specific Terrestrial Ecological Evaluation Procedures.”
- 3 WAC 173-350, “Solid Waste Handling Standards,” *Washington Administrative Code*, Olympia,
4 Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-350>.
- 5 350-300, “On-Site Storage, Collection and Transportation Standards.”
- 6 WAC 173-400, “General Regulations for Air Pollution Sources,” *Washington Administrative Code*,
7 Olympia, Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-400>.
- 8 400-040, “General Standards for Maximum Emissions.”
- 9 400-113, “Requirements for New Sources in Attainable or Unclassifiable Areas.”
- 10 WAC 173-460, “Controls for New Sources of Toxic Air Pollutants,” *Washington Administrative Code*,
11 Olympia, Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-460>.
- 12 460-030, “Applicability.”
- 13 460-060, “Control Technology Requirements.”
- 14 460-070, “Ambient Impact Requirement.”
- 15 WAC 173-480, “Ambient Air Quality Standards and Emission Limits for Radionuclides,” *Washington*
16 *Administrative Code*, Olympia, Washington. Available at:
17 <http://apps.leg.wa.gov/WAC/default.aspx?cite=173-480>.
- 18 480-050, “General Standards for Maximum Permissible Emissions.”
- 19 480-070, “Emission Monitoring and Compliance Procedures.”
- 20 WAC 246-247, “Radiation Protection—Air Emissions,” *Washington Administrative Code*, Olympia,
21 Washington. Available at: <http://apps.leg.wa.gov/WAC/default.aspx?cite=246-247>.
- 22 247-035, “National Standards Adopted by Reference for Sources of Radionuclide Emissions.”
- 23 247-040, “General Standards.”
- 24 247-075, “Monitoring, Testing, and Quality Assurance.”

1

Appendix C

2

Basis of Estimate

1

2

This page intentionally left blank.

1
2
3
4
5
6
7
8
9
10
11
12
13
14

Contents

| | | |
|-----------|---|------------|
| C1 | Basis of Estimate for Remedial Actions at the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units..... | C-1 |
| C2 | References..... | C-1 |

Table

| | | |
|------------|--|-----|
| Table C-1. | Workbook Cost Estimates for Activities | C-1 |
|------------|--|-----|

Workbooks

| | | |
|------------|--|-------|
| Workbook 1 | Manage 200-CW-5 and 200-PW-1/3/6 Remediation | C-3 |
| Workbook 2 | Remove, Treat, and Dispose Contaminated Soil and Debris..... | C-27 |
| Workbook 3 | Remove, Treat, and Dispose Settling Tanks..... | C-83 |
| Workbook 4 | Enhance Soil Cover, Install ET Barriers, and Demobilize Project..... | C-103 |
| Workbook 5 | Long-Term Stewardship | C-117 |
| Workbook 6 | Work Crews and Costs | C-129 |

1

2

This page intentionally left blank.

1

Terms

| | |
|--------|--|
| AACE | American Association of Cost Estimators, International |
| CAM | Cost Account Manager |
| CCS | contamination control structure |
| CD | critical decision |
| CDR | conceptual design report |
| CERCLA | <i>Comprehensive Environmental Response, Compensation, and Liability Act of 1980</i> |
| CSDR | conceptual safety design report |
| CWC | Central Waste Complex |
| D&D | decontamination and decommissioning |
| DOE | U.S. Department of Energy |
| ERDF | Environmental Restoration Disposal Facility |
| ET | evapotranspiration |
| FLS | first line supervisor |
| FTE | full-time employee |
| FWS | Field Work Supervisor |
| HEO | heavy equipment operator |
| HVAC | heating, ventilating, and air conditioning |
| ID | identification |
| IH | industrial health |
| IPT | integrated project team |
| IS | industrial safety |
| KOP | knock-out pot |
| LLW | low-level waste |
| NDA | nondestructive assay |
| ODC | other direct cost |
| OU | operable unit |
| PDSA | preliminary documented safety analysis |
| PRB | Project Review Board |

| | |
|-------|--|
| QA | quality assurance |
| QC | quality control |
| RC | Radiological Control |
| RCT | Radiological Control Technician |
| RO/RO | roll-on/roll-off |
| RPS | Radiation Protection Systems |
| RTD | removal, treatment (as needed), and disposal |
| SAP | sampling and analysis plan |
| SDS | safety design strategy |
| SLB2 | standard large box 2 |
| SVE | soil vapor extraction |
| SWB | standard waste box |
| TIPR | technically independent project review |
| TRU | transuranic |
| WBS | work breakdown structure |
| WE | weather enclosure |
| WIPP | Waste Isolation Pilot Plant |

C1 Basis of Estimate for Remedial Actions at the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units

This is a rough order magnitude cost estimate that is suitable for use in requesting project funding and submittal of the Justification for Mission Need (Critical Decision 0). The estimate is a Class III feasibility study type of estimate, which relies upon an expert opinion methodology to define activities and general budgetary levels of labor, subcontract, and material costs. Beyond the expressions of cost found in this appendix, no activity-based calculations have been performed. The estimate provides a cost range, with a relatively low level of cost detail that is reliant upon descriptions and assumptions.

This appendix has six sections, one for each of the five work packages defined within the remedial design/remedial action work plan and one that describes the remediation crews that were defined to execute the work. Workbooks 1 through 5 contain the work activities identified in the critical path schedule for each work package, including the activity identification, activity name, activity description, estimated start date, duration (workdays), earned value method, and a list of resources required to accomplish each work activity. Workbook 6 describes the crews that were identified to accomplish the remedial actions, including the type of work activities, resource codes, resource quantities, resource titles, hourly cost for each resource type, and hourly cost for the specified resource quantity. Table C-1 provides a description of the activities contained in each workbook.

Table C-1. Workbook Cost Estimates for Activities

| Workbook | Work Package Title |
|----------|---|
| 1 | Manage 200-CW-5 and 200-PW-1/3/6 Remediation |
| 2 | Remove, Treat, and Dispose Contaminated Soil and Debris |
| 3 | Remove, Treat, and Dispose Settling Tanks |
| 4 | Enhance Soil Cover, Install ET Barriers, and Demobilize Project |
| 5 | Long-Term Stewardship |
| 6 | Work Crews and Costs |

C2 References

- Comprehensive Environmental Response, Compensation, and Liability Act of 1980*, 42 USC 9601 et seq., Pub. L. 107-377, December 31, 2002. Available at: <http://epw.senate.gov/cercla.pdf>.
- DOE-STD-3006-2010, 2010, *Planning and Conducting Readiness Reviews*, DOE Technical Standard, U.S. Department of Energy, Washington, D.C. Available at: <http://energy.gov/sites/prod/files/2013/06/f1/doe-std-3006-2010.pdf>.
- DOE O 413.3B, 2010, *Program and Project Management for the Acquisition of Capital Assets*, U.S. Department of Energy, Washington, D.C. Available at: <https://www.directives.doe.gov/directives-documents/400-series/0413.3-BOrder-b/view>.
- DOE O 425.1D, 2011, *Verification of Readiness to Start Up or Restart Nuclear Facilities*, U.S. Department of Energy, Washington, D.C. Available at: http://energy.gov/sites/prod/files/2013/06/f1/O-425-1D_ssm.pdf.

1 WH Publication 1246, 2009, *The Davis-Bacon Act, as Amended*, Wage and Hour Division,
2 U.S. Department of Labor, Washington, D.C. Available at:
3 <http://www.dol.gov/whd/regs/statutes/dbra.pdf>.

4

1
2
3
4
5

Workbook 1
Manage 200-CW-5 and 200-PW-1/3/6 Remediation

1

2

This page intentionally left blank.

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

WBS: 1.01

WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation

PREPARER: Steve

Ferries

CAM: Patrick Baynes

Support/Review: Joseph

Urquidi

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|--|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.1 | | | | |
| Activity Name: | Project Management and Support for 200-CW-5 and 200-PW-1/3/6 Remediation | | | | |
| Activity Description: | Project Management and Support for remediation of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units includes: | | | | |
| | <ul style="list-style-type: none"> • Prepare applicable Project Management Documentation per DOE Orders and Federal Regulations. • Provide guidance and direction through project initiation to project demobilization and closeout. • Coordinate interfaces, (e.g. DOE and Regulator document reviews, Project Readiness Review, Defense Nuclear Facilities Safety Board, Central Waste Complex, Tank Farms, Utilities, other ongoing Operations, Safeguards, Groundwater Monitoring). • Manage Project in accordance with Earned Value Management System (Act as Control Account Manager, develop project schedules, track and report on Project performance). | | | | |
| Estimated Start Date: | Project Start + 75 weeks | | | | |
| Duration (workdays): | 3650 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 1 | Project Management Crew | 36500 | \$22,728,185 | | Project Management and Support for 200-CW-5 and 200-PW-1/3/6 |
| | Unrealized Risk Contingency | | \$60,435,704 | | |
| | ODCs - (travel, materials, etc.) | | | \$2,494,917 | 3% of Activity costs |
| | General and Administrative contingency | | | \$17,131,761 | 20% of subtotal |
| | | | | \$12,848,821 | AACE class 3, 15% |
| | Total | | | \$115,639,388 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2 | | | | |
| Activity Name: | Acquire Remediation System for 200-CW-5 and 200-PW-1/3/6 | | | | |
| Activity Description: | <p>Acquire the remediation system(s) for 200-CW-5 and 200-PW-1/3/6 (e.g. hire and train staff, follow contractor requirements document for DOE O 413.3B [including design, procurement/construction/installation/testing of remediation systems], submit Quarterly Startup Notification Report, prepare operating procedures [integrate Nuclear Safety, Criticality Safety, Radiological Controls, Industrial Hygiene, Industrial Safety, Environmental, Air Monitoring Program, and Waste Management], and demonstrate readiness).</p> <p>To address uncertainties in technology applications associated with RTD of various waste sites, particularly in regards to remote operations and sludge retrieval from the 241-Z-361 Settling Tank, technology selection and demonstration will be achieved through use of prototypes and mock-up(s) early in the remediation design process. Consistent with the DOE O 413.3B critical decision process, the technology selection will align with development of conceptual design and a technology readiness assessment will be conducted prior to major expenditure on final system design, procurement, and construction. The mock-up(s) will also be used to enhance personnel training where appropriate.</p> <p>The design will incorporate measures to achieve operating efficiencies necessary to support the project schedule. Weather Enclosures (WE) will be incorporated into the design where needed to achieve soil and debris removal rates or protect Contamination Control Structures (CCS) from the environment. WEs and CCSs will be designed for ease of re-location within work</p> | | | | |
| Estimated Start Date: | Project Start + 0 weeks | | | | |
| Duration (workdays): | 1813 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|--|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2.1 | | | | |
| Activity Name: | Request and Obtain Project Funding | | | | |
| Activity Description: | This activity is part of the work package "Project Management and Support for 200-CW-5 and 200-PW-1/3/6 Remediation". It is highlighted on the schedule because it is usually a 2 year process and is necessary to initiate the project acquisition. | | | | |
| Estimated Start Date: | Project Start + 0 weeks | | | | |
| Duration (workdays): | 298 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | | | | \$0 | The cost to complete this is captured in WBS 1.1.1 |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | Contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|----------------------------------|---------------------------------------|-------------------|----------------------|-------------------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2.2 | | | | |
| Activity Name: | CD-0, Approve Mission Need | | | | |
| Activity Description: Justification for Mission Need documentation developed based on the approved remedial design/remedial action work plan. | | | | | |
| Estimated Start Date: | Project Start + 75 weeks | | | | |
| Duration (workdays): | 108 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| E010 | Chemical Engineers | 1080 | \$106,790 | | |
| E050 | Environmental Engineers | 1080 | \$84,056 | | |
| P160 | Technical Writers & Editors | 540 | \$39,242 | | Resource P160 is at 50% usage |
| | ODCs - (travel, materials, etc.) | | | \$6,903 | 3% of Activity costs |
| | General and Administrative | | | \$47,398 | 20% of subtotal |
| | Contingency | | | \$35,549 | AACE Class 3, 15% |
| | Total | | | \$319,938 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|---|---------------------------------------|-------------------|----------------------|--|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2.3 | | | | |
| Activity Name: | CD-0 to CD-1, Approve Alternative Selection and Cost Range | | | | |
| Activity Description: | <p>Alternative Selection and Cost Range documentation developed and approved based on the approved CD-0:</p> <ul style="list-style-type: none"> • Project Execution Plan, including the environmental regulatory strategy, the tailoring strategy, the acquisition strategy, plan for implementation of the Integrated Safety Management System, and QA program requirements. • Functions and requirements document (FRD) and functional design criteria (FDC). • Safety Design Strategy (SDS), including DOE Richland Operations Office approval, and update after CDR completion. • Preliminary hazard analysis (PHA) and preliminary fire hazards analysis (PFHA). • Capital determination and major modification determination. • Plant forces work review (PFWR) and work turndown, as applicable, to ensure compliance with WH Publication 1246, The Davis-Bacon Act, as amended, requirements. • Establishment of a contractor integrated project team (IPT) via a project manager approved charter. • Security assessment to establish preliminary security requirements. • Risk management plan. • Project code of record. • Siting evaluation and archeological and cultural reviews. • Alternatives Analysis and a CDR, which will include the following: <ul style="list-style-type: none"> - Authorize early procurement for mockup - Project cost estimate and project schedule - Conceptual design - Formal CDR Design Review, based on CDR Design Review Plan. • Technology selection for remediation, including mock-up testing. • Conceptual Safety Design Report (CSDR). • Contractor project review board (PRB) review after preparation of the completed CD-1 Package, based on a PRB Review Plan. • Support during DOE integrated project team (IPT) and technically independent project review (TIPR) team reviews of the CD-1 package. • Support during DOE review of the CSDR and completion of a conceptual safety validation report. • Support during DOE development of an independent cost estimate (or independent cost review). | | | | |
| Estimated Start Date: | Project Start + 102 weeks | | | | |
| Duration (workdays): | 432 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| E010 | Chemical Engineers | 4320 | \$427,162 | \$0 | |
| E020 | Civil Engineers | 1296 | \$155,870 | \$0 | 30% of time |
| E050 | Environmental Engineers | 1296 | \$100,868 | \$0 | 30% of time |
| E070 | Mechanical Engineers | 1296 | \$138,141 | \$0 | 30% of time |
| E080 | Nuclear Engineers | 4320 | \$633,269 | \$0 | Nuclear Safety and Criticality Engineers |
| E120 | Safety Engineers | 4320 | \$397,051 | \$0 | Safety and Fire Protection |
| M010 | First Line Supervisors | 1296 | \$118,882 | \$0 | 30% of time (operations input) |
| P090 | Industrial Hygienists | 1296 | \$128,187 | \$0 | 30% of time |
| S010 | Chemists | 1296 | \$128,667 | \$0 | 30% of time |
| | Subcontract (CDR/AA) + Subcontract (Independent Review) | | | \$1,214,210 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.01 | | | | PREPARER: Steve Ferries | |
|---|--|--|--|--------------------------------|---|
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | | | CAM: Patrick Baynes | |
| | | | | Support/Review: Joseph Urquidi | |
| Mockup | | | | | |
| 1-21 | 1-21 Subcontract | | | \$2,487,226 | Contract 36402-18 Laboratory Support to Sludge Treatment Project |
| 1-21 | 1-21 Subcontract | | | \$1,249,861 | Contract 36402-19 Technical Services Providing Continuing Storage of Sludge Samples |
| 1-21 | 1-21 Subcontract | | | \$17,843 | Contract 36402-28 Support for Sludge Treatment Safety Basis Development |
| 1-21 | 1-21 Subcontract | | | \$1,385,936 | Contract 36402-33 Technical Support for Sludge Treatment Engineering |
| 1-21 | 1-21 Subcontract | | | \$7,828,063 | Contract 36402-40 Planning/Sampling/Analyzing Floor Sludge |
| Subcontract | Tech Support, Steven Blush | | | \$48,956 | Mockup |
| 1-21 | KOP Crane Support | | | \$146,573 | Mockup |
| 1-21 | Motor Carrier Support | | | \$7,889 | Mockup |
| 1-21 | Inter-company Work Exchange Agreement | | | \$7,284 | Mockup |
| 1-21 | Cask Vent Test Article | | | \$8,096 | Mockup |
| 1-21 | Compressed Air Test Article | | | \$152,563 | Mockup |
| 1-21 | KOP Disposition Test/Work Platform | | | \$764,384 | Mockup |
| 1-21 | Low Pressure Sensing Instrumentation | | | \$14,998 | Mockup |
| 1-21 | KOP Pretreat Material Leveling Tool | | | \$7,321 | Mockup |
| | KOP Pretreat Canister Depth Gauge | | | \$4,662 | Mockup |
| | Earth Resources Technology Satellite Process Equipment Structural Analysis | | | \$41,911 | Mockup |
| | KOP Verify Container and Volume Measuring Tool | | | \$224,530 | Mockup |
| | KOP Separate Screen Production Article | | | \$117,190 | Mockup |
| | KOP Monorail Trolley Rack | | | \$64,370 | Mockup |
| | KOP Canister Pour Cover Latch Modification | | | \$15,014 | Mockup |
| | KOP Verification Container Handling Temporary Labeling Tracking System | | | \$21,263 | Mockup |
| | KOP Spreader Bar | | | \$18,400 | Mockup |
| | KOP Empty Basket Grapple | | | \$37,475 | Mockup |
| | Mod Transfer Hose | | | \$49,913 | Mockup |
| 1-21 | Preliminary Tech Maturation Plan | | | \$406,434 | Mockup |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
|--|--|---------------------------------------|--|---------------------|---|
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| 1-21 | Engineered Container Retrieval and Transfer System Hose-in-Hose Transfer Line Assays | | | \$624,482 | Mockup |
| 1-21 | Annex Constructability Review | | | \$28,511 | Mockup |
| 1-21 | Nuclear Safety Support | | | \$33,933 | Mockup |
| 1-21 | Seismic Switches | | | \$906,324 | Mockup |
| 1-21 | Hydro Lance | | | \$123,312 | Mockup |
| 1-21 | Readiness Review | | | \$84,975 | Mockup |
| | MSA Crane Rental | | | \$281,759 | 108 days of crane rental (assume 50% of time) |
| | Subcontracts (allowance) | | | \$5,000 | |
| | Materials (Allowance) | | | \$5,000 | |
| | Other NOS (Allowance) | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$620,063 | 3% of activity costs |
| | General and Administrative | | | \$4,257,764 | 20% of subtotal |
| | Contingency | | | \$7,451,087 | AACE Class 3, 35% |
| | Total | | | \$32,997,671 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|---|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2.4 | | | | |
| Activity Name: | CD-1 to CD-2, Approve Performance Baseline | | | | |
| Activity Description: | Performance baseline documentation developed and approved based on the approved CD-1: | | | | |
| | <ul style="list-style-type: none"> • Performance Baseline for DOE approval. • Update and approval of the project execution plan (PEP), SDS, security requirements, and quality assurance program requirements (as necessary) with DOE review and approval, based on project evolution. • Ecological review. • Support for DOE Technology Readiness Assessment, including preparation of Technology Maturation Plan. • Support during DOE IPT and TIPR team reviews of the CD-2/3 package. • Preliminary and Final Design, which will include: <ul style="list-style-type: none"> - Drawings, technical analyses, and construction specifications - Formal Design Review, based on Design Review Plan. | | | | |
| Estimated Start Date: | Project Start + 210 weeks | | | | |
| Duration (workdays): | 432 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| E010 | Chemical Engineers | 4320 | \$427,162 | | full time |
| E020 | Civil Engineers | 1296 | \$155,870 | | 30% of time |
| E050 | Environmental Engineers | 1296 | \$100,868 | | 30% of time |
| E070 | Mechanical Engineers | 1296 | \$138,141 | | 30% of time |
| E080 | Nuclear Engineers | 4320 | \$633,269 | | Nuclear Safety and Criticality Engineers |
| E120 | Safety Engineers | 4320 | \$397,051 | | Safety and Fire Protection |
| M010 | First Line Supervisors | 1296 | \$118,882 | | 30% of time (operations input) |
| P070 | Planner/Scheduler/Estimators | 1296 | \$107,736 | | 30% of time |
| P090 | Industrial Hygienists | 1296 | \$128,187 | | 30% of time |
| S010 | Chemists | 1296 | \$128,667 | | 30% of time |
| | Subcontract for preliminary design | | | \$3,009,379 | 3% of the Total Acquisition Cost (w/o contingency) |
| | Perma-Con Containment Structure, 120' x 150' (includes lighting fixtures) | | | \$5,966,711 | 1 perma-con at the beginning of the project to show concept and begin working out the logistics |
| | Perma-Con Structure Delivery, via 5 trucks | | | \$20,000 | |
| | Perma-Con, RPS site engineer to oversee assembly | | | \$25,000 | |
| | ODCs - (travel, materials, etc.) | | | \$340,708 | 3% of Activity costs |
| | General and Administrative | | | \$2,339,526 | 20% of subtotal |
| | Contingency | | | \$4,094,171 | AACE Class 3, 35% |
| | Total | | | \$18,131,327 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|---|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2.5 | | | | |
| Activity Name: | CD-2 to CD-3, Approve Start of Construction/Execution | | | | |
| Activity Description: | Design, procurement, and construction documentation developed and approved based on the approved CD-1 Hazard analysis report (HAR), preliminary safety functions document, preliminary safety equipment list, and a preliminary documented safety analysis (PDSA). | | | | |
| | <ul style="list-style-type: none"> • Construction project safety and health and safety plan (HASP). • Checkout, Testing, and Commissioning Plan in preparation for acceptance and turnover of systems and equipment at CD-4. • Contractor Project Review Board (PRB) review after preparation of the completed CD-2/3 Package, based on a PRB review plan. • Support during DOE IPT and TIPR team reviews of the CD-2/3 package. • Support during DOE review of the PDSA and completion of the associated safety evaluation report. | | | | |
| Estimated Start Date: | Project Start + 210 weeks | | | | |
| Duration (workdays): | 432 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| E010 | Chemical Engineers | 4320 | \$427,162 | | |
| E020 | Civil Engineers | 1296 | \$155,870 | | 30% of time |
| E050 | Environmental Engineers | 1296 | \$100,868 | | 30% of time |
| E070 | Mechanical Engineers | 1296 | \$138,141 | | 30% of time |
| E080 | Nuclear Engineers | 4320 | \$633,269 | | Nuclear Safety and Criticality Engineers |
| E120 | Safety Engineers | 4320 | \$397,051 | | Safety and Fire Protection |
| M010 | First Line Supervisors | 1296 | \$118,882 | | Operations input, 30% of time |
| P090 | Industrial Hygienists | 1296 | \$128,187 | | 30% of time |
| S010 | Chemists | 1296 | \$128,667 | | 30% of time |
| | Subcontract for final Design | | | \$12,037,516 | 12% of the Total Acquisition Cost (w/o contingency) |
| | ODCs - (travel, materials, etc.) | | | \$427,968 | 3% of activity costs |
| | General and Administrative | | | \$2,938,716 | 20% of subtotal |
| | Contingency | | | \$5,142,753 | AACE Class 3, 35% |
| | Total | | | \$22,775,050 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|--|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2.6 | | | | |
| Activity Name: | CD-3 to CD-4, Approve Start of Operations or Project Completion | | | | |
| Activity Description: | Procurement, construction, and startup documentation developed and approved based on the approved CD-2 and CD-3: | | | | |
| | <ul style="list-style-type: none"> • Procurement, construction, and installation of systems and equipment required for remediation operations. • Title III support for construction, procurement, installation and testing. • Preparation and implementation of documented safety analyses and technical safety requirement documents (and any transportation safety document) consistent with the SDS. • Procedures, work packages, training materials, and all remaining required operations and maintenance documentation required to initiate remediation operations. • All regulatory documentation required for start of operations (e.g., remedial design report). • Testing (factory acceptance tests, construction acceptance tests, operational tests), mock-ups, and dry runs necessary to achieve operational readiness. • Systems/equipment turnover for operations, including as-built drawings and spare parts. • All other activities required to demonstrate readiness consistent with requirements of DOE O 425.1D, <i>Verification of Readiness to Start Up or Restart Nuclear Facilities</i>, and DOE-STD-3006-2010, <i>Planning and Conductive Readiness Reviews</i>. • Support during DOE operational readiness review. | | | | |
| Estimated Start Date: | Project Start + 318 weeks | | | | |
| Duration (workdays): | 432 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 1 | Project Management Crew | 160 | \$99,630 | | 1 month of training |
| Crew 2 | Operations Management & Support Crew | 2160 | \$6,417,738 | | 1 year of training |
| Crew 3 | Mobilization Crew | 160 | \$217,613 | | 1 month of training |
| Crew 4 | Pipeline Excavation Crew | 2160 | \$2,735,742 | | 1 year of training |
| Crew 5 | Overburden Crew | 2160 | \$1,697,032 | | 1 year of training |
| Crew 6 | WE/CCS Setup Crew | 2160 | \$4,735,742 | | 1 year of training |
| Crew 7 | Excavation Crew (>5 nCi TRU per gram of waste) | 2160 | \$2,401,518 | | 1 year of training |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 2160 | \$2,318,542 | | 1 year of training |
| Crew 9 | 241-Z-8 Settling Tank Crew | 160 | \$191,758 | | 1 month of training |
| Crew 10 | 241-Z-361 Settling Tank Crew | 2160 | \$2,915,728 | | 1 year of training |
| Crew 11 | Waste Relocation Crew | 2160 | \$2,772,012 | | 1 year of training |
| Crew 12 | Process Area Crew | 2160 | \$2,566,359 | | 1 year of training |
| Crew 13 | Ship to CWC | 160 | \$143,300 | | 1 month of training |
| Crew 14 | Ship to ERDF | 160 | \$168,172 | | 1 month of training |
| Crew 15 | Sampling Crew | 2160 | \$948,953 | | 1 year of training |
| Crew 16 | Backfill and soil cover crew | 160 | \$193,533 | | 1 month of training |
| Crew 17 | Barrier Crew | 160 | \$104,471 | | 1 month of training |
| Crew 18 | Demobilization Crew | 160 | \$337,552 | | 1 month of training |
| E010 | Chemical Engineers | 4320 | \$427,162 | | full time |
| E020 | Civil Engineers | 1296 | \$155,870 | | 30% of time |
| E050 | Environmental Engineers | 1296 | \$100,868 | | 30% of time |
| E070 | Mechanical Engineers | 1296 | \$138,141 | | 30% of time |
| E080 | Nuclear Engineers | 4320 | \$633,269 | | Nuclear Safety and Criticality Engineers |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.01 | | | | PREPARER: Steve Ferries | |
|---|--|------|-----------|--|---|
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | | | CAM: Patrick Baynes Support/Review: Joseph Urquidi | |
| E120 | Safety Engineers | 4320 | \$397,051 | | Safety and Fire Protection |
| M010 | First Line Supervisors | 1296 | \$118,882 | | 30% of time (operations input) |
| P090 | Industrial Hygienists | 1296 | \$128,187 | | 30% of time |
| S010 | Chemists | 1296 | \$128,667 | | 30% of time |
| | Subcontract (readiness support) | | | \$1,003,126 | 1% of Overall Acquisition (w/o contingencies) |
| | Blade (Cat 120M) Purchased | | | \$290,000 | A total of 1 |
| | Brokk 260 L3 RH Machine Remotely Operated Machine | | | \$2,180,490 | A total of 3 |
| | Brokk 800 Machine | | | \$1,701,420 | A total of 3 |
| | Brokk Bucket | | | \$9,525 | A total of 3 |
| | Brokk Grapple Attachment | | | \$96,300 | A total of 3 |
| | Brokk Hammer Breaker | | | \$59,880 | A total of 3 |
| | Brokk Saw Attachment | | | \$219,645 | A total of 3 |
| | Brokk Scabbler | | | \$149,670 | A total of 3 |
| | BROKK Shear Attachment | | | \$232,140 | A total of 3 |
| | CCTV Typical System 2 x P/T/Z plus 2 x Fixed Cameras, Operator desk, Controller and 4 monitors | | | \$513,000 | A total of 6 |
| | Control Center Trailer | | | \$3,000,000 | A total of 6 |
| | Crew Duffing/Changing Trailer | | | \$360,000 | A total of 6 |
| | Crew Van (Purchase) | | | \$175,000 | A total of 5 |
| | Decontamination Trailer | | | \$1,500,000 | A total of 6 |
| | Diesel Fuel | | | \$0 | |
| | Drum Cost (Open Head, 55 gal., Black) | | | \$146,100 | 2,356 drums |
| | Drum Handling - DC-Powered Drum Transporter | | | \$15,558 | A total of 5 |
| | Excavator (Small, Backhoe) | | | \$80,000 | A total of 1 |
| | Excavator (UP 90 Base Unit) | | | \$1,796,000 | A total of 4 |
| | Flat bed (5 ton trucks) (Purchase) | | | \$520,000 | A total of 4 |
| | Forklift Purchased (large - 50K ton capable) | | | \$934,999 | A total of 2 |
| | Forklift Purchased (med - 15K ton capable) | | | \$360,000 | A total of 3 |
| | Gantry Crane for Perma-Con Structure | | | \$27,023,825 | A total of 6 |
| | Gasoline | | | \$0 | |
| | Greenhouse/Tent Structure (Pipelines) | | | \$158,135 | 3 greenhouse structures |
| | Heavy Duty Roller Conveyor | | | \$3,092 | A total of 6 |
| | Industrial Scale for Trucks (40 foot) | | | \$15,288 | A total of 1 |
| | Loader (Cat 980) Purchased | | | \$1,700,654 | A total of 2 |
| | Mechanics Trucks (Purchase) | | | \$108,000 | A total of 2 |
| | Office Trailer | | | \$455,000 | A total of 13 |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
|---|--|--------------------------------|--|----------------------|---|
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| | Perma-Con Containment Structure, 120' x 150' (includes lighting fixtures) | | | \$29,833,555 | Total of 5 more Perma-Con/Contamination Control Structures |
| | Perma-Con Structure Delivery, via 5 Trucks | | | \$100,000 | Total of 5 more Perma-Con/Contamination Control Structures |
| | Perma-Con, RPS Site Engineer to Oversee Assembly | | | \$125,000 | Total of 5 more Perma-Con/Contamination Control Structures |
| | Pickup (Purchase) | | | \$450,000 | A total of 15 |
| | Portable Breathable Fresh Air Compressors | | | \$7,800 | A total of 3 |
| | Rad Program Cost | | | \$0 | |
| | Scissor Jacks for Boxes & Drums | | | \$30,000 | A total of 2 |
| | SLB2 | | | \$164,282 | 11 SLB2s |
| | Tarping Station | | | \$360,000 | A total of 1 |
| | Training for Crews | | | \$500,000 | 1 year of training |
| | Training for Crews | | | \$500,000 | 0.5 x 1 year of training every 5 years, (assume .5 at 5 yrs and .5 at 10 yrs) |
| | Trucks to Haul Roll Offs (Purchase) | | | \$2,343,319 | A total of 8 |
| | Water Misting Systems (Allotment) | | | \$28,884 | A total of 4 |
| | Water Trucks - 4,000 Gallon Tank (Purchase) | | | \$890,535 | A total of 4 |
| | Weather Enclosure (Delivery & Erection) | | | \$120,000 | Total of 6 weather enclosures |
| | Weather Enclosure 1 | | | \$15,600,000 | Total of 6 weather enclosures |
| | 200-Z-361 System | | | | |
| | Glove Box 1 | | | \$212,768 | |
| | Grout Station | | | \$200,000 | A total of 1 |
| | Heavy Duty Roller Conveyor | | | \$515 | A total of 1 |
| | Scaffolding, steel tubular, heavy duty shoring for elevated slab forms, 14'8" high | | | \$15,544 | A total of 116 |
| | Scissor Jacks for Boxes & Drums | | | \$15,000 | A total of 1 |
| | ODCs - (travel, materials, etc.) | | | \$3,884,926 | 3% of Activity costs |
| | General and Administrative | | | \$26,676,493 | 20% of subtotal |
| | Contingency | | | \$46,683,864 | AACE Class 3, 35% |
| | Total | | | \$206,742,824 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|---|---------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.2.7 | | | | |
| Activity Name: | Unrealized Risk Contingency (Schedule Margin - zero cost activity) | | | | |
| Activity Description: | This activity added 8 months of contingency to the schedule based on the risk analysis. There is no cost or | | | | |
| Estimated Start Date: | Project Start + 426 weeks | | | | |
| Duration (workdays): | 111 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | Contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|---|---------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3 | | | | |
| Activity Name: | Mobilize Remediation System for 200-CW-5 and 200-PW-1/3/6 | | | | |
| Activity Description: | Mobilize Project (e.g., complete archeological, cultural, and ecological reviews; set up construction facilities survey pipe lines and grade; complete ground-penetrating radar (GPR) and other subgrade investigations; decommission wells; locate and isolate utilities; install temporary utilities; isolate waste transfer lines; set up haul routes; set up traffic detours; install construction fences; set up container staging and preparation areas; set up assay equipment; and set up air monitoring system). | | | | |
| Estimated Start Date: | Project Start + 318 weeks | | | | |
| Duration (workdays): | 368 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | Contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|--|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3.1 | | | | |
| Activity Name: | Complete Ecological Review | | | | |
| Activity Description: | As required by applicable or relevant and appropriate requirements (ARAR), the ecological reviews will be completed prior to initiation of fieldwork | | | | |
| Estimated Start Date: | Project Start + 318 weeks | | | | |
| Duration (workdays): | 8 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| E050 | Environmental Engineers | 80 | \$6,226 | | Perform ecological review assume the crew is working full time |
| P090 | Industrial Hygienists | 80 | \$7,913 | | Complete Ecological Review |
| | ODCs - (travel, materials, etc.) | | | \$424 | 3% of Activity costs |
| | General and Administrative | | | \$2,913 | 20% of subtotal |
| | Contingency | | | \$2,185 | AACE Class 3, 15% |
| | Total | | | \$19,661 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3.2 | | | | |
| Activity Name: | Locate and Isolate Utilities | | | | |
| Activity Description: | Support facilities will be set up and made available for the project staff to perform their work | | | | |
| Estimated Start Date: | Project Start + 320 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 480 | \$652,839 | | 0 |
| | ODCs - (travel, materials, etc.) | | | \$19,585 | 3% of Activity costs |
| | General and Administrative | | | \$134,485 | 20% of subtotal |
| | Contingency | | | \$100,864 | AACE Class 3, 15% |
| | Total | | | \$907,773 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|---------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3.3 | | | | Setup security fence |
| Activity Name: | Install Temporary Utilities | | | | |
| Activity Description: | Existing utilities will be located and isolated to avoid inadvertent disruption due to project activities. | | | | |
| Estimated Start Date: | Project Start + 332 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 480 | \$652,839 | | |
| | ODCs - (travel, materials, etc.) | | | \$19,585 | 3% of Activity costs |
| | General and Administrative | | | \$134,485 | 20% of subtotal |
| | Contingency | | | \$100,864 | AACE Class 3, 15% |
| | Total | | | \$907,773 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|---|---------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3.4 | | | | |
| Activity Name: | Set up Facilities | | | | |
| Activity Description: | Temporary power, water, communications, or other resources that will be necessary for executing the remedial actions. | | | | |
| Estimated Start Date: | Project Start + 344 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 480 | \$652,839 | | |
| | Chain Link Fabric, 6 ft. H x 50 ft. L | | | \$257,503 | |
| | Haul Roads | | | \$914,074 | |
| | ODCs - (travel, materials, etc.) | | | \$54,732 | 3% of Activity costs |
| | General and Administrative | | | \$375,830 | 20% of subtotal |
| | Contingency | | | \$281,872 | AACE Class 3, 15% |
| | Total | | | \$2,536,850 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|---|---------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3.5 | | | | |
| Activity Name: | Locate and Isolate Waste Transfer Lines | | | | |
| Activity Description: | Active waste transfer lines will be located and isolated to avoid inadvertent disruption due to project activities. Inactive waste transfer lines that cross the excavation footprint or barrier footprint will be isolatec | | | | |
| Estimated Start Date: | Project Start + 356 weeks | | | | |
| Duration (workdays): | 96 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 960 | \$1,305,678 | | |
| | ODCs - (travel, materials, etc.) | | | \$39,170 | 3% of Activity costs |
| | General and Administrative | | | \$268,970 | 20% of subtotal |
| | Contingency | | | \$201,727 | AACE Class 3, 15% |
| | Total | | | \$1,815,545 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|----------------------------------|---------------------------------------|-------------------|----------------------|---|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3.6 | | | | |
| Activity Name: | Decommission Wells | | | | |
| Activity Description: Wells and boreholes within the project boundary will be evaluated to determine if they impact the excavation barrier, or operations. Wells that impact the project will be decommissioned in accordance with applicable requirements. Active wells will be re-located as part of work package 1.4, Enhance Soil Cover, Install ET Barriers, and Demobilize Project. | | | | | |
| Estimated Start Date: | Project Start + 380 weeks | | | | |
| Duration (workdays): | 96 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | Decommissioning Wells | | | \$1,535,600 | Decommission 87 wells in use |
| | Re-decommissioning Wells | | | \$348,238 | Re-decommission and file amended start cards: 399 wells |
| | ODCs - (travel, materials, etc.) | | | \$56,515 | 3% of Activity costs |
| | General and Administrative | | | \$388,071 | 20% of subtotal |
| | Contingency | | | \$291,053 | AACE Class 3, 15% |
| | Total | | | \$2,619,476 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|---|---------------------------------------|-------------------|----------------------|---|
| WBS: 1.01 | | PREPARER: Steve Ferries | | | |
| WBS Title: Manage 200-CW-5 and 200-PW-1/3/6 Remediation | | CAM: Patrick Baynes | | | |
| | | Support/Review: Joseph Urquidi | | | |
| Activity ID: | 1.1.3.7 | | | | |
| Activity Name: | Set up Air Monitoring System | | | | |
| Activity Description: | IH and radiological air monitoring systems will be set up and made operational prior to initiation of remedial actions. | | | | |
| Estimated Start Date: | Project Start + 404 weeks | | | | |
| Duration (workdays): | 24 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | Setup air monitoring system based on cost buildup | | | \$1,822,509 | |
| | Setup air monitoring system based on cost buildup | | | \$396,000 | 8 dog house air monitoring systems for the entire project life (8 * 9 yrs = 72 * \$5,500 = \$397,808) |
| | ODCs - (travel, materials, etc.) | | | \$66,555 | 3% of Activity costs |
| | General and Administrative | | | \$457,013 | 20% of subtotal |
| | Contingency | | | \$342,760 | AACE Class 3, 15% |
| | Total | | | \$3,084,837 | |

1
2
3
4
5

Workbook 2

Remove, Treat, and Dispose Contaminated Soil and Debris

1

2

This page intentionally left blank.

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | |
|---|-----------------------------------|
| WBS: 1.02 | PREPARER: Steve Ferries |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | CAM: Patrick Baynes |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|--|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | | | | | CAM: Patrick Baynes |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | | |
| Activity ID: | 1.2 | | | | | |
| Activity Name: | Remove, Treat, and Dispose of Contaminated Soil and Debris | | | | | |
| Activity Description: | Remove, Treat, and Dispose Contaminated Soil and Debris from the 200-CW-5, 200-PW-1, and 200-PW-6 Operable Units includes management and operations of the soil and debris remediation system after it is turned over to Operations. | | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | | |
| Duration (workdays): | 1845 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$0 | N/A | |
| | Total | | | \$0 | N/A | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|------------------------------|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: | 1.02 | PREPARER: Steve Ferries | | | |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.1 | | | | |
| Activity Name: | Manage RTD of Contaminated Soil and Debris | | | | |
| Activity Description: | This activity provides day to day direction for RTD of the soil and debris. It includes the following: <ul style="list-style-type: none"> • Manage the waste sites after turnover of the sites from the current custodian until turnover to the custodian(s) for either installing ET Barriers or institutional control of the sites. • Provide maintenance and ownership of the authorization bases documents (e.g., documented safety analyses and air permits) required for operations and maintenance at the site during the period of management ownership. • Review and approve project documentation developed during the period of management ownership that affects settling tank work sites (e.g., safety bases development and implementation, and operating procedures). • Manage Operations, Maintenance and Work Control, Engineering, and RadCon. • Maintain the remediation system. • Provide engineering support, performance assurance and corrective action coordinator, Environmental Compliance Officer, Material Coordinator, training, emergency preparedness, industrial safety, nuclear and criticality safety, transportation safety, and QA. | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | |
| Duration (workdays): | 1844 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 2 | Operations Management & Support Crew | 18440 | \$54,788,467 | | |
| | ODCs - (travel, materials, etc.) | | | \$1,643,654 | 3% of Activity costs |
| | General and Administrative | | | \$11,286,424 | 20% of subtotal |
| | contingency | | | \$16,929,636 | AACE class 3, 30% |
| | Total | | | \$84,648,182 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|--|---|--------------|-------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.2 | | | | | |
| Activity Name: | RTD of Soil and Debris from Z Ditches | | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.2.2. | | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | | |
| Duration (workdays): | 1086 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| | Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | | General and Administrative contingency | | | \$0 | N/A |
| | | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|---|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.2.1 | | | | |
| Activity Name: | Prepare to RTD of Z Ditches | | | | |
| Activity Description: | Prepare to remove contaminated soil and debris includes the following: <ul style="list-style-type: none"> • Design excavation. • Survey and stakeout excavation. • Stabilize excavation areas with cave-in or subsidence potential. • Remove structures or debris. • Clear and grub excavation area. • Grade field (prepare for work). • Remove overburden pending use for backfill or dust control. • Position weather enclosure over the excavation area. • If required for radiological control (assumed to be areas with TRU contamination levels greater than 5 nCi/g) locate and assemble Contamination Control Structure over the excavation area. • Verify ventilation system in-place and operating. • Prepare containers. | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | |
| Duration (workdays): | 1034 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 1034 | \$1,406,324 | | Mobilization crew is used 10% of the time |
| Crew 5 | Overburden Crew | 1034 | \$812,376 | | Crew 5 is used 10% of time |
| Crew 6 | WE/CCS Setup Crew | 6721 | \$14,735,611 | | WE/CCS Setup crew is used 65% of the time |
| | Refueling of equipment | | | \$14,890 | |
| | Maintenance Charge | | | \$10,000 | |
| | ODCs - (travel, materials, etc.) | | | \$509,376 | 3% of Activity costs |
| | General and Administrative contingency | | | \$3,497,715 | 20% of subtotal |
| | | | | \$5,246,573 | AACE class 3, 30% |
| | Total | | | \$26,232,864 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|--|---|--------------|-------------------|----------------------|---|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.2.2 | | | | | |
| Activity Name: | Remove 200-W-207-PL | | | | | |
| Activity Description: Remove 200-W-207-PL includes: | | | | | | |
| <ul style="list-style-type: none"> • Locate and isolate pipeline. • Remove overburden. • Excavate to expose pipeline. • Remove pipeline. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavated area per SAP. • Pad in enough fill for contamination control. | | | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | | |
| Duration (workdays): | 48 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 4 | Pipeline Excavation Crew | 480 | \$607,943 | | | |
| Crew 11 | Waste Relocation Crew | 480 | \$616,003 | | | |
| Crew 15 | Sampling Crew | 480 | \$210,878 | | | |
| | Verification samples (207-PL) - 14 samples | | | \$25,780 | | |
| | Greenhouse subsequent use | | | \$299,218 | 89 cuts in pipeline, assume move structure 89 times | |
| | 9x5x5 container liners | | | \$1,000 | 20 container liners | |
| | Fuel charge | | | \$6,912 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$53,182 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$365,183 | 20% of subtotal | |
| | | | | \$547,775 | AACE class 3, 30% | |
| | Total | | | \$2,738,873 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|--------------------------------|-------------------|----------------------|--|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.2.3 | | | | |
| Activity Name: | Remove 200-W-178-PL | | | | |
| Activity Description: Remove 200-W-178-PL includes: | | | | | |
| <ul style="list-style-type: none"> • Locate and isolate pipeline. • Remove overburden. • Excavate to expose pipeline. • Remove pipeline. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavated area per SAP. • Pad in enough fill for contamination control. | | | | | |
| Estimated Start Date: | Project Start + 466 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 4 | Pipeline Excavation Crew | 480 | \$607,943 | | |
| Crew 11 | Waste Relocation Crew | 480 | \$616,003 | | |
| Crew 15 | Sampling Crew | 480 | \$210,878 | | |
| | Verification samples (178-PL) - 14 samples | | | \$25,780 | |
| | Greenhouse subsequent use | | | \$285,770 | 85 cuts in pipeline. Assume 85 moves of the greenhouse structure |
| | SLB2 | | | \$30,000 | 2 SLB2's |
| | Refueling of equipment | | | \$6,912 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$53,649 | 3% of Activity costs |
| | General and Administrative contingency | | | \$368,387 | 20% of subtotal |
| | | | | \$552,580 | AACE class 3, 30% |
| | Total | | | \$2,762,901 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|--|---|-------------------|----------------------|------------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.2.4 | | | | | |
| Activity Name: | RTD of <5 nCi TRU per gram of waste from Z-1D North Ditch and Z-20 | | | | | |
| Activity Description: Remove, treat, and dispose soil and debris with < 5 nCi/g TRU includes: | | | | | | |
| <ul style="list-style-type: none"> • Remove structures or debris and prepare for ERDF disposal. • Remove soil and prepare for ERDF disposal. • Move packaged waste to staging area. • Sample excavated waste sites per SAP. • Pad in enough fill for contamination control | | | | | | |
| Estimated Start Date: | Project Start + 478 weeks | | | | | |
| Duration (workdays): | 227 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 2270 | \$2,436,616 | | Includes liner costs | |
| Crew 15 | Sampling Crew | 2270 | \$997,279 | | | |
| | RO container liners | | | \$163,491 | 3,270 container liners | |
| | 216-Z1D North (172 samples) | | | \$316,721 | | |
| | Fuel charge | | | \$32,688 | | |
| | Maintenance Charge | | | \$15,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$118,854 | 3% of Activity costs | |
| | General and Administrative | | | \$816,130 | 20% of subtotal | |
| | contingency | | | \$1,224,195 | AACE class 3, 30% | |
| | Total | | | \$6,120,973 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.2.5 | | | | |
| Activity Name: | RTD of >5 nCi TRU per gram of waste from UPR, Z-11, Z-19, and Z-1D South | | | | |
| Activity Description: | Remove, treat, and dispose soil and debris with > 5 nCi/g TRU includes: | | | | |
| | <ul style="list-style-type: none"> • Remove structures or debris. • Separate TRU from LLW. • Package debris for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Remove soil. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. | | | | |
| Estimated Start Date: | Project Start + 534 weeks | | | | |
| Duration (workdays): | 174 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 7 | Excavation Crew (>5 nCi TRU per gram of waste) | 1740 | \$1,934,556 | | |
| Crew 11 | Waste Relocation Crew | 1740 | \$2,233,009 | | |
| | WIPP Drums | | | \$147,905 | 2,386 wipp drums |
| | 9x5x5 container liners | | | \$29,754 | 595 liners |
| | Fuel charge | | | \$25,056 | |
| | Maintenance Charge | | | \$10,000 | |
| | ODCs - (travel, materials, etc.) | | | \$131,408 | 3% of Activity costs |
| | General and Administrative contingency | | | \$902,338 | 20% of subtotal |
| | | | | \$1,353,507 | AACE class 3, 30% |
| | Total | | | \$6,767,533 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.2.6 | | | | |
| Activity Name: | RTD of <5 nCi TRU per gram of waste from UPR, Z-11, Z-19, Z-1D South | | | | |
| Activity Description: Remove, treat, and dispose soil and debris with < 5 nCi/g TRU includes: | | | | | |
| <ul style="list-style-type: none"> • Remove structures or debris and prepare for ERDF disposal. • Remove soil and prepare for ERDF disposal. • Move packaged waste to staging area. • Sample excavated waste sites per SAP. • Pad in enough fill for contamination control | | | | | |
| Estimated Start Date: | Project Start + 578 weeks | | | | |
| Duration (workdays): | 537 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 5370 | \$5,764,153 | | |
| Crew 15 | Sampling Crew | 5370 | \$2,359,202 | | |
| | 216-Z1D South (14 samples) | | | \$25,780 | 8 samples |
| | RO container liners | | | \$1,030,332 | 20,607 liners |
| | Fuel charge | | | \$77,328 | |
| | Maintenance Charge | | | \$30,000 | |
| | ODCs - (travel, materials, etc.) | | | \$278,604 | 3% of Activity costs |
| | General and Administrative | | | \$1,913,080 | 20% of subtotal |
| | contingency | | | \$2,869,619 | AACE class 3, 30% |
| | Total | | | \$14,348,097 | 20,607 Total |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|--|--|---|-------------------|----------------------|---------------------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.2.7 | | | | | 20,607.5 |
| Activity Name: | Ship TRU to CWC | | | | | |
| Activity Description: Ship TRU waste to CWC includes: | | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (208 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost. | | | | | | |
| Estimated Start Date: | Project Start + 534 weeks | | | | | |
| Duration (workdays): | 174 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 12 | Process Area Crew | 870 | \$1,033,672 | | Crew 12 is used 50% of the time | |
| Crew 13 | Ship to CWC | 1740 | \$1,558,393 | | | |
| | NDA Daily Lease | | | \$815,625 | 174 days of NDA system lease | |
| | CWC Cost | | | \$1,313,329 | 159 shipments | |
| | ODCs - (travel, materials, etc.) | | | \$141,631 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$972,530 | 20% of subtotal | |
| | | | | \$1,458,795 | AACE class 3, 30% | |
| | Total | | | \$7,293,974 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|-------------------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.2.8 | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | |
| Activity Description: | Dispose LLW at ERDF includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | |
| Duration (workdays): | 1038 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 5190 | \$6,166,390 | | Crew 12 is used 50% of time |
| Crew 14 | Ship to ERDF | 10380 | \$10,910,150 | | |
| | NDA Daily Lease | | | \$4,865,625 | 1038 days of NDA system lease |
| | ERDF Disposal cost per M3 | | | \$19,500,364 | 171,056 m3 |
| | ODCs - (travel, materials, etc.) | | | \$1,243,276 | 3% of Activity costs |
| | General and Administrative contingency | | | \$8,537,161 | 20% of subtotal |
| | | | | \$12,805,741 | AACE class 3, 30% |
| | Total | | | \$64,028,707 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|---|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.2.9 | | | | | |
| Activity Name: | Backfill and revegetate Z Ditches | | | | | |
| Activity Description: This activity includes: | | | | | | |
| <ul style="list-style-type: none"> • Confirm sample results. • When authorized by DOE-RL and EPA, backfill excavated waste sites. • revegetate 216-Z-1D Ditch, 216-Z-11 Ditch, 216-Z-19 Ditch, 216-Z-20 Tile Field, and UPR-200-W-110. | | | | | | |
| Estimated Start Date: | Project Start + 713 weeks | | | | | |
| Duration (workdays): | 48 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 16 | Backfill and soil cover crew | 480 | \$580,598 | | | |
| | Revegetate Area (per acre) | | | \$24,237 | 4.84 acres | |
| | Fuel charge | | | \$6,912 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$18,502 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$127,050 | 20% of subtotal | |
| | | | | \$190,575 | AACE class 3, 30% | |
| | Total | | | \$952,875 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|--|--|--------------|-------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.3 | | | | | |
| Activity Name: | RTD of Soil and Debris from 216-Z-5 | | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.2.3. | | | | | |
| Estimated Start Date: | Project Start + 712 weeks | | | | | |
| Duration (workdays): | 46 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| | Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | | General and Administrative contingency | | | \$0 | N/A |
| | | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|--|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.3.1 | | | | |
| Activity Name: | Prepare to RTD of 216-Z-5 | | | | |
| Activity Description: Prepare to remove contaminated soil and debris includes the following: | | | | | |
| <ul style="list-style-type: none"> • Design excavation. • Survey and stakeout excavation. • Stabilize excavation areas with cave-in or subsidence potential. • Remove structures or debris. • Clear and grub excavation area. • Grade field (prepare for work). • Remove overburden pending use for backfill or dust control. • Position weather enclosure over the excavation area. • If required for radiological control (assumed to be areas with TRU contamination levels greater than 5 nCi/g) locate and assemble Contamination Control Structure (CCS) over the excavation area. • Verify ventilation system in-place and operating. • Prepare containers. | | | | | |
| Estimated Start Date: | Project Start + 712 weeks | | | | |
| Duration (workdays): | 28 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 28 | \$38,082 | | Mobilization crew is used 10% of the time |
| Crew 5 | Overburden Crew | 28 | \$21,999 | | Crew 5 is used 10% of time |
| Crew 6 | WE/CCS Setup Crew | 280 | \$613,892 | | WE/CCS Setup crew is used 100% of the time |
| | Fuel charge | | | \$403 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$20,381 | 3% of Activity costs |
| | General and Administrative contingency | | | \$139,952 | 20% of subtotal |
| | | | | \$209,927 | AACE class 3, 30% |
| | Total | | | \$1,049,637 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|---|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.3.2 | | | | | |
| Activity Name: | RTD of >5 nCi TRU per gram of waste from 216-Z-5 | | | | | |
| Activity Description: | Remove, treat, and dispose soil and debris with > 5 nCi/g TRU includes: | | | | | |
| | <ul style="list-style-type: none"> • Remove structures or debris: <ul style="list-style-type: none"> - Separate TRU from LLW - Package debris for either ERDF or WIPP disposal - Move packaged waste to staging area. • Remove soil: <ul style="list-style-type: none"> - Separate TRU from LLW - Package for either ERDF or WIPP disposal - Move packaged waste to staging area. | | | | | |
| Estimated Start Date: | Project Start + 712 weeks | | | | | |
| Duration (workdays): | 10 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 7 | Excavation Crew (>5 nCi TRU per gram of waste) | 100 | \$111,181 | | | |
| Crew 11 | Waste Relocation Crew | 100 | \$128,334 | | | |
| | WIPP Drums | | | \$1,967 | 32 drums | |
| | 9x5x5 container liners | | | \$50 | 1 liner | |
| | Fuel charge | | | \$1,440 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$7,439 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$51,082 | 20% of subtotal | |
| | | | | \$76,623 | AACE class 3, 30% | |
| | Total | | | \$383,117 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|--|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | | | | | CAM: Patrick Baynes |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | | |
| Activity ID: | 1.2.3.3 | | | | | |
| Activity Name: | RTD of <5 nCi TRU per gram of waste from 216-Z-5 | | | | | |
| Activity Description: Remove, treat, and dispose soil and debris with < 5 nCi/g TRU includes: | | | | | | |
| <ul style="list-style-type: none"> • Remove structures or debris and prepare for ERDF disposal. • Remove soil and prepare for ERDF disposal. • Move packaged waste to staging area. • Sample excavated waste sites per SAP. • Pad in enough fill for contamination control | | | | | | |
| Estimated Start Date: | Project Start + 715 weeks | | | | | |
| Duration (workdays): | 10 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 100 | \$107,340 | | | |
| Crew 15 | Sampling Crew | 100 | \$43,933 | | | |
| | 216-Z-5 (14 samples) | | | \$13,860 | | |
| | 216-Z-5 (1 deep sample) | | | \$15,000 | | |
| | RO container liners | | | \$15,943 | 319 liners | |
| | Fuel charge | | | \$1,440 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$6,075 | 3% of Activity costs | |
| | General and Administrative | | | \$41,718 | 20% of subtotal | |
| | contingency | | | \$62,577 | AACE class 3, 30% | |
| | Total | | | \$312,886 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|--|--|---|-------------------|----------------------|-----------------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.3.4 | | | | | |
| Activity Name: | Ship TRU to CWC | | | | | |
| Activity Description: Ship TRU waste to CWC includes: | | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (208 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost. | | | | | | |
| Estimated Start Date: | Project Start + 712 weeks | | | | | |
| Duration (workdays): | 20 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 12 | Process Area Crew | 100 | \$118,813 | | Crew 12 is used 50% of time | |
| Crew 13 | Ship to CWC | 200 | \$179,126 | | | |
| | NDA Daily Lease | | | \$93,750 | 20 days of NDA system lease | |
| | CWC Cost | | | \$323,261 | 2 shipments | |
| | ODCs - (travel, materials, etc.) | | | \$21,448 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$147,280 | 20% of subtotal | |
| | | | | \$220,919 | AACE class 3, 30% | |
| | Total | | | \$1,104,597 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|-----------------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.3.5 | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | |
| Activity Description: | Dispose LLW at ERDF includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | |
| Estimated Start Date: | Project Start + 715 weeks | | | | |
| Duration (workdays): | 20 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 100 | \$118,813 | | Crew 12 is used 50% of time |
| Crew 14 | Ship to ERDF | 200 | \$210,215 | | |
| | ERDF Disposal cost per M3 | | | \$255,167 | 2,238 m3 |
| | NDA Daily Lease | | | \$93,750 | 20 days of NDA system lease |
| | ODCs - (travel, materials, etc.) | | | \$20,338 | 3% of Activity costs |
| | General and Administrative contingency | | | \$139,657 | 20% of subtotal |
| | | | | \$209,485 | AACE class 3, 30% |
| | Total | | | \$1,047,424 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|----------------------------------|---|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.3.6 | | | | | |
| Activity Name: | Backfill 216-Z-5 | | | | | |
| Activity Description: Backfill includes: | | | | | | |
| <ul style="list-style-type: none"> • Confirm sample results. • When authorized by DOE-RL and EPA, backfill excavated waste sites. | | | | | | |
| Estimated Start Date: | Project Start + 720 weeks | | | | | |
| Duration (workdays): | 16 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 16 | Backfill and soil cover crew | 160 | \$193,533 | | | |
| | Fuel charge | | | \$2,304 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | Revegetate Area (per acre) | | | \$706 | 0.14 acres | |
| | ODCs - (travel, materials, etc.) | | | \$6,046 | 3% of Activity costs | |
| | General and Administrative | | | \$41,518 | 20% of subtotal | |
| | contingency | | | \$62,277 | AACE class 3, 30% | |
| | Total | | | \$311,384 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|---|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.4.1 | | | | |
| Activity Name: | Prepare to RTD of 216-Z-18 | | | | |
| Activity Description: Prepare to remove contaminated soil and debris includes the following: | | | | | |
| <ul style="list-style-type: none"> • Design excavation. • Survey and stakeout excavation. • Stabilize excavation areas with cave-in or subsidence potential. • Remove structures or debris. • Clear and grub excavation area. • Grade field (prepare for work). • Remove overburden pending use for backfill or dust control. • Position weather enclosure over the excavation area. • If required for radiological control (assumed to be areas with TRU contamination levels greater than 5 nCi/g) locate and assemble Contamination Control Structure over the excavation area. • Verify ventilation system in-place and operating. • Prepare containers. | | | | | |
| Estimated Start Date: | Project Start + 717 weeks | | | | |
| Duration (workdays): | 331 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 331 | \$450,187 | | Mobilization crew is used 10% of the time |
| Crew 5 | Overburden Crew | 331 | \$260,054 | | Overburden crew is used 10% of the time |
| Crew 6 | WE/CCS Setup Crew | 1655 | \$3,628,543 | | WE/CCS Setup crew is used 50% of the time |
| | Fuel charge | | | \$4,766 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$130,457 | 3% of Activity costs |
| | General and Administrative contingency | | | \$895,801 | 20% of subtotal |
| | | | | \$1,343,702 | AACE class 3, 30% |
| | Total | | | \$6,718,511 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|---|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.4.2 | | | | | |
| Activity Name: | RTD of >5 nCi TRU per gram of waste from 216-Z-18 | | | | | |
| Activity Description: | Remove, treat, and dispose soil and debris with > 5 nCi/g TRU includes: | | | | | |
| | <ul style="list-style-type: none"> • Remove structures or debris. • Separate TRU from LLW. • Package debris for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Remove soil. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. | | | | | |
| Estimated Start Date: | Project Start + 717 weeks | | | | | |
| Duration (workdays): | 320 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 7 | Excavation Crew (>5 nCi TRU per gram of waste) | 3200 | \$3,557,805 | | | |
| Crew 11 | Waste Relocation Crew | 3200 | \$4,106,684 | | | |
| | WIPP Drums | | | \$363,362 | 5,861 wipp drums | |
| | 9x5x5 container liners | | | \$9,200 | 184 liners | |
| | Fuel charge | | | \$46,080 | | |
| | Maintenance Charge | | | \$20,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$243,094 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$1,669,245 | 20% of subtotal | |
| | | | | \$2,503,867 | AACE class 3, 30% | |
| | Total | | | \$12,519,337 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|---|---|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.4.3 | | | | | |
| Activity Name: | RTD of <5 nCi TRU per gram of waste from 216-Z-18 | | | | | |
| Activity Description: Remove, treat, and dispose soil and debris with < 5 nCi/g TRU includes: | | | | | | |
| <ul style="list-style-type: none"> • Remove structures or debris and prepare for ERDF disposal. • Remove soil and prepare for ERDF disposal. • Move packaged waste to staging area. • Sample excavated waste sites per SAP. • Pad in enough fill for contamination control | | | | | | |
| Estimated Start Date: | Project Start + 797 weeks | | | | | |
| Duration (workdays): | 11 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 110 | \$118,074 | | | |
| Crew 15 | Sampling Crew | 110 | \$48,326 | | | |
| | 216-Z-18 (53 samples) | | | \$52,470 | | |
| | 216-Z-18 (4 deep samples) | | | \$60,000 | | |
| | RO container liners | | | \$17,347 | 347 liners | |
| | Fuel charge | | | \$1,584 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$9,084 | 3% of Activity costs | |
| | General and Administrative | | | \$62,377 | 20% of subtotal | |
| | contingency | | | \$93,566 | AACE class 3, 30% | |
| | Total | | | \$467,828 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|--|--|--------------|-------------------|----------------------|-------------------------------------|--------------------------------|
| WBS: 1.02 | | | | | | PREPARER: Steve Ferries |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.4.4 | | | | | |
| Activity Name: | Ship TRU to CWC | | | | | |
| Activity Description: Ship TRU waste to CWC includes: | | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (208 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost. | | | | | | |
| Estimated Start Date: | Project Start + 717 weeks | | | | | |
| Duration (workdays): | 320 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 12 | Process Area Crew | 1600 | \$1,901,006 | | Crew 12 working at 50% of the time. | |
| Crew 13 | Ship to CWC | 3200 | \$2,866,010 | | | |
| | NDA Daily Lease | | | \$1,500,000 | 320 days of NDA system lease | |
| | CWC Cost | | | \$9,679,492 | 280 shipments | |
| | ODCs - (travel, materials, etc.) | | | \$478,395 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$3,284,981 | 20% of subtotal | |
| | | | | \$4,927,471 | AACE class 3, 30% | |
| | Total | | | \$24,637,355 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|-------------------------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.4.5 | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | |
| Activity Description: | Dispose LLW at ERDF includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | |
| Estimated Start Date: | Project Start + 797 weeks | | | | |
| Duration (workdays): | 11 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 55 | \$65,347 | | Crew 12 working at 50% of the time. |
| Crew 14 | Ship to ERDF | 110 | \$115,618 | | |
| | NDA Daily Lease | | | \$51,563 | 11 days of NDA system lease |
| | ERDF Disposal cost per M3 | | | \$410,482 | 3,601 m3 |
| | ODCs - (travel, materials, etc.) | | | \$19,290 | 3% of Activity costs |
| | General and Administrative contingency | | | \$132,460 | 20% of subtotal |
| | | | | \$198,690 | AACE class 3, 30% |
| | Total | | | \$993,450 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|--|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: 1.02 | | | | | | PREPARER: Steve Ferries |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.4.6 | | | | | |
| Activity Name: | Backfill 216-Z-18 | | | | | |
| Activity Description: | Sample and backfill includes: • Pad in enough fill for contamination control. • When authorized by DOE-RL and EPA, backfill excavated waste sites. | | | | | |
| Estimated Start Date: | Project Start + 800 weeks | | | | | |
| Duration (workdays): | 16 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 16 | Backfill and soil cover crew | 160 | \$193,533 | | | |
| | Fuel charge | | | \$2,304 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | Revegetate Area (per acre) | | | \$6,386 | | |
| | ODCs - (travel, materials, etc.) | | | \$6,217 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$42,688 | 20% of subtotal | |
| | | | | \$64,032 | AACE class 3, 30% | |
| | Total | | | \$320,159 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|--|---|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.5 | | | | | |
| Activity Name: | RTD of Soil and Debris from 216-Z-9 | | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.2.5. | | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | | |
| Duration (workdays): | 378 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| | | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$0 | N/A | |
| | Total | | | \$0 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|--|--------------|-------------------|----------------------|--|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.5.1 | | | | | |
| Activity Name: | Prepare to RTD of 216-Z-9 | | | | | |
| Activity Description: | Prepare to remove contaminated soil and debris includes the following: <ul style="list-style-type: none"> • Sample excavated waste sites per the Sample Analysis Plan. • Design excavation. • Survey and stakeout excavation. • Stabilize excavation areas with cave-in or subsidence potential. • Remove structures or debris. • Clear and grub excavation area. • Grade field (prepare for work). • Remove overburden pending use for backfill or dust control. • Position weather enclosure over the excavation area. • If required for radiological control (assumed to be areas with TRU contamination levels greater than 5 nCi/g) locate and assemble Contamination Control Structure over the excavation area. • Verify ventilation system in-place and operating. • Prepare containers. | | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | | |
| Duration (workdays): | 362 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 3 | Mobilization Crew | 181 | \$246,175 | | Mobilization crew is used 5% of the time | |
| Crew 5 | Overburden Crew | 181 | \$142,205 | | Overburden crew is used 5% of the time | |
| Crew 6 | WE/CCS Setup Crew | 181 | \$396,838 | | WE/CCS Setup crew is used 5% of the time | |
| | Fuel charge | | | \$2,606 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$23,785 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$163,322 | 20% of subtotal | |
| | | | | \$244,983 | AACE class 3, 30% | |
| | Total | | | \$1,224,913 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|--|---|--------------|-------------------|----------------------|---|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.5.2 | | | | | |
| Activity Name: | Remove 200-W-206-PL | | | | | |
| Activity Description: Remove 200-W-206-PL includes: | | | | | | |
| <ul style="list-style-type: none"> • Locate and isolate pipeline. • Remove overburden. • Excavate to expose pipeline. • Remove pipeline. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavated area per SAP. • Pad in enough fill for contamination control. | | | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | | |
| Duration (workdays): | 48 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 4 | Pipeline Excavation Crew | 480 | \$607,943 | | | |
| Crew 11 | Waste Relocation Crew | 480 | \$616,003 | | | |
| Crew 15 | Sampling Crew | 480 | \$210,878 | | | |
| | Verification samples (206-PL) - 14 samples | | | \$25,780 | | |
| | Greenhouse subsequent use | | | \$184,910 | 54 cuts in pipe and 1 diversion box. Assume 55 moves of the greenhouse structure. | |
| | SLB2 | | | \$15,000 | 1 SLB2 | |
| | Fuel charge | | | \$6,912 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$50,173 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$344,520 | 20% of subtotal | |
| | | | | \$516,779 | AACE class 3, 30% | |
| | Total | | | \$2,583,897 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.5.3 | | | | |
| Activity Name: | Remove 216-Z-9 Structures and Stabilize Site | | | | |
| Activity Description: | Remove, 216-Z-9 structures and stabilize site includes: | | | | |
| | <ul style="list-style-type: none"> Remove above grade structures or debris, including the glovebox, associated equipment, and building. Separate TRU from LLW. Package for either ERDF or WIPP disposal. Move packaged waste to staging area. | | | | |
| Estimated Start Date: | Project Start + 466 weeks | | | | |
| Duration (workdays): | 216 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 5 | Overburden Crew | 2160 | \$1,697,032 | | |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 2160 | \$2,318,542 | | |
| Crew 11 | Waste Relocation Crew | 2160 | \$2,772,012 | | |
| | RO container liners | | | \$5,000 | 100 RO liners |
| | Refueling of equipment | | | \$62,208 | |
| | Maintenance Charge | | | \$15,000 | |
| | ODCs - (travel, materials, etc.) | | | \$206,094 | 3% of Activity costs |
| | General and Administrative contingency | | | \$1,415,177 | 20% of subtotal |
| | | | | \$2,122,766 | AACE class 3, 30% |
| | Total | | | \$10,613,831 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|---|--------------|-------------------|----------------------|--------------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.5.4 | | | | | |
| Activity Name: | RTD of >5 nCi TRU per gram of waste from 216-Z-9 | | | | | |
| Activity Description: | Remove, treat, and dispose soil and debris with > 5 nCi/g TRU includes: | | | | | |
| | <ul style="list-style-type: none"> • Remove structures or debris. • Separate TRU from LLW. • Package debris for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Remove soil. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. | | | | | |
| Estimated Start Date: | Project Start + 520 weeks | | | | | |
| Duration (workdays): | 46 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 7 | Excavation Crew (>5 nCi TRU per gram of waste) | 460 | \$511,434 | | Includes container costs | |
| Crew 11 | Waste Relocation Crew | 460 | \$590,336 | | | |
| | WIPP Drums | | | \$39,806 | 642 wipp drums | |
| | 9x5x5 container liners | | | \$8,063 | 161 liners | |
| | Fuel charge | | | \$6,624 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$34,838 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$239,220 | 20% of subtotal | |
| | | | | \$358,830 | AACE class 3, 30% | |
| | Total | | | \$1,794,152 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|---|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.5.5 | | | | | |
| Activity Name: | RTD of <5 nCi TRU per gram of waste from 216-Z-9 | | | | | |
| Activity Description: Remove, treat, and dispose soil and debris with < 5 nCi/g TRU includes: | | | | | | |
| <ul style="list-style-type: none"> • Remove structures or debris and prepare for ERDF disposal. • Remove soil and prepare for ERDF disposal. • Move packaged waste to staging area. • Sample excavated waste sites per SAP. • Pad in enough fill for contamination control | | | | | | |
| Estimated Start Date: | Project Start + 531 weeks | | | | | |
| Duration (workdays): | 52 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 5 | Overburden Crew | 520 | \$408,545 | | | |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 520 | \$558,167 | | | |
| Crew 15 | Sampling Crew | 520 | \$228,452 | | | |
| | RO container liners | | | \$74,661 | 1,493 liners | |
| | Fuel charge | | | \$7,488 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | 216-Z-9 (14 samples) | | | \$13,860 | | |
| | 216-Z-9 (1 deep sample) | | | \$15,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$39,335 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$270,102 | 20% of subtotal | |
| | | | | \$405,152 | AACE class 3, 30% | |
| | Total | | | \$2,025,761 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|--------------------------------|-------------------|----------------------|----------------------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.5.6 | | | | |
| Activity Name: | Ship TRU to CWC | | | | |
| Activity Description: Ship TRU waste to CWC includes: | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (208 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost. | | | | | |
| Estimated Start Date: | Project Start + 492 weeks | | | | |
| Duration (workdays): | 46 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 230 | \$273,270 | | Crew 12 is used 50% of the time. |
| Crew 13 | Ship to CWC | 460 | \$411,989 | | |
| | NDA Daily Lease | | | \$215,625 | 46 days of NDA system lease |
| | CWC Cost | | | \$1,085,161 | 32 shipments |
| | ODCs - (travel, materials, etc.) | | | \$59,581 | 3% of Activity costs |
| | General and Administrative contingency | | | \$409,125 | 20% of subtotal |
| | | | | \$613,688 | AACE class 3, 30% |
| | Total | | | \$3,068,439 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|------------------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.5.7 | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | |
| Activity Description: | Dispose LLW at ERDF includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | |
| Estimated Start Date: | Project Start + 454 weeks | | | | |
| Duration (workdays): | 362 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 1810 | \$2,150,514 | | Crew 12 is used 50% of time |
| Crew 14 | Ship to ERDF | 3620 | \$3,804,888 | | |
| | NDA Daily Lease | | | \$1,696,875 | 362 days of NDA system lease |
| | ERDF Disposal cost per M3 | | | \$1,388,489 | 12,180 m3 |
| | ODCs - (travel, materials, etc.) | | | \$271,223 | 3% of Activity costs |
| | General and Administrative contingency | | | \$1,862,398 | 20% of subtotal |
| | | | | \$2,793,597 | AACE class 3, 30% |
| | Total | | | \$13,967,984 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|--|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | | | | | CAM: Patrick Baynes |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | | |
| Activity ID: | 1.2.5.8 | | | | | |
| Activity Name: | Backfill 216-Z-9 | | | | | |
| Activity Description: Backfill includes: | | | | | | |
| <ul style="list-style-type: none"> • Confirm sample results. • When authorized by DOE-RL and EPA, backfill excavated waste sites. | | | | | | |
| Estimated Start Date: | Project Start + 544 weeks | | | | | |
| Duration (workdays): | 16 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 16 | Backfill and soil cover crew | 160 | \$193,533 | | | |
| | Fuel charge | | | \$2,304 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | Revegetate Area (per acre) | | | \$1,316 | | |
| | ODCs - (travel, materials, etc.) | | | \$6,065 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$41,643 | 20% of subtotal | |
| | | | | \$62,465 | AACE class 3, 30% | |
| | Total | | | \$312,326 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.6 | | | | |
| Activity Name: | RTD of Soil and Debris from 216-Z-12 | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.2.6. | | | | |
| Estimated Start Date: | Project Start + 544 weeks | | | | |
| Duration (workdays): | 460 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|---|--------------|-------------------|----------------------|---|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.6.1 | | | | | |
| Activity Name: | Prepare to RTD of 216-Z-12 | | | | | |
| Activity Description: Prepare to remove contaminated soil and debris includes the following: | | | | | | |
| <ul style="list-style-type: none"> • Design excavation. • Survey and stakeout excavation. • Stabilize excavation areas with cave-in or subsidence potential. • Remove structures or debris. • Clear and grub excavation area. • Grade field (prepare for work). • Remove overburden pending use for backfill or dust control. • Position weather enclosure over the excavation area. • If required for radiological control (assumed to be areas with TRU contamination levels greater than 5 nCi/g) locate and assemble Contamination Control Structure over the excavation area. • Verify ventilation system in-place and operating. • Prepare containers. | | | | | | |
| Estimated Start Date: | Project Start + 544 weeks | | | | | |
| Duration (workdays): | 444 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 3 | Mobilization Crew | 222 | \$301,938 | | Mobilization crew is used 5% of the time | |
| Crew 5 | Overburden Crew | 222 | \$174,417 | | Overburden crew is used 5% of the time | |
| Crew 6 | WE/CCS Setup Crew | 444 | \$973,458 | | WE/CCS Setup crew is used 10% of the time | |
| | Fuel charge | | | \$3,197 | | |
| | Maintenance Charge | | | \$5,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$43,740 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$300,350 | 20% of subtotal | |
| | | | | \$450,525 | AACE class 3, 30% | |
| | Total | | | \$2,252,625 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|---|--------------------------------|-------------------|----------------------|--|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.6.2 | | | | |
| Activity Name: | Remove 200-W-208-PL | | | | |
| Activity Description: Remove 200-W-208-PL includes: | | | | | |
| <ul style="list-style-type: none"> • Locate and isolate pipeline. • Remove overburden. • Excavate to expose pipeline. • Remove pipeline. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavated area per SAP. • Pad in enough fill for contamination control. | | | | | |
| Estimated Start Date: | Project Start + 544 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 4 | Pipeline Excavation Crew | 480 | \$607,943 | | |
| Crew 11 | Waste Relocation Crew | 480 | \$616,003 | | |
| Crew 15 | Sampling Crew | 480 | \$210,878 | | |
| | Verification samples (208-PL) -14 samples | | | \$25,780 | |
| | Greenhouse subsequent use | | | \$127,756 | 38 cuts in pipe. Assume 38 moves of the greenhouse structure |
| | SLB2 | | | \$90,000 | 6 SLB2s |
| | Fuel charge | | | \$6,912 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$50,708 | 3% of Activity costs |
| | General and Administrative contingency | | | \$348,196 | 20% of subtotal |
| | | | | \$522,294 | AACE class 3, 30% |
| | Total | | | \$2,611,469 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|--|--------------|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.6.3 | | | | | |
| Activity Name: | RTD of >5 nCi TRU per gram of waste from 216-Z-12 | | | | | |
| Activity Description: | Remove, treat, and dispose soil and debris with > 5 nCi/g TRU includes: | | | | | |
| | <ul style="list-style-type: none"> • Remove structures or debris. • Size reduce and remove glass block. • Separate TRU from LLW. • Package debris for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Remove soil. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. | | | | | |
| Estimated Start Date: | Project Start + 556 weeks | | | | | |
| Duration (workdays): | 282 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 7 | Excavation Crew (>5 nCi TRU per gram of waste) | 2820 | \$3,135,316 | | | |
| Crew 11 | Waste Relocation Crew | 2820 | \$3,619,015 | | | |
| | WIPP Drums | | | \$320,580 | 5,171 wipp drums | |
| | 9x5x5 container liners | | | \$8,117 | 162 liners | |
| | Fuel charge | | | \$40,608 | | |
| | Maintenance Charge | | | \$15,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$214,159 | 3% of Activity costs | |
| | General and Administrative | | | \$1,470,559 | 20% of subtotal | |
| | contingency | | | \$2,205,839 | AACE class 3, 30% | |
| | Total | | | \$11,029,193 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|---|---|---|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.6.4 | | | | | |
| Activity Name: | RTD of <5 nCi TRU per gram of waste from 216-Z-12 | | | | | |
| Activity Description: Remove, treat, and dispose soil and debris with < 5 nCi/g TRU includes: | | | | | | |
| <ul style="list-style-type: none"> • Remove structures or debris and prepare for ERDF disposal. • Remove soil and prepare for ERDF disposal. • Move packaged waste to staging area. • Sample excavated waste sites per SAP. • Pad in enough fill for contamination control | | | | | | |
| Estimated Start Date: | Project Start + 627 weeks | | | | | |
| Duration (workdays): | 114 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 5 | Overburden Crew | 1140 | \$895,656 | | | |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 1140 | \$1,223,675 | | | |
| Crew 15 | Sampling Crew | 1140 | \$500,836 | | | |
| | 216-Z-12 (40 samples) | | | \$39,600 | | |
| | 216-Z-12 (3 deep samples) | | | \$45,000 | | |
| | RO container liners | | | \$175,523 | 3,510 liners | |
| | Fuel charge | | | \$16,416 | | |
| | Maintenance Charge | | | \$10,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$87,201 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$598,781 | 20% of subtotal | |
| | | | | \$898,172 | AACE class 3, 30% | |
| | Total | | | \$4,490,861 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|--------------------------------|-------------------|----------------------|----------------------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.6.5 | | | | |
| Activity Name: | Ship TRU to CWC | | | | |
| Activity Description: Ship TRU waste to CWC includes: | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (208 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost. | | | | | |
| Estimated Start Date: | Project Start + 544 weeks | | | | |
| Duration (workdays): | 282 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 1410 | \$1,675,262 | | Crew 12 is used 50% of the time. |
| Crew 13 | Ship to CWC | 2820 | \$2,525,671 | | |
| | NDA Daily Lease | | | \$1,321,875 | 282 days of NDA system lease |
| | CWC Cost | | | \$8,870,168 | 249 shipments |
| | ODCs - (travel, materials, etc.) | | | \$431,789 | 3% of Activity costs |
| | General and Administrative contingency | | | \$2,964,953 | 20% of subtotal |
| | | | | \$4,447,430 | AACE class 3, 30% |
| | Total | | | \$22,237,148 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|---|---|-------------------|----------------------|------------------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.6.6 | | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | | |
| Activity Description: | Dispose LLW at ERDF includes: | | | | | |
| | <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | | |
| Estimated Start Date: | Project Start + 544 weeks | | | | | |
| Duration (workdays): | 444 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 12 | Process Area Crew | 2220 | \$2,637,646 | | Crew 12 is used 50% of time | |
| Crew 14 | Ship to ERDF | 4440 | \$4,666,769 | | | |
| | NDA Daily Lease | | | \$2,081,250 | 444 days of NDA system lease | |
| | ERDF Disposal cost per M3 | | | \$2,919,241 | 25,607 m3 | |
| | ODCs - (travel, materials, etc.) | | | \$369,147 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$2,534,811 | 20% of subtotal | |
| | | | | \$3,802,216 | AACE class 3, 30% | |
| | Total | | | \$19,011,082 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.6.7 | | | | |
| Activity Name: | Backfill 216-Z-12 | | | | |
| Activity Description: | Backfill includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm sample results. • When authorized by DOE-RL and EPA, backfill excavated waste sites. | | | | |
| Estimated Start Date: | Project Start + 655 weeks | | | | |
| Duration (workdays): | 16 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 16 | Backfill and soil cover crew | 160 | \$193,533 | | |
| | Fuel charge | | | \$2,304 | |
| | Maintenance Charge | | | \$5,000 | |
| | Revegetate Area (per acre) | | | \$3,362 | 0.67 acres |
| | ODCs - (travel, materials, etc.) | | | \$6,126 | 3% of Activity costs |
| | General and Administrative | | | \$42,065 | 20% of subtotal |
| | contingency | | | \$63,097 | AACE class 3, 30% |
| | Total | | | \$315,487 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|--|--|--------------|-------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.7 | | | | | |
| Activity Name: | RTD of Soil and Debris from 216-Z-1A, Z-1, Z-2, and Z-3 | | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.2.7. | | | | | |
| Estimated Start Date: | Project Start + 655 weeks | | | | | |
| Duration (workdays): | 1039 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| | Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | | General and Administrative contingency | | | \$0 | N/A |
| | | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|---|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.7.1 | | | | |
| Activity Name: | Prepare to RTD of 216-Z-1A, Z-1, Z-2, and Z-3 | | | | |
| Activity Description: | Prepare to remove contaminated soil and debris includes the following: <ul style="list-style-type: none"> • Design excavation. • Survey and stakeout excavation. • Stabilize excavation areas with cave-in or subsidence potential. • Remove structures or debris. • Clear and grub excavation area. • Grade field (prepare for work). • Remove overburden pending use for backfill or dust control. • Position weather enclosure over the excavation area. • If required for radiological control (assumed to be areas with TRU contamination levels greater than 5 nCi/g) locate and assemble Contamination Control Structure over the excavation area. • Verify ventilation system in-place and operating. • Prepare containers. | | | | |
| Estimated Start Date: | Project Start + 655 weeks | | | | |
| Duration (workdays): | 1023 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 512 | \$695,681 | | Mobilization crew is used 5% of the time |
| Crew 5 | Overburden Crew | 512 | \$401,867 | | Overburden crew is used 5% of the time |
| Crew 6 | WE/CCS Setup Crew | 1023 | \$2,242,900 | | WE/CCS Setup crew is used 10% of the time |
| | Fuel charge | | | \$7,373 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$100,585 | 3% of Activity costs |
| | General and Administrative contingency | | | \$690,681 | 20% of subtotal |
| | | | | \$1,036,022 | AACE class 3, 30% |
| | Total | | | \$5,180,108 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|--------------------------------|-------------------|----------------------|--|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.7.2 | | | | |
| Activity Name: | Remove 200-W-174-PL | | | | |
| Activity Description: Remove 200-W-174-PL includes: | | | | | |
| <ul style="list-style-type: none"> • Locate and isolate pipeline. • Remove overburden. • Excavate to expose pipeline. • Remove pipeline. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavated area per SAP. • Pad in enough fill for contamination control. | | | | | |
| Estimated Start Date: | Project Start + 655 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 4 | Pipeline Excavation Crew | 480 | \$607,943 | | |
| Crew 11 | Waste Relocation Crew | 480 | \$616,003 | | |
| Crew 15 | Sampling Crew | 480 | \$210,878 | | |
| | Verification samples (174-PL) - 14 samples | | | \$25,780 | |
| | Greenhouse subsequent use | | | \$302,580 | 90 cuts in pipeline. Assume 90 moves of greenhouse structure |
| | SLB2 | | | \$15,000 | 1 SLB2 |
| | Fuel charge | | | \$6,912 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$53,703 | 3% of Activity costs |
| | General and Administrative contingency | | | \$368,760 | 20% of subtotal |
| | | | | \$553,139 | AACE class 3, 30% |
| | Total | | | \$2,765,697 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|--------------------------------|-------------------|----------------------|---|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.7.3 | | | | |
| Activity Name: | Remove 200-W-210-PL | | | | |
| Activity Description: Remove 200-W-210-PL includes: | | | | | |
| <ul style="list-style-type: none"> • Locate and isolate pipeline. • Remove overburden. • Excavate to expose pipeline. • Remove pipeline. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavated area per SAP. • Pad in enough fill for contamination control. | | | | | |
| Estimated Start Date: | Project Start + 667 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 4 | Pipeline Excavation Crew | 480 | \$607,943 | | |
| Crew 11 | Waste Relocation Crew | 480 | \$616,003 | | |
| Crew 15 | Sampling Crew | 480 | \$210,878 | | |
| | Verification samples (210-PL) - 14 samples | | | \$25,780 | |
| | Greenhouse subsequent use | | | \$141,204 | 41 cuts of pipeline + 1 diversion box. Assume 42 moves of the greenhouse structure. |
| | SLB2 | | | \$45,000 | 3 SLB2s |
| | Fuel charge | | | \$6,912 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$49,762 | 3% of Activity costs |
| | General and Administrative contingency | | | \$341,696 | 20% of subtotal |
| | | | | \$512,544 | AACE class 3, 30% |
| | Total | | | \$2,562,721 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.7.4 | | | | |
| Activity Name: | RTD of >5 nCi TRU per gram of waste from 216-Z-1A, Z-1, Z-2, and Z-3 | | | | |
| Activity Description: | Remove, treat, and dispose soil and debris with > 5 nCi/g TRU includes: | | | | |
| | <ul style="list-style-type: none"> • Remove structures or debris. • Separate TRU from LLW. • Package debris for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Remove soil. • Separate TRU from LLW. • Package for either ERDF or WIPP disposal. • Move packaged waste to staging area. | | | | |
| Estimated Start Date: | Project Start + 679 weeks | | | | |
| Duration (workdays): | 753 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 7 | Excavation Crew (>5 nCi TRU per gram of waste) | 7530 | \$8,371,960 | | |
| Crew 11 | Waste Relocation Crew | 7530 | \$9,663,540 | | |
| | WIPP Drums | | | \$806,144 | 13,002 wipp drums |
| | 9x5x5 container liners | | | \$42,171 | 843 liners |
| | Fuel charge | | | \$108,432 | |
| | Maintenance Charge | | | \$40,000 | |
| | ODCs - (travel, materials, etc.) | | | \$570,967 | 3% of Activity costs |
| | General and Administrative contingency | | | \$3,920,643 | 20% of subtotal |
| | | | | \$5,880,964 | AACE class 3, 30% |
| | Total | | | \$29,404,822 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|------------------------------|---|---|-------------------|----------------------|----------------------|--------------------------------|
| WBS: | 1.02 | | | | | PREPARER: Steve Ferries |
| | | WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.7.5 | | | | | |
| Activity Name: | RTD of <5 nCi TRU per gram of waste from 216-Z-1A, Z-1, Z-2, and Z-3 | | | | | |
| Activity Description: | Remove, treat, and dispose soil and debris with < 5 nCi/g TRU includes: | | | | | |
| | <ul style="list-style-type: none"> • Remove structures or debris and prepare for ERDF disposal. • Remove soil and prepare for ERDF disposal. • Move packaged waste to staging area. • Sample excavated waste sites per SAP. • Pad in enough fill for contamination control | | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | | |
| Duration (workdays): | 174 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 5 | Overburden Crew | 1740 | \$1,367,054 | | | |
| Crew 8 | Excavation Crew (<5 nCi TRU per gram of waste) | 1740 | \$1,867,714 | | | |
| Crew 15 | Sampling Crew | 1740 | \$764,434 | | | |
| | 216-Z-1A Cluster (53 samples) | | | \$52,470 | | |
| | 216-Z-9 (1 deep sample) | | | \$15,000 | | |
| | RO container liners | | | \$296,150 | 5923 liners | |
| | Fuel charge | | | \$25,056 | | |
| | Maintenance Charge | | | \$10,000 | | |
| | ODCs - (travel, materials, etc.) | | | \$131,936 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$905,963 | 20% of subtotal | |
| | | | | \$1,358,944 | AACE class 3, 30% | |
| | Total | | | \$6,794,721 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | | |
|--|--|--------------|-------------------|----------------------|----------------------------------|--------------------------------|
| WBS: 1.02 | | | | | | PREPARER: Steve Ferries |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | | | | | CAM: Patrick Baynes |
| Activity ID: | 1.2.7.6 | | | | | |
| Activity Name: | Ship TRU to CWC | | | | | |
| Activity Description: Ship TRU waste to CWC includes: | | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (208 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost. | | | | | | |
| Estimated Start Date: | Project Start + 655 weeks | | | | | |
| Duration (workdays): | 753 | | | | | |
| Earned Value Method: | % Complete | | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment | |
| Crew 12 | Process Area Crew | 3765 | \$4,473,306 | | Crew 12 is used 50% of the time. | |
| Crew 13 | Ship to CWC | 7530 | \$6,744,079 | | | |
| | NDA Daily Lease | | | \$3,529,688 | 753 days of NDA system lease | |
| | CWC Cost | | | \$22,135,285 | 2,680 m3 | |
| | ODCs - (travel, materials, etc.) | | | \$1,106,471 | 3% of Activity costs | |
| | General and Administrative contingency | | | \$7,597,766 | 20% of subtotal | |
| | | | | \$11,396,648 | AACE class 3, 30% | |
| | Total | | | \$56,983,242 | | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.7.7 | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | |
| Activity Description: | Dispose LLW at ERDF includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 x 1.5 x 1.1 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | |
| Estimated Start Date: | Project Start + 655 weeks | | | | |
| Duration (workdays): | 1023 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 5115 | \$6,077,280 | | Crew 12 is used 50% of the time. |
| Crew 14 | Ship to ERDF | 10230 | \$10,752,489 | | |
| | NDA Daily Lease | | | \$4,795,313 | 1023 days of NDA system lease |
| | ERDF Disposal cost per M3 | | | \$5,261,576 | 46,154 m3 |
| | ODCs - (travel, materials, etc.) | | | \$806,600 | 3% of Activity costs |
| | General and Administrative contingency | | | \$5,538,651 | 20% of subtotal |
| | | | | \$8,307,977 | AACE class 3, 30% |
| | Total | | | \$41,539,885 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.02 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Contaminated Soil and Debris | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.2.7.8 | | | | |
| Activity Name: | Backfill 216-Z-1A,Z-1, Z-2, and Z-3 | | | | |
| Activity Description: | Backfill includes: • Confirm sample results. • When authorized by DOE-RL and EPA, backfill excavated waste sites. | | | | |
| Estimated Start Date: | Project Start + 911 weeks | | | | |
| Duration (workdays): | 16 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 16 | Backfill and soil cover crew | 160 | \$193,533 | | |
| | Fuel charge | | | \$2,304 | |
| | Maintenance Charge | | | \$5,000 | |
| | Revegetate Area (per acre) | | | \$6,709 | |
| | ODCs - (travel, materials, etc.) | | | \$6,226 | 3% of Activity costs |
| | General and Administrative contingency | | | \$42,754 | 20% of subtotal |
| | | | | \$64,132 | AACE class 3, 30% |
| | Total | | | \$320,659 | |

1

2

This page intentionally left blank.

1
2
3
4
5

Workbook 3
Remove, Treat, and Dispose Settling Tanks

1
2

3

This page intentionally left blank.

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | |
|--|-------------------------|
| WBS: 1.03 | PREPARER: Steve Ferries |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | CAM: Patrick Baynes |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3 | | | | |
| Activity Name: | Remove, Treat, and Dispose of Settling Tanks | | | | |
| Activity Description: | Remove, Treat, and Dispose the Settling Tanks from the 200-PW-1 and 200-PW-6 Operable Units (includes management and operations of the settling tank remediation system after it is turned over for Operations) | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 400 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.1 | | | | |
| Activity Name: | Manage RTD of Settling Tanks | | | | |
| <p>Activity Description: This activity provides day to day direction for RTD of the settling tanks. It includes the following:</p> <ul style="list-style-type: none"> • Manage the settling tank waste sites after turnover of the sites from the current custodian until turnover to the custodian(s) for institutional control of the sites. • Provide maintenance and ownership of the authorization bases documents (documented safety analyses, air permits, etc.) required for operations and maintenance at the site during the period of management ownership. • Review and approve project documentation developed during the period of management ownership that affects settling tank work sites (safety bases development and implementation, operating procedures, etc.). • Manage Operations, Maintenance and Work Control, Engineering, and RadCon. • Maintain the remediation system. • Provide engineering support, performance assurance and corrective action coordinator, Environmental Compliance Officer, Material Coordinator, Training, Emergency Preparedness, Industrial safety, nuclear and criticality safety, transportation safety, and QA. • Write procedures and work packages. | | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 400 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 2 | Operations Management & Support Crew | 4000 | \$11,884,700 | | |
| | ODCs - (travel, materials, etc.) | | | \$356,541 | 3% of Activity costs |
| | General and Administrative contingency | | | \$2,448,248 | 20% of subtotal |
| | | | | \$4,284,434 | AACE class 3, 35% |
| | Total | | | \$18,973,924 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.2 | | | | |
| Activity Name: | RTD of Tank 241-Z-8 | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.3.2. Remove, treat, and dispose of Settling Tank 241-Z-8 (relocate weather enclosure, ensure structural integrity of the tank is adequate to proceed, assemble contamination control structure, remove overburden and stockpile pending use for backfill or dust control, uncover tank, isolate tank, characterize tank and sludge, grout sludge inside of the tank, cut tank, and prepare for disposal at WIPP) | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 112 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|--|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.2.1 | | | | |
| Activity Name: | Prepare to RTD of 241-Z-8 | | | | |
| Activity Description: | The activities to prepare 241-Z-8 for RTD include: | | | | |
| | <ul style="list-style-type: none"> • Design the excavation. • Perform supplemental surveying, clearing, grubbing, and grading required for the operation. • Remove overburden and stockpile pending use for backfill or dust control. • Place weather enclosure over the excavation area. • Excavate sufficiently to expose entire tank and provide working area for RTD of tank. • Disposition soil based on assay. • Install contamination control structure. • Move equipment and supplies to appropriate work locations within and around contamination control structure and weather enclosure for RTD of tank. | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 24 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 24 | \$32,642 | | Mobilization crew is used 10% of the time |
| Crew 5 | Overburden Crew | 24 | \$18,856 | | Overburden crew is used 10% of the time |
| Crew 6 | WE/CCS Setup Crew | 240 | \$526,194 | | WE/CCS Setup crew is used 100% of the time |
| | Fuel charge | | | \$346 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$17,491 | 3% of Activity costs |
| | General and Administrative contingency | | | \$120,106 | 20% of subtotal |
| | | | | \$210,185 | AACE class 3, 35% |
| | Total | | | \$930,819 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.2.2 | | | | |
| Activity Name: | Add Fixative to 241-Z-8 | | | | |
| Activity Description: | Adding fixative to 241-Z-8 involves partially filling the tank with grout (or alternative fixative) to immobilize contamination. | | | | |
| Estimated Start Date: | Project Start + 873 weeks | | | | |
| Duration (workdays): | 24 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 9 | 241-Z-8 Settling Tank Crew | 240 | \$287,637 | | |
| | Fixative Invisible Blue (5 gallon pail) | | | \$890 | cost of fixative |
| | ODCs - (travel, materials, etc.) | | | \$8,656 | 3% of Activity costs |
| | General and Administrative contingency | | | \$59,437 | 20% of subtotal |
| | | | | \$104,014 | AACE class 3, 35% |
| | Total | | | \$460,634 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.2.3 | | | | |
| Activity Name: | Size Reduce and Remove 241-Z-8 | | | | |
| Activity Description: | Size reduction and removal of Tank 241-Z-8 includes: | | | | |
| | <ul style="list-style-type: none"> • Externally assay tank to determine section sizes that can be disposed within a SLB2 container. • Section tank and crush sections sufficiently to place into the SLB2. • Package waste for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavation area per approved SAP. • Pad in enough fill for contamination control. | | | | |
| Estimated Start Date: | Project Start + 879 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 9 | 241-Z-8 Settling Tank Crew | 480 | \$575,275 | | |
| Crew 11 | Waste Relocation Crew | 480 | \$616,003 | | |
| Crew 15 | Sampling Crew | 480 | \$210,878 | | |
| | Fuel charge | | | \$6,912 | |
| | Maintenance Charge | | | \$5,000 | |
| | 241-Z-8 (14 samples) | | | \$13,860 | |
| | 241-Z-8 (1 deep sample) | | | \$15,000 | |
| | RO container liners | | | \$1,230 | 25 liners |
| | ODCs - (travel, materials, etc.) | | | \$43,325 | 3% of Activity costs |
| | General and Administrative | | | \$297,496 | 20% of subtotal |
| | contingency | | | \$520,619 | AACE class 3, 35% |
| | Total | | | \$2,305,597 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|---------------------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.2.4 | | | | |
| Activity Name: | Ship TRU to CWC | | | | |
| Activity Description: | Ship TRU waste to CWC includes: <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (208 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 240 | \$285,151 | | Crew 12 is used 50% of the time |
| Crew 13 | Ship to CWC | 480 | \$429,901 | | |
| | SLB2 | | | \$508,480 | 34 SLB2s |
| | NDA Daily Lease | | | \$225,000 | 48 days of NDA system lease |
| | CWC Cost | | | \$533,696 | 65 M3 of TRU waste |
| | ODCs - (travel, materials, etc.) | | | \$59,467 | 3% of Activity costs |
| | General and Administrative | | | \$408,339 | 20% of subtotal |
| | contingency | | | \$714,593 | AACE class 3, 35% |
| | Total | | | \$3,164,627 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|--|--------------------------------|-------------------|----------------------|---------------------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.2.5 | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | |
| Activity Description: Dispose LLW at ERDF includes: | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • <u>This task includes the ERDF disposal fee.</u> | | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 48 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 240 | \$285,151 | | Crew 12 is use 50% of the time. |
| Crew 14 | Ship to ERDF | 480 | \$504,516 | | |
| | NDA Daily Lease | | | \$225,000 | 48 days of NDA system lease |
| | ERDF Disposal cost per M3 | | | \$19,627 | 172 m3 of waste sent to ERDF |
| | ODCs - (travel, materials, etc.) | | | \$31,029 | 3% of Activity costs |
| | General and Administrative | | | \$213,064 | 20% of subtotal |
| | contingency | | | \$372,863 | AACE class 3, 35% |
| | Total | | | \$1,651,250 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|--|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.2.6 | | | | |
| Activity Name: | Backfill and revegetate 214-Z-8 | | | | |
| Activity Description: | This activity includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm sample results. • Demobilize settling tanks remediation system at 241-Z-8. • When authorized by DOE-RL and EPA, backfill excavation area. • Revegetate 241-Z-8 excavation area | | | | |
| Estimated Start Date: | Project Start + 891 weeks | | | | |
| Duration (workdays): | 16 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 16 | Backfill and soil cover crew | 160 | \$193,533 | | Pad in enough fill for contamination control |
| | Revegetate Area (per acre) | | | \$501 | Assume minimum of 0.1 acres |
| | Fuel charge | | | \$2,304 | Fuel charge based on 540 hours of operation |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$6,040 | 3% of Activity costs |
| | General and Administrative contingency | | | \$41,476 | 20% of subtotal |
| | | | | \$72,582 | AACE class 3, 35% |
| | Total | | | \$321,436 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3 | | | | |
| Activity Name: | RTD of Tank 241-Z-361 | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.3.3. Remove, treat, and dispose of Settling Tank 241-Z-316 (relocate weather enclosure, ensure structural integrity of the tank is adequate to proceed; assemble contamination control structure, remove overburden and stockpile pending use for backfill or dust control, uncover tank, isolate tank, characterize tank and sludge, remove sludge to facilitate tank removal, apply fixative to tank after sludge removal, cut tank, package and prepare for disposal at WIPP) | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 380 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|--|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3.1 | | | | |
| Activity Name: | Prepare to RTD of 241-Z-361 | | | | |
| Activity Description: | The activities to prepare 241-Z-361 for RTD include: <ul style="list-style-type: none"> • Design the excavation. • Perform supplemental surveying, clearing, grubbing, and grading required for the operation. • Remove overburden and stockpile pending use for backfill or dust control. • Place weather enclosure over the excavation area. • Excavate sufficiently to expose entire tank and provide working area for RTD of tank. • Disposition soil based on assay. • Install contamination control structure. • Install the 241-Z-361 process enclosure on exposed face of tank. • Install grouting and drying equipment and container loading system. • Install ventilation system on tank and provide ventilation opening to provide ventilation exhaust from process enclosure through tank to exhaust skid. • Install sludge removal equipment in tank. • Provide penetration into tank as necessary to facilitate grout removal. • Move equipment and supplies to appropriate work locations within and around contamination control structure and weather enclosure for RTD of tank. | | | | |
| Estimated Start Date: | Project Start + 867 weeks | | | | |
| Duration (workdays): | 108 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 3 | Mobilization Crew | 108 | \$146,889 | | Mobilization crew is used 10% of the time |
| Crew 5 | Overburden Crew | 108 | \$84,852 | | Overburden crew is used 10% of the time |
| Crew 6 | WE/CCS Setup Crew | 1080 | \$2,367,871 | | WE/CCS Setup crew is used 100% of the time |
| | Fuel charge | | | \$1,555 | |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$78,035 | 3% of Activity costs |
| | General and Administrative contingency | | | \$536,840 | 20% of subtotal |
| | | | | \$939,471 | AACE class 3, 35% |
| | Total | | | \$4,160,512 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3.2 | | | | |
| Activity Name: | Remove Sludge from 241-Z-361 | | | | |
| Activity Description: | This activity includes: • Transfer sludge from the tank into the process enclosure using sludge removal equipment. • Grout sludge, dry, assay, size reduce and load into 208 L (55 gallon) drums for later disposal at WIPP | | | | |
| Estimated Start Date: | Project Start + 894 weeks | | | | |
| Duration (workdays): | 108 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 10 | 241-Z-361 Settling Tank Crew | 1080 | \$1,457,864 | | |
| Crew 11 | Waste Relocation Crew | 1080 | \$1,386,006 | | |
| | ODCs - (travel, materials, etc.) | | | \$85,316 | 3% of Activity costs |
| | General and Administrative contingency | | | \$585,837 | 20% of subtotal |
| | | | | \$1,025,215 | AACE class 3, 35% |
| | Total | | | \$4,540,238 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|--|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3.3 | | | | |
| Activity Name: | Add Fixative to 241-Z-361 | | | | |
| Activity Description: | After removal of sufficient sludge from the tank to support packaging and treatment of the tank for WIPP acceptance, grout bottom foot of the tank and apply fixative to the exposed inside walls of the tanks for contamination control. | | | | |
| Estimated Start Date: | Project Start + 921 weeks | | | | |
| Duration (workdays): | 24 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 10 | 241-Z-361 Settling Tank Crew | 240 | \$323,970 | | |
| | Fixative Invisible Blue (5 gallon pail) | | | \$1,780 | Fixative for sealing and stabilizing remaining waste on sides of settling tank and outside of tank structure |
| | ODCs - (travel, materials, etc.) | | | \$9,772 | 3% of Activity costs |
| | General and Administrative contingency | | | \$67,104 | 20% of subtotal |
| | | | | \$117,433 | AACE class 3, 35% |
| | Total | | | \$520,060 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|-------------------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3.4 | | | | |
| Activity Name: | Size Reduce and Remove 241-Z-361 | | | | |
| Activity Description: | Activity Description: Size reduction and removal of Tank 241-Z-361 includes: | | | | |
| | <ul style="list-style-type: none"> • Section tank and crush sections sufficiently to place into the SLB2. • Package waste for either ERDF or WIPP disposal. • Move packaged waste to staging area. • Sample excavation area per approved SAP. • Pad in enough fill for contamination control. | | | | |
| Estimated Start Date: | Project Start + 927 weeks | | | | |
| Duration (workdays): | 108 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 10 | 241-Z-361 Settling Tank Crew | 1080 | \$1,457,864 | | |
| Crew 11 | Waste Relocation Crew | 1080 | \$1,386,006 | | |
| Crew 15 | Sampling Crew | 1080 | \$474,476 | | |
| | SLB2 | | | \$601,042 | Purchase 40 SLB2s |
| | RO container liners | | | \$97,173 | Purchase 1,943 roll-on liners |
| | 241-Z-361 (14 sample) | | | \$13,860 | |
| | 241-Z-361 (1 deep sample) | | | \$15,000 | |
| | ODCs - (travel, materials, etc.) | | | \$121,363 | 3% of Activity costs |
| | General and Administrative contingency | | | \$833,357 | 20% of subtotal |
| | | | | \$1,458,374 | AACE class 3, 35% |
| | Total | | | \$6,458,515 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3.5 | | | | |
| Activity Name: | Ship TRU to CWC | | | | |
| Activity Description: | Ship TRU waste to CWC includes: | | | | |
| | <ul style="list-style-type: none"> • Confirm that waste is TRU. • Prepare shipping documentation. • Load waste on truck (207 L [55 gallon] drums, SWBs, or SLB2s). • Transport waste to CWC. • This task includes the CWC Receipt Fee and 10 years of CWC storage cost | | | | |
| Estimated Start Date: | Project Start + 927 weeks | | | | |
| Duration (workdays): | 108 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 540 | \$641,590 | | Crew 12 is used 50% of the time. |
| Crew 13 | Ship to CWC | 1080 | \$967,278 | | |
| | NDA Daily Lease | | | \$506,250 | 108 days of NDA system lease |
| | WIPP Drums | | | \$73,437 | 1,184 containers |
| | CWC Cost | | | \$3,162,865 | 383 m3 |
| | ODCs - (travel, materials, etc.) | | | \$160,543 | 3% of Activity costs |
| | General and Administrative | | | \$1,102,393 | 20% of subtotal |
| | contingency | | | \$1,929,187 | AACE class 3, 35% |
| | Total | | | \$8,543,542 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3.6 | | | | |
| Activity Name: | Dispose of LLW at ERDF (ERDF Disposal Fee) | | | | |
| Activity Description: Dispose LLW at ERDF includes: | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 L x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | | |
| Estimated Start Date: | Project Start + 894 weeks | | | | |
| Duration (workdays): | 240 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 12 | Process Area Crew | 240 | \$285,151 | | Crew 12 is used 10% of the time. |
| Crew 14 | Ship to ERDF | 240 | \$252,258 | | Crew 14 is used 10% of the time. |
| | NDA Daily Lease | | | \$1,125,000 | 240 days of NDA system lease |
| | ERDF Disposal cost per M3 | | | \$1,550,887 | 13,604 m3 sent to ERDF |
| | ODCs - (travel, materials, etc.) | | | \$96,399 | 3% of Activity costs |
| | General and Administrative contingency | | | \$661,939 | 20% of subtotal |
| | | | | \$1,158,393 | AACE class 3, 35% |
| | Total | | | \$5,130,027 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|------------------------------|
| WBS: 1.03 | | PREPARER: Steve Ferries | | | |
| WBS Title: Remove, Treat, and Dispose Settling Tanks | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.3.3.7 | | | | |
| Activity Name: | Backfill and revegetate 214-Z-361 | | | | |
| Activity Description: Dispose LLW at ERDF includes: | | | | | |
| <ul style="list-style-type: none"> • Confirm that waste is LLW. • Prepare shipping documentation. • Load waste on truck (2.7 L x 1.5 x 1.5 m [9 x 5 x 5 ft] boxes). • Transport waste to ERDF. • This task includes the ERDF disposal fee. | | | | | |
| Estimated Start Date: | Project Start + 954 weeks | | | | |
| Duration (workdays): | 32 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 16 | Backfill and soil cover crew | 320 | \$387,066 | | |
| | Revegetate Area (per acre) | | | \$501 | Assume a minimum of 0.1 Acre |
| | Fuel charge | | | \$4,608 | Based on 16 days of service |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$11,915 | 3% of Activity costs |
| | General and Administrative contingency | | | \$81,818 | 20% of subtotal |
| | | | | \$143,181 | AACE class 3, 35% |
| | Total | | | \$634,089 | |

1
2
3
4
5

Workbook 4

Enhance Soil Cover, Install ET Barriers, and Demobilize Project

1

2

This page intentionally left blank.

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

WBS: 1.04

**PREPARER: Steve
Ferries**

WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize

CAM: Patrick Baynes

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4 | | | | |
| Activity Name: | Enhance Soil Cover, Install ET Barriers, and Demobilize the Project | | | | |
| Activity Description: | Enhance Soil Cover, Install ET Barriers, and Demobilize the Project includes enhancing the soil cover over the 200-PW-3 waste sites, installing ET Barriers over the 200-PW-1 and 200-PW-6 waste sites, and demobilizing the remediation project (e.g. installing replacement wells and dispositioning the remediation system). | | | | |
| Estimated Start Date: | Project Start + 894 weeks | | | | |
| Duration (workdays): | 376 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|------------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.1 | | | | |
| Activity Name: | Manage Enhance Soil Cover, Install ET Barriers, and Demobilize the Project | | | | |
| Activity Description: | This activity provides day to day direction for enhancing the soil cover and installing ET barriers. It includes the following: <ul style="list-style-type: none"> • Manage the waste sites after turnover of the sites from the RTD custodian until turnover to the custodian(s) for institutional control of the sites. • Complete barrier designs. • <u>Acquire soil cover and barrier material.</u> | | | | |
| Estimated Start Date: | Project Start + 894 weeks | | | | |
| Duration (workdays): | 358 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 2 | Operations Management & Support Crew | 3580 | \$10,636,807 | | |
| | ODCs - (travel, materials, etc.) | | | \$319,104 | 3% of Activity costs |
| | General and Administrative | | | \$2,191,182 | 20% of subtotal |
| | contingency | | | \$1,643,387 | AACE class 3, 15% |
| | Total | | | \$14,790,479 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.2 | | | | |
| Activity Name: | Enhance Soil Cover for Cs-137 Waste Sites | | | | |
| Activity Description: | This activity adds soil cover, as necessary, for the Cs-137 waste sites | | | | |
| Estimated Start Date: | Project Start + 894 weeks | | | | |
| Duration (workdays): | 36 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 16 | Backfill and soil cover crew | 360 | \$435,449 | | |
| | ODCs - (travel, materials, etc.) | | | \$13,063 | 3% of Activity costs |
| | General and Administrative | | | \$89,702 | 20% of subtotal |
| | contingency | | | \$67,277 | AACE class 3, 15% |
| | Total | | | \$605,492 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.3 | | | | |
| Activity Name: | Install ET Barriers | | | | |
| Activity Description: | This is a summary of the following activities with identification numbers starting with 1.4.3. | | | | |
| Estimated Start Date: | Project Start + 894 weeks | | | | |
| Duration (workdays): | 216 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|---|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.3.1 | | | | |
| Activity Name: | Install ET Barrier for 216-Z-5 | | | | |
| Activity Description: | This activity installs the ET Barrier for 216-Z-5 to cover the waste site footprint. | | | | |
| Estimated Start Date: | Project Start + 894 weeks | | | | |
| Duration (workdays): | 36 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 17 | Barrier Crew | 360 | \$235,060 | | Haul/grade/spread/compact/grade |
| | Layer 3 - Engineered Fill (material cost) | | | \$0 | Assume material from onsite. |
| | Layer 2 - Silt loam (material cost) | | | \$11,235 | Raw material cost. |
| | Layer 1 - Pea gravel (material cost) | | | \$4,920 | Assume 2/3 of Layer 1. Raw material cost. |
| | Layer 1 - Silt (material cost) | | | \$2,949 | Assume 1/3 of Layer 1. Raw material cost. |
| | Filter gravel (material cost) | | | \$2,014 | Raw material cost (pea gravel). |
| | Ballast rock (material cost) | | | \$3,611 | Raw material cost. |
| | Basalt (material cost) | | | \$5,032 | Assume 2/3 of layer. Raw material cost. |
| | Soil (material cost) | | | \$1,734 | Assume 1/3 of layer. Raw material cost. |
| | Refueling of equipment | | | \$5,184 | Fuel cost |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$8,302 | 3% of Activity costs |
| | General and Administrative | | | \$57,008 | 20% of subtotal |
| | contingency | | | \$42,756 | AACE class 3, 15% |
| | Total | | | \$384,804 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
|---|---|--------------------------------|-------------------|----------------------|---|
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.3.2 | | | | |
| Activity Name: | Install ET Barrier for 216-Z-18 | | | | |
| Activity Description: | This activity installs the ET Barrier for 216-Z-18 to cover the waste site footprint. | | | | |
| Estimated Start Date: | Project Start + 903 weeks | | | | |
| Duration (workdays): | 54 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 17 | Barrier Crew | 540 | \$352,590 | | Haul/grade/spread/compact/grade |
| | Layer 3 - Engineered Fill (material cost) | | | \$0 | Assume material from onsite. |
| | Layer 2 - Silt loam (material cost) | | | \$148,940 | Raw material cost. |
| | Layer 1 - Pea gravel (material cost) | | | \$78,075 | Assume 2/3 of Layer 1. Raw material cost. |
| | Layer 1 - Silt (material cost) | | | \$46,792 | Assume 1/3 of Layer 1. Raw material cost. |
| | Filter gravel (material cost) | | | \$6,881 | Raw material cost (pea gravel). |
| | Ballast rock (material cost) | | | \$12,075 | Raw material cost. |
| | Basalt (material cost) | | | \$16,318 | Assume 2/3 of layer. Raw material cost. |
| | Soil (material cost) | | | \$5,623 | Assume 1/3 of layer. Raw material cost. |
| | Refueling of equipment | | | \$7,776 | Fuel cost |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$20,402 | 3% of Activity costs |
| | General and Administrative | | | \$140,094 | 20% of subtotal |
| | contingency | | | \$105,071 | AACE class 3, 15% |
| | Total | | | \$945,638 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|------------------------------------|-------------------|----------------------|---|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.3.3 | | | | |
| Activity Name: | Install ET Barrier for 216-Z-12 | | | | |
| Activity Description: | This activity installs the ET Barrier for 216-Z-12 to cover the waste site footprint. | | | | |
| Estimated Start Date: | Project Start + 917 weeks | | | | |
| Duration (workdays): | 36 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 17 | Barrier Crew | 360 | \$235,060 | | Haul/grade/spread/compact/grade |
| | Layer 3 - Engineered Fill (material cost) | | | \$0 | Assume material from onsite. |
| | Layer 2 - Silt loam (material cost) | | | \$49,072 | Raw material cost. |
| | Layer 1 - Pea gravel (material cost) | | | \$22,685 | Assume 2/3 of Layer 1. Raw material cost. |
| | Layer 1 - Silt (material cost) | | | \$13,596 | Assume 1/3 of Layer 1. Raw material cost. |
| | Filter gravel (material cost) | | | \$4,835 | Raw material cost (pea gravel). |
| | Ballast rock (material cost) | | | \$8,518 | Raw material cost. |
| | Basalt (material cost) | | | \$11,575 | Assume 2/3 of layer. Raw material cost. |
| | Soil (material cost) | | | \$3,989 | Assume 1/3 of layer. Raw material cost. |
| | Refueling of equipment | | | \$5,184 | Fuel cost |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$10,785 | 3% of Activity costs |
| | General and Administrative | | | \$74,060 | 20% of subtotal |
| | contingency | | | \$55,545 | AACE class 3, 15% |
| | Total | | | \$499,903 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|---|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.3.4 | | | | |
| Activity Name: | Install ET Barrier for 216-Z-9 | | | | |
| Activity Description: | This activity installs the ET Barrier for 216-Z-9 to cover the waste site footprint. | | | | |
| Estimated Start Date: | Project Start + 926 weeks | | | | |
| Duration (workdays): | 36 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 17 | Barrier Crew | 360 | \$235,060 | | Haul/grade/spread/compact/grade |
| | Layer 3 - Engineered Fill (material cost) | | | \$0 | Assume material from onsite. |
| | Layer 2 - Silt loam (material cost) | | | \$18,783 | Raw material cost. |
| | Layer 1 - Pea gravel (material cost) | | | \$8,793 | Assume 2/3 of Layer 1. Raw material cost. |
| | Layer 1 - Silt (material cost) | | | \$5,270 | Assume 1/3 of Layer 1. Raw material cost. |
| | Filter gravel (material cost) | | | \$2,474 | Raw material cost (pea gravel). |
| | Ballast rock (material cost) | | | \$4,411 | Raw material cost. |
| | Basalt (material cost) | | | \$6,098 | Assume 2/3 of layer. Raw material cost. |
| | Soil (material cost) | | | \$2,102 | Assume 1/3 of layer. Raw material cost. |
| | Refueling of equipment | | | \$5,184 | Fuel cost |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$8,795 | 3% of Activity costs |
| | General and Administrative | | | \$60,394 | 20% of subtotal |
| | contingency | | | \$45,295 | AACE class 3, 15% |
| | Total | | | \$407,659 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|--|--------------------------------|-------------------|----------------------|---|
| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.3.5 | | | | |
| Activity Name: | Install ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3 | | | | |
| Activity Description: | This activity installs the ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3 to cover the waste site footprint. | | | | |
| Estimated Start Date: | Project Start + 935 weeks | | | | |
| Duration (workdays): | 54 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 17 | Barrier Crew | 540 | \$352,590 | \$0 | Haul/grade/spread/compact/grade |
| | Layer 3 - Engineered Fill (material cost) | | | \$0 | Assume material from onsite. |
| | Layer 2 - Silt loam (material cost) | | | \$136,582 | Raw material cost. |
| | Layer 1 - Pea gravel (material cost) | | | \$71,245 | Assume 2/3 of Layer 1. Raw material cost. |
| | Layer 1 - Silt (material cost) | | | \$42,699 | Assume 1/3 of Layer 1. Raw material cost. |
| | Filter gravel (material cost) | | | \$6,820 | Raw material cost (pea gravel). |
| | Ballast rock (material cost) | | | \$11,969 | Raw material cost. |
| | Basalt (material cost) | | | \$16,176 | Assume 2/3 of layer. Raw material cost. |
| | Soil (material cost) | | | \$5,575 | Assume 1/3 of layer. Raw material cost. |
| | Refueling of equipment | | | \$7,776 | Fuel cost |
| | Maintenance Charge | | | \$5,000 | |
| | ODCs - (travel, materials, etc.) | | | \$19,693 | 3% of Activity costs |
| | General and Administrative | | | \$135,225 | 20% of subtotal |
| | contingency | | | \$101,419 | AACE class 3, 15% |
| | Total | | | \$912,768 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.04 | | PREPARER: Steve Ferries | | | |
|---|---|--------------------------------|-------------------|----------------------|--|
| WBS Title: Enhance Soil Cover, Install ET Barriers, and Demobilize | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.4.4 | | | | |
| Activity Name: | Demobilize the Project | | | | |
| Activity Description: | Project demobilization includes installation of replacement wells and disposition of the remediation system(s). | | | | |
| Estimated Start Date: | Project Start + 962 weeks | | | | |
| Duration (workdays): | 104 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 18 | Demobilization Crew | 1040 | \$2,194,090 | | |
| subcontract | subcontract | 792 | \$74,020 | | |
| subcontract | S/C drilling and waste dispo | | | \$4,452,829 | Replacing wells taken out earlier in the project |
| | ODCs - (travel, materials, etc.) | | | \$201,628 | 3% of Activity costs |
| | General and Administrative | | | \$1,384,513 | 20% of subtotal |
| | contingency | | | \$1,038,385 | AACE class 3, 15% |
| | Total | | | \$9,345,465 | |

1

This page intentionally left blank.

1
2
3
4
5

Workbook 5
Long-Term Stewardship

1

2

This page intentionally left blank.

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

WBS: 1.05

**PREPARER: Steve
Ferries**

WBS Title: Long-Term Stewardship

CAM: Patrick Baynes

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.05 | | PREPARER: Steve Ferries | | | |
| WBS Title: Long-Term Stewardship | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.5 | | | | |
| Activity Name: | Long-Term Stewardship | | | | |
| Activity Description: | Institutional Controls for the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units includes controlling site access; surveillance, operations, and maintenance; and the CERCLA Five-Year Reviews. | | | | |
| Estimated Start Date: | Project Start + 988 weeks | | | | |
| Duration (workdays): | 0 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------------------------|-------------------|----------------------|----------------------|
| WBS: 1.05 | | PREPARER: Steve Ferries | | | |
| WBS Title: Long-Term Stewardship | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.5.1 | | | | |
| Activity Name: | Manage Long-Term Stewardship | | | | |
| Activity Description: | This activity provides day-to-day direction for maintaining institutional controls. It includes managing manage the waste sites after turnover of the sites from the RTD custodian. | | | | |
| Estimated Start Date: | Project Start + 988 weeks | | | | |
| Duration (workdays): | 0 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | ODCs - (travel, materials, etc.) | | | \$0 | 3% of Activity costs |
| | General and Administrative | | | \$0 | N/A |
| | contingency | | | \$0 | N/A |
| | Total | | | \$0 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---------------------------------------|--------------------------------|-------------------|----------------------|--|
| WBS: 1.05 | | PREPARER: Steve Ferries | | | |
| WBS Title: Long-Term Stewardship | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.5.2 | | | | |
| Activity Name: | Institutional Controls | | | | |
| Activity Description: This activity complies with the requirement to control access to the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units after completion of the remedial actions. | | | | | |
| Estimated Start Date: | Project Start + 988 weeks | | | | |
| Duration (workdays): | 0 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | Institutional Controls - Programmatic | | \$24,700,000 | | This is the institutional controls cost from the engineering calculation file (Mission Support Alliance) for 1,000 years |
| | ODCs - (travel, materials, etc.) | | | \$741,000 | 3% of Activity costs |
| | General and Administrative | | | \$5,088,200 | 20% of subtotal |
| | contingency | | | \$0 | N/A |
| | Total | | | \$30,529,200 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|---|---|--------------|--------------------------------|----------------------|--|
| WBS: 1.05 | | | PREPARER: Steve Ferries | | |
| WBS Title: Long-Term Stewardship | | | CAM: Patrick Baynes | | |
| Activity ID: | 1.5.3 | | | | |
| Activity Name: | Surveillance, Operations, and Maintenance | | | | |
| Activity Description: | Surveillance, operations, and maintenance includes groundwater monitoring, barrier maintenance, enhanced soil cover maintenance, and soil vapor extraction (SVE) operations (during soil vapor extraction operations, vapor-phase carbon tetrachloride is extracted through vadose zone wells and adsorbed onto granular activated carbon before the treated, clean vapor is released to the atmosphere). | | | | |
| Estimated Start Date: | Project Start + 988 weeks | | | | |
| Duration (workdays): | 0 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| Crew 17 | Barrier Crew | 360 | \$470,120 | | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Silt, silt loam | | | \$22,470 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Gravel, pea gravel | | | \$9,840 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Silt, silt loam | | | \$5,897 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Gravel, pea gravel | | | \$4,027 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Ballast | | | \$7,222 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Ballast | | | \$10,064 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Silt, silt loam | | | \$3,468 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| | Fuel charge | | | \$10,368 | Assume replace every 500 yrs cost for ET Barrier 216-Z-5) |
| Crew 17 | Barrier Crew | 540 | \$705,180 | | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| | Silt, silt loam | | | \$297,881 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| | Gravel, pea gravel | | | \$156,150 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.05 | | | | PREPARER: Steve Ferries | |
|---|--------------------|-----|-----------|------------------------------------|--|
| WBS Title: Long-Term Stewardship | | | | CAM: Patrick Baynes | |
| | Silt, silt loam | | | \$93,585 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| | Gravel, pea gravel | | | \$13,761 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| | Ballast | | | \$24,150 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| | Ballast | | | \$32,635 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| | Silt, silt loam | | | \$11,246 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| | Fuel charge | | | \$15,552 | Assume replace every 500 yrs cost for ET Barrier 216-Z-18) |
| Crew 17 | Barrier Crew | 360 | \$470,120 | | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| | Silt, silt loam | | | \$98,145 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| | Gravel, pea gravel | | | \$45,370 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| | Silt, silt loam | | | \$27,191 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| | Gravel, pea gravel | | | \$9,670 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| | Ballast | | | \$17,036 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| | Ballast | | | \$23,149 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.05 | | | | PREPARER: Steve Ferries | |
|----------------------------------|--------------------|-----|-----------|----------------------------|--|
| WBS Title: Long-Term Stewardship | | | | CAM: Patrick Baynes | |
| | Silt, silt loam | | | \$7,977 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| | Fuel charge | | | \$10,368 | Assume replace every 500 yrs cost for ET Barrier 216-Z-12) |
| Crew 17 | Barrier Crew | 360 | \$470,120 | | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Silt, silt loam | | | \$37,566 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Gravel, pea gravel | | | \$17,587 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Silt, silt loam | | | \$10,540 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Gravel, pea gravel | | | \$4,947 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Ballast | | | \$8,821 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Ballast | | | \$12,197 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Silt, silt loam | | | \$4,203 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| | Fuel charge | | | \$10,368 | Assume replace every 500 yrs cost for ET Barrier 216-Z-9) |
| Crew 17 | Barrier Crew | 540 | \$705,180 | | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | Silt, silt loam | | | \$273,165 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | Gravel, pea gravel | | | \$142,490 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| WBS: 1.05 | | | | PREPARER: Steve Ferries | |
|----------------------------------|----------------------------------|--|--|-------------------------|--|
| WBS Title: Long-Term Stewardship | | | | CAM: Patrick Baynes | |
| | Silt, silt loam | | | \$85,398 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | Gravel, pea gravel | | | \$13,639 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | Ballast | | | \$23,938 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | Ballast | | | \$32,352 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | Silt, silt loam | | | \$11,149 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | Fuel charge | | | \$15,552 | Assume replace every 500 years for ET Barrier for 216-Z-1A, Z-1, Z-2, and Z-3) |
| | ODCs - (travel, materials, etc.) | | | \$134,456 | 3% of Activity costs |
| | General and Administrative | | | \$923,262 | 20% of subtotal |
| | contingency | | | \$692,446 | AACE class 3, 15% |
| | Total | | | \$6,232,017 | |

200-CW-5 and 200-PW-1/3/6 Remediation Basis of Estimate

| | | | | | |
|--|----------------------------------|--------------------------------|-------------------|----------------------|---|
| WBS: 1.05 | | PREPARER: Steve Ferries | | | |
| WBS Title: Long-Term Stewardship | | CAM: Patrick Baynes | | | |
| Activity ID: | 1.5.4 | | | | |
| Activity Name: | CERCLA 5-Year Review | | | | |
| Activity Description: This activity complies with the requirement to complete the CERCLA five-year review of the 200-CW-5, 200-PW-1, 200-PW-3, and 200-PW-6 Operable Units. | | | | | |
| Estimated Start Date: | Project Start + 988 weeks | | | | |
| Duration (workdays): | 0 | | | | |
| Earned Value Method: | % Complete | | | | |
| Resource ID | Resource Description | Hours | Labor \$\$ | Nonlabor \$\$ | Comment |
| | 5 year reviews | | \$4,164,000 | | Cost for 1,000 years of five-year reviews (200 reviews) |
| | ODCs - (travel, materials, etc.) | | | \$124,920 | 3% of Activity costs |
| | General and Administrative | | | \$857,784 | 20% of subtotal |
| | contingency | | | \$0 | N/A |
| | Total | | | \$5,146,704 | |

1

2

This page intentionally left blank.

1
2
3
4
5

Workbook 6
Work Crews and Costs

1

2

This page intentionally left blank.

3

Crew list

| 1 | Project Management Crew | | | |
|--|---------------------------------|--------------------------------|-----------|-----------|
| This crew will provide management and overall direction of the project including scheduling, budgeting, procurement and management of contractors. | | | | |
| G010 | 2 administrative | Administrative Assistants | \$ 65.67 | \$ 131.34 |
| M020 | 1 manager & executive | Managers & Executives | \$ 126.65 | \$ 126.65 |
| M030 | 1 project manager | Project and Program Managers | \$ 128.09 | \$ 128.09 |
| P030 | 1 - Contracts/Buyer | Buyers/Procurement/Contracting | \$ 70.35 | \$ 70.35 |
| P070 | 2 - Planner/Scheduler/Estimator | Planner/Scheduler/Estimators | \$ 83.13 | \$ 166.26 |
| 7 FTE | Project Management Crew | | | \$ 623 |

| 2 | Operations Management & Support Crew | | | | |
|--|--|--------------------------------|-----------|----|--------|
| <ul style="list-style-type: none"> • Manage Operations • Manage Maintenance and Work Control • Manage Engineering • Manage RadCon • Maintain Remediation System • Engineering Support • Performance Assurance and Corrective Action Coordinator • Environmental Compliance Officer • Material Coordinator • Training • Emergency Preparedness • Write procedures and work packages • Industrial Safety • Nuclear and Criticality Safety • Transportation safety • QA | | | | | |
| C020 | 2 - Electricians | Electricians | \$ 75.54 | \$ | 151.08 |
| C060 | 2 - Millwrights | Millwrights | \$ 70.99 | \$ | 141.98 |
| C071 | 1 - Sign Painters | Painters-Regular | \$ 70.79 | \$ | 70.79 |
| E010 | 1 - Chemical Engineer | Chemical Engineers | \$ 98.88 | \$ | 98.88 |
| E020 | 1 - Civil Engineers | Civil Engineers | \$ 120.27 | \$ | 120.27 |
| E040 | 2 - Electrical Engineers | Electrical Engineers | \$ 104.43 | \$ | 208.86 |
| E050 | 1 -Environmental Engineers | Environmental Engineers | \$ 77.83 | \$ | 77.83 |
| E070 | 1 - Mechanical Engineers | Mechanical Engineers | \$ 106.59 | \$ | 106.59 |
| E080 | 1 - Nuclear and Criticality Safety | Nuclear Engineers | \$ 146.59 | \$ | 146.59 |
| E110 | 1 - Quality Control Engineers | Quality Control Engineers | \$ 93.47 | \$ | 93.47 |
| E120 | 0.5 - Transportation Engineer | Safety Engineers | \$ 91.91 | \$ | 45.96 |
| E130 | 1 - Emergency Preparedness Coordinator | Other Engineers | \$ 108.10 | \$ | 108.10 |
| E130 | 1 - Performance Assurance | Other Engineers | \$ 108.10 | \$ | 108.10 |
| G010 | 2 - Administrative Assistants | Administrative Assistants | \$ 65.67 | \$ | 131.34 |
| G032 | 1 - Material Coordinator | Office Clerks-Material Coord | \$ 63.95 | \$ | 63.95 |
| G033 | 1 - Tool Crib Attendant | Office Clks-Tool Crib Attend | \$ 53.55 | \$ | 53.55 |
| M020 | 4 - Managers & Executives | Managers & Executives | \$ 126.65 | \$ | 506.60 |
| P070 | 2 - Work Planners | Planner/Scheduler/Estimators | \$ 83.13 | \$ | 166.26 |
| P080 | 1 - Health Physicist | Health Physicists | \$ 94.41 | \$ | 94.41 |
| P150 | 1 - Trainer | Trainers & Instructors | \$ 78.36 | \$ | 78.36 |
| P160 | 1 - Procedure Writer | Technical Writers & Editors | \$ 72.67 | \$ | 72.67 |
| S030 | 1 - Well Maintenance | Geologists/Geophysicists/Hydro | \$ 101.73 | \$ | 101.73 |
| T060 | 1 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ | 71.81 |
| T070 | 2 - Instrument Techs | Instrument & Control Techs | \$ 76.00 | \$ | 152.00 |
| | | | | | |
| 32.5 FTE | Operations Management & Support Crew | | | \$ | 2,971 |

| 3 | | Mobilization Crew | | | |
|--|--|--------------------------------|--|-------------|-----------------|
| <ul style="list-style-type: none"> ● Remove structures and debris. ● Clear and Grub. ● Decommission wells. ● Perform rough grading. ● Stakeout excavation area ● Initial Survey (boundary and topographic). ● Haul Roads. ● Install temporary power. | | | | | |
| | | | | Rate | extended |
| C020 | 2 Electricians | Electricians | | \$ 75.54 | \$ 151.08 |
| E020 | 1 - Other Professional (licensed surveyor) | Civil Engineers | | \$ 120.27 | \$ 120.27 |
| E140 | 1 - Construction Engineer | Construction Engineers | | \$ 82.20 | \$ 82.20 |
| HSSA-LA09-R | 4 – Laborers | LABORER GROUP IX | | \$ 62.38 | \$ 249.54 |
| L070 | 2 -Vehicle driver | Light Vehicle Drivers | | \$ 78.65 | \$ 157.30 |
| M010 | 0.5 – FWS | First Line Supervisors | | \$ 91.73 | \$ 45.87 |
| R032 | 1 - HEO | Equip Operator-Crane | | \$ 76.83 | \$ 76.83 |
| R052 | 3 - D&D | Nuclear Wst Process Oper (D&D) | | \$ 52.59 | \$ 157.77 |
| S030 | 1 - Licensed Driller | Geologists/Geophysicists/Hydro | | \$ 101.73 | \$ 101.73 |
| T050 | 3 - RCT | Health Physics Technicians | | \$ 72.50 | \$ 217.50 |
| | | | | | |
| 18.5 FTE | Mobilization Crew | | | \$ | 1,360 |

| 4 | | Pipeline Excavation Crew | | |
|--|--------------------------|--------------------------------|-------------|-----------------|
| <ul style="list-style-type: none"> ● Locate, stabilize, and isolate pipeline. ● Remove overburden. ● Excavate to expose pipeline. ● Erect greenhouse and install temporary/portable exhauster. ● Remove pipeline and diversion boxes. ● Segregate TRU from LLW (quick scan). ● Fill containers (SLB2 or RO/RO). ● Determine when to stop digging. ● Survey excavation area, and sample if required. ● Control dust. ● Pad in for contamination control. | | | | |
| | | | Rate | extended |
| C010 | 2 - Carpenters | Carpenters | \$ 70.82 | \$ 141.64 |
| C081 | 2 - Pipefitters | Pipefitters | \$ 71.57 | \$ 143.14 |
| HSSA-BM00-R | 2 – Boilermakers | BOILERMAKER/BLACKSMITH | \$ 73.92 | \$ 147.84 |
| HSSA-LA09-R | 2 – Teamster | LABORER GROUP IX | \$ 62.38 | \$ 124.77 |
| M010 | 0.5 – FWS | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| M010 | 0.5 - Radcon | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| R032 | 1 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 76.83 |
| R032 | 1 - Crane Operator | Equip Operator-Crane | \$ 76.83 | \$ 76.83 |
| R052 | 4 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 210.36 |
| T050 | 3 - RCT | Health Physics Technicians | \$ 72.50 | \$ 217.50 |
| T060 | 0.5 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ 35.91 |
| | | | | |
| 18.5 FTE | Pipeline Excavation Crew | | \$ | 1,267 |

| 5 | | Overburden Crew | | |
|---|--------------------|--------------------------------|-------------|-----------------|
| <ul style="list-style-type: none"> ● Stabilize waste site. ● Final grubbing. ● Remove overburden to within 0.3 m (1 ft) of contaminated soil. ● Perform final grading for WE/CCS. ● Grade and compact running path and haul road. ● Stockpile. ● Control dust for stockpile. | | | | |
| | | | Rate | extended |
| HSSA-LA09-R | 2 – Teamster | LABORER GROUP IX | \$ 62.38 | \$ 124.77 |
| M010 | 0.5 – FWS | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| M010 | 0.5 - RC FLS | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| R032 | 1 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 76.83 |
| R032 | 2 - Crane Operator | Equip Operator-Crane | \$ 76.83 | \$ 153.66 |
| R052 | 3 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 157.77 |
| T050 | 2 - RCT | Health Physics Technicians | \$ 72.50 | \$ 145.00 |
| T060 | 0.5 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ 35.91 |
| | | | | |
| | | | | |
| 11.5 FTE | Overburden Crew | | | \$ 786 |

| 6 | | WE/CCS Setup Crew | | |
|---|------------------------|--------------------------------|-----------|-----------|
| <ul style="list-style-type: none"> • Install weather enclosure and contamination control structures. • Lay rail or track for WE/CCS movement. • Verify that WE exhaust system works properly. • Verify that vent system (high-efficiency particulate air) works properly. • Set up and verify camera system. • Set up and verify air monitoring system. • Set up utilities and power for WE/CCS. • Set up and verify quick scan system. • Set up and verify air balance. • Set up support trailers. • Set up ecology blocks. | | | | |
| | | | Rate | extended |
| 44-CEQ | 1-Ea Crane | Crane Equip (HE12) 20-250Ton | \$ 130 | \$ 130.44 |
| C020 | 2 - Electricians | Electricians | \$ 75.54 | \$ 151.08 |
| C060 | 1 - Millwright | Millwrights | \$ 70.99 | \$ 70.99 |
| C081 | 1-Pipefitter | Pipefitters | \$ 71.57 | \$ 71.57 |
| C121 | 5 - RIGGER | Other Crafts-Insulators | \$ 71.03 | \$ 355.15 |
| C121 | 2 -Insulator/HVAC Tech | Other Crafts-Insulators | \$ 71.03 | \$ 142.06 |
| E070 | 2 -Vent & balance | Mechanical Engineers | \$ 106.59 | \$ 213.18 |
| E100 | 1 - Project Engineer | Plant Engineers | \$ 74.60 | \$ 74.60 |
| HSSA-LA09-R | 1 – Teamster | LABORER GROUP IX | \$ 62.38 | \$ 62.38 |
| M010 | 1 - FWS | First Line Supervisors | \$ 91.73 | \$ 91.73 |
| M010 | 0.5 - RC FLS | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| P070 | 1-planner/estimator | Planner/Scheduler/Estimators | \$ 83.13 | \$ 83.13 |
| R032 | 2 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 153.66 |
| R032 | 1 - Crane Operator | Equip Operator-Crane | \$ 76.83 | \$ 76.83 |
| R052 | 2 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 105.18 |
| T050 | 2 - RCT | Health Physics Technicians | \$ 72.50 | \$ 145.00 |
| T060 | 2 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ 143.62 |
| T070 | 1 - Instrument Tech | Instrument & Control Techs | \$ 76.00 | \$ 76.00 |
| 28 FTE | WE/CCS Setup Crew | | | \$ 2,192 |

| 7 | | Excavation Crew (>5 nCi TRU per gram of waste) | | | |
|--|--|--|----------|-------------|-----------------|
| <ul style="list-style-type: none"> • Excavate TRU waste. • Quickly scan/sort material excavated. • Fill containers to remove/ship soil from containment area. • Determine when to stop excavation. • Load management, weight and TRU content. • Fill containers (208 L [55 gallon] drums, 2.7 x 1.5 x 1.5 m [9 x 5 x 5 ft] containers). • Control contamination (dust and pad in as necessary). | | | | | |
| | | | | Rate | extended |
| E010 | 1 - Load Mgmt Engr | Chemical Engineers | \$ 98.88 | \$ 98.88 | |
| E110 | 0.5 - QC | Quality Control Engineers | \$ 93.47 | \$ 46.74 | |
| HSSA-LA09-R | 1 - Teamster | LABORER GROUP IX | \$ 62.38 | \$ 62.38 | |
| M010 | 1 - FWS | First Line Supervisors | \$ 91.73 | \$ 91.73 | |
| M010 | 0.5 - RC FLS | First Line Supervisors | \$ 91.73 | \$ 45.87 | |
| P170 | 1 - Waste Verifier | Other Professionals | \$ 94.09 | \$ 94.09 | |
| R032 | 1 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 76.83 | |
| R032 | 1 - Crane Operator | Equip Operator-Crane | \$ 76.83 | \$ 76.83 | |
| R052 | 4 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 210.36 | |
| S090 | 1 - NDA Support | Other Scientists | \$ 91.30 | \$ 91.30 | |
| T050 | 2 - RCT | Health Physics Technicians | \$ 72.50 | \$ 145.00 | |
| T060 | 1 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ 71.81 | |
| 15 FTE | Excavation Crew (>5 nCi TRU per gram of waste) | | | \$ | 1,112 |

| 8 | | Excavation Crew (<5 nCi TRU per gram of waste) | | |
|--|--|--|-------------|-----------------|
| <ul style="list-style-type: none"> • Dig soil. • Segregate LLW (quick scan). • Fill containers (RO/RO) • Determine when to stop digging • Load management (weight and TRU content). • Control dust (misting system). • Rad survey excavation area. • Pad-in for contamination control. | | | | |
| | | | Rate | extended |
| E010 | 1 - Load Mgmt Engr | Chemical Engineers | \$ 98.88 | \$ 98.88 |
| E110 | 0.5 - QC | Quality Control Engineers | \$ 93.47 | \$ 46.74 |
| HSSA-LA09-R | 1 - Teamster | LABORER GROUP IX | \$ 62.38 | \$ 62.38 |
| M010 | 1 - FWS | First Line Supervisors | \$ 91.73 | \$ 91.73 |
| M010 | 0.5 - RC FLS | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| P170 | 1 - Waste Verifier | Other Professionals | \$ 94.09 | \$ 94.09 |
| R032 | 0.5 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 38.42 |
| R032 | 1 - Crane Operator | Equip Operator-Crane | \$ 76.83 | \$ 76.83 |
| R052 | 4 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 210.36 |
| S090 | 1 - NDA Support | Other Scientists | \$ 91.30 | \$ 91.30 |
| T050 | 2 - RCT | Health Physics Technicians | \$ 72.50 | \$ 145.00 |
| T060 | 1 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ 71.81 |
| | | | | |
| 14.5 FTE | Excavation Crew (<5 nCi TRU per gram of waste) | | \$ | 1,073 |

| 9 | | 241-Z-8 Settling Tank Crew | | | |
|---|----------------------------|--------------------------------|----------|-------------|-----------------|
| <ul style="list-style-type: none"> ● Expose Tank. ● Stabilize contents. ● Survey tank for load management. ● Erect greenhouses. ● Section, size reduce tank, and remove. ● Fill containers (SLB2s). ● Load management (weight, TRU/fissile gram equivalent content). ● Rad survey excavation area and sample as necessary. ● Pad-in for contamination control. | | | | | |
| | | | | Rate | extended |
| E010 | 1 - Load Mgmt Engr | Chemical Engineers | \$ 98.88 | \$ 98.88 | |
| E110 | 0.5 - QC | Quality Control Engineers | \$ 93.47 | \$ 46.74 | |
| HSSA-LA09-R | 1 - Teamster | LABORER GROUP IX | \$ 62.38 | \$ 62.38 | |
| M010 | 1 - FWS | First Line Supervisors | \$ 91.73 | \$ 91.73 | |
| M010 | 0.5 - RC FLS | First Line Supervisors | \$ 91.73 | \$ 45.87 | |
| P170 | 1 - Waste Verifier | Other Professionals | \$ 94.09 | \$ 94.09 | |
| R032 | 0.5 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 38.42 | |
| R032 | 1 - Crane Operator | Equip Operator-Crane | \$ 76.83 | \$ 76.83 | |
| R052 | 5 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 262.95 | |
| S090 | 1 - NDA Support | Other Scientists | \$ 91.30 | \$ 91.30 | |
| T050 | 3 - RCT | Health Physics Technicians | \$ 72.50 | \$ 217.50 | |
| T060 | 1 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ 71.81 | |
| | | | | | |
| 16.5 FTE | 241-Z-8 Settling Tank Crew | | | \$ | 1,198 |

| 10 | | 241-Z-361 Settling Tank Crew | | | |
|---|------------------------------|--------------------------------|--|-------------|-----------------|
| <ul style="list-style-type: none"> ● Expose Tank. ● Remove sludge to extent necessary. ● Treat sludge to meet WIPP WAC. ● Package treated sludge (208 L [55 gallon] drums). ● Stabilize remaining tank contents. ● Remove and size reduce tank. ● Fill containers (SLB2s). ● Load management (weight, TRU/fissile gram equivalent content). ● Survey excavation area and sample as necessary. ● Pad-in for contamination control. | | | | | |
| | | | | Rate | extended |
| E010 | 1 - Load Mgmt Engr | Chemical Engineers | | \$ 98.88 | \$ 98.88 |
| E110 | 0.5 - QC | Quality Control Engineers | | \$ 93.47 | \$ 46.74 |
| HSSA-LA09-R | 1 - Teamster | LABORER GROUP IX | | \$ 62.38 | \$ 62.38 |
| M010 | 1 - FWS | First Line Supervisors | | \$ 91.73 | \$ 91.73 |
| M010 | 0.5 - RC FLS | First Line Supervisors | | \$ 91.73 | \$ 45.87 |
| P170 | 1 - Waste Verifier | Other Professionals | | \$ 94.09 | \$ 94.09 |
| R032 | 0.5 - HEO | Equip Operator-Crane | | \$ 76.83 | \$ 38.42 |
| R032 | 1 - Crane Operator | Equip Operator-Crane | | \$ 76.83 | \$ 76.83 |
| R052 | 6 - D&D | Nuclear Wst Process Oper (D&D) | | \$ 52.59 | \$ 315.54 |
| R052 | 0.5 - Cement mason | Nuclear Wst Process Oper (D&D) | | \$ 52.59 | \$ 26.30 |
| S090 | 1 - NDA Support | Other Scientists | | \$ 91.30 | \$ 91.30 |
| T050 | 4 - RCT | Health Physics Technicians | | \$ 72.50 | \$ 290.00 |
| T060 | 1 - IH/IS | Industrial Health/Safety Tech | | \$ 71.81 | \$ 71.81 |
| | | | | | |
| 19 FTE | 241-Z-361 Settling Tank Crew | | | \$ | 1,350 |

| 11 | | Waste Relocation Crew | | | |
|---|-----------------------|--------------------------------|----------|-------------|-----------------|
| <ul style="list-style-type: none"> ● Seal container from CCS. ● Close container. ● Weigh container. ● Rad survey container. ● Label container. ● Move container to staging area. ● Prepare new container. ● Place new container in fill area. | | | | | |
| | | | | Rate | extended |
| E110 | 1 - QC | Quality Control Engineers | \$ 93.47 | \$ | 93.47 |
| HSSA-BM00-R | 4 - BM | BOILERMAKER/BLACKSMITH | \$ 73.92 | \$ | 295.69 |
| M010 | 1 - FWS | First Line Supervisors | \$ 91.73 | \$ | 91.73 |
| M010 | 1 - RC FLS | First Line Supervisors | \$ 91.73 | \$ | 91.73 |
| R052 | 8 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ | 420.72 |
| T050 | 4 - RCT | Health Physics Technicians | \$ 72.50 | \$ | 290.00 |
| | | | | | |
| 19 FTE | Waste Relocation Crew | | | \$ | 1,283 |

| 12 | | Process Area Crew | | | |
|---|--------------------------|--------------------------------|--|-------------|-----------------|
| <ul style="list-style-type: none"> ● NDA waste containers. ● Routine air monitoring. ● Routine rad surveys. ● Counting of rooms and instruments. ● Controlling site access. ● Management of staging areas (e.g., waste, equipment, and facilities). | | | | | |
| | | | | Rate | extended |
| HSSA-LA09-R | 1 – Teamster | LABORER GROUP IX | | \$ 62.38 | \$ 62.38 |
| M010 | 1 - FWS | First Line Supervisors | | \$ 91.73 | \$ 91.73 |
| M010 | 0.5 - RC FLS | First Line Supervisors | | \$ 91.73 | \$ 45.87 |
| P080 | 1 - Health Physicist | Health Physicists | | \$ 94.41 | \$ 94.41 |
| R052 | 7 - D&D | Nuclear Wst Process Oper (D&D) | | \$ 52.59 | \$ 368.13 |
| S090 | 1 - NDA Support | Other Scientists | | \$ 91.30 | \$ 91.30 |
| T050 | 5 - RCT | Health Physics Technicians | | \$ 72.50 | \$ 362.50 |
| T060 | 1 - IH/IS | Industrial Health/Safety Tech | | \$ 71.81 | \$ 71.81 |
| | | | | | |
| | | | | | |
| 17.5 FTE | Process Area Crew | | | \$ | 1,188 |

| 13 | | Ship to CWC | | | |
|---|--------------------------|--------------------------------|--|-------------|-----------------|
| <ul style="list-style-type: none"> • Waste Management Representatives • Shipping Documentation • Load containers on trucks • Transport to CWC | | | | | |
| | | | | Rate | extended |
| HSSA-LA09-R | 2 – Teamster | LABORER GROUP IX | | \$ 62.38 | \$ 124.77 |
| M010 | 0.5 – FWS | First Line Supervisors | | \$ 91.73 | \$ 45.87 |
| M010 | 0.5 - RC FLS | First Line Supervisors | | \$ 91.73 | \$ 45.87 |
| P170 | 2 - shipper | Other Professionals | | \$ 94.09 | \$ 188.18 |
| P170 | 2 - waste management rep | Other Professionals | | \$ 94.09 | \$ 188.18 |
| R052 | 3 - D&D | Nuclear Wst Process Oper (D&D) | | \$ 52.59 | \$ 157.77 |
| T050 | 2 - RCT | Health Physics Technicians | | \$ 72.50 | \$ 145.00 |
| | | | | | |
| 12 FTE | | Ship to CWC | | \$ | 896 |

| 14 | | Ship to ERDF | | |
|--|--------------------------|--------------------------------|-------------|-----------------|
| <ul style="list-style-type: none"> • Waste Management Representatives • Shipping Documentation • Load containers on trucks • Transport to ERDF • Tarp RO/RO | | | | |
| | | | Rate | extended |
| HSSA-LA09-R | 6 – Teamster | LABORER GROUP IX | \$ 62.38 | \$ 374.30 |
| M010 | 0.5 – FWS | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| M010 | 0.5 - RC FLS | First Line Supervisors | \$ 91.73 | \$ 45.87 |
| P170 | 1 - shipper | Other Professionals | \$ 94.09 | \$ 94.09 |
| P170 | 2 - waste management rep | Other Professionals | \$ 94.09 | \$ 188.18 |
| R052 | 3 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 157.77 |
| T050 | 2 - RCT | Health Physics Technicians | \$ 72.50 | \$ 145.00 |
| | | | | |
| 15 FTE | Ship to ERDF | | | \$ 1,051 |

| | | | | |
|--|-------------------------------|--------------------------------|----------|-----------|
| 15 | Sampling Crew | | | |
| <ul style="list-style-type: none"> • Radiological field screening • Samples per SAP • Generation of survey maps • Sample documentation | | | | |
| M010 | 1 – FWS | First Line Supervisors | \$ 91.73 | \$ 91.73 |
| R052 | 1 – Mobile Sampler D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 52.59 |
| S020 | 1 – Env. Scientist | Environmental Scientists | \$ 88.36 | \$ 88.36 |
| T030 | 1 – Surveyor | Engineering Technicians | \$ 61.65 | \$ 61.65 |
| T050 | 2 – Health Physics Technician | Health Physics Technicians | \$ 72.50 | \$ 145.00 |
| | | | | |
| | | | | |
| | | | | |
| 6 FTE | Sampling Crew | | \$ | 439 |

| 16 | | Backfill and soil cover crew | | |
|---|------------------------------|--------------------------------|-------------|-----------------|
| <ul style="list-style-type: none"> ● Confirm sample results. ● Backfill with overburden to extent practical. ● Load truck with clean fill from borrow area. ● Haul clean fill to Project site. ● Place fill in excavation area. ● If no barrier is required, revegetate excavation area. ● Control dust. ● Complete environmental closure document. | | | | |
| | | | Rate | extended |
| HSSA-LA09-R | 6 – Teamster | LABORER GROUP IX | \$ 62.38 | \$ 374.30 |
| HSSA-LA09-R | 1.5 – Teamster/Spray Crew | LABORER GROUP IX | \$ 62.38 | \$ 93.58 |
| M010 | 1 - FWS | First Line Supervisors | \$ 91.73 | \$ 91.73 |
| R032 | 2 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 153.66 |
| R052 | 5 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 262.95 |
| S020 | 1 – Env. Scientist | Environmental Scientists | \$ 88.36 | \$ 88.36 |
| T050 | 2 - RCT | Health Physics Technicians | \$ 72.50 | \$ 145.00 |
| | | | | |
| | | | | |
| 18.5 FTE | Backfill and soil cover crew | | \$ | 1,210 |

| 17 | | Barrier Crew | | | |
|---|---------------------------|--------------------------------|--|-------------|-----------------|
| <ul style="list-style-type: none"> ● Load truck with barrier material from borrow area. ● Haul barrier material to project site. ● Construct barrier. ● Control dust. ● Complete environmental closure document. | | | | | |
| | | | | Rate | extended |
| HSSA-LA09-R | 2 – Teamster | LABORER GROUP IX | | \$ 62.38 | \$ 124.77 |
| HSSA-LA09-R | 1.5 – Teamster/Spray Crew | LABORER GROUP IX | | \$ 62.38 | \$ 93.58 |
| M010 | 1 - FWS | First Line Supervisors | | \$ 91.73 | \$ 91.73 |
| R032 | 1 - HEO | Equip Operator-Crane | | \$ 76.83 | \$ 76.83 |
| R052 | 2 - D&D | Nuclear Wst Process Oper (D&D) | | \$ 52.59 | \$ 105.18 |
| S020 | 1 – Env. Scientist | Environmental Scientists | | \$ 88.36 | \$ 88.36 |
| T050 | 1 - RCT | Health Physics Technicians | | \$ 72.50 | \$ 72.50 |
| | | | | | |
| | | | | | |
| 9.5 FTE | | Barrier Crew | | \$ | 653 |

| 18 | | Demobilization Crew | | | |
|---|-------------------------|--------------------------------|-----------|-------------|-----------------|
| <ul style="list-style-type: none"> • Install monitoring wells. • Excess/disposition equipment, and facilities (fixatives, waste packaging, and D&D). • Restore site, release, and turn over for long term stewardship. | | | | | |
| | | | | Rate | extended |
| 44-CEQ | 1-Ea Crane | Crane Equip (HE12) 20-250Ton | \$ 130 | \$ 130.44 | |
| C020 | 2 - Electricians | Electricians | \$ 75.54 | \$ 151.08 | |
| C060 | 1 - Millwright | Millwrights | \$ 70.99 | \$ 70.99 | |
| C081 | 1-Pipefitter | Pipefitters | \$ 71.57 | \$ 71.57 | |
| C121 | 5 - RIGGER | Other Crafts-Insulators | \$ 71.03 | \$ 355.15 | |
| C121 | 1 - Insulator/HVAC Tech | Other Crafts-Insulators | \$ 71.03 | \$ 71.03 | |
| E100 | 1 - Project Engineer | Plant Engineers | \$ 74.60 | \$ 74.60 | |
| HSSA-LA09-R | 2 – Teamster | LABORER GROUP IX | \$ 62.38 | \$ 124.77 | |
| M010 | 1 - FWS | First Line Supervisors | \$ 91.73 | \$ 91.73 | |
| M020 | 1 - drilling manager | Managers & Executives | \$ 126.65 | \$ 126.65 | |
| P070 | 1 - analyst/scheduler | Planner/Scheduler/Estimators | \$ 83.13 | \$ 83.13 | |
| R032 | 1 - HEO | Equip Operator-Crane | \$ 76.83 | \$ 76.83 | |
| R032 | 1 - Crane Operator | Equip Operator-Crane | \$ 76.83 | \$ 76.83 | |
| R052 | 4 - D&D | Nuclear Wst Process Oper (D&D) | \$ 52.59 | \$ 210.36 | |
| S030 | 1 - Geologist | Geologists/Geophysicists/Hydro | \$ 101.73 | \$ 101.73 | |
| T050 | 2 - RCT | Health Physics Technicians | \$ 72.50 | \$ 145.00 | |
| T060 | 1 - IH/IS | Industrial Health/Safety Tech | \$ 71.81 | \$ 71.81 | |
| T070 | 1 - Instrument Tech | Instrument & Control Techs | \$ 76.00 | \$ 76.00 | |
| | | | | | |
| | | | | | |
| 28 FTE | Demobilization Crew | | | \$ | 2,110 |