


Meeting Minutes Transmittal

**T Plant Complex, Low Level Burial Grounds,
Central Waste Complex, Waste Receiving and Processing
Project Managers Meeting
825 Jadwin / Room 554
Richland, Washington**

July 26, 2012

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.



Project Manager Representative, Ecology

Date: 10/10/2012



Project Manager Representative, RL

Date: 9 Oct 2012

Central Waste Complex Admin Record	H6-08
LLBG Administrative Record	H6-08
T Plant Complex Admin Record	H6-08
Waste Receiving and Processing Admin Record	H6-08
MS Collins	A6-38
BJ Dixon	T4-09
RH Engelmann	H8-45
SK Johansen	T1-41
PW Martin	H8-45
DG Singleton	H0-57
LC Tuott	T4-06

T Plant/LLBG/CWC/WRAP
PROJECT MANAGERS MEETING MINUTES
Project Managers Meeting
825 Jadwin/Room 554/700 Area
Richland, Washington

July 26, 2012

I. The June 28, 2012, T Plant Complex, LLBG, CWC and WRAP Project Managers Meeting (PMM) minutes were reviewed and approved by RL; Ecology approved the June 28, 2012, PMM minutes during today's meeting.

II. Operational Status

A. Lee Tuott (CHPRC) provided the operational status. The layup activities in WRAP should be completed within two weeks. The floor remediation activities around the area where the one drum leaked in 2404-WB continue as personnel are available. Deborah Singleton (Ecology) asked where the waste from the floor remediation will be placed. Mr. Tuott stated that the waste will be placed in 2404-WC, and the intent is to eventually move it over to CWC. Mike Collins (RL) stated that at T Plant, the remaining items to remove are in 2706-T and consist of a fume hood and a few other items. There are also a couple of drums that need the transportation safety documentation in place before removal. Ms. Singleton asked if the goal is to remove the last containers from WRAP and T Plant. Mr. Collins responded that for T Plant, a drum of transuranic (TRU) waste will remain in the bone yard, and there are three or four containers that will not be moved out. Mr. Collins added that everything will be moved out of WRAP, except for the PFP glovebox. Lee Fearon (Ecology) asked if all of the waste being moved out of T Plant and WRAP is going to CWC. Mr. Collins responded that it will all go to CWC.

Ms. Singleton asked when RL and Ecology would be having discussion regarding all of the boxes stored outside at CWC. Mr. Collins responded that discussions would not be held until the compliance issue is resolved. Ms. Singleton noted that following the last walk-through at CWC, Ecology is considering the possibility of partially alleviating the issue regarding the storage of some of the boxes outside by moving them inside buildings. Mr. Collins stated that some of the boxes could be moved inside, but it would not be a large number due to fire protection requirements since about 150 of the approximately 170 boxes are plywood boxes. Ms. Singleton noted that her question regarding storage of the boxes is an effort to be prepared to provide a response to the compliance group that all of the options have been considered for the boxes and why the options can or cannot be done. Mr. Collins stated that if funding were available, 90 percent of the boxes would be sent to Permafix Northwest. Al Cawrse (CHPRC) noted that RL/CHPRC will be providing comments to Rev. 9 of the Hanford sitewide permit regarding the storage of the boxes.

III. Status of Previous Agreements and Commitments

- A. There were no previous agreements or commitments to status.
- IV. New Agreements and Commitments
 - A. There were no new agreements and commitments to status.
- V. Near Term Schedules and Ongoing Activities
 - A. TSD Units Permit Status
 - T Plant Tank Inspection Proposed Language

Ms. Singleton stated that a review was done to determine whether there was a regulatory pathway to allow RL/CHPRC to implement its proposed tank inspection, and at this time Ecology is not in a position to reduce the tank inspections. Ms. Singleton added that after the Revision 9 Hanford sitewide permit is issued, the project team will review the regulations in an effort to make some changes to be more efficient. Jennie Seaver (CHPRC) noted that language for the proposed tank inspections is included in the draft Revision 9. The parties agreed to provide a status next month.
 - Ms. Singleton asked about the format for RL/CHPRC's submittal of comments on the T Plant, LLBG, WRAP and CWC (SWOC units) permits. Ms. Seaver provided an explanation for how the comments will be submitted to Ecology on the RCR forms. Ms. Seaver added that all of RL/CHPRC's comments will be submitted with recommended text. There was a brief discussion regarding the extent of RL's involvement in assisting Ecology with comment resolution. Ms. Singleton stated that an internal discussion is under way with upper management and legal regarding the process for communication with RL about comment resolution. Ms. Singleton noted that there will be comments that Ecology will not be able to respond to without RL/CHPRC's assistance, and internal management and legal have been made aware of those circumstances.
 - B. LLBG Groundwater Sampling

Mr. Collins stated that there was no groundwater sampling conducted in the last month.
- VI. Approved Changes Signed off in Accordance with TPA Section 12.2
 - A. There were no approved changes signed.
- VII. General Discussion
 - A. Joel Williams (CHPRC) stated that preparations are in place for the Ecology tour of the SWOC units that will be conducted tomorrow (July 27, 2012). CWC will be the main focus, and due to time constraints (Ecology requested completion of the tour by 1:00 pm), the tour for WRAP, T Plant and WRAP will not be as extensive. Mr. Williams noted that there will be personnel onsite to answer general questions, but any specific questions relating to the philosophy of the permit or permit conditions are requested to be written in an e-mail to RL.

VIII. Actions

Unit	Description of Action	Status	Date
LLBG	RL will discuss with Ecology the preparation of appropriate TPA change notices to modify Appendices B&C	Action established	2/23/12
		This action was expanded to include discussion of the unused areas	4/26/12
		Appendix B&C changes are on hold	6/28/12
T Plant	RL to submit proposal to Ecology for interim status monitoring compliance for 221-T tank system	Action established	4/26/12
		RL submitted a proposal to Ecology. Ecology is reviewing the proposal.	6/28/12
		No resolution to proposal. A status will be provided at the next PMM.	07/26/12

IX. Documents for Submittal to the Administrative Record.

A. There were no documents identified for submittal to the AR.

X. Next Project Managers Meeting

A. The next PMM was scheduled for August 23, 2012.



PROJECT MANAGERS MEETING OPERATIONS REPORT FOR SWOC

July 2012

Waste Retrieval Performance

CWC/LLBG Activities

Activity Description	Status
CWC	<ul style="list-style-type: none">•Performing waste storage activities.•Coordinating with DOE on the contaminated soils around Box 231ZDR-11. DOE responded to Hedges, Ecology, on the container engineering structure integrity assessment (letter 12-AMRP-0089).
LLBG - Retrieval Activities	<ul style="list-style-type: none">•Continuing layup activities for 4B, 4C, 3A, 12B burial grounds.

WRAP/T Plant Activities

Activity Description	Status
WRAP	<ul style="list-style-type: none">• In the past month, 13 containers underwent non-destructive examination (NDE) in the high-energy real-time radiography (HERTR).• Completed TRU, LLW and RWM glovebox cleanup activities in the Process Area.• Performing floor maintenance activities (e.g., painting, chip repair, resurfacing spill area) in 2404-WB.
T Plant	<ul style="list-style-type: none">• Continuing layup, surveillance and maintenance activities.

Facility RCRA-Regulated Container Inventory (number of containers) and Volume (m³)*

Facility	Drum/Small Container ¹	Medium Container/Box ²	Large Container ³	Total Volume
CWC	5437 (1,312 m ³)	399 (678 m ³)	386 (6886 m ³)	8,876 m ³
T Plant	4 (1 m ³)	3 (4 m ³)	2 (44 m ³)	49 m ³
WRAP	18 (4 m ³)	7 (13 m ³)	0 (0 m ³)	17 m ³

*as of 7/24/12

Footnotes:

- 1 Volume of 0.485 m³ (110 gallons or 17.1 ft³) or less
- 2 Greater than 0.485 m³, less than 1.812 m³ (64ft³) (Standard waste box)
- 3 Greater than 1.812 m³

T PLANT, LLBG, WRAP, AND CWC
Project Managers Meeting
825 Jadwin / Room 554
Hanford, Washington

July 26, 2012
ATTENDANCE LIST

Name	Organization	Phone Number
1. Kathy Kary	Kary Court Reporting	946-5535
2. Fen Jimmian	CHPRC	372 0413
3. Stephanie Johansen	CHPRC	373-1031
4. LEE Tuott	CHTRC	376-1045
5. Joel F Williams Jr.	CHPRC-EP	376-4782
6. Michael Collins	DOE	376 6536
7. Deborah Singleton	Ecology	372-7923
8. LEE FEARON	ECOLOGY	372-7933
9. Al Lawrse	CHPRC	376-3143
10. PAUL W. MARTIN	CWANC	376-6620
11. Jenne Sauer	CHPRC	376-7510
12. PS Badbacka	CHPRC/EP	373 9792
13. RO Hil Debrum	DOE-RL	373-9626
14. Jim Rasmussen ^{W/O} phone	DOE-RL	
15.		
16.		
17.		
18.		
19.		
20.		
21.		
22.		
23.		
24.		
25.		