


## Meeting Minutes Transmittal

T PLANT COMPLEX  
 Project Managers Meeting  
 825 Jadwin/Room 340  
 Hanford, Washington  
 February 28, 2008

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

  
 Project Manager, Ecology

Date: 4/24/08

  
 Project Manager Representative, RL

Date: 4/24/08

  
 Project Manager Representative, FH

Date: 4/24/08

**RECEIVED**  
 MAY 09 2008  
 EDMC

T PLANT Administrative Record	H6-08
MS Collins	A6-38
DG Singleton	H0-57
J Ollero	H0-57
PW Martin	T3-28

## T PLANT COMPLEX PROJECT MEETING MINUTES

Project Managers Meeting  
825 Jadwin/Room 340/700 Area  
Richland, Washington

February 28, 2008

I. Approval of January 24, 2008 T Plant Complex Project Meeting Minutes (Ecology/DOE-RL/FH).  
The PMM minutes were approved.

### II. Operational Status

- Mixed Waste Received (includes inter-facility transfers)

5.8	M3	28	55-gallon drum equivalents
		CWC - 28	
  
- Mixed Waste Transferred Onsite

50.0	M3	240	55-gallon drum equivalents
		T34 - 18/WRAP - 222	
  
- Mixed Waste Shipped Offsite

0.0	M3	0	55-gallon drum equivalents
-----	----	---	----------------------------
  
- TRU Mixed Waste Repackaging
  - Repackaged one hundred fifty-four (154) 55-gallon drums of TRU mixed waste into one hundred and seventy-seven (177) 55-gallon drums to meet WIPP compliance.
  
- Washington Dept. of Ecology Inspection of T Plant Complex
  - On Tuesday, June 26, 2007, Ecology began an inspection of T Plant Complex. Inspection ended on Wednesday, August 1, 2007.
  - Close-out meeting is pending.
  
- 2706-T Building Notice of Construction (NOC) Upgrade
  - The 2706-T Building currently has a minor stack license. With increased waste processing expected, the 2706-T Building will be upgraded to a major stack.
  - Application development is on hold pending engineering decisions concerning ventilation designs.
  - Requirements Workshop held on January 21, 2008, to define regulatory requirements which will help in defining all possible options for upgrade.
  
- T Plant Covered Drum Storage Structure - Building 243-T
  - Concrete slabs and footers have been poured and cured. Structural steel framing has been initiated.
  - Roof sheeting started week of January 21.

- T Plant Roof Addition - Building 221-T
  - Framing completed
  - Roofing panels received and staged on roof on January 21
  - Snow and high winds delayed construction by a few days
  - Estimated completion date is March 3, 2008

III. Project Specific Issues

A. LDR Storage Assessment

Tony Miskho (FH) stated that the LDR storage assessment was discussed with Ecology at the LDR PMM.

B. Covered Storage Pad

Mike Collins (RL) reported that the roof is anticipated for completion March 15, 2008. Waste is scheduled to be moved on March 7, 2008. It was agreed to remove this agenda item, and add a T Plant permitting agenda item.

IV. General Discussions

A. Jennifer Ollero (Ecology) requested a permitting schedule from RL/FH. A meeting will be scheduled later in March 2008 with RL/FH and Ecology to determine a time line for the schedule. Joel Williams (FH) will generate a schedule with the logic steps before the meeting. Ms. Ollero indicated that Ecology's intention is to not recertify revised permits, and that they are considered a modification to the sitewide permit. Tony McKarns (RL) noted RL's responsibility to certify a permit as being true, accurate and complete. Ms. Ollero suggested addressing RL's concerns with Greta Davis (Ecology).

B. Paul Martin (FH) extended an invitation to Ecology to review the corrective actions taken in response to the June 2007 inspection.

V. Status of Actions

A. There were no actions to update.

VI. New Action Items

A. There were no new action items.

VII. Documents for Submittal to the Administrative Record

A. No documents were identified.

VIII. Next Project Managers Meeting

A. The next PMM was scheduled for March 27, 2008.

**T PLANT**  
**Project Managers Meeting**  
**825 Jadwin/Room 340**  
**Hanford, Washington**

February 28, 2008

**Attendance List**

Name	Organization	Phone Number
Kathy Knox	Knox Court Reporting	946-5535
Kathy Clouse	FH	376-2377
Brian Dixon	FH/EP	376-7053
Paul W. [unclear]	FH) JP SAINT	376-4620
Darin Faulk	FH EP/SWSD	373-1611
Greg SINTON	RL	373-7939
Jennifer Dillio	Ecology	372-7988
Michael Collins	DOE	376-6536
Steve Szendre	Ecology	372-7911
Kirk Peterson	FH/EP	372-2344
Dan Dugley	PH	376-7779
Brian Dixon	FH/EP	376-7053
Brett M. Barnes	FH/WS	521-3053

**T PLANT COMPLEX PROJECT MEETING**  
**825 Jadwin/Room 340**  
**Hanford, Washington**  
**February 28, 2008**

**10:45 a.m. to 11:00 a.m.**

**Agenda**

- I. Approval of January 24, 2008 T Plant Complex Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
  - A. LDR Storage Assessment
  - B. Covered Storage Pad
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for Submittal to the Administrative Record
- VIII. Next Project Managers Meeting