

DISTRIBUTION  
PROJECT MANAGERS' MEETING,  
200 AREA GROUNDWATER SOURCE OPERABLE UNITS  
July 16, 2009

DOE/RL  
(No hard copy distribution)

EPA  
Craig Cameron B1-46

Ecology  
Les Fort H0-57

FH  
Janice Williams (original) E6-35

Administrative Record (2) H6-08  
Correspondence Control A3-01

TPA-  
m-15-53 m-15-08-07 m-13-27 m-15-44B m-15-42D  
m-15-54 m-15-38B m-15-43D m-15-49a m-15-42E  
m-16-00 m-15-51 m-15-73 m-15-47B  
m-15-38B  
200-SC-1 200-PW-2 200-MG1-1  
200-BC-1 200-PW-4 200-MG1-2  
200-CW-5 200-BP-5 200-LW-1  
200-PW-1 200-LW-2  
200-PW-3 200-PO-1 200-TW-1  
200-PW-6 200-SW-1 200-PWS  
200-up-1 200-CS-1 200-SW-2 200-TW-2  
200-2p-1 200-MW-1 200-WF-1  
200-15-1

RECEIVED  
JUL 27 2009

EDMC

Minutes of the 200 Area Project Managers' Meeting of July 16, 2009 are attached. Minutes are comprised of the following.

<b>Attachment 1</b>	<b>Attendance Record</b>
<b>Attachment 2</b>	<b>Agreements and Issues List</b>
<b>Attachment 3</b>	<b>Action Item List</b>
<b>Attachment 4</b>	<b>Operable Units and Facilities Status</b>
<b>Attachment 5</b>	<b>AS BUILT Drawing (211-UA/211-U)</b>

200 Area Project Managers' Status Meeting  
July 16, 2009

Please print clearly and use black ink

PRINTED NAME	ORGANIZATION	O.U. ROLE	TELEPHONE
Bruce Ford	CHPRC	Reg Support	573-3809
Craig Cameron	EPA	OU Mngvr.	376-8665
Larry Gadbois	EPA	spectator	376-9884
JOHN MANSO	DOE-RL	GURU	376-0057
Doug Chapin	DOE-RL	RL-0040	373-9396
Arlene Tortoso	DOE-RL	200 Area UM	373-9631
Allan Danielson	WDOW		727-0645
LES FORT	ECY	Proj. Mngvr.	372-7984
STHELLEY CIMON	ODOE		943-0853
AL Farabee	DOE	FPD	376-8089
JOHN CUMMER	WDOW		946-0790
Jim Hansen	DOE-RL	Risk Assessment	376-4648
Unity Dornbos for Dyon Foss	CHPRC	Acting for Dyon Foss	376-2980
Dib Goswan	ECY	Well decon	372-7902
Tim Crane	CHPRC	BOS CW3	376-9789
Therese Arnold	CHPRC	Admin.	376 3344



**200 Area Project Managers' Meeting  
Agreements and Issues List  
July 16, 2009**

**Agreement:** None identified.

**Issue:** None identified.

**Delegations for July 16, 2009 PMM meeting:**


EPA      Craig Cameron


Ecology    Les Fort- John Price, at Ecology, has delegated the project manager  
authority and responsibilities for Ecology to Les Fort.

DOE/RL    Arlene Tortoso  
              Al Farabee-


Meeting Minutes Transmittal/Approval  
 Project Managers' Meeting  
 200 Area Groundwater and Source Operable Units  
 1200 Jadwin, Richland, Washington  
 July 16, 2009

---

APPROVAL:  DATE: 7/16/09  
 Al Farabee, 200 Area Project Manager, DOE/RL

APPROVAL:  DATE: 07/16/09  
 Briant Charboneau, 200 Area Unit Manager, DOE/RL  
*John Morse delegate for Briant Charboneau*

APPROVAL:  DATE: 7/16/09  
 Craig Cameron, 200 Area Project Manager, EPA

APPROVAL:  DATE: 7/16/09  
 Les Fort, 200 Area Project Manager, Ecology  
*John Price, at Ecology, has delegated the project manger authority and responsibilities for Ecology to Les Fort.*

HFFACO Action Plan Section 4.1 requires signature of agreements and commitments made during the Unit Manager Meeting. Approval of these minutes documents approval of agreements and commitments documented in Attachment 4 to these minutes. Approval does not apply to any other attachments, which are included in these minutes for informational purposes.

## 200 AREA PROJECT JULY STATUS UPDATES

July 16, 2009

### Central Plateau Geographic Remediation

#### **Key Facility Negotiations** (RL: Al Farabee) – (Tina Crane)

- The agreement in principle for negotiation of Central Plateau Facility disposition activities was signed by Tri-Parties August 13, 2008. Technical discussions began October 30, 2008. No technical discussions have been scheduled for July.

**Schedule Status:** The negotiation completion schedule options will continue to be discussed at the upcoming meetings.

Regulator Comments

#### **CP MIS Utilization** (RL: Briant Charboneau/Frank Roddy) – (Dave Chojnacki)

- Funding has been identified for MIS Pilot Test Project.

**Schedule Status:** Compiling documentation from previously performed work at 216-S-19. Currently have an approved SAP, WCP, and HASP. Have queries out for RWP and Excavation permits. In the process of organizing a sampling team for pre-surveys.

Regulator Comments

**U-Zone Remediation**

**221-U Disposition** (RL: Wade Woolery) – (Tina Crane)

- Samples of the crust layer, liquid and core from the D10 Tank in 221-U Cell 30 have been packaged to transport to the laboratory for analysis. The crust and liquid samples have been transported to the laboratory, and the cores sample is expected to be transported the week of July 20. Future sampling has not been scheduled, but can be performed, as additional sampling equipment has been acquired.

**Schedule Status:** Canyon work activities on schedule.

Regulator Comments
--------------------

**U-Ancillary Facilities** (RL: Wade Woolery) – (Tina Crane)

- D&D operations are ongoing. The five tanks in 211-U and nine of the ten tanks in 211-UA have been demolished and shipped to ERDF. The final tank in 211-UA is expected to be demolished by July 17, 2009. Demolition preparation and asbestos removal activities in 224-U/UA and 203-UX are ongoing.

**Schedule Status:** U Plant Ancillary Facilities work activities on schedule.

Regulator Comments
--------------------

**200-UW-1**

- 200-UW-1 is part of the U-Zone remediation but is reported on later in this presentation.

**200 North Remediation**

**212-N, P, R (RL: Wade Woolery) – (Tina Crane)**

- Demolition activities at 212-R have commenced. The structure is to be demolished by July 17, 2009. Buildings 212-N and 212-P are scheduled to be demolished by July 30 and August 18, respectively.
- Demolition of each individual basin will be completed after the building structure has been demolished. According to the current schedule, the last basin, 212-P, is to be demolished by September 8, 2009.

**Schedule Status:** 212-N, P, R Demolition project on schedule.

Regulator Comments

**200-CW-3 Waste Sites (RL: Wade Woolery) – (Tina Crane)**

- Eight of nine waste sites have been sampled. The remaining waste site, UPR-200-N-1, is scheduled to be sampled by July 22, 2009.
- Site contouring and backfilling activities expected in August 2009 with project administrative completion expected in January 2010.

**Schedule Status:** On schedule.

Regulator Comments

**Rail Car Disposition Options Study (RL: Frank Roddy) – (Tina Crane)**

- RL will be revising the Rail Car Disposition Options Study timeline.
- Two options identified in the study are currently being investigated
  - Potential re-use of some or all of the cars.
  - Utilization of the ERDF ROD Amendment and the necessary documentation needed for the disposition purposes.

**Schedule Status:** TBD.

Regulator Comments
--------------------

**200-BC Control Area (BCCA) Ecology Lead (RL: Doug Chapin) – (Curt Walker/Ron Brunke)**

- The final draft of the Interim On Site Coordinator Report documenting contaminated soil removal activities done during FY 2008 in the BCCA Northern Part, Zone A, is being reviewed by DOE-RL. The final version of the report is expected to be released and published by the end of July 2009.
- Only July 14, 2009, provided draft TPA Change Notices 283 (BCCA RAWP) and 285 (BCCA SAP Appendix) to Ecology for review.
- Preparations continue to restart contaminated soil removal activities in the BCCA Northern Part, Zone A, in August 2009.

**Schedule Status:** On Schedule.

Regulator Comments
--------------------

**Central Plateau Groundwater and Source Operable Units****200-UP-1 Ecology Lead (RL: Arlene Tortoso) – (Curtis Wittreich)  
(M-15-17A, 11/30/10, Combined Remedial Investigation/Feasibility Study Report, and Proposed Plan)**

- Combined RI/FS Report:
  - Preparation of the RI/FS report continues. A briefing on the status of the RI/FS report is scheduled for Tuesday, July 14, 2009.
- Remedial Design/Remedial Action Work Plan (RD/RAWP):
  - Revision 3 to the RD/RAWD is currently under DOE review. The RD/RAWD is being revised to implement the approved Explanation of Significant Difference (ESD), and to include a preliminary design for a pump and treat system for the Tc-99 plumes at WMA S-SX consistent with proposed milestone M-016-120. The draft A is scheduled to be delivered to the regulators by August 24, 2009.
- Pump and Treat
  - 200-UP-1 interim action pump-and-treat system in the vicinity of U Plant is in operation with two extraction wells.

**Schedule Status:** On schedule.

Regulator Comments:

**200-ZP-1 EPA Lead (RL: Arlene Tortoso) – (Mark Byrnes)**

Remediation Treatment Status:

- Currently all 14 groundwater extraction wells are off line in support of the aquifer testing that is currently being performed in new extraction well C7017 (EW-1). Aquifer testing is scheduled to continue for the next week or two.

- Extraction wells W11-45 and W11-46 are both on line pumping water to ETF at a rate of approximately 45 gpm.
- Drilling of new extraction wells C7017 (EW-1) and C7021 (EW-3) is now complete. Drilling continues in well C7018 (EW-2). This well is currently at a depth of **325.8** ft.
- Resin testing is ongoing at the Corvallis laboratory to determine the amount of carbon tetrachloride that the Purolite A530E and SIR 1200 resins will uptake.
- Rev. 0 of the Remedial Design/Remedial Action Work Plan was issued to DOE-RL, several editorial changes were required prior to transmittal to EPA. The Rev. 0 document was due to EPA by July 15, 2009. A 15-day extension was requested by RL to EPA to provide additional time to correct the problems. The Rev. 0 is now due to EPA by July 30, 2009.
- Design work for the 200-West Area Groundwater Treatment System is on schedule. The 30% design review was held June 10, 2009 and June 11, 2009.

**Schedule Status:** On schedule.

Regulator Comments

**200-PW-1, 200-PW-3, & 200-PW-6 EPA Lead** (RL: Arlene Tortoso) – (Tony Knepp, Mark Byrnes, Virginia Rohay PW-1 SVE)

Responses to comments on the Draft B version of the 200-PW-1, 3, 6 FS were provided to EPA on June 22, 2009. EPA issued a letter to RL, dated July 1, 2009 requesting a revised schedule for submittal of the 200-PW-1, 3, 6 Feasibility Study and Proposed Plan from RL. Discussions between EPA and RL managers are continuing to determine the path forward.

Soil Vapor Extraction System (SVE):

- Monthly monitoring results for June 2009 for the soil vapor probes and wells were consistent with the results from previous monitoring.
- Two new SVE units are operating at Z-1A and Z-9. There have been some problems with the gas chromatograph in the Z-9 SVE unit. The hydrogen

generator had a few leaks that have been repaired. A backup gas chromatograph is being ordered.

- During the last two weeks of June 2009, average flow rates during operation at each SVE system were 230 and 138 cubic feet per minute.

**Schedule Status:** No Status.

Regulator Comments

**Deep Vadose Treatability Test M-15-53 (RL: John Morse) – (Glen Chronister)**

**(M-15-53, 6/30/2009, Begin Field test activities for Desiccation field Testing at 200-BC-1 (BC Cribs) for Tc-99 remediation) and**

**(M-15-54, 1/31/2010, Submit report on Reactive Gas testing for sequestration of Uranium that will support remedial action decision making)**

- Characterization Testing:
  - TPA milestone M-15-53 met on 6/16/09 and letter documenting completion has been transmitted to RL.
  - Characterization Testing was initiated on 6/16/09 and to date personnel have completed the step-up rate test, the step-down rate test, the constant rate flow test, and the sampling procedure per the Sample Analysis Plan. Some additional testing is planned this week to re-perform the constant rate flow test to provide an additional data set at a different flow rate, and another test to validate air flow volume/velocity.
- Desiccation Lab Testing (PNNL):
  - Laboratory experiments supporting pilot test design continue. Tests focus on tracer gas use, evaluation of desiccation in heterogeneous media, and incorporation of results into flow and transport modeling. All testing and associated report on schedule to conclude by end of September of 09.
- Uranium Sequestration Testing (PNNL):
  - PNNL has set up all the various test columns the dosing and testing of all experiments is greater than 90% complete. Mobility tests of the dosed columns are now well underway.

- The lab work is on schedule to be completed by September 30, 2009 and will be followed by a test report that supports a TPA milestone due on January 31, 2010.
- Surface Barrier Study (PNNL):
  - PNNL is performing analysis (a comprehensive review of documents that have already been generated and will emphasize gap analysis and recommendations) and will issue a report at the conclusion of their analysis documenting the study by September of 09.

**Schedule Status:** On schedule to meet TPA milestone.

Regulator Comments
--------------------

**200-CS-1 Ecology Lead** (RL: Greg Sinton) -- (Ron Brunke)

Ecology and RL continue to communicate regarding path forward and related issues including integration of CERCLA remediation and TSD closure activities.

- Discussions are on-going concerning incorporation of most of the CS-1 waste sites into an outer area ROD (all except 216-B-63 and 216-A-29).
- Comments were provided on the 216-S-10 TSD RCRA Permit conditions May 7, 2009, along with a new associated draft TPA change package. DOE is supportive of the Ecology TPA change package proposal to address the compliance schedule in the permit conditions. This approach is currently being planned for 216-S-10 pond and Ditch in CS-1 and 216-B-3-Pond in CW-1.
- Draft permit conditions were received from Ecology on April 28, 2009 for 216-A-29 and 216-B-63. Comments on those conditions are being prepared.

**Schedule Status:** No near term milestone. On schedule for M-16-00; near term schedule being developed.

Regulator Comments
--------------------

**200-CW-5 EPA Lead** (RL: Greg Sinton) – (Tony Knepp)

January 20<sup>th</sup> letter to EPA provided a path forward to address EPA's comments on the Feasibility Study and Proposed Plan.

- A new alternative that assumes all contaminated soils are to be excavated and can be disposed at ERDF has been included in the revised FS and PP. Work to address comment is continuing.

**Schedule Status:** Submittal of a revised FS and PP is planned on or before August 31, 2009 based on the January 20<sup>th</sup> letter to EPA.

Regulator Comments

**200-CW-1 Ecology Lead** (RL: Greg Sinton) – (Ron Brunke)  
**(M-015-38B, 11/30/2010, Feasibility Study/Proposed Plan)**

- Discussions are on-going about including most of the CW-1 sites in a new "outer Area" ROD (all but 216-T-4B and 216-U-10).
- Remaining CW-1 supplemental characterization sampling is now anticipated to be accomplished in 2010.

**Schedule Status:** The M-15-08-07 TPA change package currently out for public comment revises the M-15-38B FS/PP due date to 9/30/2011.

Regulator Comments

**200-BC-1 EPA Lead** (RL: Greg Sinton) - (Mike Hickey)**(M-15-51, 4/30/10, Feasibility Study/Proposed Plan)**

- Received comments on the Decisional Draft TTR. Comment resolution underway.
- Delivered 12 copies of the electrical resistivity correlation report to DOE.

**Schedule Status:** On schedule. M-15-51 Change Package M-15-08-07 Proposed Date 9/30/10.

Regulator Comments

**200-SC-1 EPA Lead** (RL: Greg Sinton) – (Mike Hickey)**(M-15-40E, 12/31/10, Feasibility Study/ Proposed Plan for 200-SC-1)**

- Data Quality Assessment of the supplemental characterization data is complete.

**Schedule Status:** The project activities funded for this OU in FY09 are related to completing FY08 field activities and consolidating project information and actions to date. A change package that addresses the 200 SC-1 schedule is planned to be prepared by 12/31/09 as specified in the proposed M-15-40E interim milestone.

Regulator Comments

**200-UW-1 Ecology Lead** (RL: Kevin Leary) – (Tony Knepp)

- Review comments were received from Ecology and EPA on the 200-UW-1 OU remedial action goals (RAGs) documents. RL and contractor staff are preparing responses to the comments and will plan to meet to discuss the responses in the near future. Technical

papers on infiltration and geochemistry of uranium that will support comment resolution are being circulated for internal review.

**Schedule Status:** Current plans include preparation of revised proposed plan for 200-UW-1 OU to be delivered in FY10. Schedule information will be shared as it is developed in subsequent PMMs.

Regulator Comments
--------------------

**200-IS-1 (RL: Kevin Leary) – (Greg Berlin)  
(M-13-27, 6/30/07, RI/FS Work Plan)**

- 241-CX Tank System Closure Plan transmitted to the Ecology December 22, 2008.
- On June 9, 2009 DOE and Ecology agreed on final changes to the CX Tank System Closure Plan. Technical editing has been completed and the document will be issued this month.

**Schedule Status:** No FY09 activities are scheduled for this OU with the exception of the 241-CX Tank System Closure Plan. Update for the Hexone Tanks Closure Plan is currently planned for FY2011 using ARRA funding.

Regulator Comments:
---------------------

**200-PW-2 & 200-PW-4 Ecology Lead (RL: Doug Hildebrand) – (Mike Hickey)  
(M-15-43D, 12/31/10, Feasibility Study and Revised Recommended Remedy(ies))**

**216-B-12 and 216-C-1 Boreholes:** No Change from last month.

**Schedule Status:** The project activities funded for this OU in FY09 are related to completing FY08 field activities (e.g., completing laboratory analyses and borehole decommissioning) and consolidating project information and actions to date. A change package that addresses the 200-PW-2/4 schedule is planned to be prepared by 12/31/09 as specified in the proposed M-15-43D interim milestone. Obtain samples at the 216-C-1 (“L-well”) borehole April 27, 2009 - October 11, 2010. Obtain samples at the 216-B-6 (“M-well”) borehole April 27, 2009 – October 11, 2010.

Regulator Comments

**200-BP-5 EPA Lead (RL: Doug Hildebrand) – (Curtis Wittreich)  
(M-15-21A, 10/31/10, Feasibility Study/Proposed Plan)**

- Remedial Investigation:
  - 200-BP-5 Conceptual Transport Model Report for the WMA B/BX/BY and surrounding area is being drafted by PNNL and will focus on uranium and technetium-99 contaminant transport.
  - Planning activities continue for drilling the K, L, and M wells.

**Schedule Status:** An initial draft of the 200-BP-5 Conceptual Transport Model Report is planned to be compiled by August 2009. Drilling of the K well is scheduled to start September 2009. The Draft A Feasibility Study and Proposed Plan is scheduled to be completed by 12/31/2012 consistent with TPA Change Number M-16-08-07.

Regulator Comments

**200-PO-1 Ecology Lead** (RL: Doug Hildebrand) – (Curtis Wittreich)

- Remedial Investigation:
  - Sampled 17 of 27 available groundwater wells planned for decommissioning (200-PO-1 OU Work Plan Appendix A Table A3-3) as of July 9, 2009. Sampling is expected to be complete by end of July. Extreme Fire Danger concerns are impacting access and schedule to complete.
  - Initiated review of 200-PO-1 OU candidate wells for decommissioning.
- Geophysical field survey and data interpretation activities included:
  - Completed a refined top basalt structure contour map for the 200 East Area, using historical seismic reflection data integrated with 200 East seismic data acquired in 2008. As part of this effort, completed digitizing eight historical seismic lines covering the 200-PO-1 OU into standard electronic format for integration with 200 East seismic data set. Initiated work on 200-PO-1 RI geophysical data summary report.
- Remedial Investigation Report:
- Continued efforts to prepare an RI Report. Completed internal review of Draft Data Quality Analysis Document June 18, 2009.

**Schedule Status:** The Draft A Remedial Investigation Report is scheduled to be completed by March 2010. Proposed Milestone M-15-73 requires submittal of the Draft A Feasibility Study and Proposed Plan by 12/31/2011.

Regulator Comments

**200-SW-1 Ecology Lead** (RL: Kevin Leary) – (Ron Brunke)

- DOE met with Ecology on 06/24/09 to discuss NRDWL and SWL closure plans. Topics included the NEPA/SEPA, question combining the two plans, and meeting groundwater monitoring requirements. A follow-on meeting to continue this discussion is to be scheduled for the week of July 13.

**200-SW-2 Ecology Lead** (RL: Frank Roddy) – (Greg Berlin)

- RI/FS Work Plan (Rev 0) was approved by RL and Ecology on December 22, 2008.
- Geophysical investigations have been performed at 218-E-10, 218-E-12B, 218-W-4B, and 218-W-4C to support procedural closure of unused TSD landfill areas; final report preparation is underway.

**Schedule Status:** Non-intrusive characterization tasks (i.e., surface geophysics and passive organic vapor sampling) are now funded using ARRA support. Field activities should begin in late FY2009 and continue into FY2010.

Regulator Comments

**200-MW-1 EPA Lead** (RL: Frank Roddy) – (Mike Hickey)  
**(M-15-44B, 9/30/09, Feasibility Study/Proposed Plan)**

- DOE and EPA are currently in informal dispute (project manager level). Informal dispute was extended from July 13, 2009 to July 31, 2009. This automatically moves the due date for TPA milestone the additional 18 days. The new due date is now October 19, 2009.

**Schedule Status:** On schedule to meet TPA interim milestone M-015-44B.

Regulator Comments

**200-MG-1/200-MG-2 Model Group 1 Sites** (RL: Frank Roddy) – (Ron Brunke/Greg Berlin)  
**(M-15-49a, 12/31/08, MG-1 EE/CA) Ecology Lead**  
**(M-15-49B, 12/31/08, MG-2 EE/CA) EPA Lead**

- The 200-MG-2 EE/CA was finalized and the 30-day public review/comment period ran from May 27 to June 27, 2009. A draft Action Memorandum has been generated and will be transmitted to EPA by July 27, 2009.
- The 200-MG-1 EE/CA has been finalized, and the 30-day public review period began on June 17, 2009. Two Action Memorandum documents have been drafted and are undergoing review by DOE/Ecology and EPA.
- Removal Action Work Plan and Sampling and Analysis documents for 200-MG-1 waste sites have been drafted and are undergoing review.

**Schedule Status:** On schedule

Regulator Comments

**200-LW-1/200-LW-2 Ecology Lead** (RL: Frank Roddy) – (Mike Hickey)  
**(M-15-46B, 12/31/11, Feasibility Study/Recommended Remedy) Ecology**

- **216-B-6 Borehole C5860:** No change from last month.

**Schedule Status:** Other than the C5860 borehole (above), the project activities funded for this OU in FY09 are related to completing FY08 field activities and consolidating project information and actions to date. A change package that addresses the 200-LW-1/2 schedule is planned to be prepared by 12/31/09 as specified in the proposed M-15-446B interim milestone. Obtain samples at the 216-B-6 ("K-well") borehole April 27, 2009 – October 26, 2010.

Regulator Comments

**Ecological Risk Assessment** (RL: James Hansen) – (John Lowe)

- Work continues on developing the path forward for the Central Plateau Ecological Risk Assessment to support Central Plateau remedial decision making.
- The Central Plateau Ecological Risk Assessment report was submitted to the agencies in February 2008. In response to agency comments, Neptune and Company rewrote the report, and provided a revised draft to Fluor Hanford at the end of the contract period in September 2008. DOE and CHPRC identified several potential issues with the Central Plateau Ecological Risk Assessment, which potentially affect its usability for remedial decision-making, and have deferred revision or re-publication of the report until these issues could be resolved. DOE and CHPRC met with Neptune and Company on June 9 and 10 to evaluate these potential issues and to develop a path forward for the Central Plateau Ecological Risk Assessment. Those issues were primarily with risk conclusions that went beyond the original scope and sampling effort of the assessment. The risk conclusions also require a more comprehensive presentation of uncertainties and data gaps to more appropriately inform risk management decisions. Based on the outcomes of this meeting, CHPRC is developing a schedule and strategy to address issues with risk conclusions, align ecological risk assessment approaches to be consistent with the Central Plateau Cleanup Strategy, and better communicate those risk conclusions to the Tri-Parties, stakeholders, risk managers, and eventually, the public.

**Schedule Status:** The schedule for the ecological risk assessment will need to support proposed plans for the Outer and Inner Areas. A revised schedule is currently under development.

Regulator Comments

**Well Decommissioning Status:** (RL: Frank Roddy) - (Chris Wright)

- Initial screening of candidates for decommissioning being performed with groundwater and source OU leads, DOE, and Ecology.
- Funding from ARRA for 350 wells.

**Schedule Status:** Decommissioning field work planned to begin Sept/Oct. of 2009.

Regulator Comments

EPA and Ecology have requested a meeting to discuss the appropriate wells for decommissioning following the week of August 3, 2009.

**200-TW-1 & 200-PW-5 EPA Lead (RL: Arlene Tortoso) – (Mike Hickey)  
M-15-42D, 12/31/11, Feasibility Study/Proposed Plan for TW-1 & PW-5)**

**Schedule Status:** No FY09 activities are scheduled for this OU. A change package that addresses the 200-TW-1 & PW-5 schedule is planned to be prepared by 12/31/09 as specified in the proposed M-15-42D interim milestone.

Regulator Comments

**200-TW-2 Ecology Lead (RL: Arlene Tortoso) – (Mike Hickey)  
(M-15-42E, 12/31/11, Feasibility Study/Revised Recommended Remedy(ies) for TW-2)**

**Schedule Status:** No FY09 activities are scheduled for this OU. A change package that addresses the 200-TW-2 schedule is planned to be prepared by 12/31/09 as specified in the proposed M-15-42E interim milestone.

Regulator Comments

**200-UR-1 Ecology Lead** (RL: Frank Roddy) – (Ron Brunke)

- RL Plans to complete the West Lake SAP.

**Scheduled Status:** Work on West Lake SAP initiated in May, 2009.

Regulator Comments

