

Meeting Minutes Transmittal

T PLANT COMPLEX
 Project Managers Meeting
 825 Jadwin/Room 340
 Hanford, Washington
 January 28, 2010

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.



 Project Manager, Ecology

Date: 2/25/10



 Project Manager Representative, RL

Date: 25 Feb 10



 Project Manager Representative, CHPRC

Date: Feb 25, 2010

T PLANT Administrative Record	H6-08
MS Collins	A6-38
DL Flyckt	T4-10
PW Martin	T4-52
DG Singleton	H0-57

RECEIVED
 MAR 02 2010

EDMC

T PLANT COMPLEX PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 340/700 Area
Richland, Washington

January 28, 2010

- I. Approval of October 22, 2009 T Plant Complex Project Meeting Minutes (Ecology/DOE/RL/CHPRC)
A. The PMM minutes were approved. There were no PMMs scheduled for November or December 2009.

II. Operational Status

Mike Collins (RL) reported that there are now two waste repackaging crews running on day shift, and a third crew is running on night shift. A fourth crew is undergoing hands-on training, and it is anticipated it will be running in the April 2010 time frame.

Paul Martin (CHPRC) provided the status of waste received and transferred.

Waste Received and Transferred During November and December 2009 (see tables)

	Volume M ³	From	To	# Containers*
Mixed Waste Received	48.29	CWC	T Plant	150
(includes interfacility transfers)	1.61	WRAP		5
Mixed Waste Transferred Onsite	21.54	T Plant	CWC	103
Mixed Waste Shipped Offsite	0.00	T Plant	N/A	0

*Includes containers of all sizes (55-gallon drums, 85-gallon drums, 5'x5'x9' boxes, etc.)

	# Drums
TRU Mixed Waste Repackaged into 55-gallon drums to meet WIPP compliance in December 2009	180

III. Status of Previous Agreements and Commitments

- A. There were no previous agreements and commitments to status.

IV. New Agreements and Commitments

- A. There were no new agreements and commitments.

V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)

- A. T Plant Permit Status.

The order of focus for the Solid Waste Operation Complex (SWOC) unit permits has been revised, and the WRAP permit is now the first SWOC unit permit that will be reviewed and completed. CWC, T Plant and Low Level Burial Ground permits will follow in that order. Kathy Conaway (Ecology) has been assigned responsibility as the permit writer for the SWOC units.

VI. Approved Changes Signed off in Accordance with TPA Section 12.2
A. There were changes to sign.

VII. General Discussion

A. Mr. Collins stated that the PCB Risk Based Disposal Approval (RBDA) will be used to move PCB/transuranic (TRU) liquid feed to T Plant. Ms. Conaway noted that a CERCLA Record of Decision (ROD) for the K Basins has been established. EPA required that treatment of sludges from the North Loadout Pit (NLOP) be subject to treatment necessary to meet waste acceptance criteria for disposal as TRU waste and long-term storage at the T Plant facility. The NLOP sludge has been treated and certified, and is currently stored at CWC. Mr. Collins stated that the issue is the 1.5 cubic meters of the sand filter sand backwash that is in a large diameter container (LDC) that was received in April 2008 and is stored in a cell with secondary containment. There is another NLOP LDC that was emptied, and it is being stored as TRU waste because it couldn't be proved that the residuals in the LDC were low level waste. The concept is to use the NLOP sludge treatment equipment to treat the sand filter sand backwash, solidify it and grout it. Currently there is no firm schedule to treat the sand because the priority at T Plant is on repackaging, and after repackaging is completed in 2012-2013, the next priority will be storage of a portion of the K Basins sludge due to arrive at T Plant.

Dave Bartus (EPA) stated that the schedule in the RBDA that allowed for the NLOP equipment to be maintained in cold standby without decontaminating it has expired. Mr. Bartus noted that when RL requested a schedule extension, EPA sent a letter to RL stating its willingness to grant an extension, but a more definitive schedule needs to be provided. Mr. Collins requested a copy of the EPA letter, which Mr. Bartus will provide. Ms. Conaway stated that Ecology agrees with EPA's position on providing a schedule. Tony Miskho (CHPRC) stated that this discussion encompasses non-dangerous waste, and Mr. Bartus concurred.

Mr. Bartus initiated another discussion regarding liquid processing. The issue is providing secondary containment in the Permacon enclosures and also the appropriate absorbents for each liquid. EPA and Ecology are not satisfied with RL's proposal that a plastic liner (stubbie) will be used on top of the sorting table as secondary containment for managing dangerous waste. Ms. Conaway stated she needs to ensure that the dangerous waste permitting piece doesn't conflict with TSCA regulations. Paul Martin (CHPRC) stated that the glove bag provides secondary containment to the primary smaller container that collects the liquids in the drum. The glove bag has a two-inch pan of heavy rubber around the bottom. Mr. Martin added that he performed a calculation, and the glove bag provides containment much higher than the administrative limit of 15 liters. Mr. Bartus expressed a positive response to the information, and noted that he had not received that documentation. Mr. Martin will provide RL the calculations and diagrams for the secondary containment for their transmittal to Mr. Bartus.

VIII. Actions

Description	Status	Date
Ecology will provide RL written acceptance of the line blanking to the tank that was never used at 2706-T	Pending	9/24/09
	Kathy Conaway will provide the information	1/28/10

IX. Documents for Submittal to the Administrative Record

- A. There were no documents identified.
- X. Next Project Managers Meeting – February 25, 2010.

T Plant PROJECT MANAGERS MEETING

825 Jadwin/Room 340

Richland, Washington

January 28, 2010

Agenda

- I. Approval of October 22, 2009, T Plant PMM Minutes (Ecology/DOE-RL/CHPRC)
- II. Operational Status

Waste Received and Transferred during November and December 2009 (see tables)

	Volume M ³	From	To	# Containers*
Mixed Waste Received	48.29	CWC	T Plant	150
(includes interfacility transfers)	1.61	WRAP		5
Mixed Waste Transferred Onsite	21.54	T Plant	CWC	103
Mixed Waste Shipped Offsite	0.00	T Plant	NA	0

* Includes containers of all sizes (55-gallon drums, 85-gallon drums, 5'x5'x9' boxes, etc.)

	# Drums
TRU Mixed Waste Repackaged into 55-gallon drums to meet WIPP compliance in December 2009	180

- III. Status of Previous Agreements and Commitments
- IV. New Agreements and Commitments
- V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)
 - A. T Plant Permit Status
- VI. Approved changes signed off in Accordance with TPA Section 12.2
- VII. General Discussion

VIII. Actions

Description	Status	Date
Ecology will provide RL written acceptance of the line blanking to the tank that was never used at 2706-T	Pending	9/24/09

IX. Documents for Submittal to the Administrative Record

X. Next Project Managers Meeting - TBD

T PLANT PROJECT MANAGERS MEETING

825 Jadwin/Room 340

Richland, Washington

January 28, 2010

Attendance List

Name	Organization	Phone Number
Brian Dixon	CHPRC	376-7053
Kathy Chouse	CHPRC	376-2377
Kathy Knox	Knox Court Reporting	376 946-5535
Michael Gillins	DOE	376 6536
Joe Williams Jr	CHPRC	376-4782
Paul W. MARSH	CHPRC	376-4420
Tony Misklow	CHPRC	376-7313
TONY MCKARNS	DOE	376-8981
Dave Beckus	EPA	948-3212
Kathy Braway	Ecology	372-7890
Julie Atwood	CHPRC / MSEC	205-7653
Dow Flycht	CHPRC	372-3142
LINDA Petersen	CHPRC-FGG	373-4200