

# START

9513383.1535

0042058

020361

Meeting Minutes Transmittal/Approval  
Unit Manager's Meeting: 100 Aggregate Area/100 Area Operable Units  
2440 Stevens Center, Room 1200, Richland, Washington  
August 23, 1995

FROM/APPROVAL: Nancy Weidel Date 9/20/95  
Nancy Weidel, 100 Area Unit Manager, RL (H4-83)

APPROVAL: Phil Staats Date 9/20/95  
Phil Staats, 100 Aggregate Area Unit Manager, WA Dept of Ecology (B5-18)

APPROVAL: Dennis Faulk Date 9-20-95  
Dennis Faulk, 100 Aggregate Area Unit Manager, EPA (B5-01)

Meeting Minutes are attached. Minutes are comprised of the following:

- |               |   |                              |
|---------------|---|------------------------------|
| Attachment #1 | - | Meeting Summary              |
| Attachment #2 | - | Attendance Record            |
| Attachment #3 | - | Agenda                       |
| Attachment #4 | - | DOE Reorganization Structure |
| Attachment #5 | - | ERC Reorganziation Structure |
| Attachment #6 | - | Remedial Design Presentation |
| Attachment #7 | - | BC ERA Costs                 |
| Attachment #8 | - | Operable Unit Status Package |

Prepared by: Alan Krug Date: 9/20/95  
Alan Krug/Famen Lundquist (H4-91)

Concurrence by: Greg Eidam Date: 9/21/95  
Greg Eidam, BHI 100 Area Manager (H4-91)

## Meeting and Summary of Commitments and Agreements

## Unit Manager's Meeting: 100-aggregate Area/100 Area Operable Units

1. Signing of the July 100 Area Unit Manager's Meeting Minutes - The minutes for July were reviewed and approved.

2. Action Item Update:

No change.

3. New Action Items:

None.

4. 100 Area Activities:

- DOE Reorganization: Julie Erickson (DOE) presented the new organizational structure (Attachment 4) for the DOE.
- ERC Reorganization: Greg Eidam (ERC) presented the new organizational structure (Attachment 5) for the ERC.
- RD/RA Discussion: R. Donahoe (ERC) presented a brief overview of the Remedial Design/Remedial Action Strategy (Attachment 6). He also presented the lists of sites being considered, a top level schedule and discussed the Remedial Action Goals.
- ROD Strategy: Nancy Werdel (DOE) discussed the ROD Strategy which is being developed by DOE to address the remaining 100 Area sites. It begins by addressing all remaining BC Area sites. It would include several site visits and meetings with the regulators to reach agreement on the disposition of sites. The agreements reached for the BC Area would then be used as a basis for the other areas. All remaining sites would be included in a single FFS, issued by mid-July, 1996.

Kevin Oates (EPA) suggested that the Phase 1/2 Feasibility Study could satisfy the needs for a FFS and that a new one for the remaining sites may not be necessary. A letter report, listing the sites by categories would probably be sufficient. It should be possible to move directly to a Proposed Plan (PP).

Julie Erickson (DOE) indicated that this was a good suggestion and that if the Regulators would formally propose it, DOE would likely act on it.

- 100-BC/DR/HR-1 ROD: Kevin Oates (EPA) said that he expected to have a draft of the 100-BC/HR/DR-1 Operable Unit ROD completed by August 28, 1995.
- Cost Actuals for the BC ERA: It was decided to discuss the BC ERA costs (Attachment 7) at a separate meeting. It was scheduled for 8:30 am, August 25, 1995, at the EPA Conference Room, but was not held.
- 100-IU-2 and 100-IU-6: EPA and Ecology stated that they have not met and reached an agreement as to which agency will take the lead on these two units.
- River Outfall Pipeline ERA: The Unit Manager's Meeting adjourned prior to discussing the status of the Riverpipeline ERA. An informal discussion was held after the regular meeting.
- Operable Unit Status: The status package is attachment 8.


Please print clearly and use black ink

[illegible]


## 100 Area Unit Manager's Meetings

Wednesday, August 23, 1995Conference Room 1200, 2440 Stevens Place

- 1:00 - 1:15 DOE/ERC Reorganization - J. Erickson/G. Eidam
- 1:15 - 3:00 RD/RA Action Discussion - R. Day/R. Donahoe
- The Remedial Design/Remedial Action Strategy
  - List of Initial Sites to be Remediated
  - Schedule for Accomplishing the Remediation
- 3:00 - 3:15 100-BC - J. April
- Cost Actuals on BC-ERA
- 3:15 - 3:30 ROD Strategy - N. Werdel
- Status
- 3:30 - 3:45 ERA - T. Brown
- Status for River Outfall Pipelines
- 3:45 - 4:00 100-IU-2 and 6 - Discussion
- Identify an Ecology/EPA Unit Manager for 100-IU-2 and 100-IU-6 Operable Units



## REMEDIAL ACTION




9513383.1542

**AGENDA**  
**REMEDIAL DESIGN PRESENTATION**  
**August 23, 1995**

- I. Remedial Design/Remedial Action Strategy
- II. List of Sites
- III. Schedule
- IV. Remedial Action Goals




# 100 AREA SELECTED SITE DESIGN EXTENDED PROJECT TEAM



9513383.1544

9513383.1545



LEGEND:





Figure 1  
100 Area Remediation Process


100REMPR CH3

9513383.1546



# **Selected 100BC WIDS Sites** 100-BC-1 and 100-BC-2 Operable Units


- WIDS Site (Point)
- ▨ WIDS Site (Polygon)
- ▭ Buildings
- Paved Road
- - - Dirt or Gravel Road
- ⋈ Railroad
- Security Fence









Hanford Geographic Information System  
Environmental Data Management  
Bechtel Hanford, Inc.




9513383.1547



## Selected 100D WIDS Sites 100-DR-1 and 100-DR-2 Operable Units


-  WIDS Site (Polygon)
-  Buildings
-  Paved Road
-  Dirt or Gravel Road
-  Railroad
-  Security Fence



Hanford Geographic Information Systems  
Environmental Data Management  
Bechtel Hanford, Inc.



9513383 1548



## Selected 100H WIDS Sites 100-HR-1 and 100-HR-2 Operable Units

 WIDS Site (Polygon)


 Buildings

 Paved Road

 Dirt or Gravel Road

 Railroad

 Security Fence




Hanford Geographic Information Systems  
Environmental Data Management  
Bechtel Hanford, Inc.



### 100-BC-1, DR-1, HR-1 Site Descriptions

Site #/Name/(Alias)	Use	Physical Description	Data Source
116-B-5 Crib (108-B Crib)	Received 10 million liters of low-level effluent from contaminated maintenance shop and decontamination pad in 108-B building, including liquid tritium waste; disposed effluent to soil.	Crib divided into 12 cells each cell 8 x 7.4 ft, roof panels, 2 per cell, 4" thick wire mesh surrounding crib. Crib height is 6' 4" lid - 8" footing. - 4" vitrified clay feed pipe.	Demonstration Project
116-B-4 French Drain (105 Dummy Decontamination French Drain)	Received 300,00 liters of effluent, e.g., contaminated spent acid from dummy decontamination facility; disposed effluent to soil.	Gravel filled pit - 20 x 14 x 10 ft deep. 4" stainless steel feed pipe, perforated on the end. Vent pipe, - 2" stainless.	Demonstration Project
116-C-1 Effluent Disposal Trench (107-C Liquid Waste Disposal Trench)	Received 700 million liters of high activity effluent produced by failed fuel elements; disposed effluent to the soil.	Unlined trench, backfilled. 152.4 x 15.2 x 7.6 m deep (500 x 50 x 25 ft)	Historical
116-B-13 Sludge Trench (107-B South Sludge Trench)	Received sludge from 116-B-11 retention basin; sludge disposed to soil then trench backfilled.	Unlined trench, backfilled. 15.2 x 15.2 x 3 m (49.9 x 49.9 x 9.8 ft) deep	No Analytical Data
116-B-14 Sludge Trench (107-B North Sludge Trench)	Received sludge from 116-B-11 retention basin; sludge disposal to soil then trench backfilled.	Unlined trench, backfilled. 36.6 x 3 x 3 m (120.1 x 9.8 x 9.8 ft) deep	No Analytical Data
116-C-5 Retention Basin (107-C Retention Basin)	Held cooling water effluent from B and C Reactors for cooling/decay before release to the Columbia River; large leaks of effluent to soil.	100.6 m (331 ft) diameter x 4.9 m (16.1 ft) deep (see F-97)	LFI Historical
116-B-11 Retention Basin (107-B Retention Basin)	Held cooling water effluent from B Reactor for cooling/decay before release to the Columbia River; large leaks of effluent to soil.	F-101 143.3 x 7.1 x 1.5 m (469.2 x 229.6 x 4.9 ft) deep	Historical
116-D-1A (105-D Fuel Storage Basin Trench #1)	Received contaminated water from 105-D fuel storage basin (20,000 liters).	Trench Unlined 39.6 x 3.1 x 1.8 m (129.9 x 10 x 5.9 ft) deep	LFI, Historical
116-D-1B (105-D Fuel Storage Basin Trench # 2)	Received contaminated water from 105-D fuel storage basin (eight million liters).	Trench Unlined 30.5 x 3.1 x 4.6 m (100 x 5.9 x 15.09 ft) deep	LFI, Historical
116-H-1 Process Effluent Disposal Trench (107-H Liquid Waste Disposal Trench)	Received high activity effluent produced by ruptured fuel elements. Received sludge from 116-H-7 retention basin when 100-H Area was deactivated. Also received 90 kg of sodium dichromate.	Trench Unlined 58.8 x 33.5 x 4.6 m (192.9 x 105.9 x 15.09 ft) deep	No Analytical Data

9513383.1549



Project Start 14AUG95  
 Project Finish 30SEP96  
 Data Date 14AUG95  
 Plot Date 23AUG95

Early Bar  
 Progress Bar  
 Critical Activity

RDES

(c) Primavera Systems, Inc.

# ERC SELECTED SITE RD/RA DRAFT SCHEDULE

Sheet 1 of 1

SR DUFEE 2-9596

Date	Revision	Checked	Approved

# 100-BC DEMONSTRATION PROJECT

## August - Cost Estimate

		FY 1995 Budget	FYTD Actuals	Remaining Budget
PB1X1	Project Management	115.7	117.8	-2.1
PB2X1	Excavation Demonstration Plan	38.1	44.2	-6.1
PB2X2	Prepare Health and Safety Plan	25.0	30.9	-5.9
PB2X3	Prepare Quality Assurance Project Plan	8.0	9.4	-1.4
PB2X4	Prepare Waste Control Plan	9.3	11.6	-2.3
PB2X5	Develop Sampling and Analysis Plan	44.8	111.1	-66.3
PB2X6	Permits	39.6	24.8	14.8
PB2X7	Develop Operating Procedures	91.0	43.4	47.6
PB2X8	Engineering Evaluation/Cost Analysis	33.7	9.4	24.3
PB3X1	B-4 Site Specific Engineering	44.4	18.4	26.0
PB3X2	B-5 Site Specific Engineering	43.7	25.0	18.7
PB3X3	C-1 Site Specific Engineering	77.6	82.4	-4.8
PB4X1	Phase 1 Field Implementation	251.1	374.6	-123.5
PB4X2	Phase 2 Field Implementation	630.1	457.3	172.8
PB4X3	Phase 3 Field Implementation	1337.1	29.5	1307.6
PB4X4	Phase 3 116-C-1 Prior Characterization	163.0	42.5	120.5
PB4X5	Phase 3 116-C-1 Analytical Support	129.0	12.2	116.8
PB5X1	Technical Memorandums	14.0		14.0
PB5X2	Final Test Report	0.0		0.0
G&A		83.0	76.5	6.5
Total 1995 Project BCWS \$		\$3,178.2	\$1,521.0	\$1,657.2

9513383.1951



9513383.1552

Attachment 8

STATUS PACKAGE

AUGUST UNIT MANAGERS MEETING

100-BC, 100-K, 100-D, 100-H, 100-F

## Treatability Studies

Soil Washing Treatability Study During this reporting period, the Soil Washing Treatability Study Report was submitted to EPA and Ecology for review. Comments were received from the agencies on August 4. A comment response meeting will be scheduled for late August.

100-HR-3 Pump & Treat Study The 100-HR-3 Pump and Treat operated for 30 days this month, with one down day due to a Hanford Site electrical outage. One million gallons of groundwater were processed, and 8.23 pounds of  $\text{Cr}^{+6}$  were removed. To date, 4.88 million gallons of groundwater have been processed, and 44.32 pounds of  $\text{Cr}^{+6}$  have been removed.

118-B-1 Excavation Treatability Study The regulators have reviewed the report and have issued a letter stating that they have no comments. The final report (Revision 0) will be issued in late August.

In Situ Phosphate Treatment Bench Scale Study A change notice was approved for accelerating the FY 1996 In Situ Phosphate Treatment Bench Scale Study into FY 1995. This study will focus on the utility of North Carolina apatite and how this mineral can be used to stabilize  $^{90}\text{Sr}$  and  $\text{Cr}^{+6}$  in situ. Procurement has issued the request for proposal and will award the contract in August.

Redox Manipulation A mini dithionite injection test has been conducted in the H Area by PNL. The ERC is currently planning for FY 1996 activities.


## BC Demonstration Project

100-BC-1 ERA

Demonstration Project - During the this reporting period excavation at the 116-B-5 was completed during the first week of July. Mobilization on the 116-B-4 Site was started during the second week of July. A delay of one week was experienced to modify and test the soil bagging hopper. After excavation was started efficiencies of 8 minutes per soil bag was achieved. At the end of this reporting period the B-4 Site was excavated to 20 feet. Radiological contamination levels ranged from 3000 to 7000 counts per minute from depths of 3 to 20 feet in depth with highest contamination encountered below the perforated effluent pipe at four feet in depth from surrounding grade. No hazardous waste was encountered during the course of excavating the site. Planning for the C-1 Trench continued. A site specific remediation contract was initiated. Award of this contract is anticipated on August 14.



9513383.1555



A	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	O

Project Start 01OCT94  
 Project Finish 01FEB95  
 Data Date 22AUG95  
 Plot Date 23AUG95

Early Bar  
 Progress Bar

UMMS

(c) Primavera Systems, Inc.

Bechtel Hanford Inc.  
 FY 1995 Unit Managers Meeting  
 August 1995

Sheet 1 of 1

Date	Revision	Checked	Approved

Activity  
description

Percent  
complete

1994					1995											
A	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	O		

**Project Lead: Chuck Hedel**

**Proposed Responsibility: State**

DOE REVIEW / BHI INCORPORATION 100

01OCT94A [Bar] 31JAN95A

M-15-18B SUBMIT FFS REPORT TO EPA/ECOLGY 100

31JAN95A

DOE REVIEW / BHI INCORPORATION 100

01OCT94A [Bar] 31JAN95A

M-15-18C SUBMIT IRM PROPOSED PLAN TO EPA/ECOLGY 100

31JAN95A

9513383.1556

A	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	O
---	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	---

Project Start 01OCT94  
Project Finish 09FEB95  
Data Date 22AUG95  
Plot Date 23AUG95

Early Bar  
Progress Bar

UMMS

Bechtel Hanford Inc.  
FY 1995 Unit Managers Meeting  
August 1995

Sheet 1 of 1

Date	Revision	Checked	Approved

**Distribution**  
**Unit Manager's Meeting: 100 Aggregate Area/100 Area Operable Units**  
**August 23, 1995**

Nancy Werdel ..... DOE-RL, RSD (H4-83)  
Mike Thompson ..... DOE-RL, RSD (H4-83)  
Arlene Tortoso ..... DOE-RL, RSD (H4-83)  
Paul Pak ..... DOE-RL, RSD (H4-83)  
David Olson ..... DOE-RL, RSD (H4-83)  
Nicole Kimball ..... DOE-RL, RSD (H4-83)

Steve Balone ..... DOE-HQ (EM-442)

Dennis Faulk ..... 100 Aggregate Area Manager, EPA (B5-01)  
Bill Lum, USGS ..... Support to EPA  
Jim Pankanin, PRC ..... Support to EPA

Phil Staats ..... 100 Aggregate Area Manager, WDOE (B5-18)  
Chuck Cline ..... WDOE (Lacey)

Lynn Albin ..... Washington Dept. of Health

G. R. Eidam, BHI ..... (H4-91)  
A. D. Krug, BHI ..... (H4-91)  
T. L. Lundquist ..... (H4-91)  
Kay Kimmel ..... MAC (B1-42)  
R. Scott Hajner ..... BHI (H4-79)  
Andrea Hopkins ..... BHI (H6-07)  
Tom Page (Please route to:) ..... PNL (K9-18)

Cheryl Thornhill ..... PNL (K9-14)	Steve Slate ..... PNL (K9-14)
Mark Hanson ..... PNL (K9-02)	Bill Stillwell ..... PNL (K9-09)
Roy Gephart ..... PNL (K9-70)	Ben Johnson ..... PNL (K9-70)

---

Original Sent to: ADMINISTRATIVE RECORD: 100 AAMS; Care of EDMC, WHC (H6-08)

---

Please inform Tamen Lundquist (372-9562) of BHI  
of deletions or additions to the distribution list.