

START

9005035 0011756 3

Science Applications International Corporation
An Employee-Owned Company

8126-CMT.90
August 29, 1990



Ms. Jil Frain
Westinghouse Hanford
P.O. Box 1970
MSIN 450 Hills, Rm 6
Richland, WA 99352

Subject: Task Order S-90-16, 200-BP-1 Phase 1 and 2 Feasibility Study, WHC Contract No. 073750

Dear Ms. Frain:

Please find enclosed 3 copies of the year end status report for the 200-BP-1 Phase 1 and 2 Feasibility Study. This status report completes milestone 4.7 of Task Order Number S-90-16.

Please contact Doug Dunster (206) 883-0777 or myself at 943-3133 if you have any questions or comments.

Sincerely yours,

SCIENCE APPLICATIONS INTERNATIONAL CORPORATION

A handwritten signature in black ink, appearing to read "Chris Timm".

Christopher M. Timm, P.E.
Program Manager

CMT/kld

cc: M. Adams, WHC
D. Wilson, WHC
D. Dunster, Golder
LB/Task Order S-90-16 File



**YEAR END STATUS REPORT - FISCAL YEAR 1990
200-BP-1 PHASE 1 AND 2 FEASIBILITY STUDY**

Status of Work and Progress to Date

Work was initiated on the 200-BP-1 Phase 1 and 2 Feasibility Study during fiscal year 1990. The following deliverables were submitted as required by Task Order Numbers G-90-34 and S-90-16:

- Initial Planning Package - Milestone 4.3 (Task 2.3.1).
- "Preliminary 200-BP-1 Operable Unit Remedial Action Objectives and General Response Actions" - Milestone 4.4 (Tasks 2.1.1 and 2.1.2).
- "Preliminary Draft 200-BP-1 Operable Unit Applicable or Relevant and Appropriate Requirements - Milestone 4.5 (Task 2.2.4).
- "Preliminary Draft Data Needs for the 200-BP-1 Phase 1 and 2 Feasibility Study" - Milestone 4.5 (Task 2.2.5).
- "Preliminary Draft-Identify Volumes or Area of Contaminated Media at the 200-BP-1 Operable Unit" - Milestone 4.6 (Task 2.1.3).

In addition to the above deliverables required by the Task Orders, we have been evaluating RI data provided by WHC as required by Task 2.2.5, and have attended the monthly Unit Managers Meetings as required by Task 2.3.3. As part of the RI data review, Northland Geophysical Company under subcontract to Golder Associates Inc. prepared a report, "Review of Geophysical Testing Investigations for the 200-BP-1 Operable Unit, Geosciences Group Westinghouse Hanford Company Richland, Washington."

Percent Complete - All deliverables required by the Task Orders for fiscal year 1990 are 100% complete.

Schedule - All milestones have been completed on schedule.

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author: C. M. Timm, SAIC Addressee: J. M. Frain, WHC Correspondence No.: Incoming: 9005035

Subject: TASK ORDER S-90-16, 200-BP-1 PHASE 1 AND 2 FEASIBILITY STUDY,
WESTINGHOUSE HANFORD COMPANY CONTRACT NUMBER 073750

INTERNAL DISTRIBUTION

Approval	Date	Name	Location	w/att
		Correspondence Control	A3-01	X
		M. R. Adams	H4-55	
		R. J. Bliss	B3-04	
		L. C. Brown	H4-51	
		M. A. Buckmaster	H4-55	
		R. A. Carlson	H4-55	
		J. M. Frain	H4-55	X
		R. E. Lerch (assignee)	B2-35	
		T. B. Veneziano	B2-35	
		EDMC	H4-22	X

