

START

0032599

Change Number M-03-93-02	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date October 4, 1993
-----------------------------	---	-------------------------

Originator D. B. Pabst	Phone 376-9048
---------------------------	-------------------

Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager
--

Change Title
Administrative Delay to Hanford Waste Vitrification Plant Milestones M-03-05 and M-03-06-T1 to allow time for approval of renegotiated agreements.

Description/Justification of Change:

M-03-05 Initiate construction of the vitrification building foundation
Due Date Is - January 1994 (as stated in the September 30, 1993, Agreement in Principle)
Due Date Was - September 1993

M-03-06-T1 Initiate procurement of the melter
Due Date Is - January 1994
Due Date Was - November 1993

Justification: These milestones have been eliminated through the renegotiations which occurred during the summer of 1993. However, until those changes are formally approved, a change process must occur to postpone these milestones.

Impact of Change

This change will approve the redirection of funding towards work which supports the new direction of high-activity waste remediation at the Hanford Site. It will have no impact on any other Tri-Party Agreement work.

Affected Documents

Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D (Table D-1 and Figure D-1 Work Schedule).

Approvals Approved Disapproved

DOE	<i>[Signature]</i>	11/17/93
EPA	<i>[Signature]</i>	11/17/93
Ecology	<i>[Signature]</i>	Nov 17/93



9313091.2016