Department of Energy

Richland Field Office P.O. Box 550 Richland, Washington 99352 9306325

SEP 24 1993

93-RPA-284

Mr. Doug Sherwood Hanford Project Manager U.S. Environmental Protection Agency Region 10 1200 Sixth Avenue, HW-124 Seattle, Washington 98101

Mr. Roger F. Stanley, Director Tri-Party Agreement Implementation State of Washington Department of Ecology P.O. Box 47600 Olympia, Washington 98504-7600

Dear Messrs. Sherwood and Stanley:

HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER MILESTONE CHANGE CONTROL FORM M-32-92-01

Negotiations on a Hanford Federal Facility Agreement and Consent Order (Tri-Party Agreement) interim status dangerous waste tank systems milestone have been conducted since May 1990. This milestone establishes Tri-Party Agreement compliance schedules for correcting known compliance deficiencies in certain Hanford interim status dangerous waste tank systems while allowing the continued operation of those tank systems.

On August 31, 1993, the U.S. Department of Energy, Richland Operations Office (RL), Westinghouse Hanford Company, and the State of Washington Department of Ecology (Ecology) met and discussed M-32 in Yakima, Washington. As a result of this meeting, RL and Ecology agreed that it would be appropriate for the M-32 milestone to be included in the ongoing Tri-Party Agreement negotiations. The M-32 milestone is ready for public comment and review. A Change Control Form and a copy of the draft M-32 milestone, as discussed, is provided in the enclosure.





If you have any questions regarding this transmittal, please contact me or Mr. P. J. Krupin on (509) 372-1112.

Sincerely,

≴teven H. Wisness

Hanford Project Manager

EAP: PJK

Enclosure

cc w/encl:

B. A. Austin, WHC

B. A. Austin, who B. G. Erlandson, WHC G. W. Jackson, WHC, w/o encl. T. Michelena, Ecology T. G. Tebb, Ecology D. B. Jansen, Ecology D. C. Nylander, Ecology

M-32-92-01	Federal Facility Agreement and Consent (Change Control Form	Order	Date
Originator		Phone	
Paul J. Krupin		((509) 372-1112
Class of Change			
[X] I - Signato	ries [] II - Project Manager [] III - Uni	t Manager	
change Title Interim Sta and Consent	tus Dangerous Waste Tank Systems Hanford Fed Order Milestone, M-32.	eral Faci	lity Agreement
Description/Justification	n of Change		
. Add milesto	ne.		
The propose the Hanford	d milestone establishes Tri-Party Agreement interim status dangerous waste tank systems	compliance ·	e schedules for
Completion actions or	establishes a new major milestone with inte of interim milestone tasks may identify the interim milestones in the future. This mile arty Agreement interim or major milestone.	need for a	additional
Affected Documents		- "	
Affected Do Plan, Appen	cuments: Hanford Federal Facility Agreement dix D, Figure D-1 Work Schedule, and Table D		Order Action
Approvals	Approved Disapproved		
DOE	Date		
EPA	Date		
Ecology	Date		

M-32-00

Complete Identified Dangerous Waste Tank Corrective Actions.

Sept. 99

Completion of interim milestone tasks may identify the need for additional actions or interim milestones in the future. The reports and deficiency correction schedules prepared to satisfy current milestones will be used to identify any appropriate new interim milestones. Any new interim milestones will subsequently be established via the change process in Section 12 of the Action Plan.

Tank integrity assessments will not be required for terminal cleanout of the Plutonium-Uranium Extraction Plant, except for Tanks F18, U3, and U4. Integrity assessments for Tanks F18, U3, and U4 have been completed.

M-32-01

Complete Plutonium Finishing Plant (PFP) Tank Interim Status Actions.

Dec. 94

The liquid waste volume generated as a result of the PFP stabilization campaign will be limited to a total of 300,000 gallons. Following the stabilization campaign, PFP will not initiate any additional mission(s), except as described below, that results in the discharge of waste to the 241-Z tanks prior to completion of tank system upgrades necessary for compliance with state and federal dangerous waste regulations.

Glove-box scale stabilization, laboratory, plant maintenance, and miscellaneous support activities necessary for the safe, secure storage of special nuclear material and protection of personnel and the environment will continue. Discharge to 241-Z following the stabilization campaign will be limited to 50,000 gallons per year until compliance is achieved or terminal cleanout is completed. Any terminal cleanout discharge requirements in excess of 50,000 gallons per year will be reviewed and approved by the three parties prior to implementation.

M-32-01-T01

Complete and submit integrity assessment report for PFP interim status tank system. Provide a schedule to address any deficiencies described in the report related to tank system compliance (Deficiencies not addressed in this schedule will be addressed in the compliance strategy of target action M-32-01-T02).

Oct. 93

Submit proposed compliance strategy for remaining M-32-01-T02 dangerous waste tank system issues.

June 94

M-32-01-T03	Complete construction of piping upgrades between 234-5Z, 236-Z and 241-Z Tank System (Project C-031H).	Dec. 94
M-32-02	Complete 219-S Tank Interim Status Actions.	Sept. 97
M-32-02-T01	Provide notification of completion of Definitive Design for Project W-178 - Construction of Interim Status Tank System Upgrades for 219-S Tank System.	Jan. 96
M-32-02-T02	Upgrade existing transfer lines to meet secondary containment requirements.	Sept. 97
M-32-03	Complete T Plant Tank Actions.	Sept. 99
M-32-03-T01	Implement periodic visual inspection and static leak test program for 2706-T and 211-T tanks.	Oct. 93
M-32-03-T02	Complete Conceptual Design Report (Project W-259) for T Plant tank system upgrades.	Apr. 94
M-32-03-T03	Submit schedule for completion of T Plant tank system upgrades (Project W-259).	June 94
M-32-03-T04	Complete modification of 2706-T Staging Pad to eliminate accumulation of precipitation.	June 94
M-32-03-T05	Install level indication device for 211-T tank.	June 94
M-32-03-T06	Complete scheduled upgrades to T Plant tank system (Project W-259).	Sept. 99
M-32-04	Complete Double-Shell Tank Interim Status Tank Actions.	June 94
M-32-04-T01	Submit design standards review for one tank farm.	Sept. 93
M-32-04-T02	Prepare and submit report documenting non- destructive examination equipment development and implementation plans.	Sept. 93
M-32-04-T03	Complete all DST visual examination and prepare and submit reports.	Sept. 93
M-32-04-T04	Complete and submit the Transfer Facility Compliance Plan.	June 94
M-32-04-T05	Submit to Ecology a final plan and schedule for completion of the Double-Shell Tank integrity assessments.	June 94
M-32-05	Complete 242-A Evaporator Interim Status Tank Actions.	l Month after hot restart
M-32-05-T01	Complete and submit integrity assessment report for the 242-A Evaporator interim status tank system. Provide a schedule to address any deficiencies described in the report related to tank system compliance.	l Month after hot restart

M-32-06	Complete 244-AR Vault Interim Status Tank Actions.	Prior to restart
M-32-06-T01	Complete and submit integrity assessment report and identified upgrades for 244-AR Vault interim status tank system (except that DST transfer lines that penetrate the 244-AR Vault will continue to be used). Provide a schedule to address any deficiencies described in the report related to tank system compliance.	Prior to restart
M-32-07	Complete B Plant Interim Status Tank Actions.	Dec. 95
M-32-07-T01	Identify additional dangerous waste tanks and ancillary equipment that will be routinely used during cleanout and stabilization activities. Submit schedule to perform integrity assessments on identified additional dangerous waste tanks and ancillary equipment.	Apr. 94
	B Plant will not accept any waste for treatment, except waste generated as a result of on-going B Plant/WESF operations, without completion of tank integrity assessments and completion of upgrades necessary for compliance with WAC 173-303-640 or an applicable permit on systems used for the treatment, storage or disposal of the waste.	
M-32-07-T02	Complete and submit integrity assessment plan for Tanks 25-1, 25-2, 23-1, concentrator E-23-3, and identified ancillary equipment.	Oct. 94
M-32-07-T03	Complete and submit integrity assessment report for Tanks 25-1, 25-2, 23-1, concentrator E-23-3, and ancillary equipment as identified in the integrity assessment plan. Provide a schedule to address any deficiencies described in the report related to tank system compliance.	Dec. 95
	The integrity assessment report of the low level waste concentrator, E-23-3, and the concentrated waste receiver, TK-23-1, will be completed only if their operation is planned beyond December 1995. The determination to include these two tanks in the integrity assessment report will be made by October 1994.	
M-32-08	Complete Grout Interim Status Tank Actions.	Prior to processing DST waste
M-32-08-T01	Complete and submit integrity assessment report for Grout interim status tank system. Complete activities required to correct any deficiencies described in the report related to tank system compliance.	Prior to processing DST waste

CORRESPONDENCE DISTRIBUTION COVERSHEET

Author

Addressee

Correspondence No. -

S. H. Wisness, RL

D. R. Sherwood, EPA R. F. Stanley, Ecology Incoming: 9306325

Subject: HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER MILESTONE CHANGE CONTROL FORM M-32-92-01

INTERNAL	DISTRIBITION	

Approvat	Date	Name	Location	w/att
		Correspondence Control President's Office	A3-01	Х
		B. A. Austin	B2-35	
		P. J. Crane	T3-28	X
		B. G. Erlandson	H6-20	
		C. J. Geier	R2-50	X
		K. A. Hadley	R3-56	Х
	•	D. L. Halgren	S6-70	Х
		G. W. Jackson, Assignee	H6-21	X
		M. J. La Bargé	H6-30	χ
		P. J. Mackey	B3-15	X
		H. E. McGuire, Level 1	B3-63	
		D. J. McBride	T5-54	Х
		S. R. Moreno	B3-06	
		R. D. Morrison .	B2-35	Χ
		A. R. Sherwood	H6-30	X
		J. L. Waite	B2-35	Х
		EPIC	H6-08	χ

