

0044684

1000000301

WHC-SP-0969-49

Hanford Site Performance Summary April 1995



Prepared for the U.S. Department of Energy
Office of Environmental Management



Westinghouse
Hanford Company Richland, Washington

Hanford Operations and Engineering Contractor for the
U.S. Department of Energy under Contract DE-AC06-87RL10930

RECORD COPY

Approved for Public Release

LEGAL DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

This report has been reproduced from the best available copy.
Available in paper copy and microfiche.

Available to the U.S. Department of Energy
and its contractors from
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831
(615) 576-8401

Available to the public from the U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
(703) 487-4650

Printed in the United States of America

DISCLM-1.CHP (1-91)

Hanford Site Performance Summary April 1995

E. A. Schultz

Date Published
April 1995

Prepared for the U.S. Department of Energy
Office of Environmental Management



Westinghouse
Hanford Company

P.O. Box 1970
Richland, Washington

Hanford Operations and Engineering Contractor for the
U.S. Department of Energy under Contract DE-AC06-87RL10930

Approved for Public Release

RELEASE AUTHORIZATION

Document Number: WHC-SP-0969-49

Document Title: HANFORD SITE PERFORMANCE SUMMARY (FORMERLY SITE
MANAGEMENT SYSTEM EXECUTIVE SUMMARY)

Release Date: 5/11/95

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Chris Willingham

C. Willingham

5/11/95

HANFORD SITE PERFORMANCE SUMMARY

Performance data for April 1995 reflects a continued unfavorable schedule variance and favorable cost variance. The April fiscal year-to-date (FYTD) schedule variance is an unfavorable \$86.1 million*. EM-30, (Office of Waste Management) is the biggest contributor (\$72.0 million) to the behind schedule condition. The majority of the EM-30 schedule variance is associated with the Tank Waste Remediation System (TWRS) Program. A breakdown of individual program performance is listed on page 11.

The TWRS schedule variance totals a negative \$64.6 million and is attributed to the delay in receiving key decision 0 (KD-0) for Project W-314, "Tank Farm Restoration and Safe Operations;" the delay in receiving KD-3 for Project W-320, "106-C Sluicing;" late deployment of the rotary and push mode sampling trucks due to equipment and operational issues; late placement of melter contracts; and the Multi-Function Waste Tank Facility (MWTF) workscope still being a part of the baseline. Class I Change Requests are in process to rebaseline the activities associated with KD's. An aggressive sampling schedule has been developed for the rotary and push mode sampling activity.

Thirty-three enforceable agreement milestones were scheduled FYTD. Thirty-one (94 percent) of the thirty-three were completed on or ahead of schedule, and two (6 percent) are delinquent (one in TWRS and one in Environmental Restoration [ER]). The U.S. Department of Energy, Richland Operations Office entered into dispute resolution on the TWRS delinquent milestone on April 7, 1995. The ER delinquent milestone was completed on May 1, 1995. Six (13 percent) of the 49 remaining enforceable agreement milestones scheduled for FY 1995 are forecast to be late. Additional information on these milestones can be found on Pages 19 through 22.

Performance data reflects a significant favorable \$53.1 million (6 percent) cost variance. The majority of the cost variance is attributed to progress towards achievement of productivity commitment goals and is expected to continue for the remainder of this fiscal year. A small portion of the cost variance is attributed to a delay in billing which should self-correct by fiscal year-end.

*Dollar figures include all fund types - expense, capital equipment not related to construction, and construction

HANFORD EM STATUS BY CONTROL POINT

- All Fund Types -

(April 1995)

-2-

	Schedule	Enforceable Agreement	Productivity	Cost	Financial
EM 20	- ○	N/A	N/A	- ○	
EM 30	- ○	●	N/A	+ ●	
EM 40	- ●	●	N/A	+ ○	
EM 50	- ●	N/A	N/A	+ ●	
EM 60	- ●	●	N/A	+ ○	
TOTAL EM	- ●	●	N/A	+ ●	

Level of Management Action Needed:

- Satisfactory
- Minor Concern
- Major Concern

ENFORCEABLE AGREEMENT MILESTONES

- Achieving all Milestones
- < 10% of milestones, no more than 6 months late)
- > 10% of milestones more than 6 months late)

COST/SCHEDULE

- Cost/schedule as planned (< +/- 3%)
- Cost/schedule > +/- 3% < +/- 10%
- Cost/schedule > +/- 10%

- Negative Variance
+ Positive Variance

WMC-SP-0969-49

Hanford Cost/Schedule Summary

Total EM - All Fund Type

FYTD BCWS M\$'s

Cost/Schedule Through Apr. 1995

EM 20

7

EM 30

623

EM 40

125

EM 50


28

EM 60

183

Total Hanford

967



EM COST PERFORMANCE – ALL FUND TYPES

APRIL 1995
(\$ In Millions)

	BCWS	FYTD BCWP	ACWP	SV	CV	FY BUDGET	BCWS CHANGE FROM PRIOR MONTH
EM 20	7.0	3.5	9.5	(3.5)	(6.0)	12.8	3.3
EM 30	623.0	551.0	539.2	(72.0)	11.8	1,107.4	(9.5)
EM 40	124.8	114.5	90.7	(10.3)	23.8	244.1	0.0
EM 50	28.1	26.7	26.1	(1.4)	0.6	43.7	(0.5)
EM 60	183.6	184.7	161.8	1.1	22.9	331.9	28.1
TOTAL EM	966.5	880.4	827.3	(86.1)	53.1	1,739.9	21.4

157

WHC-SP-0969-49

EM 20 Cost/Schedule Summary Total \$

FYTD BCWS M\$'s

Cost/Schedule Through Apr. 1995


8.0 Compliance & Program Consolidations

7.0

-6-

Total EM 20

7.0




WHC-SP-0969-49

EM 30 Cost/Schedule Summary Total \$

FYTD BCWS M\$'s

Cost/Schedule Through Apr. 1995

1.1 Tank Waste Remediation System	337
1.2 Solid Liquid Waste	94
1.3.1 Facility Operations	23
1.4 Spent Nuclear Fuel	46
1.5.1 Site Support	55
1.7.1 Science & Tech Research Support	25
1.8.1 RL Program Direction	17
1.8.2 Planning Integration	8
5.5 West Valley	2
9.x DOE-HQ ADS	16
Total EM 30	623



MHC-SP-0969-49


EM 40 Cost/Schedule Summary Total \$

FYTD BCWS M\$'s

Cost/Schedule Through Apr. 1995

2.0 Environmental Restoration

125



Total EM 40

125

Behind Schedule Ahead Of Schedule
Over Cost Under Cost

EM 50 Cost/Schedule Summary Total \$

FYTD BCWS M\$'s

Cost/Schedule Through Apr. 1995

3.4 Technology Development Support


0

3.5 Technology Development

28

Total EM 50

28



Behind Schedule Over Cost Ahead Of Schedule Under Cost


EM 60 Cost/Schedule Summary Total \$

WBS

FYTD BCWS M\$'s

Cost/Schedule Through Apr. 1995

7.1	Transition Projects	77
7.3	Advanced Reactor Transition	31
7.4.8	Program Direction	45
7.4.9	Economic Transition	2
7.5	Landlord	28



Total EM 60

184

TOTAL EM – ALL FUND TYPES

APRIL 1995
(\$ In Millions)

	FYTD					FY Budget	BCWS CHANGE FROM PRIOR MONTH
	BCWS	BCWP	ACWP	SV	CV		
8.0/Program Compliance	7.0	3.5	9.5	(3.5)	(6.0)	12.8	3.3
TOTAL EM 20	7.0	3.5	9.5	(3.5)	(6.0)	12.8	3.3
1.1/TWRS	336.9	272.3	277.2	(64.6)	(4.9)	587.9	(23.0)
1.2/Solid/Liquid Waste	93.5	92.1	86.2	(1.4)	5.9	174.0	(6.0)
1.3.1/Facility Operations	22.8	22.6	20.1	(0.2)	2.5	39.0	(0.2)
1.4/Spent Nuclear Fuels	46.1	45.2	46.1	(0.9)	(0.9)	78.3	1.5
1.5/Site Support	54.5	52.6	43.7	(1.9)	8.9	101.2	(5.1)
1.7/Science & Tech Research	25.0	23.3	23.7	(1.7)	(0.4)	46.5	0.0
1.8.1/RL Program Direction	17.2	17.2	17.2	0.0	0.0	40.5	15.7
1.8.2 Planning Integration	8.4	8.4	7.6	0.0	0.8	13.8	6.4
5.5/West Valley	2.3	1.9	1.5	(0.4)	0.4	3.2	0.0
9.X DOE-HQ ADS	16.3	15.4	15.9	(0.9)	(0.5)	23.0	1.2
TOTAL EM 30	623.0	551.0	539.2	(72.0)	11.8	1,107.4	(9.5)
2.0 Environmental Restoration	124.8	114.5	90.7	(10.3)	23.8	244.1	0.0
TOTAL EM 40	124.8	114.5	90.7	(10.3)	23.8	244.1	0.0
3.4/Technology Development Support	0.0	0.0	0.1	0.0	(0.1)	0.0	0.0
3.5/Technology Development	28.1	26.7	26.0	(1.4)	0.7	43.7	(0.5)
TOTAL EM 50	28.1	26.7	26.1	(1.4)	0.6	43.7	(0.5)
7.1/Transition Projects	76.9	76.3	68.5	(0.6)	7.8	135.7	0.6
7.3/Advanced Reactor Transition	31.1	31.1	25.9	0.0	5.2	65.5	3.8
7.4.8/Program Direction	44.9	44.8	37.8	(0.1)	7.0	82.2	24.8
7.4.9/Economic Transition	2.4	1.8	1.3	(0.6)	0.5	3.8	(0.2)
7.5 Landlord	28.3	30.7	28.3	2.4	2.4	44.7	(0.9)
TOTAL EM 60	183.6	184.7	161.8	1.1	22.9	331.9	28.1
TOTAL EM	966.5	880.4	827.3	(86.1)	53.1	1,739.9	21.4

WHC-SP-0969-49

COST VARIANCE

- Hanford cost performance continues to underrun and is attributed to achievement of the productivity commitment; it should continue for the remainder of the year

DECEMBER	\$41.5M (12%)
JANUARY	\$ 9.2M (2%)
FEBRUARY	\$49.7M (8%)
MARCH	\$25.7M (4%)
APRIL	\$53.1M (6%)

- The majority of the cost variance is attributed to progress towards achievement of productivity commitment goals and is expected to continue for the remainder of this fiscal year. A small portion of the cost variance is attributed to a delay in billing which should self-correct over time.

SCHEDULE VARIANCE

- Hanford schedule performance improved

DECEMBER	(\$54.8M) (14%)
JANUARY	(\$79.9M) (15%)
FEBRUARY	(\$91.3M) (13%)
MARCH	(\$105.5M) (13%)
APRIL	(\$86.1M) (9%)

- The majority of the schedule variance is attributed to EM-30 (specifically TWRS):
 - DOE-HQ delays in approving KD-0 for Project W-314 (Tank Farm Upgrades, ADS 1120) and KD-3 for Project W-320 (106-C Sluicing, ADS 1210)
 - Late deployment of the Rotary and Push Mode Sampling Trucks (caused by equipment and operational issues) delayed sampling and sample analysis (ADS 1130)
 - Late placement of melter contracts; vendors behind schedule (ADS 1230)
 - MWTF is still part of TWRS baseline (ADS 1280)

EM EXPENSE COST PERFORMANCE

APRIL 1995
(\$ In Millions)

	BCWS	BCWP	FYTD ACWP	SV	CV	FY BCWS	CHANGE FROM PRIOR MONTH
8.0/Program Coordination	5.1	3.2	8.1	(1.9)	(4.9)	9.1	3.2
TOTAL EM 20	5.1	3.2	8.1	(1.9)	(4.9)	9.1	3.2
1.1/TWRS	259.6	226.4	224.5	(33.2)	1.9	456.3	(17.4)
1.2/Solid/Liquid Waste	67.5	61.4	53.0	(6.1)	8.4	115.7	(7.6)
1.3.1/Facility Operations	22.8	22.2	20.1	(0.6)	2.1	38.8	(0.3)
1.4/Spent Nuclear Fuels	46.1	45.2	46.0	(0.9)	(0.8)	78.1	1.5
1.5/Site Support	49.0	47.8	39.9	(1.2)	7.9	90.3	(1.8)
1.7/Science & Tech Research	24.9	24.3	21.8	(0.6)	2.5	44.4	0.0
1.8.1/RL Program Direction	17.2	17.2	17.2	0.0	0.0	40.5	15.7
1.8.2 Planning Integration	8.4	8.4	7.6	0.0	0.8	13.8	6.4
5.5/West Valley	2.3	1.9	1.5	(0.4)	0.4	3.2	0.0
9.X DOE-HQ ADS	16.0	15.1	15.8	(0.9)	(0.7)	22.7	1.1
TOTAL EM 30	513.8	469.9	447.4	(43.9)	22.5	903.8	(2.4)
2.0 Environmental Restoration	124.8	114.5	90.7	(10.3)	23.8	244.1	0.0
TOTAL EM 40	124.8	114.5	90.7	(10.3)	23.8	244.1	0.0
3.4/Technology Development Support	0.0	0.0	0.1	0.0	(0.1)	0.0	0.0
3.5/Technology Development	23.6	21.6	21.3	(2.0)	0.3	34.5	(0.6)
TOTAL EM 50	23.6	21.6	21.4	(2.0)	0.2	34.5	(0.6)
7.1/Transition Projects	74.3	73.0	65.8	(1.3)	7.2	131.5	0.0
7.3.1/Advanced Reactor Transition	30.5	30.5	25.4	0.0	5.1	64.9	4.0
7.4/Program Direction	44.9	44.8	37.8	(0.1)	7.0	82.1	24.8
7.4.9/Economic Transition	2.4	1.8	1.3	(0.6)	0.5	3.8	(0.2)
7.5 Landlord	8.8	8.9	6.9	0.1	2.0	16.2	0.0
TOTAL EM 60	160.9	159.0	137.2	(1.9)	21.8	298.5	28.6
TOTAL EM	820.2	768.2	704.8	(60.0)	63.4	1,490.0	28.8

EM CENRTC PERFORMANCE

APRIL 1995
(\$ In Millions)

	BCWS	BCWP	FYTD ACWP	SV	CV	FY BUDGET	CHANGE FROM PRIOR MONTH
8.0/Compliance & Program Coordination	0.2	0.0	0.1	(0.2)	(0.1)	0.2	0.1
TOTAL EM 20	0.2	0.0	0.1	(0.2)	(0.1)	0.2	0.1
1.1/TWRS	25.9	20.7	24.8	(5.2)	(4.1)	42.6	0.0
1.2/Solid/Liquid Waste	1.0	2.2	2.9	1.2	(0.7)	4.1	0.6
1.3/Facility Operations	0.0	0.4	0.0	0.4	0.4	0.2	0.1
1.4/Spent Nuclear Fuels	0.0	0.0	0.1	0.0	(0.1)	0.0	0.0
1.5/Site Support	3.3	2.7	1.6	(0.6)	1.1	5.5	(2.6)
1.7.1/Science & Tech Research	0.0	0.0	0.0	0.0	0.0	0.3	0.0
1.8.1/RL Program Direction	0.0	0.0	0.0	0.0	0.0	0.0	0.0
1.8.2/Planning Integration	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5.5/West Valley	0.0	0.0	0.0	0.0	0.0	0.0	0.0
9.X/DOE--HQ ADS	0.3	0.3	0.1	0.0	0.2	0.3	0.1
TOTAL EM 30	30.5	26.3	29.5	(4.2)	(3.2)	53.0	(1.8)
2.0/Environmental Restoration	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL EM 40	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3.4/Technology Development Support	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3.5/Technology Development	4.5	5.1	4.7	0.6	0.4	9.2	0.1
TOTAL EM 50	4.5	5.1	4.7	0.6	0.4	9.2	0.1
7.1/Transition Projects	0.5	1.2	0.6	0.7	0.6	0.9	0.0
7.3.1/Advanced Reactor Transition	0.0	0.0	0.0	0.0	0.0	0.0	(0.1)
7.4 Program Direction	0.0	0.0	0.0	0.0	0.0	0.1	0.0
7.4.9 Economic Transition	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7.5 Landlord	2.0	4.5	3.6	2.5	0.9	4.1	4.1
TOTAL EM 60	2.5	5.7	4.2	3.2	1.5	5.1	4.0
TOTAL EM	37.7	37.1	38.5	(0.6)	(1.4)	67.5	2.4

EM GPP/LINE ITEM PERFORMANCE

APRIL 1995

(\$ In Millions)

	BCWS	BCWP	FYTD ACWP	SV	CV	FY BUDGET	CHANGE FROM PRIOR MONTH
8.0/Compliance & Program Coordination	1.7	0.3	1.3	(1.4)	(1.0)	3.5	0.0
TOTAL EM 20	1.7	0.3	1.3	(1.4)	(1.0)	3.5	0.0
1.1/TWRS	51.4	25.2	27.9	(26.2)	(2.7)	89.0	(5.6)
1.2/Solid/Liquid Waste	25.0	28.5	30.3	3.5	(1.8)	54.2	1.0
1.3.1/Facility Operations	0.0	0.0	0.0	0.0	0.0	0.0	0.0
1.4/Spent Nuclear Fuels	0.0	0.0	0.0	0.0	0.0	0.2	0.0
1.5/Site Support	2.2	2.1	2.2	(0.1)	(0.1)	5.4	(0.7)
1.7.1/Research	0.1	(1.0)	1.9	(1.1)	(2.9)	1.8	0.0
1.8.1/RL Program Direction	0.0	0.0	0.0	0.0	0.0	0.0	0.0
1.8.2 Planning Integration	0.0	0.0	0.0	0.0	0.0	0.0	0.0
5.5/West Valley	0.0	0.0	0.0	0.0	0.0	0.0	0.0
9.0/DOE-HQ ADSs	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL EM 30	78.7	54.8	62.3	(23.9)	(7.5)	150.6	(5.3)
2.0 Environmental Restoration	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL EM 40	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3.4/Technology Development Support	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3.5/Technology Development	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL EM 50	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7.1/Transition Projects	2.1	2.1	2.1	0.0	(0.0)	3.3	0.6
7.3.1 Advanced Reactor Transition	0.6	0.6	0.5	0.0	0.1	0.6	(0.1)
7.4/Program Direction	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7.4.9/Economic Transition	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7.5 Landlord	17.5	17.3	17.8	(0.2)	(0.5)	24.4	(0.9)
TOTAL EM 60	20.2	20.0	20.4	(0.2)	(0.4)	28.3	(0.4)
TOTAL	100.6	75.1	84.0	(25.5)	(8.9)	182.4	(5.7)

FY 1995 MILESTONE STATUS

APRIL 1995

	Scheduled Fiscal-Year-To-Date				Remaining Scheduled			Total FY 1995
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
TPA Major	2	0	0	0	1	2	0	0
TPA Interim	23	6	0	2	12	28	6	0
DOE-HQ	65	57	22	22	8	137	9	320
FO	31	21	9	13	3	130	10	217
RL	117	176	31	57	27	314	15	737
TOTAL HANFORD EM	238	260	62	94	51	611	40	1356
Complete %	36.4%							
Overdue %		39.8%	9.5%	14.4%				
Remain %					7.3%	87.0%	5.7%	

FY 1995 MILESTONE STATUS – ENFORCEABLE AGREEMENT

APRIL 1995

	Scheduled Fiscal-Year-To-Date				Remaining Scheduled			Total FY 1995
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
8.0/Compliance & Program Coordination	0	0	0	0	0	0	0	0
TOTAL EM 20	0	0	0	0	0	0	0	0
1.1/TWRS	6	0	0	1	1	7	2	17
1.2/Solid & Liquid Waste	2	0	0	0	2	11	2	17
1.3/Facility Operations	1	0	0	0	1	0	0	2
1.4/Spent Nuclear Fuel	0	0	0	0	0	0	0	0
1.5/Site Support	3	1	0	0	0	1	0	5
1.7/Science & Tech Research	0	0	0	0	0	2	0	2
1.8.1/PL Program Direction	0	0	0	0	0	0	0	0
1.8.2/Planning Integration	0	0	0	0	0	1	0	1
5.5/West Valley	0	0	0	0	0	0	0	0
9.X/DOE-HQ ADSs	0	0	0	0	0	0	0	0
TOTAL EM 30	12	1	0	1	4	22	4	44
2.0/Environmental Restoration	10	4	0	1	4	4	2	25
TOTAL EM 40	10	4	0	1	4	4	2	25
3.4/Technology Development	0	0	0	0	0	0	0	0
3.5/Technology Development Support	0	0	0	0	0	0	0	0
TOTAL EM 50	0	0	0	0	0	0	0	0
7.1/Transition Projects	1	0	0	0	5	4	0	10
7.3/Advanced Reactor Transition	0	0	0	0	0	0	0	0
7.4/Program Direction	0	0	0	0	0	0	0	0
7.4.9/Economic Transition	0	0	0	0	0	0	0	0
7.5/Landlord	1	0	0	0	0	0	0	1
TOTAL EM 60	2	0	0	0	5	4	0	11
TOTAL EM	24	5	0	2	13	30	6	80
INDIRECTS	1	1	0	0	0	0	0	2
TOTAL HANFORD	25	6	0	2	13	30	6	82
Complete %	75.0%							
Overdue %		10.2%	0.0%	6.1%				
Remain %					26.5%	61.2%	12.2%	

ENFORCEABLE AGREEMENT MILESTONES

WBS	TYPE	MILESTONE	BASELINE DATE	FORECAST COMP.	CAUSE/IMPACT/RECOVERY PLAN
DUE BUT NOT COMPLETE					
2.0	TPA-I	100-KR-1 OU FFS and IRM (ADS 3110) (M-15-10C)	04/95	05/95	Milestone was completed 5/01/95
1.1	TPA-I	Reach Decision on Whether to Proceed with Demonstration (ADS 1210) (M-45-07B)	02/95	06/95	Cause: Ecology delayed the decision. Impact: May impact completion of Tri-Party Agreement milestone M-45-07. Recovery Plan: Change request will be developed rebaselining work.

ENFORCEABLE AGREEMENT MILESTONES

WBS	TYPE	MILESTONE	BASELINE DATE	FORECAST COMP.	CAUSE/IMPACT/RECOVERY PLAN
FORECAST TO BE LATE					
1.1	TPA-I	W-314B DST Ventilation Upgrades CDR (ADS 1120) (M-43-02A)	05/95	05/96	<p>Cause: Delay in approval of KD-0.</p> <p>Impact: Project has been delayed approximately one year. Impacts being assessed.</p> <p>Recovery Plan: Approval of KD-0 was received in February 1995 (approval was scheduled for July 1994); work initiated. Change request extending the milestone date was disapproved. The Senior Executive Council met on May 23, 1995, and decided that the milestone dates would not be changed. All future M-43 interim milestones will be revised to reflect this decision. A revised change package will be prepared for RL's use.</p>
1.1	TPA-I	W-314A Tank Farm Instrumentation Upgrades CDR (ADS 1120) (M-43-04A)	05/95	05/96	Same as above.

ENFORCEABLE AGREEMENT MILESTONES

WBS	TYPE	MILESTONE	BASELINE DATE	FORECAST COMP.	CAUSE/IMPACT/RECOVERY PLAN
1.2	TPA-I	Initiate Operations - 200 Area ETF (M-17-14) (ADS 2300)	06/95	10/95	<p>Cause: The 200 Area ETF construction delay has impacted this milestone.</p> <p>Impact: Impacts are being reviewed with regulators and RL. Forecast completion date is based on those discussions.</p> <p>Recovery Plan: The Tri-Parties met to discuss the strategy for proceeding with these milestones. The agreements reached at that meeting were documented in a Tri-Party Agreement Change Request which was then rejected by EPA and Ecology for not having the proper public involvement process scheduled with the request. Dispute Resolution was entered into April 3, 1995. A written statement of dispute will be submitted to the Dispute Resolution Committee no later than May 25, 1995.</p>
1.2	TPA-I	Implement BAT/AKART for 242-A Evaporator Process Condensate (M-17-29) (ADS 2300)	06/95	10/95	Same as above.

ENFORCEABLE AGREEMENT MILESTONES

WBS	TYPE	MILESTONE	BASELINE DATE	FORECAST COMP.	CAUSE/IMPACT/RECOVERY PLAN
2.0	TPA-I	Submit the 100 BC-2 OU Feasibility Study (M-15-16E) (ADS 3105)	06/95	09/95	Cause: On hold per RL direction. Impact: None to overall program. Recovery Plan: Change request was reviewed with regulators; they will not take action until an agreement is reached on the proposed plans for 100-HR-1, 100-DR-1 and 100-BC-1.
2.0	TPA-I	Submit the 100 BC-2 IRM Proposed Plan (M-15-16F) (ADS 3105)	06/95	09/95	Same as above.

FY 1995 MILESTONE STATUS – DOE–HQ/FO/RL

APRIL 1995

	Scheduled Fiscal Year-To-Date				Remaining Scheduled			Total FY 1995
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
8.0/Compliance & Program Coordination	7	4	3	1	0	26	0	0
TOTAL EM 20	7	4	3	1	0	26	0	0
1.1/TWRS	26	17	9	17	8	87	15	179
1.2/Solid & Liquid Waste	16	5	1	5	6	27	4	64
1.3/Facility Operations	2	0	2	4	1	5	0	14
1.4/Spent Nuclear Fuel	4	2	2	0	1	0	0	9
1.5/Site Support	10	5	0	0	2	10	0	35
1.7/Science & Tech Research	3	1	1	1	0	15	0	21
1.8.1/RL Program Direction	0	0	0	0	0	0	0	0
1.8.2/Planning Integration	9	32	9	1	2	38	2	93
5.5/West Valley	0	0	0	0	0	0	0	0
9.X/DOE–HQ ADSs	2	4	3	3	0	7	0	19
TOTAL EM 30	72	66	27	31	20	197	21	434
2.0/Environmental Restoration	6	5	0	2	2	3	1	19
TOTAL EM 40	6	5	0	2	2	3	1	19
3.4/Technology Development	0	0	0	0	0	0	0	0
3.5/Technology Development Support	47	43	19	11	5	123	8	256
TOTAL EM 50	47	43	19	11	5	123	8	256
7.1/Transition Projects	6	1	0	2	3	8	3	23
7.3/Advanced Reactor Transition	0	0	0	13	0	14	0	27
7.4/Program Direction	0	0	0	0	0	0	0	0
7.4.9/Economic Transition	3	4	0	0	0	2	0	9
7.5/Landlord	4	3	0	3	0	8	0	18
TOTAL EM 60	13	8	0	18	3	32	3	77
TOTAL EM	145	126	49	63	30	381	33	827
INDIRECTS	60	128	13	29	10	198	1	447
TOTAL HANFORD	213	254	62	92	40	579	34	1274
Complete %	34.3%							
Overdue %		40.0%	10.0%	14.0%				
Remain %					6.1%	88.7%	5.2%	

DISTRIBUTION

Number of copies

OFFSITE

3	<u>U.S. Department of Energy - Headquarters</u> 1000 Independence Ave., S.W. Washington, D.C. 20585 Steven R. Woodbury (EH-222) Gary O. Roberson (EM-36) J. V. Antizzo (EM-36)
1	<u>B&W Nuclear Environmental Services, Inc.</u> P.O. Box 10548 2200 Langhorne Road Lynchburg, VA 24506-0548 Gary W. Smith
1	<u>Benton County Treasurer's Office</u> P.O. Box 630 Prosser, WA 99350-0630 Scott Holt
2	<u>Confederated Tribes of the Umatilla</u> <u>Indian Reservation</u> P.O. Box 638 Pendleton, OR 97801 Elwood Patawa
1	<u>Department of Health</u> <u>Nuclear Safety Section</u> 1511 - 3rd Ave., Suite 700 Seattle, WA 98101 Robert R. Mooney
6	<u>DNFSB</u> 625 Indiana Ave. N.W. Suite 700 Washington, D.C. 20004 Dermot M. Winters
1	<u>Enserch Environmental Corporation</u> 1981 Snyder Road, Suite 3 Richland, WA 99352 Glenn Cox

DISTRIBUTION (cont)

Number of copies

OFFSITE

1	<u>Golder Associates, Inc.</u> 1933 Jadwin Ave., Suite 125 Richland, WA 99352 Ken Moser
1	<u>Hanford Advisory Board</u> Gordon Rodgers 1108 Road 36 Pasco, WA 99301
1	<u>Oregon State University</u> Graduate School Administrative Services, A-300 Corvallis, OR 97731 John Ringle
1	<u>Physicians for Social Responsibilities</u> 030 S.W. Ridge Drive Portland, OR 97219-6566 Richard Belsey, M.D.
1	<u>PRC Environmental Management</u> 1411 - 4th Ave., Suite 720 Seattle, WA 98101 Jeff Ross
1	<u>SAIC</u> 1845 Terminal Drive Richland, WA 99352 Jerry White
1	<u>Washington Physicians for Social Responsibility</u> 4534 1/2 University Way N.E. Seattle, WA 98105 Mark Bigelow

DISTRIBUTION (cont)

Number of copies

OFFSITE

1	<u>Montgomery Watson</u> 1201 Jadwin Ave., Suite 202 Richland, WA 99352 Kevin E. Kelly
---	---

ONSITE

1	<u>U.S. Department of Energy,</u> <u>Richland Operations Office</u> Public Reading Room	H2-53
1	<u>U.S. Environmental Protection</u> <u>Agency</u> D. R. Einar	B5-01
3	<u>Kaiser Engineers Hanford</u> K. J. Dempsey R. E. Tiller T. L. Watson	E6-61 E6-61 S3-10
2	<u>Westinghouse Hanford Company</u> Central Files Correspondence Control	L8-04 A3-01