


## Meeting Minutes Transmittal

M-91  
 Project Managers Meeting  
 825 Jadwin/Room 590A  
 Hanford, Washington  
 January 27, 2005


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.

  
 \_\_\_\_\_  
 Project Manager, Ecology

Date: 2/23/05

  
 \_\_\_\_\_  
 Project Manager Representative, RL

Date: 23 Feb 05

  
 \_\_\_\_\_  
 Project Manager Representative, FH WMP

Date: 2/23/05

**RECEIVED**  
 MAR 03 2005

**EDMC**

M-91 Administrative Record  
 GL Sinton  
 DG Singleton  
 AA Hamar  
 LL Fritz

H6-08  
 A6-38  
 H0-57  
 H0-57  
 H8-44

**M-91 PROJECT MEETING**

**825 Jadwin/Room 590A**

**Hanford, Washington**

**January 27, 2005**

**10:15 a.m. to 10:30 a.m.**

**Agenda**

- I. Approval of December 16, 2004 M-91 Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Status Report
- III. General Discussions
- IV. Status of Actions
- V. New Action Items
- VI. Next Project Managers Meeting

## M-91 PROJECT MEETING MINUTES

Project Managers Meeting

825 Jadwin/Room 590A

Hanford, Washington

January 27, 2005

- I. Approval of December 16, 2004 M-91 Project Meeting Minutes (Ecology/DOE-RL/FH). Note: The October 28 and December 16, 2004 PMM minutes are being retained by RL for approval and signature.
- II. Status Report
  - A. Greg Sinton (RL) distributed the M-91 status summary as of 1/25/05. Regarding M-91-03, Mr. Sinton stated that there was a court ruling on Monday that affects the situation with TRUM. There are several contingent milestones with M-91 for TRUM and the contingent part will probably be taken out. Alicia Hamar (Ecology) asked if a letter will be provided to Ecology providing information on the contingent milestones. Mr. Sinton responded that he will probably draft a letter indicating that the plan is to certify the TRUM. There will also be a 30-day window to submit a change request to make the contingent milestones non-contingent. Mr. Sinton stated it was not clear yet when the 30-day time frame would begin.
- III. General Discussions
  - A. There were no topics for discussion.
- IV. Status of Actions
  - A. There were no actions to status.
- V. New Action Items
  - A. Mr. Sinton will provide Ecology with an overview of M-91 on Wednesday, February 2, 2005.
- VI. Next Project Managers Meeting
  - A. The next PMM was scheduled for February 24, 2005.

# Environmental Request Information System

## Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

M-91

Task ID: 1239 Provide Ecology with an overview of M-91.

Task Lead: ,

Waste Stabilization and Disposition/M-91

POC: Sinton, Greg

Classification: Open

Category: PMM

	Project	DOE	Agency
--	---------	-----	--------

Due:	N/A	N/A	N/A
------	-----	-----	-----

Complete:	N/A	N/A	N/A
-----------	-----	-----	-----

Closed Date:

Description: Provide Ecology with an overview of M-91 on February 2, 2005.

Date	Status
------	--------

1/27/2005	Task opened.
-----------	--------------

M-91 Out-year Milestone Status Summary 1/25/05

Milestone	Due Date(s)	Status Summary	Comments
<b>General Comments</b>			1) This table is intended to identify the M-91 milestones that are not covered in the more detailed near term M-91 Status Summary Table. These milestones are generally those with due dates four or more years in the future.
<b>M-91-00:</b> Major Milestone for acquisition of needed facilities/capabilities for mixed and suspect MLLW, and TRUM and suspect TRUM.	TBD	On Schedule (planning)	
<b>M-91-01:</b> Facility/Capability Interim Milestone (RH and/or large container TRUM)	6/30/12	On Schedule (planning)	
<b>M-91-15:</b> RH MLLW and/or Large Size MLLW Treatment	6/30/08	On Schedule (Planning)	"COMPLETE ACQUISITION OF FACILITIES AND/OR CAPABILITIES AND INITIATE TREATMENT OF RH-MLLW AND CH MLLW IN BOXES AND LARGE CONTAINERS"
<b>M-91-41:</b> Retrieval and Designation of RH RSW (regardless of size)	See Comment column	On Schedule (Planning)	<ul style="list-style-type: none"> <li>• 1/1/11: Initiate retrieval of RH RSW</li> <li>• 12/31/14: Complete non-caisson RH RSW retrieval</li> <li>• 12/31/18: Complete 4B RH RSW retrieval</li> </ul>
<b>M-91-43:</b> Designation and treatment of RH and or Large Size MLLW	See Comment Column	On Schedule (Planning)	<ul style="list-style-type: none"> <li>• 12/31/08: Complete designation of RH MLLW and or Large Size MLLW in storage.</li> <li>• 6/30/08: Begin RH and or large size MLLW treatment at rate of 300 cubic meters per year</li> <li>• Treated 50.4 m<sup>3</sup> of MLLW-07 in March, bringing the total since 12/31/02 to 99.7 m<sup>3</sup></li> </ul>

<b>M-91-44:</b> Designation of Newly Generated and Stored RH and or Large Size Transuranic Waste	See Comment Column	On Schedule (Planning)	<ul style="list-style-type: none"> <li>• Designate all RH and or large size transuranic waste in storage by 12/31/12</li> </ul>
--	--------------------------	---------------------------	---

Fn: M-91 PMM Status Table Outyears1-25-05

