



Meeting Minutes Transmittal


PURGEWATER
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington
February 23, 2005




The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


Project Manager, Ecology

Date: 3-23-05


Project Manager Representative, RL

Date: 3-23-05


Project Manager Representative, FH

Date: 3/23/05

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
DG Singleton	H0-57
B Wiegman	H0-57
JA Winterhalder	E6-35

PURGEWATER PROJECT MEETING

825 Jadwin/Room 590A

Hanford, Washington

February 23, 2005

10:30 a.m. to 11:00 a.m.

Agenda

- I. Approval of January 27, 2005 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Milestone M-20-21-T01 Status
 - B. Interface Issues
 - C. Strategy Document Status
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

PURGEWATER PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington

February 23, 2005

- I. Approval of January 27, 2005 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH). The October 28, 2004 and December 16, 2004 PMM minutes were approved by DOE-RL. The January 27, 2005 PMM minutes were approved by all the parties.
- II. Operational Status (John Winterhalder FH)
 - A. There were 39,550 gallons of purgewater delivered to the PSTF in January.
- III. Project Specific Issues
 - A. Milestone M-20-21-T01 Status
 1. Removal of this agenda item was discussed at the January 27, 2005 PMM. Becky Wiegman (Ecology) agreed that this item could be discontinued.
 - B. Interface Issues
 1. There were no interface issues for discussion.
 - C. Strategy Document Status
 1. Mr. Winterhalder stated that discussions are continuing with Ecology regarding the strategy document revision. An internal FH meeting is scheduled for this afternoon, then a meeting with Ecology will be scheduled in early March for further discussion.
- IV. General Discussions
 - A. Mr. Winterhalder reported that there have been discussions with representatives of some tribes and the Oregon Department of Fish and Game regarding their interest in removing the unused portion of the modutanks to use it for fish-rearing.
 - B. Mr. Winterhalder noted that construction of the load-in station continues. Roger Szelmezcza (FH) provided several photographs of construction progress. Mr. Szelmezcza also provided a construction schedule for the major tasks, which are on target.
 - C. Deborah Singleton (Ecology) initiated a discussion regarding the combining of RCRA and CERCLA purgewaters, which was discussed during the last PMM. Ms. Singleton will tour the facility, and then a meeting will be scheduled in about three weeks to discuss the issue.
- V. Status of Actions
 - A. 977 - This action remains on hold, pending the outcome of the proposed purgewater strategy.
 - B. 1008 - A construction schedule was provided. Completion of the major tasks are on track.
- VI. New Actions Items
 - A. A site visit for Ecology will be set up, and then a meeting to discuss combining RCRA and CERCLA purgewaters will be scheduled.
- VII. Next Project Managers Meeting
 - A. The next PMM was scheduled for March 23, 2005.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Purgewater Storage and Treatment Facility

Task ID: 977 Formally transmit the Modutanks Closure Plan package to RL.

Task Lead: Winterhalder, John

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

POC: Winterhalder, John

Classification: Suspended

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A
Closed Date:			

Description: Formally transmit the Modutanks Closure Plan package to RL.

Date	Status
2/23/2005	This action remains on hold pending the outcome of the proposed purgewater strategy.
1/27/2005	This action remains on hold pending the outcome of the proposed purgewater strategy
12/16/2004	Remains on hold.
10/28/2004	No change in status.
9/23/2004	The closure plan package is still internal to FH. Mr. Hildebrand (DOE) requested that Mr. Winterhalder schedule a meeting after October 1, 2004, for discussion.
8/26/2004	The closure plan package is still internal to FH. This action remains open pending a determination of the strategy document.
7/29/2004	Submittal will be deferred pending determination on the strategy document.
4/22/2004	The closure plan package is still internal to FH.
3/18/2004	FH will make additional administrative changes and have the Closure Plan ready for submittal to RL by 5/27.
1/22/2004	The closure plan package is still at FH.
12/4/2003	The closure plan package will be ready to submit to RL as soon as the transmittal letter is prepared. This action will remain open.
10/30/2003	Action opened.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Purgewater Storage and Treatment Facility

Task ID: 1008 Provide status on the upgrades to receive purgewater.

Task Lead: Szelmeczka, Roger

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

POC: Szelmeczka, Roger

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Provide status on the upgrades to receive purgewater.

Date	Status
2/23/2005	The construction schedule was provided to Ecology. Completion of the major tasks are on track.
1/27/2005	The foundation is being prepped. It was agreed to provide Ecology a completion percentage at the next PMM.
12/16/2004	Construction is on-going.
10/28/2004	The load-in station construction is on hold due to omission of the water stops in the revised drawings.
9/23/2004	The 30 percent design review meeting was held this week and comments are being incorporated. Construction has started on the load-in station.
8/26/2004	Construction is expected to begin the week of 8/30/04.
7/29/2004	Construction on the upgrade project is on hold pending resolution of cost estimates.
4/22/2004	Construction on the upgrade project is anticipated to begin no later than July 1, 2004, and expected to be completed by the end of September 2004.
3/18/2004	The schedule for engineering changes and design will be provided at the next meeting.
1/22/2004	Task opened.

February 23, 2005

[illegible]