
Meeting Minutes Transmittal/Approval Unit Managers' Meeting 200 Area Groundwater and Source Operable Units 1200 Jadwin Avenue, Richland, Washington February 17, 2005

APPROVAL:	Can Remark	Date: 3-23-05
	Larry Romine, 200 Area Unit Manager, DOE/RL	3 22
APPROVAL:		Date: 4/12/05
•	Arlene Tortoso, 200 Area Assistant Manager, DOE	Z/RL
APPROVAL:	Craig Cameron	Date: 4/5/05
APPROVAL:	Craig Cameron, 200 Area Unit Manager, EPA	Date: 4/7/05
AFFROVAL	John Price, 200 Area Unit Manager, Ecology	Date. 17 1 00



EDMC

UNIT MANAGERS' STATUS MEETING MINUTES 1200 Jadwin/Rm 1-C1 February 17, 2005

Meeting Minutes are attached. Minutes are comprised of the following:

Attendance Record Attachment 1 Agenda and Source Status Attachment 2 Attachment 3 Action Item List Attachment 4 Groundwater Status/Rebound Data Attachment 5a ZP-1 Decommissioning Well List Attachment 5b ZP-1 Supplemental Well List UP-1 Decommissioning Well List Attachment 6 Attachment 7 Agreements and Issues List

Float Table

Attachment 8

200 Area Unit Managers Status Meeting February 17, 2005

Please print clearly and use black ink

PRINTED NAME	ORGANIZATION	O.U. ROLE	TELEPHONE
John B. Price	Ecology	Proj. Mgr.	372-7921
MarkByrnes	FH	Tusk lead	373-3996
Arlene Tortoso	DOE	GW	373-9631
Craig Cameron	EPA	UM	376-8665
Stuart Luttrell	PNNL	GW.	376-6023
Robbert YASEK	DOE-ORP	coops.	372-1270
Dib Goswami	200/051	aw	372-7952
Deuni Faut	EPA	GN	376-8631
Jennie Stults	Ecology	200 task lead	372-7956
Mary Tody Robertson	FH	Wasksite.	373-3920
Bruce Ford	Fit	Director	373-3809
Larry Rouse	PC	2004	376-4747
MARCE VISOUD	RL	2007	376-837
Kevin Leary	DOE-RL	V-Plant	373-7285
STEVE BOUNESS	DOE-RL	200 A	376-6221

200 Area Unit Managers Status Meeting February 17, 2005

Please print clearly and use black ink

PRINTED NAME	ORGANIZATION	O.U. ROLE	TELEPHONE
JEAN A. VANNÍ	Elology		372-7930
JON PERRY	Elology FH		376-4791
Lanny Bush	FH		438-1756
Raja Ranade	FH		376-9676
Richard Gurske	FU		372-0761
Ron Jackson	FH	UW-I	373-3599
Virginia Rohay	FH		375-3803
John Winterhalder	FH		372-8:44
Larry Hulstrom	FH	PW-2/4	373-3928
			<u> </u>
			<u> </u>

UNIT MANAGERS' STATUS MEETING AGENDA

1200 Jadwin/Rm 1-C1 February 17, 2005

GROUNDWATER OPERABLE UNITS STATUS (8:30-9:15)

200-BP-5 & 200-PO-1 OUs

- Sampling and Analysis Plans status
- Revised Tables in Waste Control Plans
 - Approval of updated 200-BP-5 Waste Control Plan Well Decommissioning Table
 - Approval of updated 200-PO-1 SAP and Waste Control Plan Tables
- Plans for drilling new wells in 200-PQ-1 at BC Cribs

200-UP-1 OU

- Remediation Treatment Status
- RI/FS Work Plan Status Incorporating Ecology comments
- Update on Rebound Study

200-ZP-1 OU

- Remediation Treatment Status
- Update on Expanding P&T System to North
- Update on Contained-In for 5 Current Extraction Wells

200-PW-1, 200-ZP-2 OU

- Remediation Treatment Status The soil vapor extraction operating plan will be prepared to support restart of operations in April 2005. The plan will be sent to DOE-RL and EPA prior to the next UMM for review. Use of well 299-W15-8 for vapor extraction will be included in the plan.
- Monthly Monitoring Monthly carbon tetrachloride soil vapor monitoring was conducted in January 2005 (Carbon Tetrachloride Rebound Concentrations are attached). The results were consistent with monitoring results from previous months.

SOURCE OPERABLE UNITS STATUS (9:30-10:00)

200-PW-1, 200-PW-3, & 200-PW-6 OUs

- Continued pre-job planning for A-8 borehole and Z-9 slant well.
- The Sampling and Analysis Plan for Step II of the dispersed carbon tetrachloride vadose zone plume investigation includes vadose zone soil vapor sampling in the

vicinity of Trench 4 in the 218-W-4C Burial Ground. EPA expressed a preference to conduct this sampling directly through the trench floor after the drums of retrievably stored waste have been removed. The drums are scheduled to be removed by 12/31/06. The RI report is due 6/30/06. EPA indicated that the data are just needed to support the proposed plan, due 9/30/07.

- 216-Z-9 vertical borehole reached total depth (525 ft bgs) on 1/24. Borehole will be completed as a groundwater well screened from 210 to 290 ft bgs (water table is 223 ft bgs).
- Passive soil vapor survey conducted in vicinity of 216-Z-1A on a refined grid spacing from 1/31 to 2/4 by Vista Engineering Technologies as part of the carbon tetrachloride DNAPL investigation.

U Plant Area

- Informally transmitted to Ecology and EPA on 2/3 Rev. 0 of the Proposed Plan.
 Official copy transmitted to RL on 2/4.
- Received on 1/27 Ecology's comments on the FFS, Draft C.
- Initiate drilling (Auger) on 2/22 at high risk wastes depending on written concurrence from Ecology as requested in the January 2005 UMM.
- CDI Incorporating public comments from period ended January 31.

BC Cribs Area Closure

- Finalizing FFS and PP by incorporation of informal comments from EPA.
- Contract awarded to perform expanded high resolution resistivity (HRR) characterization and associated ground-truthing activities.

200-TW-2 & 200-PW-5 (no change)

200-CW-1 & 200-CW-3 OUs (no change)

200-PW-2 & 200-PW-4 OUs

- Decommissioning activities at the 216-S-7 Crib borehole were completed on 1/20/05.
- A third Comment Disposition Meeting was held 1/27/05 on RI report. Comment incorporation underway. Redline/strikeout of text has been prepared. Discussions continuing with RL and Ecology on remaining issues. Next meeting scheduled for 2/22.
- Feasibility Study preparation is underway.

200-CS-1 OU (no change)

200-CW-5, CW-2, CW-4, & SC-1 OUs

 Availability of EPA staff reprioritization to focus on near term activities for 300 Area Facility D&D has resulted in a delay in receiving comments. Comments expected February 22, 2005

- Received Ecology comments via EPA January 4, 2005
- Agreement was reached on CW-5 RESRAD parameters. RESRAD runs are underway.

Central Plateau Ecological Risk Assessment

- Held DQO meeting with Trustees.
- Developed sampling strategy for non-rad constituents.

200-IS-1 & 200-ST-1

- Ecology sent letter indicating their intention to take a 60-day review of the work plan.
- Efforts continued on pipeline mapping.

200-LW-1/200-LW-2

- Initiated drilling at 216-Z-7.
- Initiated efforts on the RI Report.

200-MW-1

- Completed the 216-U-3 borehole and the 216-T-33 borehole.
- Continued planning efforts for the 216-T-13 test pit and an auger hole at 200-E-4; continued planning to restart 216-A-4 borehole.

200-UR-1

- Continuing to revise document based on Ecology comments.
- Revising cost estimates.

200-SW-1/2

 DOE-RL and Ecology are participating in meetings to resolve major comments on the Draft A RI/FS work plan.

General

- Outstanding Action Items
- Open for Regulatory Topics or Action Items
- Risk Assessment Configuration Management Board Update

ISSUE RESOLUTION MEETING (10:00-11:30)

(See Issues List)

200 Area Unit Managers' Meeting OPEN ACTION ITEMS & TRACKING

Action#	Action/Subject	Assigned To	Owed To	Assigned Date	Original Due Date	Adjusted Due Date	Date Complete	Status
36	Review Modeling lessons learned from TW-1 for applicability to other OUs. Make best of data we have. Larry: Follow-on meeting.	Benecke						A formal fix is in progress. RL/EF & Ecology met to
								collect input to address regulate agency concerns
								J. Morse to prov summary @ Nov UMM
								·
37 .	Foley suggests Larry/Mike to talk to Bill McMahan. Dual porosity not done. Ecology agreed with EPA th the current modeling is not acceptable. Opportunity use dual porosity to help guide that.	FH at to	RL	09/16/04				
38	All agencies to provide written notification and who is designee when unable to attend.	RL/EPA/Ecology	RL/EPA/Ecology				Ongoing	Requirement per
39	Review/Approve Decommissioning List for UP-1	Ecology DOE/FH		01/20/05				1177
40	Review/Approve Decommissioning List for ZP-1	EPA	***************************************	01/20/05				
41	Reconstruct Agreements for ZP-1 Expansion	Mark Byrnes	DOE-RL	01/20/05	02/17/05			<u> </u>
42	Set up COPC meeting	Stuart Lutrell	FH/RL	01/20/05	before 02/17/05			
	Develop charter for ROD strategy to discuss at next UMM		EPA/Ecology	01/20/05	02/17/05			
44	Complete UMM minutes per plan presented at January UMM	FH/RL	EPA/Ecology	01/20/05	02/17/05			
45	Provide a list of Issues concerning combining 200-CW-1 and 200-CS-1 FS	Ecology	FH/RL	01/20/05	02/17/05			Complete
	Enter signed 200-UP-1 Rebound Study Operating Plan into the meeting minutes	-		01/20/05			1/20/2005	Attachment 10 to 01/2005 UMM minutes
47		Ecology/EPA	RL/FH	01/20/05	02/17/05			Attachment 6 to 01/2005 UMM minutes
	Provide a 200-BP-5 schedule and an updated 200-P0 1 schedule to regulatory agencies	PNNL/RL	EPA/Ecology	02/17/05	03/17/05			

200 Area Unit Managers' Meeting OPEN ACTION ITEMS & TRACKING

Action#	Action/Subject	Assigned To	Owed To	Assigned Date	Original Due Date	Adjusted Due Date	Date Complete	Status
49	Include additional information (i.e., well location and reason for decommissioning) on lists of wells to be decommissioned; conversely, schedule a meeting w		EPA/Ecology	02/17/05	as decommissioni ng lists are			
	regulatory agencies to discuss				incorporated into UMM and other			
					documents			
50	Provide comments on the 200-PO-1 Waste Control Plan revisions	Ecology	RL/PNNL	02/17/05	03/17/05			
51	Report 200-TW-1/2 separately on the float table	RL/FH	EPA/Ecology	02/17/05	03/17/05			
52	Include a target date on the float table for 200-CW- 1/200-CW-3/200 North Area Waste Sites	RL/FH	EPA/Ecology	02/17/05	03/17/05			
	Review original TPA and early change packages for better understanding on requirements for 2008 M-01			02/17/05	TBD			
	milestone; mock up change package to provide clarification of requirements to meet 2008 milestone be included in next modification to M-15	to						
54	Evaluate impacts of the rail cars and decisions/timeframes to remove them on the ROD fo 200-UR-1	Ecology r	RL.	02/17/05	TBD			
55	Provide letter agreeing to investigation plan for 200- UW-1	Ecology	RL/FH	02/17/05	ASAP			
	Discuss Region 10 comments on 200-UW-1 Proposed Plan to resolve path forward on RCRA/CERCLA integration	EPA/Ecology	RL/FH	02/17/05	03/17/05			
57	Set up meeting to clarify analyte lists for groundwate and soil work; include staff the handle data and laboratory staff that can discuss methods; focus on	RL/PNNL	Ecology	02/17/05	Prior to 03/17/2005			
	groundwater but include source staff (2-hr meeting)							
	requesting revision of 200-CS-1 data tables to be in	RL/FH	Ecology	02/17/05	ASAP	***************************************		
	line with 200-PW-2/4, review costs, methods, and impacts to the RI Report							
					Annual Inc.			
		·				· · · · · · · · · · · · · · · · · · ·		
								·

200 Area UMM - February 2005

200-UP-1:

- The Rebound Study started January 26.
- The first two rounds of groundwater sampling were successfully implemented 7 and 14 days after the system was turned off.
- The first set of analytical data will be arriving today.
- Rebound Study Operating Plan was incorporated as an attachment to the January 2005 200 Area UMM meeting minutes.
- RI/FS Work Plan Document goes into editing next week.
- As requested by Ecology, I added two additional line items to the RI/FS schedule in the Work Plan to note the time period for new well drilling/installation and sampling/analysis.

200-ZP-1:

- EPA and DOE-RL have requested that existing 200-ZP-1 groundwater monitoring wells 299-W15-40, 299-W15-43, 299-W15-44, and 299-W15-765 be converted to groundwater extraction wells by July 31, 2005 for the purpose of capturing the 2,000 ug/L carbon tetrachloride contour that extends north of the current pump-and-treat system. Attachments 1 shows the location of the four proposed new groundwater extraction wells
- Average Pumping Rate for January 3 through January 30, 2005: 186 gpm
- The starter recently went out in extraction well #5 and will be replaced in the next few days.
- From January 3 through January 30, 2005 the system operated between 176 and 198 gpm (see Attachment 2).
- System Run Time


\triangleright	For January 3 through January 30	95.6%
	FY2004 (Year to date)	92.7%
	System Inception to date	92.6%

- Design work for the ZP-1 pump-and-treat expansion is scheduled to be complete February 25, construction will start March 14. Could be finished as early as the end of June, but we are keeping the July 31 as the certain completion date.
- John Winterhalder discussed the status of looking into a "Contained-In" determination to remove the need for ZP-1 leak detection.
- Vista Engineering's DNAPL investigation is very close to on schedule.
 Groundwater sampling done around first week in March. Cross-well geophysics will start in March. CPT pushes will start in March as well.
- New wells "E" (299-W15-50) is currently been installed. Location map and depth discrete groundwater analytical results are attached (see Attachments 3 and 4).
 Highest concentration of CCL4 was found around 45 feet below the static water level.
- Depth-discrete groundwater samples collected from new T Farm detection well "T1" (299-W11-25) showed 180,000 pCi/L Tc-99 35 feet below top of water table (Attachments 5 and 6).
- RI/FS Schedule:
 - RI Report preparation is scheduled to begin October 1, 2005
 - Feasibility Study/Proposed Plan is scheduled to begin October 1, 2006


200-PW-1 (200-ZP-2):


- Active system is shutdown for the winter The passive system remains operational






200-ZP-1 Average Pumping Rate for FY2005






Carbon Tetrachloride Concentration - New Well "E" 299-W15-50




Attachment 4

Carbon Tetrachloride Concentration - New Well "E" 299-W15-50




Attachment "5"




T Tank Farm

299-W11-25

Concentration (pCi/L)





Comparison of Maximum Carbon Tetrachloride Rebound Concentrations Monitored at 200-PW-1 Soil Vapor Extraction Sites FY 1999 - FY 2005

(Well or Probe) //eet bgs //eet bgs //eet bgs //eet bgs //eosy 5 ft 2 //eosy 6 ft 2 /	Z-18 Z-17 Z-17 Z-19 Z-9 Z-9 Z-9 Z-9 Z-9 Z-9 Z-9 Z-9 Z-9 Z-	Maximum Rebound Carbon Tetrachionide (ppmv) 6.6 6.5 5.2 3.55 not measured 1.8 16.5 1.4 3.6 6.2	24	Carbon Tetrachloride	months* of rebound	September 200 Maximum Rebound Carbon Tetrachlonde (ppmv)		March 2004 Maximum Rebound Carbon Tetrachloride (ppmv)	months* of rebound	September 200 Maximum Rebound Carbon Tetrachloride (ppmv)		January 2005 Maximum Rebound Carbon Tetrachloride (ppmv)	months of reboun
/feet bgs -0-03/5 ft 2 -0-06/5 ft 2 -0-06/5 ft 2 -0-06/5 ft 2 -0-11/5 ft 2 -0-05/5 ft 2 -0-11/5 ft 2 -0-5-01/5 ft 3 -0-5-14/5 ft 5 -14/5 ft 7 -1-16/10 ft 7 -1-17/10 ft 7 -1-18/10 ft 7 -18/10 ft 7 -18/10 ft 7 -18/10 ft 7	Z-1A Z-1A Z-9 Z-9 Z-1A Z-1A Z-1A Z-9 Z-9 Z-1A Z-9 Z-1A Z-9 Z-1A Z-1A Z-9 Z-1A Z-1A Z-9 Z-1A Z-1A Z-9 Z-1A Z	(ppmv) 6.6 5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 24 0 24	(ppmv) 	rebound								
203/5 ft 2 200/5 ft 2 200/5 ft 2 21/1/5 ft 2 21/1/5 ft 2 205/5 ft 2 200/5 ft	Z-1A Z-1A Z-9 Z-9 Z-1A Z-1A Z-1A Z-9 Z-9 Z-1A Z-9 Z-1A Z-9 Z-1A Z-1A Z-9 Z-1A Z-1A Z-9 Z-1A Z-1A Z-9 Z-1A Z	6.6 5.2 3.5 not measured 1.8 16.5 1.4 3.6	24 24 0 24	3.2 1.4 3.4	6			NE					
11/5 ft 2 -05/5 ft 2 -05/5 ft 5 -05/5 ft 5 -05/5 ft 2 -	Z-1A Z-9 Z-9 Z-1A Z-1A Z-1A Z-9 Z-9 Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	3.2 1.4 3.4									
-05/5 ft -05-01/5 ft -05-01/5 ft -05-01/5 ft -06/5 ft -06/5 ft -09/5 ft -09/5 ft -09/5 ft -09/5 ft -09/5 ft -11/5 ft -11/5 ft -11/5 ft -12/5 ft -14/5 ft -15/5 ft -1	Z-9 Z-9 Z-1A Z-1A Z-9 Z-9 Z-9 Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	3.2 1.4 3.4									
-05-01/5 ft -06/5 ft -06/5 ft -06/5 ft -06/5 ft -06/5 ft -2 -06/5 ft -11/5 ft	Z-9 Z-1A Z-1A Z-9 Z-9 Z-9 Z-1A Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									
	Z-9 Z-1A Z-9 Z-9 Z-9 Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									
05/ 5 ft 2 09/ 5 ft 2 09/ 5 ft 2 09/ 5 ft 2 09/ 5 ft 2 02/ 5 ft 4 -11/ 5 ft -12/ 5 ft -14/ 5 ft 7 -13A/ 9 ft 7 -13A/ 9 ft 7 -13A/ 9 ft 7 -17-17/ 10 ft 7 -18/ 15 ft 7 -14/ 25 ft 7 -14/ 25 ft 7 -14/ 25 ft 7 -13/ 25 ft 7 -13/ 25 ft 7 -13/ 30 ft 7 -13A/ 30 ft 7 -13A/ 30 ft 7 -13A/ 30 ft 7 -17-30/ 28 ft 7 -17-30/ 32 ft 7 -17-30/ 32 ft 7 -17-30/ 30 ft 7	Z-1A Z-9 Z-9 Z-9 Z-9 Z-1A Z-9 Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									
-02/5 ft -11/5 ft -12/5 ft -11/5 ft -11	Z-9 Z-9 Z-9 Z-1A Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									
-11/5 ft -12/5 ft -12/5 ft -14/5 ft -17-13A/9 ft -27-13A/9 ft -27-17/10 ft -27-18/15 ft -27-18/25 ft -27-18/25 ft -27-18/25 ft -27-18/25 ft -27-31/25 ft -27-31/25 ft -27-31/25 ft -27-31/25 ft -27-31/35 ft -27-31	Z-9 Z-9 Z-1A Z-9 Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									
12/5 ft 14/5 f	Z-9 Z-1A Z-9 Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									
-14/5 ft 77-13A/9 ft 77-13A/9 ft 77-17A/9 ft 77-18/10 ft 77-18/10 ft 77-18/15 ft 77-4A/25 ft 77-4A/25 ft 77-4A/25 ft 77-4A/25 ft 77-31/25 ft 77-31/25 ft 77-30/28 ft 77-30/28 ft 77-7A/32 ft 77-7A/35 ft	Z-9 Z-1A Z-9 Z-9 Z-1A Z-1A Z-1A Z-1A Z-18 Z-1A Z-1A Z-1A Z-1A Z-1A Z-12 Z-9 Z-12 Z-9 Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									-
PT-13A/9 ft 2 PT-146/10 ft 10 ft 10 ft 11 ft 10 ft 11	Z-1A Z-9 Z-9 Z-1A Z-1A Z-1A Z-1A Z-1A Z-18 Z-1A Z-1A Z-1A Z-1A Z-9 Z-12 Z-9 Z-1A	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									-
PT-17/ 10 ft PT-18/ 15 ft PT-18/ 15 ft PT-48/ 25 ft PT-46/ 25 ft PT-16/ 25 ft PT-16/ 25 ft PT-31/25 ft PT-32/ 25 ft PT-30/ 28 ft PT-30/ 28 ft PT-30/ 30 ft PT-7/ 32 ft PT-27/ 33 ft PT-27/ 33 ft PT-28/ 40 ft PT-33/ 40 ft	Z-9 Z-1A Z-1A Z-9 Z-1A Z-1A Z-18 Z-1A Z-1A Z-1A Z-9 Z-12 Z-9 Z-12	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4			I the same of the same of						
PT-18/ 15 ft PT-4A/ 25 ft PT-46/ 25 ft PT-16/ 25 ft PT-16/ 25 ft PT-31/25 ft PT-31/25 ft PT-30/ 28 ft PT-30/ 28 ft PT-30/ 28 ft PT-73/ 30 ft PT-73/ 30 ft PT-74/ 35 ft PT-74/ 35 ft PT-78/ 40 ft PT-33/ 40 ft	Z-9 Z-1A Z-9 Z-1A Z-1A Z-18 Z-1A Z-1A Z-1A Z-9 Z-12 Z-9 Z-12	5.2 3.5 not measured 1.8 16.5 1.4 3.6 6.2	24 0 24	1.4 3.4									
PT-4A/ 25 ft 27 ft	Z-1A Z-9 Z-1A Z-1A Z-18 Z-1A Z-1A Z-1A Z-12 Z-9 Z-12 Z-9 Z-1A	3.5 not measured 1.8 16.5 1.4 3.6 6.2	24	3.4		6.6		9.0	21	9.9	27	6.4	
PT-4E/ 25 ft 27 FT-16/ 25 ft 27 FT-31/25 ft 27 FT-32/ 25 ft 27 FT-32/ 25 ft 27 FT-32/ 25 ft 27 FT-32/ 30 ft 27 FT-7A/ 35 ft 27 FT-28/ 40 ft 27 FT-33/ 40 ft 27	Z-1A Z-9 Z-1A Z-1A Z-18 Z-1A Z-1A Z-9 Z-12 Z-9 Z-12	not measured 1.8 16.5 1.4 3.6 6.2	24		6	2.4	15	2.4	21	2.5	27	3.1	3
PT-16/25 ft PT-31/25 ft PT-31/25 ft 2 PT-31/25 ft 2 PT-30/28 ft PT-30/28 ft PT-73/30 ft PT-7A/32 ft PT-7A/35 ft PT-7A/35 ft PT-7A/35 ft PT-7A/35 ft PT-7A/35 ft PT-7A/35 ft	Z-9 Z-1A Z-18 Z-1A Z-1A Z-1A Z-9 Z-12 Z-9 Z-12	1.8 16.5 1.4 3.6 6.2	24	2.01	10	- 13				2.4	_		-
PT-31/25 ft PT-32/ 25 ft PT-32/ 25 ft PT-32/ 25 ft PT-13A/ 30 ft PT-7A/ 32 ft PT-7A/ 35 ft PT-1A/ 35 ft PT-1A/ 35 ft PT-33/ 40 ft PT-33/ 40 ft	Z-1A Z-18 Z-1A Z-1A Z-1A Z-9 Z-12 Z-9 Z-12	16.5 1.4 3.6 6.2		1.1	6	1.3		2.6	21	2.4 3.6	27	4.4	3
PT-32/ 25 ft 27 PT-30/ 28 ft 27 PT-30/ 28 ft 27 PT-13A/ 30 ft 27 PT-27A/ 32 ft 27 PT-27A/ 35 ft 27 PT-28/ 40 ft 27 PT-33/ 40 f	Z-1A Z-18 Z-1A Z-1A Z-9 Z-12 Z-9 Z-1A	1.4 3.6 6.2					1.5	2.0		3.0	-	1.7	
PT-13A/ 30 ft PT-7A/ 32 ft PT-27/ 33 ft PT-1A/ 35 ft PT-28/ 40 ft PT-33/ 40 ft PT-3	Z-1A Z-1A Z-9 Z-12 Z-9 Z-1A	3.6 6.2		13.0	12	8.3		6	6			2.7	-
PT-7A/ 32 ft 27 PT-27/ 33 ft PT-1A/ 35 ft PT-28/ 40 ft PT-33/ 40 ft 27 PT-33/ 40 PT-	Z-1A Z-9 Z-12 Z-9 Z-1A	6.2		0		0		0	6			1.5	
PT-27/33 ft PT-1A/35 ft PT-28/40 ft PT-33/40 ft	Z-9 Z-12 Z-9 Z-1A			2.6		1.6		2	6	1.9	0	7.1	
PT-1A/ 35 ft 2 PT-28/ 40 ft 2 PT-33/ 40 ft 2	Z-12 Z-9 Z-1A	2.6	18	5.6 1.5	12	3.9 1.7		9.5 2.7	21	1.9	27	8.4	
PT-28/ 40 ft PT-33/ 40 ft	Z-9 Z-1A	7.7		11.3		22.0		18.3	6	18.0	0	14.0	
				56.5	6			10.0		,,,,			
DT_3A/ADA	7-18			2.3	12								
				2.2		. 1.6				1.8	0	446	-
	Z-9 Z-9	127		133	6	90.0		150	21	150	27	146	3
	Z-9	2.5	24			1,5	1						-
	Z-9	68	24	45.3	6	35.9	15	35.9	21	35.9	27	32.4	3
PT-C3872 / 61 ft 2												5.9	4
	Z-9	not measured		not measured		4.2	15			4.2	27	6.7	3
	Z-12 Z-18	not measured	-	5.5	12				-				+
	Z-18		-	7.7	12		-		-				+-
	Z-1A			1	12		1						1
PT-24/70 ft	Z-9					. 4.7	15			9,1	27		
V15-219SST/ 70 ft		7.8				1.9				9.5	22		-
	Z-9	18				4.5	15			8.3	27		
	Z-1A Z-1A		-	7.1	3		-		-				-
	Z-1A		-		-		+		-				+
	Z-9	55	24	66.7	6	85.8	15	85.8	21	85.8	27	0	3
	Z-9	195	24	186	6	206		244		244	27	191	1 3
	Z-18												-
V15-95U/ 86 ft V15-218SST/ 86 ft	Z-9	43	21				-						+
	Z-9	224	24	229	6	1.6		258	21	258	27	231	1 3
	Z-1A		-	3.2		250	10-			250			1
CPT-1A/ 91 ft	Z-18			10.7	10								
	Z-1A			7.5									
	Z-9			74.3	6		-						-
N15-85/ 91 ft N18-252SST/ 100	Z-9 7-1A	51	24		-		-		-		-		+-
	Z-12		18	25.7	12	20.7	7 6	12.4	6		-	14.6	6 4
PT-4E/ 103 ft	Z-1A	not measured		16.1		20.7		12.5				14.0	1
	Z-1A			297		243		266					0 4
	Z-1A			278		328		205	6				0 4
	Z-9 Z-9			93.6	6	444		458	21	467			0 3
N15-220SST/ 118					-	27.8			-	15.3 26.0			-
V18-158L/ 120 ft				163	3	21.5	1 3		1	20.0	21	 	1
V15-219SST/ 130	Z-9	5-	24			23.1	1 1			5.7	22		
	Z-18			196		46,3	3 6	41.0				52.2	
	Z-1A			306		182		180					0 4
	Z-9 Z-9			31.8	6	25.1		40.3	21	40.3			0 3
	Z-9		24		-	6.8			-	0			+-
	Z-9		1				- 15		-	23			1
N15-9L/ 176 ft	Z-9	20	21	16.9	6	13.1		13.	21	13.1			0 3
W15-84L/ 180 ft	Z-9	not measure		not measured		25.9		25.9		25.9		22.0	
W15-6L/ 182 ft	Z-9		-		-								
	Z-9		5 24		-		- 1		-		-		+
	Z-1A Z-18		-		+		+		-		-		+
	Z-1A		+		1-		+		1		+		+
							1		1				
				or Z-9) of monitoring point, s	specific poi	nts may be beyond SVE zo	one of influe	nce during particular oper	ating config	urations			
		- Z-18 and Z-12 wells	off-line Oct										

Carbon Tetrachloride Rebound Concentrations Monitored at 200-PW-1 Soil Vapor Extraction Sites October 2003 - January 2005

200-PW-1	T																		
(200-ZP-2)	+	10/31/2003	12/04/2003	12020003	01202004	03/10/2004	03/16/2004	03/24/2004	04707004	DEMERODA	06/03/2004	nenanno.	07/15/2004	07/22/2004	nenenno	10/07/2004	11/17/2004	12/28/2004	01/10/200
Location	Site	10/31/2003	12/04/2003	12/22/2003	01/20/2004	02/19/2004	03/10/2004	03/24/2004	04/29/2004	03/03/2004	00/03/2004	00/24/2004	0111312004	0112312004	06/20/2004	10/07/2004	11/1/2004	12/20/2004	01/19/200
(Well or Probe)	One	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4
/feet bgs	-	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)
CPT-17/ 10 ft	Z-9	3.2	4.1	2.7		5.0			7.0		9.9				6.7	6.6			
CPT-18/ 15 ft	Z-9	0	1.1	1.0					1.2		2.5			0		0.0	0	and the second second second	
CPT-4E/ 25 ft	Z-1A	-		1.0	1.0		(0)	1.0	1.7		1.4	2.0			0	- 0			
CPT-16/ 25 ft	Z-9	2.6	1,2	1.4	0	1.7	2.2		1.8		1.4	3.6		13		1.1	1.1	44	2.3
CPT-32/ 25 ft	Z-1A	0	0		The second second	5.1			1.0		1.7	3.0	(6)	1.5		10 10 a a a a a a a	0		2.7
CPT-30/ 28 ft	Z-1A	0	0			0										1263 73	0		1.5
CPT-13A/30 ft	Z-1A	0	Ö	-	0	0			1.4		1.5	1,8	1.9		0	0	3.0	0	
CPT-7A/ 32 ft	Z-1A	2.4	3.0	2.7	4.3	3.0			1.7		1.9				1.21 (f)	1.5	1.5		3.9
CPT-27/ 33 ft	Z-9	1.1	0.0	1.1	1.5	2.0			2.5		1.4	2.2			1.21 (1)	0	1.3		2.2
CPT-1A/ 35 ft	Z-12	18.3	9.5	13.1	10.8	6.0			4.2		10.7	9.0			18.0	3.2	4.7	14.0	
CPT-34/ 40 ft	Z-18	10.0						0.000	1.4		1.1				1.6	1.8		14.0	15.4
CPT-21A/ 45 ft	Z-9	52.3	89.1	68.5	59.2	71.8	(c)	150	59.2		136	81.9			92.5	86.7	79.9	146	143
CPT-9A/ 60 ft	Z-9	25.9	33.1	30.8	24 3	33.8		130	25.7		28.3	26.0			(g)	26.7 (h)	32.4	27.5	29.2
CPT-9A/ 50 ft	Z-9	20.0	33,1	30.0	24.5	33.0	21.1		25.1		20.3	20.0	24.0		(g)	45.8 (h)	39.4		48.4
CPT-C3872 / 61 ft	Z-1A															45.0 (11)	1.1	4.4	5.9
CPT-9A/ 64 ft	Z-9															0 (b)	20.1	2.8	26.1
CPT-16/65 ft	Z-9								3.1		4.0	1.5	(0)	4.2	2.9	0 (h) 2.7	3.5	6.7	4.9
CPT-24/ 70 ft	Z-9							-	4.4		4.4	9.1	(e) 5.0	4.2	4.2	4.6	3.0	0.7	4.5
N15-219SST/ 70 ft	Z-9								9.5		4.4	9.1	5.0		4.2	4.0			
CPT-18/75 ft	Z-9								8.0		6.2	4.7	(-)	6.3	8.3	0			
N15-82/ 83 ft	Z-9	24.0	34.4	42.4	17.5	45.0	50.5		83.1				(e)	6.3					
CPT-21A/ 86 ft	Z-9	91.8	183	43.1 171	47.5 244	45.9 98.1	50.5	212	73.3		177	85.4 157	81.3 95.7		71.2 40.5	7.9 80.5	(i) 179	— (i)	(i) 191
CPT-28/87 ft	Z-9	155	206	140	56.7	96.1	(c)	258	26.8			164			222			184	
V18-152/ 101 ft	Z-12	5.7	10.5	11.3	10.5	12.4	(c) 12.1	258	20.8		222	. 164	227		222	218	231	223	227 14.6
V18-167/ 106 ft	Z-1A	201	223	201	266	201	(b)										10.4	12.3	
V18-165/ 109 ft	Z-1A	94.2	205	193	188	186	94.8										- (i)	(i)	(i)
V15-217/ 114 ft	Z-9	53.8	80.4	66.4	82.5	62.0	(C)	458	256		377	257	467		63.1	264	(i)	(0)	(i)
CPT-24/ 118 ft	Z-9	33.6	60.4	00.4	62.3	02.0	(c)	430	5.3		15.3	8.5	6.9				(i)	(i)	(i)
V15-220SST/ 118 ft	Z-9								5.5	26.0	18.7	18.5	15.7		2.8	8.5	e ned		
V18-249/ 130 ft	Z-18	8.0	31.1	21.4	19.6	22.1	41.0			26.0	10.7	16.5	15.7		9.0			51.5	52.2
V15-219SST/ 130 ft	Z-10	8.0	31.1	21.4	19.0	22.1	41.0		5.7							MODIFICATION ST	(1)	51.5	52.2
V18-248/ 131 ft	Z-1A	78.6	80.4	85.6	90.9	166	180		5.7								70	6	63
V15-95L/ 144 ft	Z-9	19.2	20.3	(a)	(a)	40.3	23.0		35.0		22.0	28.1		18.6	22.7	18.5	(i)	(i)	(1)
V15-219SST/ 155 ft	Z-9	19.2	20.3	(a)	(a)	40.3	23.0		35.0		22.0	26.1	(e)	10.0	22.1	10.3	(1)	(i)	(i)
V15-220L/ 163 ft	Z-9								7.5		6.4		0		5.7	0	1		
V15-220L/ 103 ft	Z-9		+						(d)	23.0	2.9	0		0	0.7	0		:	
V15-9L/ 176 ft	Z-9	6.1	5.8	(a)	(a)	9.1	9.6		8.8	23.0	10.1	11.9	(e)	10.9	9.0	6.6	(i)		ris.
V15-84L/ 180 ft	7-9	4.7	4.9	4.9	10.7	18.5	(c)	19.5	15.6		16.4	20.9	18.1	10.9	17.7	10.7	22.0	(i)	22.0
V10-04D 100 II		(a) Unable to a				10.5	(c)	15.5	13.0		10.4	20.5	10.1		11.1	10.7	22.0	10.0	22.0
		b) Unable to s																	
		(c) anomalous				100 30404											2 24 24		
							15.210SST/42	30 ft, and W15	210SST/15	# instead								4	7
		e) Unable to a	CONTRACTOR OF THE SAME AND ADDRESS.	tubing, samp	IEU VV 13-2 19	33 1770 IL, VV	10-2 1933 1713	ori, and with	-2 1933 1713	it ilistead									
		f) condensate																!	
		g) Unable to a		aground tubin	o damaged b	v construction	n vehicle	-											
								ned and samp	led									terms 1	(41) FF -
								al depths (70 a									· · · · · · · · · · · · · · · · · · ·		- 1
		hese two prob			to could	TION DE COTTE	ated to origin	ai depuis (70 s	3110							7 35 6	transcot (5.0	4 5 110 - 4
	11		ample; tubing														1 10 10		

Supplement to: DOE/RL-2000-40

WM Plan for the ERA-200 West Area Carbon Tetrachloride Plume and 200-ZP-1 & 200-PW-1 OUs

Table A-3. Decommissioning Well List

(This list will be updated as wells are identified for decommissioning, and will be provided at the 200 Areas Unit Manager's Meeting, and included in the UMM minutes)

FY 2004	FY 2004	FY 2005b
299-W6-5	299-W15-23	299-W6-1
299-W6-8	299-W15-24	299-W14-9
299-W10-6	299-W15-25	299-W15-6
299-W10-7	299-W18-2	The second and second
299-W10-9	299-W18-4	
299-W10-18	299-W18-5	
299-W11-1	299-W18-8	
299-W11-2	299-W18-26	
299-W11-2P	299-W18-82	
299-W11-2Q	299-W18-88	
299-W11-2R	299-W18-177	
299-W11-2S	299-W18-179	
299-W11-2T	699-37-82B	
299-W11-4	699-37-82BP	
299-W11-5	699-37-82BQ	
299-W11-8	699-37-82BR	
299-W11-9	699-37-82BS	
299-W11-11	699-51-63	
299-W11-15		
299-W11-16	FY 2005	
299-W11-17	1.4	
299-W11-19	299-W10-2	
299-W11-20	299-W14-1	
299-W11-21	299-W14-2	
299-W11-24	299-W14-3	
299-W11-27	299-W14-4	
299-W11-29	299-W14-7	
299-W11-35	299-W14-10	
299-W11-35P	299-W15-4	
299-W11-35Q	299-W15-14	
299-W14-10	299-W15-62	
299-W14-12	299-W15-63	
299-W14-59	299-W15-64	
299-W14-60	299-W15-78	
299-W14-61	299-W15-202	
299-W15-10	299-W15-213	
299-W15-12	299-W18-3	
299-W15-18	299-W18-164	
299-W15-19	699-37-82A	
299-W15-20		

Attachment 56

Table A-4. List of Supplemental Wells Supporting CERCLA

Well Numbers	Comments
Shallow Monitoring Wells	
299-W10-1	SST(T) tank farm assessment
299-W10-13	LLBG(3) detection monitoring
299-W10-14	LLBG(3) detection monitoring
299-W10-17	SST(TX/TY) tank farm assessment
299-W10-19	LLBG(3) detection monitoring
299-W10-20	LLBG(3) detection monitoring
299-W10-21	LLBG(3) detection monitoring
299-W10-22	SST(T) tank farm assessment
299-W10-23	SST(T) tank farm assessment
299-W10-24	SST(T) tank farm assessment
299-W10-26	SST(TX/TY) tank farm assessment
299-W10-27	SST(TX/TY) tank farm assessment
299-W10-28	SST(T) tank farm assessment
299-W10-4	SST(T) tank farm assessment
299-W10-8	SST(T) tank farm assessment
299-W11-12	SST(T) tank farm assessment
299-W11-24	SST(T) tank farm assessment
299-W11-30	SST(T) tank farm assessment
299-W11-39	SST(T) tank farm assessment
299-W11-40	SST(T) tank farm assessment
299-W11-41	SST(T) tank farm assessment
299-W11-42	SST(T) tank farm assessment
299-W11-7	SST(T) tank farm assessment
299-W14-13	SST(TX/TY) tank farm assessment
299-W14-14	SST(TX/TY) tank farm assessment
299-W14-15	SST(TX/TY) tank farm assessment
299-W14-16	SST(TX/TY) tank farm assessment
299-W14-17	SST(TX/TY) tank farm assessment
299-W14-18	SST(TX/TY) tank farm assessment
299-W14-5	SST(TX/TY) tank farm assessment
299-W14-6	SST(TX/TY) tank farm assessment

Table A-4. List of Supplemental Wells Supporting CERCLA Attachment 5 b

Well Numbers	Comments	
299-W15-15	LLBG(4) detection monitoring	
299-W15-16	LLBG(4) detection monitoring	
299-W15-17	LLBG(4) detection monitoring	
299-W15-40	SST(TX/TY) tank farm assessment	
299-W15-41	SST(TX/TY) tank farm assessment	
299-W15-83	LLBG (4) detection monitoring	
299-W15-94	LLBG (4) detection monitoring	
299-W15-152	LLBG (4) detection monitoring	
299-W15-763	SST(TX/TY) tank farm assessment	
299-W15-765	SST(TX/TY) tank farm assessment	
299-W18-21	LLBG(4) detection monitoring	
299-W18-22	LLBG(4) detection monitoring	
299-W18-23	LLBG(4) detection monitoring	
299-W18-24	LLBG(4) detection monitoring	
299-W18-30	SST(U) tank farm assessment	
299-W18-31	SST(U) tank farm assessment	
299-W18-40	SST(U) tank farm assessment	
299-W19-12	SST(U) tank farm assessment	
299-W19-41	SST(U) tank farm assessment	
299-W19-42	SST(U) tank farm assessment	
299-W19-44	SST(U) tank farm assessment	
299-W19-45	SST(U) tank farm assessment	
299-W22-10	SST(S) tank farm assessment	
299-W22-2	SST(S) tank farm assessment	
299-W22-44	SST(S) tank farm assessment	
299-W22-45	SST(S) tank farm assessment	
299-W22-46	SST(S) tank farm assessment	
299-W22-48	SST(SX) tank farm assessment	
299-W22-49	SST(SX) tank farm assessment	
299-W22-50	SST(SX) tank farm assessment	
299-W22-79	U-12 crib assessment	
299-W22-80	SST(SX) tank farm assessment	
299-W22-81	SST(SX) tank farm assessment	
299-W22-82	SST(SX) tank farm assessment	
299-W22-83	SST(SX) tank farm assessment	

Table A-4. List of Supplemental Wells Supporting CERCLA Attachment 5b

Well Numbers	Comments
299-W22-84	SST(S) tank farm assessment
299-W22-85	SST(SX) tank farm assessment
299-W23-15	SST(S) tank farm assessment
299-W23-19	SST(S) tank farm assessment
299-W23-19	SST(SX) tank farm assessment
299-W23-20	SST(SX) tank farm assessment
299-W23-21	SST(SX) tank-farm assessment
299-W23-4	SST(SX) tank farm assessment
299-W26-12	S-10 detection monitoring
299-W26-13	S-10 detection monitoring
299-W26-7	S-10 detection monitoring
299-W27-2	S-10 detection monitoring
299-W7-1	LLBG(3) detection monitoring
299-W7-11	LLBG(3) detection monitoring
299-W7-12	LLBG(3) detection monitoring
299-W7-3	LLBG(3) detection monitoring
299-W7-4	LLBG(3) detection monitoring
299-W7-5	LLBG(3) detection monitoring
299-W7-7	LLBG(3) detection monitoring
299-W7-8	LLBG(3) detection monitoring
299-W7-9	LLBG(3) detection monitoring
299-W8-1	LLBG(3) detection monitoring
Deep Monitoring Wells	
299-W6-3	Monitors near bottom of aquifer
299-W6-6	Monitors near bottom of aquifer
299-W7-3	Monitors near bottom of aquifer
299-W10-14	Monitors near bottom of aquifer
299-W11-32	PNNL-10422, piezos, 15 m (50 ft) (mid-depth) below water table
299-W14-9	Screened in lower unit 5, 6, and all of 9 across mud unit
299-W15-17	Monitors near bottom of aquifer
299-W18-1	large open interval 0 to 60 m (0 to 200 ft) to below water table, needs recompletion
299-W18-22	Monitors at bottom of aquifer

Table A-4. List of Supplemental Wells Supporting CERCLA Attachment 5b

Well Numbers	Comments		
299-W19-4	Open across mud unit 5-9, needs recompletion, large open interval 0 to 78.8 m (0 to 260 ft) below water table		
299-W27-2	Monitors at bottom of aquifer		
699-48-77C	Monitors mid-depth in aquifer		
699-48-77D	Monitors near the State Approved Land Disposal Site		
C4668 (299-W14-11)	SST (TX-TY) tank farm assessment		
C4669 (299-W11-25)	SST (T) tank farm assessment		

TABLE A-2. DECOMMISSIONING WELL LIST

(This list will be updated as wells are identified for decommissioning, and will be provided at the 200 Areas Unit Manager's Meeting, and included in the UMM minutes)

FY 2004	FY 2005
299-W18-25	299-W22-12
299-W19-8	299-W22-13
299-W19-70	299-W22-14
299-W22-3	299-W22-15
299-W22-39	299-W22-16
299-W22-41	299-W22-17
299-W22-42	299-W22-18
299-W22-51	299-W22-29
299-W22-56	299-W22-30
299-W22-58	299-W22-31
299-W23-13	299-W22-32
299-W23-71	299-W22-33
299-W26-9	299-W22-34
299-W26-10	299-W22-35
	299-W22-36
FY2005	299-W22-75
	299-W23-6
299-W14-8A	
299-W14-8B	FY 2005b
299-W18-19	And the second second second second
299-W19-3	299-W19-8
299-W19-9	299-W19-8O
299-W19-10	299-W19-8P
299-W19-11	299-W19-8Q
299-W19-13	299-W22-3
299-W19-14	299-W22-19
299-W19-15	299-W22-27
299-W19-16	299-W22-27O
299-W19-17	299-W22-27P
299-W19-21	299-W22-27Q
299-W22-12	299-W22-27R
299-W22-2	299-W22-27S
299-W22-5	
299-W22-6	
299-W22-11	(*)

Agreements and Issues List February 17, 2005 200 Area Unit Managers' Meeting

Agreement: UMM Minutes

The meeting minute format will be changed. The agenda will include only a brief list of meeting activities. The minutes will consist of the agenda, the attendance sheet, the action item table, the groundwater and source operable unit status documents, and a list of issues and agreements. The minutes will be prepared, reviewed, and revised to support signatures at the following UMM.

Agreement: EPA Approval of the 200-ZP-1 Decommissioning Well List

EPA approves the addition of three wells to the 200-ZP-1 decommissioning well list (Attachment 5a). EPA also approves the addition of 3 RCRA wells (Attachment 5b) to the supplemental wells list.

Agreement: Ecology Approval of the 200-UP-1 Decommissioning Well List

Ecology approves the addition of twelve wells to the 200-UP-1 decommissioning well list (Attachment 6).

Issue: Planning/Decision Integration – (EPA)

Issue statement: Planning and decision documents are being sent to the regulatory agencies that contain activities that do not appear to have been coordinated (example: proposed stabilization of the Z-9 crib in a PFP EE/CA)

Issue status: Resolved

Issue resolution: Language in the PFP above-grade structures action memorandum specifies the coordination efforts required by the three agencies.

Issue: Exposure Scenarios – (Ecology)

Issue statement: RL and the regulatory agencies disagree on the interpretation of the Tri-Party response to HAB advice #132 in relation to its application to the 200-PW-2/200-PW-4 RI Report. This disagreement is delaying approval of the RI Report and causing potential delays in the FS and proposed plan.

Issue actions: Ecology will send a revised, more-specific comment.

Issue resolution: TBD

Task	Scheduled	Float	Comments
	Date		
200-CS-1		<u>, </u>	
Deliver Rev. 0 RI Report for Regulatory Agency	10/31/04		Submitted Draft 0 RI report 11/30/04.
Approval Deliver Draft A			
FS/PP for Regulatory Agency Review	11/30/05		On schedule
200-CW-1			
Deliver Draft B FS for Regulatory Agency Review	7/3/03 (original date based on receipt of regulatory agency comments 45 calendar days after submittal (which would be 5/15/03) with 45		Regulatory agency comments originally due on 5/15/03; policy level comments received on that date; Ecology indicated additional comments would be coming; additional informal comments were received on 6/25/04; further delays are associated with funding issues, priority of this FS compared to other FSs, and Ecology's suggestion to look at accelerating confirmatory sampling
	days to revise and reissue)		
	(new target date under revision due to funding short fall)		Delivery of the Draft B FS is unknown due to Funding short falls. Discussions underway with Regulatory Agencies to integrate the 200-CW-1 FS into the 200-CS-1 FS
200-LW-1			
Deliver Draft A RI Report for Regulatory Agency Review	10/31/05		On schedule
200-PW-2		<u> </u>	
Ecology approve Rev 1 RI/FS work plan	02/14/03		Work Plan approved
Deliver Draft A RI Report for Regulatory Agency Review	06/30/04		Submitted comment resolutions to Ecology. Comment resolution meeting held 12/10/04. Additional RI work requested.
Deliver Draft A FS/PP for Regulatory Agency Review	12/31/05		On schedule
:			

			February 2005
Task	Scheduled Date	Float	Comments
200-SW-1/2			
200-344-1/2	00-311-2	}	Initial briefing conducted on 7/8/04. A subsequent
Brief Ecology on DQO Approach	07/8/04		briefing was conducted on 9/3/04. On 10/7, Ecology and DOE-RL agreed to discussions to resolve issues relating to work scope. Schedule for discussions is TBD. Resulting impacts to the work plan schedule will be assessed.
Deliver draft A RI/FS			
work plan for Regulatory	12/31/04		Work Plan submitted to Ecology 12/20/04.
Agency review			
Deliver Waste			
Control Plan for	04/15/05		On schedule
regulatory Agency			
review	<u> </u>	 	
Start field sampling	07/27/05		On schedule
Deliver Draft A RI Report			
for Regulatory	09/19/07	-	On schedule
Agency Review			
	includes 200-T	W-2)	
EPA/Ecology approve RI Report	7/10/03	-539-d	Modeling results delivered on 5/21/04 to regulatory agency. Meeting with USGS held for 9/08/04 to resolve differences. Issue resolution is ongoing
Deliver Draft A FS/PP for Regulatory Agency review	03/31/04		Comments received and document modification underway
Revise FF/PP for Region 10 review	05/18/04	-181-d	Request from regulatory agency to separate BC Cribs and Trenches to a standalone FFS/PP and withdrawal of the TW1/2 FS/PP. Issue is being worked between RI and regulatory agency. FS and PP on hold with a new delivery date of 1/06
BC Crib Focused Feasibility Study	09/30/04	-152	Collaborative discussions underway with EPA and RL to resolve issues prior to formal submittal
-			
* *			

February 2005			
Task	Scheduled Date	Float	Comments
200-UR-1		<u> </u>	
Deliver draft		Ι	
A RI/FS	,		
work plan for	06/30/04		Delivered 6/30/04
regulatory			
Agency		<u>}</u>	
review Deliver		 	
Waste Control Plan			
,	03/1/2006		On schedule
for	03/1/2006		On schedule
regulatory	. *		
Agency		· ·	
review			
Start field	04/26/06		On schedule
sampling			
Deliver Draft		, '	
A RI Report			
for	05/14/07		On schedule
Regulatory			
Agency			
Review		<u> </u>	
200-UW-1			
Transmit	02/28/05		Obtain Regulatory Agency/RL concurrence on SAP,
Rev 0 SAP	02/20/00		Rev. 0 by 04/7/05
RL Transmit	,		Complete. Delivered Draft C of the FS and PP to
Draft C to	11/29/04		Ecology 11/29/04. Received Ecology comments on
Regulatory			Draft C PP on 01/0/053 and comments on the FFS on
Agency	·	<u> </u>	01/2/05.
Transmit			
WCP to	02/15/05		Obtain Regulatory Agency approval of revised WCP
Regulatory	02,10,00		02/15/05
Agencies			
Deliver			
FFS/PP,			On schedule Proposed Plan, Rev. 0 transmitted officially
Rev. 0 to	03/2/05		to RL on 2/4. Obtain Regulatory Agency approval of
Regulatory			PP/FFS, Rev. 0 03/30/05
Agencies		ļ	
Initiate			
Public	04/4//05		
Review		}	
200-IS-1/20	0-ST-1		
Deliver Rev.			
1 RI/FS work	12/31/04	-	Work Plan delivered to Ecology 12/22/04
plan			
Deliver			A now ashedula must be developed. Castanian and
Waste			A new schedule must be developed. Ecology received
Control Plan	01/24/05		the Work Plan 12/22/04 and has 60 days to review and
for			comment. This comment period is past the due date for
regulatory]	submitting the waste control plan

Task	Scheduled	Float	Comments
ruon	Date		
agency			
review	<u> </u>		
	00-PW-3/200-P	W-6	
Deliver Draft A RI Report			
for Regulatory	06/30/06		On schedule
agency Review			
200-MW-1	<u></u>		
Deliver Draft A RI Report			
for Regulatory	12/31/05		On schedule
agency Review			
200-CW-5/2	200-CW-2/200-	CW-4/20	0-SC-1
	M-013-22 met		
	on schedule;	{	
	Rev. 0 work		
•	plan approved 09/28/02.		
	Consolidation		
Deliver Rev. 1 RI/FS work	TPA change	-	Submitted to EPA on 9/20/04
plan	package	<u> </u>	Submitted to El A dil 3/20/04
pier	approved		
	6/5/02. Rev. 1		
	originally scheduled to be		
	delivered		
	05/6/03		
	09/1/03		
4.5	(original date	4,	
	based on		•
	receipt of		
Deliver Rev.	regulatory		Submitted to EPA on 8/30/04
0 RI Report	agency		
	comments on	ļ	
	07/15/03 with 45 days for		
	revision)		
Deliver Draft			
A FS/PP for	10/2:/2:	}	0.1
Regulatory agency	10/31/04		Submitted to EPA on 10/29/04
Review	1	1	

Task	Scheduled Date	Float	Comments
200 Area C	ommon - Eco	logical	
Central Plate: Ecological Evaluation	au 7/16/04	-251-d	In FH concurrence. Transmit to RL 02/28/05. Transmit to Regulatory Agencies 03/18/05
Central Plate: Ecological DC		-357-d	New schedule date 04/04/05
Central Plater Ecological SA		-307-d	To FH for concurrence 03/07/05. Transmit to RL for concurrence 03/07/05. Transmit to Regulatory Agencies 03/25/05

DISTRIBUTION UNIT MANAGERS' MEETING, 200 AREA GROUNDWATER SOURCE OPERABLE UNITS

DOE/RL	
Steve Bertness	A6-39
Bryan Foley	A6-38
Larry Romine	RMIS
Arlene Tortoso	RMIS
<u>EPA</u>	
Craig Cameron	B1-46
Ecology	
Brenda Jentzen	RMIS
Tina Masterson-Heggen	H0-57
John Price	H0-57
Jennie Stults	H0-57
Jean Vanni	H0-57
	-
<u>FH</u>	
Lanny Dusek	RMIS
Gloria Cummins	RMIS
Bruce Ford	RMIS
Jane Borghese	E6-35
Mark Byrnes	RMIS
Virginia Rohay	RMIS
L. Craig Swanson	RMIS
Mary Todd-Robertson	E6-35
CHG	
Curt Wittreich	RMIS
DNINH	
PNNL	77.6.00
Stuart Luttrell	K6-96
Administrative Record (2)	A3-01
Administrative Record (2) Debbi Isom	H6-08
Denot 12011	110-00

Please inform Dee Goodson – FH (373-4456) of deletions or additions to the distribution list.