## DISTRIBUTION UNIT MANGERS' MEETING 200 AREA GROUNDWATER AND SOURCE OPERABLE UNITS

Bryan Foley	DOE-RL RP (A5-13)
Marvin Furman	DOE-RL RP (A5-13)
Ellen Mattlin	DOE-RL EAP (A2-15)
Mike Thompson	DOE-RL RP (A5-13)
Arlene Tortoso	DOE-RL RP (H0-12)
Lisa Treichel	DOE-HQ (EM-442)
Dennis Faulk	EPA (B5-01)
Brenda Becker-Khaleel	WDOE (Kennewick) (B5-18)
Zelma Maine	, , , , ,
Matt Mills	
John Price	
Tina Masterson-Heggen	
	, , , , ,
Greg Mitchem	
Chloe Brewster	
Garrett Day	BHI (H0-19)
Bruce Ford	BHI (H0-19)
Lynn Curry	
Joan Woolard	BHI (H0-02)
Tim Loo	CHI (H0 00)
Tim Lee	•
Virginia Rohay	
L. Craig Swanson	
Mary Todd	
Curtis Wittreich	Спі (пэ-03)
Stuart Luttrell	PNNL (K6-96)
Mark Sweeney	, , ,
	, ,
Administrative Record (2)	BHI (H0-09)

Please inform Susan Roach – BHI (372-9377) of deletions or additions to the distribution list.



**EDMC** 

088000

# Meeting Minutes Transmittal/Approval Unit Managers' Meeting 200 Area Groundwater and Source Operable Units 3350 George Washington Way, Richland, Washington November 2000

APPROVAL:  Bryan Føley, 200 Area Unit Manager, DOE/RL (A5-13)	_ Date	2/27/01
APPROVAL: Arlene Tortoso, Groundwater Unit Manager, DOE/RL (H0-12)	Date	zlzzla
APPROVAL:  Dennis Faulk, 200 Area Unit Manager, EPA (B5-01)	_ Date	3-6-01
APPROVAL: John Price, 200 Area Unit Manager, Ecology (B5-18)	Date	3-21-0)

Meeting minutes are attached. Minutes are comprised of the following:

Attachment 1 -- Agenda

Attachment 2 -- Agenda
Attachment 2 -- Attendance Record
Attachment 3 -- 200 Area Current Action Log

Attachment 4 -- 200 Area UMM Minutes - November 2000
Attachment 5 -- FY01 - 200-CW-1 Gable Mtn./B-Pond & Ditches

Attachment 6 -- Step 7 (Sampling Design)
Attachment 7 -- FY01, 200-PQ-1, DQO Process

Attachment 8 -- Comparison of Maximum Carbon Tetrachloride Rebound Concentrations

Attachment 9 -- 2001 Documents for the 200 Area Remedial Action Project

Prepared by:

Susan Roach, BHI GW/VZ Integration Project (H0-19)

Concurrence by:

Bruce Ford, BHI GW/VZ Integration Project (H0-19)

#### **UNIT MANAGERS' MEETING AGENDA**

3350 George Washington Way November 16, 2000

#### 2:30 - 3:30 p.m. 200 Area Room 2B-59

#### General (10 minutes)

- Outstanding Action Items (attached)
- Passive Neutron Tool Demonstration Report
- Update of five-year Review
- 200 Area Site Tour

#### 200-CW-1 Gable/B Pond and Ditches Cooling Water OU (10 minutes)

- IDW Status
- RI Report Ecology Review Status
- Feasibility Study/Closure Plan Schedule

#### 200-CS-1 Chemical Sewer OU (10 minutes)

- Fieldwork Planning
  - Complete 216-S-10 Ditch Borehole as Groundwater Well Integration Activity
  - Air Monitoring Plan
  - Waste Control Plan Approval

#### 200-TW-1 Scavenged and 200-TW-2 Tank Waste OUs (10 minutes)

- Work Plan Ecology/EPA Review Status
  - BC Crib Borehole Strategy
  - Eco-assessment Strategy
  - Draft TPA Change Package

#### 200-PW-2 Uranium-Rich Process Waste OU (5 minutes)

- Work Plan Schedule
  - Status DQO Report
  - Draft A Work Plan submittal by 12/29/00; Regulator Review 1/01 1/31/01

#### 200-PW-1 Plutonium/Organic-Rich Process Waste OU (10 minutes)

- 200-PW-1/200-PW-2 TPA Change Package Status
- DQO Schedule

#### 200-UP-1 (5 minutes)

- Status Operational Update
- Uranium Investigation

#### 200-ZP-1 (5 minutes)

- Status Operational Update
- Carbon Tetrachloride Investigation

#### 200-ZP-2 (5 minutes)

• Status Monitoring Data Evaluations

#### Groundwater and Source Operable Units Unit Managers' Meeting Official Attendance Record – 200 Area November 16, 2000

Please print clearly and use black ink

PRINTED NAME	ORGANIZATION	O.U. ROLE	TELEPHONE
Chris Cearlock	CHI	CS-1	372-9638
MARY TODO	CHI	TW-1, TW-2, CW-1	372-9631
Dennis Faully	EPA	RPM	376-863/
Matt Mills	Ecology	CS-I	736-5721
Stuart Luttrell	PNNL - GWMon	GWMon.	376-6023
MARY FURMAN.	DOE-GW/VZ	6w.mon	373-9630
Bruce Fores	BHI	ZOUARE	372-9242
Curt Wittreich	CHI	200 Area	372-9586
John Price	Ecology	Proj. Mgs.	736-3029
John Ludowise	CHI	PW-1	372-9324
B.L. Folgy	DOE-RL	200 Agra	374.7087
Arlene Tortoso	DOE-RL	200 Area OW Remodrition	373-9631
JEFF ARMATRUT	13H1	TSHI/GW	372 9381
GREL MITCHEM	BHT	LWIVZ Part PE	372-5620
Craig Swanson	CHi	ZPI/UPI POTEW	372-9353
Timothy A. Lee	CHÌ	GW LEAD	372 9362

### 200 Area Unit Managers' Meeting OPEN ACTION ITEMS & TRACKING

Action/Subject	Assigned To	Owed To	Assigned Date	Original Due Date	Adjusted Due Date	Date Complete	Status
Ecology Approval of 200-CW-1 Work Plan, Rev. 0	John Price, Ecology	Bryan Foley, RL	8/24/00	·			Open
Submittal of Ecology Review Comments on the 200- CW-1 Remedial Investigation Report, Draft A	John Price, Ecology	Bryan Foley, RL	8/24/00	9/15/00			Open
Submittal of Ecology Review Comments on the 200- TW-1 and 200-TW-2 Work Plan, Draft A	John Price, Ecology	Bryan Foley, RL	8/24/00	9/20/00	11/?/00		Open
Submittal of Ecology Review Comments on the 200- PW-2 DQO Summary Report	John Price, Ecology	Bryan Foley, RL	8/24/00				
Submittal of EPA Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A	Doug Sherwood, EPA	Bryan Foley, RL	8/24/00	9/20/00	11/?/00		Open
200-PW-1 and 200-PW-4 TPA Change Package Approval by EPA & Ecology	Doug Sherwood, EPA John Price, Ecology	Bryan Foley, RL					
	Ecology Approval of 200-CW-1 Work Plan, Rev. 0  Submittal of Ecology Review Comments on the 200-CW-1 Remedial Investigation Report, Draft A  Submittal of Ecology Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A  Submittal of Ecology Review Comments on the 200-PW-2 DQO Summary Report  Submittal of EPA Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A	Ecology Approval of 200-CW-1 Work Plan, Rev. 0  Submittal of Ecology Review Comments on the 200-CW-1 Remedial Investigation Report, Draft A  Submittal of Ecology Review Comments on the 200-John Price, Ecology TW-1 and 200-TW-2 Work Plan, Draft A  Submittal of Ecology Review Comments on the 200-John Price, Ecology TW-2 DQO Summary Report  Submittal of EPA Review Comments on the 200-TW-Doug Sherwood, EPA 1 and 200-TW-2 Work Plan, Draft A  200-PW-1 and 200-PW-4 TPA Change Package  Doug Sherwood, EPA	Ecology Approval of 200-CW-1 Work Plan, Rev. 0  John Price, Ecology  Bryan Foley, Ri.  Submittal of Ecology Review Comments on the 200- CW-1 Remedial Investigation Report, Draft A  Submittal of Ecology Review Comments on the 200- TW-1 and 200-TW-2 Work Plan, Draft A  Submittal of Ecology Review Comments on the 200- PW-2 DQO Summary Report  Submittal of EPA Review Comments on the 200- Submittal of EPA Review Comments on the 200- TW-2 DQO Summary Report  Submittal of EPA Review Comments on the 200-TW- 1 and 200-TW-2 Work Plan, Draft A  Doug Sherwood, EPA Bryan Foley, Ri.  200-PW-1 and 200-PW-4 TPA Change Package  Doug Sherwood, EPA Bryan Foley, Ri.	Ecology Approval of 200-CW-1 Work Plan, Rev. 0  John Price, Ecology  Bryan Foley, RL.  8/24/00  Submittal of Ecology Review Comments on the 200-CW-1 Remedial Investigation Report, Draft A  Submittal of Ecology Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A  Submittal of Ecology Review Comments on the 200-Dohn Price, Ecology  Bryan Foley, RL.  8/24/00  Bryan Foley, RL.  8/24/00  Submittal of Ecology Review Comments on the 200-Dohn Price, Ecology  Bryan Foley, RL.  8/24/00  Submittal of Ecology Review Comments on the 200-TW-1 Doug Sherwood, EPA Bryan Foley, RL.  8/24/00  Submittal of EPA Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A  Doug Sherwood, EPA Bryan Foley, RL.  8/24/00	Ecology Approval of 200-CW-1 Work Plan, Rev. 0  John Price, Ecology  Bryan Foley, RL  8/24/00  Submittal of Ecology Review Comments on the 200-CW-1 Remedial Investigation Report, Draft A  Submittal of Ecology Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A  Submittal of Ecology Review Comments on the 200-Don Price, Ecology  Bryan Foley, RL  8/24/00  9/15/00  Submittal of Ecology Review Comments on the 200-Don Price, Ecology  Bryan Foley, RL  8/24/00  9/20/00  Submittal of Ecology Review Comments on the 200-Don Price, Ecology  Bryan Foley, RL  8/24/00  9/20/00  Submittal of EPA Review Comments on the 200-TW-Dong Sherwood, EPA  Bryan Foley, RL  8/24/00  9/20/00  9/20/00	Ecology Approval of 200-CW-1 Work Plan, Rev. 0  John Price, Ecology  Bryan Foley, RL  8/24/00  Submittal of Ecology Review Comments on the 200-CW-1 Remedial Investigation Report, Draft A  Submittal of Ecology Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A  Submittal of Ecology Review Comments on the 200-Doug Sherwood, EPA Bryan Foley, RL  8/24/00  8/24/00  9/20/00  11/7/00  11/7/00  11/7/00  11/7/00  11/7/00	Ecology Approval of 200-CW-1 Work Plan, Rev. 0  John Price, Ecology  Bryan Foley, RL  8/24/00  Submittal of Ecology Review Comments on the 200-CW-1 Remedial Investigation Report, Draft A  Submittal of Ecology Review Comments on the 200-TW-1 and 200-TW-2 Work Plan, Draft A  Submittal of Ecology Review Comments on the 200-Doug Sherwood, EPA Bryan Foley, RL  8/24/00  Bryan Foley, RL  8/24/00  9/15/00  11/7/00  11/7/00  11/7/00  11/7/00  11/7/00

### 200 Area Unit Managers' Meeting CLOSED ACTION ITEMS

Action #	Action/Subject	Assigned To	OwedTo	Assigned Date	Original Adjustes Due Date Due Det		Status
3	Ecology Approval of 200-CS-1 Work Plan, Rev. 0	John Price, Ecology	Bryan Foley, RL	8/24/00		10/30/00	Closed
6	EPA Approval of 200-CW-5 Work Plan, Rev. 0	Doug Sherwood, EPA	Bryan Foley, RL	8/24/00		9/28/00	Closed
·							

## MEETING MINUTES 200 AREA GROUNDWATER AND SOURCE OPERABLE UNITS UNIT MANAGERS' MEETING -- 200 AREA November 16, 2000

Agenda: See Attachment #1

Attendees: See Attachment #2

#### Topics of Discussion from Agenda:

#### 1. General:

- A change to the agenda was noted in that the 200-CS-1 waste control plan would not be available for approval (see 200-CS-1 below).
- Outstanding action items The action item list was reviewed and adjusted due dates assigned as agreed to by appropriate parties (see attached).
- Passive neutron tool demonstration report Copies of the report were request by U.S. Environmental Protection Agency (EPA), Stuart Luttrell, Pacific Northwest National Laboratory (PNNL) and the STCG members (via email).
- Update of five-year review Dennis Faulk reported that the 5 year review will
  contain an action item table with due dates. EPA will be transmitting the report to
  DOE. EPA will be transmitting the report to DOE and Ecology for their formal
  review the week of December 2, 2000. EPA would like to have concurrence from
  DOE and Ecology that they agree with the findings so this can go out under TPA
  letterhead.
- 200 Area site tour A tour is scheduled for Monday, 11/20/00, for Ecology and Ron Gerton (RL).

#### 2. 200-CW-1 Gable/B Pond and Ditches Cooling Water OU:

- IDW status Approval for disposal of the investigation-derived waste (IDW) was received and the IDW was disposed of. Dennis Faulk advised that EPA still has a moratorium in place on IDW.
- RI report ecology review status It was noted during the review of the action items that lack of Ecology comments/approval on the remedial investigation (RI) report (action item 2) is impacting other activities, i.e., risk assessment, land use, ARARs, PRGs, volume estimates and removal activities, feasibility study (FS), modeling work (to begin in December), etc., which ultimately impacts the TPA milestone. Dennis Faulk requested status on the results of the risk assessment. Mary Todd will schedule a separate meeting on this.
- Feasibility study/closure plan schedule A colored schedule was provided and reviewed, highlighting the critical dates.

#### 3. 200-CS-1 Chemical Sewer OU:

- Complete 216-S-10 Ditch Vadose characterization borehole as groundwater well – The potential to use this borehole as a dual use well has been discussed with the RCRA Groundwater Monitoring Project.
- Air monitoring plan Near-field air monitoring stations will be used. Air
  monitoring plans will be submitted for review in early January. Dennis Faulk
  noted that the Department of Health (DOH) does not have regulatory authority
  on CERCLA sites, so EPA will work with DOH to obtain their concurrence on
  EPA lead sites. EPA will formally approve the plans. John Price, Ecology, will
  have DOH signoff.
- Waste control plan Changes are still being incorporated, and therefore, this
  document is not available at this meeting for approval.

#### 4. 200-TW-1 Scavenged and 200-TW-2 Tank Waste OUs:

- Work plan Ecology/EPA review status Dennis Faulk (EPA) noted that Doug Sherwood (EPA) wants individual waste control plans and sampling and analysis plans. John Price (Ecology) thought it was previously agreed not to separate them. Doug Sherwood also wants the data included from the BC control area. Mary Todd, CH2M HILL, Hanford, Inc. (CHI) reported that this data is currently being incorporated. John Price reported that his comments will be that there should have been more coordination/evaluation with the tank farms (no action will be required at this time) and deficiencies in ecological monitoring. EPA will send a letter next week clarifying these comments. Mary Todd (CHI) reported the project is currently planning for the field work and at risk, due to lack of comments/approval of the work plan. Procurement activities and the contract for drilling will be impacted shortly. Bryan Foley (RL) would like an okay from EPA and Ecology on go-ahead. Dennis Faulk will advise Dough Sherwood of this request.
- BC Crib borehole strategy US Ecology data and ILAW well data have been gathered and reviewed. A meeting was conducted with PNNL and will be scheduled with Ecology and EPA to review the data in detail. If a stratigraphic borehole is required, it could be completed as a monitoring well and this approach will be documented in the work plan.
- Eco-assessment strategy Currently in development.
- Draft TPA change package Bryan Foley will resend the TPA change package to Dennis Faulk but also requests comments within the next couple of weeks.

#### 5. 200-PW-2 Uranium-Rich Process Waste OU:

Status DQO report – Page changes to the DQO summary report were provided.

- John Price (Ecology) wants changes highlighted. Bruce Ford took the action to email the highlighted file to John Price.
- Draft A work plan although the current schedule is for submittal by 12/29/00,
   Bryan Foley wants this out before Christmas.

#### 6. 200-PW-1 Plutonium/Organic Rich Process Waste OU:

- 200-PW-1/200-PW-4 (not –2) TPA change package status Bryan Foley reported that this change package was signed.
- DQO schedule The schedule was distributed and reviewed. Dennis Faulk noted that he will be out of the office during 12/6 and 12/7 but would be available on 12/5 to participate in the decision maker interviews. He also advised that he would not be providing detailed comments on the DQO report as he approves the work through the RI/FS work plan.

#### 7. 200-UP-1 OU:

- Status operational update The pump and treat is running 100% so far. Plan to install a new well.
- Uranium investigation MSE was provided a draft scope of work to provide uranium test plan expectations. They will be producing a modeling plan on the transport/mobility of uranium. Arlene Tortoso (RL) noted that Dib and Zelma (Ecology) participated. Information should feed back into the model that will be accepted by Ecology. Dib has concerns with current model. MSE is funded by EM-50. A DQO with MSE will be scheduled.

#### 8. <u>200-ZP-1 OU:</u>

- Status operational update The pump and treat is up and running. Adding a
  new well inside the fence. It was suggested to ensure the Plutonium Finishing
  Plant is advised and okays this. The new well will be designed for
  characterization, but could be an extraction/production well. A DQO will need to
  be scheduled for this activity.
- Carbon tetrachloride investigation Two wells will be deepened for soil vapor extraction. A DQO will be scheduled for this activity.
- Regarding the extraction well planned for shutdown (well 299-W15-37), it was noted that the previous minutes need to be signed before this well can be shut off. The minutes will be the documentation needed for shutoff.

Unit Managers' Meeting – 200 Area November 16, 2000 Page 4

#### 9. 200-ZP-2 OU:

 Status monitoring data evaluations – Monthly monitoring data was provided and reviewed. The decline in concentrations at 2 wells in October was due to the well caps being removed to allow access for downhole video surveys to support the Partitioning Interwell Tracer Test. The current plan is to start the system back up, due to the cancellation of the Partitioning Interwell Tracer Test.

#### Other Items:

- 1. Stuart Luttrell (PNNL) reported that PNNL will do a number of wells, mostly around the 200 West Area tank farms, to meet Milestone M-24.
- 2. A handout on 2001 Documents for the 200 Area Remedial Action Project was provided that lists upcoming documents with regulatory review periods and final/issue dates.

Activity	COA	Activity	Orig	Early	Early	2000 2001 2002
ID .		Description	Dur	Start	Finish	
Fiscal Yea	r 2001					
200-CW-1 G	ABLE MTN./B-	POND & DITCHES				
NI REPORT						
R2000871	B20CW1D10C	REGULATOR REVIEW DRAFT A RI	22	020CT00A	30NOV00	
R2000880	B20CW1D10C	FINALIZE RI REPORT	20	01DEC00	02JAN01	
FB/CP						
R2000902	B20CW1H00C	DEVELOP STRATEGY	40	020CT00A	28NOV00	<b>7</b>
R2000904	B20CW1H00C	SITE BACKGROUND/CONTAMINANT	60	020CT00A	28DEC00	892/6
P2000906	B20CW1H00C	IDENTIFY/SCREEN TECHNOLOGIES	20	13NOV00	12DEC00	<b>E</b>
Fi2000908	B20CW1H00C	ARARs/PRGs/PAOs	70	30OCT00	09FEB01	
R2000910	B20CW1H00C	DEVELOP/SCREEN ALTERNATIVES	30	13DEC00	26JAN01	
R2000912	B20CW1H00C	DETAILED ANALYSIS	88	15JAN01	17MAY01	
R2000914	B20CW1H00C	COMPARATIVE ANALYSIS	10	18MAY01	01JUN01	
R2000916	B20CW1H00C	CONCLUSIONS	20	04JUN01	29JUN01	
R2000918	B20CW1H00C	CLOSURE PLAN	54	27FEB01	11MAY01	Series .
R2000920	B20CW1H00C	DOCUMENT PREP	42	31MAY01	30JUL01	
R2000930	B20CW1H00C	ISSUE INTERNAL DRAFT FS/CP TO ERC	1	31JUL01	31JUL01	
R2000940	B20CW1H00C	ERC REVIEW INTERNAL DRAFT FS/CP	10	01AUG01	14AUG01	
R2000945	B20CW1H00C	REVISE & ISSUE DECISIONAL DRAFT FS/CP TO RL	20	15AUG01	12SEP01	
R2000950	B20CW1H00C	DOE REVIEW DECISIONAL DRAFT FS/CP	10	13SEP01	26SEP01	-    B
R2000951	B20CW1H00C	REVISE DRAFT A FS/CP	20	27SEP01	24OCT01	
R2000955	B20CW1H00C	PROPOSED TPA MILESTONE: SUBMIT DRAFT A TO REGS	0		30NOV01A	•
R2000960	B20CW1H00C	REGULATOR REVIEW DRAFT A FS/CP	40	25OCT01	21DEC01	
R2000970	B20CW1H00C	FINALIZE FFS/CP	20	26DEC01	23JAN02	<b>8</b>
PROPOSED PL	AN / PROPOSED P	ERIMT MOD	and the second			
R2000977	B20CW1J3WC	PREPARE DRAFT PP/PPM & ISSUE INTERNAL DRAFT	48	18JUN01*	23AUG01	
R2000981	B20CW1J3WC	ERC REVIEW PP/PPM	10	24AUG01	07SEP01	G G
R2000982	B20CW1J3WC	REVISE & ISSUE DECISIONAL DRAFT PP/PPM TO RL	15	10SEP01	28SEP01	
R2001002	B20CW1J3WC	DOE REVIEW PP/PPM	10	01OCT01	120CT01	0
		<u> </u>			<u> </u>	
ject Start 01OCT00					She	eet 1 of 2
E Date 3000700						
Primervaca Systems, Inc.	]	Classic Sch	edule La	yout		

Activity	COA	Activity	Orlg	Early	Early			
ID.		Description	Dur	Start	Finish	2000	2001	2002
R2001022	B20CW1J3WC	REVISE DRAFT A PP/PPM	20	15OCT01	09NOV01	<u> </u>		<del></del>
R2001042	B20CW1J3WC	PROPOSED TPA MILESTONE: ISSUE DRAFT A	0		30NOV01A	1	•	
R2001062	B20CW1J3WC	REGULATORY REVIEW & ISSUANCE OF REV 9 PP/PPM	60	12NOV01	08FEB02			
R2001082	B20CW1J3WC	PUBLIC REVIEW & DOCUMENT REVISION PP/PPM	41	11FEB02	09APR02			
R2001102	B20CW1J3WC	ROD PROCESS	128	10APR02	09OCT02	1		
R2001122	B20CW1J3WC	RECEIVE ROD	0		09OCT02	- 		۴

• Evaluate soil sample results, geophysical logs of boreholes, and physical property analyses to determine whether conceptual contaminant distribution models need refinement.

#### 7.4 SAMPLING DESIGN

#### 7.4.1 Summary of Sampling Activities

A summary of the sampling activities is presented in Table 7-4.

Table 7-4. Key Features of the 200-PW-2 Sampling Design. (7 Pages)

Sample Collection Methodology	Key Features of Design	Basis for Sampling Design
216-A-19 Trench		<del> </del>
Surface geophysical surveys (GPR and EMI)	Perform GPR and/or EMI over the general trench area.  Contingency – If GPR/EMI cannot ascertain the location of the trench then geophysical logging of a small diameter Geoprobe casing may be used to locate radiological contamination for placement of a borehole.	Geophysics techniques are expected to distinctly identify the trench and subsurface features to distinguish the 216-A-19 Trench from the 216-A-20 Trench.
Borehole characterization	Install one vadose borehole near the center of the trench. The location will be based upon interpretation of the surface or downhole geophysical results. The borehole will be drilled to the water table.  Begin with a sample at 14.5-17 ft bgs in the backfill. At the bottom of the trench collect samples every 5 ft in the zone of expected highest contamination (17.5-20 ft, 22.5-25 ft, and 27.5-30 ft). The sample at 27.5-30 ft also represents a change in lithology from H1 to H2 sequences. At the transition from high to medium contamination zones (32.5-35 ft) and at the transition from medium to low contamination zones (47.5-50 ft) take additional samples.	The center of the trench was selected since there is no apparent "head end".  Install a borehole for soil sampling and to support geophysical logging with spectral gamma and neutron moisture tools.  Soil samples will be used to determine COC concentrations beneath the trench and in the vadose zone. Sampling provides data for remedial action decision making, to verify the preliminary conceptual contaminant distribution model, and to support numerical modeling.

Table 7-4. Key Features of the 200-PW-2 Sampling Design. (7 Pages)

Sample Collection Methodology	Key Features of Design	Basis for Sampling Design
	Within the zone of expected lower contamination the sample interval is increased to 50 ft and one sample is taken at 97.5-100 ft. Below 100 ft bgs the sample interval is increased to approximately 100 ft, or samples are taken at anticipated changes in lithology at the base of the H2 sequence (207.5-210 ft), the base of the Ringold Unit E (242.5-245 ft), and at the top of the water table (248.5-251 ft) in the Ringold Lower Mud. (Field screening will be used in conjunction with the guidance provided above to determine actual sample depths.)	The soil sample at 14.5-17 ft bgs is critical. Samples at five ft intervals from the base of the trench to 35 ft are required to support the conceptual model expectation that contamination levels are predicted to drop off rapidly with increasing depth. Changes in contamination levels with depth are expected to decrease thereby allowing the sampling interval to increase with depth.
	Collect bulk density and grain-size distribution samples at major changes in lithology. Collect moisture samples with the other physical property samples.	Soil physical properties (e.g., moisture content, grain-size distribution, and bulk density) will be used to support contaminant transport modeling, if needed.
	Perform spectral logging for the entire length of the borehole.	SGL provides a continuous gamma-emitting radiological contaminant distribution profile with depth that will be used as supplemental information to soil samples. All of this information will be used to refine the preliminary conceptual contaminant distribution model.
	Perform neutron moisture logging for the entire length of the borehole.	Collect soil moisture data to determine the residual amount of moisture in the vadose zone, and to support numerical modeling efforts, if needed.
216-B-12 Crib		
Borehole characterization	Perform spectral logging and neutron moisture logging down existing boreholes within the crib:  299-E28-64 299-E28-65 299-E28-66.	SGL will be used to develop gamma contamination profiles beneath the crib. This information will also be used to specify the location of the new borehole (i.e., in the area of greatest contamination) and to guide borehole soil sample location depths.

Table 7-4. Key Features of the 200-PW-2 Sampling Design. (7 Pages)

Sample Collection Methodology	Key Features of Design	Basis for Sampling Design
	Contingency approach for borehole placement – If SGL results are not conclusive one borehole will be placed near the front of the crib between the first and second wooden box structures. The borehole will be drilled to the water table.	Drill the borehole to support soil sampling and geophysical logging with spectral gamma and neutron moisture tools.
	Begin with a sample at 14.5-17 ft bgs in the backfill. At the base of the crib collect samples at approximately 10 ft intervals within the zone of highest contamination (30-32.5 ft, 40-42.5 ft, and 50-52.5 ft). At the transition from high to medium contamination zones	Soil samples will be used to determine COC concentrations beneath the crib and in the vadose zone. Sampling provides data for remedial action decision making, to verify the preliminary conceptual contaminant distribution model, and to support numerical modeling
	(62.5-65 ft) and at the transition from medium to low contamination zones (94.5-97 ft) take additional samples. Within the zone of expected lower contamination the sample interval is increased to every 100 ft and one sample is taken at 197.5-200 ft. Below this depth samples are taken at a change in lithology at the bottom of the H2 sequence (247.5-250 ft) and at the top of the water table (294.5-297 ft). (Field screening will be used in conjunction with the guidance provided above to determine actual sample depths.)	The soil sample at 14.5-17 ft bgs is critical. Samples at ten ft intervals from the base of the crib to approximately 65 ft are required to support the conceptual model expectation that contamination levels are predicted to drop off rapidly with increasing depth. Changes in contamination levels with depth are expected to decrease thereby allowing the sampling interval to increase with depth.
	Collect bulk density and grain-size distribution samples at major changes in lithology. Collect moisture samples with the other physical property samples.	Soil physical properties (e.g., moisture content, grain-size distribution, and bulk density) will be used to support contaminant transport modeling, if needed.
	Perform spectral logging for the entire length of the borehole.	SGL provides a continuous gamma-emitting radiological contaminant distribution profile with depth that will be used as supplemental information to soil samples. All of this information will be used to refine the preliminary conceptual contaminant distribution model.
	Perform neutron moisture logging for the entire length of the borehole.	Collect soil moisture data to determine the residual amount of moisture in the vadose zone, and to support numerical modeling efforts, if needed.

Table 7-4. Key Features of the 200-PW-2 Sampling Design. (7 Pages)

Sample Collection Methodology	Key Features of Design	Basis for Sampling Design
Borehole spectral logging in existing wells	Perform borehole spectral logging in accessible boreholes and groundwater wells near the crib. BHI well status records indicate that the following wells may be accessible and are appropriately configured for geophysical logging:  299-E28-71 299-E28-76.	These wells represent data collection points within 7.6 m (25 ft) of the waste site. Logging of these wells will provide additional current site-specific information on contaminant distribution, both laterally and vertically for comparison to previous surveys.

#### 216-U-8 Crib

Existing data collected as part of the 200-UP-2 LFI are sufficient to support the RI/FS decision process. SGL will be performed down existing boreholes (299-W19-70 and 299-W19-71) for comparison to pre-existing data and to assess changes in gamma-emitting contamination. Neutron moisture logging will also be conducted to collect soil moisture data in support of numerical modeling, if needed.

#### 216-U-12 Crib

The 216-U-8 Crib waste is analogous to that found in the 216-U-12 Crib. Sufficient data collected as part of the 200-UP-2 LFI have already been collected at the 216-U-8 Crib to support the RI/FS decision process. SGL will be performed down an existing borehole (299-W22-75) for comparison to pre-existing data and to assess changes in gamma-emitting contamination. Neutron moisture logging will also be conducted to collect soil moisture data in support of numerical modeling, if needed.

216-A-10 Crib		
Borehole spectral gamma logging (SGL) along the length of the crib	Perform borehole spectral logging, or comparable method, in up to six locations along the length of the crib. Drive casings, a cone penetrometer, or geoprobe boring to a maximum depth of approximately 30.5 m (100 ft.) bgs will be utilized.	SGL, or comparable method, will be used to determine the distribution of gamma radiation along the length of the crib (96.3 m (316 ft)) and to a maximum depth of 16.8 m (55 ft) beneath the bottom of the crib. The data will be used to locate the borehole in the area of greatest contamination, and guide subsequent borehole soil sampling.
		The first drive casing will be placed approximately midway along the length of the crib and to a maximum depth of 30.5 m (100 ft). Other casings will be driven at each end of the central pipeline and along the east side of the central pipeline midway between it and the newer pipeline to the east.
Borehole characterization	Install one vadose borehole within the crib boundaries at the hot spot location indicated by SGL, avoiding subsurface structures. The borehole will be drilled to the water table.	Drill a borehole to allow soil sampling with depth and to support geophysical logging with spectral gamma and neutron moisture tools.

Table 7-4. Key Features of the 200-PW-2 Sampling Design. (7 Pages)

Sample Collection Methodology	Key Features of Design	Basis for Sampling Design
Artinouougy	Begin with a sample at 14.5-17 ft bgs in the backfill. At the base of the crib collect samples at approximately 10 ft intervals within the zone of highest contamination (45-47.5 ft, 52.5-55 ft, 62.5-65 ft, and 72.5-75 ft). At the transition from high to medium contamination zones (87.5-90 ft) and at the transition from medium to low contamination zones (127.5-130 ft) take additional samples. Within the zone of expected lower contamination the sample interval is increased and one sample is taken at 197.5-200 ft. Below this depth samples are taken at anticipated changes in lithology at the base of the H2 sequence (287.5-290 ft), in the Ringold Lower Mud (292-294.5 ft), and at the top of the water table (318.5-321 ft) in the Ringold Unit A sequence. (Field screening will be used in conjunction with the guidance provided above to determine actual sample depths.)	Soil samples will be used to determine type and concentration of COCs beneath the crib in the vadose zone. Sampling provides data for remedial action decision making, to confirm the preliminary conceptual contaminant distribution model, and to support numerical modeling.  The soil sample at 14.5-17 ft bgs is critical. Samples at approximately 10 ft intervals from the base of the crib to 90 ft are required to support the conceptual model expectation that contamination levels are predicted to drop off rapidly with increasing depth. Changes in contamination levels with depth are expected to decrease thereby allowing the sampling interval to increase with depth.
	Collect bulk density and grain-size distribution samples at major changes in lithology. Collect moisture samples with the other physical property samples.	Soil physical properties (e.g., moisture content, grain-size distribution, and bulk density) will be used to support contaminant transport modeling, if needed.
	Perform spectral logging for the entire length of the borehole.	SGL provides a continuous gamma-emitting radiological contaminant distribution profile with depth that will be used as supplemental information to soil samples. All of this information will be used to refine the preliminary conceptual contaminant distribution model.
	Perform neutron moisture logging for the entire length of the borehole.	Collect soil moisture data to determine the residual amount of moisture in the vadose zone, and to support numerical modeling efforts, if needed.
Borehole spectral logging in existing wells	Perform borehole spectral logging and neutron moisture logging in accessible boreholes and groundwater wells near the crib. BHI well status records indicate that the following wells may be accessible and are appropriately configured for geophysical logging:  299-E17-1 299-E17-20 299-E24-160.	These wells represent data collection points within 30.5 m (100 ft) of the waste site.  Logging of these wells will provide additional current site-specific information on contaminant distribution, both laterally and vertically for comparison to previous surveys.

Table 7-4. Key Features of the 200-PW-2 Sampling Design. (7 Pages)

Sample Collection Methodology	Key Features of Design	Basis for Sampling Design
216-A-36B Crib		
Borehole characterization	Drill one borehole to groundwater at the north end of the crib, as close as possible to the 216-A-36A Crib.  Begin with a sample at 14.5-17 ft bgs in the backfill. At the base of the crib collect a sample (24-26.5 ft). In the zone of highest contamination take a sample at 30-32.5 ft and then increase the sampling interval to approximately 10 ft and take	Drill a borehole to allow sampling with depth and to support geophysical logging with spectral gamma and neutron moisture tools. The location of the borehole at the north end is where contamination is expected to be the greatest and maximizes the effects that contaminants from the adjacent 216-A-36A Crib will have on the vadose zone.
	samples at 40-42.5 ft and 53.5-56 ft. (The 53.5-56 ft sample also corresponds to the anticipated change from high to medium zones of contamination.) The next sample at 89.5-92 ft corresponds to the transition from medium to low zones of contamination. In the low contamination	Soil samples will be used to determine COC concentrations beneath the crib and in the vadose zone. Sampling provides data for remedial action decision making, to verify the preliminary conceptual contaminant distribution mode, and to support numerical modeling.
	zone the sampling frequency is increased to 100 ft and the next sample is taken at 197.5-200 ft. Below this depth samples are taken at anticipated changes in lithology at the base of the H2 sequence (287.5-290 ft), in the Ringold Lower Mud (292-294.5 ft), and at the top of the water table (318.5-321 ft) in the Ringold Unit A sequence. (Field screening will be used in conjunction with the guidance provided above to determine actual sample depths.)	The soil sample at 14.5-17 ft bgs is critical. Samples at approximate 10 ft intervals from the base of the crib to about 56 ft are required to support the conceptual model expectation that contamination levels are predicted to drop off rapidly with increasing depth. Changes in contamination levels with depth are expected to decrease thereby allowing the sampling interval to increase with depth.
	Collect bulk density and grain-size distribution samples at major changes in lithology. Collect moisture samples with the other physical property samples.	Soil physical properties (e.g., moisture content, grain-size distribution, and bulk density) will be used to support contaminant transport modeling, if needed.
	Perform spectral logging for the entire length of the borehole.	SGL provides a continuous gamma-emitting radiological contaminant distribution profile with depth that will be used as supplemental information to soil samples. All of this information will be used to refine the preliminary conceptual contaminant distribution model.
	Perform neutron moisture logging for the entire length of the borehole.	Collect soil moisture data to determine the residual amount of moisture in the vadose zone, and to support numerical modeling efforts, if needed.

Sample Collection Methodology	Key Features of Design	Basis for Sampling Design					
Borehole spectral logging in existing wells	Perform borehole spectral logging and neutron moisture logging in accessible boreholes and groundwater wells near the crib. BHI well status records indicate that the following wells may be accessible are appropriately configured for geophysical logging:  299-E17-5 299-E17-51	These wells represent data collection points within 7.6 m (25 ft) of the waste site or are within the waste site boundary. Logging of these wells will provide additional current site-specific information on contaminant distribution, both laterally and vertically for comparison to previous surveys.					

Table 7-4. Key Features of the 200-PW-2 Sampling Design. (7 Pages)

#### 7.5 POTENTIAL SAMPLE DESIGN LIMITATIONS

- Drilling impediments (e.g., boulders) may be encountered and/or insufficient sample volumes may be retrieved from the split-spoon samplers. The list of analytes will be prioritized in the SAP to account for insufficient sample volume.
- The 216-B-12 Crib has the potential for cave-in. Safety considerations associated with borehole installation may require additional equipment (e.g., a bridge structure or relocation of the borehole to a safer zone not directly through the crib structure), which may impact sampling location and quality.
- Because the potential exists for significant concentrations of radiological COCs, samples may need to be analyzed in an onsite laboratory. In this case, expected impacts include high analytical costs, degradation of detection limits, reduced analyte lists, and long turnaround times. Sample volumes may be reduced if the radiation levels are high for the samples.
- Geophysical logging of existing boreholes is dependent on accessibility and configuration of
  the boreholes. If the specified boreholes are not properly configured or available for logging,
  other boreholes may be considered or the logging program may be reduced.

Activity	Activity	Rem	76	Early	Early	Total		2000		<del>,</del>	2001	
. <b>ID</b>	Description	Dur	CPL	Start	Finish	Float	OCT	NOV	DEC	JAN	FEB	MA
iscal Yea	ar 2001						<u> </u>			 	] 	l i
200-PW-1 F	PLUTONIUM-RICH PROCESS WG						1			} !	ł †	) I
DQO		الأدواطية	. بادالله	DINOVOOA	i wil dish	nie din	l 1			[ [	1	1
0090	PLANNING MEETING	0	i	1		1 1	_	<b>'</b> -↓		! 	) 	i
0100	PREPARE SCOPING CHECKLIST	2	80	ADDVOOR	14NOV00	32	l 1	<b>A</b> ₹		I I	1	t F
0120	SCOPING MEETING	1	0	15NOV00	15NOV00	32	:	$\Delta \!$		1	1	i I
0140	COMPILE SUMMARY RPT	8	0	16NOV00	29NOV00	32		<u>λ</u> == <u>-</u> <u>-</u>	,	! !	# 	,
0160	SCOPING REVIEW MTG	+-1	0	30NOV00	30NO\00	32	-	Δ	7	(	† !	(
0180	PREPARE SCOPING SUMMARY RPT	3	0	01DEC00	05DEC00	32	i		<u>~~</u>	1 1 1	1	1
0220	CONDUCT DECISION MAKER INTERVIEWS	<del>  2</del>	0	06DEC00	07DEC00	32		REG REVIE	N∑	1	1 -	1
0240	BRIEF TEAM ON INTERVIEWS / GLOBAL ISSUES	1	0	08DEC00	08DEC00	32	;	]	<b>▼</b> .	1	 	!
0300	GLOBAL ISSUES MTG W/ REGULATORS	1	0	13DEC00*	13DEC00	30		REG RE	VIEW 📉	1	11	1
0320	DOCUMENT GLOBAL ISSUES MTG	1	0	14DEC00	14DEC00	30	ì		▼ 	; ; ; = -,	1	1 5
0340	PREPARE DOO STRAWMAN	23	0	05DEC00*	09JAN01	15	1			<u> </u>	1 1	1
0360	CONDUCT INTERNAL DOO PROCESS MEETING			10JAN01	10JAN01	15	}		<u></u>	¥7	1 	1
0380	PREP INTERNAL REVISED REPORT DRAFT	+5	1	111JAN01	17JAN01	15	1		) 	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	1	1
0400	EDIT DRAFT		 	18JAN01	23JAN01	15	,		: ! !	Z	1	1
0440	ERC INTERNAL REVIEW			24JAN01	30JAN01	15	!		1 1	·	1	ļ
0460			í	1			ı		! !	Δ-	-¥	1
	INCORP COMMENTS	_L_	1	31JAN01	06FEB01	15	,		' i	1	\\\\\	, I
0480	DEVELOP DRAFT-A REPORT	5		07FEB01	13FEB01	15	Ι	ŀ	l I	1	† Δ <u>Ψ</u>	1
0500	CONDUCT RL BRIEFING	7	(	14FEB01	14FEB01	149	] :		! !	1	. A	ř ř
0520	CONDUCT EXTERNAL DOO BRIEFING		7	15FEB01	15FEB01	149	1	ţ	f l	REG	RĘVIEW 💆	í
0540	REVISE DRAFT-A REPORT		3	16FEB01	21FEB01	149	1		1	1	<u> </u>	Z :
0560	EDIT REV-0	2	ı† ······c	22FEB01	27FEB01	149		ľ	( )	1	2	<u>₹</u> :Σ
0580	ISSUE REV-0		r}(	28FEB01	28FEB01	149	1	1	I I	1	1 1	<b>▼</b> 7

Attachment 7

Sheet 1 of 1

Project Start 010CT00
Project Finish 28SEP01
Data Date 12NOV00
Run Date 18NOV00

© Primavera Systems, Inc.



200-PW-1

DQO PROCESS

#### Comparison of Maximum Carbon Tetrachloride Rebound Concentrations Monitored at 200-ZP-2 Soil Vapor Extraction Sites FY 1997 - FY 2001

Continue   Continue	200-ZP-2			November 199		October 1997	-	July 1998 -		July 1999 -	
Mean   Probab   Site   Zone   Maximum Rebound   Maximum Rebound   Carbon Terrachicides								September 199	99		)
Part   Dept		Site	Zone		months*					Maximum Rebound	months*
	<del></del>	0,0	20110					Carbon Tetrachloride	of	Carbon Tetrachloride	of
79-09/5 ft	noot ogo				rebound	(ppmv)	rebound	(ррти)	rebound	(ppmv)	rebound
79-095   R	79-03/5 ft	Z-18	1				3	0	12		
72-11/15   R						not measured		1.4	12		
SS-05   Fig.			1		8	0	6	2.9	12		1
S0-50-07/15   2-9   1			1	not measured		not measured		0			
SPOWS FIRE   2-9   1						not measured		0	3		
87-99   File			1	1.3	8	0	9	1.9	6	_	
\$2799   \$1			1	not measured		0	3	1.0	12		
\$4-002   5				not measured		1.5	3	2.6			
95-11/5 ft			1	0	8	not measured					
S5-14/25   7-9   1		Z-9	1	0	8	2.1	9				<u> </u>
95-14/5 ft         Z-9         1         not measured         not measured         0         3           CPT-13/9 ft         Z-1A         2         not measured         0         6         1.0         12           CPT-16/10 ft         Z-9         2         not measured         0         9         1.5         6         5.1           CPT-19/10 ft         Z-9         2         not measured         6.5         9         5.1         6         5.2           CPT-18/15 ft         Z-1A         2         not measured         0         6         0         12           CPT-18/25 ft         Z-1A         2         not measured         0         6         0         12           CPT-30/25 ft         Z-1A         2         not measured		Ž-9	1	1.1	8	1.5	9				
CPT-13(A) 9 ft   Z-1A   2		Z-9	1	not measured		not measured					
CPT-17/10   Z-9		Z-1A	2	not measured		0					
CFT-17/10   R		<b>Z</b> -9	2	not measured		0	9				
CFT-18/15 ft   Z-9   Z   not measured   6.5   9   5.0   8   5.5		Z-9	2	not measured		4.2					16
CPT-31/25 ft   Z-1A   Z   not measured   0   6   0   12		Z-9	2	not measured						5.2	16
CPT-18/25 ft		Z-1A	2	not measured			6		_		1-
CFT-3Q/25   T   Z-18   Z   Not measured   Not mea		Z-9	2	not measured							
CPT-30/28 ft   Z-18   Z		Z-1A	2	not measured			6				13
CPT-3A/3C		Z-18		not measured							13
CPT-73 3	CPT-13A/ 30 ft	Z-1A	2	2.2	8						
CPT-247/S0   Z-18   Z   December   Decembe	CPT-7A/ 32 ft	Z-1A	2	not measured			6				13
CPT-13/3 for	CPT-27/ 33 ft	Z-9	2	1.2	8						
CPT-34/40	CPT-1A/ 35 ft	Z-18	2	2.0	8					4.3	13
CPT-23W 46	CPT-33/ 40 ft	Z-1A					3_				
CPT-247 45 ft   Z-9   Z   Q   Q   Q   Q   Q   Q   Q   Q   Q	CPT-34/ 40 ft									400	10
CPT-28/80 ft	CPT-21A/ 45 ft			65.6			9			122	16
CPT-98 80 ft				2	8						<del> </del>
CPT-39/V 80 ft											16
CPT-13W 76							0			00	10
CPT-24/70 ft											-
## WIS-219SST/70 h					- 8						<del> </del>
CPT-33/80 ft											-
CPT-37/76											<del></del>
## W15-82/82 ft										· · · · · · · · · · · · · · · · · · ·	<del> </del>
W15-95/281   Z-9   Z							0			43	16
W15-95/82 ft   Z-9   Z   Intrinsisted   Z-9   Z   221   8   2006   9   148   6   195					0						
CPT-24/96 ft   Z-9   Z   S6.3   8   S.9   3   O   12											
W15-218SST/86 ft   Z-9   2   280   8   230   9   203   6   214		-									<u> </u>
CPT-28/87 ft   Z-9   2   280   8   230   9   203   6   214					•						
CPT-129 87 h					R		9			214	16
CPT-4A/91 ft Z-1A 2 not measured 7.7 3 14 12  CPT-9A/91 ft Z-9 2 103 8 34.5 9 72 3  W18-252SST/ 100 ft Z-1A 2 38.2 8 17.8 3 24 12  W18-152/ 113 ft Z-12 2 46.8 8 11.1 3 33 12 25  W15-217/ 115 ft Z-9 3 797 8 630 9 561 6 442  CPT-24/ 118 ft Z-9 3 44.6 8 37.7 9 37 6  W15-22OSST/ 118 ft Z-9 4 21.9 8 not measured 36 3  W18-158L/ 123 ft Z-1A 3 not measured 143 3 492 12 196  W18-167/ 123 ft Z-1A 3 79.7 3 228 12 248  W15-219SST/ 130 ft Z-9 4 298 8 not measured 47 3 288 8 86.3 3 177 12 202  W15-29SST/ 155 ft Z-9 5 59.6 8 not measured 24 3 202  W15-22OSST/ 155 ft Z-9 5 14.5 8 not measured 24 3 205  W15-219SST/ 155 ft Z-9 5 59.6 8 not measured 24 3 205  W15-22OSST/ 189 ft Z-9 6 22.6 8 17.8 9 13 6 20 15 6 20  W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20  W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20  W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 15											
CPT-9A/91 ft Z-9 2 103 8 34.5 9 72 3  W18-252SST/100 ft Z-1A 2 38.2 8 17.8 3 24 12  W18-152/113 ft Z-9 2 46.8 8 11.1 3 33 12 25  W15-217/115 ft Z-9 3 797 8 630 9 561 6 442  CPT-24/118 ft Z-9 3 44.6 8 37.7 9 37 6  W15-20SST/118 ft Z-9 4 21.9 8 not measured 36 3  W18-152/13 ft Z-1A 3 not measured 143 3 492 12 196  W18-157/123 ft Z-1A 3 323 8 79.7 3 228 12 248  W15-219SST/130 ft Z-9 4 298 8 not measured 47 3 208  W18-249/134 ft Z-18 3 266 8 20.4 3 215 12 176  W18-249/136 ft Z-1A 3 288 8 86.3 3 177 12 202  W15-219SST/155 ft Z-9 5 59.6 8 not measured 24 3 3 202  W15-220SST/186 ft Z-9 6 22.6 8 17.8 9 1.3 6 20  W15-91/189 ft Z-9 6 22.6 8 17.8 9 1.3 6 20  W15-7/200 ft Z-1A 6 28.5 8 17.3 3 29 12							3				T
W18-252SST/100 ft   Z-1A   2   38.2   8   17.8   3   24   12					8						
W18-152/ 113 ft Z-12 2 46.8 8 11.1 3 33 12 25 W15-217/ 115 ft Z-9 3 797 8 630 9 561 6 442 CPT-24/ 118 ft Z-9 3 44.6 8 37.7 9 37 6 W15-220SST/ 118 ft Z-9 4 21.9 8 not measured 36 3 W18-158L/ 123 ft Z-1A 3 not measured 143 3 492 12 196 W18-167/ 123 ft Z-1A 3 323 8 79.7 3 228 12 248 W15-219SST/ 130 ft Z-9 4 298 8 not measured 47 3 248 W15-219SST/ 130 ft Z-18 3 206 8 8 86.3 3 177 12 202 W18-249/ 134 ft Z-1A 3 288 8 86.3 3 177 12 202 W15-219SST/ 155 ft Z-9 5 59.6 8 not measured 24 3 5	W19.252CT/100#										T
W15-217/ 115 ft   Z-9   3   797   8   630   9   561   6   442										25	13
CPT-24/ 118 ft Z-9 3 44.6 8 37.7 9 37 6 W15-220SST/ 118 ft Z-9 4 21.9 8 not measured 36 3 W18-158L/ 123 ft Z-1A 3 not measured 143 3 492 12 196 W18-167/ 123 ft Z-1A 3 323 8 79.7 3 228 12 248 W15-219SST/ 130 ft Z-9 4 298 8 not measured 47 3 W16-249/ 134 ft Z-18 3 206 8 20.4 3 215 12 176 W18-249/ 136 ft Z-1A 3 288 8 86.3 3 1777 12 202 W15-219SST/ 155 ft Z-9 5 59.6 8 not measured 24 3 W15-219SST/ 155 ft Z-9 5 14.5 8 not measured 13 3 W15-6L/ 189 ft Z-9 6 22.6 8 17.8 9 1.3 6 W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12								561	6	442	16
W15-22OSST/ 118 ft         Z-9         4         21.9         8         not measured         36         3           W18-158L/ 123 ft         Z-1A         3         not measured         143         3         492         12         196           W18-167/ 123 ft         Z-1A         3         323         8         79.7         3         226         12         248           W15-219SST/ 130 ft         Z-9         4         298         8         not measured         47         3           W18-249/ 134 ft         Z-18         3         206         8         20.4         3         215         12         176           W18-249/ 136 ft         Z-1A         3         288         8         86.3         3         177         12         202           W15-219SST/ 155 ft         Z-9         5         59.6         8         not measured         24         3           W15-220SST/ 185 ft         Z-9         5         14.5         8         not measured         13         3           W15-9L/ 189 ft         Z-9         6         22.6         8         17.8         9         1.3         6           W15-9L/ 189 ft         Z-9         6 <td></td> <td>_</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>37</td> <td>6</td> <td></td> <td></td>		_						37	6		
W18-158L/ 123 ft Z-1A 3 not measured 143 3 492 12 196 W18-167/ 123 ft Z-1A 3 323 8 79.7 3 228 12 248 W15-219SST/ 130 ft Z-9 4 298 8 not measured 47 3 W18-249/ 134 ft Z-18 3 206 8 20.4 3 215 12 176 W18-249/ 136 ft Z-1A 3 288 8 86.3 3 177 12 202 W15-219SST/ 155 ft Z-9 5 59.6 8 not measured 24 3 W15-219SST/ 185 ft Z-9 5 14.5 8 not measured 13 3 W15-220SST/ 185 ft Z-9 5 14.5 8 not measured 13 3 W15-6L/ 189 ft Z-9 6 22.6 8 17.8 9 1.3 6 W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12								36			
W18-167/ 123 ft Z-1A 3 323 8 79.7 3 228 12 248 W15-219SST/ 130 ft Z-9 4 298 8 not measured 47 3 W18-249/ 134 ft Z-18 3 206 8 20.4 3 215 12 176 W18-249/ 136 ft Z-1A 3 288 8 86.3 3 177 12 202 W15-219SST/ 155 ft Z-9 5 59.6 8 not measured 24 3 W15-220SST/ 185 ft Z-9 5 14.5 8 not measured 13 3 W15-220SST/ 185 ft Z-9 6 22.6 8 17.8 9 1.3 6 W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12										196	13
W15-219SST/130 ft Z-9 4 298 8 not measured 47 3 215 12 176 218 3 206 8 20.4 3 215 12 176 218 218 218 218 218 218 218 218 218 218		-			8			228	12	248	13
W18-249/ 134 ft     Z-18     3     206     8     20.4     3     215     12     176       W18-249/ 136 ft     Z-1A     3     288     8     86.3     3     177     12     202       W15-219SST/ 155 ft     Z-9     5     59.6     8     not measured     24     3       W15-220SST/ 185 ft     Z-9     5     14.5     8     not measured     13     3       W15-6L/ 189 ft     Z-9     6     22.6     8     17.8     9     1.3     6       W15-9L/ 189 ft     Z-9     6     18.3     8     15.0     9     15     6     20       W18-7/ 200 ft     Z-1A     6     28.5     8     17.3     3     29     12											
W18-248/ 136 ft Z-1A 3 288 8 86.3 3 177 12 202 W15-219SST/ 155 ft Z-9 5 59.6 8 not measured 24 3 W15-229SST/ 185 ft Z-9 5 14.5 8 not measured 13 3 W15-6L/ 189 ft Z-9 6 22.6 8 17.8 9 1.3 6 W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12								215	12		
W15-219SST/155 ft Z-9 5 59.6 8 not measured 24 3 W15-219SST/155 ft Z-9 5 14.5 8 not measured 13 3 W15-6L/189 ft Z-9 6 22.6 8 17.8 9 1.3 6 W15-9L/189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/200 ft Z-1A 6 28.5 8 17.3 3 29 12								177	12	202	13
W15-22OSST/ 185 ft Z-9 5 14.5 8 not measured 13 3 W15-6L/ 189 ft Z-9 6 22.6 8 17.8 9 1.3 6 W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12		-						24	3		
W15-6L/ 189 ft Z-9 6 22.6 8 17.8 9 1.3 6 W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12								13	3		
W15-9L/ 189 ft Z-9 6 18.3 8 15.0 9 15 6 20 W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12								1.3	6		[
W18-7/ 200 ft Z-1A 6 28.5 8 17.3 3 29 12										20	16
W10-7/ 200 ti								29	12		
PW18-61/208#   Z-1A   6   36  8   31-3  9   10  14   1   1   1   1   1   1   1   1   1	W18-6L/ 208 ft	Z-1A	6	36	8	31.3		15	12		
W18-12/ 210 ft Z-18 6 not measured 3.8 3 19 12								19	12		

<sup>\* -</sup> based on location (Z-1A/18/12 or Z-9) of monitoring point; specific points may be beyond SVE zone of influence during particular operating configurations

<sup>-</sup> Z-18 and Z-12 wells off-line Oct 96 - Apr 98
- CPT-1A, CPT-9A, and possibly CPT-7A appeared to be beyond SVE zone of influence in Oct 96 based on differential pressure (BHI-01105, p. 6-1)

<sup>-</sup> CPT-9A, CPT-21A, CPT-28 beyond SVE zone of influence in May 96 based on CCl4 concentrations and airflow modeling based on measured vacuums (BHI-01105, p. 6-1)

#### Carbon Tetrachloride Rebound Concentrations Monitored at 200-ZP-2 Soil Vapor Extraction Sites July 1999 - October 2001

200-ZP-2			·		·- <u>-</u>										· · · · · · · · · · · · · · · · · · ·		
Location			07/30/99	09/14/99	9/28/99	10/26/99	11/30/99	12/29/99	01/25/00	03/07/00	06/02/2000	06/27/2000	07/24/2000	08/29/2000	09/25/2000	10/31/2000	11/1/2000
(Well or Probe)	Site	Zone			-										00.00	(b)	(c)
/feet bgs			CCI4	CC14	CCI4	CCI4	CCI4	CCI4	CCI4	CCI4	CCH	CCI4	CCI4	CCI4	CCI4	CC14	CC14
			(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)	(ppmv)
CPT-17/ 10 ft	Z-9	2	2.1	2.6	2.3	1.7	3.1	2.6	2.9	1.7	5.1	3.4	4.2	4.6		4.3	
CPT-18/ 15 ft	Z-9	2	1.3	3.5	0	1.8	1.6	4.3	2.8	2.6	5.2	3.8	2.0	4.1	3,2	1.7	
CPT-16/ 25 ft	Z-9	2				0	0	0	0	0	0	1.6	1.4	1.8		1.0	
CPT-32/ 25 ft	Z-1A	2				0	0	1.5	3.8	9.4	8.6	7.2	8.1	6.6	6.4	6.3	
CPT-30/ 28 ft	Z-1A	2				0	1.0	1.4	0	0	0	0	0	0	1.0	Ō	
CPT-13A/ 30 ft	Z-1A	2				0	0	1.6	1.1	2.1	2.5	3.4	2.5	3.4	2.6	2.4	
CPT-7A/ 32 ft	Z-1A	2				2.3	1.9	2.8	2.3	4.4	4.7	6.2	3.9	4.3	3.9		
CPT-27/33 ft	Z-9	2				1.1	0	1.2	1,2	1.3	1.6	1.3	1,2	1.8	1.6	0	
CPT-1A/ 35 ft	Z-12	ا ام				2.5	3.1	2.8	4.1	3.3	4.2	3.7	3.7	4.3			
CPT-21A/ 45 ft	Z-9	2	51.7	56.6	42	50.3	78	70.4	81.6	54.0	94	88.7	91.4	122			
CPT-9A/ 60 ft	Z-9	2	(a)	43.9	44.0	32.9	39.3	43.5	38.1	33.2	43.9	67.6	40.3	41.6	42.2	38.1	
W15-82/82 ft	Z-9	2	(a)	42.5	38.1	35.7	23.4	21.2	19.0	29.8	25.5	23.5	25.5	26.5	28.7	1.2	6.1
W15-95/82 ft	Z-9	2	(a)	8.3	7.6	9.0	11.2	12.0	14.5	13.2	21.2	21.7	23.7	27.4	28.5		
CPT-21A/ 86 ft	Z-9	2	66.6	12.6	123	90.7	133	123	141	113		186		189			
CPT-28/ 87 ft	Z-9	2	49.3	151	105	104	170	180	181	69.7	205	165	174	214			
W18-152/113 ft	Ž-12	2				1.8	22.1	24.7	17.7	3.7	22.9	3.1	1.8	13.7	5.2		
W15-217/ 115 ft	Z-9	3	68.6	267	26.3	204	317	370	400			358	185	432		130	
W18-158L/ 123 ft	Z-1A	3				79.6	103	134	132			196			141	176	
W18-167/ 123 ft	Z-1A	3				88.8	115	144	109			227	216	167		171	
W18-249/ 134 ft	Z-18	3				74.8	132	173	149				78.3	154	95.2	51.0	
W18-248/ 136 ft	Z-1A	3				130	96.7	85.5	110			186				177	
W15-9L/ 189 ft	Z-9	6	(a)	10.3	1.1	8.6	12.0	12.1	14.4	9.0		11.9		<u> </u>	10.1	5.9	5.5
		<u> </u>						· · · · · · · · · · · · · · · · · · ·						<del></del>			
(a) sample pump fail												1	<u> </u>	<del> </del>	<u> </u>		
(b) Sampler commer	st: The v	vell caps	were off or	wells W15	-95 and W15	-82. In addit	ion, wells W	15-217 and V	V15-9L are s	uspected ac	cording to sa	mple results	to be underc	ioina mainter	nance.		
These wells will be re	etested o	n 11/01	/00.							T	1	T		T	1		
VJR note: Believe th	nat well c	aps wer	e off as a re	sult of vide	o survey con	ducted to sur	port well de	epening for F	PITT.			<u> </u>	1	t			
(c) Sampler commer	nt: W15-	217, W1	5-9L, and V	V15-82 sho	w readings th	at are lower	than expecte	d. Well W1	5-95 appears	to have retu	med to nom	nal.		l	<del></del>		
Well caps were back	on wells	on 11/0	1/00 during	sampling.					i	1				†———			

## 088000

#### 2001 Documents for the 200 Area Remedial Action Project

OU	Document/Report	Doc. Type	Lead Regulator	Regulatory Review Period	Final/Issue
200-CW-1	DOE/RL-2000-35; 200-CW-1 Remedial Investigation Report	DOE/RL	Ecology	8/10/00 - TBD	TBD
200-CW-1	200-CW-1 Feasibility Study/216-B-3 Closure Plan Document	DOE/RL	Ecology	12/01/01- 12/31/01	TBD
200-CW-1	200-CW-1 Proposed Plan/Proposed Permit Modification	DOE/RL	Ecology	12/01/01- 12/31/01	TBD
200-TW-1/-2	DOE/RL-2000-38; 200-TW-1 & -2 Work Plan	DOE/RL	Ecology/ EPA	8/14/00 — 11/30/00	12/1/00 - 12/31/00
200-PW-2	DOE/RL-2000-60; 200-PW-2 Work Plan	DOE/RL	Ecology	1/01/01 - 1/31/01	2/01/01 - 2/22/01
200-PW-2	BHI-01411; 200-PW-2 DQO	ВНІ	Ecology	8/08/00 - TBD	TBD
200-PW-1	200-PW-1 Work Plan	DOE/RL	EPA	6/20/01 - 7/20/00	7/23/01 – 8/10/01