



Geotechnical Laboratory
 PO Box 4339
 1570 Bear Creek Road
 Oak Ridge TN 37830
 (865) 482-6497

CERTIFICATE OF ANALYSIS

Stephen Trent
 Fluor Hanford, Inc.
 825 Jadwin Avenue
 Richland, Washington 99352

March 11, 2005

This is the Certificate of Analysis for the following samples:

Shaw Project ID:	Eberline - Hanford
Shaw Project Number:	100846.54000000
Client Sample Data Group:	H2977
Date Received by Lab:	January 26, 2005
Number of Samples:	One (1)
Sample Type:	Soil



I. Introduction/Case Narrative

One soil sample was received by the Shaw Geotechnical Laboratory on January 26, 2005. The sample was submitted for determination of moisture content, bulk density, sieve analysis, hydraulic conductivity, specific gravity, and calcium carbonate content. The sample number received was B19ND6.

Please see Appendix A, Sample Number Cross Reference List; Appendix B, Analysis Results; and Appendix C, Chain-of-Custody/Sample Receipt Records.

"I certify that this data package is in compliance with the SOW, both technically and for completeness, for other than the conditions detailed above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or a designee, as verified by the following signature."

Reviewed and Approved:

Ralph Cole
 Laboratory Manager, Geotechnical Services

RECEIVED
 MAY 12 2005
 EDMC

00000001

II. Analytical Results/Methodology

REFERENCES: United States Army Corps of Engineers (USACE), Engineer Manual 1110-2-1906, *Laboratory Soils Testing*, appendix II, 1970; United States Environmental Protection Agency, SW846, *Test Methods for Examining Solid Waste, Physical/Chemical Methods*, 3rd ed., Nov 1986 (EPA SW-846). Annual Book of ASTM Standards, Section 4, Construction, Volume 04.08, *Soil and Rock (I)*, and Volume 04.09, *Soil and Rock (II)*, 2005. Shaw Environmental and infrastructure, Standard Operating Procedures.

Moisture Content of Soil and Rock.....	ASTM D 2216
Bulk Density of Soils.....	EM 1110-2-1906
Particle-size Analysis of Soils	ASTM D 422
Hydraulic Conductivity of Porous Materials Using a Flexible Wall Permeameter	ASTM D 5084
Specific Gravity of Soil.....	ASTM D 854
Bulk Specific Gravity of Coarse Aggregate	ASTM C127
Calcium Carbonate Content.....	ASTM D 4373

III. Quality Control

Quality control checks such as duplicates and spikes (QC samples), are not normally applicable to geotechnical testing. This is due largely to the inability of obtaining samples with known characteristics, the heterogenous nature of the samples, and quality control procedures built-in to the analytical method.

QC measures to ensure accuracy and precision of test results include the following:

- 100% verification of all numerical results - raw data entries, transcriptions and calculations entered by lab technicians are checked, recalculated and verified. Most data calculations are performed by computer programs.
- Data validation through test reasonableness - summaries of all test results for individual reports are reviewed to determine the overall reasonableness of data and to determine the presence of any data that may be considered outliers.
- Quality control procedures are built into most standardized geotechnical procedures. For example, liquid limit and plastic limit analyses call for re-analyses and specify acceptance criteria.

- Routine instrument calibration - instruments, gauges and equipment used in testing are calibrated on a routine basis. All instrument calibration follows ASTM or manufacturer guidelines.
- Maintenance of all past calibration records - calibration records and certification documents of all instruments, gauges and equipment are updated routinely and maintained in the Quality Control Coordinators Quality/Operations files.
- Certified and trained personnel - all technicians are certified by the National Institute for Certification of Engineering Technicians (NICET) in geotechnical soil testing, and are trained in the application of standard laboratory procedures for geotechnical analyses as well as the quality assurance measures implemented by Shaw.
- Quantitative analyses frequently used in geotechnical/physical testing programs do not use QC tools common to wet chemistry or radiochemistry laboratories. Measures not employed in the analysis of samples reported in this report include: laboratory control samples (LCS), blanks, matrix spikes (MS), duplicate analyses, dilutions, digestions, correction factors, surrogate sample analyses, detection limit determinations, control charts, and/or tentatively identified compounds (TICs).

IV. Data Qualification

None.

Appendix A
Sample Cross-Reference List

00000004

Page 4 of 12
March 11, 2005
Stephen Trent
Fluor Hanford, Inc.
Shaw Project Name: Eberline Hanford
Shaw Project No. 100846.54000000
SDG No. H2977

**Shaw Geotechnical
Laboratory
Oak Ridge TN
(865) 482-6497**

SAMPLE NUMBER CROSS-REFERENCE LIST

LAB SAMPLE NO.	CLIENT SAMPLE NO.	MATRIX
BC0523	B19ND6.....	Soil

Appendix B
Sample Test Results

**PARTICLE-SIZE DISTRIBUTION
 ASTM D 422**

Project Name Eberline Hanford

Field Sample No. B19ND6

Project No. 100846.54000000

Lab Sample No. BC0523


Moisture Content = 24.7%
 based on dry sample weight

SIEVE ANALYSIS

C O A R S E	Sieve No.	Diameter mm	Percent Finer
	3"	75.000	100.0%
	1.5"	37.500	100.0%
	0.75"	19.000	100.0%
	0.375"	9.500	100.0%
	#4	4.750	100.0%
	#10	2.000	100.0%

F I N E	Sieve No.	Diameter mm	Percent Finer
	#20	0.850	99.9%
	#40	0.425	81.4%
	#60	0.250	41.5%
	#100	0.149	17.3%
	#140	0.106	13.1%
	#200	0.075	10.4%

DISTRIBUTION CURVE



0.0% Gravel

89.6% Sand

10.4% Silt/Clay

00000009


**HYDRAULIC CONDUCTIVITY / PERMEABILITY
 ASTM D 5084**

PROJECT NAME: Eberline Hanford
 PROJECT NO. 100846.54000000

CLIENT SAMPLE NO. B19ND6
 LAB SAMPLE NO. BC0523

	INITIAL	FINAL		
Specimen diameter, cm	5.13		Hydraulic gradient	3.8
Specimen length, cm	9.23		Min. consolidation stress, psi	2.0
Wet weight of specimen, g.	384.52		Max. consolidation stress, psi	2.5
Specimen cross-sect. area, cm ²	20.67		Total backpressure, psi	10.5
Water content, %	24.7		Permeant Fluid	Deaired DI Water
Wet unit weight, pcf	125.8			
Dry unit weight, pcf	100.9			
Degree of saturation, %	100.4			
Specific gravity of solids	2.68			

Coefficient of Permeability, cm/s 2.1E-05



Appendix C
Chain-of-Custody and Request-for-Analysis Records

00000013

FLUOR Hanford Inc		CHAIN OF CUSTODY/SAMPLE ANALYSIS REQUEST		F03-018-149	PAGE 1 OF 1
COLLECTOR Pope/Pfister/Wiberg/Tyra	COMPANY CONTACT Steve Trent	TELEPHONE NO. 373-5869	PROJECT COORDINATOR TRENT, SJ	PRICE CODE 8N	DATA TURNAROUND 45 Days / 45 Days
SAMPLING LOCATION 2.16-Z-9/C3426 - Interval 482FT - 484.5FT	PROJECT DESIGNATION 2.16-Z-9 Trench Characterization Borehole - Soil		SAF NO. F03-018	AIR QUALITY	
ICE CHEST NO. GHP-05-005	FIELD LOGBOOK NO. HNF-N-360 1	COA 119325ES10	METHOD OF SHIPMENT Federal Express		
SHIPPED TO Shaw Group	OFFSITE PROPERTY NO. 200 PTL 14710		BILL OF LADINGS/AIR BILL NO. 200 PTL 14710		
MATRIX* A=Air DL=Drum L=Liquid O=Oil S=Soil SE=Sediment T=Tissue V=Vegetation W=Water WI=Wipe X=Other	PRESERVATION None	None			
POSSIBLE SAMPLE HAZARDS/REMARKS RADIOACTIVE TIE TO: B19110	TYPE OF CONTAINER Moisture Resistant Cont	Liver			
SDGA #2977	NO. OF CONTAINER(S) 1	2			
SPECIAL HANDLING AND/OR STORAGE	VOLUME 200g	1000g			
	SAMPLE ANALYSIS Moisture Content - D2216;	SEE ITEM (1) IN SPECIAL INSTRUCTIONS			
SAMPLE NO.	MATRIX*	SAMPLE DATE	SAMPLE TIME		
B19ND6	SOIL	1-10-05	11:16	BC 0523	
CHAIN OF POSSESSION					
SIGN/PRINT NAMES					
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 7-9	DATE/TIME 1/18/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 10-05	DATE/TIME 1/20/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 10-05	DATE/TIME 1/20/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 10-05	DATE/TIME 1/20/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 10-05	DATE/TIME 1/20/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 10-05	DATE/TIME 1/20/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 10-05	DATE/TIME 1/20/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
RELINQUISHED BY/REMOVED FROM <i>Shaw Group</i>	REMOVED FROM 10-05	DATE/TIME 1/20/05	RECEIVED BY/STORED IN <i>Shaw Group</i>	DATE/TIME 1/20/05	
LABORATORY SECTION	RECEIVED BY <i>Shaw Group</i>	DATE/TIME	TITLE R50	DATE/TIME 1-20-05	DATE/TIME 1-20-05
FINAL SAMPLE DISPOSITION	DISPOSAL METHOD				

SDG# H2977

PAGE 1

Eberline Svcs

CHAIN OF CUSTODY

ORD # R5-01-173

01/21/05 14:40:09

WORK ID: SAF# F03-018 SDG H2977

RCVD: 01/21/05 DUE: 03/07/05

KEEP: 03/07/06 DISP: S

<u>DASH</u>	<u>SAMPLE IDENTIFICATION</u>	<u>STORED</u>	<u>TESTS</u>					
01A-S	B19ND6	SHAW	DISPOS	E329S	E331S	E333S	E335S	E342S

<u>RELEASED BY</u>	<u>DATE</u>	<u>TRANSFERRED TO</u>	<u>DATE</u>	<u>RECEIVED BY</u>	<u>DATE</u>
<i>AK Keppel</i>	<i>1/21/05</i>	<i>SHAW MAB</i>		<i>[Signature]</i>	<i>1-26-05</i>

BC 0523