


Change Number M-15-07-02	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date June 14, 2007
Originator Phone B. L. Charboneau (509) 373-6137		
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
Change Title Modify the due date of interim milestone M-015-44B		
Description/Justification of Change Approval of this change package authorizes the extension of interim milestone M-015-44B due date to September 30, 2009, for good cause. The change to this milestone due date is related to additional time required to implement supplemental field investigations that were not anticipated when the interim milestone date was determined. The supplemental field investigations require substantial time commitment for (1) safe conduct of operations for the high-risk borehole in the 216-A-2 Crib, (2) field investigations at the 216-A-21 Crib, and (3) the development of subsequent documentation including remedial investigation and feasibility study reports. Description/Justification continued on page 2.		
Impact of Change This change delays the submittal of the 200-MW-1 Operable Units feasibility study and proposed plan. The delay does not impact the completion of the M-015-00 major milestone. The change has no impact to the environment or worker safety.		
Affected Documents Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).		
Approvals  Date <u>7/20/07</u> <input checked="" type="checkbox"/> Approved _____ Disapproved _____  Date <u>7/23/07</u> <input checked="" type="checkbox"/> Approved _____ Disapproved _____ _____ Date _____ Approved _____ Disapproved _____ Ecology		Page 1 of 2

RECEIVED
AUG 07 2007

EDMC

Change Package M-15-07-02

June 14, 2007

Page 2 of 2

Description/Justification Continued

(modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with **shading**):

M-015-44B	Submit 200-MW-1 OU Feasibility Study Report and Proposed Plan to EPA.	12/31/2008 09/30/2009
-----------	---	---------------------------------