


Meeting Minutes Transmittal

T PLANT COMPLEX
Project Managers Meeting
825 Jadwin/Room 340
Hanford, Washington
October 25, 2007

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


Project Manager, Ecology

Date: 11/29/07


Project Manager Representative, RL

Date: 29 Nov 07


Project Manager Representative, FH

Date: 11/29/07

RECEIVED
DEC 05 2007
EDMC

T PLANT Administrative Record	H6-08 T-2-7
MS Collins	A6-38
DG Singleton	H0-57
J Ollero	H0-57
PW Martin	T3-28

T PLANT COMPLEX PROJECT MEETING

825 Jadwin/Room 340

Hanford, Washington

October 25, 2007

9:45 a.m. to 10:00 a.m.

Agenda

- I. Approval of September 27, 2007 T Plant Complex Project Meeting Minutes
(Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. LDR Storage Assessment
 - B. Covered Storage Pad
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Documents for Submittal to the Administrative Record
- VIII. Next Project Managers Meeting

T PLANT COMPLEX PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 340/700 Area
Richland, Washington

October 25, 2007

- I. Approval of September 27, 2007 T Plant Complex Project Meeting Minutes (Ecology/DOE-RL/FH). The PMM minutes were approved.
- II. Operational Status
 - Mixed Waste Received (includes inter-facility transfers)

10 M3	46	55-gallon drum equivalents
CWC - 46		
 - Mixed Waste Transferred Onsite

17 M3	84	55-gallon drum equivalents
CWC - 1/T34 - 31/WRAP - 52		
 - Mixed Waste Shipped Offsite

5 M3	25	55-gallon drum equivalents
Perma-Fix - 25		
 - TRU Mixed Waste Repackaging
 - Repackaged seventy-seven (77) 55-gallon drums of TRU mixed waste into ninety-three (93) 55-gallon drums to meet WIPP compliance.
 - Washington Dept. of Ecology Inspection of T Plant Complex
 - On Tuesday, June 26, 2007, Ecology began an inspection of T Plant Complex. Inspection ended on Wednesday, August 1, 2007. Inspection results are pending.
 - As of September 30, 2007, a close-out meeting is still pending. Latest estimate from Ecology for a close-out meeting was for the second week in October.
 - 2706-T Building Notice of Construction (NOC) Upgrade
 - The 2706-T Building currently has a minor stack license. With increased waste processing expected, the 2706-T Building will be upgraded to a major stack.
 - Draft NOC application has been written and submitted for contractor review.
 - T Plant Covered Drum Storage Structure
 - A Statement of Work (SOW) has been drafted to establish the requirements for installation of a covered storage structure over a portion of the paved shipping/receiving area at the west corner of the T Plant Complex. Construction is estimated/desired to begin on October 1.
 - Functional Design Criteria (FDC) HNF-35123 released September 2007 establishes the design requirements for a new covered storage structure to be installed at the T Plant Complex.

III. Project Specific Issues

A. LDR Storage Assessment

Tony Miskho (FH) reported that RL comments have been resolved, and the revised LDR storage assessment was e-mailed to Ecology yesterday (10/24/07).

B. Covered Storage Pad

Construction was anticipated to begin October 1, 2007, but has not yet started.

IV. General Discussions

A. The frame supports for the new roof at T Plant are being installed. The metal sheeting for the roof may not be placed until spring, depending on winter weather conditions.

B. Paul Martin (FH) reported that the new covers for the drums will be a clear plastic instead of the yellow opaque. The new covers will allow the workers to see the labels clearly, and will protect the drums from weather.

C. Mike Collins (RL) reported that T Plant is ramping up to get two lines working on the two shifts for TRU waste repackaging. Mixed waste treatment could potentially be supported as well.

D. The T Plant Part A permit documentation is in RL concurrence, and transmittal to Ecology is anticipated within two weeks.

E. Deborah Singleton (Ecology) announced that Bob Wilson, compliance inspector, has left Ecology. A replacement decision has not been made.

V. Status of Actions

A. There were no actions to update.

VI. New Action Items

A. There were no new action items.

VII. Documents for Submittal to the Administrative Record

A. The Part A will be submitted following Ecology approval.

VIII. Next Project Managers Meeting

A. The next PMM was scheduled for November 29, 2007.

[illegible]