

Geotechnical Laboratory PO Box 4339 1570 Bear Creek Road Oak Ridge TN 37830 (865) 482-6497

CERTIFICATE OF ANALYSIS

Stephen Trent Fluor Hanford, Inc. 825 Jadwin Avenue Richland, Washington 99352

January 27, 2005

This is the Certificate of Analysis for the following samples:

Shaw Project ID:

Shaw Project Number:

Client Sample Data Group:

Date Received by Lab:

Number of Samples:

Sample Type:


Eberline - Hanford 100846.44000000

H2895

December 15, 2004

One (2)

Soil



I. Introduction/Case Narrative

Two soil samples were received by the Shaw Geotechnical Laboratory on December 15, 2004. The samples were submitted for determination of bulk density, sieve analysis, hydraulic conductivity, specific gravity, and calcium carbonate content. The sample numbers received was B1BR57 and B1BR58.

Please see Appendix A, Sample Number Cross Reference List; Appendix B, Analysis Results; and Appendix C, Chain-of-Custody/Sample Receipt Records.

"I certify that this data package is in compliance with the SOW, both technically and for completeness, for other than the conditions detailed above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or a designee, as verified by the following signature."

Reviewed and Approved:

Ralph Cole

Laboratory Manager, Geotechnical Services

PLECETVEDIC LIN 20 2005 EDNC

00000001

Page 2 of 14
January 27, 2005
Stephen Trent
Fluor Hanford, Inc.
Shaw Project Name: Eberline Hanford
Shaw Project No. 100846.44000000

SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

II. <u>Analytical Results/Methodology</u>

REFERENCES: United States Army Corps of Engineers (USACE), Engineer Manual 1110-2-1906, Laboratory Soils Testing, appendix II, 1970; United States Environmental Protection Agency, SW846, Test Methods for Examining Solid Waste, Physical/Chemical Methods, 3rd ed., Nov 1986 (EPA SW-846). Annual Book of ASTM Standards, Section 4, Construction, Volume 04.08, Soil and Rock (I), and Volume 04.09, Soil and Rock (II), 2004. Shaw Environmental and infrastructure, Standard Operating Procedures.

Moisture Content of Soil and Rock	ASTM D 2216
Bulk Density of Soils	
Particle-size Analysis of Soils	ASTM D 422
Hydraulic Conductivity of Porous Materials Using	
a Flexible Wall Permeameter	ASTM D 5084
Specific Gravity of Soil	ASTM D 854
Calcium Carbonate Content	ASTM D 4373

III. Quality Control

Quality control checks such as duplicates and spikes (QC samples), are not normally applicable to geotechnical testing. This is due largely to the inability of obtaining samples with known characteristics, the heterogenous nature of the samples, and quality control procedures built-in to the analytical method.

QC measures to ensure accuracy and precision of test results include the following:

- 100% verification of all numerical results raw data entries, transcriptions and calculations entered by lab technicians are checked, recalculated and verified. Most data calculations are performed by computer programs.
- Data validation through test reasonableness summaries of all test results for individual reports are reviewed to determine the overall reasonableness of data and to determine the presence of any data that may be considered outliers.
- Quality control procedures are built into most standardized geotechnical procedures. For example, liquid limit and plastic limit analyses call for re-analyses and specify acceptance criteria.
- Routine instrument calibration instruments, gauges and equipment used in testing are calibrated on a routine basis. All instrument calibration follows ASTM or manufacturer guidelines.

Page 3 of 14
January 27, 2005
Stephen Trent
Fluor Hanford, Inc.
Shaw Project Name: Eberline Hanford
Shaw Project No. 100846.44000000
SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

- Maintenance of all past calibration records calibration records and certification documents of all instruments, gauges and equipment are updated routinely and maintained in the Quality Control Coordinators Quality/Operations files.
- Certified and trained personnel all technicians are certified by the National Institute for Certification of Engineering Technicians (NICET) in geotechnical soil testing, and are trained in the application of standard laboratory procedures for geotechnical analyses as well as the quality assurance measures implemented by Shaw.
- Quantitative analyses frequently used in geotechnical/physical testing programs do not use QC tools common to wet chemistry or radiochemistry laboratories. Measures not employed in the analysis of samples reported in this report include: laboratory control samples (LCS), blanks, matrix spikes (MS), duplicate analyses, dilutions, digestions, correction factors, surrogate sample analyses, detection limit determinations, control charts, and/or tentatively identified compounds (TICs).

IV. Data Qualification

None.

Appendix A Sample Cross-Reference List

Page 4 of 14
January 27, 2005
Stephen Trent
Fluor Hanford, Inc.
Shaw Project Name: Eberline Hanford
Shaw Project No. 100846.44000000

SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

SAMPLE NUMBER CROSS-REFERENCE LIST

LAB SAMPLE NO.	CLIENT SAMPLE NO.	MATRIX
BC0496	B1BR57	Soil
BC0497	B1BR58	Soil

Appendix B Sample Test Results

Page 5 of 14 January 27, 2005 Stephen Trent Fluor Hanford, Inc. Shaw Project Name: Eberline Hanford Shaw Project No. 100846.44000000

SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

BULK DENSITY/DRY DENSITY EM-1110-2-1906, APPENDIX II

PROJECT NAME:

PROJECT NUMBER:

Eberline - Hanford

100846.44000000

LAB	CLIENT	AVERAGE	AVERAGE	WET	MOISTURE	BULK	DRY
SAMPLE	SAMPLE	LENGTH,	DIAMETER,	WEIGHT,	CONTENT,	DENSITY,	DENSITY,
NUMBER	NUMBER	inches	inches	grams	%	pcf	pcf
BC0496	B1BR57	5.0349	3.8648	2217.15	10.7	143.0	129.2
BC0497	B1BR58	5.1713	3.8662	2401.12	9.2	150.7	138.0
							:
				,,			
				/****			

Moisture content calculated by ASTM D 2216 based on sample dry weight.

Bulk density is the weight of wet sample divided by the volume of the wet sample (as-received).

Dry density is the weight of the dry sample solids divided by the volume of the original sample.

Page 6 of 14 January 27, 2005 Stephen Trent Fluor Hanford, Inc. Shaw Project Name: Eberline Hanford Shaw Project No. 100846.44000000

SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

PARTICLE-SIZE DISTRIBUTION ASTM D 422

Project Name Eberline Hanford

Field Sample No. B1BR57

Project No.

100846.44000000

Lab Sample No.

BC0496


Moisture Content = 10.7% based on dry sample weight

SIEVE ANALYSIS

	Sieve	Diameter	Percent			
c	No.	mm	Finer			
ő	3"	75.000	100.0%			
Α	1.5"	37.500	100.0%			
R	0.75"	19.000	91.9%			
S E	0.375"	9.500	81.0%			
	#4	4.750	74.9%			
	#10	2.000	65.9%			

	Sieve	Diameter	Percent
	No.	mm	Finer
F	#20	0.850	55.8%
i	#40	0.425	47.1%
N	#60	0.250	32.0%
E	#100	0.149	20.9%
	#140	0.106	17.1%
	#200	0.075	14.5%

DISTRIBUTION CURVE



25.1% Gravel

60.4% Sand

14.5% Silt/Clay

Page 7 of 14 January 27, 2005 Stephen Trent Fluor Hanford, Inc.

Shaw Project Name: Eberline Hanford Shaw Project No. 100846.44000000

SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

PARTICLE-SIZE DISTRIBUTION ASTM D 422

Project Name Eberline Hanford

Field Sample No. B1BR58

Project No.

100846.44000000

Lab Sample No.

BC0497


Moisture Content = 9.2% based on dry sample weight

SIEVE ANALYSIS

	Sieve	Diameter	Percent
С	No.	mm	Finer
Ö	3"	75.000	100.0%
Ă	1.5"	37.500	92.9%
R	0.75"	19.000	72.7%
S E	0.375"	9.500	55.2%
	#4	4.750	46.0%
	#10	2.000	39.9%

	Sieve	Diameter	Percent
	No.	mm	Finer
F	#20	0.850	33.8%
ì	#40	0.425	28.9%
N	#60	0.250	20.0%
E	#100	0.149	14.7%
•	#140	0.106	13.0%
	#200	0.075	11.4%

DISTRIBUTION CURVE



54.0% Gravel

34.6% Sand

11.4% Silt/Clay

000000009

Page 8 of 14 January 27, 2005 Stephen Trent Fluor Hanford, Inc.

Shaw Project Name: Eberline Hanford Shaw Project No. 100846.44000000

SDG No. H2895


Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

HYDRAULIC CONDUCTIVITY / PERMEABILITY ASTM D 5084

PROJECT NAME: Eberline Hanford CLIENT SAMPLE NO. B1BR57
PROJECT NO. 100846.44000000 LAB SAMPLE NO. BC0496

	INITIAL FINAL]			
Specimen diameter, cm	4.95				
Specimen length, cm	9.44	Hydraulic gradient	3.7		
Wet weight of specimen, g.	400.22	Min. consolidation stress,	psi 2.0		
Specimen cross-sect. area, cm	^2 19.24	Max. consolidation stress,	psi 2.5		
Water content, %	11.8	11.8 Total backpressure, psi			
Wet unit weight, pcf	137.6				
Dry unit weight, pcf	123.1	Permeant Fluid	Deaired DI Water		
Degree of saturation, %	84.6				
Specific gravity of solids	2.72				

Coefficient of Permeability, cm/s 5.9E-05



Page 9 of 14 January 27, 2005 Stephen Trent Fluor Hanford, Inc. Shaw Project Name: Eberline Hanford Shaw Project No. 100846.44000000

Specific gravity of solids

SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

> B1BR58 BC0497


HYDRAULIC CONDUCTIVITY / PERMEABILITY ASTM D 5084

PROJECT NAME: Eberline Hanford CLIENT SAMPLE NO. PROJECT NO. 100846.44000000 LAB SAMPLE NO.

2.73

INITIAL FINAL Specimen diameter, cm 6.40 Hydraulic gradient 9.6 7.34 Specimen length, cm 2.0 Min. consolidation stress, psi Wet weight of specimen, g. 532.23 2.5 Specimen cross-sect. area, cm² 32.14 Max. consolidation stress, psi 7.5 15.2 Total backpressure, psi Water content, % 140.8 Wet unit weight, pcf Permeant Fluid Deaired DI Water Dry unit weight, pcf 122.3 Degree of saturation, % 104.9

Coefficient of Permeability, cm/s 1.6E-06



Page 10 of 14 January 27, 2005 Stephen Trent Fluor Hanford, Inc. Shaw Project Name: Eberline Hanford Shaw Project No. 100846.44000000

SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

SPECIFIC GRAVITY ASTM D 854

PROJECT NAME:

Eberline Hanford

PROJECT NUMBER:

100846.44000000

LAB SAMPLE NO.	CLIENT SAMPLE NO.	SPECIFIC GRAVITY					
BC0496	B1BR57	2.7171					
BC0497	B1BR58	2.7334					
	, , , , , , , , , , , , , , , , , , , 						
							

Page 11 of 14 January 27, 2005 Stephen Trent Fluor Hanford, Inc. Shaw Project Name: Eberline Hanford Shaw Project No. 100846.44000000 SDG No. H2895

Shaw Geotechnical Laboratory Oak Ridge TN (865) 482-6497

Carbonate Content of Soils ASTM D 4373

PROJECT NAME:

Eberline Hanford

PROJECT NUMBER: 100846.44000000

LAB SAMPLE NO.	CLIENT SAMPLE NO.	CO3, %
BC0496	B1BR57	0
BC0497	B1BR58	0

Appendix C Chain-of-Custody and Request-for-Analysis Records

	Fluor	Hanford Inc.	CHAIN OF CUSTODY/SAMPLE ANALYSIS REQ COMPANY CONTACT TELEPHONE NO. TRENT S1 373-5869					S REQUEST			F04-033-025		PAGE 1	OF 1
COLLECTOR									T COORDINAT	OR	PRICE CODE	8N	·	DATA
Alexander/Ge			TRENT, SJ 373-5869						TRENT, SJ			TURNAF		
SAMPLING L			PROJECT DESIGNATION						·		AIR QUALITY			Days / Days
ICE CHEST N	10 / 2 05-290 m	1 305-318 DI 124/61	FIELD LOGBOO	cterization Sampli	ng and Analys	COA		F04-033	OF SHIPMEN	<u> </u>				
TCE CREST N	UKY-	03-014		N - 3 <i>j4</i>	Z	119325ES1	0	Federal						
SHIPPED TO Shaw Group			OFFSITE PROP	ERTY NODE	(14	572		BILL OF LADING/AIR BILL (O.						
MATRIX*	POSSIBLE	E SAMPLE HAZARDS/ REMARKS	PRESEI	RVATION	None									T .
DL=Drum Liquids DS=Drum Solids	Gad	tu to BIBA3	TYPE OF C	CONTAINER	Split Spoon Liner							 -		
L=Liquid O=Oil S=Soil	7 ~	tu tu 17/19/46) Xm H2895	NO. OF CO	NTAINER(S)	2									
SE=Sediment T=Tissue V=Vegitation W=Water	27	Xon H2895	VOL	LUME	1000g								•	
WI=Wipe X=Other	SPECIAL	HANDLING AND/OR STORAGE	SAMPLE	ANALYSIS	SEE ITEM (1) IN SPECIAL INSTRUCTIONS									
SAMP	SAMPLE NO. MATRIX*			SAMPLE TIME										a when
31BR57	· · · · · · · · · · · · · · · · · · ·	SOIL	14/9/04	14/20	×		ite in contract	(#16.7 . · · · · · / / · · · ·		<u> Servicio</u>				
			,						ВС	049	6			<u> </u>
	-							<u> </u>	-				 	
													1	
CHAIN OF PO	SSESSION		SIGN/ PRINT	F NAMES		<u></u>	SPI	ECIAL INST	PUCTIONS					
							(1)			rtide Siza	e (Dry Sieve) - D	MOO: Cale	rium Carbona	nto.
THE THE PARTY OF T		12/13/09/01/30 17/01/3/09/01/30	RECEIVED BY		Morges LONU	WIZI3 DATE/T	2200 COI	ntent; Satur	rated Hydraulio	c Conduc	tivity; Particle De	ensity - D	854;	
RÉLINODISHED BY/REMOVED FROM DATE/TIME RELINOUISHED BY/REMOVED FROM DATE/TIME			RECEIVED BY	3 A	14/140	DATE/TI Y 9: Y DATE/TI	27	TO SAAW LAB						
RELINQUISHED BY/REMOVED FROM / DATE/TIME			RECEIVED BY/S	ا مراج 🖯	14/1/24	DATE/TI			_					
RELINQUISHED BY/REMOVED FROM DATE/TIME REC				RECEIVED BY/STORED IN DATE/TIME				٠	·					
LABORATOR SECTION	" <i>É</i>	Don Huley			Sh	YAW E	TI SR		Teet		12	, ,	TE/TIME	
FINAL SAMP	LE	SAL METHOD V					DIS	POSED BY				DA	TE/TIME	
6003-618(03/03)							····-							

	Flu	or Hanford Inc.	CHAIN OF CUSTODY/SAMPLE ANALYSIS REQUEST								F04-033-026 PAGE 1 OF 1				
COLLECTOR Alexander/G								PROJECT COORDINATOR TRENT, SJ			PRICE CODE	8N		DATA NAROUND	
SAMPLING I			PROJECT DESIG	GNATION				SAF NO.			AIR QUALITY			Days /	
200-ZP-1/C4		5 ft	1	terization Samplin	g and Analysi	is - Soli		F04-033			· · · · · · · · · · · · · · · · · · ·	_	45	Days	
ICE CHEST I	ZARP-	03-011	FIELD LOGBOO	K NO.		COA 119325ES10		METHOD (Federal Ex	OF SHIPMENT press	Т			,		
SHIPPED TO Shaw Group		70	OFFSITE BROP	RTY NO.	145-	72		BILL OF L	ADING/AIRS	TILL TO.	1457	ユ ス			
MATRIX*		LE SAMPLE HAZARDS/ REMARKS	PRESER	NOTTAN	None										
DL=Drum Liquids DS=Drum Solids	Had	tutu BIBRU3 SDGN H2895	TYPE OF C	ONTAINER	Split Spoon Liner				,						
L=Liquid O=Oii S=Soii	'		NO. OF CO	ITAINER(S)	2							 		1	
SE=Sediment T=Tissue V=Vegitation W=Water		SDG11 H2895	VOL	UME	1000g										
WI=Wipe X≈Other	SPECIA	AL HANDLING AND/OR STORAGE	SAMPLE A	MALYSIS	SEE ITEM (1) IN SPECIAL INSTRUCTIONS	1								7	
SAMP	LE NO.	MATRIX*	SAMPLE DATE	SAMPLE TIME									7. 8. 1		
B1BR58		SOIL	12/10/04	131D	X	\$\$\$\$# N & C. O. O. O. O. S.	₹2,54,495 : ,ta1 \$	14.5 (oma sii sii sa	**************************************			
							. 14				BC 0	497 			
CHAIN OF PO	OSSESSION		SIGN/ PRINT	NAMES			SPEC	CIAL INSTR	UCTIONS						
PMG EN	V (PA)	DATE/TIME	RECEIVED BY/S	TORED IN	0 13/	10/04 16	(1)B	ulk Density ent; Satura	- D2937; Par ted Hydraulic	rtide Size : Conduct	(Dry Sieve) - ivity; Particle	D422; Ca Density -	lcium Carbona D854;	nte .	
I DO DE	WILLIAM STATE	LI TAN HANDEN ON THE PERSON OF	RECEIVED BY/S	TORED IN	MINU	DATE/TIM		中子	<u>l</u> s	3	29	26	1		
RELINQUISHED	BY/REMOV		RECEIVED BY/S		12/14/2	DATE/TIM	· E -	1.		_) _ _ ,	\sim	, 		
FLO SON PIOP RELINQUISHED BY/REMOVED FROM DATE/TIME			RECEIVED BY/STORED IN			DATE/TIM		1)	_	- <	>21	5/	1		
RELINQUISHED			RECEIVED BY/S	TORED IN		DATE/TIM	E .		D S	Hau	LAC	s V	/		
LABORATOR SECTION	\mathcal{E}	Im Kuly			SHAL	V E+I	SR. L	AB TEL				15/00	ATE/TIME	,	
FINAL SAMP DISPOSITION	· E	POSAL METHOD						SED BY	•			D.	ATE/TIME		
-6003-618(03/03)														

SDG # H2895 Eberline Srvces CHAIN OF CUSTODY ORD # R4-12-149

RCVD: 12/14/04 DUE: 01/28/05

PAGE 1

KEEP: 01/28/06 DISP: S

WORK ID: SAF# F04-033 SDG H2895

DASH SAMPLE IDENTIFICATION	STORED	TESTS						
01A-S B1BR57	SHAW		E329S				E345S	
02A-S B1BR58	SHAW	DISPOS	E329S	E331S	E335\$	E342S	E345S	

12/14/04 11:34:03

RELEASED BY	DATE	TRANSFERRED TO	DATE	RECEIVED BY	DATE
Jud Javo	14/07	TO SHAW LAB	12/14/29	Otherley SHAW SAT	12/15/04

BC 0496

BC 0497