

0065880


Meeting Minutes Transmittal

PURGEWATER
Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington
May 26, 2005


RECEIVED
JUL 28 2005

EDMC


The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with content only and are not intended to imply agreement to any commitments.


Project Manager, Ecology

Date: 6/29/05


Project Manager Representative, RL

Date: 6/29/05


Project Manager Representative, FH

Date: 6/29/05

Purgewater Administrative Record	H6-08
RD Hildebrand	A6-38
DG Singleton	H0-57
B Wiegman	H0-57
JA Winterhalder	E6-35

PURGEWATER PROJECT MEETING

825 Jadwin/Room 590A

Hanford, Washington

May 26, 2005

10:15 a.m. to 10:45 a.m.

Agenda

- I. Approval of March 24, 2005 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH)
- II. Operational Status
- III. Project Specific Issues
 - A. Interface Issues
 - B. Strategy Document Status
- IV. General Discussions
- V. Status of Actions
- VI. New Action Items
- VII. Next Project Managers Meeting

PURGEWATER PROJECT MEETING MINUTES

Project Managers Meeting
825 Jadwin/Room 590A
Hanford, Washington

May 26, 2005

- I. Approval of March 24, 2005 Purgewater Project Meeting Minutes (Ecology/DOE-RL/FH). The PMM minutes were approved.
- II. Operational Status (John Winterhalder FH)
 - A. There were 59,593 gallons of purgewater delivered to the PSTF in April.
- III. Project Specific Issues
 - A. Interface Issues
 1. Mr. Winterhalder reported that the load-in station modification work at ETF is still progressing. Meetings have been held with ETF to develop the interface control document to determine how the delivery of the tanker trucks and purgewater will proceed.
 - B. Strategy Document Status
 1. Mr. Winterhalder stated that a meeting was held yesterday with Ecology to discuss the purgewater strategy, and he reported that the parties continue to progress through the strategy document. Tony Mishko (FH) stated that RL/FH believe that the strategy is attached twice to the permit, once by Attachment A, which is the TPA through Appendix F; and secondly through Attachment 5, which is the purgewater strategy. RL/FH would like to avoid duplication in the permit by deleting Attachment 5 of the permit and rely on the TPA attachment as the vehicle to associate the purgewater strategy with the permit. Deborah Singleton (Ecology) indicated that might be an issue with Ecology.

Mr. Mishko stated that there are three meetings with Ecology in June to discuss the strategy document, and the parties are on schedule to finalize the document by the end of June.
- IV. General Discussions
 - A. Mr. Winterhalder stated that there was no new information to report regarding the proposal to excess the unused portion of the Modutanks to the Oregon Department of Fish and Game, but that he is still tracking the subject.
- V. Status of Actions
 - A. 977 - This action remains on hold pending the outcome of the proposed purgewater strategy.
 - B. 1008 - Construction of the load-in station modification is ongoing.
- VI. New Actions Items
 - A. There were no new actions.
- VII. Next Project Managers Meeting
 - A. The next PMM was scheduled for Wednesday, June 29, 2005.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Purgewater Storage and Treatment Facility

Task ID: 977 Formally transmit the Modutanks Closure Plan package to RL.

Task Lead: Winterhalter, John

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

POC: Winterhalter, John

Classification: Suspended

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Formally transmit the Modutanks Closure Plan package to RL.

Date	Status
5/26/2005	Continues on hold.
3/23/2005	Continues on hold.
2/23/2005	Continues on hold.
1/27/2005	This action remains on hold pending the outcome of the proposed purgewater strategy
12/16/2004	Remains on hold.
10/28/2004	No change in status.
9/23/2004	The closure plan package is still internal to FH. Mr. Hildebrand (DOE) requested that Mr. Winterhalter schedule a meeting after October 1, 2004, for discussion.
8/26/2004	The closure plan package is still internal to FH. This action remains open pending a determination of the strategy document.
7/29/2004	Submittal will be deferred pending determination on the strategy document.
4/22/2004	The closure plan package is still internal to FH.
3/18/2004	FH will make additional administrative changes and have the Closure Plan ready for submittal to RL by 5/27.
1/22/2004	The closure plan package is still at FH.
12/4/2003	The closure plan package will be ready to submit to RL as soon as the transmittal letter is prepared. This action will remain open.
10/30/2003	Action opened.

Environmental Request Information System

Task Status Report

Group by Facility

Filtered on: Status = Open; Category = PMM

Purgewater Storage and Treatment Facility

Task ID: 1008 Provide status on the upgrades to receive purgewater.

Task Lead: Szelmeczka, Roger

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

POC: Szelmeczka, Roger

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Provide status on the upgrades to receive purgewater.

Date	Status
5/26/2005	Construction of the load-in station modification is ongoing.
3/23/2005	Construction of the load-in/ load-out station is ongoing.
2/23/2005	The construction schedule was provided to Ecology. Completion of the major tasks are on track.
1/27/2005	The foundation is being prepped. It was agreed to provide Ecology a completion percentage at the next PMM.
12/16/2004	Construction is on-going.
10/28/2004	The load-in station construction is on hold due to omission of the water stops in the revised drawings.
9/23/2004	The 30 percent design review meeting was held this week and comments are being incorporated. Construction has started on the load-in station.
8/26/2004	Construction is expected to begin the week of 8/30/04.
7/29/2004	Construction on the upgrade project is on hold pending resolution of cost estimates.
4/22/2004	Construction on the upgrade project is anticipated to begin no later than July 1, 2004, and expected to be completed by the end of September 2004.
3/18/2004	The schedule for engineering changes and design will be provided at the next meeting.
1/22/2004	Task opened.

Task ID: 1320 Meeting to discuss combining RCRA and CERCLA purgewaters

Task Lead: Singleton, Deborah

Waste Stabilization and Disposition/Purgewater Storage and Treatment Facility

POC: Winterhalder, John

Classification: Open

Category: PMM

	Project	DOE	Agency
Due:	N/A	N/A	N/A
Complete:	N/A	N/A	N/A

Closed Date:

Description: Schedule a meeting to discuss combining RCRA and CERCLA purgewaters. Ecology will provide RL a list of working bullets regarding information it will be expecting.

Date	Status
5/26/2005	No activity.
3/23/2005	Task opened.

[illegible]