


FFTF Project Managers Meeting  
Federal Building  
Richland, Washington

0066163


May 11, 2005

MEETING MINUTES TRANSMITTAL

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above-dated Project Managers Meeting.


  
\_\_\_\_\_  
O. A. Farabee, FFTF Project Manager  
DOE-RL

Date: 8/4/05

  
\_\_\_\_\_  
F. W. Bond, Project Manager  
Washington State Department of Ecology

Date: 8/4/05

FFTF, FH Concurrence:

  
\_\_\_\_\_  
D. I. Polzin, Contractor Representative  
Fluor Hanford

Date: 8/4/05

---

Purpose: Project Managers Meeting

Attachment 1: Agenda, Action Tracking List, and Summary of Discussions

Attachment 2: List of Attendees

RECEIVED  
AUG 20 2005

EDMC

**FFTF Project Managers Meeting  
Federal Building  
Richland, Washington**

**May 11, 2005**

**MEETING MINUTES TRANSMITTAL**

**Attachment 1**

**Agenda, Action Tracking List, and Summary of Discussions**

**1.0 Administrative Issues**

- Next PMM will be held on August 4, 2005.
- The minutes from the March 1, 2005, PMM were approved.
- The Action Tracking List was reviewed. Rod Almquist provided sodium report TPA change packages to Ecology completing the action.

**2.0 FFTF Project Status Schedule/Budget/RFP Overview.**

Al Farabee provided an overview of FFTF deactivation.

**SODIUM DISPOSITION REPORTS**

- RL had previously proposed that they meet with Ecology in mid May to discuss the path forward for the sodium disposition reports as they could predispose a NEPA decision. RL took the action to develop two draft TPA change packages that propose dates that will align with the EIS, and will be provided to Ecology prior to the May meeting. Al stated that the TPA CRs to extend the interim milestone and target date have been provide to Ecology in draft and were in the Managers office awaiting signature whereupon they would be sent immediately to Ecology. RL asked Ecology to provide a status on the TPA CRs. Rick Bond stated that Ecology was OK with the new dates proposed in the change packages, but was not satisfied with the EIS reason for the due date extension. Ecology believes that RL is dragging its feet on sodium which is the main FFTF hazard. Ecology will hold RL to the new dates and expects RL to move quickly.

**DEACTIVATION ITEMS:**

- FFTF has planned to ream the reactor bottom core support plate drill hole on April 29, 2005. Today the project is planning to ream the upper part to a larger diameter so the drill bit will fit through. Hoping to drill the reactor bottom core support plate this Friday if reaming is complete. Forty thousand gallons of sodium in the reactor vessel remain to be removed. Over all, the project is having great success in accomplishing scheduled activities.

**BUDGET**

- The cost and schedule variance for the project is within control limits and the project is on schedule to meet the TPA commitments.

**RFP** – The RFP was reissued to bidders that were in the qualified range and they have been requested to respond by May 31, 2005. Bidders are scheduled to be provided a tour of FFTF.

**FFTF Project Managers Meeting  
Federal Building  
Richland, Washington**

**May 11, 2005**

**MEETING MINUTES TRANSMITTAL**

**EIS** - The EIS is in the process of having its scope, schedule and budget revised. The ROD is scheduled to be completed and approved by December 2006. The proposal from vendor SAIC is due June 1, 2005 and RL will evaluate and provide go ahead. SAIC has been working with Environmental Management (EM), Environment safety and Health (EH), General Counsel (GC), Richland Operations (RL), and the Office of River Protection (ORP) to resolve interdependency issues on cumulative impacts between the FFTF EIS and the Tank Farm Closure EIS.

Rick Bond stated that the draft End Point Criteria (EPC) document is fine and it covers until the end of the TPA milestones. Rod Almquist stated that the End Point Criteria document is consistent with the environmental assessment. The agencies both agreed that the EPC should be sent from FH to RL and then the State for review and approval.

3.0 Milestone Status

- *M-81-00A – COMPLETE FFTF FACILITY TRANSITION AND INITIATE THE SURVEILLANCE AND MAINTENANCE PHASE (Due 2/28/11)*
  - **Status:** On schedule
- *M-81-00A-T03 – COMPLETE TRANSFER OF IRRADIATED FUEL TO SECURE ONSITE STORAGE (Due 3/31/09)*
  - **Status:** On schedule
- *M-81-00A-T04 – COMPLETE TRANSFER OF SPECIAL FUEL TO DOE'S IDAHO NATIONAL ENGINEERING LABORATORY FOR CONSOLIDATED STORAGE (Due 3/31/09)*
  - **Status:** On schedule

*M-81-00A-T05 – COMPLETE AUXILIARY PLANT SYSTEMS SHUTDOWN (Due 2/28/11)*

- **Status:** On schedule
- *M-81-10-T01 - SUBMIT FINAL SODIUM DISPOSITION REPORT (Due 7/31/07)*

**Status:** On schedule.
- *M-81-11 - SUBMIT FFTF END POINT CRITERIA DOCUMENT (Due 8/31/05)*

**Status:** On schedule –

**FFTF Project Managers Meeting  
Federal Building  
Richland, Washington**

**May 11, 2005**

**MEETING MINUTES TRANSMITTAL**

- M-81-13 - *COMPLETE REACTOR AND HEAT TRANSPORT SYSTEM SODIUM DRAIN (Due 6/30/05)*
  - **Status:** On schedule
- M-81-14-T01 - *COMPLETE FUEL STORAGE FACILITY SODIUM DRAIN (Due 4/30/07)*
  - **Status:** On schedule
- M-81-14-T02 - *INITIATE INTERIM DECAY STORAGE VESSEL SODIUM DRAIN (Due 6/30/08)*
  - **Status:** On schedule
- M-81-14 - *COMPLETE FFTF SODIUM DRAIN (Due 9/30/09)*
  - **Status:** On schedule
- M-81-15 - *SUBMIT FFTF SURVEILLANCE AND MAINTENANCE PLAN (Due 6/30/10)*
  - **Status:** On schedule
- M-92-09 - *ESTABLISH MILESTONES FOR AND/OR TARGET DATES IF NEEDED FOR ACQUISITION OF NEW FACILITIES, MODIFICATION OF EXISTING FACILITIES, AND/OR MODIFICATIONS OF PLANNED FACILITIES NECESSARY FOR STORAGE, TREATMENT/PROCESSING, AND DISPOSAL OF HANFORD SITE SODIUM (Due 7/30/09)*
  - **Status:** On schedule
- M-92-10 - *SUBMIT HANFORD SITE SODIUM DISPOSITION EVALUATION REPORT TO ECOLOGY (Due 7/31/07)*
  - **Status:** On schedule
- MX-92-11-T01 - *COMPLETE DISPOSITION OPTIONS FOR ALL HANFORD NON-RADIOACTIVE SODIUM (Due 9/30/04)*

**Status: COMPLETE**

4.0 New Topics

DOE HQ is has approved of the project performing a supplemental analysis (SA) on sodium residuals and specific components. Scoping and the document are planned to be completed by

**FFTF Project Managers Meeting  
Federal Building  
Richland, Washington**

**May 11, 2005**

**MEETING MINUTES TRANSMITTAL**

the end of the fiscal year with public comment to follow. The project needs coverage on sodium residuals removal because of extension to the EIS. Need the SA to continue FFTF cleanout. Al Farabee stated he is concerned over employees leaving the FFTF project which may impact the schedule if enough experienced staff leaves.

None

5.0 Next Meeting

- August 4, 2005

**✓ ACTION TRACKING LIST**

<b>Action</b>	<b>Assignee</b>	<b>Date Established/ Due Date</b>	<b>Status</b>
Provide Ecology with Sodium report TPA change requests	Rod Almquist	3/11/2005 5/11/2005	Complete

**FFTF Project Managers Meeting  
Federal Building  
Richland, Washington**

**May 11, 2005**

**MEETING MINUTES TRANSMITTAL**

**Attachment 2**

**List of Attendees  
FFTF PMM  
May 11, 2005**

R. A. Almquist	RL	A3-04
J. Ayres	Ecology	B5-18
F. W. Bond	Ecology	B5-18
D. H. Chapin	RL	A3-04
A Boyd	EPA	B1-46
E. B. Dagan	RL	A5-15
O. A. Farabee	RL	A3-04
R. E. Piippo	FH	A4-25
D. Polzin	FH	N2-01
M. T. York	FH	N2-02

**FFTF Project Managers Meeting  
Federal Building  
Richland, Washington**

**May 11, 2005**

**MEETING MINUTES TRANSMITTAL**

**Distribution:**

R. A. Almquist	RL	A3-04
J. M. Ayres	Ecology	HO-57
F. W. Bond	Ecology	HO-57
W. W. Bowen	DFSH	N2-53
D. H. Chapin	RL	A3-04
E. B. Dagan	RL	A5-15
S. V. Doebler	FH	N2-33
M. E. Eby	FH	N2-57
O. A. Farabee	DOE	A3-04
R. E. Piippo	FH	A4-25
D. L. Polzin	FH	N2-01
M. T. York	FH	N2-02

ADMINISTRATIVE RECORD (two copies): A4-25

Debbi Isom (two copies): H6-08

Please send comments on distribution list to Rob Piippo, A4-25 (373-3285).