


0052587

Change Number M-16-00-01	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date 1/4/00										
Originator G. I. Goldberg DOE/RICHLAND OPERATIONS-ENVIRONMENTAL RESTORATION PROJECT		Phone (509) 376-9552										
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager												
Change Title Extend completion date for M-16-07B for the 100-DR-1 and 100-DR-2 Operable Units												
Description/Justification of Change Change the completion date for milestone M-16-07B, "Complete Remediation and Backfill of 22 Liquid Waste Sites and Process effluent pipelines in the 100-DR-1 and 100-DR-2 Operable Units as defined in the Remedial Design Report/Remedial Action Work Plan for the 100 Area" from April 30, 2000 to July 31, 2001. Remediation has progressed steadily at 100-DR since project inception. However, continued discovery of contamination plumes has increased the scope of excavation, closeout and backfill activities such that the current milestone is not attainable. The attached schedule shows anticipated durations for the remaining activities to accomplish the milestone. <div style="text-align: center; margin: 10px 0;">  </div> Modify completion date for M-16-07B (strike through indicates text to be removed, shading in indicates text to be added) <table border="0" style="width: 100%; margin-top: 10px;"> <tr> <td style="width: 15%;">M-16-07B</td> <td style="width: 70%;">Complete Remediation and Backfill of 22 Liquid Waste Sites and Process Effluent pipelines in the 100-DR-1 and 100-DR-2 Operable Units as defined in the Remedial Design Report/ Remedial Action Work Plan for the 100 Area.</td> <td style="width: 15%; text-align: right;"> 4/30/00 7/31/01 7 </td> </tr> </table>			M-16-07B	Complete Remediation and Backfill of 22 Liquid Waste Sites and Process Effluent pipelines in the 100-DR-1 and 100-DR-2 Operable Units as defined in the Remedial Design Report/ Remedial Action Work Plan for the 100 Area.	4/30/00 7/31/01 7							
M-16-07B	Complete Remediation and Backfill of 22 Liquid Waste Sites and Process Effluent pipelines in the 100-DR-1 and 100-DR-2 Operable Units as defined in the Remedial Design Report/ Remedial Action Work Plan for the 100 Area.	4/30/00 7/31/01 7										
Impact of Change Milestone completion date extended.												
Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan.												
Approvals <table border="0" style="width: 100%; margin-top: 10px;"> <tr> <td style="width: 30%;"> DOE <i>[Signature]</i> W/A </td> <td style="width: 20%;"> Date 1/18/00 </td> <td style="width: 10%; text-align: center;"> <input checked="" type="checkbox"/> </td> <td style="width: 20%;"> Approved _____ Disapproved _____ </td> <td style="width: 10%;"></td> </tr> <tr> <td style="width: 30%;"> EPA <i>[Signature]</i> </td> <td style="width: 20%;"> Date 2/8/00 </td> <td style="width: 10%; text-align: center;"> <input checked="" type="checkbox"/> </td> <td style="width: 20%;"> Approved _____ Disapproved _____ </td> <td style="width: 10%;"></td> </tr> </table>			DOE <i>[Signature]</i> W/A	Date 1/18/00	<input checked="" type="checkbox"/>	Approved _____ Disapproved _____		EPA <i>[Signature]</i>	Date 2/8/00	<input checked="" type="checkbox"/>	Approved _____ Disapproved _____	
DOE <i>[Signature]</i> W/A	Date 1/18/00	<input checked="" type="checkbox"/>	Approved _____ Disapproved _____									
EPA <i>[Signature]</i>	Date 2/8/00	<input checked="" type="checkbox"/>	Approved _____ Disapproved _____									