

TRI-PARTY AGREEMENT

Change Notice Number TPA-CN- 700	TPA CHANGE NOTICE FORM	Date: 11/17/15
Document Number, Title, and Revision: DOE/RL-2014-13-ADD2, Remedial Design Report/Remedial Action Work Plan Addendum for the 300 Area Groundwater, REV. 0 1229943		Date Document Last Issued: June 2015
Originator: Patrick A. Baynes		Phone: 509-372-3583

Description of Change:
Figure 7-1, Schedule for Groundwater Remedy Implementation, is being replaced with an updated schedule.

M.W. Cline and B.W. Simes agree that the proposed change
DOE **Lead Regulatory Agency**
modifies an approved work plan/document and will be processed in accordance with the Tri-Party Agreement Action Plan, Section 9.0, *Documentation and Records*, and not Chapter 12.0, *Changes to the Agreement*.

Figure 7-1 on Page 7-2 is being replaced with a new figure to reflect the following changes:


- Stage A Uranium Sequestration System Installation Report - the effort to prepare and issue this report is expanded from a 3 month effort to be finished in the first quarter of FY 2016 to a 9 month effort to be finished in the third quarter of FY 2016.
- Stage A Delivery Performance Report - the effort to prepare and issue this report is expanded from a 4 month effort to be finished in the first quarter of FY 2016 to a 16 month effort to be finished in the first quarter of FY 2017.
- Stage B Piezometer/Well Installation - the Stage B uranium sequestration implementation is delayed from FY 2016 until FY 2017.
- Stage B Uranium Sequestration System Installation Report - the effort to prepare and issue this report is expanded from a 5 month effort to be finished in the first quarter of FY 2017 to a 14 month effort to be finished in the second quarter of FY 2018.
- Stage B Infiltration/Injection - the Stage B uranium sequestration implementation is delayed from FY 2016 until FY 2017. This activity also includes demobilization.
- Uranium Sequestration Completion Report - this report is delayed from the fourth quarter of FY 2017 to the fourth quarter of FY 2018.

Note: Include affected page number(s): 7-2.

Justification and Impacts of Change:
The schedule duration for preparation and issuance of the Stage A Delivery Performance Report is being changed to better reflect the time required to obtain the necessary data for the report. Three (3) boreholes will be drilled and sampled 4 weeks after the final injection. The samples will be analyzed for uranium and leachability. The leachability testing takes ~110 days. The analysis results will be used to generate the final 3-D STOMP model which will take - 20 days. The 3-D STOMP model will be used to support preparation of the report. The report will then go through the typical document review and approval process which takes - 90 days. The Stage B uranium sequestration implementation is being deferred until FY 2017 due to site priorities. The schedule duration for preparation and issuance of the Uranium Sequestration Completion Report is being changed consistent with the discussion above.

Approvals:

 DOE Project Manager	11/17/2015 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 EPA Project Manager	11/30/2015 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
N/A Ecology Project Manager	_____ Date	<input type="checkbox"/> Approved <input type="checkbox"/> Disapproved






Figure 7-1. Schedule for Groundwater Remedy Implementation

DOERL-2014-13-ADD2 REV. 0

7-2




Figure 7-1, Schedule for Groundwater Remedy Implementation