


0071840

<b>Change Number</b> M-34-06-02	Federal Facility Agreement and Consent Order <b>Change Control Form</b> Do not use blue ink. Type or print using black ink.	<b>Date</b> December 4, 2006
<b>Originator</b> D. A. Brockman		<b>Phone</b> (509) 376-1366
<b>Class of Change</b> <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager		
<b>Change Title</b> M-034-32 Removal of the K East Basin Structure Extension		
<b>Description/Justification of Change</b> This change form, when approved, authorizes the extension of Interim Milestone M-034-32. (Continued on Page 2)		
<b>Impact of Change</b> The extension of M-034-32, K East Basin Structure removal, delays the initiation of KE Basin soil remediation, Tri-Party Agreement Milestone M-016-57.		
<b>Affected Documents</b> The <u>Hanford Federal Facility Agreement and Consent Order</u> , as amended, and the Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents and Project Execution Plans).		
<b>Approvals</b> <div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 30%;">   DOE </div> <div style="width: 30%;"> 12/15/06 <input checked="" type="checkbox"/> Approved    ___ Disapproved  Date </div> <div style="width: 30%;"></div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start; margin-top: 10px;"> <div style="width: 30%;">   EPA </div> <div style="width: 30%;"> 12/14/06    ___ Approved    <input checked="" type="checkbox"/> Disapproved  Date </div> <div style="width: 30%;"></div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start; margin-top: 10px;"> <div style="width: 30%; border-top: 1px solid black;"></div> <div style="width: 30%;"> ___ Approved    ___ Disapproved  Date </div> <div style="width: 30%;"> Ecology </div> </div>		

**RECEIVED**  
DEC 18 2006  
**EDMC**

Shaded text is added, strikethrough text is deleted.

<u>Milestone</u>	<u>Description</u>	<u>Date</u>
M-034-32	COMPLETE REMOVAL OF THE K EAST BASIN  THIS INTERIM MILESTONE WILL BE COMPLETE WHEN SPENT NUCLEAR FUEL, SLUDGE, DEBRIS AND WATER ARE REMOVED FROM THE K EAST BASIN AND THE UPPER BUILDING AND CONCRETE BASIN ARE REMOVED	03/31/2007 07/30/2009

Description/Justification Continued:

The U.S. Department of Energy-Richland Operations Office (RL) met with the U.S. Environmental Protection Agency (EPA) in January 2006 and agreed to Tri-Party Agreement (TPA) Change Control Form M-34-05-04, which was signed on January 10, 2006. The approved change request delayed the dates for four interim milestones related to the sludge project for the 100-K Basins, but did not delay other interim milestones in the 100-K Basins series that are predecessor activities to the K East sludge transfer project. For example, the K East Basin structure cannot be removed and soil sites under the basin remediated prior to transferring the sludge in the K East Basin to the K West Basin. However, the date for transferring K East sludge to K West Basin was delayed until 5/31/07; but the dates for removing the K East Basin (M-34-32) and initiation of soil remediation under the basin (M-016-57) were not changed, which results in these milestones being due prior to the transferring of K East sludge to K West Basin.

The reason RL is requesting delays for M-34-32 are the same as they were in January. The rationale has not changed. The validated baseline RL put in place a year ago is the baseline RL is currently working to, and the delay being requested for M-34-32 is the date in RL's baseline. This delay is consistent with TPA Change Number M-34-98-01A, which was signed by the parties as a Class 1 change request in January of 1999 and states that "DOE, Ecology and EPA agree that this Agreement (K Basins) project will be managed through one, unified, project schedule incorporating Agreement milestones, DOE (internal agency) milestones, Defense Nuclear Facilities Safety Board (DNFSB) milestones, and DOE contractor baseline." In addition, the removal of K East Basin and soil remediation under K East Basin is not on the critical path for the 2012 closure of the 100 K Area.

RECEIVED  
MAY 10 2006  
OWS