






**Inter-Agency Management Integration Team (IAMIT)  
Meeting Minutes  
August 18, 2011**

Approval:  Date: 9/15/11  
**J. A. Hedges**  
*Ecology IAMIT Representative*

Approval:  Date: 9.19.11  
**J. D. Dowell**  
*DOE-RL IAMIT Representative*


Approval:  Date: 9/20/2011  
**J. F. Norton for S.L. Charboneau**  
*DOE-ORP IAMIT Representative*

Approval:  Date: 9/19/2011  
**D. A. Faulk** *Rock Labs for*  
*EPA IAMIT Representative*

Minutes Prepared by:  Date: 9/20/2011  
**T. W. Noland**  
*Mission Support Alliance, LLC*

Bland, N.M.	RL	Knox, K.*	KCR
Bohnee, G.	NPT	Luke, J.J.	WRPS
Call, P.K.*	RL	Lynch, J.J.*	ORP
Charboneau, B.L.	RL	Manolopoulos, V.*	MSA
Charboneau, S.L.	ORP	Menard, N.M.	Ecology
Cimon, S.	ODE	Niles, K.	OOE
Dittmer, L.M.	CHPRC	Noland, T.W.*	FFS
Donnelly, J.W.	WRPS	Norton, J.F.*	ORP
Dowell, J.D.*	RL	Peterson, K.A.	MSA
Faulk, D.A.*	EPA	Piippo, R.E.*	CHPRC
Franco, J.R.	RL	Price, J.B.*	Ecology
French, M.S.	RL	Russell, R.W.	ORP
Gadbois, L.E.	EPA	Shoemaker, J.M.*	CHPRC
Harris, S.	CTUIR	Skinnarland, E.R.	Ecology
Hedges, J.A.*	Ecology	Teimouri, A.E.	HQ
Huffman, L.A.*	ORP	Vance, J.G.	MSA
Henry, D.	OOE	Weil, S.R.	RL
Holten, R.A.	RL	Whalen, C.L.*	Ecology
Jim, R.	Yakama	Williamson, B.D.	RL
Kaldor, R.A.*	MSA*	Administrative Record	

\* Attendees



**Inter-Agency Management Integration Team (IAMIT)  
Meeting Minutes  
August 18, 2011**

**Key Documents/Issues List Review**

The updated key document lists for River Corridor/Central Plateau and ORP were provided. ORP noted that one document should be added to the list. System Plan 6 (M-062-40B) will be submitted to Ecology at the end of October 2011. ORP will carry completed documents on the table through the quarter, and then they will be deleted.

**Modify TPA to Allow Contemporary Electronic Media as an Option at PIRs During Public Comment Periods**

Ecology stated that the revised TPA allows for electronic copies to be provided in the Public Information Repositories (PIRs). Ecology is in the process of ensuring that the Community Relations Plan contains the new TPA language that allows for electronic copies. Ecology will be sending a letter to DOE-RL stating that electronic copies will now be provided to DOE-RL and its contractors. DOE-RL is assessing the process with the PIRs to determine if electronic copies could be provided on a DVD and how the copy will be provided to the public, i.e., having a computer available and the ability to make a copy of a page or pages. Ecology stated that it is committed to providing a state of Washington computer, if needed.

**TPA Reprint**

DOE reported that the draft Revision 8 TPA has been completed and is undergoing internal review. The final copies are anticipated to be available by the end of October 2011.

**Work Force Restructuring Permission Beyond ARRA**

DOE-RL provided a preview of the approval received from Headquarters today regarding the request for work force restructuring. The request was made in the anticipation that Hanford will likely receive less funding for FY 2012. A press release will be in the Tri-City Herald tomorrow (8/19/11).



**Thursday, August 18, 2011**  
Ecology Offices, Conference Room 3A  
3100 Port of Benton Blvd  
Richland, Washington

**Agenda**

**Inter-Agency Management Integration Team Meeting**

**Chairperson: Jane Hedges**

11:00 a.m.	Key Documents/Issues List Review
11:10 a.m.	Modify TPA to Allow Contemporary Electronic Media as an Option at PIRs During Public Comment Periods
11:20 a.m.	TPA Reprint
11:30 a.m.	Adjourn Inter-Agency Management Integration Team Meeting



**WORKING ORP Key Documents List  
For August 18, 2011**

Milestone Title	Milestone Number	Document	TPA Milestone Due Date (if applicable) <sup>1</sup>	ORP Delivery to Regulators Date <sup>2</sup>	Anticipated Regulatory Review Completion Date <sup>3</sup>	Final Completion Date <sup>4</sup>	DOE-ORP Lead	Contractor Lead	Ecology Lead	Comments/Issues
Submit to Ecology for Review and Approval as an Agreement Primary Document, a Phase 2 RCRA Facility Investigation/Corrective Measure Study Report for WMA C	Supports M-045-61	WMA C PA Ecological Risk Assessment Data Package, RPP-RPT-49425, Rev 0		04/19/11			B. Lober	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input for M-045-61 and all Closure Plans</li> <li>Document was posted on the working group website with email notification on 04/19/11</li> </ul>
	Supports M-045-61	WMA C Characterization Summary 2011		09/30/11			B. Lober	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input for M-045-61 and all Closure Plans</li> </ul>
	Supports M-045-61	WMA C PA Initial Model Run Data Package		05/31/12			C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input for M-045-61 and all Closure Plans</li> </ul>
	Supports M-045-61	PA Data Package--Numeric Codes		12/31/10			C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input for M-045-61 and all Closure Plans</li> <li>RPP-RPT-48490, Rev. 1 addressed this item, signed Rev. 1 RCR on 05/09/11.</li> </ul>
	Supports M-045-61	WMA C PA Initial Document		08/31/12			C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input for M-045-61 and all Closure Plans</li> </ul>
	Supports M-045-61	WMA C Characterization Summary 2012		09/30/12			B. Lober	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input for M-045-61 and all Closure Plans</li> </ul>
	Supports M-045-61	WMA C Characterization Summary 2013		09/30/13			B. Lober	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input for M-045-61 and all Closure Plans</li> </ul>
	M-045-61	Phase 2 RCRA Facility Investigation/Corrective Measures Study Report for WMA C	12/31/14	12/31/14			B. Lober	S. Sax	J. Lyon	
Submit to Ecology for Review and Approval as an Agreement Primary Document, a Phase 2 Corrective Measures Implementation Work Plan for WMA C.	M-045-62	Phase 2 Corrective Measures Implementation Work Plan for WMA C	06/30/15	06/30/15			B. Lober	S. Sax	J. Lyon	
Complete portions of the C-200 Closure Demonstration Plan necessary to complete closure plan development for the SST system.	M-045-80	Description of Radioactive Waste Determination Process	01/31/11	12/28/10	06/30/11		C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Initial ORP letter, 10-TPD-166 sent to ECY on 12/28/10</li> <li>ECY review extension to 04/18/11 received by ORP on 02/11/11.</li> <li>ORP extension acknowledgement letter 11-TF-031 sent to ECY on 02/23/11.</li> <li>2<sup>nd</sup> ECY review extension letter 11-NWP-028 received by ORP on 04/20/11.</li> <li>3<sup>rd</sup> ECY review extension letter 11-NWP-049 received by ORP on 06/02/11.</li> </ul>
	M-045-80 (S) <sup>5</sup>	RCRA/CERCLA Integration White Paper	01/31/11	12/28/10	05/27/11		C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Initial ORP letter, 10-TPD-166 sent to ECY on 12/28/10</li> <li>ECY review extension to 04/18/11 received by ORP on 02/11/11</li> <li>ORP extension acknowledgement letter 11-TF-031 sent to ECY on 02/23/11</li> <li>2<sup>nd</sup> ECY review extension letter 11-NWP-028 received by ORP on 04/20/11.</li> <li>ECY review comment record (RCR) letter 11-NWP-051 received by ORP on 06/02/11.</li> <li>ORP sent comment response extension letter 11-TF-067 on 06/16/11 to ECY to extend final response date to 09/25/11.</li> </ul>

<sup>1</sup> "TPA Milestone Due Dates" are the direct regulatory drivers for completion of milestones.

<sup>2</sup> "ORP Delivery to Regulators Dates" are those dates that support future milestones, are submittal dates for permitting activities, or miscellaneous submittals that support ORP actions and represent the dates when ORP submits documents to the regulators. ORP Delivery to Regulators Dates may be earlier than TPA Milestone Due Dates if work is completed ahead of schedule.

<sup>3</sup> The "Anticipated Regulatory Review Completion Date" is generated based on TPA Milestone Agreements and TPA Section 9.0 documentation requirements for primary documents. This date will be changed and noted in "Comments/Issues" if extension of review is requested. If the document is a secondary document or for information only, the "Anticipated Regulatory Review Completion Date" may be listed as "N/A" for not applicable.

<sup>4</sup> "Final Completion Date" is entered after the document is reviewed, comments are incorporated, and any disputes are resolved. Any comment resolution issues or disputes will be noted under "Comments/Issues."

<sup>5</sup> (S) = Secondary Document: Interim step in decision making; does not reflect key decisions. (P) = Primary Document: Key data and reflects decisions on how to proceed.

**Bold red = DOE submittal within the next 90 days**   **Bold green = document is under ECY Regulatory Review**   **Bold black = document under comment/review response or other actions**   **Bold blue = document is completed**

**WORKING ORP Key Documents List  
For August 18, 2011**

Milestone Title	Milestone Number	Document	TPA Milestone Due Date (if applicable) <sup>1</sup>	ORP Delivery to Regulators Date <sup>2</sup>	Anticipated Regulatory Review Completion Date <sup>3</sup>	Final Completion Date <sup>4</sup>	DOE-ORP Lead	Contractor Lead	Ecology Lead	Comments/Issues
Complete portions of the C-200 Closure Demonstration Plan necessary to complete closure plan development for the SST system (continued).	M-045-80 (S)	Tank Removal Engineering Study	01/31/11	12/28/10	05/30/11		C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Initial ORP letter, 10-TPD-166 sent to ECY on 12/28/10</li> <li>ECY letter for review extension to 04/18/11 received by ORP 01/13/2011</li> <li>ORP extension acknowledgement letter 11-TF-031 sent to ECY on 02/23/11</li> <li>2<sup>nd</sup> ECY review extension letter 11-NWP-028 received by ORP on 04/20/11.</li> <li>ECY RCR letter 11-NWP-047 received by ORP on 05/31/11.</li> <li>ORP sent comment response extension letter 11-TF-067 on 06/16/11 to ECY to extend final response date to 09/25/11.</li> </ul>
	M-045-80 (S)	Evaluation of Alternatives for Removal of Waste from the C-301 Catch Tank	01/31/11	12/28/10	05/30/11		C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Initial ORP letter, 10-TPD-166 sent to ECY on 12/28/10</li> <li>ECY review extension to 04/18/11 received by ORP on 02/11/11</li> <li>ORP extension acknowledgement letter 11-TF-031 sent to ECY on 02/23/11</li> <li>2<sup>nd</sup> ECY review extension letter 11-NWP-028 received by ORP on 04/20/11.</li> <li>ECY comments letter 11-NWP-045 received by ORP on 05/27/11.</li> <li>ORP sent comment response extension letter 11-TF-067 on 06/16/11 to ECY to extend final response date to 09/25/11.</li> </ul>
Implement and Complete All Remaining Activities in the June 6, 2007 C-200 Closure Demonstration Plan (with any revisions as agreed to by Ecology and DOE).	Supports M-045-81 (S)	Pipeline Feasibility Study, RPP-RPT-45723		12/28/10	06/01/11		C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input to M-045-81.</li> <li>Initial ORP letter 10-TPD-166 sent to ECY on 12/28/10</li> <li>ECY review extension to 04/18/11 received by ORP on 02/11/11</li> <li>ORP extension acknowledgement letter 11-TF-031 sent to ECY on 02/23/11</li> <li>2<sup>nd</sup> ECY review extension letter 11-NWP-028 received by ORP on 04/20/11.</li> <li>ECY RCR letter 11-NWP-052 received by ORP on 06/03/11.</li> <li>ORP sent comment response extension letter 11-TF-067 on 06/16/11 to ECY to extend final response date to 09/25/11.</li> </ul>
	Supports M-045-81	Update C Closure Demonstration Plan		TBD			C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Feeds input to M-045-81</li> <li>Awaiting language decision for LDR.</li> </ul>
	M-045-81	Other Closure Demonstration Deliverables	09/30/14				C. Kemp	S. Sax	J. Lyon	
M-45-91 Interim Milestones and Target Dates for SSTs Implementing the Expert Panel's Recommendations (created via TPA Change Request CR M-45-10-01, approved on 01/03/2011)	<b>M-045-91G-T05</b>	<b>Provide Report of the Visual Inspection of 12 SSTs Table P3.3</b>	<b>03/31/11</b>	<b>03/11/11</b>	<b>05/12/11</b>	<b>05/12/11</b>	<b>J. Johnson</b>	<b>R. Gregory</b>	<b>J. Lyon</b>	<ul style="list-style-type: none"> <li><b>ORP submitted report via letter 11-TF-039 on 03/11/11</b></li> <li><b>ECY issued approval letter 11-NWP-041 to ORP on 05/12/11.</b></li> </ul>
	<b>M-045-91C</b>	<b>Implement DQO Process, Test Plan to Evaluate the Chemistries</b>	<b>09/30/11</b>	<b>09/30/11</b>			<b>J. Johnson</b>	<b>R. Gregory</b>	<b>J. Lyon</b>	<ul style="list-style-type: none"> <li><b>DQO meeting held 4/27/11. Finalizing DQO report with ECY comment incorporation. Draft Test plan provided to ECY for informal review and comment on 7/12/11.</b></li> </ul>
	<b>M-045-91G-T01</b>	<b>Provide AOR Final Doc. for SSTs on 530,000 Gallon Tanks</b>	<b>09/30/11</b>	<b>09/30/11</b>			<b>J. Johnson</b>	<b>R. Gregory</b>	<b>J. Lyon</b>	<ul style="list-style-type: none"> <li><b>Currently on schedule for submittal to ECY in August, 2011.</b></li> </ul>
	M-045-91B	DOE Submit a Sampling and Analysis Plan to Ecology	12/30/11	12/30/11			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>SAP has been provided to ECY for informal review.</li> </ul>
	M-045-91F-T01	Provide Report of the Liquid Leak Rate Assessments	01/31/12	01/31/12			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>On-going bi-weekly meetings.</li> </ul>
	M-045-91F-T02	Provide Report of Liner Failures for SSTs	07/31/13	07/31/13			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>On-going bi-weekly meetings.</li> </ul>
	M-045-91G-T02	Provide AOR Final Doc. for SSTs on 750,000 Gallon Tanks	01/31/12	01/31/12			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>Currently on schedule for submittal to ECY in November, 2011.</li> </ul>

**Bold red = DOE submittal within the next 90 days**   **Bold green = document is under ECY Regulatory Review**   **Bold black = document under comment/review response or other actions**   **Bold blue = document is completed**

**WORKING ORP Key Documents List  
For August 18, 2011**

Milestone Title	Milestone Number	Document	TPA Milestone Due Date (if applicable) <sup>1</sup>	ORP Delivery to Regulators Date <sup>2</sup>	Anticipated Regulatory Review Completion Date <sup>3</sup>	Final Completion Date <sup>4</sup>	DOE-ORP Lead	Contractor Lead	Ecology Lead	Comments/Issues
M-45-91 Interim Milestones and Target Dates (continued)	M-045-91D	Submit Analytical Test Plan for Cores Removed from C-107 Plug	03/31/12	06/28/11	07/29/11	07/29/11	J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>Test plan incorporating ECY comments is on schedule to be accelerated by 9 months. Plan submitted for ECY approval via letter 11-TPD-043 on 06/28/11.</li> <li>Approved via ECY letter 11-NWP-077 on 07/29/11.</li> </ul>
	M-045-91G-T06	Provide Report of the Visual Inspection of 12 SSTs M-045-91G-T05	03/31/12	03/31/12			J. Johnson	R. Gregory	J. Lyon	
	M-045-91G-T03	Provide AOR Final Doc. for SSTs on 1,000,000 Gallon Tanks	09/31/12	09/31/12			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>Currently on schedule for submittal to ECY in February, 2012.</li> </ul>
	M-045-91D-T01	Provide Report on the Concrete Dome Samples from Tank C-107 Plug	05/31/13	05/31/13			J. Johnson	R. Gregory	J. Lyon	
	M-045-91F-T03	Provide Report on Testing for Ionic Conductivity of SSTs	05/31/13	05/31/13			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>Currently on schedule for submittal to ECY in September, 2011.</li> </ul>
	M-045-91F-T04	Provide Report on 100-Series SSTs as having Leaked in RPP-32681	07/31/13	07/31/13			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>Ongoing meetings every other week through 2012.</li> </ul>
	M-045-91E	Provide SST Farms Dome Deflection Surveys Every Two Years	09/30/13	09/30/13			J. Johnson	R. Gregory	J. Lyon	
	M-045-91G-T04	Provide AOR Final Doc. for SSTs on 55,000 Gallon Tanks	10/31/13	10/31/13			J. Johnson	R. Gregory	J. Lyon	<ul style="list-style-type: none"> <li>Currently on schedule for submittal to ECY in September, 2012.</li> </ul>
	M-045-91F	Provide Summary Conclusions Report on Leak Integrity	12/31/13	12/31/13			J. Johnson	R. Gregory	J. Lyon	
	M-045-91G	Provide Summary Conclusions Report of AOR for SSTs	04/30/14	04/30/14			J. Johnson	R. Gregory	J. Lyon	
	M-045-91B-T01	Provide Ecology report on the Concrete Core from TankA-106 or alt	09/30/14	09/30/14			J. Johnson	R. Gregory	J. Lyon	
	M-045-91H	Submit Change Pckg (if necessary) to est. Additional Milestones	07/31/15	07/31/15			J. Johnson	R. Gregory	J. Lyon	
	M-045-91I	Provide IQRPE Certification of SSTs Structural Integrity	09/30/18	09/30/18			J. Johnson	R. Gregory	J. Lyon	
Prior to beginning construction and at least one year before construction is to be complete, DOE will submit to Ecology a final design and monitoring plan for each interim barrier.	M-045-92	Future Barrier Design 1	06/30/11	05/19/11	05/19/11	05/19/11	B. Lober	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>ECY agreed to review at 90% design completion</li> <li>ECY approval given via email for 1<sup>st</sup> and 2<sup>nd</sup> barriers to facilitate ET Basin Construction this year.</li> <li>ECY Completion Letter 11-NWP-044 dated 05/19/11</li> <li>ORP Final Completion Letter 11-TF-064 sent to ECY on 06/15/11.</li> </ul>
	M-045-92	Future Barrier Design 2	06/30/12	05/19/11	05/19/11	05/19/11	B. Lober	S. Sax	J. Lyon	
	M-045-92	Future Barrier Design 3	06/30/13	06/30/13			B. Lober	S. Sax	J. Lyon	
	M-045-92	Future Barrier Design 4	06/30/14	06/30/14			B. Lober	S. Sax	J. Lyon	
Submit to Ecology as an Agreement Primary Document a Catch Tank "assumed leak" Response Plan.	M-045-100 (P)	Catch Tank "Assumed Leak" Response Plan (RPP-PLAN-48438)	12/28/10	12/28/10	05/30/11		C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Initial ORP letter 10-TPD-176 sent to ECY on 12/28/10</li> <li>ECY letter for extension to 04/18/11 received by ORP on 02/11/11</li> <li>ORP extension acknowledgement letter 11-TF-031 sent to ECY on 02/23/11</li> <li>2<sup>nd</sup> ECY review extension letter 11-NWP-028 received by ORP on 04/20/11.</li> <li>ECY Notice of Violation (NOV) received via letter 11-NWP-038 on 05/25/11. Included 3 criteria, 3 responses, and ECY RCR.</li> <li>ORP initiated dispute of NOV via letter 11-TF-065 on 06/01/11.</li> <li>ORP sent comment response extension letter 11-TF-067 on 06/16/11 to ECY to extend final response date to 08/31/11.</li> <li>Agreement to extend dispute at PM level to 08/31/11 delivered by ORP to ECY on 06/22/11. ECY approval on 06/29/11.</li> </ul>

**Red** = DOE submittal within the next 90 days    **Green** = document is under ECY Regulatory Review    **Black** = document under comment/review response or other actions    **Blue** = document is completed

**WORKING ORP Key Documents List  
For August 18, 2011**

Milestone Title	Milestone Number	Document	TPA Milestone Due Date (if applicable) <sup>1</sup>	ORP Delivery to Regulators Date <sup>2</sup>	Anticipated Regulatory Review Completion Date <sup>3</sup>	Final Completion Date <sup>4</sup>	DOE-ORP Lead	Contractor Lead	Ecology Lead	Comments/Issues
Submit to Ecology as an Agreement Primary Document a report on all Catch Tanks and associated pipelines that are identified in the SST System Part A, or otherwise used in operations.	M-045-101 (P)	SST System Component Identification and Proposed Closure Strategy (RPP-PLAN-41977)	12/27/10	12/28/10	05/30/11		C. Kemp	S. Sax	J. Lyon	<ul style="list-style-type: none"> <li>Initial ORP letter 10-TPD-176 sent to ECY on 12/28/10</li> <li>ECY letter for extension to 04/18/11 received by ORP on 02/11/11</li> <li>ORP extension acknowledgement letter 11-TF-031 sent to ECY on 02/23/11</li> <li>2<sup>nd</sup> ECY review extension letter 11-NWP-028 received by ORP on 04/20/11.</li> <li>ECY RCR letter 11-NWP-052 received by ORP on 06/02/11.</li> <li>ORP sent comment response extension letter 11-TF-067 on 06/16/11 to ECY to extend final response date to 08/31/11.</li> </ul>
Submit a System Plan to Ecology describing the disposition of all tank waste managed by ORP, including retrieval of all tanks not addressed by the Consent Decree, and the completion of the treatment mission	M-062-40	Submit System Plan to ECY/Select Minimum 3 Scenario's	TBD	TBD			R. Koll	C. Burrows	J. Lyon	<ul style="list-style-type: none"> <li>Created via CR M-62-09-01 and establishes System Plan milestones</li> </ul>
	M-062-40B	Submit System Plan	10/31/11	10/31/11			R. Koll	C. Burrows	J. Lyon	
	M-062-40ZZ	Submit One Time Tank Waste Supplemental Treatment Tech. Report	10/31/14	10/31/14			S. Pfaff	C. Burrows	D. McDonald	
	M-062-45-ZZ	Technologies Selection Report	04/30/15	04/30/15			S. Pfaff	C. Burrows	D. McDonald	
System Plan – WTP Report to Demonstrate WTP Design Meets Vitrification Efficiencies	M-062-49	Submit Report to ECY Demonstrating WTP Design Meets Vitrification Criteria	10/31/11	10/31/11			D. Noyes		D. McDonald	
Complete final design and submit RCRA Part B Permit Modification Request	M-062-31-T01	RCRA Part B Permit Modification--Final Design	04/30/16	04/30/16			S. Pfaff		D. McDonald	

**Red** = DOE submittal within the next 90 days    **Green** = document is under ECY Regulatory Review    **Black** = document under comment/review response or other actions    **Blue** = document is completed

**WORKING ORP Key Documents List  
For August 18, 2011**

Topic Areas	Document	ORP Delivery to Regulators Date <sup>1</sup>	Anticipated Regulatory Review Completion Date <sup>2</sup>	Final Completion Date <sup>3</sup>	DOE-ORP Lead	Contractor Lead	Regulator Lead	Comments/Issues
PERMIT DOCUMENTS	Tier 1 Framework Closure Plan Update	05/31/12			C. Kemp	S. Eberlein	J. Lyon	
	Tier 2 WMA C Closure Plan	05/31/12			C. Kemp	S. Eberlein	J. Lyon	
	WMA C Closure Conceptual Design	09/30/12			C. Kemp	S. Eberlein	J. Lyon	
	All Remaining Closure Plans for WMA C	09/30/15			C. Kemp	S. Eberlein	J. Lyon	
	Tier 3 Closure Plans for Tanks Already Received	TBD			C. Kemp	S. Eberlein	J. Lyon	• Due 120-day post EIS
	Tier 3 Closure Plans for Additional Tanks	TBD			C. Kemp	S. Eberlein	J. Lyon	• Several Dates in out years
	WMA C Closure Design	TBD			C. Kemp	S. Eberlein	J. Lyon	• Final dates not yet determined
	<b>DST Exhausters Notice of Construction and HIA</b>	<b>09/30/11</b>			<b>L. Huffman</b>	<b>F. Miera</b>	<b>J. Lyon</b>	
	Supplemental Treatment Technology Notice of Construction	09/30/13			L. Huffman	F. Miera	J. Lyon	
	Submit Part B Permit Application for Selected Supplemental Treatment Technology	09/30/13			L. Huffman	F. Miera	J. Lyon	
	Wiped Film Evaporator Notice of Construction	09/30/14			L. Huffman	F. Miera	J. Lyon	
	Submit Wiped Film Evaporator Class 3 Permit Modification or Part B Permit Application	09/30/14			L. Huffman	F. Miera	J. Lyon	
IDF Performance Assessment (ORP/WRPS has support role to RL/CHPRC)	09/30/12			T. Fletcher	F. Miera	J. Lyon		
MISCELLANEOUS DOCUMENTS	<b>Process for Coring of an SST</b>	<b>06/28/11</b>			<b>J. Johnson</b>	<b>F. Miera</b>	<b>J. Lyon</b>	• <b>Formal letter 11-TPD-043 submitted to Ecology on 06/28/11.</b>
	<b>Submit Categorical TOC HIA</b>	<b>09/30/11</b>				<b>F. Miera</b>	<b>J. Lyon</b>	
	<b>RPP-32681, Rev. 1, Process to assess tank farm leaks in support of retrieval and closure planning</b>	<b>03/10/11</b>			<b>J. Johnson</b>	<b>S. Sax</b>	<b>J. Lyon</b>	• <b>Released on 03/10/11 with ECY on distribution.</b>
	Quarterly Hose-In-Hose Transfer Lines (HIHTL) Reports	Ongoing Quarterly			J. Johnson		J. Lyon	• Back-reports submitted via email to ECY, formal letter 11-TPD-024 transmitted back reports to ECY on 03/29/11 • Meeting to evaluate extension of 2 HIHTL Reports set for 05/25/11.
	<b>Waste Feed Delivery DQO Report</b>	<b>05/26/11</b>			<b>J. Johnson</b>		<b>J. Lyon</b>	• <b>ORP delivered document to ECY via email on 05/26/11.</b>
TWRPS DOCUMENTS	C-101, RPP-22520	TBD			C. Kemp	K. Smith	J. Lyon	• Pending Approval of 2 <sup>nd</sup> treatment technology
	C-105, RPP-22520	TBD			C. Kemp	K. Smith	J. Lyon	• Pending Approval of 2 <sup>nd</sup> treatment technology
	C-110, RPP-33116	TBD			C. Kemp	K. Smith	J. Lyon	• Pending Approval of 2 <sup>nd</sup> treatment technology
	C-111, RPP-37739	TBD			C. Kemp	K. Smith	J. Lyon	• Pending Approval of 2 <sup>nd</sup> treatment technology

<sup>1</sup> Note: "ORP Delivery to Regulators Dates" are those dates that support future milestones, are submittal dates for permitting activities, or miscellaneous submittals that support ORP actions and represent the dates when ORP submits documents to the regulators.

<sup>2</sup> Note: The "Anticipated Regulatory Review Completion Date" is generated based on TPA Milestone Agreements and TPA Section 9.0 documentation requirements for primary documents. This date will be changed and noted in "Comments/Issues" if extension of review is requested. If the document is a secondary document or for information only, the "Anticipated Regulatory Review Completion Date" may be listed as "N/A" for not applicable.

<sup>3</sup> Note: "Final Completion Date" is entered after the document is reviewed, comments are incorporated, and any disputes are resolved. Any comment resolution issues or disputes will be noted under "Comments/Issues."

**Bold red = DOE submittal within the next 90 days**   **Bold green = document is under ECY Regulatory Review**   **Bold black = document under comment/review response or other actions**   **Bold blue = document is completed**

Topic Area	Document	Milestone Title	Milestone	Due Date	Regulatory Review	DOE Lead	CHPRC Lead	Regulatory Lead	Comments/Issues
<b>Central Plateau Inner Area</b>									
200 East Inner Area/Pipelines	200-IS-1 RFI/CMS & RI/FS Work Plan	Submit revised RCRA Facility Investigation/Corrective Measures Study (RFI/CMS) & Remedial Investigation/Feasibility Study (RI/FS) work plan for 200-IS 1 OU to Ecology	M-015-90	12/31/2011	1/02/12 - 3/02/12	D. Hildebrand	Greg Berlin	Nina Menard - Ecy	TPACN M-15-11-02 changed due date to 12/31/2011. Workshops underway with Ecology and EPA to address four issues noted in TPA Change: allocation of pipelines and associated equipment to OUs; application of alternative closure requirements; investigation approaches; and waste classification.
	200-EA-1 RFI/CMS & RI/FS Work Plan	Submit a RCRA Facility Investigation/Corrective Measures Study & Remedial Investigation/Feasibility Study work plan for the 200-EA-1 operable unit to Ecology	M-015-92A	12/31/2012	1/1/2013 - 3/1/2013	D. Hildebrand	Caroline Melton	Nina Menard - Ecy	
	200-EA-1 and 200-IS-1 CMS & FS Report(s) & PCAD(s)/PP(s)	Submit Corrective Measures Study & Feasibility Study Report(s) and Proposed Corrective Action Decision(s)/Proposed Plan(s) for the 200-EA-1 and 200-IS-1 OUs to Ecology	M-015-92B	6/30/2014	7/1/2014 - 8/13/2014	D. Hildebrand	Caroline Melton	Nina Menard - Ecy	
	EE/CA for Tier 2 Facilities - 200 East	Complete EE/CA report(s) for all Tier 2 facilities listed in Appendix J	M-85-60	3/31/2018	Complete	C. Louie	Dottie Norman		On January 04, 2011, transmitted Rev. 1 to Ecology, EPA, Tribal Nations, the State of Oregon, and the AR et al. The Rev. 1 supports partial completion of TPA M-085-060. The 209-E RAWP and SAP (Decisional Drafts) are in joint review with RL, EPA and Ecology.
	200E Action Memo (resulting from EE/CA)				Complete	C. Louie		Rick Bond - Ecy	Approved on 2/17/2011.
	EE/CA Tier 2 Facilities - 200 West							Rick Bond - Ecy	Planning continues with schedule details to follow.
	Record of Decision					5/29/2015 - 7/13/2015	D. Hildebrand	Caroline Melton	Nina Menard - Ecy
200 West Inner Area	RI/FS Work Plan	Submit a Remedial Investigation/Feasibility Study Report and Proposed Plan for the 200-WA-1 operable unit to EPA	M-015-91A	12/31/2011	1/2/2012 - 3/1/2012	A. Tortoso	Phil Burke	Craig Cameron - EPA	Responses to the Decisional Document comments are being prepared. The Draft A is being prepared and is anticipated to be complete by September 30, 2011.
	FS/PP	Submit Feasibility Study report and Proposed Plan for the 200-WA-1 operable unit to EPA	M-015-91B	6/30/2013	7/3/2013 - 8/15/2013	A. Tortoso	Phil Burke	Craig Cameron - EPA	
	Record of Decision				6/2/2014 - 7/15/2014	A. Tortoso	Phil Burke	Craig Cameron - EPA	
Z-Area	200-CW-5 FS		n/a	Jun-11	Complete	G. Sinton	Bill Faught	Craig Cameron - EPA	Revision 0 of the CW-5 FS was approved by DOE and EPA on May 16, 2011, and distributed June 30, 2011 to the TPA distribution list, including the AR, to support public comment on the combined CW/PW PP.
	200-PW-1/3/6 FS		n/a	Jun-11	Complete	A. Tortoso	Bill Faught	Emy Lalja - EPA	Revision 0 of the 200-PW-1,3,6 FS was approved by DOE and EPA on May 23, 2011 and transmitted to EPA on July 14, 2011. The ROD is being developed by EPA and DOE now.
	200-PW-1/3/6 & 200-CW-5 combined PP		n/a	Jun-11	Complete	A. Tortoso	Bill Faught	Emy Lalja/Craig Cameron - EPA	The 60-day public comment period for the Proposed Plan began on July 5, 2011 and will end on September 5, 2011. The ROD is under development now.
	Record of Decision			11-Aug		A. Tortoso	Bill Faught	Emy Lalja - EPA	DOE Review Aug 11-30 2011
SW-2	RFI/CMS & RI/FS Work Plan	Submit revised RCRA Facility Investigation/Corrective Measures Study (RFI/CMS) & Remedial Investigation/Feasibility Study (RI/FS) work plan for the 200-SW-2 OU to Ecology	M-015-93A	12/31/2011	1/2/2012 - 3/1/2012	D. Hildebrand	Phil Burke	Deborah Singleton - Ecy	Draft Decisional Document is being prepared. Scoping/status meetings are underway with Ecology to brief them on status and approaches that will be proposed in the Work Plan.
	RFI/CMS & RI/FS & PCAD/PP	Submit RCRA Facility Investigation/Corrective Measures Study & Remedial Investigation/Feasibility Study Report and Proposed Corrective Action Decision/Proposed	M-015-93B	12/31/2016	1/2/2017 - 2/14/2017	D. Hildebrand	Phil Burke	Deborah Singleton - Ecy	
	Record of Decision				11/30/2017 - 1/12/2018	D. Hildebrand	Phil Burke	Deborah Singleton - Ecy	
Canyons	B Plant RI/FS work plan	Submit Remedial Investigation/Feasibility Study Work Plan for the 200-CB-1 OU to Ecology	M-085-10A	12/31/2011	1/1/2012 - 3/1/2012	N. Blond	Mike Hickey	Rick Bond - Ecy	

	B Plant RI/FS and PP		n/a		7/31/2014 - 9/12/2014	N. Bland	Mike Hickey	Rick Bond - Ecy	
	B Plant Record of Decision				6/30/2015 - 8/12/2015	N. Bland	Mike Hickey	Rick Bond - Ecy	
	PUREX RI/FS work plan	Submit Remedial Investigation/Feasibility Study Work Plan for the 200-CP-1 OU to Ecology	M-085-20A	9/30/2015	10/1/2015 - 11/29/2015	F. Roddy	Mike Hickey	Rick Bond - Ecy	
	PUREX RI/FS and PP		n/a		5/1/2018 - 6/13/2018	F. Roddy	Mike Hickey	Rick Bond - Ecy	
	PUREX Record of Decision				3/29/2019 - 5/13/2019	F. Roddy	Mike Hickey	Rick Bond - Ecy	
	REDOX RI/FS work plan	Submit Remedial Investigation/Feasibility Study Work Plan for the 200-CR-1 OU to EPA	M-085-30A	12/31/2017	1/1/2018	N. Bland	Mike Hickey	Craig Cameron - EPA	
	REDOX RI/FS and PP		n/a		7/30/2020 - 9/11/2020	N. Bland	Mike Hickey	Craig Cameron - EPA	
	REDOX Record of Decision				6/29/2021 - 8/11/2021	N. Bland	Mike Hickey	Rick Bond - Ecy	
Risk Assessment	200 East CP Inner Area Risk Assessment				6/30/2014	J. Hansen	Julie Keating	Craig Cameron - EPA Beth Rochette - Ecy	
	200 West CP Inner Area Risk Assessment				6/30/2013	J. Hansen	Julie Keating	Craig Cameron - EPA Beth Rochette - Ecy	
TSDs	Closure Plan for the Hexone Storage and Treatment Facility TSD Unit	Submit Revised Closure Plan to support TSD closure of the Hexone Storage and Treatment Facility (276-S-141/142) TSD Unit.	M-037-01	12/31/2010	TBD	K. Leary	Caroline Melton	Nina Menard - Ecy	Document finalization schedule will be revised upon receipt of Ecology's response.
	Closure Plans for 207-A South Retention Basin, 216-A-29 Ditch, 216-A-37-1 Crib, and 216-B-63 Trench	Submit Revised Closure Plan to support TSD closure for five (5) TSD Units	M-037-02	6/30/2014	5/16/2014 - 8/15/2014	D. Hildebrand	Phil Burke	Nina Menard - Ecy	

**Hanford Site-Wide Permit Distribution  
Revised 8/16/2011**

<b>Mandatory Copies</b>	<b>Draft Hard Copy</b>	<b>Draft-CD-Rom</b>	<b>Final Hard Copy</b>	<b>Final CD-Rom</b>	<b>OOU/Public Version</b>	<b>Regulatory Citation</b>
USDOE Administrative Record and USDOE Reading Room and public Information Repositories (PIR)	2 Copies (AR Files and Reading Room)	4 for PIRs	1 Copy (AR Files)		Public	40CFR§124.10 TPA 9.3, Table 9-3 & CRP App B *TPA and CRP modified to send PIRs electronic media *USDOE and contractor procedures are being changed to reflect the numbers shown
Major Addressees: <ul style="list-style-type: none"> <li>• RL-Owner/Operator</li> <li>• ORP- Permittee</li> <li>• FH-Permittee</li> <li>• PNNL-Permittee</li> <li>• WRPS-Permittee</li> <li>• CHPRC-Permittee</li> <li>• BNI-Permittee</li> <li>• RL-Director of Safety</li> </ul>		1 Copy Each 1 1 1 1 1 1 1		1 Copy Each 1 1 1 1 1 1 1	OOU	WAC1730-303-840(E)(4) (iii)(c)  Ecology, WAAG, and USDOE review indicates that copy may be in electronic media
OR General File E6-28		1 Copy		1 Copy	OOU	USDOE indicated DVD is adequate
Environmental Portal		1 Copy		1 Copy	OOU	USDOE indicated DVD is preferable
USEPA: <ul style="list-style-type: none"> <li>• Region X</li> <li>• Hanford Field Office</li> </ul>		1 Copy 1 Copy		1 Copy 1 Copy	Public	Ecology/USEPA Environmental Performance Partnership Agreement for July 1, 2009 – Jun 30, 2011, Chapter 8 * EPA has indicated DVD is preferable
ECY: <ul style="list-style-type: none"> <li>• Central Files</li> <li>• Library Copy</li> <li>• Permitting Coordinator</li> </ul>	1 Copy	1 Copy  1 Copy	1 Copy 1 Copy	1 Copy  1 Copy	OOU/Public	Ecology Retention Schedule Per RCW 40-14 RCW 42.56.70(1) WAC173-303-840(e) TPA9.4
<b>Courtesy Copies</b>	<b>Draft Hard Copy</b>	<b>Draft-CD-Rom</b>	<b>Final Hard Copy</b>	<b>Final CD-Rom</b>	<b>OOU/Public Version</b>	<b>Regulatory Citation</b>
Tribes: <ul style="list-style-type: none"> <li>• CTUIR</li> <li>• NPT</li> <li>• YN</li> <li>• Wanapum</li> </ul>		1 Copy 1 Copy 1 Copy 1 Copy		1 Copy 1 Copy 1 Copy 1 Copy	Public	WAC 173-303-840(2)(f)(ii)
HAB		1 Copy		1 Copy	Public	WAC 173-303-840(2)(f)(ii)
ODOE		1 Copy		1 Copy	Public	WAC 173-303-840(2)(f)(ii)
WTP Section (WTP only)			1 Copy			Internal Request
WTP Field (WTP only)			1 Copy			Internal Request
<b>Totals</b>	3	20	5	20		