



Change Number M-94-04-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.		Date: September 7, 2004
Originator: K. D. Bazzell, RL Facility Transition Division D. E. Jackson, RL Office of Environmental Services		Phone: 509-376-0463 509-376-8066	
Class of Change:			
<input checked="" type="checkbox"/> I - Signatories		<input type="checkbox"/> II - Executive Manager	<input type="checkbox"/> III - Project Manager
Change Title: Modify the Deliverables and Completion date for the 300 Area Surplus Facilities Under Tri-Party Agreement Milestone Series M-094			
Description/Justification of Change:			
<p>In October 2001, the U.S. Department of Energy, Richland Operations Office, (RL), the State of Washington, Department of Ecology (Ecology), and the U.S. Environmental Protection Agency (EPA), hereinafter referred to as the Parties, entered into negotiations for cleanup schedules consistent with the common objective of remediating waste sites and facilities located along the Columbia River by September 30, 2018. The negotiations were formalized with the approval of Tri-Party Agreement change packages.</p> <p>To accelerate cleanup work along the Columbia River, the U.S. Department of Energy (DOE) issued a Request for Proposal in March 2002 to pursue procurement of a new, first-of-a-kind closure contract. The contracting approach was designed to accelerate risk reduction and closure of 210-square-miles beginning at the shores of the Columbia River and extending inland to the middle of the Hanford Site. In the December 2003/January 2004 timeframe, DOE solicited input from prospective Offerors, other interested parties and industry to ensure that this contracting approach was an effective way to close the Hanford Site River Corridor. As a result, major changes were made to the RFP and RL reissued it in July 2004. Proposals are due back by September 23, 2004, and contract award is scheduled for January 31, 2005. The selected contractor will then have 180 days (6 months) to submit a baseline and schedule for the River Corridor workscope.</p> <p>The existing September 30, 2004, completion date for Tri-Party Agreement Milestone M-094-01, <i>Submit a Schedule and Tri-Party Agreement Milestones to Complete Disposition of the Surplus Facilities in the 300 Area</i>, was predicated on the selection of the River Corridor Contractor by December 2003, which did not occur. Despite the fact that the contract has not been awarded, the Parties have agreed to changes to the M-094 milestone series. The existing Tri-Party Agreement Major Milestone, M-094-00, completion date was accelerated 3 years to correspond with the expected new contract strategy end date; the existing Tri-Party Agreement Interim Milestone M-094-01 was delayed 15 months to accommodate the new contract baseline development schedule; and a new Tri-Party Agreement Interim Milestone, M-094-05, was added to show progress towards deactivation, decontamination,</p> <p>Description/Justification of Change continues on page 2.</p>			
Impact of Change:			
Modify Tri-Party Agreement Major Milestone M-094-00, Tri-Party Agreement Interim Milestone M-094-01, and establishes a new Tri-Party Agreement Interim Milestone M-094-05. Modifies regulatory requirements governing Hanford remediation activities. Administrative action required to incorporate this change into Appendix D.			
Affected Documents:			
The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).			
Approvals:			
 K. Klein, RL Manager	9/14/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
 R. Kreizenbeck, Acting Administrator, EPA Region 10	9/16/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved
 L. Hoffman, Ecology Interim Director	9/20/04 Date	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved

RECEIVED
SEP 23 2004

EDMC

Tri-Party Agreement Change Request

M-94-04-01

Page 2 of 2

decommissioning and demolition of 300 Area high priority facilities. Changes to existing milestones and proposed milestones are identified on page 2 of this Tri-Party Agreement Change Request. It should be noted that the companion milestone M-094-03, *Complete Disposition of the Following Surplus Facilities: 303M, 332, 333, 334, 334A, 3221, 3222, 3223, 3224, 3225, 324, 324B, 327* (See Tri-Party Agreement Change Request M-94-01-01, Table 1), remains unchanged by these negotiations.

Modifications/deletions of existing milestones are denoted using ~~strikeout~~; additions are denoted with **shading**

Milestone Number	Milestone Description	Completion Date
M-094-00	<p>Complete disposition of 300 Area Surplus Facilities to be defined as the 220 facilities listed in the Hanford River Corridor Closure Contract Solicitation #L E-RP06-04RL14655.</p> <p>Completion of facility disposition is defined as the completion of deactivation, decontamination, and decommissioning, and demolition and obtain EPA and/or Ecology approval of the appropriate project closeout documents. Surplus facilities are defined as any facility or site (including equipment) that has no identified programmatic use by the Operating Phase Program Secretarial Officer. The cleanup of 300-FF-2 Waste Sites associated with 300 Area surplus facilities will be performed in accordance with Tri-Party Agreement Major Milestone M-016-00B.</p>	<p>09/30/2018 09/30/2015</p>
M-094-01	<p>Submit a Schedule and Tri-Party Agreement Milestones to Complete Disposition of the Surplus Facilities in the 300 Area. And Identify The 300 Area Facilities And Associated Waste Sites That Will Remain Past the M-094-00 (September 30, 2018)</p> <p>The milestone deliverable shall include at least: 1) A schedule for submittals of engineering evaluation/cost analyses (EE/CA), removal action memoranda, removal action work plans, closure/post closure plans and other documents that require EPA and/or Ecology approval; 2) A schedule that defines initiation and completion dates for the disposition of groups of surplus facilities and associated waste sites; and 3) A Tri-Party Agreement Change Package that includes milestones for groups of surplus facilities and associated waste sites that will ensure completion of M-094-00; 4) A Clearly Defined Mission and Tri-Party Agreement Disposition Path For Any Remaining Facilities In The 300 Area. It is expected that These schedules will shall be included (and updated as appropriate) in 300 Area Removal Action Work Plans submitted for EPA and/or Ecology approval and will be aligned with the associated schedules required by M-016-63.</p> <p>EE/CA's and action memoranda for the following facilities: 303M, 332, 333, 334, 334A, and 3225, must be completed and associated cleanup commenced prior to submitting any documents requiring EPA and/or Ecology approval for other 300 Area facility disposition work. This will allow the opportunity to factor "lessons learned from remedy implementation" into the remaining documents.</p>	<p>09/30/2004 12/31/2005</p>
M-094-05	<p>Complete deactivation, decontamination, decommissioning and demolition (D4) of 313 and 314 Facilities. Foundations, subsurface structures, and/or soil contamination can be deferred to a comprehensive remedial action program, but waste sites will be established in the interim to track this cleanup commitment.</p>	<p>09/30/2006</p>