

LEAK TEST VERIFICATION

HWVP RELOCATABLE LATRINE FACILITY SEWAGE HOLDING TANK

During the period of May 11 through May 14, 1993, a leak test was performed on the HWVP relocatable latrine facility sewage holding tank. The tank is a precast concrete unit lined with a 30-mil reinforced polyethylene liner. The leak test was performed prior to placing backfill around the tank.

The tank was tested at a volume of approximately 4,500 gallons as agreed to by George B. Schlender of the Department of Health during a site inspection of the tank installation on May 11. This level provides a 500-gallon buffer above the second high level alarm.

The test level was established at 3:00 p.m., on May 11, 1993 and was monitored periodically during the test period. The level remained unchanged throughout the test period, which ended at 9:00 a.m., on May 14, 1993, a total of 66 hours. No leaks from the lined tank were observed during this period.

The tank is considered watertight.



G. L. LeVan
June 3, 1993



EXPIRES 11/18/94



917322.052
0250-1728746