




<b>Change Number</b> M-015-10-07	<b>Federal Facility Agreement and Consent Order          Change Control Form</b> <b>Do not use blue ink. Type or print using black ink.</b>	<b>Date</b> 11/17/2010
<b>Originator</b> Briant Charboneau <span style="float: right;"><b>Phone</b> (509) 373-6137</span>		
<b>Class of Change</b> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <span>[ ] I - Signatories</span> <span>[ ] II - Executive Manager</span> <span>[ X ] III - Project Manager</span> </div>		
<b>Change Title</b> Modification of <i>Hanford Federal Facility Agreement and Consent Order</i> (HFFACO) M-015-70-T01 Target Date		
<b>Description/Justification of Change</b> <p>This target milestone date is being modified to allow the day-for-day extension for submittal of the 100-HR-1/2/3 and 100-DR-1/2 Remedial Investigation/Feasibility Study (RI/FS) Report for each day the approval of the associated RI/FS Work Plan was not approved following six months after submittal, as provided in TPA Milestone M-015-00. The RI/FS Work Plan for 100-HR-1/2/3 and 100-DR-1/2 was approved March 25, 2010, 117 days beyond the six month period following submittal of the work plan on May 28, 2009. As provided in TPA Milestone M-15-00, the target milestone date is extended 117 days beyond the current target date of July 30, 2011. The new target milestone date for M-016-70-T01 will require submittal of the RI/FS report by November 24, 2011.</p> <p><i>Continued on Page 2</i></p>		
<b>Impact of Change</b> This change allows sufficient time beyond approval of the RI/FS Work Plan to prepare and submit the associated RI/FS Report.		
<b>Affected Documents</b> The <i>Hanford Federal Facility Agreement and Consent Order</i> , as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE contractor Baseline Change Control documents).		
<b>Approvals</b>		
Ecology 11/23/10 DOE-RL	 Date	11-23-10 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
DOE-RL	 Date	11-23-10 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
EPA	N/A Date	Approved    Disapproved



*Description/Justification, Continued from Page 1*

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with double underline.

M-015-70-T01	Submit Feasibility Study Report and Proposed Plan for the 100-HR-1, 100-HR-2, 100-HR-3, 100-DR-1 and 100-DR-2 Operable Units for groundwater and soil.	<del>7/30/2011</del> <u>11/24/2011</u>
--------------	--	---