

START

0032599

| | | |
|---|--|---|
| Change Number M-03-93-02 | Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink. | Date October 4, 1993 |
| Originator D. B. Pabst | Phone 376-9048 | |
| Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Project Manager <input type="checkbox"/> III - Unit Manager | | |
| Change Title Administrative Delay to Hanford Waste Vitrification Plant Milestones M-03-05 and M-03-06-T1 to allow time for approval of renegotiated agreements. | | |
| Description/Justification of Change: M-03-05 Initiate construction of the vitrification building foundation Due Date Is - January 1994 (as stated in the September 30, 1993, Agreement in Principle) Due Date Was - September 1993 M-03-06-T1 Initiate procurement of the melter Due Date Is - January 1994 Due Date Was - November 1993 <u>Justification:</u> These milestones have been eliminated through the renegotiations which occurred during the summer of 1993. However, until those changes are formally approved, a change process must occur to postpone these milestones. | | |
| Impact of Change This change will approve the redirection of funding towards work which supports the new direction of high-activity waste remediation at the Hanford Site. It will have no impact on any other Tri-Party Agreement work. | | |
| Affected Documents Hanford Federal Facility Agreement and Consent Order Action Plan, Appendix D (Table D-1 and Figure D-1 Work Schedule). | | |
| Approvals <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved | |  |
| DOE | <u>[Signature]</u> 11/17/93 Date | |
| EPA | <u>[Signature]</u> 11/17/93 Date | |
| Ecology | <u>[Signature]</u> Nov 17/93 Date | |

9313091.2046