

PFP Project Managers Meeting
MO-273/200 West PFP
Richland, Washington
September 12, 2007
12:00 p.m. – 1:00 p.m.
Meeting Minutes Transmittal

0078590

Distribution:


J. M. Ayres	Ecology	HO-57
R. W. Bloom	FH	T3-10
F. W. Bond	Ecology	HO-57
R. H. Engelmann	FH	H8-12
D. A. Faulk	EPA	B1-46
R. E. Heineman	FH	T4-35
J. E. Hyatt	FH	H8-40
D. E. Jackson	RL	A4-52
G. A. Johnston	FH	T5-30
D. B. Klos	FH	T4-35
E. M. LaRock	FH	T4-33
E. M. Mattlin	RL	A5-15
R. E. Piippo	FH	H8-12
R. W. Oldham	FH	E6-35
D. L. Romine	FH	T4-35
S. C. Snyder	FH	T5-50
C. S. Sutter	FH	T4-32

ADMINISTRATIVE RECORD – Silvia Cook (two copies): H6-08

Please send comments on distribution list to Andrea Hopkins and Debbie Romine.


PFP Project Managers Meeting
MO-273/200 West PFP
Richland, Washington
September 12, 2007
12:00 p.m. – 1:00 p.m.
Meeting Minutes Transmittal

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting.



E. M. Mattlin, Acting PFP Project Manager, RL


Date: 11/8/07



F. W. Bond, Project Manager,
Washington State Department of Ecology

Date: 11/8/07

PFP, FH Concurrence:



R. W. Bloom, Contractor Representative, FH

Date: 11/8/07

Purpose: Project Managers Meeting

Attachment 1: Agenda, Action Tracking List and Summary of Discussions

Attachment 2: Attendee List

RECEIVED
AUG 07 2008
EDMC

PFP Project Managers Meeting
MO-273/200 West PFP
Richland, Washington
September 12, 2007
12:00 p.m. – 1:00 p.m.
Meeting Minutes Transmittal

Attachment 1: Agenda, Action Tracking List, and Summary of Discussions

1.0 Administrative Issues

- The meeting minutes from the August 30, 2007, PMM were approved.

2.0 PFP Project Item Status

Much of this was covered during a tour of PFP.

Ellen Mattlin shared that on September 5th the record of decision (ROD) was signed and the 30 day notification to congress was given. What that means is that shipments can start in thirty days (October 6th). In the letter of direction to FH, they were told to procure the additional containers and to be ready to ship. Rick Bond wanted to know if potential obstacles to shipping still existed or have they passed all hurdles. Ellen said we are ready to ship. Rick also wanted to know if South Carolina was ready to receive or could there still be hurdles on that end. Ellen indicated this was evaluated before they signed the ROD and all indications are that they are ready to receive the material.

In our current contract and baseline it says that “once we receive the direction to ship we will switch from D&D work to shipping.” Matt McCormick has encouraged FH to try to find the money to continue with D&D, and then propose to RL what other work might not get done if they want to continue with D&D. There is suppose to be a plus up in Waste Sites and a plus up in Waste Management and so FH will work on this to see where they can get the extra money for the procurement of the containers and continue with D&D work.

Since some of the D&D teams will support shipping there won't be as much D&D work done as was planned in the baseline. Mike Minette talked about the two PRF projects that will probably back off, this was discussed on the tour. We should have three teams that will be able to support C & A line workscope. A Baseline Change will be delivered to DOE-RL in 45 days, that will show the impacts to the D&D work. We still plan to meet the TPA milestone dates.

3.0 Milestone Status

- **M83-41** Complete transition and dismantlement of the 216-Z-9 crib **DUE 9/30/10**

Status: Accomplishments:

- The end point criteria document is in approval. Expect to issue early in October.
- The draft of the RAWP is just over 20% complete.
- Work is continuing on the air monitoring plan for the removal of the 216-Z-9 buildings and glovebox.

PFP Project Managers Meeting
 MO-273/200 West PFP
 Richland, Washington
 September 12, 2007
 12:00 p.m. – 1:00 p.m.
Meeting Minutes Transmittal

- **M83-43** Complete transition of the 242-Z and 236-Z Buildings **DUE 9/30/2013**

Status:

- The project team has completed isolation of the Pulsar glovebox.
- Planning for the electrical isolation and internal equipment removal from the three column gloveboxes in rooms 42, 50, and 60 of PRF is being finalized.
- Teams planned in the baseline will be needed to support the deinventory mission. This is likely to change the PRF planned efforts for FY 08.

- **M83-44** Complete transition of the 234-5Z, 234-5ZA, 243-Z, and 291-Z Buildings; and the 291-Z Stack **DUE 9/30/2015**

Status:

Glovebox/Hood Cleanout Status As of September 12, 2007	In Just 234-5Z (189 Total)	In all of PFP Complex (233 Total)
Legacy Hold Up Removal Complete	189 (100%)	233 (100%)
Internal Process Equipment Removed	92 (49%)	105 (45%)
Cleaned to Low Level Waste Standards	63 (33%)	63 (27%)
Removed	1	6 (3%)

- Internal equipment removal and isolation are complete on 227T.
- Work is continuing on HC-13MD.
- Work has started on HA-15, HA-14CC, and HA-14DC.
- Work packages for HA-23, HC-15A, HC-15B, and HC-15C are in the review cycle.
- The Work Package for the removal of 235-B-2 is in the approval cycle.
- Four of the eight water walls surrounding HA-23S have been removed.
- A new baseline has been approved that accelerates the process equipment removal for 10 additional gloveboxes in FY 08. (These gloveboxes in the RMA/RMC line are HA-15, HA-14DC, HA14CC, HA-28, HA-46, HC-15A, HC-15B, HC-15C, HC-2, and HC-5.) The internal clean out of HA-23S was already in the baseline.

4.0 New Topics

5.0 Next Meeting

November 8, 2007, 3:30 to 4:30, Federal Building, room 590A.

2007 ACTION TRACKING LIST

Action	Assignee	Date Established/ Due Date	Status
--------	----------	-------------------------------	--------

PFP Project Managers Meeting
MO-273/200 West PFP
Richland, Washington
September 12, 2007
12:00 p.m. – 1:00 p.m.
Meeting Minutes Transmittal

Attachment 2: Attendee List

J. Ayres, Ecology
R. Bloom, FH
F. Bond, Ecology
S. Clarke, RL
A. Hopkins, FH
E. Mattlin, RL
M. Minette, FH
D. Romine, FH
C. Sutter, FH