### **Meeting Minutes Transmittal**

M-091 Milestone Project Managers Meeting 825 Jadwin / Room 540S Richland, Washington October 30, 2014

The undersigned indicate by their signatures that these meeting minutes reflect the actual occurrences of the above dated Project Managers Meeting. Signatures denote concurrence with the content only and are not intended to imply agreement to any commitments.

Project Manager Representative, Ecology

Date: 2/2//5

Project Manager Representative, RL

Date: 26 Lauls


M-091 Administrative Records	H6-08
JV Borghese	H8-43
MS Collins	A6-38
BJ Dixon	T4-09
PE Eberlein	H0-57
RH Engelmann	H8-45
SK Johansen	T1-41
PW Martin	H8-45

T4-09

H0-57

LC Petersen

**DG Singleton** 



1977

# M-091 PROJECT Project Managers Meeting Minutes 825 Jadwin/Room 540S/700 Area

25 Jadwin/Room 5405/700 Ard Richland, Washington

### October 30, 2014

I. The August 28, 2014 and September 25, 2014 project managers meeting (PMM) minutes were approved by RL and Ecology representatives and will be submitted to the Administrative Record (AR).

### II. Status Report

A. TPA Milestone Update

Mike Collins (RL provided an update on the changes from last month's report. M-091-01 – Mr. Collins stated that the status of this milestone is still at risk, although it will probably be changed to To Be Missed. Deborah Singleton (Ecology) stated that the status will likely be changed to To Be Missed by the next PMM.

M-091-03 – Mr. Collins stated that a response was provided to Ecology's comments on the project management plan (PMP) on October 23, 2014. Mr. Collins noted that RL and Ecology management are in discussions regarding other issues that may affect the PMP, and a revised PMP is not being provided to Ecology. Steve Lowe (Ecology) indicated that a discussion could be held at the next PMM regarding RL's response to Ecology's comments on the PMP. Ms. Singleton stated that Ecology management has had discussion at another management level regarding what the M-091-03 PMP will look like. Ms. Singleton stated that in order for RL to be in compliance with the Federal Facilities Compliance Act (FFCA), the M-091-03 PMP will need to include schedules for processing waste. Mr. Collins responded that there are ongoing discussions between RL and EPA regarding schedules for the PMP and the M-026 LDR report.

M-091-41 – There was a brief discussion regarding the status of this milestone, which is currently at risk. Mr. Collins noted that it would cost \$20 to \$30 million dollars to remobilize retrieval activities. Ms. Singleton pointed out that the M-091 milestones are not going to be funded for the next couple years, and requested changing the status of this milestone to To Be Missed. Mr. Collins agreed to change the status of this milestone To Be Missed.

 $\underline{\text{M-091-42/43}}$  – Mr. Collins stated that both of these milestones are to be missed.

M-091-44 – Mr. Collins noted that this milestone is about 2 cubic meters short of meeting the 2018 milestone date, and when the box containing 54 cubic meters that was sent to Permafix Northwest (PFNW) in September 2014 is returned, the 2018 milestone date will be met.

M-91-46 – Ms. Singleton noted that Hanford shipment of TRUM waste to WIPP is being pushed far back in the schedule due to issues at WIPP. Ms. Singleton stated that since the 9/30/14 target date was missed, the status of this milestone should be To Be Missed. Mr. Collins responded that if retrieval is to be missed, then certification will be missed and the 2018 date to complete shipment will be missed. Mr. Collins agreed to change this milestone to To Be Missed.

- III. Status of Previous Agreements and Commitments
  - A. There were no previous agreements or commitments to status.
- IV. New Agreements and Commitments
  - A. There were no new agreements or commitments to status.
- V. Near Term Schedules and Ongoing Activities (Milestones, TSD Unit)
  A. There were no topics for discussion.
- VI. Approved Changes Signed Off in Accordance with TPA Section 12.2 A. There were no approved changes to status.
- VII. General Discussion
  - A. There were no topics for general discussion.
- VIII. Actions
  - A. There were no actions identified today.
- IX. Documents for Submittal to the Administrative Record
  - A. The August 28, 2014 and September 25, 2014 PMM minutes were identified for submittal to the AR. RL's response letter No. 14-AMRP-0310 to Ecology's comments on the PMP was also identified for submittal to the AR.
- X. Next Project Managers Meeting
  - A. The next PMM was scheduled for December 4, 2014.

# CORRESPONDENCE DISTRIBUTION COVERSHEET

Author

R. J. Corey/RL

Addressee

J. A. Hedges/DOEC

Correspondence No.

1404644

DOE-RL: 14-AMRP-0310 CHPRC Recd: 10/23/2014 REF: 14-NWP-173 14-AMRP-0206

NOTE: If there is an action/response due to RL the response letter <u>must</u> be ready for CHPRC

President's signature two (2) days before the due date to RL.

Subject:

M-91 TRANSURANIC MIXED/MIXED LOW-LEVEL WASTE PROJECT

MANAGEMENT PLAN HNF-19169 REVISION 13 RESPONSE TO

**COMMENTS** 

### **DISTRIBUTION**

Approval Date Name Location w/att

President's Office
L. T. Blackford (Co-Assignee)
V. M. Bogenberger
S. W. Bork
J. V. Borghese
R. K. Corman

L. J. Cusack
M. N. Hatcher
T. A. Heidelberg
J. C. Hoffman
L. J. Horton

M. N. Jaraysi (Co-Assignee)

M. N. Jaraysi (C J. R. Kelly W. E. Kirby C. M. Kronvall K. J. Lueck L. E. Maiden D. S. Merry

R. M. Millikin

J. P. Ontko

C. J. Simiele

M. A. Wright

^PRC Contracts

### CHPRC CORRESPONDENCE

For Questions or Distribution/MSIN Corrections

**OUTLOOK ADDRESS: ^CHPRC CORRESPONDENCE** 

Contact:

376-4825

A-6001-538S (02/98)



## Department of Energy

**Richland Operations Office** P.O. Box 550 Richland, Washington 99352

14-AMRP-0310

OCT 23 2014

1404644 CHPRC CC Revd 10/23/2014

Ms. J. A. Hedges, Program Manager **Nuclear Waste Program** State of Washington Department of Ecology 3100 Port of Benton Blvd. Richland, Washington 99354

Dear Ms. Hedges:

M-91 TRANSURANIC MIXED/MIXED LOW-LEVEL WASTE PROJECT MANAGEMENT PLAN, HNF-19169, REVISION 13, RESPONSE TO COMMENTS

- References: (1) Ecology ltr. to O. A. Farabee, RL, from S. S. Lowe, "Re: Ecology Comments on M-91 Transuranic Mixed/Mixed Low-Level Waste Project Management Plan, HNF-19169, Revision 13, May 2014," 14-NWP-173, dtd. August 18, 2014.
  - (2) RL ltr. to J. A. Hedges, Ecology, from R. J. Corey, "M-91 Transuranic Mixed/Mixed Low-Level Waste Project Management Plan, HNF 19169, Revision 13," 14-AMRP-0206, dtd. June 12, 2014.

This letter provides responses to State of Washington Department of Ecology (Ecology) comments on the latest version of the M-91 Transuranic Mixed/Mixed Low-Level Waste Project Management Plan received to date, Reference (1). The plan was submitted in June 2014 in compliance with the Hanford Federal Facility Agreement and Consent Order Milestone M-091-03, Reference (2).

As Reference (1) indicates, Ecology's comments are draft and future discussions are necessary "to determine how best to address the current Performance Management Plan comments once the overall M-91 scope and schedule is better defined," the U.S. Department of Energy Richland Operations Office only plans on addressing specific comments at this time. Revision of the plan will be delayed to an, as yet, undefined date.

If you have any questions, please contact me, or your staff may contact Al Farabee, of my staff, on (509) 376-8089.

Sincerely,

Ray J. Corey, Assistant Manager

for the River and Plateau

### AMRP:MSC

### Attachment

cc w/attach:

G. Bohnee, NPT

R. Buck, Wanapum

D. A. Faulk, EPA

S. Harris, CTUIR

S. Hudson, HAB

R. Jim, YN

N. M. Menard, Ecology

K. Niles, ODOE

J. B. Price, Ecology

D. Rowland, YN

D. G. Singleton, Ecology

Administrative Record (M-91)

**Environmental Portal** 

### cc w/o attach:

J. V. Borghese, CHPRC

R. A. Kaldor, MSA

K. J. Lueck, CHPRC

R. E. Piippo, MSA

# PMM Status Summary - September 30, 2014

Milestone	Due Date(s)	Status	Comments
		Summary	
M-091-00:	TBD		
Complete treatment of MLLW			<ul> <li>Dates to be established pursuant to M-091-44T.</li> </ul>
and TRUM waste.			
M-091-01:	Complete conceptual	At Risk	
Complete acquisition of	design and submit		
capabilities for treating large-	milestone change		
container TRUM waste and	package by 09/30/16		
remote-handled TRUM waste.	At Risk	,	
	Complete definitive		
	design and submit		
	milestone change		
	package by 09/50/18		
	Al Kush		,
M-091-03:	Revision due annually		
Submit TRUM waste/MLLW PMP	by 06/30.	FY 14 Submittal	• DOE provided response to draft Ecology comments on 10/23/14 (14-AMRP-0310)
	Submit disposition	Complete	
	plans for no path	1	
	forward waste by		
	06/30/2011 <b>Complete</b>		
M-091-40:	250 m <sup>3</sup> by 09/30/12	FY 15	• No funding has been identified to retrieve waste in FY
Retrieve contact-handled	(Target Date)	Target	2015.
retrievably-stored waste	Missed	Date	<ul> <li>There were no substrate sampling and analysis results</li> </ul>
		To Be	for 07/14-09/14. No funding has been identified to

	250 m³ by 09/30/13 (Target Date) Missed	Missed	perform sampling and analysis in FY 2015.
	250 m <sup>3</sup> by 09/30/14 (target)  Missed	·	
	1,250 m <sup>3</sup> by 09/30/15 To <b>Be Missed</b>		
	Complete by 09/30/16 To Be Missed		
M-091-41: Retrieve remote-handled retrievably stored waste	Complete non-caisson retrieval by 09/30/16 At Risk	At Risk	<ul> <li>No funding has been identified to retrieve waste in FY 2015.</li> </ul>
	Complete caisson retrieval by 12/31/18 At Risk		
M-091-42: Treat small-container, contact handled MLLW	Complete treatment by 09/30/17	To Be Missed	<ul> <li>No funding has been identified to treat waste in FY 2015.</li> <li>19 m<sup>3</sup> are in SWOC storage as of 10/30/14.</li> </ul>
M-091-43: Treat large-container MLLW and remote-handled MLLW	Complete treatment by 09/30/17	To Be Missed	<ul> <li>No funding has been identified to treat waste in FY 2015.</li> <li>66 m<sup>3</sup> are in SWOC storage as of 10/30/14.</li> </ul>
M-091-44:	Certify 300 m <sup>3</sup> by	O	208 m <sup>3</sup> hours Local and 1 m 1 m 1

	N. Section 1	09/30/13 (target)	<ul> <li>991 Milestone certification definition) toward the 09/30/18 milestone.</li> <li>An additional 54 m³ are currently at PFNW for repackaging.</li> <li>6,794 m³ were in SWOC storage as of 10/30/14.</li> <li>Twelve containers (about 2.4 m³) are currently at PFNW for repackaging.</li> <li>1,947 m³ currently in storage at SWOC facilities as of 10/30/14.</li> </ul>	Schedule FY 14 Target Date Missed	Certify 300 m³ by 09/30/17  Complete  Certify 300 m³ by 09/30/17  Complete  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by 09/30/12 (target)  Missed  Certify 125 m³ by 09/30/13 (target)  Missed	and remote-handled  M waste  1-46  y and ship small-container,  1-thandled TRUM waste
	TATERICA	Missed			Certify 125 m <sup>3</sup> by	
09/30/13 (target) Missed	(09/30/13 (target)				לה יווי הדין דיה הוא	
09/30/13 (target) Missed	09/30/13 (target)				Certify 125 m <sup>3</sup> by	
Certify 125 m <sup>3</sup> by 09/30/13 (target) Missed	Certify 125 m <sup>3</sup> by 09/30/13 (target)	Certify 125 m <sup>3</sup> by	10/30/14.	Missed	MISSED	
Missed	Missed	Missed	• 1,947 m <sup>3</sup> currently in storage at SWOC facilities as of	Date	09/30/12 (target)	ct-handled TRUM waste
09/30/12 (target)  Missed  Missed  Certify 125 m³ by 09/30/13 (target)  Missed	09/30/12 (target)  Missed  Missed  1  Certify 125 m³ by 09/30/13 (target)	09/30/12 (target) <b>Date</b> • 1  Missed Missed 1  Certify 125 m <sup>3</sup> by	PFNW for repackaging.	Target	Certity 300 m <sup>2</sup> by	ty and ship small-container,
Certify 300 m <sup>2</sup> by Target F 1 09/30/12 (target) Date 1 Missed Missed 1 Certify 125 m <sup>3</sup> by 09/30/13 (target) Missed	Certify 300 m <sup>2</sup> by Target F 1 09/30/12 (target) Date 1 1 Missed Missed 1 1 Certify 125 m <sup>3</sup> by 09/30/13 (target)	Certify 300 m <sup>2</sup> by Target H 09/30/12 (target) Date 1 Missed Missed 1 Certify 125 m <sup>3</sup> by	• Twelve containers (about 2.4 m²) are currently at	FY 14		01-46
Certify 300 m <sup>3</sup> by Target 09/30/12 (target) Date 09/30/12 (target) Missed 11  Certify 125 m <sup>3</sup> by 09/30/13 (target)  Missed	Certify 300 m <sup>3</sup> by Target 09/30/12 (target) Date 1 Missed Missed 1 Certify 125 m <sup>3</sup> by 09/30/13 (target)	Certify 300 m <sup>3</sup> by Target 09/30/12 (target) Date 11 Missed Missed 11 Certify 125 m <sup>3</sup> by		11.77.11		77 170
Certify 300 m <sup>3</sup> by Target 69/30/12 (target) Date 69/30/12 (target) Missed 11 Missed 11 Certify 125 m <sup>3</sup> by 69/30/13 (target) Missed	Certify 300 m <sup>3</sup> by <b>Target</b> 9 1 09/30/12 (target) <b>Date</b> 1 1 <b>Missed</b> Missed 1 Certify 125 m <sup>3</sup> by 09/30/13 (target)	Certify 300 m <sup>3</sup> by Target of 09/30/12 (target) Date of 1 Missed Missed 1 Certify 125 m <sup>3</sup> by			and shipment by 12/31/30	
and shipment by 12/31/30 FY 14 Certify 300 m³ by 7 Target 09/30/12 (target) Missed  Certify 125 m³ by 09/30/13 (target) Missed	and shipment by 12/31/30 FY 14 Certify 300 m³ by 09/30/12 (target) Missed  Certify 125 m³ by 09/30/13 (target)	and shipment by 12/31/30 FY 14 Certify 300 m <sup>3</sup> by O9/30/12 (target) Missed  Certify 125 m <sup>3</sup> by			Complete certification	
Complete certification and shipment by 12/31/30  Certify 300 m³ by 09/30/12 (target)  Missed  Certify 125 m³ by 09/30/13 (target)  Missed  Missed	Complete certification and shipment by 12/31/30 Certify 300 m³ by O9/30/12 (target) Missed  Certify 125 m³ by O9/30/13 (target)	Complete certification and shipment by 12/31/30 Certify 300 m³ by 09/30/12 (target) Missed  Certify 125 m³ by  Certify 125 m³ by			completion by 09/30/18	
Completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by Target 09/30/12 (target) Date 1 Missed 1 Missed 1 Missed 1 Missed 1 Missed 1 Missed 1	Completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by Target 09/30/12 (target)  Missed  Certify 125 m³ by Missed  Certify 125 m³ by 09/30/13 (target)	Completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by Target 09/30/12 (target)  Missed  Certify 125 m³ by  Missed  Certify 125 m³ by			milestones to	
milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30 FY 14 Certify 300 m³ by 09/30/12 (target) Missed  Certify 125 m³ by 09/30/13 (target) Missed  Missed	milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30 FY 14 Certify 300 m³ by 09/30/12 (target) Missed  Certify 125 m³ by 09/30/13 (target)	milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30 FY 14 Certify 300 m³ by 09/30/12 (target) Missed  Certify 125 m³ by Missed  Target  O9/30/12 (by 125 m³ by			annual certification and shipping	
annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by 09/30/12 (target)  Missed  Certify 125 m³ by 09/30/13 (target)  Missed  Missed	annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30 FY 14 O9/30/12 (target) Missed  Certify 125 m³ by 09/30/13 (target)	annual certification and shipping milestones to complete certification and shipment by 12/31/30 Certify 300 m³ by Missed Missed  Target FY 14  Target FY 14  Certify 125 m³ by			Submit change package proposing	
Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30 FY 14 O9/30/12 (target) Missed Missed Missed Missed Missed	Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30 FY 14 O9/30/12 (target) Missed Missed Missed O9/30/13 (target)	Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30 FY 14 Certify 300 m³ by Missed Missed  Certify 125 m³ by  Certify 125 m³ by			On Schedule	
Submit change package proposing annual certification and shipping milestones to complete certification and shipment by 12/31/30 Certify 300 m³ by O9/30/12 (target) Missed  Certify 125 m³ by O9/30/13 (target) Missed Missed	FY 14 • Target Date Missed	Submit change package proposing annual certification and shipping milestones to complete certification and shipment by 12/31/30  Certify 300 m³ by Target Programmissed Missed Missed			Certify 300 m <sup>3</sup> by 09/30/18	
Certify 300 m³ by  09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to complete certification and shipment by 12/31/30 Certify 300 m³ by O9/30/12 (target) Missed  Certify 125 m³ by O9/30/13 (target) Missed  Missed	Certify 300 m³ by  09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by 09/30/12 (target)  Missed  Certify 125 m³ by 09/30/13 (target)	Certify 300 m³ by  09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by O9/30/12 (target)  Missed  Certify 125 m³ by  Missed  Missed  Ogyanage  Pry 14  Target  Date  Missed			Complete	
Certify 300 m³ by 09/30/18  On Schedule  Submit change proposing annual certification and shipping milestones to complete certification by 09/30/18  Certify 300 m³ by 12/31/30  Certify 300 m³ by 12/31/30  Missed  Certify 125 m³ by 09/30/12 (target)  Missed  Missed	Certify 300 m³ by  09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by 09/30/12 (target)  Missed  Certify 125 m³ by 09/30/13 (target)	Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to complete certification by 09/30/18  Complete certification and shipment by 12/31/30  FFY 14  Certify 300 m³ by Missed  Missed  Certify 125 m³ by	• 6,794 m <sup>3</sup> were in SWOC storage as of 10/30/14.		09/30/17	
Complete  Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Target PFY 14 O9/30/12 (target) Missed  Missed  Missed	Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  RFY 14  Certify 300 m³ by 12/31/30  Missed  Missed  Certify 125 m³ by 09/30/12 (target)	Certify 300 m³ by 09/30/17  Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by Missed  Certify 125 m³ by  Certify 125 m³ by  Missed  Certify 125 m³ by	repackaging.		Certify 300 m <sup>3</sup> by	
Certify 300 m³ by 09/30/17  Complete  Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by Target Nissed  Missed  Missed	Certify 300 m³ by 09/30/17  Complete  Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  FY 14  Certify 300 m³ by 09/30/12 (target)  Missed  Missed  Missed  Missed  Missed	Certify 300 m³ by 09/30/17  Complete  Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  FY 14  Certify 300 m³ by Missed  Missed  Missed  Certify 125 m³ by	<ul> <li>An additional 54 m<sup>3</sup> are currently at PFNW for</li> </ul>		•	IM waste
Certify 300 m³ by 09/30/17  Complete  Certify 300 m³ by 09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Certify 300 m³ by 12/31/30  Certify 300 m³ by Target FY 14  Certify 300 m³ by Missed  Missed  Missed	Certify 300 m³ by 09/30/17 Complete  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  Certify 300 m³ by 09/30/12 (target)  Missed  Certify 125 m³ by 09/30/13 (target)	Certify 300 m³ by  09/30/17  Complete  Certify 300 m³ by  09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to completion by 09/30/18  Complete certification and shipment by 12/31/30  FY 14  Certify 300 m³ by Certify 300 m³ by Missed  Missed  Certify 125 m³ by	09/30/18 milestone.		Complete	e and remote-handled
Certify 300 m³ by  09/30/17  Complete  Certify 300 m³ by  09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to complete certification by 09/30/18  Complete certification and shipment by 12/31/30  Missed  Missed  Missed  Missed	Certify 300 m³ by  09/30/17  Complete  Certify 300 m³ by  09/30/18  On Schedule  Submit change package proposing annual certification and shipping milestones to complete certification and shipment by 12/31/30  Certify 300 m³ by Target Missed  Missed  Certify 125 m³ by 09/30/13 (target)	Certify 300 m³ by 09/30/17 Complete  Certify 300 m³ by 09/30/18 On Schedule  Submit change package proposing annual certification and shipping milestones to complete certification by 09/30/18  Complete certification and shipment by 12/31/30 FFY 14 Target Nissed Missed Missed  Certify 125 m³ by		Schedule	09/30/16	Certify large-container TRUM

	Missed	
·	Certify 250 m <sup>3</sup> by 09/30/15 <b>To Be Missed</b>	
	Certify 250 m <sup>3</sup> by 09/30/16  At Risk	
	Complete certification by 09/30/17 <b>To Be Missed</b>	
	Ship 1,000 m <sup>3</sup> by 09/30/11 <b>Complete</b>	
	Complete shipment by 09/30/18 At Risk	
M-026-01 Submit annual Hanford Land Disposal Restrictions (LDR) Report	Submittal due annually by 04/30	<ul> <li>DOE provided revised CY 2013 report responding to Ecology comments provided on 10/17/14 (15-AMRP- 0002).</li> </ul>

•


M-091 PMM October 30, 2014 Attendes!

### M-091 PROJECT MANAGERS MEETING

### 825 Jadwin / Room 540S Hanford, Washington October 30, 2014

2:30 p.m. to 3:00 p.m.

### Agenda



- IX. Documents for Submittal to the Administrative Record
- X. Next Project Managers Meeting