



0052101

Department of Energy
Richland Operations Office
P.O. Box 550
Richland, Washington 99352

00-ORL-009

NOV 15 1999



Mr. Douglas R. Sherwood
Hanford Project Manager
U.S. Environmental Protection Agency
712 Swift Boulevard, Suite 5
Richland, Washington 99352

Dear Mr. Sherwood:

COMPLETION OF HANFORD FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (TRI-PARTY AGREEMENT) TARGET DATE M-34-15A-T01

The Spent Nuclear Fuel Project completed all work required by the Tri-Party Agreement M-34-15A-T01 on October 31, 1999, which was the target date. The requirements specified the following: "Complete two bays of the Cold Vacuum Drying (CVD) Facility construction and installation. The first two bays of the CVD Facility shall be constructed, all process equipment installed, and acceptance tests completed."

The U.S. Department of Energy, Richland Operations Office, and the U.S. Environmental Protection Agency (EPA) met on October 18, 1999, to achieve mutual understanding of the specific CVD Facility work that would be completed by October 31, 1999. EPA staff toured the CVD Facility on October 19, 1999, to better understand the scope and status of the work being performed.

The enclosed Construction Completion Document (CCD) was completed by the Fluor Daniel Hanford Inc., Acceptance Inspector on October 29, 1999. The CCD verifies that the work was completed on schedule.

If you have any questions please contact me on (509) 376-6888 or R. G. Holt, Office of Spent Nuclear Fuels, on (509) 376-9989.

Sincerely,

George H. Sanders, Program Manager
Office of Regulatory Liaison

ORL:MFJ

Enclosure

cc See page 2

Mr. Douglas R. Sherwood
00-ORL-009

-2-

NOV 15 1999

cc w/encl:

J. R. Wilkinson, CTUIR

R. F. Stanley, Ecology

J. S. Hertzler, FDH

O. S. Kramer, FDH

R. E. Piippo, FDH

M. B. Reeves, HAB

P. Sobotta, NPT

M. L. Blazek, OOE

R. Jim, YN

TPA Administrative Record, FDH

CONSTRUCTION COMPLETION DOCUMENT

ORIGINAL

RL Project Title:

Cold Vacuum Drying Facility

HQ Project No.: RL Project No.: FDH Assigned Performer (e.g., Major Subcontractor):

96D406 W-441 FDH

- Total Formal Construction Project
- Partial Formal Construction Project (e.g., system)
- Minor Construction Activity (Note: This form is optional for Minor Construction Activity)

Section Ia - Completion of Construction and Construction Acceptance Testing

(Signature in Section Ia documents Completion of Physical Construction.)

Describe the Formal Construction Project, Partial Project (e.g., system), or Minor Construction Activity being documented as physical construction complete:

Scope includes bays 4 & 5 CVD Process Equipment, bays 4 & 5 Electrical Power Distribution (EPD), and bays 4 & 5 Civil/Structural. A facility boundry description is attached.

- No Exception List
- Exception List Attached

FDH Assigned Performer Signature (e.g., Major Subcontractor)	Date	Acceptance Inspection (AI)* Signature	Date
M. J. Wiemers / M. J. Wiemers	11/1/99	MI. [Signature] for MIKE PAGE	11-1-99

DOE-RL Signature (Only Required for Total Formal Construction Project)	Date
J. Beau [Signature]	11/1/99

Section Ib - Completion of Exceptions

(Signatures in Section Ib document that exceptions identified in Section Ia have been completed and/or funds have been accrued to complete remaining minor exceptions and remaining project financial obligations.)

- All exceptions resolved
- Funds accrued for remaining exceptions (list attached)

FDH Assigned Performer Signature (e.g., Major Subcontractor)	Date	Acceptance Inspection (AI)* Signature	Date

DOE-RL Signature (Only Required for Total Formal Construction Project)	Date

Section IIa - Completion of Operational Testing and Approval of Test Results

(Signatures in Section IIa document Engineering approval of Operational Test results, and Operations acceptance of the completed system/project.)

- No Exception List (Section IIb NOT required)
- Exception List Attached

FDH Assigned Performer (e.g., MSC) - Engineering Signature	Date	Acceptance Inspection (AI)* Signature	Date

FDH Assigned Performer (e.g., MSC) - Operations Signature	Date	DOE-RL Signature (Only Required for Total Formal Construction Project)	Date

Section IIb - Completion of Exceptions

(Signatures in Section IIb document that exceptions identified in Section IIa have been completed.)

FDH Assigned Performer Signature (e.g., Major Subcontractor)	Date	Acceptance Inspection (AI)* Signature	Date

DOE-RL Signature (Only Required for Total Formal Construction Project)	Date