

Change Number M-93-08-01	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date August 4, 2009
------------------------------------	--	-------------------------------

Originator: Thomas K. Teynor **Phone:** (509) 376-6363

Class of Change
 I – Signatories II – Executive Manager III – Project Manager

Change Title
 Modification of Hanford Federal Facility Agreement and Consent Order (Agreement) 100 K Area M-093-22 Interim Milestone

RECEIVED
AUG 13 2009

Description/Justification of Change

Approval of this change package modifies Hanford *Federal Facility Agreement and Consent Order* (HFFACO) M-93-00 series interim milestone. The scope and due date for M-093-22 are being revised due to impacts from the delay in removing sludge from the K East and K West Basins. The new date for this milestone is based on past experience completing similar Hanford site reactor interim safe storage work. Good cause exists in accordance with HFFACO Article XL paragraph 120(D) to extend this milestone. The K West ISS due date will be based on the remedial action work plan per HFFACO interim milestone M-016-140. The ISS of K West reactor is removed from M-093-22 because completing K West ISS will be delayed longer than the K East reactor ISS due to extended use of the K West basin for sludge storage. A future milestone for completion of ISS of the K West reactor will be set following the M-016-140 deliverable.


Impact of Change

This change delays the date when the 105 K East and 105 K West reactors are placed into interim safe storage. The change is being integrated with a comprehensive realignment of 100 K Area milestones that are affected due to the design, testing and treatment of sludge. Impacts occur to milestones identified in change packages M-16-08-09 and M-34-08-03.

Affected Documents

The Hanford Federal Facility Agreement and Consent Order, as amended and Hanford Site internal planning management, and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Site Wide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, Land Disposal Restrictions Report requirements).

Approvals

_____ Ecology	 8/11/09 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date
_____ DOE-RL	 8/10/09 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date
_____ EPA	 8/11/09 <input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved Date

Modifications to existing Tri-Party Agreement milestones are denoted with ~~strikeout~~; new milestone/text are denoted with **shading**

Milestone/Target	Description	Date
M-093-22	COMPLETE 105-KE AND 105-KW REACTOR INTERIM SAFE STORAGE IN ACCORDANCE WITH THE REMEDIAL DESIGN/REMEDIAL ACTION WORK PLAN.	09/30/2011 07/31/2014