



Change Number	Federal Facility Agreement and Consent Order Change Control Form <small>Do not use blue ink. Type or print using black ink.</small>	Date:
M-94-05-02		6/14/06
Originator:		Phone:
Kevin D. Bazzell		(509) 373-0463
Class of Change:		
<input type="checkbox"/> I - Signatories	<input checked="" type="checkbox"/> II - Executive Manager	<input type="checkbox"/> III - Project Manager
Change Title:		
Establish Tri-Party Agreement Interim Milestones M-094-06, M-094-07, M-094-08, M-094-09.		
Description/Justification of Change:		
<p>In October 2001, the U.S. Department of Energy, Richland Operations Office, (RL), the State of Washington, Department of Ecology (Ecology), and the U.S. Environmental Protection Agency (EPA), hereinafter referred to as the Parties, entered into negotiations for cleanup schedules consistent with the common objective of remediating waste sites and facilities located along the Columbia River by September 30, 2018. The negotiations were formalized with the approval of Tri-Party Agreement change packages.</p> <p>To accelerate cleanup work along the Columbia River, the U.S. Department of Energy (DOE) issued a Request for Proposal in March 2002 to pursue procurement of a new, first-of-a-kind closure contract. The contracting approach was designed to accelerate risk reduction and closure of 210-square-miles beginning at the shores of the Columbia River and extending inland to the middle of the Hanford Site. In the December 2003/January 2004 timeframe, DOE solicited input from prospective offerors, other interested parties and industry to ensure that this contracting approach was an effective way to close the Hanford Site River Corridor. As a result, major changes were made to the RFP and RL reissued it in July 2004. In September 2004, the Parties changed the M-094-00 major milestone to reflect the expected accelerated contract strategy end date of September 30, 2015 and established a new interim milestone, M-094-05, to show continued progress towards deactivation, decontamination, decommissioning and demolition of 300 Area high priority facilities.</p> <p>Description/Justification of Change and Tri-Party Agreement milestones are continued on pages 2-3 of this Tri-Party Agreement change Package.</p>		
Impact of Change:		
Establishes new Tri-Party Agreement Interim Milestones M-094-06, M-094-07, M-094-08 and M-094-09. Modifies regulatory requirements governing Hanford remediation activities. Administrative action is required to incorporate this change in Appendix D of the Tri-Party Agreement.		
Affected Documents:		
The Hanford Federal Facility Agreement and Consent Order, as amended, and Hanford Site internal planning management and budget documents (e.g., USDOE and USDOE contractor Baseline Change Control documents; Multi-Year Work Plan; Sitewide Systems Engineering Control Documents; Project Management Plans, and, if appropriate, LDR Report requirements).		
Approvals		
 M.S. McCormick, RL IAMIT Representative	6/26/06 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 N. Ceto, EPA IAMIT Representative	7/10/06 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved
 J. Hedges, Ecology IAMIT Representative	7/10/06 Date	<input checked="" type="checkbox"/> Approved <input type="checkbox"/> Disapproved

**RECEIVED**  
DEC 06 2006

**EDMC**

Description/Justification of Change (continued)

The existing December 31, 2005, completion date for Tri-Party Agreement Milestone M-094-01, *Submit a Schedule and Tri-Party Agreement Milestones to Complete Disposition of the Surplus Facilities in the 300 Area*, was predicated on the selection of the River Corridor Contractor by January 2005 and subsequent baseline submittal six months later. The River Corridor Closure Contract was awarded on March 23, 2005 and responsibility for the River Corridor work was transferred to the new contractor on August 27, 2005. The contractor submitted their baseline and schedule for the River Corridor workscope on November 22, 2005. Based on the new baseline, the Parties have agreed to changes to the M-094 milestone series. Four new Tri-Party Agreement Interim Milestones, M-094-06, M-094-07, M-094-08, and M-094-09 are being added to ensure continued progress towards deactivation, decontamination, decommissioning and demolition of 300 Area high priority facilities. The high priority facilities listed represent potential safety hazards, are critical path facilities with high dollar cleanup costs and potential schedule impacts on the overall 300 Area remediation effort, and are within the scope of the proposed RCCC Baseline. The milestones are identified on page 3 of the Tri-Party Agreement Change Control Form. It should be noted that the companion milestones M-094-03 and M-094-05 remain unchanged by these negotiations.

Modifications established by approval of this Tri-Party Agreement Change Control Form are denoted as ~~strikeout~~ for deletions/modification and **shading** for new text.

Milestone Number	Milestone Description	Completion Date
M-094-00	<p>Complete disposition of 300 Area surplus facilities to be defined as the 220 facilities listed in the Hanford River Corridor Closure Contract Solicitation #DE-RP06-04RL14655.</p> <p>Completion of facility disposition is defined as the completion of deactivation, decontamination, decommissioning, and demolition and obtain EPA and/or Ecology approval of the appropriate project closeout documents. The cleanup of 300-FF-2 waste sites associated with 300 Area surplus facilities will be performed in accordance with Tri-Party Agreement Major Milestone M-016-00B. □</p>	9/30/2015
M-094-01	<p>Submit a schedule and Tri-Party Agreement milestones to complete disposition of the surplus facilities in the 300 Area.</p> <p>The milestone deliverable shall include at least: 1) a schedule for submittals of Engineering Evaluation/Cost Analyses (EE/CA), removal action memoranda, removal action work plans, closure/post closure plans and other documents that require EPA and/or Ecology approval; 2) a schedule that defines initiation and completion dates for the disposition of groups of surplus facilities and associated waste sites; and 3) A Tri-Party Agreement change package that includes milestones for groups of surplus facilities and associated waste sites that will ensure completion of M-094-00. These schedules shall be included (and updated as appropriate) in 300 Area removal action work plans submitted for EPA and/or Ecology approval will be aligned with the associated schedules</p>	12/31/2005

Milestone Number	Milestone Description	Completion Date
	required by M-016-63. □	
M-094-03	Complete Disposition Of The Following Surplus Facilities: 303M, 332, 333, 334, 334A, 3221, 3222, 3223, 3224, 3225, 324, 324B, 327 (See TPA Change Request M-94-01-01, Table 1)	9/30/2010

Tri-Party Agreement Change Request

M-94-05-02

Page 3

Milestone Number	Milestone Description	Completion Date
M-094-05	Complete deactivation, decontamination, decommissioning and demolition (D4) of 313 and 314 facilities. Foundations, subsurface structures, and/or soil contamination can be deferred to a comprehensive remedial action program, but waste sites will be established in the interim to track this cleanup commitment.	9/30/2006
M-094-06	<p>Complete the selected removal and/or remedial actions that are selected for 3 of the following 19 high priority facilities: 305B, 306E, 306W, 307 Retention Basins, 308, 309, 321, 323, 324, 324B, 325, 326, 327, 329, 333, 340, 3706, 307 trench and 3720; to include the 333 facility.</p> <p>The 307 trench (also known as the 316-3 waste site) is a candidate waste site. Completion of this milestone commitment for the 307 trench includes the necessary characterization to determine if further remediation is necessary and will be met when the sampling results have been accepted by EPA. The selected removal action for the other 18 facilities listed is or is expected to be completion of deactivation, decontamination, decommissioning, and demolition (D4) of the facility. In accordance with approved work plans, foundation, subsurface structures, and/or soil contamination can be deferred to a comprehensive remedial action program, but waste sites will be established in the interim to track this cleanup commitment.</p>	12/30/2007
M-094-07	<p>Complete the selected removal and/or remedial actions that are selected for 6 of the following 19 high priority facilities: 305B, 306E, 306W, 307 Retention Basins, 308, 309, 321, 323, 324, 324B, 325, 326, 327, 329, 333, 340, 3706, 307 trench and 3720; to include the 306E, 306W, 3720 and 305B facilities</p> <p>The 307 trench (also known as the 316-3 waste site) is a candidate waste site. Completion of this milestone commitment for the 307 trench includes the necessary characterization to determine if further remediation is necessary and will be met when the sampling results have been accepted by EPA. The selected removal action for the other 18 facilities listed is or is expected to be completion of deactivation, decontamination, decommissioning, and demolition (D4) of the facility. In accordance with approved work plans, foundation, subsurface structures, and/or soil contamination can be deferred to a comprehensive remedial action program, but waste sites will be established in the interim to track this cleanup commitment.</p>	12/30/2009
M-094-08	<p>Complete the selected removal and/or remedial actions that are selected for 12 of the following 19 high priority facilities: 305B, 306E, 306W, 307 Retention Basins, 308, 309, 321, 323, 324, 324B, 325, 326, 327, 329, 333, 340, 3706, 307 trench and 3720.</p> <p>The 307 trench (also known as the 316-3 waste site) is a candidate waste site. Completion of this milestone commitment for the 307 trench includes the necessary characterization to determine if further remediation is necessary and will be met when the sampling results have been accepted by EPA. The selected removal action for the other 18 facilities listed is or is expected to be completion of deactivation, decontamination, decommissioning, and demolition (D4) of the facility. In accordance with approved work plans, foundation, subsurface structures, and/or soil contamination can be deferred to a comprehensive</p>	12/31/2011

	remedial action program, but waste sites will be established in the interim to track this cleanup commitment.	
M-094-09	<p>Complete of the selected removal and/or remedial actions that are selected for 15 of the following 19 high priority facilities: 305B, 306E, 306W, 307 Retention Basins, 308, 309, 321, 323, 324, 324B, 325, 326, 327, 329, 333, 340, 3706, 307 trench and 3720; <b>to include the 323 facility and the 307 trench.</b></p> <p>The 307 trench (also known as the 316-3 waste site) is a candidate waste site. Completion of this milestone commitment for the 307 trench includes the necessary characterization to determine if further remediation is necessary and will be met when the sampling results have been accepted by EPA. The selected removal action for the other 18 facilities listed is or is expected to be completion of deactivation, decontamination, decommissioning, and demolition (D4) of the facility. In accordance with approved work plans, foundation, subsurface structures, and/or soil contamination can be deferred to a comprehensive remedial action program, but waste sites will be established in the interim to track this cleanup commitment.</p>	9/30/2013