








1238795

[0076583H]

Change Number M-16-16-04	Federal Facility Agreement and Consent Order Change Control Form Do not use blue ink. Type or print using black ink.	Date 05/12/2016															
Originator R. J. Corey		Phone 376-0108															
Class of Change <input type="checkbox"/> I - Signatories <input checked="" type="checkbox"/> II - Executive Manager <input type="checkbox"/> III - Project Manager																	
Change Title Addition To And Modification Of EPA Lead Regulatory Agency Milestones Within The M-016 Series "Complete Remedial Actions for all Non-Tank Farm and Non-Canyon Operable Units"																	
Description/Justification of Change The change package includes: <ul style="list-style-type: none"> • Modification of Interim Milestone M-016-00B • Addition of three interim milestones • Extension of two interim milestones These changes align with the revised and reprioritized milestones developed through negotiations.																	
Continued on page 2																	
Impact of Change Modification and extension of several milestones within the M-016 series, and separation of milestones for remedial actions.																	
Affected Documents The Hanford Federal Facility Agreement and Consent Order (HFFACO), as amended, and Hanford Site internal planning management, and budget documents (e.g., DOE and DOE contractor baseline change control documents, project management plans).																	
Approvals <table border="0"> <tr> <td>R.J. Corey DOE</td> <td></td> <td>5/20/16</td> <td><input checked="" type="checkbox"/> Approved</td> <td><input type="checkbox"/> Disapproved</td> </tr> <tr> <td>D.A. Faulk EPA</td> <td></td> <td>5/23/16</td> <td><input checked="" type="checkbox"/> Approved</td> <td><input type="checkbox"/> Disapproved</td> </tr> <tr> <td>N/A Ecology</td> <td></td> <td></td> <td><input type="checkbox"/> Approved</td> <td><input type="checkbox"/> Disapproved</td> </tr> </table>		R.J. Corey DOE		5/20/16	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	D.A. Faulk EPA		5/23/16	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	N/A Ecology			<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved	Page 1 of 2
R.J. Corey DOE		5/20/16	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved													
D.A. Faulk EPA		5/23/16	<input checked="" type="checkbox"/> Approved	<input type="checkbox"/> Disapproved													
N/A Ecology			<input type="checkbox"/> Approved	<input type="checkbox"/> Disapproved													



1238696

Modifications to HFFACO Appendix D, "Milestones and Target Dates Including Designation of Lead Regulatory Agency," are denoted by using ~~strikeout~~ to indicate text deletions and double underline to indicate text additions.

Number	Milestone	Due Date
M-016-00B <u>Lead Regulatory Agency: EPA</u>	Complete all interim 300 Area remedial actions including the 618-10 and 648-44 burial grounds, but not including <u>the 618-11 burial ground, 300-296, and</u> sites associated with retained 300 Area facilities and the utility corridors. Completion of interim remedial actions for waste sites associated with the retained 300 Area facilities and their utilities are subject to approved Remedial Design/Remedial Action Work Plans. Completion of all interim-remedial actions is defined as the completion of the interim ROD requirements in accordance with an approved RD/RA Work Plan and obtain EPA approval of the appropriate project closeout documents. The disposition of impeding surplus facilities will be performed in accordance with Milestone M-094-00.	09/30/2018
M-016-85A <u>Lead Regulatory Agency: EPA</u>	<u>Complete remote excavation of the 300-296 waste site in accordance with an approved RD/RA Work Plan.</u>	<u>09/30/2019</u>
M-016-85 <u>Lead Regulatory Agency: EPA</u>	<u>Complete remedial actions for the 300-296 waste site in accordance with RD/RA Work Plan for 300-FF-2 Soils (DOE/RL-2014-13-ADD1) and disposition for the 324 Building and Ancillary Buildings in accordance with the Removal Action Work Plan (DOE/RL-2004-77). Completion of facility disposition is defined as the completion of deactivation, decontamination, decommissioning, and demolition in accordance with the removal action work plan.</u>	<u>09/30/2021</u>
M-016-86 <u>Lead Regulatory Agency: EPA</u>	<u>Complete remedial actions for 618-11 Burial Ground in accordance with RD/RA Work Plan for 300-FF-2 Soils (DOE/RL-2014-13-ADD1).</u>	<u>09/30/2021</u>
M-016-200A <u>Lead Regulatory Agency: EPA</u>	Complete U Plant canyon (221 U Facility) demolition in accordance with the Remedial Design/Remedial Action Work Plan.	09/30/2017 <u>09/30/2024</u>
M-016-200B <u>Lead Regulatory Agency: EPA</u>	Complete U Plant (221 U Facility) barrier construction in accordance with the Remedial Design/Remedial Action Work Plan.	09/30/2024 <u>09/30/2027</u>

