

Distribution


Unit Managers' Meeting: 100 Area Remedial Action Unit/Source Operable Units


| | |
|---|----------------------------|
| Glenn Goldberg | DOE-RL, RP (A3-04) |
| Mary Jarvis | DOE-RL, RP (A5-15) |
| Owen Robertson..... | DOE-RL, RP (A3-04) |
| Chris Smith..... | DOE-RL, RP (A3-04) |
| Michael Thompson | DOE-RL, RP (A6-38) |
| Arlene Tortoso | DOE-RL, RP (A6-38) |
| Jon Yerxa | DOE-RL, RP (A5-15) |
| RECEIVED MAY 07 2003 EDMC | |
| Lisa Treichel | DOE-HQ (EM-442) |
| John Price..... | WDOE (Kennewick) (B5-18) |
| Jean Vanni..... | WDOE (Kennewick) (B5-18) |
| Wayne Soper..... | WDOE (Kennewick) (B5-18) |
| Dennis Faulk..... | EPA (B5-01) |
| Randy Acselrod | Washington Dept. of Health |
| Debora McBaugh..... | Washington Dept. of Health |
| Richard Jaquish..... | Washington Dept. of Health |
| Eileen Murphy-Fitch | FD (A1-14) |
| John April..... | BHI (L6-06) |
| Jane Borghese | FH (E6-35) |
| Ella Feist..... | CHI (H9-01) |
| Frank Corpuz..... | BHI (H0-17) |
| Michelle Coy | CHI (H9-02) |
| Rick Donahoe | BHI (X5-60) |
| Jack Donnelly | BHI (H0-17) |
| Jon Fancher..... | CHI (X5-60) |
| Rex Miller..... | BHI (X3-40) |
| Mark Morton | BHI (X9-05) |
| Robert Nielson..... | BHI (X9-08) |
| Tom Kisenwether..... | BHI (X9-11) |
| Dean Strom | CHI (X3-40) |
| Jill Thomson | CHI (H9-01) |
| Michael Wetzler | BHI (H0-17) |
| Joan Woolard | BHI (H0-02) |
| Administrative Record | BHI (H0-09) 2 copies |

Please inform Michael Wetzler (372-9562) – BHI (H0-17)
of deletions or additions to the distribution list.

Meeting Minutes Transmittal/Approval
Unit Managers' Meeting
100 Area Remedial Action and Waste Disposal Unit/Source Operable Unit
3350 George Washington Way, Richland, Washington
February 19, 2003

APPROVAL:  Date 4/8/03
Chris Smith/Jamie Zeisloft, 100 Area Unit Managers, RL (A3-04)

APPROVAL:  Date 4/24/03
Michael Thompson/ Arlene Tortoso, Waste Management
Division, RL (A6-38)


APPROVAL:  Date 4/25/03
John Price, 100 Aggregated Area Unit Manager, Ecology (B5-18)

APPROVAL:  Date 4-24-03
Dennis Faulk, 100 Aggregate Area Unit Manager, EPA (B5-01)

Meeting minutes are attached. Minutes are comprised of the following:

| | | |
|---------------|----|---|
| Attachment 1 | -- | Attendance Sheet |
| Attachment 2 | -- | Agenda |
| Attachment 3 | -- | 100 Area Meeting Minutes |
| Attachment 3a | -- | 100 Area Groundwater Monitoring Status Meeting Minutes from 1/29/03 |
| Attachment 4 | -- | CVP Closeout Summary Table |
| Attachment 5 | -- | Additional Structures at 100-N Facilities (e-mail) |
| Attachment 6 | -- | 100-N Area Plume location map |
| Attachment 7 | -- | Air Monitoring Plan for 100-N Area Ancillary Facility Decontamination & Decommissioning |
| Attachment 8 | -- | Clarification of Scope for 109-N Roof |
| Attachment 9 | -- | 100-BC Area Map |
| Attachment 10 | -- | Addendum for 118-C horizontal Rod Cave Characterization Plan |
| Attachment 11 | -- | ERC IOM on 118-B-2 Burial Ground |
| Attachment 12 | -- | PowerPoint presentation of 118-B-2 Burial Ground |

Prepared by:


Amy Pennock (X3-16) / Mike Wetzler (H0-17)

Date

3/29/03

Concurrence by:


Vern Dronen, Project Manager
BHI Remedial Action and Waste Disposal Project (H0-17)

Date

3/28/03

UNIT MANAGERS MEETING MINUTES
 3350 George Washington Way, Assembly Room
 February 19, 2003

107311

2:00 – 3:10 p.m. 100 Area 3350, Assembly Room

Groundwater

- Dennis Faulk (EPA) requested that the 100 Areas Groundwater Monitoring Status Meeting (meeting was between EPA and Ecology) minutes from January 29, 2003, (**Attachment 3**) be included in February's 100 Area Unit Managers Meeting Minutes.

100-BC-5 Groundwater OU

- Mark Sweeney (PNNL) announced that there is a BC-5 white paper for FR-3 Groundwater and BC-5 Groundwater. DQO document should be done by March 2003

100-FR-3 Groundwater OU

- See above under 100-BC-5.

100-HR-3 Groundwater OU

- Remediation and treatment status – was not discussed.

100-KR-4 Groundwater OU

- Remediation treatment status – They are operating at 205 to 275 gallons per minute. The flow rate is normal. There are no scheduled outages. They are operating at 99.4% efficiency for the month. There are no well-drilling issues to discuss. Both wells are done.
- A Request for Proposal (RFP) for installing vadose tubes near the 118-K-1 Burial Ground has been initiated. The benchmark proposals are due next week.

100-NR-2 Groundwater OU

- Remediation treatment status – was not discussed.

Review Open Action Items Logs

November Meeting Action Items

- Approval letter for 100-N RDR/RAWP has been received. Action item is closed.
- Open item for CSAP – revised CSAP must be approved before closing out.

General Cross Over Items

- CVP status – The WIDS Site CVP Closeout Summary Table (**Attachment 4**) was handed out and reviewed. All CVP's are on schedule.
- RESRAD Update – No updates have occurred since RESRAD version 6.21 was issued in September 2002. Dennis (EPA) suggested that we start tracking changes since there have been six or seven revisions. He also suggested that these be included in revision 5 of the 100 Area Remedial Design Report/Remedial Action Work Plan.
- Review and approval of last UMM minutes – Tom Kissenwether (ERC) provided a handout of the current signing process. It was noted since April 2002 the minutes have not been approved and signed. It was strongly suggested that this needed to be done at the end of the meeting. Dennis Faulk (EPA) suggested that Vern Dronen (ERC) sign first before the other signatures are acquired. Signage of the UMM minutes process should be contractor, U.S. Department of Energy, and then the regulators.
- A "Clarification of Scope" agreement was submitted to be recorded in the UMM meeting. The Clarification of Scope agreement allows the 2003 asbestos abatement activity at the 109N roof to use the same documentation, which was reproduced for a similar activity that occurred in 1999.
- The 100-N facilities were addressed in an *Action Memo* (**Attachment 5**).

Remedial Action

100 Area Common

- ESD Status – Chris Smith (DOE) noted the 116-N-1 Explanation of Significant Differences (ESD) public comment period started on February 3, and the public comment period has been extended 30 days– no comments have been received as of today.
- 118-K-1 Design – The kick-off is planned with 30% complete and 90% completed by summer of 2003. Larry Gadbois requested a copy of the 30% design be sent to him (The document was sent to Larry the day after this meeting).

100 F, K, and Group 4

- 100-F General status – The excavations were finished at the end of December 2002. The backfill activities have been started and should be completed by the end of June 2003. It was suggested that since the Waste Treatment Plant (WTP) has a stockpile of broken clean concrete that would eventually need to be removed that we use this concrete as backfill at the 100-F Area. Dennis Faulk (EPA) concurred with this approach provided it is buried at least 10 feet or more below the ground level. It was mentioned the 100-B/C area wants to follow a similar approach, using 100-B/C Area clean fence posts with concrete bases as backfill in the

remediation sites. Dennis Faulk (EPA) also agreed, this approach could also be used at 100-B/C provided the material was at least 10 feet or more below the ground level.

- 100-K General status – The Tri-Party Agreement milestone was started on December 11, 2002. At the 116-KW-3 site, 30% of the overburden has been removed.
- At the 116-KW-3 Retention Basin – it was reported that the first excavation came up clean. One meter below the basin, the contamination is isolated by steel and asphalt and should not be a problem. The WTP's concrete stockpile will be used as backfill.

100 N

- Project status – Dale Obenauer (ERC) provided an update of project activities. Plumes 2 through 7 and 11 are completed (**Attachment 6**) and additional plumes are being excavated.
- Airborne contaminants were detected at the area of excavation during remediation of the 116-N-1 Crib and work was halted immediately for worker safety. No airborne contaminants were detected at the surrounding near field monitors. The design for removal of crib material to ERDF will need to be re-evaluated before work can continue. In addition, alternative dust control methods will be evaluated for improved control of airborne contamination at the area of excavation in order to enhance worker protection.
- A new Ecology staff member, Beth Rochette, was present and introduced to all attending the meeting.
- The Air Monitoring Plan for 100-N Remedial Action was briefly discussed. The project would like the non-radioactive component of the plan be revised to include increasing poundage of abrasive used in decontamination activities (**Attachment 7**). Jon Fancher (ERC) provided a copy of the requested revision to Beth Rochette (Ecology). This document was previously approved on 1/17/03 and is being submitted for inclusion in the Administrative Record via these meeting minutes.
- RCRA Permit Mod Status – Jon Fancher discussed the schedule for the upcoming RCRA permit modifications for the 100-NR-1 TSD sites.
- 100-N Ancillary Facilities – Robert Nielson provided a summary of an e-mail (**Attachment 8**) sent from Rick Bond (Ecology) to Chris Smith (DOE). The e-mail discusses the position of Ecology and EPA that incorporates additional 100-N Area structures/facilities into the *Removal Action Work Plan for the 100-N Area Ancillary Facilities* (DOE/RL-2002-70, Draft A) will be sufficient to track the status of the ancillary facilities. Amending/Updating/Revising the *100-Area Ancillary Facilities Action Memorandum* (Accession #D199017702) will not be necessary.

100 B/C

- Project status – A map (**Attachment 9**) of the 100 B/C Area was handed out and Dean Strom (ERC) went over the work that is being done. The excavation and plume chasing north of B Avenue is 99% complete.
- 118-C-4 Status – Robert Nielson (ERC) briefly discussed the Addendum, *118-C-4 Horizontal Rod Cave Characterization Plan* that will be implemented by Decommissioning Projects (**Attachment 10**). This addendum to the original *118-C-4 Horizontal Rod Cave Characterization Plan* (DOE/RL-97-33) was previously approved on 2/19/03 and is being submitted for inclusion in the Administrative Record via these meeting minutes
- 118-B-2 Burial Ground Status – Based on the 100-BC Pipeline Remediation Project's scope of work, the 118-B-2 Burial Ground is a proximity site. Because it was not encountered, it is no longer within the scope of the project. The remediation of the 118-B-2 Burial Ground now falls within the future Burial Ground's scope of work (**Attachment 11 and 12**). This action is based on Dean's Strom's (ERC) investigation determining that the 118-B-2 Burial Ground location was within the boundary of the larger 118-B-3 Burial Ground.

Other

- Nothing else was discussed.

Attachment #1

**Remedial Action and Waste Disposal Unit Managers' Meeting
Official Attendance Record - 100 Area
February 19, 2003**

Please print clearly and use black ink

| PRINTED NAME | ORGANIZATION | O.U. ROLE | TELEPHONE |
|---------------------|--------------|----------------------------|-----------|
| Jon Fambro | 100N RA | Environmental Lead | 373-9123 |
| Dean Strom | 100-BC | Resident Engineer | 373-5519 |
| Chris Smith | DOE IRL | 100 Area Project Mgr. | 372-1544 |
| K. Michael Thompson | DOE-RL | Groundwater | 373-0750 |
| John Winterhalder | FH | " | 372-8144 |
| Jim Golden | BHI | 100/smet | 376-3283 |
| Robert Nielson | BHI | OSD PEL | 373-0089 |
| MARK SWENEY | PNNL | 100 BC 5 100 FR 3 | 373-0703 |
| Mary Hartman | PNNL | hydrogeologist N.D. + H | 373-0028 |
| Mark Buckmaster | BHI | Grp 4 | 621-2089 |
| DALE OBENAUER | BHI | 100N | 373-4336 |
| T. Kischewetz | BHI | 100FFK | 531-0673 |
| Alex Nagorak | BHI | CVP | 372-9098 |
| John Fruchter | PNNL | groundwater monitoring | 376-3937 |
| Dean KAPUS | EHI | | 376-9131 |
| Steve Clark | CHI | CVP | 372-9531 |
| Jill Thomson | CHI | CVP | 372-9697 |
| Larry Gadbois | EPA | CVP | 376-9884 |
| Jack Donnelly | BHI | Env. lead | 372-9565 |
| MIKE SCHWAB | BHI | CVP's | 372-9407 |
| MARK Morton | BHI | D&D | 373-1628 |
| Arlene Tortoso | DOE | 100-Area GW | 373-9631 |

Attachment #2

100 AREA UNIT MANAGERS MEETING AGENDA

3350 George Washington Way, Room 1B45

February 19, 2002

2:00 – 4:00 p.m. 3350 GWW (Assembly Room)

Groundwater

- 100 Area Open Action Items
- 100-Area Open forum and discussion
- 100-BC-5 and 100-FR-3 DQO status

100-BC-5 Groundwater OU

●

100-FR-3 Groundwater OU

●

100-HR-3 Groundwater OU

- Remediation treatment status

100-KR-4 Groundwater OU

- Remediation treatment status

100-NR-2 Groundwater OU

- Remediation treatment status

Review Open Action Items Log

General Crossover Items

- CVP status
- RESRAD Update
- Review and approve last UMM minutes

Remedial Action

100 Area Common

- ESD Status
- 100 Area Remaining Sites Confirmatory SAP
- 118-K-1 Design

100 F, K, and Group 4

- 100 F General Status
 - Near Reactor Pipeline Backfill
- 100 K General Status

100 N

- Project Status
- Air Monitoring Plan
- 1324N & 1234NA Certification of Closure
- RCRA Permit Mod Status
- 116-N-1 ESD

100 B/C

- Project Status
- 118-B-2 Waste Site Discussion

105F Fuel Storage Basin

- RAWD and D&D Interface at 105F Fuel Storage Basin
- Backfilling at 105 F Fuel Storage Basin by RAWD and D&D to support SSE subcontractor mobilization

100 D Area D&D

Other

Attachment #3

100 Areas Groundwater Monitoring Status
January 29, 2003

Federal Building 244B

Meeting Minutes

Attendees:

JV Borghese, FH
DA Faulk, EPA
JS Fruchter, PNNL
MJ Furman, DOE
SP Luttrell, PNNL
RE Peterson, PNNL
John Price, Ecology
Bob Raidl, FH
MD Sweeney, PNNL
KM Thompson, DOE
AC Tortoso, DOE

Groundwater Monitoring Audit Results: Stuart Luttrell and John Fruchter summarized the results of an internal audit of groundwater monitoring that was requested by DOE. The purpose of the audit was to determine if groundwater monitoring commitments previously made (e.g., in TPA Change Control Forms) were being met. The results indicated that sample collection during year 2000 had not been performed for one sampling event in five wells, as required under TPA Change Control Forms. Three of these wells were in 1100-EM-1 OU, and two of these wells were in 100-BC-5 OU. A handout (attached) listing the wells was provided. Dennis Faulk indicated that a formal notice describing these inadvertent omissions is not required.

River Shoreline Aquifer Tube Sampling Status: Bob Peterson summarized the annual Aquifer Sampling Tube event and presented preliminary results for on-site analyses. Complete results from off-site labs should be available by the end of March. A handout (attached) was provided, and discussion followed.

100 BC-5 and 100-FR-3 DQO: Mark Sweeney provided a status of the 100-BC-5 and 100-FR-3 DQO. In short, the initial work for the strawman report has been completed, including steps 1 through 5. Interviews with DOE and EPA will be scheduled soon.

Other: John Price asked if petroleum was found during sampling in 100-N Area. The response was that it has been noted, but the presence of free product was uncertain. John reminded attendees DOE agreed that product will be recovered if it is found during sample collection. Jane Borghese said that a plan is being prepared to address this.

Handout #1.

Notification of 100 Area CERCLA Monitoring Well Samples Not Collected in FY 2000

At the request of DOE, RL, the Hanford Groundwater Monitoring Project conducted a comprehensive audit of multi-year well samples collected against Sample and Analysis Plans for Hanford CERCLA Groundwater Operable Units (OU's) and RCRA Treatment, Storage and Disposal Units (TSD's). The audit revealed that during FY 2000, 5 well samples required by Tri-Party Agreement established Sample and Analysis plans were not collected at 2 OU's, and that no subsequent notification was made to the EPA. This document is meant to serve as that notification.

| Operable Unit | Well ID | Required Frequency | Date Not Collected | Number of Samples Not Collected | Analyses Not Performed |
|---------------|--------------|--------------------|--------------------|---------------------------------|--|
| 100 BC-5 | 199-B5-1 | Annual | FY 2000 | 1 | Metals, anions, alpha, beta, sr-90, tritium, hex. chrome |
| 100 BC-5 | 199-B5-2 | Annual | FY 2000 | 1 | Metals, anions, alpha, beta, sr-90, tritium |
| 1100 EM-1 | 699—S29-E11 | Annual | FY 2000 | 1 | Volatile organics, anions |
| 1100 EM-1 | 699-S29-E12 | Annual | FY 2000 | 1 | Volatile organics, anions |
| 1100 EM-1 | 699-S30-E10B | Annual | FY 2000 | 1 | Volatile organics, anions |

In all cases, waste management issues, which impacted all site sample collection, caused the originally scheduled sampling event to be canceled. However, these 5 sampling events were inadvertently never rescheduled, and no notification was provided at the time to EPA. Steps are being taken by the Hanford Groundwater Monitoring Project to prevent a recurrence of this problem.

Preliminary Results for FY 2003 Aquifer Sampling Tube Project (prepared for January 29, 2003 unit manager briefing)

| AQST_NAME _CURRENT | PORT_ DEPTH (feet-bgs) | SEGMENT | Install Status 1997 BHI-01153 | FY 2003 Recon status | On 10/24/02 list | Fall 2002 Sample Date | Fall 2002 Sample No. | Lab | Specific Conduct (uS/cm) | Hexavalent Chromium (ug/L) | Sulfate (mg/L) | C-14 (pCi/L) | Gross Alpha (pCi/L) | Gross Beta (pCi/L) | Sr-90 (pCi/L) | Tc-99 (pCi/L) | Tritium (pCi/L) |
|-----------------------|------------------------------|---------|-------------------------------------|-------------------------|------------------------|-----------------------------|-------------------------|-----|--------------------------------|----------------------------------|-------------------|-----------------|---------------------------|--------------------------|------------------|------------------|--------------------|
| 01-S | 7.0 | VERN | | ok | x | | Not sampled | | | | | | | | | | |
| 01-M | 16.0 | VERN | | ok | x | | Not sampled | | | | | | | | | | |
| 01-D | 24.0 | VERN | No yield | ok | x | | Not sampled | | | | | | | | | | |
| 02-S | 6.0 | VERN | | ok | x | | Not sampled | | | | | | | | | | |
| 02-M | 14.9 | VERN | No yield | ok | x | | Not sampled | | | | | | | | | | |
| 03-M | 7.0 | BC5 | | ok | | | | | | | | | | | | | |
| 03-D | 13.0 | BC5 | | ok | | | | | | | | | | | | | |
| 04-S | 8.3 | BC5 | | ok | x | 12/16/2002 | B15YY8 | SV | 337 | | | | | | | | |
| 04-M | 13.0 | BC5 | | ok | x | 12/16/2002 | B15YY6 | SV | 337 | | 11 | | | | | | |
| 04-D | 25.0 | BC5 | | ok | x | 12/16/2002 | B15YY5 | STR | 336 | | | | | | | | |
| 04-D | 25.0 | BC5 | | ok | x | 12/16/2002 | B15YY4 | SV | 336 | | | | | | | | |
| 05-S | 8.5 | BC5 | | ok | x | 12/16/2002 | B16004 | SV | 205 | | | | | | | | |
| 05-M | 17.0 | BC5 | | ok | x | 12/16/2002 | B16001 | STR | 345 | | | | | | | | |
| 05-M | 17.0 | BC5 | | ok | x | 12/16/2002 | B16000 | SV | 345 | | | | | | | | |
| 05-D | 25.5 | BC5 | | ok | x | 12/16/2002 | B16002 | SV | 313 | | | | | | | | |
| 06-S | 8.8 | BC5 | | ok | x | 12/16/2002 | B16012 | SV | 239 | | | | | | | | |
| 06-M | 15.5 | BC5 | | ok | x | 12/16/2002 | B16007 | STR | 351 | | | | | | | | |
| 06-M | 15.5 | BC5 | | ok | x | 12/16/2002 | B16006 | SV | 351 | | | | | | | | |
| 06-D | 23.0 | BC5 | | ok | x | 12/16/2002 | B16008 | SV | 397 | | | | | | | | |
| 07-M | 8.0 | BC5 | | ok | x | 12/16/2002 | No yield | | | | | | | | | | |
| 07-D | 20.0 | BC5 | | ok | x | 12/16/2002 | B16015 | STR | 284 | | | | | | | | |
| 07-D | 20.0 | BC5 | | ok | x | 12/16/2002 | B16014 | SV | 284 | | | | | | | | |
| 11-D | 10.5 | BC5 | | | x | | Not sampled | | | | | | | | | | |
| 12-D | 10.0 | BC5 | | | x | | Not sampled | | | | | | | | | | |
| 13-S | 8.3 | BC5 | | ok | x | | Not sampled | | | | | | | | | | |
| 13-D | 22.9 | BC5 | No yield | ok | x | | Not sampled | | | | | | | | | | |
| 14-S | 7.5 | BC5 | | ok | x | 11/20/2002 | Not sampled | | | | | | | | | | |
| 14-M | 14.5 | BC5 | | ok | x | 11/20/2002 | Not sampled | | | | | | | | | | |
| 14-D | 21.5 | BC5 | | ok | x | 11/20/2002 | B15YT9 | STS | 371 | | | | | | | | |
| 14-D | 21.5 | BC5 | | ok | x | 11/20/2002 | B15YV0 | STS | 371 | | | | | | | | |
| 14-D | 21.5 | BC5 | | ok | x | 11/20/2002 | B15YV1 | STR | 371 | | | | 1.21 U | 42.2 | -0.141 U | 46.7 | 7,790 |
| 14-D | 21.5 | BC5 | | ok | x | 11/20/2002 | B16028 | SV | 371 | | | | | | | | |
| 15-M | 13.7 | KR4 | | can't find | x | 9/24/2002 | Not sampled | | | | | | | | | | |
| 17-M | 11.0 | KR4 | | ok | x | 11/20/2002 | B15YV4 | STS | 302 | | | | | | | | |
| 17-M | 11.0 | KR4 | | ok | x | 11/20/2002 | B15YV5 | STR | 302 | | | | | | | | |
| 17-M | 11.0 | KR4 | | ok | x | 11/20/2002 | B16032 | SV | 302 | | | | | | | | |
| 17-D | 19.5 | KR4 | | ok | x | 11/20/2002 | B16030 | SV | 339 | | | | | | | | |
| 18-S | 8.5 | KR4 | | can't find | x | 9/24/2002 | Not sampled | | | | | | | | | | |
| 19-M | 10.0 | KR4 | | ok | x | 11/19/2002 | None | | | | | | | | | | |
| 19-D | 22.0 | KR4 | | ok | x | 11/19/2002 | B16037 | STR | 226 | | | | | | | | |
| 19-D | 22.0 | KR4 | | ok | x | 11/19/2002 | B15YV9 | STR | 226 | | | | | | | | |
| 19-D | 22.0 | KR4 | | ok | x | 11/19/2002 | B16036 | ML | 226 | < | 5 | | | | | | |
| 21-S | 11 | KR4 | | ok | x | 11/19/2002 | B160L1 | SV | 126 | | | | | | | | |
| 21-M | 15 | KR4 | | ok | x | 11/19/2002 | B16040 | ML | 172 | < | 5 | | | | | | |
| 22-M | 7.5 | KR4 | | ok | x | 11/19/2002 | B16043 | SV | 142 | | | | | | | | |
| 22-D | 12.3 | KR4 | | ok | x | 11/19/2002 | B16042 | ML | 244 | | | | | | | | |
| 23-M | 7.0 | KR4 | | can't find | x | 9/24/2002 | Not sampled | | | | | | | | | | |
| 23-D | 12.0 | KR4 | | can't find | x | 9/24/2002 | Not sampled | | | | | | | | | | |
| DK-04-2 | 11.5 | KR4 | | | x | 11/19/2002 | B161P9 | STR | 244 | | | | | | | | |
| DK-04-2 | 11.5 | KR4 | | | x | 11/19/2002 | B160K0 | SV | 244 | | | | | | | | |
| DK-04-3 | 15 | KR4 | | | x | 11/19/2002 | B160K1 | ML | 241 | | | | | | | | 1,960 |

Preliminary Results for FY 2003 Aquifer Sampling Tube Project (prepared for January 29, 2003 unit manager briefing)

| AQST_NAME _CURRENT | PORT DEPTH (feet-bgs) | SEGMENT | Install Status 1997 BHI-01153 | FY 2003 Recon status | On 10/24/02 list | Fall 2002 Sample Date | Fall 2002 Sample No. | Lab | Specific Conduct (uS/cm) | Hexavalent Chromium (ug/L) | Sulfate (mg/L) | C-14 (pCi/L) | Gross Alpha (pCi/L) | Gross Beta (pCi/L) | Sr-90 (pCi/L) | Tc-99 (pCi/L) | Tritium (pCi/L) |
|-----------------------|-----------------------------|---------|-------------------------------------|-------------------------|------------------------|-----------------------------|-------------------------|-----|--------------------------------|----------------------------------|-------------------|-----------------|---------------------------|--------------------------|------------------|------------------|--------------------|
| 25-D | 7.5 | KR4 | | | x | 11/19/2002 | B16046 | ML | 121 | < | 5 | | | | | | |
| 26-S | 6.0 | KR4 | | | x | 11/20/2002 | B16049 | SV | 112 | | 1 | | | | | | |
| 26-M | 14.0 | KR4 | | | x | 11/20/2002 | B16048 | SV | 144 | | 1 | | | | | | |
| 26-D | 23.0 | KR4 | | | x | 11/20/2002 | B15YW2 | STR | 340 | | | | | | | | 1,610 |
| 26-D | 23.0 | KR4 | | | x | 11/20/2002 | B16047 | SV | 340 | | 17 | | | | | | |
| DD-50-1 | 15 | NR2 | | ok | x | 12/18/2002 | B160J7 | SV | 192 | | 14 | | | | | | |
| DD-50-2 | 20 | NR2 | | ok | x | 12/18/2002 | B160J8 | SV | 245 | | 24 | | | | | | |
| DD-50-3 | 24.7 | NR2 | | ok | x | 12/18/2002 | B16005 | STR | 244 | | | | | | | | |
| DD-50-3 | 24.7 | NR2 | | ok | x | 12/18/2002 | B160J9 | ML | 244 | | 28 | 30 | | | | | |
| DD-50-4 | 31 | NR2 | | ok | x | 12/18/2002 | Not sampled | | | | | | | | | | |
| DD-49-1 | 12 | NR2 | | ok | x | 12/18/2002 | B160J4 | SV | 184 | | 11 | | | | | | |
| DD-49-2 | 21.8 | NR2 | | ok | x | 12/18/2002 | Not sampled | | | | | | | | | | |
| DD-49-3 | 25 | NR2 | | ok | x | 12/18/2002 | B160J2 | SV | 252 | | 20 | | | | | | |
| DD-49-4 | 31 | NR2 | | ok | x | 12/18/2002 | B160J3 | SV | 263 | | 17 | | | | | | |
| DD-49-4 | 31 | NR2 | | ok | x | 12/18/2002 | B160J5 | ML | 256 | | 25 | 31 | | | | | |
| DD-44-3 | 12 | HR3D | | ok | x | 12/18/2002 | B160J0 | SV | 202 | | 46 | | | | | | |
| DD-44-4 | 18 | HR3D | | ok | x | 12/18/2002 | B15YY9 | STR | 533 | | | | | | | | |
| DD-44-4 | 18 | HR3D | | ok | x | 12/18/2002 | B160J1 | ML | 533 | | 247 | 100 | | | | | |
| DD-43-2 | 10 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| DD-43-3 | 13.9 | HR3D | | ok | x | 12/18/2002 | B160M8 | ML | 281 | | 144 | 44 | | | | | |
| DD-42-2 | 10.2 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| DD-42-3 | 15.2 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| DD-42-4 | 18.2 | HR3D | | ok | x | 12/18/2002 | B160H7 | ML | 354 | | 295 | 58 | | | | | |
| DD-41-1 | 8.1 | HR3D | | ok | x | 12/18/2002 | B160H4 | SV | 124 | | 1 | | | | | | |
| DD-41-2 | 13.6 | HR3D | | ok | x | 12/18/2002 | B160H2 | ML | 295 | | 176 | 59 | | | | | |
| DD-41-3 | 18.6 | HR3D | | ok | x | 12/18/2002 | B160H3 | SV | 260 | | 143 | | | | | | |
| Redox-4-3.0 | 3.00 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| Redox-4-6.0 | 6.00 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| Redox-3-3.3 | 3.30 | HR3D | | ok | x | 12/18/2002 | B160K6 | SV | 611 | | 172 | | | | | | |
| Redox-3-4.6 | 4.60 | HR3D | | ok | x | 12/18/2002 | B160K7 | ML | 585 | | 166 | 160 | | | | | |
| DD-39-1 | 5.5 | HR3D | | ok | x | 12/18/2002 | B15YW9 | SV | 182 | | 13 | | | | | | |
| DD-39-1 | 5.5 | HR3D | | ok | x | 12/18/2002 | B160F8 | SV | 182 | | 12 | | | | | | |
| DD-39-2 | 10.5 | HR3D | | ok | x | 12/18/2002 | B160F9 | ML | 572 | | 104 | 145 | | | | | |
| DD-39-3 | 15 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| DD-39-4 | 21 | HR3D | No yield | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| Redox-2-3.0 | 3.00 | HR3D | | ok | x | 12/18/2002 | B160K4 | SV | 227 | | 41 | | | | | | |
| Redox-2-6.0 | 6.00 | HR3D | | ok | x | 12/18/2002 | B160K5 | ML | 297 | | 30 | 55 | | | | | |
| Redox-1-3.3 | 3.30 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| Redox-1-6.0 | 6.00 | HR3D | | ok | x | 12/18/2002 | No yield | | | | | | | | | | |
| 35-S | 8.0 | HR3D | | | | | | | | | | | | | | | |
| 35-M | 14.0 | HR3D | No yield | | | | | | | | | | | | | | |
| 35-D | 21.0 | HR3D | No yield | | | | | | | | | | | | | | |
| 36-S | 8.0 | HR3D | | | | | | | | | | | | | | | |
| 36-M | 14.0 | HR3D | | | | | | | | | | | | | | | |
| 36-D | 21.0 | HR3D | | | | | | | | | | | | | | | |
| 37-S | 6.5 | HR3D | | | | | | | | | | | | | | | |
| 37-M | 13.5 | HR3D | No yield | | | | | | | | | | | | | | |
| 37-D | 19.5 | HR3D | No yield | | | | | | | | | | | | | | |
| 38-M | 10.0 | HR3D | | | | | | | | | | | | | | | |
| 38-D | 16.5 | HR3D | | | | | | | | | | | | | | | |
| DD-17-2 | 10.5 | HR3D | | ok | x | 1/9/2003 | B160F6 | ML | 166 | | 34 | | | | | | |

Preliminary Results for FY 2003 Aquifer Sampling Tube Project (prepared for January 29, 2003 unit manager briefing)

| AQST_NAME _CURRENT | PORT DEPTH (feet-bgs) | SEGMENT | Install Status 1997 BHI-01153 | FY 2003 Recon status | On 10/24/02 Ret | Fall 2002 Sample Date | Fall 2002 Sample No. | Lab | Specific Conduct (uS/cm) | Hexavalent Chromium (ug/L) | Sulfate (mg/L) | C-14 (pCi/L) | Gross Alpha (pCi/L) | Gross Beta (pCi/L) | Sr-90 (pCi/L) | Tc-99 (pCi/L) | Tritium (pCi/L) |
|-----------------------|-----------------------------|---------|-------------------------------------|-------------------------|-----------------------|-----------------------------|-------------------------|-----|--------------------------------|----------------------------------|-------------------|-----------------|---------------------------|--------------------------|------------------|------------------|--------------------|
| DD-17-3 | 15 | HR3D | | ok | x | 1/9/2003 | No yield | | | | | | | | | | |
| DD-16-3 | 17.5 | HR3D | | can't find | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-16-4 | 25.5 | HR3D | | can't find | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-15-2 | 15 | HR3D | | ok | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-15-3 | 21 | HR3D | | ok | x | 1/9/2003 | B160F3 | ML | 182 | 21 | | | | | | | |
| DD-15-4 | 25.5 | HR3D | | ok | x | 1/9/2003 | No yield | | | | | | | | | | |
| TDP-15 C | | HR3D | | ok | x | 1/9/2003 | B160F2 | ML | 201 | 29 | | | | | | | |
| DD-12-2 | 10 | HR3D | | ok | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-12-3 | 15 | HR3D | | ok | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-12-4 | 21 | HR3D | | ok | x | 1/9/2003 | B160D9 | ML | 149 | 14 | | | | | | | |
| DD-10-2 | | HR3D | | ok | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-10-3 | | HR3D | | ok | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-10-4 | 22 | HR3D | | ok | x | 1/9/2003 | B160D7 | ML | 182 | 8 | | | | | | | |
| DD-08-2 | | HR3D | | can't find | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-08-3 | 17.2 | HR3D | | can't find | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-08-4 | 22 | HR3D | | can't find | x | 1/9/2003 | Not sampled | | | | | | | | | | |
| DD-06-2 | 12 | HR3D | | ok | x | 1/9/2003 | No yield | | | | | | | | | | |
| DD-06-3 | 16 | HR3D | | ok | x | 1/9/2003 | B160D1 | ML | 197 | 9 | | | | | | | |
| 39-S | 8.0 | HR3D | | | | | | | | | | | | | | | |
| 39-M | 18.0 | HR3D | | | | | | | | | | | | | | | |
| 39-D | 28.0 | HR3D | No yield | | | | | | | | | | | | | | |
| 40-S | 8.0 | HR3D | | | | | | | | | | | | | | | |
| 40-M | 15.5 | HR3D | | | | | | | | | | | | | | | |
| 41-S | 10.0 | HR3D | No yield | | | | | | | | | | | | | | |
| 41-M | 15.0 | HR3D | | | | | | | | | | | | | | | |
| 41-D | 25.0 | HR3D | | | | | | | | | | | | | | | |
| 42-S | 10.0 | HR3D | | | x | | Not sampled | | | | | | | | | | |
| 42-M | 15.0 | HR3D | | | x | | Not sampled | | | | | | | | | | |
| 42-D | 24.0 | HR3D | No yield | | x | | Not sampled | | | | | | | | | | |
| 43-M | 7.5 | HR3H | | | | | | | | | | | | | | | |
| 43-D | 9.7 | HR3H | | | | | | | | | | | | | | | |
| 44-M | 8.5 | HR3H | | | x | | Not sampled | | | | | | | | | | |
| 44-D | 12.7 | HR3H | | | x | | Not sampled | | | | | | | | | | |
| DH-1451-1 | | HR3H | | | | | | | | | | | | | | | |
| DH-1452-1 | | HR3H | | | | | | | | | | | | | | | |
| 45-S | 8.0 | HR3H | | | | | | | | | | | | | | | |
| 45-M | 15.0 | HR3H | | | | | | | | | | | | | | | |
| 45-D | 23.0 | HR3H | | | | | | | | | | | | | | | |
| DH-14-1 | 32 | HR3H | | | | | | | | | | | | | | | |
| DH-14-11 | | HR3H | | | | | | | | | | | | | | | |
| 46-D | 10.5 | HR3H | | ok | x | 1/14/2003 | B15YT6 | STR | 183 | | | | | | | | |
| 46-D | 10.5 | HR3H | | ok | x | 1/14/2003 | B16056 | ML | 183 | 8 | | | | | | | |
| 47-M | 8.0 | HR3H | | ok | | 1/14/2003 | Not sampled | | | | | | | | | | |
| 47-D | 14.5 | HR3H | | ok | | 1/14/2003 | B15YW5 | ML | 143 | 8 | | | | | | | |
| DH-22-1 | 4 | HR3H | | | | | | | | | | | | | | | |
| DH-22-2 | 8 | HR3H | | | | | | | | | | | | | | | |
| DH-22-3 | 13.5 | HR3H | | | | | | | | | | | | | | | |
| 48-S | 9.0 | HR3H | | ok | x | 1/14/2003 | B16059 | SV | 466 | 15 | | | | | | | |
| 48-M | 17.0 | HR3H | | ok | x | 1/14/2003 | B15YX5 | STR | 476 | | | | | | | | |
| 48-M | 17.0 | HR3H | | ok | x | 1/14/2003 | B16058 | ML | 476 | 21 | | | | | | | |
| 48-M | 17.0 | HR3H | | ok | x | 1/14/2003 | B160L6 | SV | 476 | 18 | | | | | | | |

Preliminary Results for FY 2003 Aquifer Sampling Tube Project (prepared for January 29, 2003 unit manager briefing)

| AQST_NAME _CURRENT | PORT DEPTH (feet-bgs) | SEGMENT | Install Status 1997 BHI-01153 | FY 2003 Recon status | On 10/24/02 Ret | Fall 2002 Sample Date | Fall 2002 Sample No. | Lab | Specific Conduct (uS/cm) | Hexavalent Chromium (ug/L) | Sulfate (mg/L) | C-14 (pCi/L) | Gross Alpha (pCi/L) | Gross Beta (pCi/L) | Sr-90 (pCi/L) | Tc-99 (pCi/L) | Tritium (pCi/L) |
|-----------------------|-----------------------------|---------|-------------------------------------|-------------------------|-----------------------|-----------------------------|-------------------------|-----|--------------------------------|----------------------------------|-------------------|-----------------|---------------------------|--------------------------|------------------|------------------|--------------------|
| 48-D | 25.0 | HR3H | No yield | ok | x | 1/14/2003 | No yield | | | | | | | | | | |
| 49-S | 8.5 | HR3H | | ok | x | 1/14/2003 | B16060 | SV | 163 | 10 | | | | | | | |
| 49-M | 17.5 | HR3H | | ok | x | 1/14/2003 | B16061 | SV | 350 | 12 | | | | | | | |
| 49-D | 25.5 | HR3H | | ok | x | 1/14/2003 | B16062 | ML | 381 | 20 | | | | | | | |
| 50-S | 8.5 | HR3H | | ok | x | 1/14/2003 | B16065 | SV | 409 | 17 | | | | | | | |
| 50-S | 8.5 | HR3H | | ok | x | 1/14/2003 | B16065 | SV | 409 | 16 | | | | | | | |
| 50-M | 17.5 | HR3H | | ok | x | 1/14/2003 | B16064 | ML | 522 | 37 | | | | | | | |
| 50-D | 26.5 | HR3H | No yield | ok | x | 1/14/2003 | No yield | | | | | | | | | | |
| 51-S | 9.5 | HR3H | | ok | x | 1/14/2003 | B16068 | SV | 367 | 23 | | | | | | | |
| 51-M | 17.5 | HR3H | | ok | x | 1/14/2003 | B16067 | SV | 443 | 32 | | | | | | | |
| 51-D | 25.5 | HR3H | | ok | x | 1/14/2003 | B16066 | ML | 455 | 43 | | | | | | | |
| 52-S | 7.0 | HR3H | | ok | x | 1/14/2003 | B16071 | SV | 203 | 9 | | | | | | | |
| 52-M | 15.0 | HR3H | | ok | x | 1/14/2003 | B16070 | SV | 256 | 2 | | | | | | | |
| 52-D | 24.0 | HR3H | | ok | x | 1/14/2003 | B16069 | ML | 310 | 5 | | | | | | | |
| 53-S | 8.0 | HR3H | | | x | 1/14/2003 | Not sampled | | | | | | | | | | |
| 53-M | 17.0 | HR3H | | | x | 1/14/2003 | Not sampled | | | | | | | | | | |
| 53-D | 26.0 | HR3H | No yield | | x | 1/14/2003 | Not sampled | | | | | | | | | | |
| 54-S | 7.5 | HR3H | | ok | x | 1/15/2003 | B16077 | SV | 178 | 1 | | | | | | | |
| 54-M | 17.0 | HR3H | | ok | x | 1/15/2003 | B16076 | SV | 286 | 7 | | | | | | | |
| 54-D | 26.0 | HR3H | | ok | x | 1/15/2003 | B16075 | SV | 232 | 1 | | | | | | | |
| 55-S | 10.0 | HR3H | | | | | | | | | | | | | | | |
| 55-M | 18.0 | HR3H | No yield | | | | | | | | | | | | | | |
| 55-D | 26.0 | HR3H | No yield | | | | | | | | | | | | | | |
| 57-S | 7.0 | HR3H | | | | | | | | | | | | | | | |
| 57-M | 18.0 | HR3H | | | | | | | | | | | | | | | |
| 57-D | 29.0 | HR3H | No yield | | | | | | | | | | | | | | |
| 58-S | 11.0 | HR3H | | | | | | | | | | | | | | | |
| 58-M | 19.5 | HR3H | | | | | | | | | | | | | | | |
| 58-D | 26.5 | HR3H | | | | | | | | | | | | | | | |
| 59-S | 11.0 | HR3H | | | | | | | | | | | | | | | |
| 59-M | 16.5 | HR3H | | | | | | | | | | | | | | | |
| 59-D | 23.0 | HR3H | | | | | | | | | | | | | | | |
| 60-S | 8.5 | HR3H | | | | | | | | | | | | | | | |
| 60-M | 17.5 | HR3H | | | | | | | | | | | | | | | |
| 60-D | 26.5 | HR3H | No yield | | | | | | | | | | | | | | |
| 61-S | 8.5 | FR3 | | | | | | | | | | | | | | | |
| 61-M | 15.5 | FR3 | | | | | | | | | | | | | | | |
| 61-D | 24.0 | FR3 | | | | | | | | | | | | | | | |
| 62-S | 8.0 | FR3 | | | x | 1/16/2003 | B16082 | SV | 145 | 1 | | | | | | | |
| 62-M | 18.0 | FR3 | | | x | 1/16/2003 | B16079 | STR | 444 | | | | | | | | |
| 62-M | 18.0 | FR3 | | | x | 1/16/2003 | B16080 | SV | 444 | 4 | | | | | | | |
| 62-D | 28.0 | FR3 | No yield | | x | 1/16/2003 | No yield | | | | | | | | | | |
| 63-S | 10.0 | FR3 | | ok | x | 1/16/2003 | B16088 | SV | 142 | 3 | | | | | | | |
| 63-M | 16.0 | FR3 | | ok | x | 1/16/2003 | B16086 | SV | 193 | 14 | | | | | | | |
| 63-D | 23.0 | FR3 | No yield | ok | x | 1/16/2003 | No yield | | | | | | | | | | |
| 64-S | 7.5 | FR3 | | ok | x | 1/16/2003 | No yield | | | | | | | | | | |
| 64-M | 17.0 | FR3 | | ok | x | 1/16/2003 | B16092 | SV | 133 | 1 | | | | | | | |
| 64-D | 27.0 | FR3 | | ok | x | 1/16/2003 | B16091 | STR | 219 | | | | | | | | |
| 64-D | 27.0 | FR3 | | ok | x | 1/16/2003 | B16090 | SV | 219 | 3 | | | | | | | |
| 65-S | 8.5 | FR3 | | ok | x | 1/16/2003 | B16080 | SV | 153 | 7 | | | | | | | |
| 65-S | 8.5 | FR3 | | ok | x | 1/16/2003 | B16080 | SV | 153 | 8 | | | | | | | |

Preliminary Results for FY 2003 Aquifer Sampling Tube Project (prepared for January 29, 2003 unit manager briefing)

| AQST_NAME CURRENT | PORT DEPTH (feet-bgs) | SEGMENT | Install Status 1997 BHI-01153 | FY 2003 Recon status | On 10/24/02 Ret | Fall 2002 Sample Date | Fall 2002 Sample No. | Lab | Specific Conduct (uS/cm) | Hexavalent Chromium (ug/L) | Sulfate (mg/L) | C-14 (pCi/L) | Gross Alpha (pCi/L) | Gross Beta (pCi/L) | Sr-90 (pCi/L) | Tc-99 (pCi/L) | Tritium (pCi/L) |
|----------------------|-----------------------------|---------|-------------------------------------|-------------------------|-----------------------|-----------------------------|-------------------------|-----|--------------------------------|----------------------------------|-------------------|-----------------|---------------------------|--------------------------|------------------|------------------|--------------------|
| 65-M | 16.0 | FR3 | | ok | x | 1/16/2003 | Not sampled | | 146 | | | | | | | | |
| 65-D | 27.0 | FR3 | No yield | ok | x | 1/16/2003 | No yield | | | | | | | | | | |
| 66-S | 10.0 | FR3 | | | x | 1/16/2003 | B160B6 | SV | 176 | 0 | | | | | | | |
| 66-M | 19.2 | FR3 | | | x | 1/16/2003 | B160B4 | SV | 209 | 3 | | | | | | | |
| 66-D | 28.1 | FR3 | | | x | 1/16/2003 | B160B3 | STR | 204 | | | | | | | | |
| 66-D | 28.1 | FR3 | | | x | 1/16/2003 | B160B2 | SV | 204 | 4 | | | | | | | |
| 67-S | 10.0 | FR3 | | | x | 1/16/2003 | B160C2 | SV | 179 | 1 | | | | | | | |
| 67-M | 20.0 | FR3 | | | x | 1/16/2003 | B160B9 | STR | 181 | | | | | | | | |
| 67-M | 20.0 | FR3 | | | x | 1/16/2003 | B160C0 | SV | 181 | 2 | | | | | | | |
| 67-D | 30.0 | FR3 | No yield | | x | 1/16/2003 | No yield | | | | | | | | | | |
| 68-S | 10.5 | FR3 | | | x | 1/16/2003 | Not sampled | | | | | | | | | | |
| 68-M | 18.3 | FR3 | | | x | 1/16/2003 | Not sampled | | | | | | | | | | |
| 68-D | 25.0 | FR3 | | | x | 1/16/2003 | Not sampled | | | | | | | | | | |
| 69-M | 15.0 | FR3 | | | | | | | | | | | | | | | |
| 69-D | 31.0 | FR3 | No yield | | | | | | | | | | | | | | |
| 70-S | 17.0 | FR3 | | | | | | | | | | | | | | | |
| 70-M | 24.0 | FR3 | | | | | | | | | | | | | | | |
| 70-D | 31.0 | FR3 | | | | | | | | | | | | | | | |
| 71-D | 7.5 | FR3 | | | | | | | | | | | | | | | |
| 72-smd-S | 9.5 | FR3 | | | | | | | | | | | | | | | |
| 72-smd-M | 18.0 | FR3 | | | | | | | | | | | | | | | |
| 72-smd-D | 28.0 | FR3 | | | | | | | | | | | | | | | |
| 73-smd-S | 10.5 | FR3 | | | | | | | | | | | | | | | |
| 73-smd-M | 19.0 | FR3 | | | | | | | | | | | | | | | |
| 73-smd-D | 27.0 | FR3 | | | | | | | | | | | | | | | |
| 74-smd-S | 11.0 | FR3 | | | | | | | | | | | | | | | |
| 74-smd-M | 17.0 | FR3 | | | | | | | | | | | | | | | |
| 74-smd-D | 29.0 | FR3 | | | | | | | | | | | | | | | |
| 75-smd-S | 11.0 | FR3 | | | | | | | | | | | | | | | |
| 75-smd-M | 19.0 | FR3 | | | | | | | | | | | | | | | |
| 75-smd-D | 27.0 | FR3 | | | | | | | | | | | | | | | |
| 76-smd-S | 11.0 | FR3 | | | | | | | | | | | | | | | |
| 76-smd-M | 19.0 | FR3 | | | | | | | | | | | | | | | |
| 76-smd-D | 25.0 | FR3 | | | | | | | | | | | | | | | |
| 77-S | 8.5 | FR3 | | | | | | | | | | | | | | | |
| 77-M | 16.5 | FR3 | | | | | | | | | | | | | | | |
| 77-D | 24.5 | FR3 | | | | | | | | | | | | | | | |
| 78-S | 8.0 | FR3 | | | | | | | | | | | | | | | |
| 78-M | 16.0 | FR3 | | | | | | | | | | | | | | | |
| 78-D | 24.0 | FR3 | No yield | | | | | | | | | | | | | | |
| 80-sm-S | 15.5 | HTS | | | | | | | | | | | | | | | |
| 80-sm-M | 25.5 | HTS | | | | | | | | | | | | | | | |
| 80-D | 5.0 | HTS | | | | | | | | | | | | | | | |
| 81-S | 8.5 | HTS | | | | | | | | | | | | | | | |
| 81-M | 16.5 | HTS | | | | | | | | | | | | | | | |
| 81-D | 24.5 | HTS | No yield | | | | | | | | | | | | | | |
| 82-S | 8.5 | HTS | | | | | | | | | | | | | | | |
| 82-M | 14.5 | HTS | No yield | | | | | | | | | | | | | | |
| 83-D | 20.0 | HTS | No yield | | | | | | | | | | | | | | |
| 84-S | 8.0 | HTS | | | | | | | | | | | | | | | |
| 84-M | 14.0 | HTS | | | | | | | | | | | | | | | |

Preliminary Results for FY 2003 Aquifer Sampling Tube Project (prepared for January 29, 2003 unit manager briefing)

| AQST_NAME _CURRENT | PORT_ DEPTH (feet-bgs) | SEGMENT | Install Status 1997 BHM-01163 | FY 2003 Recon status | On 10/24/02 list | Fall 2002 Sample Date | Fall 2002 Sample No. | Lab | Specific Conduct (uS/cm) | Hexavalent Chromium (ug/L) * | Sulfate (mg/L) | C-14 (pCi/L) | Gross Alpha (pCi/L) | Gross Beta (pCi/L) | Sr-90 (pCi/L) | Tc-99 (pCi/L) | Tritium (pCi/L) |
|-----------------------|------------------------------|---------|-------------------------------------|-------------------------|------------------------|-----------------------------|-------------------------|-----|--------------------------------|------------------------------------|-------------------|-----------------|---------------------------|--------------------------|------------------|------------------|--------------------|
| 84-D | 22.0 | HTS | | | | | | | | | | | | | | | |
| 85-S | 8.0 | HTS | | | | | | | | | | | | | | | |
| 85-M | 17.0 | HTS | | | | | | | | | | | | | | | |
| 85-D | 26.0 | HTS | | | | | | | | | | | | | | | |
| 86-S | 7.0 | HTS | | | | | | | | | | | | | | | |
| 86-M | 10.0 | HTS | | | | | | | | | | | | | | | |
| 86-D | 26.0 | HTS | | | | | | | | | | | | | | | |
| TDP-39 | | | | ok | | 12/18/2002 | Not sampled | | | | | | | | | | |

Attachment #4

WIDS Site CVP Closeout Summary Table

| WIDS Site Closeout | CVP Doc. No. documenting WIDS site closeout | EPA/ Ecology WIDS Signoff | Issue Rev. 0 CVP |
|------------------------------------|---|---|------------------|
| 100 B/C Area | | | |
| 116-B-13 | CVP-1999-00002 | 7/22/99 | 7/1999 |
| 116-B-14 | CVP-1999-00003 | 7/22/99 | 7/1999 |
| 116-C-1 | CVP-1998-00006 | 1/21/99 | 1/1999 |
| 116-B-1 | CVP-1999-00012 | 12/8/1999 | 12/1999 |
| 116-B-11 | CVP-1999-00001 | 12/8/1999 | 12/1999 |
| 116-C-5 | CVP-1999-00004 | 12/8/1999 | 12/1999 |
| 116-B-4 | CVP-1999-00014 | 2/24/2000 | 3/3/2000 |
| 116-B-6B | CVP-1999-00017 | 2/24/2000 | 3/3/2000 |
| 116-B-9 | CVP-1999-00009 | 2/24/2000 | 3/3/2000 |
| 116-B-2 | CVP-1999-00015 | 2/24/2000 | 3/3/2000 |
| 116-B-3 | CVP-1999-00013 | 2/24/2000 | 3/3/2000 |
| 116-B-10 | CVP-1999-00010 | 2/24/2000 | 3/3/2000 |
| 116-B-12 | CVP-1999-00008 | 2/24/2000 | 3/3/2000 |
| 116-C-2A | CVP-1999-00019 | 3/15/2000 | 3/28/1999 |
| 116-C-2B | | | |
| 116-C-2C | | | |
| 116-B-6A | CVP-1999-00011 | 5/17/2000 | 5/26/2000 |
| 116-B-16 | | | |
| 116-B-7 | CVP-2002-00003 | 7/25/2002 | 8/6/2002 |
| 132-B-6 | | | |
| 132-C-2 | | | |
| BC Pipeline | CVP-2002-0012 | <i>(Review Draft 08/12/03; Signoff 9/30/03)</i> | |
| | | | |
| | | | |
| 100 D Area | | | |
| 100-D-4 (107D5) | CVP-98-00004 | 3/25/1999 | 3/1999 |
| 100-D-20 (107D3) | CVP-98-00003 | 3/25/1999 | 3/1999 |
| 100-D-21(107D2) | CVP-98-00002 | 3/25/1999 | 3/1999 |
| 100-D-22 (107D1) | CVP-98-00001 | 3/25/1999 | 3/1999 |
| 1607-D2 | | closed | |
| 1607-D2:1 Tile Field | CVP-98-00005 | 3/25/1999 | 3/1999 |
| Septic Pipelines | CVP-2000-0004 | 9/26/2000 | 9/2000 |
| Septic Tank | CVP-99-00005 | 11/23/1999 | 12/1999 |
| 116-DR-9 | CVP-99-00006 | 1/6/2000 | 1/2000 |
| 100-D-25 | | | |
| 116-D-7 | CVP-99-00007 | 8/15/2000 | 8/2000 |
| 100-D-18 (107D4) | CVP-2000-00001 | 9/26/2000 | 10/2/2000 |
| 116-DR-1 | CVP-2000-00002 | 9/26/2000 | 9/27/2000 |
| 116-DR-2 | | | |
| 100-D-48 | | closed | |
| 100-D-48:1 (Grp 2 North Pipelines) | CVP-2000-00003 | 3/14/2001 | 3/2001 |
| 100-D-48:2 (Grp 2 West Pipelines) | CVP-2000-00005 | 9/26/2000 | 10/2/2000 |
| 100-D-48:3 (Grp 3 Large Pipelines) | CVP-2000-00034 | 4/20/2001 | 4/20/2001 |
| 100-D-48:4 (Grp 3 Small Pipelines) | CVP-2000-00033 | 4/17/2001 | 4/20/2001 |
| 100-D-19 | CVP-2000-00003 | 3/14/2001 | 3/2001 |
| UPR-100-D-4 | | | |
| 100-D-49 | | closed | |
| 100-D-49:1 (Grp 2 North Pipelines) | CVP-2000-00003 | 3/14/2001 | 3/2001 |
| 100-D-49:2 (Grp 2 East Pipelines) | CVP-2000-00005 | 9/26/2000 | 10/2/2000 |
| 100-D-48:3 (Grp 3 Large Pipelines) | CVP-2000-00034 | 4/20/2001 | 4/20/2001 |

WIDS Site CVP Closeout Summary Table

| WIDS Site Closeout | CVP Doc. No. documenting WIDS site closeout | EPA/ Ecology WIDS Signoff | Issue Rev. 0 CVP |
|--------------------------------------|---|---|------------------|
| 100 D Area (cont.) | | | |
| UPR-100-D-2 | CVP-2000-00005 | 9/26/2000 | 10/2/2000 |
| UPR-100-D-3 | | | |
| 100-D-5 | CVP-2000-00034 | 4/20/2001 | 4/20/2001 |
| 100-D-6 | | | |
| 116-D-3 | no CVP site rejected | 5/17/2000 | N/A |
| 116-D-4 | CVP-2000-00008 | 10/23/2000 | 10/31/2000 |
| 116-D-6 | CVP-2000-00009 | 11/7/2000 | 11/9/2000 |
| 116-D-1A | CVP-2000-00010 | 3/12/2001 | 3/2001 |
| 116-D-1B | | | |
| 100-D-46 | | | |
| 116-D-2 | CVP-2000-00013 | 10/23/2000 | 10/25/2000 |
| 116-DR-6 | CVP-2000-00014 | 10/23/2000 | 10/24/2000 |
| 116-DR-4 | CVP-2000-00015 | 10/23/2000 | 10/25/2000 |
| 100-D-12 | CVP-2000-00016 | 10/23/2000 | 10/26/2000 |
| 100-D-52 | CVP-2000-00018 | 11/7/2000 | 11/9/2000 |
| 116-DR-7 | CVP-2000-00019 | 9/26/2000 | 10/2/2000 |
| 116-D-9 | CVP-2000-00012 | 3/23/2001 | 3/23/2001 |
| 100 H Area | | | |
| 1607-H2 | CVP-2000-00024 | 2/5/2001 | 2/2001 |
| 1607-H4 | CVP-2000-00025 | 2/26/2001 | 2/26/2001 |
| 116-H-1 | CVP-2000-00026 | 4/4/2001 | 4/11/2001 |
| 116-H-7 | CVP-2000-00027 | 7/24/2001 | 8/1/2001 |
| 100-H-5 | CVP-2000-00028 | 12/21/2000 | 12/21/2000 |
| 100-H-17 | CVP-2000-00031 | 3/6/2001 | 3/8/2001 |
| 116-H-2 | | | |
| 100-H-2 | | | |
| 100-H-30 | | | |
| 100-H-21 | CVP-2000-00029 | 3/29/2001 | 3/29/2001 |
| 100-H-22 | | | |
| 100-H-1 | | | |
| 100-H-24 | CVP-2000-00030 | 5/9/2001 | 5/2001 |
| 116-H-3 | CVP-2000-00032 | 4/3/2001 | 4/11/2001 |
| 100 N Area | | | |
| 120-N-1 | CVP-2001-00021 | 3/28/2002 | 4/18/2002 |
| 120-N-2 | | | |
| 100-N-58 | CVP-2002-00002 | 9/26/2002 | 12/23/2002 |
| 116-N-3 | | | |
| 100 Area Misc. & 300 Area | | | |
| JA Jones | CVP-2001-00019 | 11/8/2001 | 12/10/2001 |
| 600-23 | CVP-2001-00020 | 11/30/2001 | 12/17/2001 |
| 300-49 (Landfill 1A) | CVP-2001-00015 | (Review Draft 02/28/03; Signoff 4/17/03) | |
| 300-50 (Landfill 1B) | CVP-2001-00016 | (Review Draft 02/28/03; Signoff 4/17/03) | |
| 628-4 (Landfill 1D) | CVP-2001-00017 | (Review Draft 04/10/03; Signoff 5/14/03) | |
| 316-1(South Process Pond) | CVP-2001-00018 | (Review Draft 04/10/03; Signoff 5/14/03) | |
| 628-4 (Burial Ground) | CVP-2002-00014 | (Review Draft 07/03/03; Signoff 08/21/03) | |

WIDS Site CVP Closeout Summary Table

| WIDS Site Closeout | CVP Doc. No. documenting WIDS site closeout | EPA/ Ecology WIDS Signoff | Issue Rev. 0 CVP |
|--------------------|---|---|------------------|
| 100 F Area | | | |
| 116-F-4 | CVP-2001-00006 | 11/8/2001 | 11/15/2001 |
| 116-F-5 | CVP-2001-00007 | 8/16/2001 | 8/23/2001 |
| 1607-F6 | CVP-2001-00010 | 11/8/2001 | 11/15/2001 |
| UPR-100-F2 | CVP-2001-00011 | 4/22/2002 | 5/7/2002 |
| 100-F-19:1 | CVP-2001-00002 | 5/21/2002 | 6/10/2002 |
| 100-F-19:3 | | | |
| 100-F-34 | | | |
| 116-F-12 | | | |
| 100-F-40 | site closed (No CVP) | 2/15/2002 | 2/15/2002 |
| 116-F-14 | CVP-2001-00009 | 7/11/2002 | 7/18/2002 |
| 100-F-2 | CVP-2001-00001 | 7/25/2002 | 8/5/2002 |
| 100-F-15 | CVP-2002-00001 | 7/25/2002 | 8/6/2002 |
| 100-F-4 | | | |
| 100-F-11 | | | |
| 100-F-16 | | | |
| 116-F-9 | CVP- 2001-00008 | 10/16/2002 | 10/22/2002 |
| 116-F-2 | CVP- 2001-00005 | (Review Draft 1/13/03; Signoff 3/4/03) | |
| 126-F-1 | CVP- 2002-00002 | (Review Draft 1/13/03; Signoff 3/4/03) | |
| 100-F-35 | CVP-2002-00007 | (Review Draft 4/17/03; Signoff 6/6/03) | |
| 116-F-1 | CVP-2002-00009 | (Review Draft 7/14/03; Signoff 9/2/03) | |
| 116-F-3 | CVP-2002-00008 | (Review Draft 4/4/03; Signoff 6/10/03) | |
| 116-F-6 | CVP-2002-00010 | (Review Draft 6/4/03; Signoff 7/24/03) | |
| 116-F-10 | CVP-2002-00006 | (Review Draft 4/21/03; Signoff 6/10/03) | |
| 1607-F2 | CVP-2002-00005 | (Review Draft 1/13/03; Signoff 3/4/03) | |
| 100-F-19:2 | CVP-2001-00003 | (Review Draft 6/6/03; Signoff 7/28/03) | |
| 116-F-11 | | | |

Attachment #5

^BHI Document & Info Services

105850

From: Nielson, Robert R
Sent: Tuesday, February 18, 2003 6:34 AM
To: ^BHI Document & Info Services
Subject: Including Additional Structures in the 100-N Ancillary Facilities RAWP (DOE/RL-2002-
Please archive and send me the CCN#. Thanks,

Robert Nielson

Office: 373-0089
Cell: 521-0877
Pager: 85-4134

-----Original Message-----

From: Bond, Rick (ECY) [mailto:FBON461@ECY.WA.GOV]
Sent: Friday, February 14, 2003 1:11 PM
To: 'Jacques, Duane'; Nielson Robert (RRNielso@mail.bhi-erc.com); Smith Chris (Chris Smith)
Cc: Faulk Dennis (Faulk, Dennis)
Subject: Include Additional Structures in the RAWP

Gentlemen,
Dennis spoke with Dave Einan and Dave stated that incorporating the additional structures/facilities at N Area into the RAWP will be sufficient to track the status of the ancillary facilities and that we do not need to amend/update/revise the Action Memo. Thus, you have Ecology's approval to accomplish this objective via the RAWP.


Rick Bond

Facilities Transition Project Manager
Washington State Department of Ecology
(509) 738-3007


Attachment #6

NOTES:

- 1. BOTTOM OF PLUME EXCAVATION IS AT ELEVATION 135.37m.
- 2. PLUME EXCAVATION LAYBACK SHALL BE 1.5H:1.0V.



02/18/03 PLUMES



U.S. DEPARTMENT OF ENERGY
 DOE FIELD OFFICE, RICHLAND
 HANFORD ENVIRONMENTAL RESTORATION PROGRAM

100 N AREA
116-N-1 TRENCH
PLUME LOCATIONS

S:\116N-1\DWG

Attachment #7

AIR MONITORING PLAN FOR 100-N AREA ANCILLARY FACILITY DECONTAMINATION AND DECOMMISSIONING

1.0 INTRODUCTION

The decontamination and decommissioning (D&D) of the 100-N Area Ancillary Facilities has the potential-to-emit (PTE) radionuclides. This activity is being conducted as part of a non-time-critical *Comprehensive Environmental Response, Compensation, and Liability Act of 1980* (CERCLA) removal action under an Action Memorandum (Ecology 1999) signed by the Washington State Department of Ecology (Ecology) and the U.S. Department of Energy (DOE). Methods and activities to disposition the 100-N Area Ancillary Facilities are discussed in the *Removal Action Work Plan for 100-N Area Ancillary Facilities* (DOE-RL 2002).

Quantification of radioactive emissions, implementing best available radionuclide control technology (BARCT), and air monitoring have been identified as substantive requirements (i.e., applicable or relevant and appropriate requirements) for the removal action. A BARCT compliance demonstration is determined by the regulatory agency on a case-by-case basis. This plan is prepared to demonstrate compliance with these substantive requirements in accordance with *Washington Administrative Code* (WAC) 246-247-040. This plan is also written to meet the substantive requirements of 40 *Code of Federal Regulations* (CFR) 61.

1.1 FACILITY DESCRIPTIONS

There are 46 ancillary facilities in 100-N Area that will be characterized (if necessary) and decontaminated and decommissioned starting in fiscal year (FY) 2003. The facilities are listed in Table 1.

As shown in Table 1, the facilities are grouped into three categories according to their contamination levels: facilities with no radioactive contamination, facilities with no appreciable radioactive contamination, and facilities with appreciable radioactive contamination. The categorization is based on information provided in various references, as indicated in Table 1. Facilities with no appreciable radioactive contamination contain only minor amounts of surface contamination (BHI 2001), have radionuclide inventories that are many orders of magnitude smaller than the appreciably contaminated facilities, and, consequently, contribute negligibly to the total effective dose equivalent (TEDE).

The inventories of the six appreciably contaminated facilities bound the potential to emit and will determine the TEDE for the D&D of all of the ancillary facilities.

Table 1. Ancillary Facilities in the 100-N Area.

| Fac. Number | Facility Name | Ref. | Fac. Number | Facility Name | Ref. |
|--|---|-----------|---|--|-----------|
| Facilities with no radioactive contamination | | | Facilities with no appreciable radioactive contamination | | |
| 11-N | Change Room | BHI 2001 | 13-N | Storage Building | BHI 2001 |
| 105-ND | Remote Air Intake | BHI 2001 | 105-NA | Emergency Diesel Enclosure | BHI 2001 |
| 184-NC | Air Handler Annex Facility | BHI 2001 | 105-N/107-N | Pipe Trench ^b | BHI 1998b |
| 184-NE | Compressed Gas Shed | BHI 2001 | 108-N | Chemical Unloading Facility | BHI 2001 |
| 1112-NA | Microwave Tower ^a | BHI 1995 | 116-N | Stack | BHI 1995 |
| 1605-NE | Guard Tower at 181-N | BHI 1995 | 117-N | Filter Building | BHI 1995 |
| 1707-N | Boat House | BHI 1995 | 117-NVH | Valve Control House | BHI 2001 |
| 1714-NB | Warehouse | BHI 1995 | 119-N | Air Sampling and Monitoring Building | BHI 2001 |
| 1724-N | Nitrogen Electrical Control | BHI 2001 | 119-NA | Air Sampling and Monitoring | BHI 2001 |
| Facilities with appreciable radioactive contamination | | | 163-N | Deminerlizer Plant | BHI 2001 |
| 105-NE | Fission Product Trap | BHI 1997 | 166-N | Oil Storage Building | BHI 2001 |
| 107-N | Basin Recirculation Facility | BHI 1998b | 181-N | River Pumphouse | BHI 2001 |
| 1303-N | Dummy Burial Facility, Fuel Spacer Silo | BHI 2001 | 181-NA | Pumphouse/Guard Tower | BHI 2001 |
| 1304-N | Emergency Dump Tank | BHI 2001 | 181-NB | #3 Diesel Enclosure | BHI 2001 |
| 1310-N | Radioactive Chemical Waste Storage | BHI 1998a | 182-N | High Lift Pumphouse | BHI 2001 |
| 1314-N | Liquid Waste Disposal Station | BHI 1998a | 184-N | Power House | BHI 2001 |
| | | | 184-NA | Power House Annex Building | BHI 2001 |
| | | | 184-NB | Air Handler Main Building | BHI 2001 |
| | | | 184-NF | Chemical Injection House | BHI 2001 |
| | | | 1300-N | Emergency Dump Basin | BHI 1998c |
| | | | 1312-N | Liquid Effluent Retention Facility | BHI 2001 |
| | | | 1313-N | Change and Control Room | BHI 2001 |
| | | | 1322-N | Waste Treatment Pilot Facility | BHI 2001 |
| | | | 1322-NA | Effluent Water Pilot Plant | BHI 2001 |
| | | | 1322-NB | Crib Effluent Iodine Monitoring Facility | BHI 2001 |
| | | | 1322-NC | Crib Sample Pump Pit (Sample Pit) | BHI 2001 |
| | | | 1712-N | Insulation Shop. | BHI 2001 |
| | | | 1722-N | Storage Building/Machine Shop | BHI 2001 |
| | | | 1802-N | Overhead Lines/Pipe Trestle | BHI 2001 |
| | | | 1900-N | Water Supply Tanks | BHI 2001 |
| | | | 1908-N | Outfall Structure, Seal Well | BHI 2001 |

^a Currently active.

^b Lines were drained by gravity into the 107-N Basin Recirculation Facility vessels when 105-N was deactivated. The function of the processes in 107-N was to concentrate contamination in the water coming from the 105-N Basin. The inventory in the 105-N/107-N transfer piping and any leaks from those lines into the pipe trench, are assumed to be negligible compared with the inventory in the 107-N vessels.

The D&D operations are expected to require a total of 5 years to complete; however, for conservatism, the TEDE is calculated by assuming that all facilities are demolished in 1 year. A description of each of the appreciably contaminated facilities is provided below.

105-NE Fission Products Trap (1305-N Facility). The 105-NE Fission Products Trap, also known as the 1305-N Facility, is a below-grade structure, of about 1.4 m² (15 ft²). The reinforced concrete structure provided an approximately 9-m (30-ft)-deep, U-shaped loop or trap for drain piping. Valves and drain pipes were attached to the bottom of each trap to allow for the drain-off of trapped solids. The intent was to trap fission products from the 100-N Reactor radioactive drain systems for disposal rather than for direct disposal to the 1301-N and 1325-N Cribs.

107-N Basin Recirculation Cooling Building (Recirculation Cooling Building). The 107-N Basin Recirculation Cooling Building is a 704-m² (7,569-ft²) reinforced concrete building that was designed to cool and filter the irradiated fuel storage basin water. The building was designed to reduce or eliminate the need to discharge water to the crib areas associated with 100-N Reactor operations. The facility operated from 1985 to early 1991. The facility used and stored miscellaneous chemicals and oils.

1303-N Spacer Silos (Radioactive Dummy Burial Facility). The 1303-N Spacer Silos are three buried spacer silos, two of which are corrugated, galvanized-steel silos, 10.67 m (35 ft) long by 5.18 m (17 ft) in diameter, and extend 9.1 m (30 ft) below grade. The third silo is a reinforced-concrete culvert section measuring 7.62 m (25 ft) long by 3.96 m (13 ft) in diameter, and 0.3 m (1 ft) in thickness. All silos are standing vertically on end with the top 1.5 m (5 ft) above grade and a concrete cover of 0.3 m (1 ft). The silos received and stored irradiated fuel spacers during reactor operation. Spacers were removed from the silos in 1995, and residual contamination was fixed in place with paint. Most of the contamination is located in several feet of waste in the bottoms of the silos.

1304-N Emergency Dump Tank (100-N-57). The 1304-N EDT, which is a 1,900,000-L (500,000-gal) insulated tank, was designed to contain the entire volume of the radioactive primary reactor coolant and was maintained half full of water so it could act as a quenching system for steam released in case of a reactor emergency. The EDT was also used to receive radioactive secondary system water for the purpose of maintaining inventory control and, therefore, is radiologically contaminated. Piping to the tank is wrapped with asbestos insulation materials. The radiological dose rate of the tank was reduced approximately 97% in 1995 during the 1304-N Decontamination Project, which consisted of piping and debris removal. D&D of the EDT will be carried out in conjunction with D&D of the 1300-N Emergency Dump Basin (EDB). The 1300-N EDB is a large, open, steel-lined basin designed to contain the radioactive primary coolant from the 100-N Reactor in case of a reactor emergency. Although the EDB was never used for that purpose, it was used as a holding basin for radioactive-contaminated water that was periodically generated during the 100-N Reactor steam generator blowdown. Radioactive contamination remains in and around the basin structure.

1310-N Radioactive Liquid and Waste Treatment Facility (116-N-2) (1310-N Golf Ball Facility).

The 1310-N Radioactive Liquid and Waste Treatment Facility includes a 3,200,000-L (900,000-gal) liquid waste storage and neutralization tank that is spherical in shape (referred to as the "Golf Ball"), and a reinforced-concrete, 12.2-m (40-ft) silo that housed valve and pumping facilities. The facility is bordered on three sides by a raised earthen shielding and containment berm to reduce dose rates to workers. The berm is open to the 1301-N Crib area, which was an acceptable release area in case of an accident. The facility periodically received radioactive/hazardous decontamination effluent from the reactor's primary coolant system. These radioactive effluents contained detergents and acids used to perform decontamination; the tank was designed to hold the acidic effluent until it could be neutralized.

1314-N Liquid Disposal Building (Liquid-Waste Loadout Building). The 1314-N Liquid Disposal Building is a 167-m² (1,800-ft²), pre-engineered, single-story, metal-frame construction building at grade, supported on a reinforced-concrete foundation. The facility was used to store and load the liquid waste (i.e., radioactive, neutralized decontamination solutions from the reactor primary coolant system) into rail tank cars for shipment to the 200 Areas for disposal in underground storage tanks. The building has steel and earthen shield walls constructed outside the perimeter of the facility to reduce dose rates to area workers.

1.2 PLANNED ACTIVITIES

The removal action work scope includes characterization sampling; decontamination; removal of accessible radiological and hazardous waste, removal of residual water; demolition of structures; contaminated soil excavation; treatment if needed (e.g., grouting) to meet waste acceptance criteria; and handling, loading, and transportation of waste for disposal.

Decontamination methods may include wiping or applying fixatives to stabilize contamination, scabbling, abrasive blasting, and vacuuming. Portable ventilation units and glovebags may be used during these activities.

Residual water in the facilities will be pumped, filtered, and stored prior to being transferred to a tanker truck for shipment.

Demolition methods will be selected based on the structural elements to be demolished and will use conventional equipment, which will include the following:

- Excavator with a hoe-ram
- Hydraulic shears with steel shear jaws
- Concrete pulverizer jaws or breaker jaws
- Crane with wrecking ball
- Pneumatic hammers
- Controlled explosives
- Crane to remove and size reduce materials

- Mechanical/power saws
- Cutting torch.

It is assumed that a portion of concrete demolition work will make use of a high-efficiency particulate air (HEPA)-filtered vacuum cleaner. Portable ventilation filter units may also be used. Standard construction equipment will be used for excavation, loading, and hauling. If extensive soil contamination is found in adjacent and underlying soils, work will be deferred to the Remedial Action/Waste Disposal Project, with approval from the lead regulatory agency.

Equipment (e.g., haul trucks, containers) used in D&D activities will also be decontaminated, as necessary. Conventional methods (e.g., brushing or wiping, water wash, or HEPA-filtered vacuum cleaners) will be used. More aggressive equipment decontamination methods (e.g., grinding or wet grit blasting) may be used for equipment decontamination if other methods fail.

Wastewater will be sent to the Effluent Treatment Facility (ETF) for subsequent treatment and disposal. Demolition material will be sent primarily to the Environmental Restoration Disposal Facility (ERDF) for disposal. On a case-by-case basis, other approved disposal facilities may be used based on the specific waste stream designation.

Specific D&D methods used for each of the six appreciably contaminated facilities are outlined below. The other facilities will use the techniques that are described above.

105-NE Fission Products Trap (1305-N Facility). The radioactive inventory is contained in piping, vessels, and residual water. Piping will be cut into 2-m (6-ft) sections with a torch, wrapped in plastic if necessary, and removed. Residual water will be pumped out, filtered, and shipped to the Hanford Site's ETF or treated to meet the acceptance criteria of the receiving facility. The building structure will be demolished by conventional techniques.

107-N Basin Recirculation Cooling Building (Recirculation Cooling Building). Vessels will be grouted and removed, and the building structure will be demolished by conventional techniques.

1300-N Emergency Dump Basin. The 1300-N EDB will be demolished using conventional techniques. See the discussion of the 1304-N EDT below.

1303-N Spacer Silos (Radioactive Dummy Burial Facility). The upper 5 m (15 ft) of each silo will be removed. Torch cutting will be used to remove the upper portions of the two steel silos, and conventional demolition techniques will be used to remove the upper portion of the concrete silo. The residual contamination on the remaining structures will remain fixed in place. The silos will be covered with a weather protective cover (similar to what is presently in place) in the interim between the end of decommissioning work and the start of any subsequent remediation of the silos.

1304-N Emergency Dump Tank (100-N-57). The 1304-N EDT will be sectioned with shears, and the tank base/foundation will be demolished using conventional techniques.

1310-N Radioactive Liquid and Waste Treatment Facility (116-N-2) (1310-N Golf Ball Facility). Holes will be cut in the steel structure to allow access for shears to section the steel. Sixteen lineal meters (52 lineal ft) will be cut with a torch to allow access for shears to section the remainder of the structure. The tank base/foundation will be demolished by conventional techniques.

1314-N Liquid Disposal Building (Liquid-Waste Loadout Building). The structure will be demolished using conventional techniques.

2.0 AIRBORNE SOURCE INFORMATION

The potential exists for particulate and gaseous radioactive airborne emissions resulting from the D&D activities that were previously described. The following sections discuss the radiological inventory of the six appreciably contaminated facilities, and the subsequent PTE and resulting TEDE to the maximally exposed individual (MEI). The TEDE to the MEI from the six appreciably contaminated facilities bounds the PTE from all 46 of the facilities undergoing D&D.

2.1 INVENTORY

105-NE Fission Products Trap (1305-N Facility). The inventory is contained in piping and vessels. The inventory is provided in BHI (1997).

107-N Basin Recirculation Cooling Building (Recirculation Cooling Building). The inventory is located inside process vessels (e.g., filters, ion-exchange columns). The inventory is provided in BHI (1998b).

1300-N Emergency Dump Basin. The 1300-N EDB has no appreciable inventory (BHI 1998c). See the discussion of the 1304-N EDT below.

1303-N Spacer Silos (Radioactive Dummy Burial Facility). Most of the contamination is located in several feet of waste in the bottoms of the silos. However, for conservatism, the contamination is assumed to be uniformly distributed between the three silos and on the walls, floor, and top of each silo. The inventory is provided in BHI (2001).

1304-N Emergency Dump Tank (100-N-57). The interior of the 1304-N EDT is contaminated. The inventory is provided in BHI (2001).

1310-N Radioactive Liquid and Waste Treatment Facility (116-N-2) (1310-N Golf Ball Facility). The interior of the 1304-N EDT is contaminated. The inventory is provided in BHI (1998a).

1314-N Liquid Disposal Building (Liquid-Waste Loadout Building). The contamination is in the form of surface contamination on the surfaces of the facility. The inventory is provided in BHI (1998a).

Soil. Any residual contamination in soils removed during D&D of structures has been accounted for in the assumed inventory for that structure. If extensive contamination is found, remediation will be deferred to the Remedial Action and Waste Disposal Project, with regulatory approval.

Except for tritium (and other activities noted below), it is conservatively assumed that the entire radioactive inventory is in the form of contaminated particulates. The release fraction for particulates and liquids is $1E-03$. Tritium is conservatively assumed to be released as a gas, with a release fraction of 1 (WAC 246-247-030[21]).

Where cutting torches are used, it is conservatively assumed that the inventory impacted by the torch exceeds the boiling point of all radionuclides and the release fraction is 1 (WAC 246-247-030[21]).

Portions of concrete demolition and equipment decontamination may make use of a HEPA-filtered vacuum cleaner. It is assumed that 0.25% of the annual possession quantity (APQ) will be collected in the HEPA-filtered vacuum cleaners. The HEPA-filtered vacuum cleaner has a release fraction of 1 (DOH 1994).

The CAP-88-PC, Version 2.0, model was used to determine the TEDE (or annual unabated offsite dose) to the MEI. The calculation made the conservative assumption that all D&D activities will be completed in 1 year. However, the D&D activities will actually be conducted over 5 years. The PTE (Ci/yr) were used for the input for the computer model, and the model generated the annual unabated dose. The distance to the MEI used in the model was 9,030 m west-northwest. The maximum TEDE to the MEI from the D&D activities of the 100-N Area Ancillary Facilities is $3.06E-1$ mrem/yr.

The radionuclide APQ and subsequent PTE and TEDE calculations for the 100-N Ancillary Facilities are documented in *TEDE Calculation for D&D of 100-N Ancillary Facilities* (BHI 2002). Summary results are shown in the attachment.

3.0 BEST AVAILABLE RADIONUCLIDE CONTROL TECHNOLOGY

The D&D activities have the potential to release radioactive emissions to the atmosphere. Implementing BARCT for these radioactive emissions has been identified as an applicable or relevant and appropriate requirement.

The use of wiping or applying fixatives is an as low as reasonably achievable control that has been accepted as BARCT for fugitive particulate radionuclide air emissions, particularly when

the potential offsite dose is low. Glovebags may also be used to reduce potential emissions. For vacuuming and the use of portable ventilation units, HEPA filters are used to collect generated dust. The use of HEPA filters has been generally accepted as BARCT. Because structure demolition may be a source of radioactive fugitive emissions, dust suppressants (e.g., water and fixatives) will be used and are considered BARCT for demolition. When using water, quantities used will be minimized to prevent water accumulation, puddles, and runoff within the area where the water is being used.

Because D&D activities may be a source of radioactive fugitive emissions, the following controls will be implemented and are also considered BARCT:

- Water will be applied during demolition, excavation, container loading, and backfilling processes to minimize airborne releases.
- Fixatives will be applied to any contaminated debris or soils that are being stockpiled (e.g., for reuse) that will be inactive for more than 24 hours.
- Fixatives will be applied to contaminated soils and debris that will be inactive less than 24 hours at the end of work operations, if the sustained wind speed is predicted overnight to be greater than 32 km/h (20 mph), based on the Hanford Meteorological Station morning forecast. This will allow for enough time, if necessary, to prepare for the application of dust control measures. If a soil fixative has already been applied and the soil and/or debris will remain undisturbed, further uses of fixatives will not be reapplied, unless needed. The fixatives or other controls will not be applied when the contaminated soils and/or debris are frozen or it is raining, snowing, or other freezing precipitation is falling at the end of work operations.
- An entry will be made in the project logbook (or equivalent) when the forecasts predict sustained wind speeds greater than 32 km/h (20 mph), and dust control is to be applied at the end of the work shift.

Haul trucks transporting bulk materials will be covered to contain the materials while in transit to the ERDF.

4.0 MONITORING

Existing air monitors (i.e., N102, N103, N106) will be used for the 100-N Area Ancillary Facility D&D to monitor emissions from the D&D activities. Monitoring activities will also consist of continued operations of five existing thermoluminescent dosimeters (6, 7, 26, 29, and 31) in the 100-N Area. The locations of the near-facility air monitors and thermoluminescent dosimeters are shown in Figure 1.

The operation of these monitors will follow the protocol established for near-facility monitors on the Hanford Site. The air samples will be changed every 2 weeks and analyzed for total alpha and total beta. The samples will be composited semiannually, and analyzed for gamma energy-emitting radionuclides (i.e., strontium-90, isotopic uranium, isotopic plutonium). The data results will then be entered into the Automated Bar Coding of Air Samples at Hanford database for record keeping and reporting. The data from these monitors will be included in the annual reports prepared for the Hanford Site.

5.0 REFERENCES


- 40 CFR 61, "National Emission Standards for Hazardous Air Pollutants," *Code of Federal Regulations*, as amended.
- BHI, 1995, *N Reactor Deactivation Program Plan*, BHI-00075, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 1997, *105-NE Fission Products Trap and 1305-N Piping Preliminary Hazard Classification*, BHI-01110, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 1998a, *Auditable Safety Analysis and Final Hazard Classification for Buildings 1310-N and 1314-N*, BHI-01037, Rev. 1, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 1998b, *Final Hazard Classification and Auditable Safety Analysis for Building 107-N*, BHI-01095, Rev. 2, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 1998c, *Hazard Classification and Auditable Safety Analysis for the 1300-N Emergency Dump Basin*, BHI-00853, Rev. 1, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2001, *100-N Ancillary Facilities Preliminary Hazard Classification*, CCN 095435, dated December 18, 2001, Bechtel Hanford, Inc., Richland, Washington.
- BHI, 2002, *TEDE Calculation for D&D of 100-N Ancillary Facilities*, 0100N-CA-V0064, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.
- Comprehensive Environmental Response, Compensation, and Liability Act of 1980*, 42 U.S.C. 601, et seq.
- DOE-RL, 2002, *Removal Action Work Plan for 100-N Area Ancillary Facilities*, DOE/RL-2002-70, Draft A, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

DOH, 1994, letter from A. W. Conklin to S. H. Wisness, AIR 94-802, dated August 1, 1994, Washington State Department of Health, Olympia, Washington.


Ecology, 1999, *Action Memorandum for the 100-N Area Ancillary Facilities*, CCN 064829, from M. A. Wilson to L. Piper, U.S. Department of Energy, Richland Operations Office, dated January 6, 1999, Washington State Department of Ecology, Richland, Washington.

WAC 246-247, "Radiation Protection – Air Emissions," *Washington Administrative Code*, as amended.

Concurrence:


R. S. Acselrod
Washington State Department of Health
1/14/03
Date


F. W. Bond
Washington State Department of Ecology
1/17/03
Date


D. C. Smith
U.S. Department of Energy,
Richland Operations Office
1/14/03
Date


M. F. Jarvis
U.S. Department of Energy
Richland Operations Office
Jan 14, 2003
Date

ATTACHMENT

Potential-to-Emit Values for the Decontamination and Decommissioning of the 100-N Ancillary Facilities.

| Isotope | Total APQ ^a , Ci | Torch Cutting and HEPA Vacuuming | | | Crushing (etc.) | | | Total Potential to Emit, Ci/yr | Unabated TEDE to the MEI ^b , mrem/yr |
|---------------------|--------------------------------|----------------------------------|---------------------|-----------------------------|-----------------|---------------------|--------------------------|--------------------------------------|--|
| | | APQ | Release Fraction | Potential to Emit, Ci/yr | APQ | Release Fraction | Potential Emit, Ci/yr | | |
| Am-241 | 2.54E+00 | 7.39E-03 | 1.00E+00 | 7.39E-03 | 2.54E+00 | 1.00E-03 | 2.54E-03 | 9.92E-03 | 1.39E-01 |
| Ce-144 | 2.66E-02 | 1.52E-04 | 1.00E+00 | 1.52E-04 | 2.65E-02 | 1.00E-03 | 2.65E-05 | 1.78E-04 | 2.37E-06 |
| Co-60 | 4.23E+01 | 2.18E+01 | 1.00E+00 | 2.18E+01 | 4.22E+01 | 1.00E-03 | 4.22E-02 | 2.18E+01 | 3.24E-02 |
| Cs-134 | 1.78E-01 | 1.47E-01 | 1.00E+00 | 1.47E-01 | 1.78E-01 | 1.00E-03 | 1.78E-04 | 1.47E-01 | 5.59E-05 |
| Cs-137 | 1.39E+01 | 9.23E+00 | 1.00E+00 | 9.23E+00 | 1.39E+01 | 1.00E-03 | 1.39E-02 | 9.24E+00 | 2.40E-03 |
| Eu-152 | 5.04E-01 | 4.29E-01 | 1.00E+00 | 4.29E-01 | 5.04E-01 | 1.00E-03 | 5.04E-04 | 4.30E-01 | 2.70E-04 |
| Eu-153 ^c | 6.46E-02 | 1.68E-04 | 1.00E+00 | 1.68E-04 | 6.45E-02 | 1.00E-03 | 6.45E-05 | 2.32E-04 | (3) |
| Eu-154 | 5.00E-01 | 4.06E-01 | 1.00E+00 | 4.06E-01 | 4.99E-01 | 1.00E-03 | 4.99E-04 | 4.07E-01 | 2.29E-04 |
| Eu-155 | 3.69E-01 | 3.16E-01 | 1.00E+00 | 3.16E-01 | 3.68E-01 | 1.00E-03 | 3.68E-04 | 3.17E-01 | 7.96E-06 |
| H-3 | 6.92E-02 | 6.92E-02 | 1.00E+00 | 6.92E-02 | 6.92E-02 | 1.00E+00 | 6.92E-02 | 1.38E-01 | 2.71E-06 |
| Ni-63 | 1.41E-05 | 1.41E-05 | 1.00E+00 | 1.41E-05 | 1.41E-05 | 1.00E-03 | 1.41E-08 | 1.41E-05 | 1.60E-11 |
| Np-237 | 3.17E-04 | 7.93E-07 | 1.00E+00 | 7.93E-07 | 3.16E-04 | 1.00E-03 | 3.16E-07 | 1.11E-06 | 1.42E-05 |
| Pu-238 | 4.62E-01 | 3.78E-01 | 1.00E+00 | 3.78E-01 | 4.61E-01 | 1.00E-03 | 4.61E-04 | 3.79E-01 | 1.58E-02 |
| Pu-239 | 2.85E+00 | 2.19E+00 | 1.00E+00 | 2.19E+00 | 2.85E+00 | 1.00E-03 | 2.85E-03 | 2.20E+00 | 1.09E-01 |
| Pu-240 | 5.47E-04 | 1.37E-06 | 1.00E+00 | 1.37E-06 | 5.46E-04 | 1.00E-03 | 5.46E-07 | 1.91E-06 | 1.73E-05 |
| Pu-241 | 2.76E+00 | 1.57E-02 | 1.00E+00 | 1.57E-02 | 2.74E+00 | 1.00E-03 | 2.74E-03 | 1.85E-02 | 2.64E-03 |
| Ra-226 | 3.70E-01 | 9.59E-04 | 1.00E+00 | 9.59E-04 | 3.69E-01 | 1.00E-03 | 3.69E-04 | 1.33E-03 | 6.65E-04 |
| Ru-106 | 1.41E-02 | 8.01E-05 | 1.00E+00 | 8.01E-05 | 1.40E-02 | 1.00E-03 | 1.40E-05 | 9.41E-05 | 1.63E-06 |
| Sb-125 | 1.12E-04 | 2.80E-07 | 1.00E+00 | 2.80E-07 | 1.12E-04 | 1.00E-03 | 1.12E-07 | 3.92E-07 | 6.27E-09 |
| Sr-90 | 6.48E+00 | 3.44E+00 | 1.00E+00 | 3.44E+00 | 6.47E+00 | 1.00E-03 | 6.47E-03 | 3.44E+00 | 3.42E-03 |
| Tc-99 | 1.26E-01 | 1.20E-01 | 1.00E+00 | 1.20E-01 | 1.26E-01 | 1.00E-03 | 1.26E-04 | 1.20E-01 | 9.98E-06 |
| Th-232 | 7.65E-05 | 1.77E-06 | 1.00E+00 | 1.77E-06 | 7.63E-05 | 1.00E-03 | 7.63E-08 | 1.84E-06 | 2.37E-06 |
| U-234 | 1.05E-02 | 9.04E-03 | 1.00E+00 | 9.04E-03 | 1.05E-02 | 1.00E-03 | 1.05E-05 | 9.05E-03 | 1.31E-04 |
| U-235 | 3.85E-04 | 2.29E-04 | 1.00E+00 | 2.29E-04 | 3.84E-04 | 1.00E-03 | 3.84E-07 | 2.29E-04 | 5.19E-06 |
| U-238 | 5.32E-03 | 4.52E-03 | 1.00E+00 | 4.52E-03 | 5.32E-03 | 1.00E-03 | 5.32E-06 | 4.53E-03 | 6.04E-05 |
| Y-90 | 6.48E+00 | 3.44E+00 | 1.00E+00 | 3.44E+00 | 6.47E+00 | 1.00E-03 | 6.47E-03 | 3.44E+00 | 7.47E-06 |
| Ba-137m | 1.31E+01 | 8.73E+00 | 1.00E+00 | 8.73E+00 | 1.31E+01 | 1.00E-03 | 1.31E-02 | 8.74E+00 | 6.82E-11 |
| Total | | | | | | | | | 3.06E-01 |

^a Radionuclide annual possession quantities are presented in Environmental Restoration Contractor Calculation No. 0100N-CA-V0064, *TEDE Calculation for D&D of Facilities 100-N Ancillary*, Rev. 0, December 2002.

^b The annual unabated dose was determined using the CAP88-PC, Version 2, model. The potential to emit (Ci/yr) was input to the model, and the model generated the annual unabated dose. The distance to the MEI from the 100-N Ancillary Facilities is 9,030 m west-northwest at the site boundary. The CAP88-PC model summary and synopsis are presented in ERC Calculation No. 0100N-CA-V0064, *TEDE Calculation for D&D of Facilities 100-N Ancillary Facilities 100-N Ancillary*, Rev. 0, December 2002.

^c Europium-153 is not included in the CAP88-PC database; therefore, no TEDE for europium-153 was calculated.


APQ = Annual possession quantity

HEPA = High efficiency particulate air (filter)

MEI = Maximally exposed individual

TEDE = Total effective dose equivalent

Figure 1. 100-N Ancillary Facilities




Attachment #8

Clarification of Scope

In calendar year 2003, Bechtel Hanford, Inc. will remove approximately 600 cubic yards of additional low-level radioactive, asbestos waste from the 109N roof clean air intake ductwork. The signatures below show agreement with Bechtel Hanford, Inc. that the work to be conducted in calendar year of 2003 is similar to the 109-N roof waste disposal activity conducted in 1999 and can be considered to be "within the scope" of the earlier activity.

Agreeing that the 2003 activity is within the scope of the 105-N/ 109-N Roofing Materials Waste Disposition project enables the use of the earlier documents for this activity and allows the disposal of the waste at ERDF.


Chris Smith, U.S. Department of Energy


Rick Bond, Washington Department of Ecology


David Einan, U.S. EPA

Golden, James W

From: Einan, David R
Sent: Tuesday, December 10, 2002 4:27 PM
To: Bond, Rick; Golden, James W; Einan, David R
Cc: Smith, Douglas C (Chris)
Subject: RE: 109N roof waste.

I, too, am OK with this.

Dave

-----Original Message-----

From: Bond, Rick (ECY) [mailto:FBON461@ECY.WA.GOV]
Sent: Tuesday, December 10, 2002 1:38 PM
To: 'Golden, James W'; Einan, David R
Cc: Smith, Douglas C (Chris)
Subject: RE: 109N roof waste.

Sounds good to me.

-----Original Message-----

From: Golden, James W [mailto:jwgolden@mail.bhi-erc.com]
Sent: Tuesday, December 10, 2002 11:20 AM
To: Bond, Rick (ECY); Einan, David R
Cc: Smith, Douglas C (Chris); Golden, James W
Subject: FW: 109N roof waste.

Rick/ Dave:

Attached to this message is a approval sheet, I prepared to document the agreement to dispose of the 109N roof waste at ERDF. The email correspondence on this subject is written below. Absent any comments from the two of you, I will walk this document around for signature next week.

Thanks,
Jim Golden

<< File: Clarification of 109Scoperev2.doc >>

-----Original Message-----

From: Smith, Douglas C (Chris)
Sent: Tuesday, December 10, 2002 9:42 AM
To: Golden, James W
Subject: RE: 109N roof waste.

No, that is fine.

Chris

-----Original Message-----

From: Golden, James W
Sent: Tuesday, December 10, 2002 8:08 AM

To: Smith, Douglas C (Chris)
Subject: RE: 109N roof waste.

Chris:

I've been informed that there will not be a 100 area Unit Managers meeting this month. We would like to send out the request for proposal (RFP) for this project. Do you mind if I share the attached with Dave Einan and Rick Bond, then hand carry the document for signature(s)? I'll still make certain that the documents approval is documented in the January 100 area Unit Managers meeting minutes.

Jim

<< File: Clarification of 109Scoperev2.doc >>

-----Original Message-----

From: Smith, Douglas C (Chris)
Sent: Wednesday, November 20, 2002 12:40 PM
To: Golden, James W
Subject: RE: 109N roof waste.

OK

-----Original Message-----

From: Golden, James W
Sent: Wednesday, November 20, 2002 12:37 PM
To: Smith, Douglas C (Chris)
Subject: RE: 109N roof waste.

Sounds good. Can shoot for next months meeting?

Jim

-----Original Message-----

From: Smith, Douglas C (Chris)
Sent: Wednesday, November 20, 2002 12:39 PM
To: Golden, James W
Subject: RE: 109N roof waste.

looks ok, but I will be out of town tomorrow and not in attendance at UMM. We'll have to get it signed some other time.

Chris

-----Original Message-----

From: Golden, James W
Sent: Wednesday, November 20, 2002 12:31 PM
To: Smith, Douglas C (Chris)
Cc: Golden, James W
Subject: FW: 109N roof waste.

Chris:

Attached an approval document, which I'd like to have signed by Dave Einan, Rick Bond, and yourself, to document the approval to send the 2003 109N roof waste to the ERDF. Jack Donnelly recommended we have this signed at the unit managers meeting so the decision is documented in the Administrative Record.

Okay?
Jim

<< File: Clarification of 109Scoperev2.doc >>

-----Original Message-----

From: Smith, Douglas C (Chris)
Sent: Tuesday, November 12, 2002 10:40 AM
To: Golden, James W
Subject: FW: 109N roof waste.

-----Original Message-----

From: Bond, Rick (ECY) [<mailto:FBON461@ECY.WA.GOV>]
Sent: Tuesday, November 12, 2002 10:36 AM
To: 'Douglas_C_Chris_Smith@RL.gov'
Subject: RE: 109N roof waste.

Fine with me. I sent you this last week.

Chris,

This proposal sounds good to me.

Rick Bond
Facility Transition Project Manager
WA Dept of Ecology

-----Original Message-----

From: Douglas_C_Chris_Smith@RL.gov [mailto:Douglas_C_Chris_Smith@RL.gov]
Sent: Tuesday, November 12, 2002 10:28 AM
To: David_R_Einan@rl.gov; Bond, Rick (ECY)
Subject: RE: 109N roof waste.

Rick, are you OK with this?

Chris

-----Original Message-----

From: Einan, David R
Sent: Tuesday, November 05, 2002 7:48 AM
To: Smith, Douglas C (Chris); Bond, Rick

Subject: RE: 109N roof waste.

Rick and Chris--

I'm OK with this proposal.

Dave

-----Original Message-----

From: Smith, Douglas C (Chris)
Sent: Monday, November 04, 2002 10:24 AM
To: Bond, Rick; Einan, David R
Subject: 109N roof waste.

Rick/Dave: Please review BHI's proposal and comment/concur.

Thanks

Chris

-----Original Message-----

From: Golden, James W
Sent: Friday, November 01, 2002 6:45 AM
To: Smith, Douglas C (Chris)
Subject: FW: FW: Draft Email to Chris Smith regarding the 109N roof waste.

-----Original Message-----

From: Golden, James W
Sent: Wednesday, October 30, 2002 8:38 AM
To: 'Douglas_C_Smith@rl.gov'
Cc: Golden, James W
Subject: FW: FW: Draft Email to Chris Smith regarding the 109N roof waste.

Chris:

Here's the email regarding the 109N roof waste. Sorry it took so long, but I wanted to make sure the email received the appropriate review before I sent it to you. Let me know if the format is off...I'm sending this from home. My wife had a baby Friday, so I haven't been on site since!

Thanks for your help on this matter,
Jim

>> Chris:

>>

>> Per our phone conversation....BHI has work scheduled in March of
>> 2003, to remove ~600 cubic yards of low-level radioactive asbestos
waste from the building 109N roof clean intake ductwork. An internal
meeting was held within BHI, to determine whether (or not) this work would logically fit
within the scope of the Ancillary Facilities Action memorandum. The conclusion of the
internal BHI meeting, is that it does. The work is similar to the work under the action
memo in performed in

1999. In addition, the CERCLA documentation developed for the 1999 waste,
could adequately be used in support of the 2003 project. We just need to
ensure we get "buy in" from DOE and the Regulators (Dave Einan whom is the EPA
Project Manager of ERDF, and the Ecology Project Manager of the N

Area). It has been suggested that we draft something that could be approved at the
Unit Managers Meeting?

One other note worthy of mention is that the 1999 project used their asbestos
abatement workplan as a removal action workplan

equivilent, because it contains the same type of data. I have reviewed this document,
and nothing being performed in 2003, conflicts with the data in the 1999 workplan;
therefore, there wouldn't be any need/ desire to modify this document.

Just in case the proposed plan is not acceptable an alternate plan
was investigated, disposal at the Low Level Waste Burial Grounds.
The difficulty with shipping bulk LL waste to LLBG is that LLBG normally receives this
type of waste in wood boxes (LLBG handles very little

waste shipped in bulk). Packaging the waste in boxes will add
approximately \$60K to the cost of performing this work (\$1K per box * 60).
Discussions and meetings have been held with FHI and BHI personnel to discuss
alternate methods of shipping. Since the roll-off boxes

are contractually "tied" to the ERDF, we cannot use them to ship waste
to the LLBG. We can't rent rolloffs to move LL Waste unless we're prepared to buy
them. One option currently being pursued is to use (currently on site) dump trucks to
transport the waste to LLBG; this would result in approximately two shipments per day
over a 30 day period. Again, the concern is that FH may have difficulties in supporting
these shipments, which may cause delays, that could result in contractors and
equipment "sitting," while the issue is resolved.

>>

>>

>> Thanks for your help on this,

>> Jim Golden

>> 376-3283

>>

>>


>>

>>

>>
>>
>>
>>

Unlimited Internet access for only \$21.95/month. Try MSN! Click Here
<<<http://g.msn.com/8HMWEN/2019>>>

Attachment #9



100-BC PIPELINE REMEDIAL ACTION

SCALE 1:1000
15 0 15 30 60 meters

Responsible Party
Committed To Safety Excellence

Attachment #10

Addendum

118-C-4 Horizontal Rod Cave Characterization Plan

February 19, 2003

1.0 Introduction

This document has been prepared as an addendum to the *118-C-4 Horizontal Rod Cave Characterization Plan* (DOE/RL 1997) and will be implemented by Decommissioning Projects upon DOE and EPA approval.

2.0 Background

The decontamination and decommissioning (D&D) of the 118-C-4 Horizontal Rod Cave is currently scheduled to commence in March 2003. The rod cave is located on the south side of the 105-C Reactor within the fence line and operated from 1950 to 1969. It consists of two U-shaped steel sections, cut in half and placed cut-side down on a concrete pad between two concrete retaining walls. This configuration was covered with soil/gravel and coated with asphalt emulsion for protection. The concrete ends are equipped with steel doors sealed to prevent entry. The caves were used for temporary storage of activated reactor control rods to allow radioactive decay prior to disposal. The north cave is empty but the south cave contains two horizontal control rod tips. French drains in the center of the concrete slab receive precipitation percolating through the gravel that covers the caves so that rain and snow water are diverted away from the steel tubes holding the control rods. Overall dimensions of the structure are 70-ft. long by 2-ft wide by 7-ft high (including a 4-ft thick mound of soil/gravel covering).

The Action Memorandum (EPA 1997) for this facility requires the submittal of waste designation sampling plans for EPA approval prior to shipping waste for disposal. It also requires the submittal of verification sampling plans for EPA approval.

Data Quality Objectives (DQO) were developed in preparation for characterization and closure sampling (BHI 1997a), and a Characterization Plan (DOE/RL 1997) was subsequently prepared to describe the waste characterization sampling for waste designation. Waste characterization sampling activities were conducted in December 1996 and August 1997, and the results were documented in a Characterization Report (BHI 1998). According to stakeholder input during the DQO process (BHI 1997b), closure sampling associated with the underlying soils is to be performed in accordance with the 100 Area Remedial Action Sampling and Analysis Plan (SAP) (DOE/RL 2001a).

3.0 Discussion

Due to the passage of time since these documents were originally prepared and characterization performed, this Addendum has been prepared to document the issues and

subsequent actions the project intends to take regarding additional waste characterization and soil closure sampling and waste management activities associated with this removal action.

3.1 Removal Action Work Plan

The Action Memorandum (EPA 1997) does not require the submittal of a removal action work plan to EPA, nor does Section 7.2.4 of the Tri-Party Agreement. The general scope of work involved in the removal of the Rod Cave will be identical to those described in the existing Reactor Removal Action Work Plans (DOE/RL 2002a; DOE/RL 2002b) and includes the following activities:

- Removing hazardous substances (chemical and radiological)
- Removing facility equipment
- Dismantling the facility structure
- Performing verification sampling
- Preparing the project closeout report
- Preparing the cleanup verification package

Existing work plans (DOE/RL 2002a; DOE/RL 2002b) will be implemented to establish the means and methods to perform the removal action functions. Requirements in BHI procedures will be used to perform and control the facility removal and disposal actions.

3.2 Waste Management Plan

Similar to the work plan issue, there is no existing waste management plan that describes the specific waste management practices for the 118-C-4 Horizontal Rod Cave. In conducting the removal activities, various waste streams will be generated that will require specific processing and disposal. The various waste streams, that may be generated during the removal activities, may include the following:

- Solid Waste
- Low-level radioactive waste
- Mixed waste (waste that is both low-level radioactive waste and hazardous waste)
- Hazardous, dangerous and PCB wastes

Waste management, transportation and disposal requirements within the existing work plans (DOE/RL 2002a; DOE/RL 2002b) will be implemented during this removal action. A site-specific waste management instruction (SSWMI) will be prepared to support the management of waste that is generated during removal activities. The SSWMI will be prepared in accordance with BHI-EE-10, *Waste Management Plan*, Procedure 19.0, "Site-Specific Waste Management Instructions." The SSWMI will address waste storage, transportation, packaging, handling, and labeling as they specifically apply to the waste streams.

Waste storage areas will be established in the on-site area to accumulate and store waste. These areas are shown in Figure 1.

3.3 Waste Characterization Sampling

Review of the characterization report and recent facility inspections indicate some unanticipated waste streams that will require additional characterization. The proposed sample locations, description of sample material, number of samples and contaminants of concern (COCs) are summarized in Table 1.

All sample collection, documentation, handling, packaging, and shipping will be performed in accordance with applicable procedures in BHI-EE-01, *Environmental Investigations Procedures* (BHI-EE-01) and BHI-EE-05, *Field Screening Procedures* (BHI-EE-05).

3.4 Soil Closure Sampling

Closure sampling of the underlying soils will follow the closeout approach described in the 100 Area Remedial Action Sampling and Analysis Plan (SAP) (DOE/RL 2001a). The project shall address the requirements of the SAP by implementing the excavation, field measurements and sampling methodology described in the *Instruction Guide for Remediation of the 100 Area Waste Sites* (0100X-IG-G0001-00-01).

3.5 Document Approval

There is documentation showing EPA's comment and review of the original characterization plan (DOE/RL 1997). However, there is no apparent record of EPA's written approval. Accordingly, EPA approval of this Addendum will also constitute approval of the original characterization plan.

Table 1. Proposed Waste Characterization Sample Locations, Methods, Frequency, and Associated COCs.

| Sample Location | Sample Media/ Number of Samples Sample Method | Constituents of Concern (COCs) / Analytical Methods |
|--|---|--|
| Structural steel framework and steel doors | Paint One paint sample will be obtained from the entire surface of the steel doors. Due to the volume of material needed, most of the paint from all accessible painted surfaces will be collected. | PCBs (EPA 8082), Lead (EPA 1311/6010) |
| Roof Structure | Coal Tar Enamel One grab sample will be collected from the coal tar enamel applied to the roof structure. It is assumed that the entire matrix of coal tar enamel is homogenous, therefore the sample location will be selected at the discretion of the characterization lead. | PCBs , (EPA 8082), VOA (EPA 8260) SVOAs (EPA 8270A) |
| QA Sampling | One duplicate sample will be collected from the coal tar enamel. | PCBs , (EPA 8082), VOA (EPA 8260) SVOAs (EPA 8270A) |

4.0 References

BHI-EE-01, *Environmental Investigations Procedures*, Bechtel Hanford, Incorporated, Richland, Washington.

BHI-EE-05, *Field Screening Procedures*, Bechtel Hanford, Incorporated, Richland, Washington.

BHI-EE-10, *Waste Management Plan*, Bechtel Hanford, Incorporated, Richland, Washington.

BHI, 1997a, *118-C-4 Rod Cave SAP Planning Documentation*, CCN 048578, R. W. Ovink to Distribution, Bechtel Hanford, Inc., Richland, Washington.

BHI, 1997b, *118-C-4 Horizontal Control Rod Caves Meeting Minutes*, CCN 041971, S. G. Weiss to Distribution, Bechtel Hanford, Inc., Richland, Washington.

BHI, 1998, *118-C-4 Horizontal Control Rod Cave Characterization Report*, BHI-01154, Rev. 0, Bechtel Hanford, Inc., Richland, Washington.

DOE/RL, 1997, *118-C-4 Horizontal Rod Cave Characterization Plan*, DOE/RL-97-33, Rev. 0, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

DOE/RL, 2001, *100 Area Remedial Action Sampling and Analysis Plan*, DOE/RL-96-22, Rev. 3, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

DOE/RL, 2002a, *Removal Action Work Plan for 105-DR and 105-F Building Interim Safe Storage Projects and Ancillary Buildings*, DOE/RL-98-37, Rev. 5, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

DOE/RL, 2002b, *Removal Action Work Plan for 105-D and 105-H Building Interim Safe Storage Projects and Ancillary Buildings*, DOE/RL-2000-57, Rev. 2, U.S. Department of Energy, Richland Operations Office, Richland, Washington.

EPA, 1997, *Approved Action Memorandum for the 100 B/C Area Ancillary Facilities and the 108-F Building Removal Action*, CCN 042276, letter from D. A. Faulk to J. M. Bruggerman, U.S. Environmental Protection Agency, Richland, Washington.

5.0 Approvals



D. C. Smith, Project Manager, Environmental Restoration Division
U. S. Department of Energy

2/18/03

Date




D. A. Faulk, Project Manager, 100Area Clean-up
U. S. Environmental Protection Agency

2-19-03

Date

**Figure-1. 118-C-4 Horizontal Rod Cave
Waste Storage Areas.**



Attachment #11

Interoffice Memorandum

Attachment 1105241

Job No. 22192
Written Response Required: NO
Due Date: N/A
Actionee: N/A
Closes CCN: N/A
OU:
TSD:
ERA:
Subject Code:

TO: L. R. Miller X3-40

DATE: January 16, 2003

COPIES: See Below
Document and Info Services H0-09

FROM: D. N. Strom *DNS*
100-BC Remedial Action
X3-40/373-5519

SUBJECT: **118-B-2 BURIAL GROUND**

Introduction to the 118-B-2 Burial Ground

The 118-B-2 Burial Ground was in operation from 1952 to 1956. It received an estimated 100 cubic meters of dry waste from the 107-B Basin repairs and from the 115-B Gas Recirculation Facility alterations. The site dimensions are: 18.3 meters (60 ft) by 9.1 meters (30 ft) by 3 meters (10 ft) in depth, with 1.2 meters (4 ft) of cover material on the surface to prevent wind erosion.

A Geophysical Investigation of the site was performed in 2001. Ground Penetrating Radar (GPR) was used at the site to help identify the location of debris and potential underground hazards prior to excavating. The data showed no anomalous features typically associated with burial grounds at the coordinates identified within WIDS for 118-B-2.

It was determined that a test pit or trench was needed to confirm the GPR results. One trench down the center on the Burial Ground would offer the best probability to locate the debris field. In total, the trench was 18.3 meters long, 1 meter wide, and 4.5 meters deep. No debris was found.

An aerial photo from 1955 was found that suggests an alternate location for the 118-B-2 Burial Ground. Together with the GPR results and the trenching operation, it is documented that the 118-B-2 Burial Ground does not exist at the current coordinates identified by WIDS.

Based on the 100-BC Pipeline Remediation Project's scope of work, the 118-B-2 Burial Ground is a proximity site, and if not encountered, it is no longer within the scope of the project. The remediation of the 118-B-2 Burial Ground now falls within the future Burial Ground's scope of work.

118-B-2 Burial Ground Background

The 118-B-2 Burial Ground was in operation from 1952 to 1956. It received an estimated 100 cubic meters of dry waste from the 107-B Basin repairs and from the 115-B Gas Recirculation Facility alterations. The potential contaminants are: Co-60, Cs-137, Eu-152, Eu-154, Eu-155, Sr-90, Chromium, Cr+6, Lead, Mercury, and PCBs.

Distribution

Page 2

The site dimensions are: 18.3 meters (60 ft) by 9.1 meters (30 ft) by 3 meters (10 ft) in depth, with 1.2 meters (4 ft) of cover material on the surface to prevent wind erosion.

The WIDS site coordinates suggested that the western end of this site is located over one of the 66" steel effluent lines from C-Reactor. This seemed unlikely. At this location, approximately 2 meters of soil covers the effluent line. The effluent line was also constructed in 1952.

An aerial photograph #3309 dated January 20, 1955, shows an open north-south burial ground east of the stated WIDS location. See Figure 1, 1 of 2 pages. This photo was registered to Washington State Plan coordinates and superimposed onto a 100-BC area Waste Sites drawing. See Figure 1, 2 of 2 pages. This validates the theory that the 118-B-2 burial ground is contained within the footprint of the 118-B-3 Burial Ground.

118-B-3 Burial Ground Background

The 118-B-3 Burial Ground was in operation from the summer of 1956 until 1960. It was used for the disposal of solid waste from effluent pipeline modifications and reactor modifications. The potential contaminants are: Co-60, Cs-137, Eu-152, Eu-154, Eu-155, Ni-63, Pu-238, Pu-239/240, Sr-90, Chromium, Lead, Mercury and PCBs. This list is inclusive of the 118-B-2 site with exception of Cr⁺⁶.

The site dimensions are : 106.7 m (350 ft) by 83.8 m (275 ft) by 6.1 m (20 ft) in depth, covered by 1.2 m (2 ft) of clean fill material for stabilization.

118-B-2 Burial Ground Field Activities

Geophysical Survey

A Geophysical Investigation of the site was performed in 2001, *Results of the Geophysical Investigations Conducted at 100 B/C Sites, 118-B-2, 118-B-4, 118-B-5, 118-B-6, 118-B-10, 118-C-1, 118-C-2, and 600-33, CCN 088954* (118-B-3 site is also addressed within this report). Ground Penetrating Radar was used at the site to help identify the location of debris and potential underground hazards prior to excavating. The data showed no anomalous features typically associated with burial grounds at the coordinates identified within WIDS for 118-B-2. Figure 2 shows the geophysical survey results of this area.

Approximately 12 meters directly east of the suspected 118-B-2 site, within the boundaries of 118-B-3 Burial Ground, GPR locates a debris field consistent the characteristics of the 118-B-2 Burial Ground. A field visit confirms there is a mound of soil covering the localized area; which, may suggest a burial ground is beneath. It is likely that this debris field may be the 118-B-2 Burial Ground. The GPR results confirm the 1955 burial ground photo.

Test Pitting/Trenching

Test pitting/trenching excavation activities commenced on November 6, 2002, and were completed on November 6, 2002. The trench location is shown on Figure 3.

It was decided that one trench down the center on the Burial Ground would offer the best probability to locate the debris field. The trench was excavated using a Hitachi EX300 track-mounted excavator. Information from WIDS suggested there would be 1.2 meters of stabilization soil coving the site. Undisturbed native soils were identified within the first meter of soil. Figure 4 shows the soil column exposed during the trenching operation.

In total, the trench was 18.3 meters long, 1 meter wide, and 4.5 meters deep. No debris was found; therefore, no samples were taken. The Radiological Control Technician (RCT) surveyed approximately 30% of excavated material and determined the soil surveyed was not above the established background for the 100-BC Area. The trenching activities are documented in Logbook EL-1557-1, pages 9 and 10.

The trench was excavated and backfilled in a manner that minimized the generation of dust and in accordance with BHI-EE-01, *Environmental Investigation Procedures*, Procedure 5.2, "Test Pit Excavation in Contaminated Areas." Water was sprayed over the site before and after the activity to control dust.

Additional reference documents:

- 100 Area Burial Grounds Remedial Action Sampling and Analysis Plan (DOE-RL 2001)
- Radiological Work Permit, RWP No. 100BC-02-021, Rev. 6
- Excavation Permit, #DAN-1667

Conclusion and Path Forward for 118-B-2 Burial Ground

Based on the aerial photo, GPR results, and the trenching operation conducted on 11-06-02, it is concluded that the 118-B-2 Burial Ground does not exist at the current coordinates identified by WIDS. WIDS will be notified of the current developments.

A likely location for the 118-B-2 Burial Ground is within the boundaries of the 118-B-3 Burial Ground.

Based on the 100-BC Pipeline Remediation Project's scope of work, the 118-B-2 Burial Ground is a

Figure 1:

Aerial Photo from 1955 (2 pages)

Distribution
Page 4


proximity site, and it was not encountered; therefore, it is no longer within the scope of the project. The remediation of the 118-B-2 Burial Ground now falls within the future Burial Ground's scope of work. The addition of Cr⁺⁶ to the 118-B-3 potential contaminants list within the 100 Area Burial Grounds Remedial Action Sampling and Analysis Plan should be considered to ensure complete COC coverage of the entire site.

DNS:mrc

Attachments: Figure 1: Aerial Photo from 1955
Figure 2: Geophysical Survey Results for 118-B-2 Burial Grounds (4 pages)
Figure 2: Trench Location for 118-B-2 Burial Ground
Figure 3: Exposed Soil Column During Trenching Operation at 118-B-2 Burial Ground

Cc:

R. D. Belden X3-40
K. E. Cook H9-02
J. D. Ludowise H9-01
F. M Corpuz H0-17
R. A. Carlson H0-17
M. R. Schwab H0-20
L. A. Dietz H0-20
J. W. Donnelly H0-17
BC Project Files X3-40
WIDS A0-21



Layers

- trans arc
- wids1bc_pl polygon
- rectifybc-extract.tif
 - Value
 - High : 255
 - Low : 0

Source





Figure 2:

Geophysical Survey Results for 118-B-2 Burial Grounds(4 pages)



ALL DEPTHS ARE POSTED IN DECIMETERS (1 METER = 10 DECIMETERS)

of buried material and/or undifferentiated debris
asking utilities etc.



Concrete surface feature

ty with depth posted in the circle


with depth posted in the square box

ation boundary

ion of buried debris




SCALE 1:400



U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE RICHLAND

Geophysical Investigation Results
100 B/C Area



ALL DEPTHS ARE POSTED IN DECIMETERS (1 METER = 10 DECIMETERS)

- ⊞ buried material and/or undifferentiated debris
- ⊞ sking utilities etc.
- depth with depth posted in the circle
- depth with depth posted in the square box
- ⊞ boundary
- ⊞ on of buiried debris



SCALE 1:400


U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND

Geophysical Investigation Results
100 B/C Area

ALL DEPTHS ARE POSTED IN DECIMETERS (1 METER = 10 DECIMETERS)

N 144643.47
E 565621.96

SURVEY STAKE
B-20 (N220/E400)



of buried material and/or undifferentiated debris
masking utilities etc.

ally with depth posted in the circle

y with depth posted in the square box

ation boundary

tion of buried debris




SCALE 1:400



U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND

Geophysical Investigation Results
100 B/C Area



f buried material and/or undifferentiated debris
isking utilities etc.

ly with depth posted in the circle

with depth posted in the square box

ition boundary

on of buried debris



SCALE 1:400





U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND

Geophysical Investigation Results
100 B/C Area

Figure 3:

Trench Location for 118-B-2 Burial Ground



U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM


100 B/C AREA
GEOPHYSICAL INVESTIGATION RESULTS
PROPABLE SITE FINDING OF 118-B-2

Figure 4:

Exposed Soil Column During Trenching Operation at 118-B-2 Burial Ground



Attachment #12




118-B-2 Burial Ground



February 20, 2003

Am... 2-18

100-BC Aerial Photo (11-26-02)



Background

- Operation from 1952 to 1956.
- Receiving estimated 100 cubic meters of dry waste from the 107-B Basin repairs and the 115-B Gas Re-circulation Facility alterations.

Background (cont.)

- Site Dimensions: 18.3 meters (60 ft) x 9.1 meters (30 ft) by 3 meters (10 ft) in depth, with 1.2 meters (4 ft) of cover material on the surface to prevent wind erosion.
- An aerial photo from 1955 was found that suggests an alternate location for the 118-B-2 BG.




100BC Area
Rectified 1955 Image
(WA State Plane Coordinates)



105-B Reactor

Railroad




Field Activities

- Geophysical Investigation performed in 2001


– *Results of the Geophysical Investigations
Conducted at 100 B/C sites, 118-B-2, 118-B-4,
118-B-6, 118-B-10, 118-C-1, 118-C-2, and 600-
33, CCN 088954*

Exc-cod on 'Ercfs02\100BC\100B-C_BURIAL GRNDS\BC-GPR-DWG.dwg\118-B-3(1)



ALL DEPTHS ARE POSTED IN DECIMETERS (1 METER = 10 DECIMETERS)

- Isolated zone of buried material and/or undifferentiated debris that may be masking utilities etc.
- Isolated anomaly with depth posted in the circle
- Linear anomaly with depth posted in the square box
- Previous excavation boundary
- High concentration of buried debris
- Floor
- Concrete surface feature



U.S. DEPARTMENT OF ENERGY
DOE FIELD OFFICE, RICHLAND
HANFORD ENVIRONMENTAL RESTORATION PROGRAM

Geophysical Investigation Results
100 B/C Area
118-B-3 Burial Ground Plate(1)
January 2001

BLDWG 5/98
Questions: Contact TH Mitchell / KA Bergstrom @ 372-8690 or 372-8591 to review results prior to excavating.

Figure 2(a)


Field Activities (cont.)

- Ground Penetrating Radar (GPR) used identifying locations of debris and hazards.
 - No anomalous features were identified.
 - Around 12 m directly east, a debris field is found.
 - Consistent with characteristics of 118-B-2 BG.
 - Within the boundaries of 118-B-3 BG.
 - GPR results confirm 1955 BG photo.

Trenching

- Trench confirming the GPR results.
 - The trench was 18.3 m long, 1 m wide, and 4.5 m in depth, located down the center of the BG.

Trenching (11-06-02)



Conclusion

- 118-B-2 BG does not exist.
 - WIDS will be notified.
- Suspected location within 118-B-3 BG.
 - Add Cr⁺⁶ to the 118-B-3 BG potential contaminants list to ensure complete COC coverage.
- 118-B-2 BG is a proximity site, and it was not encountered.
 - No longer within the scope of the project.